



Government of India
Ministry of Statistics and
Programme Implementation



OCMS
Ministry of Statistics & Programme Implementation

462nd FLASH REPORT ON

List of Tables **Central Sector Infrastructure Projects**

(Rs. 150 crore & above)
(Part - II)*



April 2024



www.mospi.gov.in



@GoIStats

*Refer Part-I for Synopsis.

Contents

TABLE 1: Executive Summary Costing Rs 150 Crore And Above.....	1
TABLE 2: Month wise List of Completed Projects Costing Rs 150 Crore and above.....	2
TABLE 3: Month wise List of Deleted Projects Costing Rs 150 Crore and above.....	6
TABLE 4: Projects Added / Completed / Dropped / Frozen Rs 150 Crore and above.....	7
TABLE 5: Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 150 Crore and above	9
TABLE 6: Extent of cost overrun in projects with respect to original cost (State Wise) Rs150 Crore and above	10
TABLE 7: Extent of time overrun in projects with respect to original schedule Rs 150 Crore and above.....	11
TABLE-8: Extent of time overrun in projects with respect to original schedule(State Wise) Rs 150 Crore and above	12
TABLE 9: Extent of time overrun in projects with respect to latest schedule Rs 150 Crore and above	13
TABLE 10: Extent of cost overrun in projects with respect to latest cost Rs 150 Crore and above.....	14
TABLE 11: Extent of time & cost overrun in projects with respect to latest schedule & cos Rs 150 Crore and above.....	15
TABLE 12: Extent of time & cost overrun in projects with respect to original schedule &cost Rs 150 Crore and above.....	16
TABLE 13: List of projects completed/dropped/Frozen during current month Rs 150 Crore and above.....	17
TABLE 14: List of projects added Rs 150 Crore and above.....	21
TABLE 15: Milestones (Cumulative due & achieved) Rs 150 Crore and above.....	23
TABLE 16: List of projects reporting additional delayed Rs 150 Crore and above.....	24
TABLE 17: Sector wise analysis of projects Rs 150 Crore and above.....	42
TABLE 18: State-Wise Position of Central Sector Projects costing Rs 150 Crore and above.....	43
TABLE-19: EXECUTIVE SUMMARY COSTING Rs 1000 Crore and above.....	44
TABLE 20: Month wise List of Completed Projects Costing Rs 1000 Crore and above.....	45
TABLE 21: Month wise List of Deleted Projects Costing Rs 1000 Crore and above.....	47
TABLE 22: Projects Added / Completed / Dropped / Frozen Rs 1000 Crore and above.....	48
TABLE 23: Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 1000 Crore and above.....	50
TABLE 24: Extent of cost overrun in projects with respect to original cost (State Wise) Rs1000 Crore and above.....	51
TABLE 25: Extent of time overrun in projects with respect to original schedule Rs 1000 Crore and above.....	52
TABLE 26: Extent of time overrun in projects with respect to original schedule(State Wise)Rs 1000 Crore and above.....	53
TABLE 27: Extent of time overrun in projects with respect to latest schedule Rs 1000 Crore and above.....	54
TABLE 28: Extent of cost overrun in projects with respect to latest cost Rs 1000 Crore and above.....	55
TABLE 29: Extent of time & cost overrun in projects with respect to latest schedule & cost Rs 1000 Crore and above.....	56
TABLE 30: Extent of time & cost overrun in projects with respect to original schedule&cost Rs 1000 Crore and above.....	57
TABLE 31: List of projects completed/dropped/Frozen during current month Rs 1000 Crore and above).....	58
TABLE 32: List of projects added Rs 1000 Crore and above.....	60
TABLE 33: Milestones (Cumulative due & achieved) Rs 1000 Crore and above.....	62
TABLE 34: List of projects reporting additional delayed Rs 1000 Crore and above.....	63
TABLE 35: Sector wise analysis of projects Rs 1000 Crore and above.....	69
TABLE 36: State-Wise Position of Central Sector Projects costing Rs 1000 Crore and above.....	70
Annexure I: Sector-wise List of Projects Requiring Focused Attention).....	71
Annexure II: Status Of Central Sector Projects Costing Rs.150 Crore And Above.....	74
Annexure III: List of Projects in which Expenditure is More than Approved Cost.....	75
Annexure IV: Details of Projects Ahead of Schedule w.r.t. Original Schedule.....	85
Annexure V: Details of On Schedule Projects w.r.t. Original Schedule.....	88
Annexure VI: Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule.....	123
Annexure VII: Details of Delayed Projects w.r.t. Original Schedule.....	151
Annexure VIII: Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule.....	235

List of Tables Central Sector Infrastructure Projects
APR-2024

Annexure IX: Details of Projects Without Date of Commissioning.....	253
Annexure X: Details of Projects Without Original Date of Commissioning.....	273
Annexure XI: Details of Projects Without Milestones w.r.t. Original Schedule.....	275
Annexure XII: List of Projects Ahead of Schedule w.r.t. Latest Schedule.....	328
Annexure XIII: List of Projects on schedule w.r.t. Latest Schedule.....	331
Annexure XIV: List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost.....	385
Annexure XV: Details of Delayed Projects w.r.t.Revised Schedule.....	407
Annexure XVI: Details of Ongoing Projects Under -Public Private Partnership Mode.....	439
Annexure XVII: Details of North East Projects Costing Rs.150 crore and above.....	446
Annexure XVIII: Details of Ongoing Projects.....	459

TABLE-1

EXECUTIVE SUMMARY COSTING Rs. 150 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	1073	194
2	RAILWAYS	237	18
3	PETROLEUM	127	5
4	COAL	118	18
5	POWER	102	10
6	WATER RESOURCES	41	0
7	CIVIL AVIATION	37	6
8	URBAN DEVELOPMENT	28	1
9	DEPARTMENT OF HIGHER EDUCATION	21	3
10	STEEL	12	3
11	MINES	8	2
12	HEALTH AND FAMILY WELFARE	8	3
13	TELECOMMUNICATIONS	7	2
14	ATOMIC ENERGY	5	0
15	HOME AFFAIRS	5	1
16	FINANCE	3	0
17	DPIIT	2	1
18	SHIPPING AND PORTS	1	0
19	SOCIAL JUSTICE	1	0
20	DONER	1	0
21	RENEWABLE ENERGY	1	0
	Total	1838	267

TABLE-2

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2024			
	<u>COAL</u>			
1	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) (BHARAT COKING COAL LIMITED) - [N06000106]	555.52	03/2021	291.95
2	JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]	1,783.09	03/2021	1,390.64
	<u>PETROLEUM</u>			
3	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR Central Sector Projects(GAS AUTHORITY OF INDIA LIMITED) - [N16000289]	243.53	07/2022	217.42
4	KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]	1,112.00	06/2019	1,157.07
5	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA (GAS AUTHORITY OF INDIA LIMITED) - [N16000327]	359.25	10/2022	293.60
6	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK (GAS AUTHORITY OF INDIA LIMITED) - [N16000328]	182.20	07/2022	144.55
7	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI (GAS AUTHORITY OF INDIA LIMITED) - [N16000329]	226.45	10/2022	257.39
8	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332]	3,712.00	09/2022	2,915.64
9	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI (GAS AUTHORITY OF INDIA LIMITED) - [N16000349]	225.54	02/2021	240.53
10	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]	1,607.00	08/2022	1,085.97
11	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000385]	520.00	09/2026	468.39
12	CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]	3,450.20	03/2029	1,962.02
13	CITY GAS DISTRIBUTION, JAMSHEDPUR (GAS AUTHORITY OF INDIA LIMITED) - [N16000389]	221.45	10/2022	237.03
14	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL Central Sector Projects(BHARAT PETROLEUM CORPORATION LIMITED) - [N16000472]	332.38	09/2028	99.49
15	HPOIL GAS PVT LTD Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000516]	334.00	05/2025	0.93
16	HPOIL GAS PVT LTD-II Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000517]	307.00	03/2025	14.23
	<u>RAILWAYS</u>			
17	MUNEERABAD-MAHABOONAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]	1,723.00	03/2000	2,532.19
18	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]	632.68	03/2016	1,094.53

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
19	MONIGRAM- NIMTITA (EASTERN RAILWAYS) - [N22000301]	250.93	-	603.03
20	ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]	1,295.42	03/2022	2,262.57
21	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]	927.01	03/2019	1,684.00
22	MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]	1,765.92	03/2023	1,687.89
23	BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]	942.95	03/2019	1,918.70
24	MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]	1,700.00	03/2022	1,675.56
25	INDORE-DEWAS-UJJAIN (80 KMS) (WESTERN RAILWAY) - [N22000493]	700.00	06/2020	735.16
26	Rampurhat-Murarai (29.48 km)-3rd line ITEM RATE(EASTERN RAILWAYS) - [N22000530]	218.03	03/2024	67.14
27	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]	991.60	02/2024	1,775.59
28	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM ITEM RATE(SOUTH EAST CENTRAL RAILWAY) - [N22000617]	303.59	03/2024	29.86
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
29	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]	1,064.88	07/2021	958.51
30	4-LANNING OF KODEBAD-DHMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000630]	446.17	03/2019	353.96
31	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000687]	396.52	08/2019	329.67
32	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000828]	633.55	09/2023	265.12
33	PATRADEVI TO KARASWADA 4L (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001004]	634.32	05/2020	654.85
34	KARASWADA TO BAMBOLIM (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001005]	852.67	12/2019	463.26
35	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001199]	743.88	12/2021	832.00
36	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213]	1,094.97	02/2022	1,387.21
37	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001224]	423.79	01/2018	338.28
38	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001231]	990.97	12/2021	1,283.46

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
39	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001232]	847.00	03/2022	966.25
40	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233]	1,047.00	05/2020	1,253.89
41	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001234]	996.27	03/2022	1,195.72
42	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001242]	196.23	11/2022	130.13
43	2-LANING FROM MANU-SIMLUNG (PKG I) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001247]	247.76	01/2022	118.70
44	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001265]	154.51	07/2022	49.59
45	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001267]	178.43	07/2022	57.66
46	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001294]	560.39	03/2027	422.01
47	KARGIL-ZANSKR PACKAGE-6 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001346]	239.81	05/2024	145.12
48	KARGIL-ZANSKR PACKAGE-7 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001347]	308.86	06/2024	163.62
49	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001367]	636.42	12/2022	474.28
50	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001410]	216.72	12/2022	133.45
51	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001454]	184.15	08/2022	193.12
52	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001591]	999.97	01/2024	948.58
53	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPTU Joint Venture(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001695]	230.69	02/2022	197.46
54	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 ITEM RATE(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001724]	602.57	07/2021	384.83
55	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]	1,621.07	10/2022	1,679.63

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
56	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001803]	1,393.95	11/2022	527.13
57	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]	1,169.04	03/2021	841.84
58	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]	1,241.38	03/2023	965.10
59	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001807]	1,061.29	10/2021	685.97
60	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816]	1,980.00	03/2023	1,220.38
	<u>DEFENCE PRODUCTION</u>			
61	RESIDENTIAL QUATERS FOR HAL,BANGLORE (CPWD FOR DEFENCE) - [N28000103]	246.31	02/2020	185.84

TABLE-3

Month wise List of Deleted Projects Costing Rs. 150 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)

TABLE-4

Projects Added / Completed / Dropped / Frozen Rs. 150 Crore and above

No of Projects in Previous Month	1873
No of Projects Completed/Dropped/Frozen in Current Month	62
No of Projects added in Current Month	27
No of Projects Elevated in Current Month	2
No of Projects Downgraded in Current Month	2
No of Projects in Current Month	1838

Project status Rs. 150 Crore and above						
Number of Projects						
With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	792 (43.09%)	51 (2.77%)	625 (34.00%)	18 (.98%)	352 (19.15%)	1838
Latest Approved (Date)	514 (27.97%)	39 (2.12%)	919 (50.00%)	14 (.76%)	352 (19.15%)	1838

Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	1400	20,81,940.65	23,04,118.69	10,48,769.66	45.50	2,22,178.04	10.70
Project with Revision in Cost	438	9,70,563.60	10,15,483.15	6,44,227.79	63.40	44,919.55	4.60
Total	1,838.00	30,52,504.25	33,19,601.84	16,92,997.45	51.00	2,67,097.59	8.75
Original Cost of All Projects							
Original Cost	1,838.00	27,64,246.50	33,19,601.84	16,92,997.45	51.00	5,55,355.34	20.09

Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	792	14,41,522.06	18,16,287.66	11,25,497.12	62.00	3,74,765.60	26.00
Latest Approved (RCE)	514	11,10,357.10	12,43,577.97	7,80,306.58	62.70	1,33,220.87	12.00

Additional Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	267	2,70,777.69	3,27,896.09	2,16,099.23	65.90	57,118.40	21.10
Total	267	2,70,777.69	3,27,896.09	2,16,099.23	65.90	57,118.40	21.09

TABLE-5

<u>Extent of cost overrun in projects with respect to original cost (Sector Wise)</u>						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with cost overrun [^]			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	4	67,120.00	1,22,004.00	81.77
2	CIVIL AVIATION	37	22,130.27	25,988.15	17.43	12	6,878.29	10,897.22	58.43
3	COAL	118	1,85,392.24	1,90,346.57	2.67	8	23,239.29	29,057.21	25.03
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	7,559.78	9,833.57	30.08	4	5,217.79	7,551.03	44.72
6	STEEL	12	11,285.36	11,911.23	5.55	1	2,092.97	2,718.84	29.90
7	PETROLEUM	127	4,60,075.87	5,23,078.94	13.69	25	1,86,118.71	2,50,521.94	34.60
8	POWER	102	3,02,848.51	3,58,640.97	18.42	20	72,443.12	1,28,252.56	77.04
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,527.73	5.55	4	2,024.13	2,434.84	20.29
10	RAILWAYS	237	4,32,972.42	6,69,260.95	54.57	139	1,94,968.13	4,41,502.05	126.45
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,26,203.67	8,64,219.56	4.60	201	1,88,125.47	2,32,747.43	23.72
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	3	38,063.82	59,749.40	56.97
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	7	1,17,061.56	1,42,561.32	21.78
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	9	12,532.31	58,856.49	369.64
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,376.91	5.39	5	2,020.71	2,652.78	31.28
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	56.24
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	1	271.90	366.12	34.65
Total		1838	27,64,246.50	33,19,601.84	20.09	448	9,24,819.64	15,00,128.92	62.21

[^] - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-6

Extent of cost overrun in projects with respect to original cost (State Wise) Rs.							150	Crore and above	
(All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	113	1,49,638.75	2,09,276.59	39.85	32	61,387.10	1,21,421.98	97.80
2	ARUNACHAL PRADESH	26	48,306.73	63,268.94	30.97	1	6,285.33	21,247.54	238.05
3	ASSAM	66	66,900.71	76,262.52	13.99	9	19,547.12	30,093.93	53.96
4	BIHAR	98	1,27,168.57	1,53,103.80	20.39	32	40,175.90	67,763.44	68.67
5	GOA	6	3,824.63	3,911.13	2.26	1	303.90	390.40	28.46
6	GUJARAT	94	1,47,038.44	1,67,975.15	14.24	31	47,868.49	69,189.35	44.54
7	HARYANA	35	77,338.74	85,637.08	10.73	11	49,772.61	58,071.31	16.67
8	HIMACHAL PRADESH	30	29,904.85	44,040.83	47.27	10	13,326.95	27,680.48	107.70
9	JAMMU AND KASHMIR	51	74,532.19	1,14,180.27	53.20	6	9,301.12	48,958.20	426.37
10	KARNATAKA	82	1,02,858.92	1,06,543.71	3.58	19	13,740.59	19,510.83	41.99
11	KERALA	33	64,325.40	71,341.71	10.91	13	27,878.71	35,653.62	27.89
12	MADHYA PRADESH	78	1,11,438.36	1,23,776.14	11.07	13	18,228.05	30,702.65	68.44
13	MAHARASHTRA	198	2,26,115.21	2,50,961.61	10.99	29	77,694.72	1,07,963.42	38.96
14	MANIPUR	34	15,741.53	30,890.04	96.23	1	4,454.17	19,602.68	340.10
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	1	906.46	8,324.28	818.33
16	MIZORAM	21	11,852.41	20,836.14	75.80	12	7,755.08	16,794.95	116.57
17	NAGALAND	33	12,299.65	16,877.94	37.22	6	4,125.98	8,704.27	110.96
18	ODISHA	78	1,41,412.24	1,49,764.01	5.91	17	16,292.43	24,745.47	51.88
19	PUNJAB	44	42,575.89	42,739.80	0.39	3	1,130.63	1,358.60	20.16
20	RAJASTHAN	78	1,33,225.39	1,73,706.35	30.39	4	56,753.08	97,810.32	72.34
21	SIKKIM	22	14,500.36	22,320.65	53.93	7	3,542.72	11,486.86	224.24
22	TAMIL NADU	79	2,16,136.56	2,71,593.80	25.66	37	1,22,225.49	1,77,771.58	45.45
23	TRIPURA	10	5,071.09	5,332.56	5.16	4	1,208.25	1,469.72	21.64
24	UTTAR PRADESH	134	2,00,891.50	2,19,264.30	9.15	36	51,288.50	71,809.24	40.01
25	WEST BENGAL	61	71,527.12	96,332.88	34.68	24	36,942.39	62,358.32	68.80
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	2	655.03	945.73	44.38
27	DELHI	28	93,267.64	97,669.65	4.72	10	51,768.05	56,257.49	8.67
28	CHHATTISGARH	59	86,729.89	88,777.25	2.36	10	12,535.72	15,223.82	21.44
29	JHARKHAND	69	1,03,006.67	1,11,877.73	8.61	22	35,021.60	45,435.63	29.74
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	8	25,505.19	43,242.21	69.54
31	TELANGANA	54	38,654.39	41,498.90	7.36	7	14,778.36	17,622.87	19.25
32	LADAKH	6	2,474.97	2,634.64	6.45	1	480.33	640.00	33.24
33	MULTI STATE	64	3,00,918.21	3,87,264.65	28.69	29	91,939.59	1,79,877.73	95.65
Total		1838	27,64,246.50	33,19,601.84	20.09	448	9,24,819.64	15,00,128.92	62.21

TABLE-7

Extent of time overrun in projects with respect to original schedule Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72 - 171
2	CIVIL AVIATION	37	22,130.27	25,988.15	17.43	18	12,957.31	16,487.63	8 - 48
3	COAL	118	1,85,392.24	1,90,346.57	2.67	56	69,227.47	73,957.04	12 - 159
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	7,559.78	9,833.57	30.08	7	7,025.78	8,811.60	5 - 66
6	STEEL	12	11,285.36	11,911.23	5.55	5	6,693.60	7,319.47	14 - 104
7	PETROLEUM	127	4,60,075.87	5,23,078.94	13.69	74	3,05,753.33	3,62,686.08	1 - 143
8	POWER	102	3,02,848.51	3,58,640.97	18.42	44	1,56,869.94	2,10,139.52	1 - 193
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,527.73	5.55	7	5,304.02	5,699.73	3 - 60
10	RAILWAYS	237	4,32,972.42	6,69,260.95	54.57	106	3,09,490.93	4,63,902.32	3 - 261
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,26,203.67	8,64,219.56	4.60	428	3,35,767.94	3,62,810.28	1 - 186
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	1	5,369.18	5,061.15	33 - 33
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	3	14,043.62	35,663.07	40 - 109
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	15	1,42,706.59	1,47,574.89	3 - 66
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	8	2,567.44	2,880.94	22 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,376.91	5.39	12	5,484.49	5,646.27	4 - 118
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	4	1,826.42	2,759.67	12 - 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52 - 52
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	-
Total		1838	27,64,246.50	33,19,601.84	20.09	792	14,41,522.06	18,16,287.66	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-8

Extent of time overrun in projects with respect to original schedule(State Wise)						Rs.	150	Crore and above	
(All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	113	1,49,638.75	2,09,276.59	39.85	26	81,284.88	93,402.14	4 - 216
2	ARUNACHAL PRADESH	26	48,306.73	63,268.94	30.97	9	10,938.81	25,901.02	6 - 188
3	ASSAM	66	66,900.71	76,262.52	13.99	29	36,597.84	45,327.68	2 - 102
4	BIHAR	98	1,27,168.57	1,53,103.80	20.39	46	86,213.31	1,04,243.54	3 - 186
5	GOA	6	3,824.63	3,911.13	2.26	4	2,068.28	2,154.78	5 - 39
6	GUJARAT	94	1,47,038.44	1,67,975.15	14.24	49	89,965.68	97,427.94	1 - 146
7	HARYANA	35	77,338.74	85,637.08	10.73	20	59,632.84	65,710.36	3 - 36
8	HIMACHAL PRADESH	30	29,904.85	44,040.83	47.27	7	9,314.06	17,530.22	9 - 183
9	JAMMU AND KASHMIR	51	74,532.19	1,14,180.27	53.20	26	41,783.57	80,734.55	5 - 261
10	KARNATAKA	82	1,02,858.92	1,06,543.71	3.58	43	63,410.45	67,206.84	1 - 153
11	KERALA	33	64,325.40	71,341.71	10.91	13	23,337.90	24,041.70	7 - 71
12	MADHYA PRADESH	78	1,11,438.36	1,23,776.14	11.07	35	39,684.48	48,721.79	1 - 82
13	MAHARASHTRA	198	2,26,115.21	2,50,961.61	10.99	53	1,09,478.86	1,24,079.94	1 - 97
14	MANIPUR	34	15,741.53	30,890.04	96.23	27	12,993.12	28,141.63	8 - 189
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	7	2,635.58	2,580.96	18 - 118
16	MIZORAM	21	11,852.41	20,836.14	75.80	16	9,496.87	18,508.97	3 - 132
17	NAGALAND	33	12,299.65	16,877.94	37.22	13	6,257.32	10,800.43	5 - 132
18	ODISHA	78	1,41,412.24	1,49,764.01	5.91	45	62,137.82	69,254.24	3 - 213
19	PUNJAB	44	42,575.89	42,739.80	0.39	17	12,301.68	12,313.88	3 - 108
20	RAJASTHAN	78	1,33,225.39	1,73,706.35	30.39	25	87,806.68	1,28,161.14	2 - 120
21	SIKKIM	22	14,500.36	22,320.65	53.93	13	10,605.76	11,847.43	9 - 45
22	TAMIL NADU	79	2,16,136.56	2,71,593.80	25.66	39	83,570.59	1,26,093.65	1 - 171
23	TRIPURA	10	5,071.09	5,332.56	5.16	5	1,649.41	1,771.78	1 - 28
24	UTTAR PRADESH	134	2,00,891.50	2,19,264.30	9.15	49	93,887.53	1,08,078.58	1 - 65
25	WEST BENGAL	61	71,527.12	96,332.88	34.68	34	35,019.17	53,627.47	8 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	1	391.00	391.00	59 - 59
27	DELHI	28	93,267.64	97,669.65	4.72	15	45,704.34	47,825.68	6 - 75
28	CHHATTISGARH	59	86,729.89	88,777.25	2.36	29	42,762.39	44,126.07	9 - 144
29	JHARKHAND	69	1,03,006.67	1,11,877.73	8.61	28	49,890.47	53,844.04	3 - 159
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	11	27,047.90	44,625.93	3 - 193
31	TELANGANA	54	38,654.39	41,498.90	7.36	13	8,223.24	10,223.51	3 - 180
32	LADAKH	6	2,474.97	2,634.64	6.45	4	1,650.46	1,810.13	22 - 37
33	MULTI STATE	64	3,00,918.21	3,87,264.65	28.69	41	1,93,779.77	2,45,778.64	3 - 202
Total		1838	27,64,246.50	33,19,601.84	20.09	792	14,41,522.06	18,16,287.66	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-9

Extent of time overrun in projects with respect to latest schedule						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	3	95,309.00	99,487.00	72 - 171
2	CIVIL AVIATION	37	23,009.33	25,988.15	12.95	10	8,005.15	9,248.61	21 - 48
3	COAL	118	1,87,705.66	1,90,346.57	1.41	34	59,785.43	62,436.98	12 - 159
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	9,253.04	9,833.57	6.27	3	1,799.54	1,799.54	5 - 66
6	STEEL	12	11,911.23	11,911.23	0.00	5	7,319.47	7,319.47	14 - 104
7	PETROLEUM	127	5,12,514.46	5,23,078.94	2.06	32	1,07,218.18	1,12,757.17	4 - 97
8	POWER	102	3,12,108.28	3,58,640.97	14.91	37	1,55,168.48	1,99,410.04	0 - 193
9	HEALTH AND FAMILY WELFARE	8	7,501.53	7,527.73	0.35	2	1,024.21	1,022.00	36 - 50
10	RAILWAYS	237	5,48,132.85	6,69,260.95	22.10	87	2,98,906.21	3,69,505.13	-18 - 216
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,55,930.79	8,64,219.56	0.97	267	2,10,241.25	2,11,467.52	0 - 123
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	-
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	3	35,663.07	35,663.07	40 - 109
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	11	1,16,197.87	1,18,829.95	3 - 66
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	8	2,609.67	2,880.94	22 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEPARTMENT OF HIGHER EDUCATION	21	10,414.50	10,376.91	-0.36	8	3,756.86	3,756.86	4 - 46
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	3	2,579.71	2,592.69	34 - 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52 - 52
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	-
Total		1838	30,52,504.25	33,19,601.84	8.75	514	11,10,357.10	12,43,577.97	

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-10

Extent of cost overrun in projects with respect to latest cost						Rs.	150	Crore and above	
						(All Cost/ Expenditure in Rs. crore)			
						Projects with cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	119.64
2	CIVIL AVIATION	37	23,009.33	25,988.15	12.95	9	6,440.46	9,419.28	46.25
3	COAL	118	1,87,705.66	1,90,346.57	1.41	4	3,543.46	6,207.56	75.18
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	9,253.04	9,833.57	6.27	2	712.10	1,292.63	81.52
6	STEEL	12	11,911.23	11,911.23	0.00	0	0.00	0.00	0.00
7	PETROLEUM	127	5,12,514.46	5,23,078.94	2.06	4	47,673.49	59,638.13	25.10
8	POWER	102	3,12,108.28	3,58,640.97	14.91	19	61,894.69	1,08,571.99	75.41
9	HEALTH AND FAMILY WELFARE	8	7,501.53	7,527.73	0.35	2	402.94	443.06	9.96
10	RAILWAYS	237	5,48,132.85	6,69,260.95	22.10	100	2,13,290.10	3,41,111.45	59.93
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,55,930.79	8,64,219.56	0.97	126	1,12,717.07	1,34,478.65	19.31
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	2	24,729.82	24,795.95	0.27
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	6	1,05,641.56	1,28,905.10	22.02
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	9	13,784.94	60,370.90	337.95
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEPARTMENT OF HIGHER EDUCATION	21	10,414.50	10,376.91	-0.36	1	392.51	446.43	13.74
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	4.68
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0.00
Total		1838	30,52,504.25	33,19,601.84	8.75	288	5,99,974.49	8,89,304.46	48.22

[^] - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-11

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 150 Crore and above						(All Cost/ Expenditure in Rs. crore)			
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	171- 171
2	CIVIL AVIATION	37	23,009.33	25,988.15	12.95	3	1,854.54	3,098.00	40- 48
3	COAL	118	1,87,705.66	1,90,346.57	1.41	3	3,254.01	5,905.56	48- 77
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	9,253.04	9,833.57	6.27	0	0.00	0.00	0- 0
6	STEEL	12	11,911.23	11,911.23	0.00	0	0.00	0.00	0- 0
7	PETROLEUM	127	5,12,514.46	5,23,078.94	2.06	2	12,909.91	19,638.90	14- 58
8	POWER	102	3,12,108.28	3,58,640.97	14.91	11	45,732.57	89,974.13	10- 193
9	HEALTH AND FAMILY WELFARE	8	7,501.53	7,527.73	0.35	1	150.29	162.00	50- 50
10	RAILWAYS	237	5,48,132.85	6,69,260.95	22.10	50	1,08,005.62	1,76,095.17	3- 216
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,55,930.79	8,64,219.56	0.97	38	35,792.45	43,957.93	1- 123
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	2	24,138.77	26,850.05	3- 66
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	2	988.90	1,344.38	22- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEPARTMENT OF HIGHER EDUCATION	21	10,414.50	10,376.91	-0.36	0	0.00	0.00	0- 0
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	34- 34
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52- 52
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0- 0
Total		1838	30,52,504.25	33,19,601.84	8.75	115	2,41,369.41	3,80,387.45	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-12

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 150 Crore and above						(All Cost/ Expenditure in Rs. crore)			
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72- 171
2	CIVIL AVIATION	37	22,130.27	25,988.15	17.43	8	4,644.68	8,175.00	17- 48
3	COAL	118	1,85,392.24	1,90,346.57	2.67	6	21,154.83	26,512.31	40- 87
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	7,559.78	9,833.57	30.08	3	4,683.79	6,529.06	14- 58
6	STEEL	12	11,285.36	11,911.23	5.55	1	2,092.97	2,718.84	17- 17
7	PETROLEUM	127	4,60,075.87	5,23,078.94	13.69	21	1,49,010.50	2,07,133.25	4- 143
8	POWER	102	3,02,848.51	3,58,640.97	18.42	12	56,385.12	1,09,654.70	12- 193
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,527.73	5.55	4	2,024.13	2,434.84	8- 60
10	RAILWAYS	237	4,32,972.42	6,69,260.95	54.57	79	1,34,255.77	2,89,982.95	3- 261
11	ROAD TRANSPORT AND HIGHWAYS	1073	8,26,203.67	8,64,219.56	4.60	124	1,12,913.81	1,43,725.78	1- 186
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	1	13,334.00	34,953.45	109- 109
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	3	35,558.77	40,506.27	3- 66
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	3	1,202.52	1,605.50	22- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,376.91	5.39	3	1,121.34	1,337.74	22- 37
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	34- 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52- 52
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	0- 0
Total		1838	27,64,246.50	33,19,601.84	20.09	275	6,00,475.67	9,82,750.38	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-13

List of projects completed/dropped/Frozen during current month					Rs. 150		Crore and above	
(All Cost/ Expenditure in Rs. crore)								
			Original		Now anticipated			
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure	
	<u>COAL</u>							
1	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY)	02/2014	555.52	03/2021	555.52	03/2021	291.95	
2	JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects	05/2017	1,783.09	03/2021	1,783.09	10/2023	1,390.64	
	<u>DEFENCE PRODUCTION</u>							
3	RESIDENTIAL QUATERS FOR HAL,BANGLORE	12/2016	246.31	02/2020	195.00	03/2023	185.84	
	<u>PETROLEUM</u>							
4	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR Central Sector Projects	07/2017	243.53	07/2022	243.53	03/2024	217.42	
5	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK	07/2017	182.20	07/2022	182.20	03/2024	144.55	
6	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	1,112.00	06/2019	1,507.24	02/2025	1,157.07	
7	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA	10/2017	359.25	10/2022	359.25	03/2024	293.60	
8	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	10/2017	226.45	10/2022	226.45	03/2024	257.39	
9	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	09/2018	225.54	02/2021	247.90	04/2024	240.53	
10	HPOIL GAS PVT LTD-II Joint Venture	02/2018	307.00	03/2025	307.00	03/2025	14.23	
11	HPOIL GAS PVT LTD Joint Venture	03/2018	334.00	05/2025	334.00	05/2025	0.93	
12	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL Central Sector Projects	04/2019	332.38	09/2028	332.38	09/2028	99.49	
13	CITY GAS DISTRIBUTION, JAMSHEDPUR	10/2017	221.45	10/2022	221.45	03/2025	237.03	
14	CITY GAS DISTRIBUTION IN UP AND UK	03/2019	3,450.20	03/2029	3,450.20	03/2029	1,962.02	
15	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS EPC	09/2018	520.00	09/2026	520.00	09/2026	468.39	
16	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha	08/2019	1,607.00	08/2022	1,607.00	03/2024	1,085.97	
17	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL	03/2018	3,712.00	09/2022	3,696.00	03/2024	2,915.64	
	<u>RAILWAYS</u>							
18	MONIGRAM- NIMTITA	04/2012	250.93	N.A.	259.23	02/2024	603.03	

List of projects completed/dropped/Frozen during current month							
Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Project	DOA	Original		Now anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
19	MUNEERABAD-MAHABOONAGAR(NL),SCR	04/1997	1,723.00	03/2000	3,381.68	02/2023	2,532.19
20	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	04/2012	632.68	03/2016	1,169.23	03/2024	1,094.53
21	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	03/2015	1,295.42	03/2022	2,560.00	02/2024	2,262.57
22	MAU-GHAZIPUR-TARIGHAT NEW LINE	04/2015	1,765.92	03/2023	1,765.92	12/2024	1,687.89
23	BANASPANI- JAKHPURA - DOUBLING	03/2009	942.95	03/2019	2,133.54	12/2023	1,918.70
24	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	04/2011	927.01	03/2019	1,457.79	03/2024	1,684.00
25	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM ITEM RATE	06/2006	303.59	03/2024	303.59	03/2024	29.86
26	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects	04/2012	991.60	02/2024	2,097.00	12/2023	1,775.59
27	Rampurhat-Murari (29.48 km)-3rd line ITEM RATE	10/2014	218.03	03/2024	218.03	12/2023	67.14
28	INDORE-DEWAS-UJJAIN (80 KMS)	04/2016	700.00	06/2020	603.69	12/2023	735.16
29	MANIYACHI - NAGERCOIL (102 KM) DOUBLING	02/2015	1,700.00	03/2022	1,752.25	12/2023	1,675.56
	ROAD TRANSPORT AND HIGHWAYS						
30	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00)	11/2016	1,064.88	07/2021	1,021.00	03/2024	958.51
31	PATRADEVI TO KARASWADA 4L	03/2017	634.32	05/2020	634.32	01/2023	654.85
32	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA	10/2019	743.88	12/2021	743.89	04/2024	832.00
33	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO	03/2017	423.79	01/2018	423.79	12/2023	338.28
34	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)	03/2021	1,980.00	03/2023	1,980.00	12/2023	1,220.38
35	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA EPC	02/2018	1,061.29	10/2021	683.10	05/2023	685.97
36	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)	03/2018	1,241.38	03/2023	2,122.64	04/2024	965.10
37	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)	03/2018	1,169.04	03/2021	1,693.95	04/2024	841.84
38	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI EPC	12/2019	1,393.95	11/2022	576.00	09/2023	527.13

List of projects completed/dropped/Frozen during current month							
Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
39	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC	06/2020	1,621.07	10/2022	1,621.07	04/2024	1,679.63
40	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 ITEM RATE	05/2019	602.57	07/2021	548.89	02/2024	384.83
41	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU Joint Venture	12/2020	230.69	02/2022	230.69	07/2023	197.46
42	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 PPP BOT (Hybrid Annuity)	02/2021	999.97	01/2024	999.97	09/2024	948.58
43	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR EPC	02/2022	184.15	08/2022	184.15	08/2024	193.12
44	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II EPC	08/2020	216.72	12/2022	216.72	03/2024	133.45
45	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 EPC	03/2021	636.42	12/2022	418.49	01/2024	474.28
46	KARGIL-ZANSKR PACKAGE-7 EPC	01/2021	308.86	06/2024	308.86	12/2023	163.62
47	KARGIL-ZANSKR PACKAGE-6 EPC	01/2021	239.81	05/2024	239.81	12/2023	145.12
48	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE EPC	03/2019	560.39	03/2027	560.39	03/2027	422.01
49	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID EPC	03/2020	178.43	07/2022	208.74	10/2023	57.66
50	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE EPC	03/2020	154.51	07/2022	154.51	08/2023	49.59
51	2-LANING FROM MANU-SIMLUNG (PKG I) EPC	03/2020	247.76	01/2022	251.89	08/2023	118.70
52	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K	08/2020	196.23	11/2022	196.00	03/2024	130.13
53	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T	02/2019	996.27	03/2022	996.27	04/2024	1,195.72
54	PACKAGE-23 CONSTRUCTION OF DELHI-	03/2019	1,047.00	05/2020	1,047.00	04/2024	1,253.89

List of projects completed/dropped/Frozen during current month							
(All Cost/ Expenditure in Rs. crore)							
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG						
55	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO	02/2019	847.00	03/2022	847.00	04/2024	966.25
56	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	02/2019	990.97	12/2021	990.97	04/2024	1,283.46
57	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	12/2017	1,094.97	02/2022	1,094.97	02/2024	1,387.21
58	KARASWADA TO BAMBOLIM	03/2017	852.67	12/2019	769.20	04/2024	463.26
59	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N	03/2018	633.55	09/2023	883.21	01/2024	265.12
60	4-LANNING OF KODEBAD-DHMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT	11/2016	446.17	03/2019	356.62	04/2024	353.96
61	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1	03/2016	396.52	08/2019	396.52	12/2023	329.67
62	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	12/2014	496.02	03/2015	496.02	03/2015	240.11

TABLE-14

List of projects added Rs. 150 Crore and above					(April 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	<u>CIVIL AVIATION</u>					
1	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST EPC	11/2023	323.26	6/2026	323.26	6/2026
2	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT EPC	6/2023	323.98	9/2025	323.98	9/2025
	<u>PETROLEUM</u>					
3	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF Central Sector Projects	5/2023	43,367.00	5/2028	43,367.00	5/2028
4	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI Central Sector Projects	5/2023	2,585.00	5/2026	2,585.00	5/2026
5	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS Central Sector Projects	12/2022	3,207.00	6/2030	3,207.00	6/2030
6	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS Central Sector Projects	12/2022	3,919.00	6/2030	3,919.00	6/2030
7	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR Central Sector Projects	12/2022	1,017.00	3/2030	1,017.00	3/2030
8	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS Central Sector Projects	12/2022	3,685.00	3/2030	3,685.00	3/2030
9	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS Central Sector Projects	12/2022	3,638.00	3/2030	3,638.00	3/2030
10	MHN TCPP PGC BGC PROJECT (MTPBP) EPC	2/2024	2,329.45	5/2026	2,329.45	5/2026
11	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, Central Sector Projects	12/2022	16,654.00	6/2030	16,654.00	6/2030
12	CGD PROJECT AT JAMMU DISTRICTS Central Sector Projects	3/2022	538.00	3/2032	538.00	3/2032
	<u>POWER</u>					
13	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)	8/2023	15,530.00	6/2028	15,530.00	6/2028

List of projects added Rs. 150 Crore and above					(April 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	EPC					
14	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) EPC	3/2024	17,195.31	2/2030	17,195.31	2/2030
	<u>ROAD TRANSPORT AND HIGHWAYS</u>					
15	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 HAM(Hybrid Annuity Mode)	2/2024	813.66	2/2026	813.66	2/2026
16	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 HAM(Hybrid Annuity Mode)	2/2024	1,292.65	2/2026	1,292.65	2/2026
17	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [HAM(Hybrid Annuity Mode)	2/2024	747.29	2/2026	747.29	2/2026
18	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 EPC	2/2023	1,256.90	7/2026	1,256.90	7/2026
19	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 EPC	2/2023	574.26	8/2026	574.26	8/2026
20	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM EPC	3/2021	178.63	3/2025	178.63	3/2025
21	UKHRUL TOLOI TADUBI PKG-2 EPC	3/2023	578.98	2/2026	578.98	2/2026
22	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 EPC	3/2023	2,026.05	3/2027	2,026.05	3/2027
23	TAMENGLONG- MAHUR ROAD PKG-7 EPC	12/2023	846.82	3/2026	846.82	3/2026
24	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 EPC	3/2023	1,716.21	8/2026	1,716.21	8/2026
25	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) HAM(Hybrid Annuity Mode)	2/2024	976.40	2/2026	976.40	2/2026
26	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O HAM(Hybrid Annuity Mode)	2/2024	1,103.89	2/2026	1,103.89	2/2026
	<u>URBAN DEVELOPMENT</u>					
27	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 EPC	10/2023	910.18	1/2027	910.18	1/2027

TABLE-15

Milestones (Cumulative due & achieved)	Rs.	150	Crore and above
Total		5505	
Achieved up to month		3020	

TABLE-16

<u>List of projects reporting additional delayed</u> Rs. 150 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>CIVIL AVIATION</u>						
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR AAI	303.80	374.98	04/2020	03/2024	04/2024	1
2	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN AAI	456.86	500.00	09/2020	04/2024	05/2024	1
3	UPGRADATION OF JABALPUR AIRPORT AAI	412.24	412.24	06/2021	04/2024	05/2024	1
4	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT AAI	1,405.00	1,405.00	08/2022	05/2024	06/2024	1
5	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 AAI EPC	242.14	328.00	12/2022	04/2024	05/2024	1
6	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 AAI EPC	446.12	446.12	08/2023	04/2024	05/2024	1
	<u>COAL</u>						
7	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW NLC	17,237.00	19,406.12	11/2021	10/2024	03/2025	5
8	BASUNDHARA (WEST) OC EXTN(7.00 MTY) MCL	479.15	479.15	03/2019	03/2026	03/2027	12
9	AMGAON OPENCAST PROJECT RCE SECL	316.10	316.10	03/2020	03/2025	03/2026	12
10	BELLORA-NAIGAON DEEP OC WCL	252.71	252.71	03/2021	03/2024	03/2025	12
11	PARASEA- BELBAID REORGANISATION UG MINE ECL	826.42	389.10	03/2027	03/2027	03/2028	12
12	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT ECL	483.65	483.65	03/2025	03/2025	03/2026	12
13	JAMPALI OCP RCE SECL	278.64	278.64	03/2024	03/2024	03/2025	12
14	ADASA UG TO OC (1.50 MTY) WCL	333.43	333.43	03/2024	03/2024	03/2025	12
15	AMALGAMATED INDER-KAMPTTEE DEEP OC (3.20 MTY) WCL	313.34	313.34	03/2024	03/2024	03/2025	12
16	JAGANNATHPUR OC RCE (3.0 MTY) SECL	459.49	459.49	03/2020	03/2024	03/2025	12
17	MOHANPUR EXPANSION OC PHASE II ECL	888.99	888.99	03/2025	03/2025	03/2026	12

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
18	BONJEMEHARI EXPANSION OCP ECL	570.12	570.11	03/2025	03/2025	03/2026	12
19	RAJNAGAR OCP RPR (1.70 MTY) SECL	357.80	357.80	03/2021	03/2024	03/2026	24
20	KANCHAN OC EXPANSION SECL	371.04	371.04	03/2021	03/2024	03/2026	24
21	AMADAND OPENCAST EXPANSION PROJECT SECL	869.44	869.44	03/2021	03/2025	03/2027	24
22	CHITRA EAST (RCE) OCP ECL	513.98	513.98	03/2024	03/2024	03/2026	24
23	TILABONI UG MINE ECL	916.62	749.07	03/2027	03/2027	03/2029	24
24	MADANNAGAR OPENCAST PROJECT SECL	1,875.32	1,875.32	03/2024	03/2027	03/2030	36
	<u>MINES</u>						
25	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA CPWD EPC	255.37	255.37	04/2022	03/2026	08/2026	5
26	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA NALCO ITEM RATE	225.79	270.66	03/2023	03/2023	05/2024	14
	<u>STEEL</u>						
27	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX NMDC Central Sector Projects	282.44	282.44	11/2024	11/2025	01/2026	2
28	NEW SINTER PLANT AT BOKARO STEEL PLANT SAIL	1,034.01	1,034.01	10/2017	03/2026	06/2026	3
29	SCREENING PLANT-III AT KIRANDUL NMDC Central Sector Projects	2,092.97	2,718.84	08/2024	10/2025	01/2026	3
	<u>PETROLEUM</u>						
30	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY NRL	12,366.00	18,968.00	10/2024	07/2025	12/2025	5
31	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA ONGC EPC	325.53	325.53	06/2024	06/2024	11/2024	5
32	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES NRL	10,228.00	9,058.00	10/2024	03/2025	09/2025	6
33	BHATINDA SANGRUR PIPELINE HPCL	367.00	367.00	05/2024	04/2024	02/2025	10
34	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY HPCL EPC	160.00	160.00	06/2024	06/2024	06/2025	12

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>POWER</u>						
35	NORTH EASTERN REGION STRENGTHENING SCHEME-XII PGCIL	576.42	576.42	03/2023	05/2024	06/2024	1
36	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL PPP (BOT)	359.47	359.47	09/2023	06/2024	07/2024	1
37	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL Central Sector Projects	1,666.00	1,666.00	11/2023	06/2024	07/2024	1
38	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) SJVN Central Sector Projects	646.17	646.17	04/2024	04/2024	05/2024	1
39	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR PGCIL Central Sector Projects	200.58	200.58	05/2024	04/2024	05/2024	1
40	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN PGCIL Central Sector Projects	1,931.39	2,635.55	02/2020	06/2024	09/2024	3
41	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B PGCIL Central Sector Projects	4,546.26	4,546.26	06/2023	06/2024	09/2024	3
42	WESTERN REGION EXPANSION SCHEME XXV PGCIL Central Sector Projects	385.84	385.84	11/2023	06/2024	09/2024	3
43	KIRU HYDRO ELECTRIC PROJECT CVPPPL	4,287.59	4,287.59	08/2024	03/2026	09/2026	6
44	BIKANER SOLAR POWER PROJECT SJVN EPC	5,491.89	5,491.89	05/2024	09/2024	03/2025	6
	<u>HEALTH AND FAMILY WELFARE</u>						
45	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH CPWD FOR HEALTH	260.00	371.78	06/2021	05/2026	06/2026	1
46	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,620.00	09/2023	03/2024	05/2024	2
47	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST CPWD FOR HEALTH	150.29	162.00	03/2020	03/2020	05/2024	50
	<u>RAILWAYS</u>						

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
48	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING NFR	1,798.00	2,047.51	03/2019	05/2024	06/2024	1
49	BURHWAL - GONDA - 3RD RUNNING LINE. NER	602.50	714.96	N.A.	02/2025	03/2025	1
50	DAUSA-GANGAPUR CITY(NL),NWR	410.08	1,020.00	02/2019	01/2024	03/2024	2
51	PHULERA - DIGANA DOUBLING NWR	600.00	701.81	03/2020	02/2024	04/2024	2
52	VIJAPUR-AMBLIYASAN (41.53 KM) WR ITEM RATE	309.81	415.38	03/2030	01/2025	03/2025	2
53	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) SR ITEM RATE	304.22	373.42	03/2026	09/2024	12/2024	3
54	HOTGI-KUDGI-GADAG SWR	1,614.59	2,458.87	03/2019	12/2024	06/2025	6
55	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) SWR	644.78	825.31	03/2017	06/2025	12/2025	6
56	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING SWR ITEM RATE	492.87	492.87	03/2025	12/2024	06/2025	6
57	BHADRAK - NERGUNDI 3RD LINE ECOR	843.04	843.04	10/2020	07/2024	02/2025	7
58	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) SWR ITEM RATE	323.14	342.41	12/2025	03/2026	12/2026	9
59	SAHJANWA - DOHRIGHAT NER ITEM RATE	371.77	1,319.75	03/2029	03/2027	12/2027	9
60	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) SR ITEM RATE	417.50	419.44	03/2025	03/2025	12/2025	9
61	TALCHER-BIMALAGARH(NL)(ECOR) ECOR	810.78	1,928.07	06/2021	03/2025	03/2026	12
62	BONDAMUNDA RANCHI DOUBLING SER	1,724.20	3,029.04	03/2021	06/2025	06/2026	12
63	WADSA-GADHCHIROLI NEW LINE (52.36 KM) SECR	229.00	1,886.05	12/2021	12/2025	12/2026	12
64	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO NWR ITEM RATE	528.48	528.48	03/2025	12/2023	03/2025	15
65	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) WR	1,640.04	2,873.11	03/2022	03/2026	02/2028	23
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
66	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP MoRTH EPC	165.67	165.67	11/2015	03/2024	04/2024	1
67	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 NHIDCL EPC	520.01	520.01	06/2019	04/2024	05/2024	1
68	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,136.97	12/2018	04/2024	05/2024	1
69	SIX-LANING OF BARWA ADDA-PANAGARH NHAI PPP (BOT)	1,665.00	2,360.65	09/2016	05/2024	06/2024	1
70	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 MoRTH EPC	319.68	503.28	11/2008	04/2024	05/2024	1
71	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T NHAI	804.97	571.45	06/2018	04/2024	05/2024	1
72	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST NHAI	723.64	723.64	09/2019	03/2024	04/2024	1
73	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K MoRTH	178.85	278.54	05/2016	04/2024	05/2024	1
74	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 MoRTH	553.30	706.39	05/2016	04/2024	05/2024	1
75	JUNAGADH BYPASS NHAI Central Sector Projects	232.49	375.58	04/2021	04/2024	05/2024	1
76	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN NHAI	950.27	950.27	02/2020	04/2024	05/2024	1
77	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI	1,117.84	1,117.84	12/2021	04/2024	05/2024	1
78	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION MoRTH	335.32	335.32	06/2017	04/2024	05/2024	1
79	4-LANING OF HAPACHARA - TULUNGIA SECTION NHIDCL EPC	220.20	220.20	12/2022	04/2024	05/2024	1
80	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) NHIDCL EPC	292.24	292.24	06/2022	05/2024	06/2024	1
81	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) NHIDCL EPC	167.95	167.95	06/2022	05/2024	06/2024	1
82	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) NHIDCL EPC	361.53	365.42	06/2022	03/2024	04/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
83	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA NHAI EPC	464.09	464.09	11/2020	04/2024	05/2024	1
84	MANU-SIMLUNG (PKG 4) NHIDCL EPC	354.79	354.79	12/2022	05/2024	06/2024	1
85	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 MoRTH EPC	302.62	345.62	02/2021	04/2024	05/2024	1
86	IMPHAL – MOREH (PACKAGE 4) NHIDCL EPC	277.99	277.99	01/2023	04/2024	05/2024	1
87	4L OF ADDAHOLE TO BANTWAL CROSS SECTION NHAI EPC	317.90	317.90	10/2021	05/2024	06/2024	1
88	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM MoRTH EPC	199.39	199.39	02/2024	05/2024	06/2024	1
89	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC NHAI EPC	397.60	397.60	02/2022	03/2024	04/2024	1
90	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA NHAI EPC	694.00	694.00	11/2023	04/2024	05/2024	1
91	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 NHAI PPP BOT (Hybrid Annuity)	899.00	947.00	07/2022	04/2024	05/2024	1
92	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI NHAI PPP BOT (Hybrid Annuity)	817.00	817.00	07/2022	04/2024	05/2024	1
93	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI NHAI EPC	157.05	157.05	10/2020	04/2024	05/2024	1
94	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 NHAI EPC	200.00	154.73	03/2022	04/2024	05/2024	1
95	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode)	1,069.00	1,061.33	01/2024	04/2024	05/2024	1
96	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN NHAI EPC	326.79	329.79	04/2024	04/2024	05/2024	1
97	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE NHAI EPC	557.55	557.55	08/2023	05/2024	06/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
98	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC	2,067.67	2,160.00	10/2021	04/2024	05/2024	1
99	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	04/2024	05/2024	1
100	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	04/2024	05/2024	1
101	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	04/2024	05/2024	1
102	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) NHAI EPC	606.51	657.00	06/2023	04/2024	05/2024	1
103	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE NHAI ITEM RATE	162.73	162.73	03/2023	04/2024	05/2024	1
104	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) NHAI PPP BOT (Hybrid Annuity)	663.60	768.00	03/2024	06/2024	07/2024	1
105	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANGES KM 112.750 TO MoRTH EPC	255.88	255.88	06/2024	06/2024	07/2024	1
106	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC NHIDCL EPC	592.06	592.06	03/2022	05/2024	06/2024	1
107	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE NHAI EPC	200.30	200.30	07/2024	07/2024	08/2024	1
108	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR MoRTH EPC	675.00	780.77	02/2019	06/2024	08/2024	2
109	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. NHIDCL EPC	289.99	289.99	12/2018	04/2024	06/2024	2
110	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN NHAI	649.50	649.50	03/2019	06/2024	08/2024	2
111	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 NHAI	899.00	1,623.88	04/2019	04/2024	06/2024	2
112	NAGPUR RING ROAD PACKAGE-1 NHAI	546.00	546.00	07/2019	04/2024	06/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
113	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 NHAI	720.00	1,150.00	10/2019	04/2024	06/2024	2
114	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU NHAI	763.08	763.08	08/2019	04/2024	06/2024	2
115	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 NHAI	829.97	829.97	07/2020	04/2024	06/2024	2
116	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA NHIDCL	417.24	417.24	11/2020	03/2024	05/2024	2
117	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 NHIDCL	290.05	290.05	10/2020	03/2024	05/2024	2
118	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	428.11	746.39	09/2023	05/2024	07/2024	2
119	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. MoRTH	426.18	426.18	09/2020	03/2024	05/2024	2
120	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO MoRTH	254.30	254.30	10/2020	03/2024	05/2024	2
121	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND MoRTH	160.27	213.97	09/2023	03/2024	05/2024	2
122	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA MoRTH	199.16	199.16	08/2018	06/2024	08/2024	2
123	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A MoRTH	188.80	188.80	05/2019	04/2024	06/2024	2
124	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) NHIDCL EPC	217.50	217.50	06/2022	05/2024	07/2024	2
125	TAMENGLONG - MAHUR PKG-1 NHIDCL EPC	185.80	185.80	03/2023	04/2024	06/2024	2
126	TAMENGLONG - MAHUR PKG-4 NHIDCL EPC	198.77	198.77	03/2023	04/2024	06/2024	2
127	MARAM - PEREN PKG-3 NHIDCL EPC	467.41	467.41	05/2023	05/2024	07/2024	2
128	KEIFANG - TUVAI PKG-1 NHIDCL EPC	492.94	492.94	05/2023	04/2024	06/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
129	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K NHAI EPC	836.24	836.24	10/2023	04/2024	06/2024	2
130	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. NHAI EPC	169.08	169.08	03/2024	04/2024	06/2024	2
131	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WORK NHAI EPC	210.37	214.36	06/2022	03/2024	05/2024	2
132	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) NHAI HAM(Hybrid Annuity Mode)	925.00	925.00	03/2024	04/2024	06/2024	2
133	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K NHAI EPC	510.97	510.97	03/2023	03/2024	05/2024	2
134	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] NHAI PPP BOT (Hybrid Annuity)	774.16	893.08	09/2023	03/2024	05/2024	2
135	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] NHAI HAM(Hybrid Annuity Mode)	831.00	831.00	08/2023	03/2024	05/2024	2
136	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM NHAI HAM(Hybrid Annuity Mode)	971.03	971.03	10/2023	04/2024	06/2024	2
137	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) NHAI EPC	752.30	766.20	08/2023	03/2024	05/2024	2
138	4L OF BAL WORKS OF TALAJA - MAHUA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) NHAI EPC	536.03	536.03	09/2022	04/2024	06/2024	2
139	4L OF BAL WORKS OF MAHUA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) NHAI EPC	485.75	485.75	09/2022	04/2024	06/2024	2
140	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) NHAI EPC	778.15	785.67	03/2023	03/2024	05/2024	2
141	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI MORTH) EPC	344.79	344.79	03/2023	03/2024	05/2024	2
142	BALANCE WORKS OF 4-LANING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 NHAI EPC	199.31	199.38	02/2024	04/2024	06/2024	2
143	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTION NHAI	1,308.73	1,308.73	12/2020	02/2024	05/2024	3

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
144	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO NHAI	686.65	686.65	07/2020	06/2024	09/2024	3
145	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHAI	686.65	1,015.16	09/2020	06/2024	09/2024	3
146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	642.96	988.23	06/2023	01/2024	04/2024	3
147	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N MoRTH	236.78	263.26	09/2021	03/2024	06/2024	3
148	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE MoRTH EPC	867.97	913.49	11/2020	03/2024	06/2024	3
149	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU MoRTH EPC	962.43	978.93	09/2020	02/2024	05/2024	3
150	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN MoRTH	325.86	386.41	10/2018	08/2022	11/2022	3
151	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V NHAI	656.98	840.00	11/2022	02/2024	05/2024	3
152	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM NHAI	217.96	884.00	12/2022	02/2024	05/2024	3
153	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V MoRTH	476.20	543.73	09/2016	02/2024	05/2024	3
154	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION MoRTH	624.98	731.50	10/2016	02/2024	05/2024	3
155	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 NHIDCL EPC	295.97	295.97	04/2023	03/2024	06/2024	3
156	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) NHIDCL EPC	281.78	253.41	07/2022	10/2023	01/2024	3
157	IMPHAL - KHONGSANG PKG-2 NHIDCL EPC	195.14	195.14	12/2022	05/2024	08/2024	3
158	DULTE- KWALKULH - CHAMPAI PKG.2 NHIDCL EPC	233.25	233.25	12/2022	01/2024	04/2024	3
159	DABOKA KATHKATI PACKAGE-6 NHIDCL EPC	625.64	625.64	07/2024	07/2024	10/2024	3

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
160	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION NHAI EPC	618.45	618.45	09/2023	03/2024	06/2024	3
161	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 NHAI EPC	1,185.69	1,185.69	02/2024	03/2024	06/2024	3
162	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM NHAI EPC	990.28	990.28	10/2023	03/2024	06/2024	3
163	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) NHAI HAM(Hybrid Annuity Mode)	593.00	593.00	03/2024	05/2024	08/2024	3
164	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 NHAI HAM(Hybrid Annuity Mode)	1,023.91	1,341.51	05/2024	05/2024	08/2024	3
165	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] NHAI PPP BOT (Hybrid Annuity)	814.04	947.29	09/2023	02/2024	05/2024	3
166	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU NHAI HAM(Hybrid Annuity Mode)	1,259.00	1,910.00	03/2024	12/2024	03/2025	3
167	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHAI HAM(Hybrid Annuity Mode)	1,328.07	2,346.00	08/2023	05/2024	08/2024	3
168	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (NHAI	633.68	633.68	08/2022	06/2024	10/2024	4
169	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	640.07	1,286.35	07/2023	02/2024	06/2024	4
170	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	518.53	906.76	06/2023	02/2024	06/2024	4
171	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA MoRTH	293.10	315.00	08/2020	03/2024	07/2024	4
172	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH MoRTH	175.50	241.60	02/2017	03/2024	07/2024	4
173	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION NHIDCL EPC	277.50	302.02	01/2022	01/2024	05/2024	4

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
174	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L NHIDCL EPC	183.31	439.56	05/2022	06/2024	10/2024	4
175	DULTE- KWALKULH - CHAMPAI PKG.1 NHIDCL EPC	374.39	374.39	12/2022	11/2023	03/2024	4
176	TAMENGLONG - MAHUR PKG-2 NHIDCL EPC	483.87	483.87	03/2023	05/2024	09/2024	4
177	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN NHAI EPC	1,100.88	1,100.88	11/2021	11/2024	03/2025	4
178	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY NHAI EPC	2,919.96	2,919.96	02/2024	02/2025	06/2025	4
179	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	05/2024	09/2024	4
180	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 NHAI EPC	1,103.86	1,103.86	03/2022	06/2024	10/2024	4
181	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) NHAI HAM(Hybrid Annuity Mode)	586.00	586.00	03/2024	06/2024	10/2024	4
182	TUMKUR - NELAMANGALA(6L) NHAI EPC	2,032.15	2,032.15	08/2025	08/2025	12/2025	4
183	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHAI HAM(Hybrid Annuity Mode)	1,155.49	1,458.45	08/2024	08/2024	12/2024	4
184	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 NHAI EPC	707.90	766.51	02/2021	08/2024	12/2024	4
185	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH MORTH EPC	624.43	624.43	11/2024	11/2024	03/2025	4
186	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	519.09	785.65	04/2023	01/2024	06/2024	5
187	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	537.82	789.05	04/2023	01/2024	06/2024	5
188	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO MORTH	255.23	255.23	10/2022	07/2024	12/2024	5
189	TAMENGLONG - MAHUR PKG-6 NHIDCL EPC	311.18	311.18	05/2023	05/2024	10/2024	5

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
190	FOUR LANE OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 NHAI HAM(Hybrid Annuity Mode)	1,331.77	2,082.98	10/2023	10/2024	03/2025	5
191	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT NHAI HAM(Hybrid Annuity Mode)	2,948.31	3,516.83	07/2024	07/2024	12/2024	5
192	FOUR LANE OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 NHAI EPC	2,375.87	2,566.80	02/2023	12/2023	05/2024	5
193	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING MoRTH EPC	196.94	196.94	03/2024	06/2024	11/2024	5
194	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T NHIDCL	553.51	553.51	09/2021	06/2024	12/2024	6
195	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA NHIDCL	2,680.42	2,680.42	12/2023	12/2023	06/2024	6
196	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 NHIDCL EPC	275.02	247.25	10/2022	10/2023	04/2024	6
197	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) NHIDCL EPC	206.88	219.33	07/2022	12/2023	06/2024	6
198	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) NHIDCL EPC	292.24	331.17	07/2022	12/2023	06/2024	6
199	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD NHAI HAM(Hybrid Annuity Mode)	714.00	714.00	09/2024	09/2024	03/2025	6
200	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHAI HAM(Hybrid Annuity Mode)	1,249.00	1,249.00	04/2024	04/2024	10/2024	6
201	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A NHAI HAM(Hybrid Annuity Mode)	1,167.52	1,167.52	01/2023	04/2024	10/2024	6
202	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR MoRTH EPC	414.24	414.24	12/2023	06/2024	12/2024	6
203	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC MoRTH EPC	529.44	529.44	04/2023	06/2024	12/2024	6

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
204	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA NHIDCL	253.44	253.44	07/2021	03/2024	10/2024	7
205	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) NHAI EPC	839.63	839.63	10/2023	10/2023	05/2024	7
206	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE NHAI EPC	952.57	952.57	01/2023	06/2023	01/2024	7
207	6L GREENFIELD BAUNSAAGAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHAI HAM(Hybrid Annuity Mode)	1,460.00	1,460.00	06/2024	05/2024	12/2024	7
208	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	473.18	688.25	04/2023	01/2024	09/2024	8
209	KAILASHAHAR TO KHOWAI PKG-4 NHIDCL EPC	159.13	171.50	06/2022	10/2023	06/2024	8
210	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH NHAI HAM(Hybrid Annuity Mode)	2,714.60	2,714.60	02/2024	12/2024	08/2025	8
211	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX MoRTH EPC	172.98	172.98	03/2024	03/2024	11/2024	8
212	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN NHAI	754.54	808.60	03/2020	03/2024	12/2024	9
213	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV NHAI	894.00	929.32	04/2020	09/2023	06/2024	9
214	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P NHAI	2,485.93	2,485.93	06/2020	03/2024	12/2024	9
215	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 NHAI	273.46	276.17	11/2021	03/2024	12/2024	9
216	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION NHAI	1,155.16	950.49	11/2021	03/2024	12/2024	9
217	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA NHAI	741.86	649.00	04/2021	08/2023	05/2024	9
218	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K NHAI	1,005.08	1,073.10	03/2021	03/2024	12/2024	9

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
219	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT NHAI EPC	649.90	649.90	12/2020	03/2024	12/2024	9
220	MOPA AIRPORT MoRTH EPC	1,183.16	1,183.16	04/2022	12/2023	09/2024	9
221	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH NHAI EPC	442.23	442.23	04/2020	03/2024	12/2024	9
222	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) NHAI EPC	846.59	846.59	08/2023	08/2023	05/2024	9
223	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 NHAI PPP BOT (Hybrid Annuity)	755.26	1,039.00	03/2024	03/2024	12/2024	9
224	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] NHAI HAM(Hybrid Annuity Mode)	1,146.22	1,146.22	01/2024	03/2024	12/2024	9
225	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 NHAI EPC	417.51	417.51	03/2024	03/2024	12/2024	9
226	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU NHAI EPC	469.95	280.00	03/2024	03/2024	12/2024	9
227	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 NHAI EPC	927.77	1,603.00	02/2022	03/2024	12/2024	9
228	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P NHAI	1,484.30	2,182.41	12/2020	05/2023	03/2024	10
229	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA NHAI PPP BOT (Hybrid Annuity)	804.69	804.69	02/2024	02/2024	12/2024	10
230	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) NHAI EPC	662.08	662.08	07/2023	07/2023	05/2024	10
231	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) NHAI EPC	434.12	434.12	05/2023	02/2024	12/2024	10
232	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG NHAI HAM(Hybrid Annuity Mode)	1,734.00	1,734.00	05/2024	05/2024	03/2025	10
233	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G NHAI EPC	939.43	939.43	03/2023	02/2024	12/2024	10

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
234	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES NHIDCL EPC	202.36	202.36	04/2022	03/2024	02/2025	11
235	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM NHAI	2,120.40	2,565.63	01/2022	01/2024	12/2024	11
236	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 NHAI PPP BOT (Hybrid Annuity)	1,307.95	1,307.95	01/2024	01/2024	12/2024	11
237	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE NHAI HAM(Hybrid Annuity Mode)	808.31	958.00	01/2023	01/2024	12/2024	11
238	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF NHAI EPC	154.52	154.52	11/2023	01/2024	12/2024	11
239	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 NHAI PPP BOT (Hybrid Annuity)	2,159.00	2,262.00	07/2021	12/2023	12/2024	12
240	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO NHAI EPC	151.26	151.26	12/2023	12/2023	12/2024	12
241	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM NHAI PPP BOT (Hybrid Annuity)	1,243.57	1,243.57	12/2023	12/2023	12/2024	12
242	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO NHAI EPC	690.00	690.00	07/2023	12/2023	12/2024	12
243	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON NHAI	998.70	1,358.32	11/2021	11/2023	12/2024	13
244	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER NHAI	1,294.47	1,588.40	11/2021	11/2023	12/2024	13
245	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U NHAI HAM(Hybrid Annuity Mode)	1,779.83	2,200.00	11/2023	11/2023	12/2024	13
246	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 NHIDCL EPC	260.40	260.40	12/2022	04/2023	06/2024	14
247	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] NHAI PPP BOT (Hybrid Annuity)	748.99	903.00	10/2023	10/2023	12/2024	14

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
248	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV NHAI EPC	300.79	300.79	10/2023	10/2023	12/2024	14
249	PATAS-VASUNDE PHATA - BARAMATI BYPASS NHAI EPC	531.86	532.41	09/2023	09/2023	12/2024	15
250	AURAD - BIDAR KM 0.00 TO KM 45.878 NHAI EPC	912.37	424.16	04/2023	09/2023	12/2024	15
251	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 NHAI PPP BOT (Hybrid Annuity)	1,291.37	1,291.37	08/2023	08/2023	12/2024	16
252	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH NHAI HAM(Hybrid Annuity Mode)	1,936.68	2,458.03	03/2023	08/2023	12/2024	16
253	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) NHIDCL EPC	330.80	330.80	12/2021	03/2024	11/2025	20
254	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH NHAI EPC	1,788.69	1,788.69	01/2024	01/2024	09/2025	20
255	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 NHAI HAM(Hybrid Annuity Mode)	897.45	897.45	04/2023	04/2023	12/2024	20
256	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) NHIDCL EPC	355.79	355.79	06/2022	12/2023	01/2026	25
257	JOGIGHOPA BRIDGE NHIDCL EPC	746.76	746.76	11/2024	11/2024	12/2026	25
258	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO NHIDCL EPC	268.98	268.98	04/2022	04/2022	06/2024	26
259	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI NHIDCL EPC	228.97	228.97	04/2022	04/2022	06/2024	26
	<u>TELECOMMUNICATIONS</u>						
260	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT CPWD FOR TELECO	248.20	248.20	03/2018	05/2024	06/2024	1
261	NETWORK FOR SPECTRUM DOT	13,334.00	34,953.45	07/2015	09/2023	08/2024	11
	<u>URBAN DEVELOPMENT</u>						
262	AHMEDABAD METRO RAIL PROJECT PHASE 1 MEGA	10,773.00	12,924.55	12/2018	03/2024	06/2024	3
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						

List of projects reporting additional delayed Rs. 150 Crore and above (April 2024)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
263	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED CPWD EDUCATION EPC	193.83	193.83	06/2020	03/2024	04/2024	1
264	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT CPWD EDUCATION	588.72	588.72	09/2022	04/2024	05/2024	1
265	PERMANENT CAMPUS FOR IIM BODH GAYA CPWD EDUCATION	375.00	375.00	09/2020	04/2024	05/2024	1
	<u>HOME AFFAIRS</u>						
266	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI CPWD FOR MHA	1,219.21	2,091.53	10/2019	04/2024	06/2024	2
	<u>DPIIT</u>						
267	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT	4,773.00	5,401.00	12/2019	03/2024	04/2024	1

TABLE-17

<u>Sector wise analysis of projects</u> Rs. 150 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,674,47.00	1,71,625.00	1,05,396.22
CIVIL AVIATION	37	22,130.27	230,09.33	25,988.15	13,940.02
COAL	118	1,85,392.24	1,877,05.66	1,90,346.57	70,525.93
FINANCE	3	786.27	7,86.27	831.04	605.39
MINES	8	7,559.78	92,53.04	9,833.57	4,976.73
STEEL	12	11,285.36	119,11.23	11,911.23	5,142.01
PETROLEUM	127	4,60,075.87	5,125,14.46	5,23,078.94	2,27,998.39
POWER	102	3,02,848.51	3,121,08.28	3,58,640.97	1,84,254.51
HEALTH AND FAMILY WELFARE	8	7,132.02	75,01.53	7,527.73	3,546.40
RAILWAYS	237	4,32,972.42	5,481,32.85	6,69,260.95	3,88,242.42
ROAD TRANSPORT AND HIGHWAYS	1073	8,26,203.67	8,559,30.79	8,64,219.56	4,07,728.13
SHIPPING AND PORTS	1	5,369.18	50,61.15	5,061.15	2,951.52
TELECOMMUNICATIONS	7	40,229.56	618,49.01	61,915.14	25,107.89
URBAN DEVELOPMENT	28	2,84,730.97	2,869,67.19	3,10,151.53	1,98,761.00
WATER RESOURCES	41	23,466.28	234,20.50	69,700.98	30,237.41
SOCIAL JUSTICE	1	170.99	1,70.99	170.99	73.80
DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	104,14.50	10,376.91	7,159.05
HOME AFFAIRS	5	2,025.73	29,46.02	2,958.98	2,272.68
DPIIT	2	24,857.00	248,57.00	25,485.00	13,600.13
DONER	1	151.33	1,51.33	151.33	148.33
RENEWABLE ENERGY	1	271.90	3,66.12	366.12	329.49
Grand total	1838	27,64,246.50	30,52,504.25	33,19,601.84	16,92,997.45

TABLE-18

State-Wise Position of Central Sector Projects costing Rs. 150 Crore and above showing Both Time and Cost Overruns (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	113	1,49,638.75	2,09,276.59	39.85	13	35,924.21	48,041.47	4 - 216
2	ARUNACHAL PRADESH	26	48,306.73	63,268.94	30.97	1	6,285.33	21,247.54	188 - 188
3	ASSAM	66	66,900.71	76,262.52	13.99	6	17,514.23	27,429.07	14 - 58
4	BIHAR	98	1,27,168.57	1,53,103.80	20.39	17	34,650.53	53,717.96	3 - 186
5	GOA	6	3,824.63	3,911.13	2.26	1	303.90	390.40	37 - 37
6	GUJARAT	94	1,47,038.44	1,67,975.15	14.24	18	29,938.69	37,407.27	4 - 146
7	HARYANA	35	77,338.74	85,637.08	10.73	6	41,634.55	47,712.11	4 - 31
8	HIMACHAL PRADESH	30	29,904.85	44,040.83	47.27	3	4,572.10	12,978.21	22 - 183
9	JAMMU AND KASHMIR	51	74,532.19	1,14,180.27	53.20	3	4,328.93	43,279.91	8 - 261
10	KARNATAKA	82	1,02,858.92	1,06,543.71	3.58	14	12,127.76	17,550.34	12 - 132
11	KERALA	33	64,325.40	71,341.71	10.91	4	5,004.90	5,952.27	13 - 50
12	MADHYA PRADESH	78	1,11,438.36	1,23,776.14	11.07	10	12,585.72	21,742.30	8 - 57
13	MAHARASHTRA	198	2,26,115.21	2,50,961.61	10.99	18	46,535.69	61,812.29	3 - 97
14	MANIPUR	34	15,741.53	30,890.04	96.23	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	0	0.00	0.00	-
16	MIZORAM	21	11,852.41	20,836.14	75.80	12	7,755.08	16,794.95	3 - 132
17	NAGALAND	33	12,299.65	16,877.94	37.22	4	3,575.14	8,118.25	19 - 132
18	ODISHA	78	1,41,412.24	1,49,764.01	5.91	12	14,721.29	21,938.98	14 - 213
19	PUNJAB	44	42,575.89	42,739.80	0.39	2	1,047.64	1,123.60	47 - 57
20	RAJASTHAN	78	1,33,225.39	1,73,706.35	30.39	3	56,343.00	96,790.32	29 - 120
21	SIKKIM	22	14,500.36	22,320.65	53.93	4	1,614.89	2,969.90	12 - 29
22	TAMIL NADU	79	2,16,136.56	2,71,593.80	25.66	21	66,863.28	1,09,389.79	3 - 171
23	TRIPURA	10	5,071.09	5,332.56	5.16	3	638.62	760.99	24 - 28
24	UTTAR PRADESH	134	2,00,891.50	2,19,264.30	9.15	25	44,559.49	59,443.09	1 - 65
25	WEST BENGAL	61	71,527.12	96,332.88	34.68	18	27,673.76	46,892.21	8 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	0	0.00	0.00	-
27	DELHI	28	93,267.64	97,669.65	4.72	6	11,148.03	13,348.57	21 - 56
28	CHHATTISGARH	59	86,729.89	88,777.25	2.36	7	10,574.88	11,978.92	15 - 100
29	JHARKHAND	69	1,03,006.67	1,11,877.73	8.61	11	23,638.50	27,830.76	7 - 84
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	6	24,519.92	42,097.95	3 - 193
31	TELANGANA	54	38,654.39	41,498.90	7.36	3	1,719.60	3,719.87	48 - 180
32	LADAKH	6	2,474.97	2,634.64	6.45	1	480.33	640.00	37 - 37
33	MULTI STATE	64	3,00,918.21	3,87,264.65	28.69	22	47,741.51	1,00,048.41	24 - 202
Total		1838	27,64,246.50	33,19,601.84	20.09	275	6,00,475.67	9,82,750.38	

TABLE-19

EXECUTIVE SUMMARY COSTING Rs. 1000 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	298	49
2	RAILWAYS	110	8
3	PETROLEUM	60	2
4	POWER	59	5
5	COAL	33	2
6	URBAN DEVELOPMENT	23	1
7	CIVIL AVIATION	7	1
8	ATOMIC ENERGY	5	0
9	HEALTH AND FAMILY WELFARE	4	1
10	MINES	3	0
11	STEEL	3	2
12	TELECOMMUNICATIONS	2	1
13	DPIIT	2	1
14	SHIPPING AND PORTS	1	0
15	WATER RESOURCES	1	0
16	DEPARTMENT OF HIGHER EDUCATION	1	0
17	HOME AFFAIRS	1	1
	Total	613	74

TABLE-20

Month wise List of Completed Projects Costing Rs. 1000 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2024			
	<u>COAL</u>			
1	JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]	1,783.09	03/2021	1,390.64
	<u>PETROLEUM</u>			
2	KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]	1,112.00	06/2019	1,157.07
3	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332]	3,712.00	09/2022	2,915.64
4	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]	1,607.00	08/2022	1,085.97
5	CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]	3,450.20	03/2029	1,962.02
	<u>RAILWAYS</u>			
6	MUNEERABAD-MAHABOONNAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]	1,723.00	03/2000	2,532.19
7	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]	632.68	03/2016	1,094.53
8	ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]	1,295.42	03/2022	2,262.57
9	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]	927.01	03/2019	1,684.00
10	MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]	1,765.92	03/2023	1,687.89
11	BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]	942.95	03/2019	1,918.70
12	MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]	1,700.00	03/2022	1,675.56
13	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]	991.60	02/2024	1,775.59
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
14	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]	1,064.88	07/2021	958.51
15	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213]	1,094.97	02/2022	1,387.21
16	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233]	1,047.00	05/2020	1,253.89
17	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]	1,621.07	10/2022	1,679.63

Month wise List of Completed Projects Costing Rs. 1000 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
18	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]	1,169.04	03/2021	841.84
19	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]	1,241.38	03/2023	965.10
20	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816]	1,980.00	03/2023	1,220.38

TABLE-21

Month wise List of Deleted Projects Costing Rs. 1000 crore and above during				
2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)

TABLE-22

Projects Added / Completed / Dropped / Frozen Rs. 1000 Crore and above

No of Projects in Previous Month	612
No of Projects Completed/Dropped/Frozen in Current Month	20
No of Projects added in Current Month	16
No of Projects in Current Month	613

Project status Rs. 1000 Crore and above						
Number of Projects						
With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	309 (50.41%)	9 (1.47%)	232 (37.85%)	11 (1.79%)	52 (8.48%)	613
Latest Approved (Date)	202 (32.95%)	5 (.82%)	345 (56.28%)	9 (1.47%)	52 (8.48%)	613

Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	444	16,52,593.73	18,75,395.95	8,60,363.47	45.90	2,22,802.22	13.50
Project with Revision in Cost	169	8,44,737.62	8,88,789.98	5,70,053.85	64.10	44,052.36	5.20
Total	613.00	24,97,331.35	27,64,185.93	14,30,417.32	51.75	2,66,854.58	10.69
Original Cost of All Projects							
Original Cost	613.00	22,15,874.69	27,64,185.93	14,30,417.32	51.75	5,48,311.24	24.74

Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	309	12,21,471.06	15,87,785.38	9,89,967.18	62.30	3,66,314.32	29.99
Latest Approved (RCE)	202	9,75,390.25	11,05,452.60	6,98,572.61	63.20	1,30,062.35	13.33

Additional Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	74	1,79,805.22	2,32,766.16	1,49,944.86	64.40	52,960.94	29.50
Total	74	1,79,805.22	2,32,766.16	1,49,944.86	64.42	52,960.94	29.45

TABLE-23

<u>Extent of cost overrun in projects with respect to original cost (Sector Wise)</u>						Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)			
						Projects with cost overrun [^]			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	4	67,120.00	1,22,004.00	81.77
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	3	3,476.28	6,737.30	93.81
3	COAL	33	1,44,874.07	1,49,975.83	3.52	3	21,693.74	26,795.50	23.52
4	MINES	3	6,074.00	8,080.37	33.03	2	4,637.00	6,699.37	44.48
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	29.90
6	PETROLEUM	60	4,30,212.37	4,92,732.68	14.53	20	1,83,869.47	2,47,634.16	34.68
7	POWER	59	2,83,701.20	3,39,283.80	19.59	16	71,177.10	1,26,759.70	78.09
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,852.89	3.83	1	1,404.00	1,620.00	15.38
9	RAILWAYS	110	3,68,887.76	6,06,355.44	64.37	87	1,75,427.97	4,13,964.27	135.97
10	ROAD TRANSPORT AND HIGHWAYS	298	4,81,895.30	5,14,651.01	6.80	90	1,37,574.03	1,72,178.80	25.15
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	2	37,878.55	59,509.80	57.11
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	7	1,17,061.56	1,42,561.32	21.78
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	60.51
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	71.55
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		613	22,15,874.69	27,64,185.93	24.74	240	8,40,231.92	13,93,309.50	65.82

[^] - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-24

Extent of cost overrun in projects with respect to original cost (State Wise) Rs.						1000 Core and above			
(All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	32	1,10,702.35	1,69,308.29	52.94	16	53,837.44	1,12,508.50	108.98
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	238.05
3	ASSAM	12	40,897.21	49,541.54	21.14	4	17,066.32	26,880.65	57.51
4	BIHAR	38	99,141.07	1,23,338.74	24.41	14	32,684.02	57,517.37	75.98
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	0.00
6	GUJARAT	35	1,15,492.77	1,34,834.15	16.75	12	39,048.07	58,550.50	49.94
7	HARYANA	22	69,321.71	77,422.68	11.69	9	48,065.30	56,166.31	16.85
8	HIMACHAL PRADESH	12	22,416.81	36,533.09	62.97	6	11,393.86	25,510.14	123.89
9	JAMMU AND KASHMIR	21	60,293.36	99,874.46	65.65	5	8,876.19	48,457.29	445.92
10	KARNATAKA	26	79,336.99	83,700.15	5.50	8	10,508.49	15,346.25	46.04
11	KERALA	22	59,206.35	66,461.60	12.25	10	27,223.77	34,980.73	28.49
12	MADHYA PRADESH	21	85,621.24	96,916.22	13.19	8	15,372.58	26,667.56	73.47
13	MAHARASHTRA	43	1,55,483.16	1,85,371.82	19.22	18	72,456.61	1,02,419.65	41.35
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	340.10
15	MEGHALAYA	1	906.46	8,324.28	818.33	1	906.46	8,324.28	818.33
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	226.07
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	186.39
18	ODISHA	31	1,20,710.08	1,27,651.97	5.75	7	12,392.23	19,390.12	56.47
19	PUNJAB	20	29,804.54	29,804.37	-0.00	0	0.00	0.00	0.00
20	RAJASTHAN	31	1,09,042.42	1,50,064.34	37.62	3	55,859.08	96,881.00	73.44
21	SIKKIM	3	8,025.81	15,496.19	93.08	2	2,277.77	9,748.15	327.97
22	TAMIL NADU	45	2,00,773.80	2,55,040.15	27.03	22	1,15,714.88	1,69,981.23	46.90
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	0.00
24	UTTAR PRADESH	56	1,64,342.25	1,83,488.79	11.65	20	45,584.56	64,902.84	42.38
25	WEST BENGAL	22	55,704.07	80,354.50	44.25	14	34,044.22	58,694.65	72.41
26	DELHI	14	87,652.67	91,761.21	4.69	6	50,619.32	54,807.06	8.27
27	CHHATTISGARH	21	71,099.62	73,529.87	3.42	6	10,768.34	13,198.59	22.57
28	JHARKHAND	26	81,889.26	90,196.51	10.14	14	31,660.33	41,036.20	29.61
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	5	24,063.06	41,597.95	72.87
30	TELANGANA	6	17,552.39	20,071.07	14.35	3	13,906.32	16,425.00	18.11
31	MULTI STATE	35	2,88,110.02	3,73,911.76	29.78	22	89,803.14	1,75,912.91	95.89
Total		613	22,15,874.69	27,64,185.93	24.74	240	8,40,231.92	13,93,309.50	65.82

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-25

Extent of time overrun in projects with respect to original schedule Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72 - 171
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	5	7,613.90	10,713.71	22 - 48
3	COAL	33	1,44,874.07	1,49,975.83	3.52	10	48,382.00	53,035.87	24 - 96
4	MINES	3	6,074.00	8,080.37	33.03	2	5,540.00	7,058.40	5 - 53
5	STEEL	3	6,033.98	6,659.85	10.37	3	6,033.98	6,659.85	17 - 104
6	PETROLEUM	60	4,30,212.37	4,92,732.68	14.53	34	2,87,892.06	3,44,206.27	2 - 143
7	POWER	59	2,83,701.20	3,39,283.80	19.59	35	1,52,472.29	2,05,741.87	3 - 193
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,852.89	3.83	3	3,808.89	4,024.89	3 - 36
9	RAILWAYS	110	3,68,887.76	6,06,355.44	64.37	72	2,90,946.34	4,43,755.34	3 - 261
10	ROAD TRANSPORT AND HIGHWAYS	298	4,81,895.30	5,14,651.01	6.80	124	1,96,365.14	2,18,666.68	1 - 123
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	1	5,369.18	5,061.15	33 - 33
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	1	13,334.00	34,953.45	109 - 109
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	14	1,42,060.07	1,46,928.37	3 - 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	-
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	0	0.00	0.00	-
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	56 - 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52 - 52
Total		613	22,15,874.69	27,64,185.93	24.74	309	12,21,471.06	15,87,785.38	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-26

Extent of time overrun in projects with respect to original schedule(State Wise)						Rs. 1000 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	32	1,10,702.35	1,69,308.29	52.94	12	74,962.64	86,397.50	6 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	2	8,003.92	22,966.13	33 - 188
3	ASSAM	12	40,897.21	49,541.54	21.14	4	25,968.32	34,418.65	11 - 48
4	BIHAR	38	99,141.07	1,23,338.74	24.41	21	72,428.02	89,771.08	3 - 157
5	GOA	1	1,183.16	1,183.16	0.00	1	1,183.16	1,183.16	29 - 29
6	GUJARAT	35	1,15,492.77	1,34,834.15	16.75	20	73,092.88	79,965.08	1 - 146
7	HARYANA	22	69,321.71	77,422.68	11.69	13	54,872.31	60,752.14	3 - 36
8	HIMACHAL PRADESH	12	22,416.81	36,533.09	62.97	3	7,679.23	15,919.64	47 - 183
9	JAMMU AND KASHMIR	21	60,293.36	99,874.46	65.65	10	35,320.87	74,195.87	6 - 261
10	KARNATAKA	26	79,336.99	83,700.15	5.50	17	51,189.41	55,552.57	4 - 132
11	KERALA	22	59,206.35	66,461.60	12.25	8	20,605.79	21,537.46	7 - 22
12	MADHYA PRADESH	21	85,621.24	96,916.22	13.19	10	26,966.17	35,021.52	11 - 57
13	MAHARASHTRA	43	1,55,483.16	1,85,371.82	19.22	22	94,329.78	1,09,593.17	3 - 97
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	11 - 132
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	31	1,20,710.08	1,27,651.97	5.75	18	49,218.12	55,672.04	5 - 213
19	PUNJAB	20	29,804.54	29,804.37	-0.00	5	6,080.57	6,080.57	3 - 17
20	RAJASTHAN	31	1,09,042.42	1,50,064.34	37.62	14	81,574.51	1,21,986.51	2 - 120
21	SIKKIM	3	8,025.81	15,496.19	93.08	2	6,686.33	7,619.27	12 - 45
22	TAMIL NADU	45	2,00,773.80	2,55,040.15	27.03	22	74,032.75	1,15,942.21	3 - 171
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	-
24	UTTAR PRADESH	56	1,64,342.25	1,83,488.79	11.65	24	83,189.62	97,322.12	6 - 62
25	WEST BENGAL	22	55,704.07	80,354.50	44.25	11	25,893.41	44,524.23	15 - 141
26	DELHI	14	87,652.67	91,761.21	4.69	10	43,427.01	45,464.19	6 - 56
27	CHHATTISGARH	21	71,099.62	73,529.87	3.42	9	34,812.20	35,966.67	15 - 96
28	JHARKHAND	26	81,889.26	90,196.51	10.14	10	42,263.71	45,664.41	7 - 104
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	6	25,446.84	42,981.73	3 - 193
30	TELANGANA	6	17,552.39	20,071.07	14.35	3	3,578.98	5,432.50	3 - 180
31	MULTI STATE	35	2,88,110.02	3,73,911.76	29.78	28	1,88,850.28	2,39,697.93	8 - 202
Total		613	22,15,874.69	27,64,185.93	24.74	309	12,21,471.06	15,87,785.38	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-27

<u>Extent of time overrun in projects with respect to latest schedule</u>						Rs. 1000 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	3	95,309.00	99,487.00	72 - 171
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	3	5,014.00	6,205.00	22 - 48
3	COAL	33	1,47,491.20	1,49,975.83	1.68	9	48,857.31	51,342.06	24 - 96
4	MINES	3	7,725.63	8,080.37	4.59	1	1,381.00	1,381.00	5 - 5
5	STEEL	3	6,659.85	6,659.85	0.00	3	6,659.85	6,659.85	17 - 104
6	PETROLEUM	60	4,82,139.41	4,92,732.68	2.20	14	99,347.75	1,04,779.75	4 - 97
7	POWER	59	2,92,729.22	3,39,283.80	15.90	29	1,51,708.63	1,95,950.19	0 - 193
8	HEALTH AND FAMILY WELFARE	4	5,852.89	5,852.89	0.00	0	0.00	0.00	-
9	RAILWAYS	110	4,83,604.80	6,06,355.44	25.38	58	2,83,230.34	3,53,023.03	0 - 216
10	ROAD TRANSPORT AND HIGHWAYS	298	5,06,640.28	5,14,651.01	1.58	68	1,25,866.52	1,25,348.79	0 - 123
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	-
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	1	34,953.45	34,953.45	109 - 109
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	11	1,16,197.87	1,18,829.95	3 - 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	-
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	-
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	1	2,091.53	2,091.53	56 - 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52 - 52
Total		613	24,97,331.35	27,64,185.93	10.69	202	9,75,390.25	11,05,452.60	

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-28

<u>Extent of cost overrun in projects with respect to latest cost</u>						Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)			
						Projects with cost overruns [^]			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	119.64
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	3	4,031.28	6,737.30	67.13
3	COAL	33	1,47,491.20	1,49,975.83	1.68	1	2,661.73	5,146.48	93.35
4	MINES	3	7,725.63	8,080.37	4.59	1	667.23	1,021.97	53.17
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0.00
6	PETROLEUM	60	4,82,139.41	4,92,732.68	2.20	3	47,129.58	58,967.23	25.12
7	POWER	59	2,92,729.22	3,39,283.80	15.90	15	60,524.55	1,07,079.13	76.92
8	HEALTH AND FAMILY WELFARE	4	5,852.89	5,852.89	0.00	0	0.00	0.00	0.00
9	RAILWAYS	110	4,83,604.80	6,06,355.44	25.38	71	2,01,815.13	3,25,634.43	61.35
10	ROAD TRANSPORT AND HIGHWAYS	298	5,06,640.28	5,14,651.01	1.58	49	76,626.17	92,988.84	21.35
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	1	24,544.55	24,556.35	0.05
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	6	1,05,641.56	1,28,905.10	22.02
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0.00
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0.00
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		613	24,97,331.35	27,64,185.93	10.69	153	5,42,057.82	8,19,656.70	51.21

[^] - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-29

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	171- 171
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	1	1,142.00	2,333.00	48- 48
3	COAL	33	1,47,491.20	1,49,975.83	1.68	1	2,661.73	5,146.48	60- 60
4	MINES	3	7,725.63	8,080.37	4.59	0	0.00	0.00	0- 0
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0- 0
6	PETROLEUM	60	4,82,139.41	4,92,732.68	2.20	1	12,366.00	18,968.00	14- 14
7	POWER	59	2,92,729.22	3,39,283.80	15.90	11	45,732.57	89,974.13	10- 193
8	HEALTH AND FAMILY WELFARE	4	5,852.89	5,852.89	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	110	4,83,604.80	6,06,355.44	25.38	42	1,04,647.05	1,71,391.23	3- 216
10	ROAD TRANSPORT AND HIGHWAYS	298	5,06,640.28	5,14,651.01	1.58	17	25,642.38	31,425.89	4- 123
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	2	24,138.77	26,850.05	3- 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	0- 0
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0- 0
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0- 0
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52- 52
Total		613	24,97,331.35	27,64,185.93	10.69	77	2,24,595.50	3,59,159.78	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-30

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72- 171
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	2	2,525.00	5,624.81	39- 48
3	COAL	33	1,44,874.07	1,49,975.83	3.52	2	19,898.73	24,552.60	40- 60
4	MINES	3	6,074.00	8,080.37	33.03	1	4,103.00	5,677.40	53- 53
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	17- 17
6	PETROLEUM	60	4,30,212.37	4,92,732.68	14.53	16	1,46,761.26	2,04,245.47	6- 143
7	POWER	59	2,83,701.20	3,39,283.80	19.59	12	56,385.12	1,09,654.70	12- 193
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,852.89	3.83	1	1,404.00	1,620.00	8- 8
9	RAILWAYS	110	3,68,887.76	6,06,355.44	64.37	61	1,26,507.46	2,79,316.46	3- 261
10	ROAD TRANSPORT AND HIGHWAYS	298	4,81,895.30	5,14,651.01	6.80	55	80,047.11	1,03,458.97	3- 123
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	1	13,334.00	34,953.45	109- 109
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	3	35,558.77	40,506.27	3- 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	0- 0
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	0	0.00	0.00	0- 0
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	56- 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	52- 52
Total		613	22,15,874.69	27,64,185.93	24.74	160	5,50,270.63	9,19,308.50	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-31

List of projects completed/dropped/Frozen during current month							
(All Cost/ Expenditure in Rs. crore)							
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	<u>COAL</u>						
1	JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects	05/2017	1,783.09	03/2021	1,783.09	10/2023	1,390.64
	<u>PETROLEUM</u>						
2	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	1,112.00	06/2019	1,507.24	02/2025	1,157.07
3	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha	08/2019	1,607.00	08/2022	1,607.00	03/2024	1,085.97
4	CITY GAS DISTRIBUTION IN UP AND UK	03/2019	3,450.20	03/2029	3,450.20	03/2029	1,962.02
5	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL	03/2018	3,712.00	09/2022	3,696.00	03/2024	2,915.64
	<u>RAILWAYS</u>						
6	MUNEERABAD-MAHABOBNAGAR(NL),SCR	04/1997	1,723.00	03/2000	3,381.68	02/2023	2,532.19
7	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	04/2012	632.68	03/2016	1,169.23	03/2024	1,094.53
8	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	03/2015	1,295.42	03/2022	2,560.00	02/2024	2,262.57
9	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	04/2011	927.01	03/2019	1,457.79	03/2024	1,684.00
10	BANASPANI- JAKHPURA - DOUBLING	03/2009	942.95	03/2019	2,133.54	12/2023	1,918.70
11	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects	04/2012	991.60	02/2024	2,097.00	12/2023	1,775.59
12	MANIYACHI - NAGERCOIL (102 KM) DOUBLING	02/2015	1,700.00	03/2022	1,752.25	12/2023	1,675.56
13	MAU-GHAZIPUR-TARIGHAT NEW LINE	04/2015	1,765.92	03/2023	1,765.92	12/2024	1,687.89
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
14	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) PPP (BOT)	11/2013	1,916.79	11/2016	1,916.79	N.A.	1,660.92
15	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	12/2017	1,094.97	02/2022	1,094.97	02/2024	1,387.21
16	DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L EPC	06/2022	1,769.70	03/2025	1,769.70	03/2025	0.00

<u>List of projects completed/dropped/Frozen during current month</u>							
Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Project	DOA	Original		Now anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
17	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)	03/2018	1,169.04	03/2021	1,693.95	04/2024	841.84
18	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)	03/2021	1,980.00	03/2023	1,980.00	12/2023	1,220.38
19	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)	03/2018	1,241.38	03/2023	2,122.64	04/2024	965.10
20	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC	06/2020	1,621.07	10/2022	1,621.07	04/2024	1,679.63
21	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	03/2019	1,047.00	05/2020	1,047.00	04/2024	1,253.89
22	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS	08/2016	1,583.18	09/2020	1,583.18	N.A.	0.00
23	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00)	11/2016	1,064.88	07/2021	1,021.00	03/2024	958.51
24	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A	12/2015	2,168.66	06/2019	2,168.66	12/2023	0.00

TABLE-32

List of projects added Rs. 1000 Crore and above					(April 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	<u>PETROLEUM</u>					
1	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF Central Sector Projects	5/2023	43,367.00	5/2028	43,367.00	5/2028
2	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI Central Sector Projects	5/2023	2,585.00	5/2026	2,585.00	5/2026
3	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS Central Sector Projects	12/2022	3,207.00	6/2030	3,207.00	6/2030
4	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS Central Sector Projects	12/2022	3,685.00	3/2030	3,685.00	3/2030
5	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS Central Sector Projects	12/2022	3,919.00	6/2030	3,919.00	6/2030
6	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, Central Sector Projects	12/2022	16,654.00	6/2030	16,654.00	6/2030
7	MHN TCPP PGC BGC PROJECT (MTPBP) EPC	2/2024	2,329.45	5/2026	2,329.45	5/2026
8	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS Central Sector Projects	12/2022	3,638.00	3/2030	3,638.00	3/2030
9	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR Central Sector Projects	12/2022	1,017.00	3/2030	1,017.00	3/2030
	<u>POWER</u>					
10	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) EPC	8/2023	15,530.00	6/2028	15,530.00	6/2028
11	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) EPC	3/2024	17,195.31	2/2030	17,195.31	2/2030
	<u>ROAD TRANSPORT AND HIGHWAYS</u>					

List of projects added Rs. 1000 Crore and above					(April 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
12	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 HAM(Hybrid Annuity Mode)	2/2024	1,292.65	2/2026	1,292.65	2/2026
13	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O HAM(Hybrid Annuity Mode)	2/2024	1,103.89	2/2026	1,103.89	2/2026
14	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 EPC	2/2023	1,256.90	7/2026	1,256.90	7/2026
15	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 EPC	3/2023	1,716.21	8/2026	1,716.21	8/2026
16	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 EPC	3/2023	2,026.05	3/2027	2,026.05	3/2027

TABLE-33

Milestones (Cumulative due & achieved)	Rs. 1000	Crore and above
Total	2777	
Achieved up to month	1721	

TABLE-34

<u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>CIVIL AVIATION</u>						
1	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT AAI	1,405.00	1,405.00	08/2022	05/2024	06/2024	1
	<u>COAL</u>						
2	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW NLC	17,237.00	19,406.12	11/2021	10/2024	03/2025	5
3	MADANNAGAR OPENCAST PROJECT SECL	1,875.32	1,875.32	03/2024	03/2027	03/2030	36
	<u>STEEL</u>						
4	NEW SINTER PLANT AT BOKARO STEEL PLANT SAIL	1,034.01	1,034.01	10/2017	03/2026	06/2026	3
5	SCREENING PLANT-III AT KIRANDUL NMDC Central Sector Projects	2,092.97	2,718.84	08/2024	10/2025	01/2026	3
	<u>PETROLEUM</u>						
6	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY NRL	12,366.00	18,968.00	10/2024	07/2025	12/2025	5
7	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES NRL	10,228.00	9,058.00	10/2024	03/2025	09/2025	6
	<u>POWER</u>						
8	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL Central Sector Projects	1,666.00	1,666.00	11/2023	06/2024	07/2024	1
9	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN PGCIL Central Sector Projects	1,931.39	2,635.55	02/2020	06/2024	09/2024	3
10	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B PGCIL Central Sector Projects	4,546.26	4,546.26	06/2023	06/2024	09/2024	3
11	KIRU HYDRO ELECTRIC PROJECT CVPPPL	4,287.59	4,287.59	08/2024	03/2026	09/2026	6
12	BIKANER SOLAR POWER PROJECT SJVN EPC	5,491.89	5,491.89	05/2024	09/2024	03/2025	6

List of projects reporting additional delayed Rs. 1000 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>HEALTH AND FAMILY WELFARE</u>						
13	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,620.00	09/2023	03/2024	05/2024	2
	<u>RAILWAYS</u>						
14	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING NFR	1,798.00	2,047.51	03/2019	05/2024	06/2024	1
15	DAUSA-GANGAPUR CITY(NL),NWR NWR	410.08	1,020.00	02/2019	01/2024	03/2024	2
16	HOTGI-KUDGI-GADAG SWR	1,614.59	2,458.87	03/2019	12/2024	06/2025	6
17	SAHJANWA - DOHRIGHAT NER ITEM RATE	371.77	1,319.75	03/2029	03/2027	12/2027	9
18	TALCHER-BIMALAGARH(NL)(ECOR) ECOR	810.78	1,928.07	06/2021	03/2025	03/2026	12
19	BONDAMUNDA RANCHI DOUBLING SER	1,724.20	3,029.04	03/2021	06/2025	06/2026	12
20	WADSA-GADHCHIROLI NEW LINE (52.36 KM) SECR	229.00	1,886.05	12/2021	12/2025	12/2026	12
21	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) WR	1,640.04	2,873.11	03/2022	03/2026	02/2028	23
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
22	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,136.97	12/2018	04/2024	05/2024	1
23	SIX-LANING OF BARWA ADDA-PANAGARH NHAI PPP (BOT)	1,665.00	2,360.65	09/2016	05/2024	06/2024	1
24	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI	1,117.84	1,117.84	12/2021	04/2024	05/2024	1
25	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode)	1,069.00	1,061.33	01/2024	04/2024	05/2024	1
26	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC	2,067.67	2,160.00	10/2021	04/2024	05/2024	1
27	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	04/2024	05/2024	1

List of projects reporting additional delayed Rs. 1000 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
28	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHA I EPC	2,252.75	2,252.75	09/2021	04/2024	05/2024	1
29	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHA I EPC	1,935.61	1,935.61	09/2021	04/2024	05/2024	1
30	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 NHA I	899.00	1,623.88	04/2019	04/2024	06/2024	2
31	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 NHA I	720.00	1,150.00	10/2019	04/2024	06/2024	2
32	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO NHA I	1,308.73	1,308.73	12/2020	02/2024	05/2024	3
33	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHA I	686.65	1,015.16	09/2020	06/2024	09/2024	3
34	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 NHA I EPC	1,185.69	1,185.69	02/2024	03/2024	06/2024	3
35	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 NHA I HAM(Hybrid Annuity Mode)	1,023.91	1,341.51	05/2024	05/2024	08/2024	3
36	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU NHA I HAM(Hybrid Annuity Mode)	1,259.00	1,910.00	03/2024	12/2024	03/2025	3
37	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHA I HAM(Hybrid Annuity Mode)	1,328.07	2,346.00	08/2023	05/2024	08/2024	3
38	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	640.07	1,286.35	07/2023	02/2024	06/2024	4
39	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN NHA I EPC	1,100.88	1,100.88	11/2021	11/2024	03/2025	4
40	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY NHA I EPC	2,919.96	2,919.96	02/2024	02/2025	06/2025	4
41	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHA I PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	05/2024	09/2024	4
42	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 NHA I EPC	1,103.86	1,103.86	03/2022	06/2024	10/2024	4

List of projects reporting additional delayed Rs. 1000 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
43	TUMKUR - NELAMANGALA(6L) NHA I EPC	2,032.15	2,032.15	08/2025	08/2025	12/2025	4
44	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHA I HAM(Hybrid Annuity Mode)	1,155.49	1,458.45	08/2024	08/2024	12/2024	4
45	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 NHA I HAM(Hybrid Annuity Mode)	1,331.77	2,082.98	10/2023	10/2024	03/2025	5
46	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT NHA I HAM(Hybrid Annuity Mode)	2,948.31	3,516.83	07/2024	07/2024	12/2024	5
47	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 NHA I EPC	2,375.87	2,566.80	02/2023	12/2023	05/2024	5
48	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA NHIDCL	2,680.42	2,680.42	12/2023	12/2023	06/2024	6
49	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHA I HAM(Hybrid Annuity Mode)	1,249.00	1,249.00	04/2024	04/2024	10/2024	6
50	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A NHA I HAM(Hybrid Annuity Mode)	1,167.52	1,167.52	01/2023	04/2024	10/2024	6
51	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHA I HAM(Hybrid Annuity Mode)	1,460.00	1,460.00	06/2024	05/2024	12/2024	7
52	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH NHA I HAM(Hybrid Annuity Mode)	2,714.60	2,714.60	02/2024	12/2024	08/2025	8
53	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P NHA I	2,485.93	2,485.93	06/2020	03/2024	12/2024	9
54	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K NHA I	1,005.08	1,073.10	03/2021	03/2024	12/2024	9
55	MOPA AIRPORT MoRTH EPC	1,183.16	1,183.16	04/2022	12/2023	09/2024	9
56	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 NHA I PPP BOT (Hybrid Annuity)	755.26	1,039.00	03/2024	03/2024	12/2024	9
57	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] NHA I HAM(Hybrid Annuity Mode)	1,146.22	1,146.22	01/2024	03/2024	12/2024	9

List of projects reporting additional delayed Rs. 1000 Crore and above							(April 2024)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
58	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 NHAI EPC	927.77	1,603.00	02/2022	03/2024	12/2024	9
59	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P NHAI	1,484.30	2,182.41	12/2020	05/2023	03/2024	10
60	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG NHAI HAM(Hybrid Annuity Mode)	1,734.00	1,734.00	05/2024	05/2024	03/2025	10
61	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM NHAI	2,120.40	2,565.63	01/2022	01/2024	12/2024	11
62	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 NHAI PPP BOT (Hybrid Annuity)	1,307.95	1,307.95	01/2024	01/2024	12/2024	11
63	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 NHAI PPP BOT (Hybrid Annuity)	2,159.00	2,262.00	07/2021	12/2023	12/2024	12
64	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM NHAI PPP BOT (Hybrid Annuity)	1,243.57	1,243.57	12/2023	12/2023	12/2024	12
65	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON NHAI	998.70	1,358.32	11/2021	11/2023	12/2024	13
66	FOUR LANING OF PUDHUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER NHAI	1,294.47	1,588.40	11/2021	11/2023	12/2024	13
67	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U NHAI HAM(Hybrid Annuity Mode)	1,779.83	2,200.00	11/2023	11/2023	12/2024	13
68	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 NHAI PPP BOT (Hybrid Annuity)	1,291.37	1,291.37	08/2023	08/2023	12/2024	16
69	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH NHAI HAM(Hybrid Annuity Mode)	1,936.68	2,458.03	03/2023	08/2023	12/2024	16
70	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH NHAI EPC	1,788.69	1,788.69	01/2024	01/2024	09/2025	20
	TELECOMMUNICATIONS						

<u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above							(April 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
71	NETWORK FOR SPECTRUM DOT	13,334.00	34,953.45	07/2015	09/2023	08/2024	11
	<u>URBAN DEVELOPMENT</u>						
72	AHMEDABAD METRO RAIL PROJECT PHASE 1 MEGA	10,773.00	12,924.55	12/2018	03/2024	06/2024	3
	<u>HOME AFFAIRS</u>						
73	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI CPWD FOR MHA	1,219.21	2,091.53	10/2019	04/2024	06/2024	2
	<u>DPIIT</u>						
74	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT	4,773.00	5,401.00	12/2019	03/2024	04/2024	1

TABLE-35

Sector wise analysis of projects Rs. 1000 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,674,47.00	1,71,625.00	1,05,396.22
CIVIL AVIATION	7	9,870.18	102,64.13	12,970.15	7,249.15
COAL	33	1,44,874.07	1,474,91.20	1,49,975.83	55,962.18
MINES	3	6,074.00	77,25.63	8,080.37	4,371.26
STEEL	3	6,033.98	66,59.85	6,659.85	3,873.57
PETROLEUM	60	4,30,212.37	4,821,39.41	4,92,732.68	2,18,127.49
POWER	59	2,83,701.20	2,927,29.22	3,39,283.80	1,77,171.13
HEALTH AND FAMILY WELFARE	4	5,636.89	58,52.89	5,852.89	2,434.10
RAILWAYS	110	3,68,887.76	4,836,04.80	6,06,355.44	3,67,157.84
ROAD TRANSPORT AND HIGHWAYS	298	4,81,895.30	5,066,40.28	5,14,651.01	2,26,734.65
SHIPPING AND PORTS	1	5,369.18	50,61.15	5,061.15	2,951.52
TELECOMMUNICATIONS	2	37,878.55	594,98.00	59,509.80	24,522.08
URBAN DEVELOPMENT	23	2,81,796.96	2,840,33.18	3,07,217.52	1,97,893.81
WATER RESOURCES	1	10,151.04	101,51.04	55,548.87	21,095.31
DEPARTMENT OF HIGHER EDUCATION	1	676.00	10,85.04	1,085.04	54.75
HOME AFFAIRS	1	1,219.21	20,91.53	2,091.53	1,822.13
DPIIT	2	24,857.00	248,57.00	25,485.00	13,600.13
Grand total	613	22,15,874.69	24,97,331.35	27,64,185.93	14,30,417.32

TABLE-36

State-Wise Position of Central Sector Projects costing Rs. 1000 Crore and above showing Both Time and Cost Overruns (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	32	1,10,702.35	1,69,308.29	52.94	7	33,288.54	44,723.40	9 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	188 - 188
3	ASSAM	12	40,897.21	49,541.54	21.14	3	15,740.32	25,360.65	14 - 48
4	BIHAR	38	99,141.07	1,23,338.74	24.41	10	31,129.11	49,107.85	3 - 157
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	-
6	GUJARAT	35	1,15,492.77	1,34,834.15	16.75	8	23,995.90	30,868.10	6 - 146
7	HARYANA	22	69,321.71	77,422.68	11.69	4	39,927.24	45,807.11	4 - 31
8	HIMACHAL PRADESH	12	22,416.81	36,533.09	62.97	1	3,919.59	12,160.00	183 - 183
9	JAMMU AND KASHMIR	21	60,293.36	99,874.46	65.65	2	3,904.00	42,779.00	8 - 261
10	KARNATAKA	26	79,336.99	83,700.15	5.50	8	10,508.49	15,346.25	16 - 132
11	KERALA	22	59,206.35	66,461.60	12.25	2	4,644.24	5,575.91	13 - 22
12	MADHYA PRADESH	21	85,621.24	96,916.22	13.19	6	10,122.58	18,177.93	27 - 57
13	MAHARASHTRA	43	1,55,483.16	1,85,371.82	19.22	15	45,123.70	60,387.09	3 - 97
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	11 - 132
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	31	1,20,710.08	1,27,651.97	5.75	6	11,858.23	18,368.15	24 - 213
19	PUNJAB	20	29,804.54	29,804.37	-0.00	0	0.00	0.00	-
20	RAJASTHAN	31	1,09,042.42	1,50,064.34	37.62	2	55,449.00	95,861.00	29 - 120
21	SIKKIM	3	8,025.81	15,496.19	93.08	1	938.29	1,871.23	12 - 12
22	TAMIL NADU	45	2,00,773.80	2,55,040.15	27.03	14	63,061.64	1,04,971.10	3 - 171
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	-
24	UTTAR PRADESH	56	1,64,342.25	1,83,488.79	11.65	16	41,710.81	55,843.31	8 - 62
25	WEST BENGAL	22	55,704.07	80,354.50	44.25	11	25,893.41	44,524.23	15 - 141
26	DELHI	14	87,652.67	91,761.21	4.69	4	10,566.88	12,683.26	21 - 56
27	CHHATTISGARH	21	71,099.62	73,529.87	3.42	4	8,976.56	10,131.03	15 - 69
28	JHARKHAND	26	81,889.26	90,196.51	10.14	6	21,584.71	24,985.41	7 - 66
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	5	24,063.06	41,597.95	3 - 193
30	TELANGANA	6	17,552.39	20,071.07	14.35	1	1,160.48	3,014.00	180 - 180
31	MULTI STATE	35	2,88,110.02	3,73,911.76	29.78	19	46,604.29	97,759.97	24 - 202
Total		613	22,15,874.69	27,64,185.93	24.74	160	5,50,270.63	9,19,308.50	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

Sector-wise List of Projects Requiring Focused Attention

Annexure-1

S.N o.	Project Name	Sector	DOC Original	DOC Anticipated	Original Cost	Anticipated Cost	COR(%)	TOR (in months)
1	Prototype Fast Breeder Reactor (Bhavini, 500 MWE)	Atomic Energy	Sep-10	Dec-24	3492	7670	119.64	171
2	Rajasthan Atomic Power Project -7 And 8 (2x700 MW)	Atomic Energy	Dec-16	Dec-26	12320	22924	86.07	120
3	Kudankulam Nuclear Power Project Unit-3 And 4	Atomic Energy	Nov-20	Nov-26	39849	68893	72.89	72
4	Hura - C Oc (3 MTY)	Coal	Mar-22	Mar-29	359.69	859.41	138.93	84
5	Raniganj Master Plan	Coal	Aug-19	Aug-24	2661.73	5146.48	93.35	60
6	Establishment Of Central Armed Police Force Institute Of Medical Sciences(CAPFIMS) At New Delhi	Home Affairs	Oct-19	Jun-24	1219.21	2091.53	71.55	56
7	Conversion Of Flat Bottom Settlers And Washers With A Single Train Of HRDS And DCWS In Streams 1 And	Mines	Nov-20	Sep-25	355	581	63.66	58
8	Irugur-Devangonthi Pol Pipeline	Petroleum	Feb-17	Oct-25	678	1732	155.46	104
9	Kochi-Koottanad-Bangalore-Mangalore Pipeline Phase-Ii	Petroleum	Dec-12	Nov-24	2915	5909	102.71	143
10	Parbati Hep (4x200 Mw) (NHPC) Ii	Power	Sep-09	Dec-24	3919.59	12160	210.24	183
11	Subansiri Lower H.E.P (8x250 Mw) (NHPC)	Power	Sep-10	May-26	6285.33	21247.54	238.05	188
12	Barh Stpp(3x660mw) NTPC	Power	Oct-11	Nov-24	8692.97	21312.11	145.16	157
13	Tehri Pumped Storage Plant(1000mw)	Power	Feb-16	Oct-24	1657	4825.6	191.23	104
14	Tapovan-Vishnugad HEP(4x130mw)	Power	Mar-13	Apr-29	2978.48	7103	138.48	193
15	Vishnugad Pipalkoti Hydro Electric Project	Power	Jun-13	Jun-26	2491.58	3860.35	54.94	156
16	Comprehensive Scheme For The Strengthening Of The Transmission And Distribution System In A P	Power	Dec-18	Mar-25	4754.42	9129.32	92.02	75
17	Udhampur-Srinagar-Baramulla (NI),NR	Railways	Nov-02	Aug-24	2500	41159	1546.36	261
18	Ahmednagar-Parli Vaijnath(NI) CR	Railways	Mar-21	Dec-25	2271.5	4805.17	111.54	57
19	Nangaldam-Talwara(NI),NR	Railways	Jul-12	Nov-24	450	2017.96	348.44	148
20	Lalitpur-Satna-Rewa-Singruli NI, (NCR)	Railways	May-08	Mar-25	247.66	8248.5	3230.57	202
21	Kotlipalli-Narasapur (NI) (SCR)	Railways	Mar-09	Mar-27	1045.2	2500.98	139.28	216
22	Jiribam To Imphal (Tupui)(NI)(NEFR)	Railways	Mar-11	Dec-26	4454.17	19602.68	340.10	189
23	Ramganjmundi-Bhopal (NI),WCR	Railways	Mar-21	Dec-25	424.6	3032.46	614.19	57
24	Talcher-Bimalagarh(NI)(ECOR)	Railways	Jun-21	Mar-26	810.78	1928.07	137.80	57

25	Manoharabad-Kothpalli New Line(SCR)	Railways	Mar-10	Mar-25	1160.48	3014	159.72	180
26	Mayladuthurai-Thiruvavur-Karaikudi-Thiru 'Pondi'-Agastiyampalli	Railways	Feb-19	Mar-27	724.69	3118.34	330.30	97
27	New B.G. Line From Araria To Galgalia (Thakurgung), NEFR	Railways	Mar-19	Dec-24	532.87	2650	397.31	69
28	Bhairabi Sairong, NI, NEFR	Railways	Mar-14	Mar-25	2393.47	8605	259.52	132
29	New Work For Construction Of Metro Railway From Nscb Airport To New Garia Via Rajarhat (MTP)	Railways	Mar-16	Mar-26	3951.98	8964.35	126.83	120
30	New Work For Construction Of Metro Railway From Joka To Binoy Badal Dinesh Bagh.	Railways	Mar-16	Dec-26	2913.51	4834.54	65.94	129
31	Bhuj-Naliya(GC) With Extension From Naliya To Vayor (WR)	Railways	Mar-12	May-24	318.24	1531.55	381.26	146
32	New Line From Dimapur To Zubza(Kohima)National Project (NEFR)	Railways	Mar-15	Mar-26	2326.52	6663	186.39	132
33	Chhapra-Ballia Up	Railways	Jan-19	May-24	295	954	223.39	64
34	Dahod-Indore Via Sardarpur, Jhabua And Dhar (NI)	Railways	Mar-22	Feb-28	1640.04	2873.11	75.19	71
35	New Bg Line From Balurghat To Hilly NFR	Railways	Mar-20	Mar-27	242.22	632.63	161.18	84
36	Murkongselek-Pasighat NI	Railways	Mar-20	Mar-25	414.84	1175	183.24	60
37	Madurai-Tuticorin Via Aruppukkottai	Railways	Mar-19	Dec-27	120.7	2053.39	1601.23	105
38	Pirpanti-Jasidih	Railways	Mar-22	Mar-28	915.98	2137.81	133.39	72
39	Bagalkot-Kudachi NI	Railways	Mar-16	Mar-27	986.3	1649.31	67.22	132
40	Hotgi-Kudgi-Gadag	Railways	Mar-19	Jun-25	1614.59	2458.87	52.29	75
41	Bondamunda Ranchi Doubling	Railways	Mar-21	Jun-26	1724.2	3029.04	75.68	63
42	Shahganj-Bhatni-Phephna-Indara, Mau-Shahganj (Excl. Mau-Indara) Patch Doubling.	Railways	Dec-19	Dec-24	1177.96	1777.39	50.89	60
43	Wadsa-Gadhchiroli New Line (52.36 Km)	Railways	Dec-21	Dec-26	229	1886.05	723.60	60
44	East West Metro Corridor Kolkata	Railways	Sep-16	Jun-24	4874.58	10442.41	114.22	93
45	Rehabilitation And Upgradation Of Existing Nh-565 From Km.86.057 To 133.922 Of Nagarjunasagar Dam T	Road Transport And Highways	Nov-14	May-24	195.45	385.97	97.48	114
46	4-Laning Of Goa/Karnataka Border-Kundapur Section	Road Transport And Highways	Aug-16	Dec-24	1655.01	2639	59.46	100
47	Rehabilitation And Upgrading To 2 Lanes/2 Lane With Paved Shoulders (Km 40 To Km 219.945) Of Nh-104	Road Transport And Highways	Nov-08	May-24	319.68	503.28	57.43	186
48	4-Lanning Of Varanasi Gorakhpur Section Of Nh-29 From 148.00 208.300 Km [Package-Iv]	Road Transport And Highways	Apr-19	Jun-24	1587.49	3473.59	118.81	62
49	Four Lanning Of Rampur- Kathgodam Section Of Nh-87 From Km 0.000 (Km. 190.000 Of Nh-24) To Km 42.791	Road Transport And Highways	Apr-19	Jun-24	899	1623.88	80.63	62
50	Four Lanning Of Rampur- Kathgodam	Road Transport	Oct-19	Jun-24	720	1150	59.72	56

	Section Of Nh-87 From Km 42.791 (Design Chainage 43.446) To Km 88	And Highways						
51	Construction Of Rehabilitation And Upgrading To 2 Lanes/2 Lane(For Lot-I- Km 40.00 To Km 65.400 And K	Road Transport And Highways	May-16	May-24	178.85	278.54	55.74	96
52	Four Laning Of Gaya-Hisua-Rajgiri- Nalanda-Biharsharif Section (Km0.00 To 92.935) On Nh-82 In Bihar	Road Transport And Highways	Oct-16	Aug-24	1408.85	2138.16	51.77	94
53	Network For Spectrum	Telecommunic ations	Jul-15	Aug-24	13334	34953.45	162.14	109
54	Interception Diversion Treatment Works At Tollys Nullah Adi Ganga	Water Resources	Sep-22	Dec-26	307.12	653.67	112.84	51

State-wise Central Sector Projects Summary

Annexure-II

S.No.	State	Total Projects	Original cost	Anticipated cost	Cumulative Expenditure
1	ANDAMAN AND NICOBAR ISLANDS	9	2847.18	3118.54	1888.33
2	ANDHRA PRADESH	113	149638.75	209276.59	118132.96
3	ARUNACHAL PRADESH	26	48306.73	63268.94	29005.04
4	ASSAM	66	66900.71	76262.52	36662.3
5	BIHAR	98	127168.57	153103.8	93653.38
6	CHHATTISGARH	59	86729.89	88777.25	34576.82
7	DELHI	28	93267.64	97669.65	71196.25
8	GOA	6	3824.63	3911.13	3053.98
9	GUJARAT	94	147038.44	167975.15	81657.41
10	HARYANA	35	77338.74	85637.08	32336.1
11	HIMACHAL PRADESH	30	29904.85	44040.83	28089.42
12	JAMMU AND KASHMIR	51	74532.19	114180.27	70810.5
13	JHARKHAND	69	103006.67	111877.73	55045.35
14	KARNATAKA	82	102858.92	106543.71	49691.92
15	KERALA	33	64325.4	71341.71	37701.53
16	LADAKH	6	2474.97	2634.64	798.35
17	MADHYA PRADESH	78	111438.36	123776.14	42063.61
18	MAHARASHTRA	198	226115.21	250961.61	116331.87
19	MANIPUR	34	15741.53	30890.04	18130.93
20	MEGHALAYA	14	5372.73	12735.93	2506.38
21	MIZORAM	21	11852.41	20836.14	15731.72
22	MULTI STATE	64	300918.21	387264.65	234797.7
23	NAGALAND	33	12299.65	16877.94	7229.52
24	ODISHA	78	141412.24	149764.01	58429.17
25	PUNJAB	44	42575.89	42739.8	15687.81
26	RAJASTHAN	78	133225.39	173706.35	93662.13
27	SIKKIM	22	14500.36	22320.65	11180.34
28	TAMIL NADU	79	216136.56	271593.8	120229.13
29	TELANGANA	54	38654.39	41498.9	22812.62
30	TRIPURA	10	5071.09	5332.56	1317.47
31	UTTAR PRADESH	134	200891.5	219264.3	99133.5
32	UTTARAKHAND	31	36349.58	54086.6	41450.97
33	WEST BENGAL	61	71527.12	96332.88	48002.94
	Total	1838	2764246.5	3319601.84	1692997.45

List of Projects in which Expenditure is More than Approved Cost

Annexure - III

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Bhavini Limited</u>						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	9/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024
	Total		3,492.00 -	7,670.00	6,517.22		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	8/2018	951.28 -	1,112.49	1,090.50	10/2021 -	12/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079	3/2017	475.39 -	510.00	501.42	04/2021 -	12/2023
4	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	6/2018	1,383.00 -	3,291.81	2,118.09	09/2021 12/2024	12/2024
5	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	645.63	657.38	08/2022 02/2024	06/2024
6	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	1/2019	389.71 -	392.00	391.78	11/2021 -	05/2023
7	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	7/2018	456.86 -	500.00	483.93	09/2020 -	05/2024
8	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	3/2021	242.14 -	328.00	335.02	12/2022 05/2024	05/2024
9	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096	6/2017	255.68 -	265.00	261.33	12/2020 -	04/2024
	Total		4,799.69 -	7,044.93	5,839.45		
	<u>COAL</u>						
	<u>Bharat Coking Coal Limited</u>						
10	MADHUBAND NLW WASHERY - [N06000126	8/2010	289.45 -	302.00	299.38	05/2014 -	11/2023
	Total		289.45 -	302.00	299.38		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
11	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067	9/2012	171.86 -	171.86	174.48	03/2016 -	03/2016

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
12	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006	7/2019	851.00 851.00	851.00	882.53	03/2022 10/2022	03/2023
13	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007	9/2019	588.72 -	588.72	630.55	09/2022 -	05/2024
14	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146	3/2020	193.83 -	193.83	321.65	06/2020 -	04/2024
	Total		1,805.41 -	1,805.41	2,009.21		
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
15	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	749.83	01/2020 11/2023	03/2024
	Total		534.00 -	1,021.97	749.83		
	<u>PETROLEUM</u>						
	<u>Hindustan Petroleum Corporation Limited</u>						
16	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	7/2016	20,928.00 -	26,264.00	28,333.99	07/2020 07/2022	06/2024
17	RUF PITCH LOADING GANTRY - [N16000406	10/2020	332.61 -	332.61	356.61	11/2022 -	04/2024
	<u>Mangalore Refinery And Petrochemicals Limited</u>						
18	DEVANGONTHI MARKETING TERMINAL - [N16000401	6/2020	200.00 -	304.00	345.81	06/2023 03/2024	06/2024
	Total		21,460.61 -	26,900.61	29,036.41		
	<u>POWER</u>						
	<u>National Hydro-Electric Power Corporation</u>						
19	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	9/2002	3,919.59 -	12,160.00	11,200.14	09/2009 -	12/2024
20	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	9/2003	6,285.33 -	21,247.54	21,078.73	09/2010 -	05/2026
21	RANGIT IV HE PROJECT - [N18000326	3/2021	938.29 -	1,871.23	1,035.33	05/2024 -	05/2025
	<u>National Thermal Power Corporation</u>						
22	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029
23	BARH STPP(3X660MW) NTPC - [180100242	2/2005	8,692.97 -	21,312.11	22,311.28	10/2011 07/2023	11/2024
	<u>Power Grid Corporation Of India Limited</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
24	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025
25	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	8/2017	1,931.39 -	2,635.55	1,959.33	02/2020 -	09/2024
26	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	3/2019	1,326.00 -	1,520.00	1,460.21	03/2023 -	12/2023
27	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]	11/2018	241.38 -	241.38	242.75	11/2021 -	04/2024
	<u>Thdc India Limited</u>						
28	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	7/2006	1,657.00 -	4,825.60	6,350.82	02/2016 06/2022	10/2024
	Total		32,724.85 -	82,045.73	78,390.37		
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
29	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]	4/2012	540.02 -	540.02	547.33	03/2022 -	03/2025
30	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
31	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]	2/2016	637.95 -	637.95	717.11	03/2023 -	03/2025
32	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]	2/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024
33	DAUND - MANMAD (236 KM) - [N22000360]	2/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024
34	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	2/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024
35	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	2/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025
	<u>East Central Railways</u>						
36	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]	4/2003	528.65 -	2,087.36	2,095.06	- -	12/2024
37	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]	4/1997	324.73 -	1,250.00	1,211.03	03/2012 -	12/2023
38	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	4/2016	744.04 -	1,215.54	1,238.35	03/2021 -	06/2024
39	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]	4/1991	329.39 -	2,722.16	2,299.74	- -	12/2024
40	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]	4/2016	731.64 -	1,250.00	1,259.65	03/2021 -	06/2024
41	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	4/2004	372.14 -	2,350.00	2,351.69	- -	06/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
42	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]	12/2015	1,491.47 -	1,491.47	1,525.64	03/2020 -	03/2025
43	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20 -	1,771.07	1,586.34	03/2020 -	05/2024
	<u>East Coast Railway</u>						
44	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	4/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026
45	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]	4/2015	1,172.92 -	1,172.92	1,421.43	12/2018 -	02/2025
46	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00 -	1,440.00	1,373.16	03/2020 -	03/2024
47	BHADRAK - NERGUNDI 3RD LINE - [N22000316]	3/2013	843.04 -	843.04	960.70	10/2020 -	02/2025
	<u>Metropolitan Rapid Transport Projects</u>						
48	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	4/2006	495.74 -	734.01	682.15	06/2013 07/2024	09/2024
	<u>North East Frontier Railway</u>						
49	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	4/2008	2,393.47 -	8,605.00	7,223.95	03/2014 -	03/2025
50	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	9/2006	532.87 -	2,650.00	2,423.13	03/2019 -	12/2024
51	SEVOK RANGPO, NEFR - [N22000102]	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
52	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	19,602.68	14,422.15	03/2011 12/2026	12/2026
53	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	4/2013	1,798.00 -	2,047.51	2,705.94	03/2019 -	06/2024
54	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	4/2010	241.52 -	401.65	343.30	-	03/2023
55	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	4/2015	2,232.32 -	4,059.65	3,294.34	03/2022 -	03/2026
56	MURKONGSELEK-PASIGHAT NL - [N22000208]	4/2011	414.84 -	1,175.00	486.63	03/2020 -	03/2025
57	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	4/2010	242.22 -	632.63	386.19	03/2020 -	03/2027
	<u>North Eastern Railway</u>						
58	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	4/2016	602.50 -	714.96	694.09	-	03/2025
59	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	457.68	401.79	06/2024 -	02/2025
60	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	4/2016	1,177.96 -	1,777.39	1,580.87	12/2019 -	12/2024
	<u>North Western Railway</u>						
61	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	2/1997	410.08 -	1,020.00	1,028.44	02/2019 -	03/2024
62	PHULERA - DIGANA DOUBLING - [N22000326]	5/2015	600.00 -	701.81	694.40	03/2020 04/2024	04/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>Northern Railway</u>						
63	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	4/2007	336.91 -	791.39	572.99	- -	02/2024
64	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	3/1995	2,500.00 -	41,159.00	39,331.00	11/2002 08/2024	08/2024
65	CHANDIGARH-BADDI - [N22000467	4/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025
	<u>Rail Vikas Nigam Ltd.</u>						
66	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	4/2010	2,913.51 -	4,834.54	3,832.30	03/2016 -	12/2026
67	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.56	1,266.79	06/2025 -	06/2025
68	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	5/2018	1,177.96 -	2,529.46	1,551.69	03/2024 -	02/2025
69	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	3,270.07	2,857.57	03/2025 -	06/2024
70	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	6/2016	3,677.76 -	5,190.26	4,925.74	12/2023 -	12/2024
71	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	1/1991	2,335.67 -	4,803.16	4,535.03	12/2024 -	12/2026
72	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	4/2011	16,216.00 -	24,659.00	17,824.84	12/2024 -	03/2025
73	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	4/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024
74	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	6,238.67	5,554.59	12/2023 -	12/2024
75	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	4/2010	3,951.98 -	8,964.35	6,749.38	03/2016 -	03/2026
76	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	5,005.37	12/2026 -	03/2025
77	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	4/2010	2,127.00 -	3,692.60	3,414.29	03/2023 -	12/2026
	<u>South Central Railway</u>						
78	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027
79	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	4/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025
80	KAZIPET-BALHRSHA - [N22000367	4/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025
	<u>South East Central Railway</u>						
81	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	6/2018	229.00 -	1,886.05	303.86	12/2021 -	12/2026
	<u>South Western Railway</u>						
82	HOTGI-KUDGI-GADAG - [N22000333	3/2015	1,614.59 -	2,458.87	2,358.05	03/2019 -	06/2025
	<u>Southern Railway</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
83	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]	9/2007	724.69 -	3,118.34	1,956.62	02/2019 -	03/2027
84	TIDIVANAM-NAGARI (NL) - [N22000085]	9/2006	582.83 -	3,631.34	830.26	- 12/2026	03/2027
85	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	4/2011	120.70 -	2,053.39	340.67	03/2019 12/2027	12/2027
	<u>West Central Railway</u>						
86	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	9/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025
87	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024
88	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	8/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024
	Total		92,327.84 -	2,40,031.76	1,88,051.78		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
89	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]	1/2014	195.45 -	385.97	294.95	11/2014 -	05/2024
90	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]	3/2018	293.64 -	293.64	295.46	08/2020 -	03/2023
91	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]	11/2016	376.25 -	414.44	405.97	08/2017 -	10/2022
92	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]	1/2018	230.03 -	230.03	231.32	12/2019 11/2020	11/2020
93	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
94	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]	3/2018	325.86 -	386.41	356.76	10/2018 -	11/2022
95	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	8/2016	175.50 -	241.60	178.73	02/2017 -	07/2024
96	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]	1/2017	166.67 -	264.34	192.08	09/2017 -	05/2023
97	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]	11/2017	392.33 -	470.72	442.00	03/2018 03/2023	03/2023
98	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]	1/2017	576.48 -	686.13	685.20	01/2018 -	02/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
99	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	8/2016	350.61 -	411.18	407.92	01/2017 -	06/2023
100	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	3/2018	504.19 504.00	504.19	516.39	11/2018 -	11/2018
101	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 05/2024	05/2024
102	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	430.14	11/2008 05/2024	05/2024
103	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	342.71	12/2015 12/2019	01/2021
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
104	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	4/2017	640.07 -	1,286.35	1,126.30	07/2023 06/2024	06/2024
105	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	3/2020	206.88 -	219.33	252.60	07/2022 01/2024	06/2024
106	4-LANING OF DERGAON TOWN - [N24001435	3/2020	287.63 -	287.63	405.95	06/2022 -	03/2024
	<u>National Highways Authority Of India</u>						
107	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	06/2024
108	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414	12/2020	733.00 -	733.00	833.84	01/2024 05/2024	05/2024
109	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	464.09	681.41	11/2020 05/2024	05/2024
110	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	630.37	11/2020 04/2024	04/2024
111	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	649.90	681.51	12/2020 12/2024	12/2024
112	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,841.91	02/2021 08/2023	09/2024
113	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	05/2024
114	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	05/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
115	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	3/2018	478.74 -	1,514.46	1,349.59	05/2021 11/2022	01/2024
116	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]	3/2018	841.57 -	1,619.48	3,907.39	09/2022 12/2022	09/2024
117	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	9/2020	748.99 -	903.00	790.66	10/2023 12/2024	12/2024
118	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]	11/2019	1,119.35 -	1,119.35	1,361.50	05/2023 04/2024	07/2023
119	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]	2/2019	738.90 -	738.90	882.77	10/2023 04/2024	10/2023
120	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]	2/2019	755.16 -	755.16	897.48	10/2023 04/2024	10/2023
121	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]	9/2021	1,821.72 -	1,917.32	2,381.54	09/2024 -	09/2024
122	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]	7/2020	817.00 -	817.00	862.88	07/2022 -	05/2024
123	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	7/2020	899.00 -	947.00	954.19	07/2022 05/2024	05/2024
124	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	05/2024
125	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]	3/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024
126	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
127	DHANGAON - BORGAN SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]	11/2018	831.00 -	831.00	840.30	08/2023 11/2023	05/2024
128	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]	8/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024
129	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]	9/2020	897.45 -	897.45	1,037.63	04/2023 12/2024	12/2024
130	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]	3/2020	510.97 -	510.97	522.44	03/2023 -	05/2024
131	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]	6/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025
132	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]	7/2019	157.05 -	157.05	166.77	10/2020 04/2023	05/2024
133	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]	3/2021	790.78 -	790.78	1,250.68	04/2024 -	04/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
134	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	2,123.78	11/2024 -	11/2024
135	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024
136	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	1/2018	614.48 -	757.12	664.48	08/2021 -	06/2024
137	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
138	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,471.75	1,744.83	07/2021 06/2024	06/2024
139	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708	9/2017	1,227.87 -	1,227.87	1,391.96	08/2020 06/2024	06/2024
140	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,422.50	09/2020 06/2024	06/2024
141	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	4/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024
142	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,881.19	08/2019 05/2024	05/2024
143	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	9/2016	1,273.71 -	1,273.71	1,326.33	07/2020 -	06/2024
144	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796	3/2018	1,117.84 -	1,117.84	1,165.50	12/2021 12/2023	05/2024
145	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	9/2011	2,848.00 -	3,379.45	3,901.66	03/2014 -	06/2024
146	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	4/2014	1,665.00 -	2,360.65	4,860.41	09/2016 -	06/2024
147	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 05/2024	05/2024
	Total		46,744.32 -	55,360.06	68,493.00		
	<u>URBAN DEVELOPMENT</u>						
	<u>Ahmedabad Metro Rail</u>						
148	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,191.48	12/2018 -	06/2024
	<u>Chennai Metro Rail Ltd</u>						
149	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	2/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	-
	<u>Delhi Metro Rail Corporation</u>						
150	DELHI MRTS PHASE-III - [N28000056	9/2011	38,585.00 -	40,180.91	40,451.67	03/2016 08/2021	08/2021
	<u>Kochi Metro Rail Corporation Ltd</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
151	KOCHI METRO RAIL PROJECT - [N28000081]	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 09/2020	09/2020
	<u>Mumbai Metro Rail Corporation Ltd</u>						
152	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	7/2013	23,136.00 -	37,276.00	23,687.33	03/2020 -	12/2023
	Total		92,275.79 -	1,14,979.60	1,00,009.33		
	<u>WATER RESOURCES</u>						
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>						
153	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]	3/2018	230.06 -	230.06	250.04	07/2021 12/2019	12/2023
154	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	381.90	03/2020 -	06/2020
155	SAIDPUR SEWER NETWORK PATNA - [N30000039]	4/2015	268.63 -	431.21	486.39	01/2021 -	01/2021
156	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]	3/2018	294.02 -	294.02	501.73	10/2021 03/2018	12/2023
157	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]	3/2018	305.19 -	305.19	357.27	08/2021 03/2018	08/2023
158	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	3/2017	277.42 -	277.42	363.36	05/2021 03/2017	05/2021
	<u>Delhi Jal Board</u>						
159	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]	3/2017	665.78 -	665.78	1,050.57	12/2022 -	09/2023
160	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]	5/2016	211.79 -	211.79	261.25	12/2021 -	09/2023
161	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]	5/2016	239.11 -	239.11	315.99	02/2022 09/2023	09/2023
	<u>Polavaram Project Authority</u>						
162	POLAVARAM IRRIGATION PROJECT - [N30000002]	2/2009	10,151.04 -	55,548.87	21,095.31	03/2020 -	03/2024
	<u>Uttar Pradesh Jal Nigam</u>						
163	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62 -	261.12	333.75	03/2022 02/2021	04/2024
164	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]	3/2019	271.39 -	271.39	302.74	08/2021 -	03/2024
	Total		13,353.82 -	59,134.86	25,700.30		
	Grand Total		3,09,807.78	5,96,296.93	5,05,096.28		

Details of Projects Ahead of Schedule w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
1	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108]	6/2023	320.47 -	320.47	1.73	02/2026 -	01/2026
	Total		320.47 -	320.47	1.73		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
2	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	9/2018	392.51 -	446.43	365.22	06/2022 09/2024	04/2024
	<u>Sikkim University</u>						
3	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]	8/2020	314.06	303.55	121.42	01/2025 -	12/2024
	Total		706.57 -	749.98	486.64		
	<u>POWER</u>						
	<u>Power Grid Corporation Of India Limited</u>						
4	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]	6/2023	202.39 -	202.39	.84	01/2025 -	12/2024
	Total		202.39 -	202.39	.84		
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
5	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]	8/2022	955.00 -	955.39	56.34	08/2027 -	03/2027
6	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
7	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]	2/2023	836.12 -	836.12	5.28	03/2027 -	03/2026
8	BARAMATI - LONAND - [N22000615]	2/1999	736.44 -	736.44	518.52	03/2027 -	03/2026
	<u>East Central Railways</u>						
9	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]	6/2019	983.62 253.23	415.00	331.16	06/2025 -	06/2024
10	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]	10/2022	234.00 223.69	223.69	6.82	10/2027 -	06/2025
11	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]	2/2019	496.47 -	496.47	2.07	06/2028 -	03/2027

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
12	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]	7/2022	486.00 -	486.00	47.07	07/2027 -	06/2025
	<u>North Eastern Railway</u>						
13	SAHJANWA - DOHRIGHAT - [N22000565]	8/2019	371.77 -	1,319.75	347.90	03/2029 -	12/2027
14	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	724.95	10/2030 -	03/2027
	<u>North Western Railway</u>						
15	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	7/2022	1,695.82 -	2,798.16	424.21	07/2030 -	12/2026
16	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]	2/2023	352.41 -	352.41	1.69	06/2027 -	06/2025
17	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]	2/2023	422.60 -	422.60	47.05	02/2028 -	01/2026
18	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]	2/2023	471.06 -	471.06	13.62	02/2028 -	02/2026
19	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]	11/2021	466.42 -	466.42	439.02	11/2026 -	12/2024
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]	12/2022	304.00 239.54	239.54	-	06/2026 -	12/2025
21	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]	1/2023	968.92 -	968.92	97.24	06/2028 -	01/2027
	<u>Rail Vikas Nigam Ltd.</u>						
22	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	5,005.37	12/2026 -	03/2025
23	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	3,270.07	2,857.57	03/2025 -	06/2024
	<u>South Eastern Railway</u>						
24	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	9/2022	209.75 -	244.99	6.51	09/2026 -	03/2026
	<u>South Western Railway</u>						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	4/2019	294.67 307.66	307.66	101.10	03/2026 -	02/2025
26	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	6/2019	663.03 748.85	748.85	.40	04/2028 -	12/2027
	<u>Western Railway</u>						
27	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]	2/2023	961.67 961.67	961.67	.24	03/2027 -	03/2026
28	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]	2/2023	152.44 152.44	152.44	1.18	12/2025 -	01/2025
29	PETLAD-BHADLAN (22.5 KM) - [N22000538]	5/2022	202.50 307.12	307.12	11.30	05/2030 -	12/2025
30	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]	9/2012	261.68 261.68	261.68	98.09	03/2027 -	03/2025
31	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	2/2023	401.48 670.17	670.17	67.31	03/2030 -	10/2025
32	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]	2/2023	410.46 410.46	410.46	4.48	01/2028 -	03/2025

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
33	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	6/2022	279.23 346.94	346.94	124.72	06/2027 -	03/2025
34	NADIAD-PETLAD (37.26 KM) - [N22000539]	5/2022	335.34 461.91	461.91	11.69	06/2030 -	12/2025
35	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	9/2020	529.30 -	537.31	-	09/2026 -	12/2024
	Total		21,070.11 -	32,467.36	12,307.01		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
36	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]	6/2021	298.00	298.00	-	06/2024 -	04/2024
37	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]	1/2023	166.58	166.58	-	01/2026 -	05/2024
	<u>National Highways Authority Of India</u>						
38	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]	1/2020	876.37 -	876.37	548.89	10/2024 -	06/2024
39	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]	1/2020	823.05 -	823.05	522.34	10/2024 -	06/2024
	Total		2,164.00 -	2,164.00	1,071.23		
	Grand Total		24,463.54	35,904.20	13,867.45		

Details of On Schedule Projects w.r.t. Original Schedule

Annexure - V

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Nuclear Power Corporation Of India Limited</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	15,783.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	15,783.00		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106	3/2023	265.91 -	265.91	2.20	01/2026 -	01/2026
3	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	1,143.95	140.00	12/2025 -	12/2025
4	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104	6/2023	887.00 -	887.00	44.54	03/2026 -	03/2026
5	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107	7/2022	861.37 -	861.37	17.21	06/2026 -	06/2026
6	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	71.45	11/2024 -	11/2024
7	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	185.75	15.85	11/2024 -	11/2024
8	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105	6/2023	322.45 -	322.45	12.03	02/2026 -	02/2026
9	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111	6/2023	323.98 -	323.98	-	09/2025 -	09/2025
10	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109	4/2023	328.30 -	328.30	16.84	10/2025 -	10/2025
11	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	22.90	08/2025 -	08/2025
12	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110	11/2023	323.26 -	323.26	6.01	06/2026 -	06/2026
	Total		5,630.17 -	5,469.12	349.03		
	<u>COAL</u>						
	<u>Central Coal Fields Limited</u>						
13	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	1,049.12	03/2028 -	03/2028

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
14	EXPANSION OF KARO OCP - [N06000246]	1/2022	908.47 -	908.47	145.14	03/2026 -	03/2026
15	EXPANSION PROJECT AMRAPALI OCP - [N06000217]	8/2020	5,136.15 -	5,136.15	671.43	03/2028 -	03/2028
16	SIRKA OCP - [N06000239]	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
17	JHARKHAND LAIYO OCP - [N06000240]	8/2020	764.57 -	764.57	145.80	03/2031 -	03/2031
18	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	349.47	03/2032 -	03/2032
19	EXPANSION OF ASHOK OCP - [N06000247]	5/2021	2,898.28 -	2,898.28	175.01	03/2028 -	03/2028
20	EPR ROHINI KARKATA OCP - [N06000243]	1/2021	1,020.42 -	1,020.42	82.92	03/2028 -	03/2028
21	EPR PUNDI OCP - [N06000242]	11/2020	713.35 -	713.35	236.57	03/2027 -	03/2027
22	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]	7/2021	778.80 -	778.80	671.23	03/2026 -	03/2026
23	EPR TAPIN SOUTH OCP - [N06000241]	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
24	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	625.40	361.92	03/2032 -	03/2032
25	CHANDRAGUPT OCP - [N06000238]	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
	<u>Eastern Coal Fields Limited</u>						
26	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	356.30	03/2029 -	03/2029
27	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.17	3.91	03/2026 -	03/2026
28	SONEPUR BAZARI EXPANSION OC - [N06000220]	7/2021	5,365.88 5,366.00	5,365.88	442.80	03/2029 -	03/2029
29	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	55.83	03/2029 -	03/2029
	<u>Mahanadi Coal Fields Limited</u>						
30	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,486.64	03/2026 -	03/2026
31	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	1,201.38	03/2031 -	03/2031
32	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,731.58	03/2028 -	03/2028
33	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	2,209.30	03/2027 -	03/2027
34	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	1,084.12	03/2029 -	03/2029
35	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,562.25	03/2029 -	03/2029
36	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	1,085.53	03/2029 -	03/2029
	<u>Neyveli Lignite Corporation</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
37	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	2,242.90	108.55	09/2028 -	09/2028
38	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270]	1/2024	27,213.00 -	27,213.00	821.85	05/2029 -	05/2029
39	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) - [N06000269]	3/2023	1,813.00 -	1,813.00	233.81	09/2024 -	09/2024
40	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,243.84	01/2027 -	01/2027
	<u>Northern Coal Fields Limited</u>						
41	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	577.22	03/2025 -	03/2025
42	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	21.16	03/2025 -	03/2025
	<u>Singareni Colliers Company Limited</u>						
43	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	45.15	03/2025 -	03/2025
44	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	44.63	03/2026 -	03/2026
	<u>South-Eastern Coal Fields Limited</u>						
45	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	89.49	03/2026 -	03/2026
46	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	41.12	03/2029 -	03/2029
47	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	916.74	03/2029 -	03/2029
48	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,693.91	03/2029 -	03/2029
49	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	398.37	03/2026 -	03/2026
50	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	178.84	03/2026 -	03/2026
	<u>Western Coal Fields Limited</u>						
51	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
52	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	433.47	03/2026 -	03/2026
53	SAONER UG MINE I EXPANSION - [N06000251]	1/2022	253.51 -	253.51	94.38	03/2028 -	03/2028
54	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	98.50	03/2026 -	03/2026
55	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026
56	GOKUL EXPANSION OC - [N06000264]	4/2021	456.95 -	456.95	147.90	03/2026 -	03/2026
57	RPR PAUNI II EXPANSION OC - [N06000263]	3/2023	464.45 -	464.45	178.59	03/2027 -	03/2027
58	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	144.20	03/2026 -	03/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
59	URDHAN OC - [N06000265]	7/2022	228.42 -	228.42	23.96	03/2031 -	03/2031
60	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	839.36	03/2027 -	03/2027
61	TAWA III UG MINE - [N06000250]	12/2021	324.25 -	324.25	12.29	03/2027 -	03/2027
62	DHUPTALA OC(SASTI UG TO OC) - [N06000209]	2/2019	720.87 -	720.87	179.02	03/2028 -	03/2028
63	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	526.01	03/2025 -	03/2025
64	VISHNUPURI UG TO OC - [N06000260]	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
65	SHARDA UG - [N06000266]	7/2022	200.16 -	200.16	34.25	03/2028 -	03/2028
66	BHANEGAON OC (1.15MTY) - [N06000256]	9/2022	494.60 -	494.60	98.31	03/2028 -	03/2028
67	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.97	03/2028 -	03/2028
68	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	142.74	03/2027 -	03/2027
69	RPR GAURI PAUNI EXPANSION OC - [N06000268]	3/2023	497.23 -	497.23	40.50	03/2031 -	03/2031
70	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	115.89	03/2029 -	03/2029
71	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257]	9/2022	497.01 -	497.01	156.14	03/2027 -	03/2027
72	KOLGAON EXPANSION (DEEP) OC - [N06000267]	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
	Total		1,15,602.59 -	1,15,814.80	28,211.35		
	<u>DPIIT</u>						
	<u>Dmic For Dpiit</u>						
73	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]	9/2011	20,084.00 -	20,084.00	9,718.22	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,718.22		
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
74	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]	3/2019	1,828.00 -	1,828.00	976.64	09/2025 09/2025	09/2025
	Total		1,828.00 -	1,828.00	976.64		
	<u>PETROLEUM</u>						
	<u>Bharat Petroleum Corporation Limited</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
75	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]	3/2023	621.87 -	621.87	35.30	03/2026 -	03/2026
76	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]	5/2023	2,585.00 -	2,585.00	72.00	05/2026 -	05/2026
77	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518]	5/2023	43,367.00 -	43,367.00	-	05/2028 -	05/2028
78	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]	4/2021	676.89 -	676.89	223.37	03/2025 -	03/2025
79	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]	3/2023	405.00 -	405.00	17.80	07/2025 -	07/2025
80	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523]	12/2022	3,919.00 -	3,919.00	-	06/2030 -	06/2030
81	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]	12/2022	3,685.00 -	3,685.00	-	03/2030 -	03/2030
82	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]	12/2022	3,638.00 -	3,638.00	-	03/2030 -	03/2030
83	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]	12/2022	3,207.00 -	3,207.00	-	06/2030 -	06/2030
84	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI, SITAPUR, BAHRAICH, SHRAVASTI, BALRAMPUR, - [N16000525]	12/2022	16,654.00 -	16,654.00	-	06/2030 -	06/2030
85	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]	12/2022	1,017.00 -	1,017.00	-	03/2030 -	03/2030
Chennai Petroleum Corporation Limited							
86	CBR 9 MMTPA PROJECT - [N16000434]	1/2021	31,580.00 -	36,354.00	1,124.59	06/2025 -	06/2025
Hindustan Petroleum Corporation Limited							
87	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]	3/2023	384.04 -	384.04	27.65	12/2026 -	12/2026
88	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512]	12/2023	461.05 -	461.05	1.72	12/2026 -	12/2026
89	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	145.87	06/2030 -	06/2030
90	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAUJI - [N16000496]	3/2022	1,751.00 -	1,751.00	128.83	03/2030 -	03/2030
91	HALDIA PANAGARH PIPELINE PROJECT - [N16000478]	11/2022	1,010.00 -	1,010.00	197.05	11/2025 -	11/2025
92	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]	3/2023	156.36 -	156.36	0.81	03/2026 03/2026	03/2026
93	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	88.36	06/2030 -	06/2030
Indian Oil Corporation Limited							
94	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]	10/2018	2,998.00 -	2,998.00	326.22	03/2030 -	03/2030

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
95	CGD PROJECT AT SALEM DISTRICT - [N16000419]	10/2018	1,304.00 -	1,304.00	107.78	03/2030 -	03/2030
96	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	72.55	03/2030 -	03/2030
97	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	74.83	03/2030 -	03/2030
98	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]	3/2022	501.00 -	501.00	55.79	03/2030 -	03/2030
99	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	7.22	03/2030 -	03/2030
100	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	77.34	03/2030 -	03/2030
101	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]	3/2022	1,420.00 -	1,420.00	59.59	03/2030 -	03/2030
102	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	2,102.79	182.05	03/2025 -	03/2025
103	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	20.10	04/2025 -	04/2025
104	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]	3/2022	865.00 -	865.00	18.09	03/2030 -	03/2030
105	CGD PROJECT AT JAMMU DISTRICTS - [N16000527]	3/2022	538.00 -	538.00	3.42	03/2032 -	03/2032
106	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI- TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
107	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	23.15	03/2030 -	03/2030
108	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	30.26	08/2025 -	08/2025
109	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]	3/2023	202.07 -	202.07	0.79	02/2026 -	02/2026
110	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]	6/2017	281.35 -	281.35	70.34	05/2025 -	05/2025
111	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]	3/2022	564.00 -	564.00	137.28	11/2024 -	11/2024
	<u>Mangalore Refinery And Petrochemicals Limited</u>						
112	POWER SYSTEM UPGRADATION PROJECT - [N16000509]	10/2023	385.00 -	385.00	35.46	02/2026 -	02/2026
	<u>Numaligarh Refinery Limited</u>						
113	POWER RECOVERY TURBINE IN PFCCU - [N16000510]	3/2023	293.50 -	293.50	18.59	07/2025 -	07/2025
114	DCU REVAMP PROJECT - [N16000511]	8/2021	370.00 -	370.00	109.73	03/2025 -	03/2025
	<u>Oil & Natural Gas Corporation Limited</u>						
115	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	1,162.56	1,093.53	03/2026 -	03/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
116	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	1,286.67	351.94	02/2026 -	02/2026
117	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]	11/2022	837.34 -	837.34	14.82	08/2026 -	08/2026
118	KALOL REDEVELOPMENT PROJECT - [N16000481]	8/2022	1,487.41 -	1,487.41	674.95	03/2027 -	03/2027
119	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWT) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]	7/2021	320.20 -	187.61	89.45	07/2024 -	07/2024
120	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]	11/2022	1,219.48 -	1,145.10	-	05/2024 -	05/2024
121	MHN TCPG PGC BGC PROJECT (MTPBP) - [N16000526]	2/2024	2,329.45 -	2,329.45	-	05/2026 -	05/2026
122	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	60.69	02/2025 -	02/2025
123	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]	7/2021	173.03 -	169.84	101.55	07/2025 -	07/2025
124	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	82.20	11/2024 -	11/2024
125	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,645.23	2,503.16	05/2024 -	05/2024
	<u>Oil India Limited</u>						
126	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	214.20	12/2024 -	12/2024
	Total		1,48,492.34 -	1,54,562.66	8,681.93		
	<u>POWER</u>						
	<u>Bharat Heavy Electricals Limited</u>						
127	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]	3/2024	17,195.31 -	17,195.31	531.00	02/2030 -	02/2030
128	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]	8/2023	15,530.00 -	15,530.00	709.38	06/2028 -	06/2028
	<u>National Hydro-Electric Power Corporation</u>						
129	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]	2/2023	31,876.39 -	31,876.39	2,322.54	02/2032 -	02/2032
	<u>National Thermal Power Corporation</u>						
130	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]	7/2022	1,316.02 -	1,316.02	-	03/2025 12/2024	03/2025
131	BADAM COAL MINING PROJECT - [N18000367]	2/2019	501.79 -	501.79	-	10/2024 -	10/2024
132	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
133	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]	8/2022	11,844.00 -	11,844.00	1,405.09	05/2027 -	05/2027
134	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]	6/2023	6,283.81 -	6,283.81	-	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
135	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]	9/2022	7,179.54 -	7,179.54	539.97	09/2024 09/2024	09/2024
	<u>Power Grid Corporation Of India Limited</u>						
136	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]	3/2022	288.71 -	288.71	26.79	12/2024 -	12/2024
137	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]	2/2022	318.12 -	318.12	116.74	04/2025 -	04/2025
138	ER WR TRANSMISSION LIMITED - [N18000353]	3/2023	281.16 -	281.16	0.11	03/2025 -	03/2025
139	KHAWDA-2, GUJARAT- ESTABLISHMENT OF KHAWDA POOLING STATION-2 (KPS2) IN KHAWDA RE PARK - [N18000359]	3/2023	966.79 -	966.79	16.22	12/2024 -	12/2024
140	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]	3/2023	260.30 -	260.30	25.79	03/2025 -	03/2025
141	KHAWDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAWDA - [N18000361]	3/2023	2,820.99 -	2,820.99	-	03/2025 -	03/2025
142	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
143	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]	10/2023	1,796.00 -	1,796.00	129.48	04/2025 -	04/2025
144	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]	10/2023	2,211.00 -	2,211.00	96.83	04/2025 -	04/2025
145	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]	3/2023	271.69 -	271.69	1.35	09/2024 -	09/2024
146	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]	9/2023	2,191.00 -	2,191.00	79.86	04/2025 -	04/2025
147	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAWDA POT - [N18000358]	3/2023	815.12 -	815.12	2.99	03/2025 -	03/2025
148	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAWDA PS UNDER PHASE-IV PART E4 - [N18000377]	11/2023	224.00 -	224.00	-	07/2025 -	07/2025
149	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]	10/2022	307.87 -	307.87	46.31	10/2025 -	10/2025
150	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]	12/2022	331.00 -	331.00	4.66	03/2025 -	03/2025
151	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]	7/2022	186.19 -	186.19	15.31	03/2025 -	03/2025
152	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]	3/2023	3,546.94 -	3,546.94	461.14	11/2024 -	11/2024
153	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]	11/2023	428.00 -	428.00	-	06/2025 -	06/2025
154	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]	3/2023	524.04 -	524.04	240.01	11/2025 -	11/2025
155	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]	2/2023	200.58 -	200.58	127.39	05/2024 -	05/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
156	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	-	03/2025 -	03/2025
157	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	330.17	09/2024 -	09/2024
158	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	72.67	12/2024 -	12/2024
	<u>Satluj Jal Vidyut Nigam Limited</u>						
159	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279	11/2020	1,810.56 -	1,810.56	1,450.51	01/2026 -	01/2026
160	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	610.00	11/2025 -	11/2025
161	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	683.69	04/2028 -	04/2028
	Total		1,20,335.27 -	1,20,804.27	10,046.00		
	<u>RAILWAYS</u>						
	<u>East Central Railways</u>						
162	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	3.08	03/2030 -	03/2030
163	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIHI - [N22000529	11/2022	202.00 -	349.22	-	11/2027 -	11/2027
164	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	55.05	10/2027 -	10/2027
165	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	239.81	12/2025 -	12/2025
	<u>East Coast Railway</u>						
166	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	10.00	08/2027 -	08/2027
167	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
168	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
169	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
170	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
171	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
172	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	150.72	07/2033 -	07/2033
	<u>Maharashtra Rail Infrastructure Development Corporation Limited</u>						
173	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629	10/2019	1,400.00 -	1,400.00	-	06/2024 -	06/2024
	<u>National Capital Region Transport Corp</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
174	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]	4/2019	169.65 -	169.65	71.75	03/2026 -	03/2026
175	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
	<u>North Central Railway</u>						
176	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
177	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
178	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
179	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
180	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
181	MATHURA - VRINDAVAN (11 KM) - [N22000612]	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
	<u>North East Frontier Railway</u>						
182	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000570]	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	<u>North Western Railway</u>						
183	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]	4/2019	528.48 -	528.48	304.74	03/2025 -	03/2025
	<u>Northern Railway</u>						
184	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
185	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
186	FEROZPUR - PATTI (25.72 KM) - [N22000614]	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
187	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
188	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
189	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
190	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
191	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
	<u>Rail Vikas Nigam Ltd.</u>						
192	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.56	1,266.79	06/2025 -	06/2025
193	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	272.63	03/2025 -	03/2025
194	JUNAGARH - VISAVADAR (42.28 KM) - [N22000600]	6/2022	492.83 -	492.83	-	12/2026 -	12/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
195	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]	11/2016	8,975.00 -	7,906.38	4,530.23	03/2026 -	03/2026
196	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	9/2018	4,340.00 -	7,393.75	993.60	09/2030 -	09/2030
	<u>South Central Railway</u>						
197	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	98.83	12/2025 -	12/2025
198	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	102.87	12/2025 -	12/2025
199	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
	<u>South East Central Railway</u>						
200	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	31.92	06/2030 -	06/2030
201	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572]	7/2011	1,171.30 -	1,171.30	209.98	10/2024 -	10/2024
202	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	0.37	09/2026 -	09/2026
203	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]	12/2022	177.03 -	177.03	0.21	12/2026 -	12/2026
204	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]	9/2022	169.06 -	169.06	0.22	09/2026 -	09/2026
205	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	9/2022	169.06 -	177.34	0.02	09/2026 -	09/2026
206	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
207	CHIRIMIRI-NAGPUR HALT - [N22000616]	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
208	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]	9/2022	170.49 -	170.49	0.10	12/2026 -	12/2026
	<u>South Western Railway</u>						
209	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]	9/2019	1,453.73 -	994.47	24.12	12/2027 -	12/2027
	<u>West Central Railway</u>						
210	SATNA - REWA (50 KM) - [N22000554]	11/2015	500.00 -	500.00	-	03/2026 -	03/2026
	<u>Western Railway</u>						
211	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
212	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
213	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]	6/2013	166.33 -	166.33	32.28	06/2025 -	06/2025
	Total		38,452.98 -	42,591.15	8,399.32		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>Border Road Organisation</u>						
214	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	252.09	08/2025 -	08/2025
215	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	165.41	07/2024 -	07/2024
216	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	353.94	08/2024 -	08/2024
217	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119	10/2022	562.45 -	562.45	8.68	01/2026 -	01/2026
218	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
219	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
220	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	370.71	07/2024 -	07/2024
221	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	146.77	11/2024 -	11/2024
222	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	27.99	06/2025 -	06/2025
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
223	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	218.34	08/2025 -	08/2025
224	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
225	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	9.89	10/2025 10/2025	10/2025
226	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
227	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	188.08	09/2024 -	09/2024
228	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	13.86	07/2024 -	07/2024
229	REHABILITATION AND UP-GRADATION OF SABALKHEDE TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	-	09/2024 -	09/2024
230	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	103.32	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
231	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
232	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	401.78	08/2024 -	08/2024
233	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	265.61	12/2024 -	12/2024
234	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121	1/2022	509.65 -	509.65	109.01	09/2025 -	09/2025
235	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
236	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917	3/2020	278.97 -	278.97	137.02	05/2024 -	05/2024
237	STRENGTHING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
238	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003	1/2022	549.28 -	549.28	103.51	12/2024 -	12/2024
239	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	9.45	04/2025 -	04/2025
240	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	-	11/2024 -	11/2024
241	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	194.41	09/2025 09/2025	09/2025
242	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	192.84	10/2025 -	10/2025
243	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032	1/2022	1,156.72 -	1,156.72	116.43	01/2026 -	01/2026
244	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
245	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	58.91	11/2024 11/2024	11/2024
246	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
247	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 -	403.36	30.44	06/2025 -	06/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
248	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	111.99	11/2024 -	11/2024
249	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005	3/2022	644.45 -	644.45	182.85	03/2025 -	03/2025
250	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	143.61	05/2024 -	05/2024
251	REHABILITATION AND UPGRADATION OF KURWAI–MUNGAOLI–CHANDER ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965	3/2022	386.49 -	386.49	77.42	02/2025 -	02/2025
252	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	134.87	09/2024 -	09/2024
253	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	321.15	07/2025 -	07/2025
254	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	165.92	05/2024 -	05/2024
255	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	166.97	11/2024 -	11/2024
256	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	102.94	06/2024 -	06/2024
257	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	136.23	04/2025 -	04/2025
258	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM - [N24002000	3/2021	317.19 -	317.19	162.21	07/2024 -	07/2024
259	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGTH - [N24001890	2/2023	261.82 -	261.82	70.59	12/2024 -	12/2024
260	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	59.59	07/2024 -	07/2024
261	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964	3/2022	365.21 -	365.21	112.27	05/2025 -	05/2025
262	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	205.60	02/2025 -	02/2025
263	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	72.00	09/2025 -	09/2025
264	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	337.92	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
265	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004	3/2021	545.11 -	545.11	216.81	07/2024 -	07/2024
266	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	29.59	07/2024 -	07/2024
267	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	179.95	12/2024 -	12/2024
268	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	108.69	09/2024 -	09/2024
269	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	37.57	06/2025 06/2025	06/2025
270	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	1/2022	239.72 232.00	232.22	110.11	03/2025 -	03/2025
271	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	35.28	05/2024 -	05/2024
272	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	132.48	05/2024 -	05/2024
273	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	99.03	07/2024 07/2024	07/2024
274	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	248.09	11/2025 -	11/2025
275	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
276	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001	1/2022	882.18 -	882.18	220.87	01/2025 -	01/2025
277	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU - [N24001829	10/2022	172.15 -	172.15	34.65	11/2024 -	11/2024
278	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	104.69	12/2024 -	12/2024
279	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	152.94	09/2024 -	09/2024
280	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	46.36	05/2025 -	05/2025
281	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	56.33	09/2024 -	09/2024
282	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	43.39	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
283	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	173.32	09/2025 -	09/2025
284	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115	3/2023	438.24 -	438.24	151.35	08/2025 -	08/2025
285	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	289.31	08/2024 -	08/2024
286	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	66.57	08/2025 -	08/2025
287	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	90.46	07/2025 -	07/2025
288	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133	3/2021	178.63 -	178.63	27.57	03/2025 -	03/2025
289	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	354.86	03/2027 -	03/2027
290	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120	2/2023	274.06 -	274.06	41.24	09/2025 -	09/2025
291	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012	3/2023	718.52 -	718.52	-	03/2025 -	03/2025
292	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	73.56	10/2024 -	10/2024
293	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	0.11	08/2025 -	08/2025
294	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019	1/2022	329.14 319.00	319.09	87.66	09/2025 -	09/2025
295	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	142.69	08/2024 -	08/2024
296	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009	1/2022	703.68 -	703.68	194.11	01/2025 -	01/2025
297	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	204.49	06/2025 06/2025	06/2025
298	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462	4/2020	211.09 -	211.09	88.59	07/2024 -	07/2024
299	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	-	11/2024 -	11/2024
300	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	21.36	04/2025 -	04/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
301	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]	1/2022	403.22 -	403.22	177.42	01/2025 -	01/2025
302	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]	3/2023	428.80 -	428.80	54.11	05/2025 -	05/2025
303	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]	1/2022	300.33 -	300.33	154.72	04/2025 04/2025	04/2025
304	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]	12/2022	235.15 -	235.15	92.29	08/2025 -	08/2025
305	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]	8/2020	349.29 -	349.29	84.94	07/2024 -	07/2024
306	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]	3/2022	568.12 -	568.12	206.17	01/2025 -	01/2025
307	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031]	12/2021	840.93 -	840.93	337.18	02/2026 -	02/2026
308	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]	12/2021	439.82 -	439.82	53.32	05/2024 -	05/2024
309	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]	6/2020	496.47 -	496.47	131.31	03/2027 -	03/2027
310	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]	6/2020	252.19 -	252.19	0.28	09/2024 09/2024	09/2024
311	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]	3/2022	317.22 -	317.22	67.67	05/2025 -	05/2025
312	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS, NAGOD BYPASS (TOTAL L - [N24002020]	3/2022	158.36 158.00	158.36	23.21	10/2025 -	10/2025
313	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]	3/2022	778.18 -	778.18	135.78	07/2025 -	07/2025
314	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016]	10/2022	225.17 -	225.17	66.47	06/2025 -	06/2025
315	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]	3/2021	182.55 -	182.55	119.02	03/2027 -	03/2027
316	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]	8/2020	371.93 -	371.93	30.75	12/2024 -	12/2024
317	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029]	3/2022	917.91 -	917.91	415.54	01/2026 -	01/2026
318	CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]	3/2022	295.24 -	295.24	10.89	07/2025 -	07/2025
319	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]	3/2021	423.67 -	423.67	100.44	07/2024 -	07/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
320	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU) FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	94.19	05/2027 -	05/2027
321	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	38.03	06/2025 -	06/2025
322	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -	369.81	136.23	02/2025 -	02/2025
323	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
324	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	148.25	05/2024 05/2024	05/2024
325	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	172.76	12/2024 -	12/2024
326	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUKKHAS TO ETAAH SECTION) TO T - [N24002116	1/2022	343.54 -	343.54	22.30	08/2025 -	08/2025
327	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	104.08	07/2024 -	07/2024
328	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	75.84	07/2024 -	07/2024
329	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
330	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	55.06	10/2024 -	10/2024
331	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	61.55	05/2025 05/2025	05/2025
332	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	64.90	09/2024 -	09/2024
333	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	-	01/2025 -	01/2025
334	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962	3/2022	179.19 -	179.19	63.18	12/2024 -	12/2024
335	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	39.78	08/2025 -	08/2025
336	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	150.77	01/2025 -	01/2025
337	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011	12/2021	516.96 -	516.96	-	06/2024 -	06/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
338	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	97.09	08/2024 -	08/2024
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
339	UKHRUL TOLOI TADUBI PKG-2 - [N24002131	3/2023	578.98 -	578.98	-	02/2026 -	02/2026
340	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	268.64	08/2025 -	08/2025
341	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024	1/2023	516.88 -	516.88	78.64	11/2025 -	11/2025
342	LMPHAL TO JIRIBAM PKG-7 - [N24002028	1/2023	760.16 -	760.16	30.34	12/2025 -	12/2025
343	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	101.79	04/2026 -	04/2026
344	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	5.44	02/2025 -	02/2025
345	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	25.58	01/2025 -	01/2025
346	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	61.35	12/2024 -	12/2024
347	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025	1/2023	356.65 -	356.65	103.86	12/2025 -	12/2025
348	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	199.02	7.98	06/2025 -	06/2025
349	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	33.29	01/2025 -	01/2025
350	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	-	02/2026 -	02/2026
351	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128	3/2023	1,716.21 -	1,716.21	-	08/2026 -	08/2026
352	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	148.81	05/2024 05/2024	05/2024
353	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	76.62	06/2024 -	06/2024
354	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	86.88	05/2025 -	05/2025
355	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	90.91	07/2024 -	07/2024
356	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLIRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975	9/2021	523.78 -	523.78	-	02/2025 -	02/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
357	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	-	02/2026 -	02/2026
358	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	-	02/2026 -	02/2026
359	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129	2/2023	574.26 -	574.26	-	08/2026 -	08/2026
360	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	71.07	02/2025 -	02/2025
361	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	105.40	07/2024 -	07/2024
362	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022	3/2023	1,000.27 -	1,000.27	145.82	06/2026 -	06/2026
363	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023	3/2023	1,264.90 -	1,264.90	237.58	06/2026 -	06/2026
364	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127	2/2023	1,256.90 -	1,256.90	-	07/2026 -	07/2026
365	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	96.02	07/2024 -	07/2024
366	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	99.97	02/2026 -	02/2026
367	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021	3/2023	1,457.59 -	1,457.59	192.61	12/2026 -	12/2026
368	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,876.77	09/2028 -	09/2028
369	KEIFANG - TUVAI PKG-3 - [N24002027	12/2021	500.88 -	500.88	62.71	02/2025 -	02/2025
370	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	42.85	03/2025 -	03/2025
371	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	3,013.84	09/2026 -	09/2026
372	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	73.80	01/2025 -	01/2025
373	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	308.16	01/2025 -	01/2025
374	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	235.44	08/2025 -	08/2025
375	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026	3/2023	643.42 -	643.42	62.77	12/2025 -	12/2025
376	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
377	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132	3/2023	2,026.05 -	2,026.05	-	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
378	WIDENING AND UPGRADE TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	219.45	08/2025 -	08/2025
379	TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130	12/2023	846.82 -	846.82	-	03/2026 -	03/2026
	National Highways Authority Of India						
380	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	294.62	08/2024 08/2024	08/2024
381	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064	12/2022	381.80 -	381.80	-	12/2025 -	12/2025
382	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/PS SECTION IN TH - [N24002074	8/2022	1,231.74 -	1,231.74	24.86	06/2025 -	06/2025
383	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093	10/2022	1,841.92 -	1,841.92	154.80	09/2025 -	09/2025
384	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	322.77	07/2024 07/2024	07/2024
385	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024
386	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037	1/2023	609.32 609.00	609.00	18.53	12/2025 -	12/2025
387	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	327.99	02/2025 02/2025	02/2025
388	4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	174.04	08/2024 -	08/2024
389	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046	6/2022	1,958.94 1,959.00	1,958.94	585.16	05/2025 -	05/2025
390	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
391	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	31.23	02/2025 02/2025	02/2025
392	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	96.30	09/2025 -	09/2025
393	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,945.82	02/2025 -	02/2025
394	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	19.00	11/2025 -	11/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
395	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	319.50	10/2025 -	10/2025
396	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	604.74	01/2025 -	01/2025
397	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077	9/2022	1,000.63 -	1,000.63	94.24	12/2025 -	12/2025
398	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 - [N24002043	3/2022	927.22 -	927.22	329.83	06/2025 -	06/2025
399	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098	3/2022	1,641.66 -	1,641.66	25.00	10/2025 -	10/2025
400	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080	12/2023	762.75 -	762.75	38.10	12/2025 -	12/2025
401	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
402	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,324.95	541.23	06/2025 -	06/2025
403	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	70.44	10/2025 -	10/2025
404	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	264.59	07/2025 -	07/2025
405	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	326.80	10/2024 10/2024	10/2024
406	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	41.79	02/2025 -	02/2025
407	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042	11/2022	1,322.13 -	1,322.13	38.50	12/2025 -	12/2025
408	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	302.12	05/2025 -	05/2025
409	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	1,051.36	347.02	07/2024 -	07/2024
410	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051	7/2022	739.39 -	739.39	229.55	10/2025 -	10/2025
411	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055	3/2023	1,444.94 -	1,444.94	-	12/2025 -	12/2025
412	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	4/2022	1,232.00 1,343.00	1,400.00	257.53	09/2025 -	09/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
413	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	188.88	04/2025 -	04/2025
414	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	378.13	06/2025 -	06/2025
415	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057	12/2022	1,443.77 -	1,443.77	-	05/2025 -	05/2025
416	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA - - [N24001983	10/2022	972.63 -	1,055.23	179.42	08/2025 -	08/2025
417	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126	2/2024	1,103.89 -	1,103.89	-	02/2026 -	02/2026
418	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
419	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834	5/2023	839.00 -	839.00	265.20	05/2025 -	05/2025
420	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	3/2022	1,703.48 2,278.00	2,278.00	651.98	04/2026 -	04/2026
421	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	3/2022	2,146.86 2,413.00	2,413.00	567.08	07/2025 -	07/2025
422	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVALU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.24	11/2025 -	11/2025
423	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079	12/2023	742.25 -	742.25	37.10	12/2025 -	12/2025
424	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033	7/2022	909.47 -	909.47	97.03	12/2025 -	12/2025
425	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075	12/2020	757.13 757.00	757.00	246.51	08/2025 08/2025	08/2025
426	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017	3/2022	1,307.16 -	1,307.16	65.25	10/2025 -	10/2025
427	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	656.41	10/2024 -	10/2024
428	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
429	4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	683.26	73.74	05/2025 05/2025	05/2025
430	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
431	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	0.20	06/2024 -	06/2024
432	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	764.44	12/2024 -	12/2024
433	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	702.75	03/2025 -	03/2025
434	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025
435	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025
436	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.82	10/2025 -	10/2025
437	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	2/2019	825.94 -	1,116.13	51.76	12/2025 12/2025	12/2025
438	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835	5/2023	986.00 -	986.00	292.65	05/2025 -	05/2025
439	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,361.79	0.20	05/2024 -	05/2024
440	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124	2/2024	747.29 -	747.29	-	02/2026 -	02/2026
441	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052	2/2022	1,146.19 -	1,146.19	839.83	04/2025 -	04/2025
442	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103	9/2022	166.52 -	166.52	43.74	01/2025 -	01/2025
443	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	20.00	10/2025 -	10/2025
444	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	104.57	07/2024 -	07/2024
445	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089	10/2022	617.87 -	617.87	64.75	06/2025 -	06/2025
446	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	213.20	06/2024 -	06/2024
447	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086	10/2022	1,706.47 -	1,706.47	666.71	07/2025 -	07/2025
448	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
449	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059	9/2022	1,183.60 -	1,183.60	60.78	06/2026 -	06/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
450	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084	3/2022	1,076.97 -	1,076.97	267.12	02/2025 -	02/2025
451	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	292.21	08/2024 -	08/2024
452	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	177.75	06/2025 -	06/2025
453	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	225.00	10/2024 -	10/2024
454	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	114.44	08/2024 08/2024	08/2024
455	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	345.13	06/2024 -	06/2024
456	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
457	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
458	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	362.51	05/2024 05/2024	05/2024
459	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109	3/2023	1,301.37 -	1,301.37	-	05/2026 -	05/2026
460	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110	3/2023	1,207.40 -	1,207.40	-	05/2026 -	05/2026
461	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100	10/2021	1,003.38 -	1,003.38	199.03	06/2025 -	06/2025
462	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071	3/2023	998.27 -	998.27	44.83	06/2026 -	06/2026
463	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	493.94	08/2024 -	08/2024
464	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	70.45	05/2024 05/2024	05/2024
465	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072	7/2022	150.21 -	150.21	5.91	10/2025 -	10/2025
466	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105	8/2023	1,378.36 -	739.00	11.58	06/2026 -	06/2026
467	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	406.39	01/2026 -	01/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
468	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	164.43	10/2024 -	10/2024
469	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097	2/2023	526.45 -	526.45	73.16	09/2025 -	09/2025
470	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420	2/2021	853.66 -	853.66	66.23	04/2024 -	04/2024
471	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	571.81	02/2025 -	02/2025
472	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	413.04	04/2024 -	04/2024
473	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	230.11	09/2024 -	09/2024
474	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069	7/2022	209.29 -	209.29	80.57	12/2024 -	12/2024
475	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	121.80	10/2024 -	10/2024
476	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	103.48	06/2024 -	06/2024
477	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	320.32	05/2025 -	05/2025
478	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	290.74	02/2025 -	02/2025
479	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104	1/2023	1,754.00 -	1,754.00	180.55	06/2026 -	06/2026
480	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082	2/2022	541.58 -	541.58	20.82	09/2024 -	09/2024
481	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	368.73	08/2024 -	08/2024
482	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087	10/2022	1,493.14 -	1,493.14	30.90	10/2025 -	10/2025
483	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	297.31	01/2025 -	01/2025
484	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
485	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	942.14	09/2024 -	09/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
486	SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
487	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	530.54	09/2024 -	09/2024
488	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085	11/2023	1,470.93 -	1,470.93	69.56	03/2025 -	03/2025
489	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113	3/2023	1,141.78 -	1,141.78	64.27	08/2025 -	08/2025
490	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00	1,181.34	254.15	03/2025 -	03/2025
491	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060	3/2023	1,107.00 -	1,107.00	32.24	11/2025 -	11/2025
492	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108	3/2023	1,618.96 -	1,618.96	-	05/2026 -	05/2026
493	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	2,123.78	11/2024 -	11/2024
494	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	217.74	06/2024 06/2024	06/2024
495	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL- LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	306.00	08/2024 -	08/2024
496	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	362.51	05/2024 05/2024	05/2024
497	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102	1/2020	2,165.23 -	2,165.23	86.76	04/2026 -	04/2026
498	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	163.58	12/2024 12/2024	12/2024
499	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	309.25	09/2024 -	09/2024
500	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	561.95	11/2024 -	11/2024
501	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	699.41	09/2024 -	09/2024
502	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	456.86	11/2024 -	11/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
503	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122	2/2024	813.66 -	813.66	-	02/2026 -	02/2026
504	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	626.34	06/2024 -	06/2024
505	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	8/2022	2,474.47 -	2,675.93	489.24	06/2025 -	06/2025
506	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092	3/2021	1,801.37 -	1,801.37	653.74	10/2025 -	10/2025
507	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823	1/2022	1,852.12 -	1,787.00	471.80	01/2025 01/2023	01/2025
508	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095	12/2021	2,555.50 -	2,555.50	645.12	03/2025 -	03/2025
509	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	239.52	01/2025 -	01/2025
510	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.32	10/2025 -	10/2025
511	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	7/2022	2,414.67 2,898.00	2,898.00	925.05	06/2025 -	06/2025
512	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044	6/2023	629.16 -	629.16	51.00	06/2025 -	06/2025
513	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
514	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
515	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066	2/2022	1,494.31 -	1,494.31	38.28	07/2025 -	07/2025
516	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	3,121.76	07/2024 -	07/2024
517	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078	12/2023	711.00 -	711.00	35.60	12/2025 -	12/2025
518	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	2/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025
519	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125	2/2024	976.40 -	976.40	-	02/2026 -	02/2026
520	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.78	11/2025 -	11/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
521	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	402.14	07/2025 07/2025	07/2025
522	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	157.32	10/2025 -	10/2025
523	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	214.66	07/2025 -	07/2025
524	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123	2/2024	1,292.65 -	1,292.65	-	02/2026 -	02/2026
525	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,817.56	04/2025 -	04/2025
526	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	2,103.48	06/2024 -	06/2024
527	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	592.30	01/2025 -	01/2025
528	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	107.38	10/2025 -	10/2025
529	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	29.02	10/2025 -	10/2025
530	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	758.64	10/2024 -	10/2024
531	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	2/2022	696.65 698.00	698.46	169.92	09/2025 -	09/2025
532	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056	6/2020	964.64 -	964.64	362.33	06/2025 -	06/2025
533	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	401.95	05/2025 05/2025	05/2025
534	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	645.47	10/2024 -	10/2024
535	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
536	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	2,082.35	07/2024 -	07/2024
537	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094	9/2022	1,212.26 -	1,212.26	182.10	11/2025 -	11/2025
538	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065	2/2022	1,390.92 -	1,390.92	17.58	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
539	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	48.58	10/2025 -	10/2025
540	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	731.75	06/2025 -	06/2025
541	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076	3/2021	2,029.17 2,029.00	2,029.00	84.23	10/2025 10/2025	10/2025
542	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070	1/2022	1,162.80 -	1,162.80	419.18	01/2025 -	01/2025
543	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD - [N24002091	6/2021	906.51 -	906.51	134.05	09/2025 09/2025	09/2025
544	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	346.07	06/2024 06/2024	06/2024
545	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	318.13	09/2024 09/2024	09/2024
546	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081	8/2022	153.61 -	153.61	-	01/2025 -	01/2025
547	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	193.05	07/2024 -	07/2024
548	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	64.39	11/2024 -	11/2024
549	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	137.34	01/2025 -	01/2025
550	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	1,250.68	04/2024 -	04/2024
551	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
552	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062	3/2023	3,012.27 -	3,012.27	-	09/2027 -	09/2027
553	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088	10/2022	1,493.50 -	1,493.50	468.41	08/2025 -	08/2025
554	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035	9/2023	2,070.44 -	2,070.44	56.10	09/2025 -	09/2025
555	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107	3/2023	1,382.00 -	1,382.00	-	05/2026 -	05/2026
556	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	77.69	06/2024 -	06/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
557	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	177.19	11/2024 -	11/2024
558	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114	2/2022	1,097.59 -	1,097.59	314.95	04/2025 -	04/2025
559	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	34.26	07/2024 -	07/2024
560	CONSTRUCTION OF 6 LANE DURGA RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045	6/2022	1,828.00 -	1,828.00	318.96	07/2025 -	07/2025
561	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	106.87	04/2024 -	04/2024
562	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	268.50	04/2025 04/2025	04/2025
563	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
564	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	352.87	07/2025 -	07/2025
565	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041	4/2022	1,491.71 -	1,491.71	527.84	05/2025 -	05/2025
566	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	510.53	02/2025 -	02/2025
567	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036	4/2022	1,843.59 -	1,843.59	716.12	05/2025 -	05/2025
568	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	423.75	10/2024 -	10/2024
569	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	508.90	05/2025 -	05/2025
570	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	656.40	12/2024 12/2024	12/2024
571	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504	5/2022	1,260.00 -	1,260.00	463.45	05/2024 -	05/2024
572	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	2,381.54	09/2024 -	09/2024
573	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	984.19	05/2024 -	05/2024
574	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	2,382.24	09/2024 -	09/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
575	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	679.10	10/2024 10/2024	10/2024
576	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
577	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101	8/2021	809.51 -	809.51	124.60	06/2025 -	06/2025
578	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	63.26	08/2025 -	08/2025
579	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068	12/2022	652.33 -	652.33	146.19	03/2025 -	03/2025
580	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	367.87	04/2025 04/2025	04/2025
581	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	184.31	05/2024 -	05/2024
582	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	384.91	08/2024 -	08/2024
583	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	49.14	12/2024 -	12/2024
584	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096	2/2023	1,973.98 -	1,973.98	416.86	01/2026 -	01/2026
585	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058	8/2022	409.64 -	409.64	166.18	06/2024 -	06/2024
586	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	214.74	12/2024 -	12/2024
587	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106	8/2023	993.77 -	349.48	57.50	03/2025 -	03/2025
588	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090	3/2021	646.27 -	646.27	38.83	11/2024 -	11/2024
589	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	136.00	02/2025 -	02/2025
590	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	1,010.04	02/2025 -	02/2025
591	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	159.70	06/2025 -	06/2025
592	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	923.03	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
593	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]	12/2020	857.91 -	857.91	105.75	06/2024 -	06/2024
594	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552]	10/2021	2,714.95 -	2,714.95	2,484.16	09/2024 -	09/2024
595	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	5/2020	1,467.44 -	1,942.89	887.45	07/2024 -	07/2024
596	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	2/2021	824.29 -	924.00	344.33	10/2024 -	10/2024
597	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]	9/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024
598	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]	3/2022	1,092.90 -	1,092.90	460.72	02/2025 -	02/2025
599	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]	10/2020	1,352.56 -	1,352.56	1,291.96	10/2024 -	10/2024
600	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]	11/2022	1,124.00 -	1,124.00	299.43	05/2024 -	05/2024
601	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680]	3/2021	1,409.68 -	1,409.68	692.13	10/2024 10/2024	10/2024
602	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]	11/2022	1,450.00 -	1,450.00	518.58	10/2024 -	10/2024
603	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]	12/2021	1,470.73 -	1,470.73	444.50	01/2025 -	01/2025
604	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]	3/2022	1,909.98 -	1,909.98	380.63	01/2026 -	01/2026
605	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630]	7/2021	1,501.02 -	1,501.02	222.00	02/2025 -	02/2025
606	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]	3/2021	1,229.38 -	1,229.38	632.67	11/2024 -	11/2024
607	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493]	12/2022	1,749.86 -	1,749.86	970.00	12/2024 -	12/2024
608	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]	3/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024
609	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]	3/2021	2,200.93 -	2,200.93	2,096.29	09/2024 -	09/2024
610	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
	Total		3,75,716.25 -	3,82,232.29	1,11,223.90		

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>STEEL</u>						
	<u>Steel Authority Of India Limited (Sail)</u>						
611	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]	2/2022	207.74 -	207.74	179.72	06/2024 -	06/2024
612	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]	9/2023	513.82 -	513.82	36.62	07/2025 -	07/2025
613	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125]	1/2022	970.18 -	970.18	305.27	05/2025 -	05/2025
614	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]	11/2023	916.78 -	916.78	34.17	12/2026 -	12/2026
615	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]	11/2023	627.31 -	627.31	45.51	11/2026 -	11/2026
616	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131]	10/2023	471.83 -	471.83	35.04	06/2026 -	06/2026
617	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]	11/2023	884.10 -	884.10	203.52	10/2025 -	10/2025
	Total		4,591.76 -	4,591.76	839.85		
	<u>TELECOMMUNICATIONS</u>						
	<u>Bharat Sanchar Nigam Limited</u>						
618	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]	6/2023	24,544.55 -	24,556.35	1,895.39	06/2025 -	06/2025
619	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]	2/2024	810.99 -	810.99	-	08/2025 -	08/2025
620	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]	5/2023	645.13 -	645.13	72.00	08/2024 -	08/2024
	Total		26,000.67 -	26,012.47	1,967.39		
	<u>URBAN DEVELOPMENT</u>						
	<u>Bangalore Metro Rail Corporation Limited</u>						
621	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151]	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	<u>Central Public Works Department</u>						
622	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D) - [N28000154]	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	<u>Maharashtra Metro Rail Corporation Ltd.</u>						
623	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157]	10/2023	910.18 -	910.18	-	01/2027 -	01/2027
	<u>Nagpur Metro Rail Corporation Ltd</u>						
624	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]	12/2022	6,708.00 -	6,708.00	147.51	12/2027 -	12/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>National Capital Region Transport Corp</u>						
625	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	20,998.93	06/2025 -	06/2025
	Total		53,192.62 -	53,192.62	23,570.48		
	Grand Total		9,59,547.65	9,76,804.14	2,19,767.11		

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

Annexure - VI

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>ATOMIC ENERGY</u>							
	<u>Bhavini Limited</u>							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	119.64
	<u>Nuclear Power Corporation Of India Limited</u>							
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]	10/2009	11,459.00 -	22,517.00	21,476.00	12/2015 -	03/2024	96.50
3	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027]	10/2009	12,320.00 -	22,924.00	18,264.00	12/2016 -	12/2026	86.07
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]	03/2013	39,849.00 -	68,893.00	43,356.00	11/2020 -	11/2026	72.89
	Total		67,120.00 -	1,22,004.00	89,613.22			
	<u>CIVIL AVIATION</u>							
	<u>Airport Authority Of India Limited</u>							
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR [N04000073]	10/2013	417.23 -	707.73	697.52	09/2018 -	06/2023	69.63
6	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]	08/2018	951.28 -	1,112.49	1,090.50	10/2021 -	12/2023	16.95
7	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 -	374.98	326.32	04/2020 -	04/2024	23.43
8	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 -	3,291.81	2,118.09	09/2021 -	12/2024	138.02
9	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 -	640.00	317.88	09/2021 -	10/2024	33.24
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]	03/2017	475.39 -	510.00	501.42	04/2021 -	12/2023	7.28
11	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]	01/2019	389.71 -	392.00	391.78	11/2021 -	05/2023	.59
12	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI [N04000083]	12/2016	1,142.00 -	2,333.00	536.08	03/2021 -	03/2025	104.29
13	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]	07/2018	456.86 -	500.00	483.93	09/2020 -	05/2024	9.44
14	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]	06/2019	380.87 -	442.21	260.17	03/2022 -	07/2024	16.11

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
15	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	03/2021	242.14 -	328.00	335.02	12/2022 -	05/2024	35.46
16	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]	06/2017	255.68 -	265.00	261.33	12/2020 -	04/2024	3.65
	Total		6,878.29 -	10,897.22	7,320.04			
	<u>COAL</u>							
	<u>Bharat Coking Coal Limited</u>							
17	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45 -	302.00	299.38	05/2014 -	11/2023	4.34
18	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	103.53	04/2018 -	09/2024	37.56
19	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	274.57	03/2017 -	06/2024	12.20
	<u>Eastern Coal Fields Limited</u>							
20	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	316.19	03/2022 -	03/2029	138.93
21	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73 -	5,146.48	811.61	08/2019 -	08/2024	93.35
	<u>Neyveli Lignite Corporation</u>							
22	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED - [N06000152]	07/2016	17,237.00 -	19,406.12	17,310.31	11/2021 -	03/2025	12.58
23	PACHWARA SOUTH COAL BLOCK - [N06000193]	07/2013	1,795.01 -	2,242.90	108.55	09/2028 -	09/2028	24.95
	<u>Singareni Colliers Company Limited</u>							
24	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	21.62
	Total		23,239.29 -	29,057.21	19,559.38			
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
	<u>Cpwd Of Higher Education</u>							
25	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]	01/2018	223.37 -	230.00	141.16	07/2020 -	02/2024	2.97
26	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]	03/2019	424.93 -	500.91	463.15	07/2022 -	05/2024	17.88
27	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]	01/2018	676.00 -	1,085.04	54.75	04/2023 -	12/2023	60.51
28	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]	05/2019	303.90 -	390.40	360.00	08/2021 -	09/2024	28.46

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
29	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	365.22	06/2022 -	04/2024	13.74
	Total		2,020.71 -	2,652.78	1,384.28			
	<u>DPIIT</u>							
	<u>Iicc For Dpiit</u>							
30	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	3,881.91	12/2019 -	04/2024	13.16
	Total		4,773.00 -	5,401.00	3,881.91			
	<u>FINANCE</u>							
	<u>Cpwd For Finance</u>							
31	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N280000089	12/2015	209.00 -	262.00	205.72	10/2019 -	10/2022	25.36
	Total		209.00 -	262.00	205.72			
	<u>HEALTH AND FAMILY WELFARE</u>							
	<u>Cpwd For Health</u>							
32	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N280000098	10/2016	209.84 -	281.06	248.29	03/2020 -	07/2024	33.94
33	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N280000112	09/2017	150.29 -	162.00	88.39	03/2020 -	05/2024	7.79
34	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N280000127	12/2018	260.00 -	371.78	41.12	06/2021 -	06/2026	42.99
35	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N210000029	03/2019	1,404.00 -	1,620.00	925.04	09/2023 -	05/2024	15.38
	Total		2,024.13 -	2,434.84	1,302.84			
	<u>HOME AFFAIRS</u>							
	<u>Cpwd For Mha</u>							
36	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N280000071	10/2013	1,219.21 -	2,091.53	1,822.13	10/2019 -	06/2024	71.55
37	NSG AT KOLKATA - [N280000104	10/2014	162.88 -	210.83	182.27	04/2018 -	12/2024	29.44

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
38	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]	06/2019	277.35 -	290.33	103.24	07/2022 -	05/2025	4.68
	Total		1,659.44 -	2,592.69	2,107.64			
	<u>MINES</u>							
	<u>National Aluminum Company Limited (Nalco)</u>							
39	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]	12/2014	4,103.00 5,055.00	5,677.40	2,982.27	04/2021 -	09/2025	38.37
40	UTKAL D AND E COAL BLOCK - [N10000011]	05/2016	534.00 -	1,021.97	749.83	01/2020 -	03/2024	91.38
41	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]	12/2015	355.00 -	581.00	108.93	11/2020 -	09/2025	63.66
42	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]	09/2019	225.79 -	270.66	5.00	03/2023 -	05/2024	19.87
	Total		5,217.79 -	7,551.03	3,846.03			
	<u>PETROLEUM</u>							
	<u>Bharat Petroleum Corporation Limited</u>							
43	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]	11/2012	678.00 -	1,732.00	532.00	02/2017 -	10/2025	155.46
	<u>Chennai Petroleum Corporation Limited</u>							
44	CBR 9 MMTA PROJECT - [N16000434]	01/2021	31,580.00 -	36,354.00	1,124.59	06/2025 -	06/2025	15.12
	<u>Gas Authority Of India Limited</u>							
45	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]	03/2017	1,740.00 -	2,433.15	2,352.70	12/2020 -	06/2024	39.84
46	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]	06/2009	2,915.00 2,915.00	5,909.00	4,015.70	12/2012 -	11/2024	102.71
47	60 KTA POLYPROPYLENE PROJECT - [N16000429]	03/2019	910.56 -	1,299.02	700.40	04/2024 -	03/2025	42.66
48	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]	05/2019	8,797.00 -	11,256.00	3,529.39	04/2025 -	10/2025	27.95
	<u>Hindustan Petroleum Corporation Limited</u>							
49	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]	07/2016	20,928.00 -	26,264.00	28,333.99	07/2020 -	06/2024	25.50
	<u>Hpcl Rajasthan Refinery Limited(Jv)</u>							
50	RAJASTHAN REFINERY PROJECT - [N16000513]	10/2017	43,129.00 -	72,937.00	44,265.95	10/2022 -	03/2025	69.11

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>Indian Oil Corporation Limited</u>							
51	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]	05/2016	4,497.00 -	6,025.00	5,476.87	12/2018 -	12/2024	33.98
52	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	434.91	09/2021 -	12/2024	17.46
53	R and D CAMPUS II AT FARIDABAD - [N16000375]	06/2019	2,281.94 -	3,219.94	1,417.68	12/2022 -	07/2025	41.11
54	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]	11/2019	5,251.00 -	5,894.00	3,937.89	05/2023 -	07/2024	12.25
55	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,587.00	1,048.67	12/2023 -	08/2024	13.52
56	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTA - [N16000412]	02/2021	34,627.00 -	38,231.00	10,344.91	09/2024 -	12/2025	10.41
57	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]	05/2021	412.00 -	509.84	359.81	10/2023 -	02/2025	23.75
58	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	03/2022	1,459.00 -	2,102.79	182.05	03/2025 -	03/2025	44.13
	<u>Mangalore Refinery And Petrochemicals Limited</u>							
59	DEVANGONTHI MARKETING TERMINAL - [N16000401]	06/2020	200.00 -	304.00	345.81	06/2023 -	06/2024	52.00
	<u>Numaligarh Refinery Limited</u>							
60	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINERY - [N16000379]	01/2019	12,366.00 -	18,968.00	10,308.49	10/2024 -	12/2025	53.39
	<u>Oil & Natural Gas Corporation Limited</u>							
61	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]	12/2015	3,190.69 -	3,375.90	2,961.86	04/2018 -	05/2026	5.80
62	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	1,023.39	03/2023 -	03/2025	38.20
63	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	04/2019	3,228.80 -	3,976.67	3,876.97	03/2022 -	06/2024	23.16
64	REDEVELOPMENT OF LINCH FIELD - [N16000428]	04/2021	631.03 -	860.04	233.86	03/2025 -	07/2025	36.29
65	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	08/2021	885.63 -	1,286.67	351.94	02/2026 -	02/2026	45.28
66	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	01/2022	3,183.58 -	3,645.23	2,503.16	05/2024 -	05/2024	14.50
	<u>Oil India Limited</u>							
67	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	670.90	491.56	02/2020 -	12/2024	23.35

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	Total		1,86,118.71 -	2,50,521.94	130,154.55			
	<u>POWER</u>							
	<u>National Hydro-Electric Power Corporation</u>							
68	PARBATI HEP (4X200 MW) (NHPC) II - [N180100210	09/2002	3,919.59 -	12,160.00	11,200.14	09/2009 -	12/2024	210.24
69	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [N180100221	09/2003	6,285.33 -	21,247.54	21,078.73	09/2010 -	05/2026	238.05
70	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	295.37	03/2022 -	03/2024	11.38
71	RANGIT IV HE PROJECT - [N18000326	03/2021	938.29 -	1,871.23	1,035.33	05/2024 -	05/2025	99.43
	<u>National Thermal Power Corporation</u>							
72	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	138.48
73	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 -	12/2024	4.70
74	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	30.48
75	BARH STPP(3X660MW) NTPC - [N180100242	02/2005	8,692.97 -	21,312.11	22,311.28	10/2011 -	11/2024	145.16
76	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	10,437.71	11/2020 -	02/2024	3.76
77	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 -	679.00	558.39	11/2018 -	03/2024	28.19
78	CHATTI BARIATU COAL MINING PROJECT - [N18000369	03/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024	35.69
79	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 -	2,804.00	-	11/2019 -	04/2023	80.55
	<u>Power Grid Corporation Of India Limited</u>							
80	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 -	243.74	170.18	06/2019 -	08/2023	3.49
81	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	92.02
82	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	31.08
83	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	180.54	07/2019 -	-	17.99
84	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	1,959.33	02/2020 -	09/2024	36.46

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
85	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	03/2019	1,326.00 -	1,520.00	1,460.21	03/2023 -	12/2023	14.63
	<u>Thdc India Limited</u>							
86	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N1800042]	08/2008	2,491.58 -	3,860.35	3,691.66	06/2013 -	06/2026	54.94
87	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00 -	4,825.60	6,350.82	02/2016 -	10/2024	191.23
	Total		72,443.12 -	1,28,252.56	114,761.76			
	<u>RAILWAYS</u>							
	<u>Central Railways</u>							
88	WARDHA-NANDED MAHARASHTRA - [N22000231]	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	8.75
89	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	111.54
90	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	8.85
91	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	78.18
92	DAUND - MANMAD (236 KM) - [N22000360]	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	10.94
93	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]	08/2022	955.00 -	955.39	56.34	08/2027 -	03/2027	.04
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>							
94	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]	11/2007	16,592.00 51,101.00	51,101.00	47,476.00	03/2020 -	03/2020	207.99
	<u>East Central Railways</u>							
95	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]	04/2003	528.65 -	2,087.36	2,095.06	- -	12/2024	294.85
96	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]	04/1997	324.73 -	1,250.00	1,211.03	03/2012 -	12/2023	284.94
97	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]	04/1997	162.87 -	614.45	426.95	- -	12/2026	277.26
98	SAMASTIPUR-DARBANGHA - [N22000329]	05/2015	380.00 -	519.33	474.69	- -	03/2025	36.67
99	KODERMA-TILAIYA (NL), ECR - [220100305]	04/2002	459.91 -	1,625.87	1,621.40	- -	03/2025	253.52
100	SAKRI-HASANPUR ROAD (NL) - [N22000171]	04/1999	325.00 -	735.20	559.64	- -	03/2027	126.22
101	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	04/2004	372.14 -	2,350.00	2,351.69	- -	06/2024	531.48

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
102	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC [N22000181]	04/2009	548.00	783.83	543.54	03/2020	03/2026	43.03
103	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20	1,771.07	1,586.34	03/2020	05/2024	47.56
104	RAMNA - SINGRAULI DOUBLING - [N22000417]	08/2015	2,436.21	2,880.40	2,765.72	03/2020	09/2024	18.23
105	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]	08/2015	528.57	762.97	693.85	03/2019	08/2024	44.35
106	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	04/2016	744.04	1,215.54	1,238.35	03/2021	06/2024	63.37
107	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]	04/2016	731.64	1,250.00	1,259.65	03/2021	06/2024	70.85
108	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]	04/1991	329.39	2,722.16	2,299.74	-	12/2024	726.42
109	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	03/2019	816.03	902.86	3.08	03/2030	03/2030	10.64
110	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH [N22000529]	11/2022	202.00	349.22	-	11/2027	11/2027	72.88
	<u>East Coast Railway</u>							
111	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	810.78	1,928.07	1,409.30	06/2021	03/2026	137.80
112	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	04/1994	2,923.13	3,791.66	3,584.39	03/2009	12/2026	29.71
113	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00	1,440.00	1,373.16	03/2020	03/2024	24.14
114	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61	810.02	179.43	11/2018	03/2025	15.45
115	JEYPORE NABARANGPUR NEWLINE - [N22000517]	07/2017	499.99	747.91	-	07/2028	07/2028	49.59
116	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]	07/2018	278.96 495.00	494.62	-	12/2026	12/2026	77.31
117	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]	12/2009	48.44 297.00	297.00	-	12/2026	12/2026	513.13
	<u>Eastern Railways</u>							
118	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91	1,619.51	1,034.09	03/2019 12/2009	03/2025	36.22
119	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98	2,137.81	787.84	03/2022	03/2028	133.39
	<u>Indian Railway Construction Company Limited</u>							
120	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00	3,407.00	3,029.16	09/2018	06/2024	11.52

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>Kolkata Metro Rail Corporation Limited</u>							
121	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	114.22
	<u>Metropolitan Rapid Transport Projects</u>							
122	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 -	734.01	682.15	06/2013 -	09/2024	48.06
123	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22
	<u>North Central Railway</u>							
124	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02
125	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	04/2019	187.21 -	250.17	1.46	12/2025 -	03/2026	33.63
	<u>North East Frontier Railway</u>							
126	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 -	8,605.00	7,223.95	03/2014 -	03/2025	259.52
127	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 -	19,602.68	14,422.15	03/2011 -	12/2026	340.10
128	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,650.00	2,423.13	03/2019 -	12/2024	397.31
129	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]	04/2006	2,326.52 -	6,663.00	3,294.76	03/2015 -	03/2026	186.39
130	SEVOK RANGPO, NEFR - [N22000102]	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06
131	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 -	2,047.51	2,705.94	03/2019 -	06/2024	13.88
132	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 -	708.73	380.92	03/2020 -	09/2022	24.42
133	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]	04/2010	906.46 -	8,324.28	269.80	03/2021 -	-	818.33
134	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 -	632.63	386.19	03/2020 -	03/2027	161.18
135	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	04/2010	241.52 -	401.65	343.30	- -	03/2023	66.30
136	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 -	1,175.00	486.63	03/2020 -	03/2025	183.24
137	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 -	4,059.65	3,294.34	03/2022 -	03/2026	81.86
	<u>North Eastern Railway</u>							
138	CHHAPRA-BALLIA UP - [N22000134]	03/2013	295.00 -	954.00	949.30	01/2019 -	05/2024	223.39
139	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	04/2016	602.50 -	714.96	694.09	- -	03/2025	18.67

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
140	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	04/2016	1,177.96 -	1,777.39	1,580.87	12/2019 -	12/2024	50.89
141	SAHJANWA - DOHRIGHAT - [N22000565]	08/2019	371.77 -	1,319.75	347.90	03/2029 -	12/2027	254.99
142	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	724.95	10/2030 -	03/2027	208.74
143	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	457.68	401.79	06/2024 -	02/2025	144.95
	<u>North Western Railway</u>							
144	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	02/1997	410.08 -	1,020.00	1,028.44	02/2019 -	03/2024	148.73
145	PHULERA - DIGANA DOUBLING - [N22000326]	05/2015	600.00 -	701.81	694.40	03/2020 -	04/2024	16.97
146	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	07/2022	1,695.82 -	2,798.16	424.21	07/2030 -	12/2026	65.00
	<u>Northern Railway</u>							
147	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	04/2007	336.91 -	791.39	572.99	- -	02/2024	134.90
148	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]	04/2012	295.68 -	419.00	133.78	- -	09/2023	41.71
149	NANGALDAM-TALWARA(NL),NR - [220100188]	03/1981	450.00 -	2,017.96	1,190.75	07/2012 -	11/2024	348.44
150	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	03/1995	2,500.00 -	41,159.00	39,331.00	11/2002 -	08/2024	1,546.36
151	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	369.35
152	BARABANKI AKBARPUR DOUBLING - [N22000578]	09/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025	41.67
153	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	08/2017	515.50 -	676.00	-	03/2025 -	03/2025	31.13
154	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025	56.70
155	LUDHIANA MULLANPUR DOUBLING - [N22000589]	09/2020	82.99 234.77	235.00	-	03/2025 -	03/2025	183.17
	<u>Rail Vikas Nigam Ltd.</u>							
156	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	04/2010	2,913.51 -	4,834.54	3,832.30	03/2016 -	12/2026	65.94
157	BHANUPALI-BILASPUR BERI NL - [N22000273]	04/2008	2,966.99 -	6,753.42	5,005.37	12/2026 -	03/2025	127.62
158	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 -	3,692.60	3,414.29	03/2023 -	12/2026	73.61

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
159	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	8,964.35	6,749.38	03/2016 -	03/2026	126.83
160	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 -	2,733.86	392.00	03/2014 -	12/2025	18.95
161	VIJAYAWADA-GUDUR - [N22000369]	04/2015	3,246.26 -	6,238.67	5,554.59	12/2023 -	12/2024	92.18
162	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	04/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024	113.89
163	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	04/2011	16,216.00 -	24,659.00	17,824.84	12/2024 -	03/2025	52.07
164	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 -	4,803.16	4,535.03	12/2024 -	12/2026	105.64
165	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	06/2016	3,677.76 -	5,190.26	4,925.74	12/2023 -	12/2024	41.13
166	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	3,270.07	2,857.57	03/2025 -	06/2024	193.02
167	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	272.63	03/2025 -	03/2025	14.52
168	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	05/2018	1,177.96 -	2,529.46	1,551.69	03/2024 -	02/2025	114.73
169	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	09/2018	4,340.00 -	7,393.75	993.60	09/2030 -	09/2030	70.36
170	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	03/2008	631.78 -	1,627.56	1,266.79	06/2025 -	06/2025	157.62
	<u>South Central Railway</u>							
171	KOTLIPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28
172	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	159.72
173	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	5.16
174	NADIKUDE-SRI KALAHASTI - [N22000286]	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 -	05/2027	36.42
175	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	7.06
176	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	41.01
177	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]	04/2017	119.73 185.00	242.28	54.15	03/2022 -	03/2022	102.36
	<u>South East Central Railway</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
178	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	2,563.25	03/2023 -	12/2024	85.71
179	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,886.05	303.86	12/2021 -	12/2026	723.60
180	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]	04/2015	1,973.00 -	2,135.34	1,834.15	03/2021 -	10/2024	8.23
181	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	2,311.02	1,431.74	12/2021 -	12/2024	68.69
182	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	09/2022	169.06 -	177.34	0.02	09/2026 -	09/2026	4.90
	<u>South Eastern Railway</u>							
183	BONDAMUNDA RANCHI DOUBLING - [N22000396]	03/2016	1,724.20 -	3,029.04	1,994.88	03/2021 -	06/2026	75.68
184	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	10.23
185	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	131.96	06/2022 -	12/2024	16.52
186	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000571]	09/2022	209.75 -	244.99	6.51	09/2026 -	03/2026	16.80
	<u>South Western Railway</u>							
187	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	479.49	03/2016 -	03/2027	67.22
188	RAYADURGA-TUMKUR NL - [N22000279]	04/2007	2,062.30 -	2,495.59	1,518.08	- -	02/2027	21.01
189	MARIKUPPAM - KUPPAM - [N22000308]	04/2012	279.54 -	296.72	94.42	03/2016 -	06/2026	6.15
190	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	2,458.87	2,358.05	03/2019 -	06/2025	52.29
191	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]	03/1996	644.78 -	825.31	578.27	03/2017 -	12/2025	28.00
192	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	04/2019	294.67 -	307.66	101.10	03/2026 -	02/2025	4.41
193	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]	09/2022	323.14 -	342.41	39.46	12/2025 -	12/2026	5.96
194	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	06/2019	663.03 -	748.85	0.40	04/2028 -	12/2027	12.94
195	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	02/2011	162.13 -	348.85	0.36	04/2028 -	12/2030	115.17
	<u>Southern Railway</u>							
196	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI [N22000079]	09/2007	724.69 -	3,118.34	1,956.62	02/2019 -	03/2027	330.30
197	TIDIVANAM-NAGARI (NL) - [N22000085]	09/2006	582.83 -	3,631.34	830.26	- -	03/2027	523.05

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
198	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 -	2,053.39	340.67	03/2019 -	12/2027	1,601.23
199	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]	02/2015	1,431.90 -	3,785.45	3,027.76	-	12/2026	164.37
200	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]	02/2015	1,000.00 -	1,416.49	1.63	-	03/2025	41.65
201	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]	01/2006	417.50 -	419.44	29.36	03/2025 -	12/2025	.46
202	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]	01/2019	304.22 -	373.42	213.04	03/2026 -	12/2024	22.75
203	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	07/2008	677.12 -	788.05	105.18	03/2026 -	03/2027	16.38
	<u>West Central Railway</u>							
204	RAMGANJMUHDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	3,032.46	2,696.51	03/2021 -	12/2025	614.19
205	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	3,230.57
206	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	38.63
207	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55
208	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	1,080.04	03/2022 -	09/2024	114.32
	<u>Western Railway</u>							
209	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	6,203.51	3,459.23	03/2022 -	03/2026	77.06
210	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]	04/2008	318.24 -	1,531.55	699.32	03/2012 -	05/2024	381.26
211	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	1,395.03	03/2022 -	12/2026	33.13
212	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04 -	2,873.11	1,637.31	03/2022 -	02/2028	75.19
213	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]	03/2010	265.88 -	311.36	-	-	03/2024	17.11
214	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]	03/2012	217.38 -	393.62	142.48	-	03/2024	81.07
215	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]	03/2012	248.26 -	528.49	116.25	-	03/2024	112.88
216	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	04/2017	692.25 -	692.26	355.12	03/2020 -	12/2024	.00

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
217	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	09/2020	529.30 -	537.31	-	09/2026 -	12/2024	1.51
218	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 -	1,080.57	333.09	10/2026 -	03/2025	6.81
219	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 -	1,095.88	531.16	10/2027 -	03/2025	20.43
220	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	06/2022	354.99 -	482.43	113.13	02/2030 -	02/2025	35.90
221	PETLAD-BHADLAN (22.5 KM) - [N22000538]	05/2022	202.50 -	307.12	11.30	05/2030 -	12/2025	51.66
222	NADIAD-PETLAD (37.26 KM) - [N22000539]	05/2022	335.34 -	461.91	11.69	06/2030 -	12/2025	37.74
223	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	02/2023	401.48 -	670.17	67.31	03/2030 -	10/2025	66.92
224	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	05/2022	216.72 -	349.93	41.41	03/2030 -	04/2025	61.47
225	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	05/2022	309.81 -	415.38	112.33	03/2030 -	03/2025	34.08
226	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	06/2022	279.23 -	346.94	124.72	06/2027 -	03/2025	24.25
	Total		1,94,968.13 -	4,41,502.05	299,015.88			
	<u>RENEWABLE ENERGY</u>							
	<u>Cpwd For Renewable Energy</u>							
227	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]	10/2017	271.90 -	366.12	329.49	11/2019 -	04/2022	34.65
	Total		271.90 -	366.12	329.49			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>							
228	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	97.48
229	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	13.30
230	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]	01/1991	675.00 -	780.77	616.26	02/2019 -	08/2024	15.67
231	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	01/1991	319.68 -	503.28	430.14	11/2008 -	05/2024	57.43

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
232	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	02/2016	178.85 -	278.54	232.61	05/2016 -	05/2024	55.74
233	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	02/2016	553.30 -	706.39	604.73	05/2016 -	05/2024	27.67
234	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,681.11	10/2016 -	08/2024	51.77
235	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 -	461.00	-	-	-	.06
236	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 -	238.00	112.00	11/2019 -	11/2019	.08
237	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	175.00	11/2018 -	05/2024	7.39
238	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	132.00	09/2023 -	05/2024	33.51
239	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	211.51	09/2021 -	06/2024	11.18
240	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907	03/2018	293.10 -	315.00	306.60	08/2020 -	07/2024	7.47
241	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	795.92	11/2020 -	06/2024	5.24
242	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	892.54	09/2020 -	05/2024	1.71
243	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	342.71	12/2015 -	01/2021	6.07
244	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 -	411.18	407.92	01/2017 -	-	17.28
245	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 -	459.37	423.36	09/2016 -	-	3.27
246	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 -	355.69	317.36	08/2016 -	-	1.93
247	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 -	414.44	405.97	08/2017 -	-	10.15

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
248	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 -	686.13	685.20	01/2018 -	-	19.02
249	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998	01/2019	193.19 -	249.72	222.58	-	06/2023	29.26
250	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	442.00	03/2018 -	03/2023	19.98
251	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156	01/2017	166.67 -	264.34	192.08	09/2017 -	05/2023	58.60
252	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	37.66
253	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	113.15	06/2019 -	03/2023	51.66
254	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 -	318.28	277.27	01/2019 -	04/2022	7.06
255	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 -	386.41	356.76	10/2018 -	11/2022	18.58
256	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25
257	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	340.76	08/2016 -	12/2024	15.19
258	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	500.93	09/2016 -	05/2024	14.18
259	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	597.91	10/2016 -	05/2024	17.04
260	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369	02/2017	294.28 -	296.53	285.30	08/2017 -	08/2023	.76
261	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380	08/2020	302.62 -	345.62	324.68	02/2021 -	05/2024	14.21
262	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 -	343.77	188.08	09/2024 -	09/2024	31.02
263	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	01/2022	221.03 -	243.95	111.99	11/2024 -	11/2024	10.37

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
264	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117	10/2022	246.60 -	291.00	-	02/2024 -	02/2026	18.00
265	UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 -	219.00	-	02/2024 -	08/2025	26.55
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>							
266	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	565.28	05/2018 -	03/2024	79.07
267	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 -	330.30	146.28	12/2021 -	08/2023	31.07
268	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	382.50	09/2019 -	12/2023	3.73
269	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752	02/2017	387.00 -	391.02	386.81	09/2020 -	06/2024	1.04
270	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753	03/2018	500.09 -	698.81	365.22	11/2022 -	06/2024	39.74
271	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	785.65	626.13	04/2023 -	06/2024	51.35
272	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	04/2017	640.07 -	1,286.35	1,126.30	07/2023 -	06/2024	100.97
273	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	988.23	686.43	06/2023 -	04/2024	53.70
274	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	688.25	498.53	04/2023 -	09/2024	45.45
275	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	789.05	713.93	04/2023 -	06/2024	46.71
276	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	906.76	751.53	06/2023 -	06/2024	74.87
277	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	750.32	553.95	04/2024 -	07/2024	85.59
278	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	746.39	553.53	09/2023 -	07/2024	74.35

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
279	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902	10/2017	818.00 -	887.68	854.65	06/2020 -	04/2024	8.52
280	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	03/2020	242.97 -	244.45	130.66	06/2022 -	01/2024	.61
281	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	267.24	04/2023 -	03/2024	14.54
282	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	252.10	01/2022 -	05/2024	8.84
283	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	219.33	252.60	07/2022 -	06/2024	6.02
284	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	262.54	07/2022 -	06/2024	13.32
285	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284	03/2020	361.53 -	365.42	92.56	06/2022 -	04/2024	1.08
286	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	79.43	06/2022 -	06/2024	7.77
287	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	137.31	01/2022 -	05/2024	42.32
288	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322	09/2020	183.31 -	439.56	346.67	05/2022 -	10/2024	139.79
289	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	216.21	05/2023 -	01/2025	57.59
290	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM 27.200 (END OF RO) - [N24001336	08/2020	230.45 -	244.91	198.24	04/2023 -	06/2024	6.27
291	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	324.45	12/2022 -	12/2024	.00
292	PEREN-DIMAPUR PKG-3 - [N24001912	02/2021	177.77 -	199.02	7.98	06/2025 -	06/2025	11.95
	<u>National Highways Authority Of India</u>							
293	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	3,901.66	03/2014 -	06/2024	18.66
294	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	05/2014	1,655.01 -	2,639.00	1,822.06	08/2016 -	12/2024	59.46
295	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463	12/2015	1,083.00 -	1,414.01	1,080.05	06/2018 -	08/2023	30.56
296	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	693.06	12/2019 -	05/2024	1.33

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
297	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	4,860.41	09/2016 -	06/2024	41.78
298	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]	03/2016	1,587.49 -	3,473.59	3,058.79	04/2019 -	06/2024	118.81
299	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]	03/2016	899.00 -	1,623.88	1,196.51	04/2019 -	06/2024	80.63
300	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]	03/2016	720.00 -	1,150.00	731.13	10/2019 -	06/2024	59.72
301	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]	03/2016	1,408.00 -	1,659.12	1,157.69	07/2020 -	06/2024	17.84
302	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]	08/2016	1,167.42 -	1,224.01	713.95	03/2019 -	05/2025	4.85
303	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]	09/2016	950.69 -	1,108.00	1,881.19	08/2019 -	05/2024	16.55
304	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]	01/2017	1,251.11 -	1,361.00	682.43	12/2020 -	09/2024	8.78
305	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]	03/2017	744.64 -	1,007.00	362.98	03/2020 -	07/2024	35.23
306	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]	03/2017	1,059.73 -	1,071.00	878.19	03/2017 -	10/2024	1.06
307	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	03/2017	754.54 -	808.60	800.29	03/2020 -	12/2024	7.16
308	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	503.03	03/2020 -	12/2024	23.39
309	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	04/2017	894.00 -	929.32	915.67	04/2020 -	06/2024	3.95
310	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]	08/2017	950.64 -	1,168.33	903.49	02/2022 -	10/2024	22.90
311	JUNAGADH BYPASS - [N24000701]	10/2017	232.49 -	375.58	353.50	04/2021 -	05/2024	61.55
312	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]	09/2017	1,124.11 -	1,567.73	1,499.29	05/2020 -	02/2024	39.46
313	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG -I - [N24000723]	01/2018	573.70 -	726.99	452.20	12/2021 -	06/2024	26.72
314	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]	01/2018	273.46 -	276.17	238.33	11/2021 -	12/2024	.99

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
315	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]	01/2018	614.48 -	757.12	664.48	08/2021 -	06/2024	23.21
316	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]	01/2018	686.65 -	1,015.16	435.85	09/2020 -	09/2024	47.84
317	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) - [N24000738]	01/2018	999.00 -	1,152.70	339.23	09/2021 -	07/2024	15.39
318	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]	01/2018	503.88 -	609.03	327.05	06/2021 -	06/2024	20.87
319	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]	02/2018	1,424.77 -	1,862.77	664.68	02/2023 -	12/2024	30.74
320	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]	03/2018	841.57 -	1,619.48	3,907.39	09/2022 -	09/2024	92.44
321	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91
322	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]	03/2018	496.20 -	537.17	357.29	11/2021 -	06/2023	8.26
323	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3) - [N24000826]	03/2018	505.35 -	837.69	376.61	10/2022 -	01/2024	65.76
324	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300) - [N24000827]	03/2018	628.71 -	756.13	583.02	11/2020 -	04/2023	20.27
325	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]	03/2018	1,161.39 -	1,404.00	418.51	10/2021 -	09/2024	20.89
326	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]	03/2018	1,484.30 -	2,182.41	1,237.02	12/2020 -	03/2024	47.03
327	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]	03/2018	1,162.92 -	1,182.87	371.48	07/2021 -	09/2024	1.72
328	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	03/2018	478.74 -	1,514.46	1,349.59	05/2021 -	01/2024	216.34
329	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	12/2024	6.77
330	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]	11/2017	2,159.00 -	2,262.00	2,241.63	07/2021 -	12/2024	4.77

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
331	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	05/2024	27.86
332	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	05/2024	305.58
333	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,841.91	02/2021 -	09/2024	28.88
334	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377	02/2019	731.89 -	731.99	678.97	01/2022 -	08/2023	.01
335	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378	02/2019	362.46 -	372.46	346.15	01/2022 -	06/2023	2.76
336	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	580.37	01/2022 -	08/2023	3.19
337	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	861.94	11/2021 -	12/2024	36.01
338	FOUR LANING OF PUDHUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	770.07	11/2021 -	12/2024	22.71
339	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,428.96	01/2022 -	12/2024	21.00
340	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	1,065.91	10/2020 -	01/2025	47.17
341	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	344.36	09/2022 -	09/2024	26.69
342	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	334.50	09/2022 -	09/2024	31.50
343	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	09/2021	531.86 -	532.41	518.37	09/2023 -	12/2024	.10
344	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	394.56	09/2023 -	06/2024	.53
345	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,193.28	12/2023 -	04/2024	18.93
346	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	954.19	07/2022 -	05/2024	5.34

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
347	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]	09/2021	1,821.72 -	1,917.32	2,381.54	09/2024 -	09/2024	5.25
348	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]	09/2020	755.26 -	1,039.00	533.24	03/2024 -	12/2024	37.57
349	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	09/2020	748.99 -	903.00	790.66	10/2023 -	12/2024	20.56
350	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]	08/2020	1,034.00 -	1,699.48	41.50	03/2024 -	10/2024	64.36
351	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]	01/2019	1,518.53 -	1,607.54	915.40	10/2022 -	12/2023	5.86
352	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]	04/2020	1,855.59 1,870.00	1,869.85	368.32	03/2024 -	06/2025	.77
353	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]	03/2020	210.37 213.00	214.36	198.01	06/2022 -	05/2024	1.90
354	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]	06/2021	3,606.00 -	3,923.82	2,945.82	02/2025 -	02/2025	8.81
355	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]	06/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025	53.93
356	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]	01/2021	4,265.42 -	4,708.42	3,121.76	07/2024 -	07/2024	10.39
357	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]	02/2021	3,375.31 -	3,790.17	2,082.35	07/2024 -	07/2024	12.29
358	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]	10/2020	3,219.47 3,713.00	3,713.14	2,015.46	04/2024 -	05/2025	15.33
359	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]	03/2021	1,065.06 1,445.00	1,444.50	133.65	03/2023 -	07/2024	35.63
360	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]	10/2021	1,331.77 2,083.00	2,082.98	246.67	10/2023 -	03/2025	56.41
361	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]	10/2019	1,225.24 1,506.00	1,505.85	64.72	10/2021 -	07/2024	22.90
362	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]	01/2022	467.99 -	468.00	18.83	09/2024 -	09/2024	.00
363	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]	09/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024	.35

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
364	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	399.25	03/2024 -	03/2024	.08
365	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024	.05
366	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	02/2022	786.81 787.00	787.00	-	05/2025 -	05/2025	.02
367	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,494.20	907.57	03/2023 -	05/2024	6.83
368	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	460.38	10/2020 -	01/2024	38.31
369	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	210.81	12.92	08/2023 -	03/2024	13.03
370	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	424.27	08/2024 -	12/2024	26.22
371	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	1,051.36	347.02	07/2024 -	07/2024	24.65
372	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719	02/2021	2,948.31 -	3,516.83	659.75	07/2024 -	12/2024	19.28
373	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,341.51	489.07	05/2024 -	08/2024	31.02
374	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,360.53	158.11	05/2024 -	11/2024	34.84
375	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	401.98	02/2021 -	12/2024	8.28
376	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2024	12.56
377	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	.92
378	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	956.00	11/2023 -	12/2024	23.61
379	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	03/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024	5.51
380	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752	12/2018	2,375.87 -	2,566.80	2,358.88	02/2023 -	05/2024	8.04

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
381	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]	02/2022	570.98 -	578.02	217.74	06/2024 -	06/2024	1.23
382	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	12/2024	26.92
383	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]	09/2021	774.16 -	893.08	439.34	09/2023 -	05/2024	15.36
384	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	09/2021	814.04 -	947.29	431.27	09/2023 -	05/2024	16.37
385	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	05/2020	1,467.44 -	1,942.89	887.45	07/2024 -	07/2024	32.40
386	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	02/2020	808.31 -	958.00	794.27	01/2023 -	12/2024	18.52
387	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	20.89
388	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	05/2024	4.47
389	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	51.71
390	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	72.37
391	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	12.67
392	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]	02/2020	752.30 -	766.20	451.11	08/2023 -	05/2024	1.85
393	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]	02/2020	606.51 -	657.00	453.89	06/2023 -	05/2024	8.32
394	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]	02/2020	778.15 -	785.67	511.14	03/2023 -	05/2024	.97
395	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]	03/2022	1,013.33 -	1,111.33	326.80	10/2024 -	10/2024	9.67
396	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]	02/2021	1,166.96 -	1,251.00	961.30	10/2023 -	04/2024	7.20
397	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]	03/2021	1,322.95 -	1,442.47	656.40	12/2024 -	12/2024	9.03

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
398	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]	04/2021	583.93 -	653.67	0.20	06/2024 -	06/2024	11.94
399	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]	03/2021	1,002.11 -	1,361.79	0.20	05/2024 -	05/2024	35.89
400	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	02/2021	818.73 -	1,105.00	239.52	01/2025 -	01/2025	34.97
401	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	03/2021	1,102.63 -	1,303.00	592.30	01/2025 -	01/2025	18.17
402	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	02/2021	1,484.83 -	1,768.00	764.44	12/2024 -	12/2024	19.07
403	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 -	1,289.00	758.64	10/2024 -	10/2024	13.29
404	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 -	1,307.00	645.47	10/2024 -	10/2024	21.55
405	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	03/2020	1,863.09 -	2,238.00	1,051.65	01/2024 -	01/2024	20.12
406	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]	02/2019	927.77 -	1,603.00	1,202.77	02/2022 -	12/2024	72.78
407	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	02/2021	824.29 -	924.00	344.33	10/2024 -	10/2024	12.10
408	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]	02/2021	663.60 -	768.00	289.90	03/2024 -	07/2024	15.73
409	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]	02/2021	922.50 -	1,128.68	327.64	03/2024 -	12/2024	22.35
410	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]	02/2021	772.70 -	980.51	507.32	02/2024 -	02/2024	26.89
411	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854]	06/2023	1,214.93 -	1,324.95	541.23	06/2025 -	06/2025	9.06
412	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- - [N24001983]	10/2022	972.63 -	1,055.23	179.42	08/2025 -	08/2025	8.49
413	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]	03/2021	1,942.94 2,171.00	2,171.00	731.75	06/2025 -	06/2025	11.74

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
414	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	02/2021	591.99 703.00	703.00	107.38	10/2025 -	10/2025	18.75
415	4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	06/2022	524.54 -	683.26	73.74	05/2025 -	05/2025	30.26
416	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	08/2022	199.31 -	199.38	187.81	02/2024 -	06/2024	.04
417	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025	18.12
418	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	02/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025	8.21
419	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047	05/2020	1,328.07 2,346.00	2,346.00	1,005.65	08/2023 -	08/2024	76.65
420	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	07/2022	2,414.67 2,898.00	2,898.00	925.05	06/2025 -	06/2025	20.02
421	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	03/2022	1,703.48 2,278.00	2,278.00	651.98	04/2026 -	04/2026	33.73
422	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	02/2022	696.65 698.00	698.46	169.92	09/2025 -	09/2025	.26
423	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	04/2022	1,232.00 1,343.00	1,400.00	257.53	09/2025 -	09/2025	13.64
424	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025	15.04
425	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	08/2022	2,474.47 -	2,675.93	489.24	06/2025 -	06/2025	8.14
426	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	4.93
427	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	03/2022	2,146.86 2,413.00	2,413.00	567.08	07/2025 -	07/2025	12.40
428	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	02/2019	825.94 -	1,116.13	51.76	12/2025 -	12/2025	35.13
	Total		1,88,125.47 -	2,32,747.43	135,508.91			
	STEEL							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>National Mineral Development Corporation (Nmhc)</u>							
429	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	1,076.01	08/2024 -	01/2026	29.90
	Total		2,092.97 -	2,718.84	1,076.01			
	<u>TELECOMMUNICATIONS</u>							
	<u>Bharat Sanchar Nigam Limited</u>							
430	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 -	239.60	141.00	03/2024 -	03/2024	29.32
431	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117	06/2023	24,544.55 -	24,556.35	1,895.39	06/2025 -	06/2025	.05
	<u>Department Of Telecommunication</u>							
432	NETWORK FOR SPECTRUM - [N26000101	03/2012	13,334.00 -	34,953.45	22,626.69	07/2015 -	08/2024	162.14
	Total		38,063.82 -	59,749.40	24,663.08			
	<u>URBAN DEVELOPMENT</u>							
	<u>Ahmedabad Metro Rail</u>							
433	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,191.48	12/2018 -	06/2024	19.97
	<u>Chennai Metro Rail Ltd</u>							
434	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	-	25.89
	<u>Delhi Metro Rail Corporation</u>							
435	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 -	40,180.91	40,451.67	03/2016 -	08/2021	4.14
	<u>Kochi Metro Rail Corporation Ltd</u>							
436	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 -	6,218.14	6,059.17	07/2017 -	09/2020	20.00
	<u>Maharashtra Metro Rail Corporation Ltd.</u>							
437	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,043.69	11/2021 -	06/2024	19.58
	<u>Mumbai Metro Rail Corporation Ltd</u>							
438	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	23,687.33	03/2020 -	12/2023	61.12
	<u>Patna Metro Rail Corporation</u>							
439	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	2,188.26	06/2024 -	09/2024	4.19
	Total		1,17,061.56 -	1,42,561.32	114,241.28			

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(April 2024)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>WATER RESOURCES</u>							
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>							
440	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]	10/2017	254.13 -	413.29	153.74	09/2020 -	03/2024	62.63
441	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	381.90	03/2020 -	06/2020	76.68
442	SAIDPUR SEWER NETWORK PATNA - [N30000039]	04/2015	268.63 -	431.21	486.39	01/2021 -	01/2021	60.52
	<u>Kolkata Metropolitan Development Authority</u>							
443	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]	05/2018	198.43 -	224.69	100.87	02/2022 -	03/2024	13.23
444	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84
	<u>Polavaram Project Authority</u>							
445	POLAVARAM IRRIGATION PROJECT - [N30000002]	02/2009	10,151.04 -	55,548.87	21,095.31	03/2020 -	03/2024	447.22
	<u>Uttar Pradesh Jal Nigam</u>							
446	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62 -	261.12	333.75	03/2022 -	04/2024	22.24
447	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]	01/2019	231.79 -	234.03	189.39	12/2021 -	06/2023	.97
448	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31
	Total		12,532.31 -	58,856.49	22,754.69			
	Grand Total		9,24,819.64	15,00,128.92	971,726.71			

Details of Delayed Projects w.r.t. Original Schedule

Annexure - VII

Costing Rs. 150 Crore and above (April 2024)										
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year)		Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
						Original / Revised	Anticipated			
1	2	3	4	5	6	7	8	9	10	11
	<u>ATOMIC ENERGY</u>									
	<u>Bhavini Limited</u>									
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI, TAMIL NADU	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	171	119.64	
	<u>Nuclear Power Corporation Of India Limited</u>									
2	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL, TAMIL NADU	03/2013	39,849.00 68,893.00	68,893.00	43,356.00	11/2020 -	11/2026	72	72.89	
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL, RAJASTHAN	10/2009	12,320.00 22,924.00	22,924.00	18,264.00	12/2016 -	12/2026	120	86.07	
	Total		55,661.00 -	99,487.00	68,137.22					
	<u>CIVIL AVIATION</u>									
	<u>Airport Authority Of India Limited</u>									
4	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI, DELHI	11/2016	303.80 351.21	374.98	326.32	04/2020 04/2024	04/2024	48	23.43	Nil
5	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI, MAHARASHTRA	06/2017	255.68 -	265.00	261.33	12/2020 -	04/2024	40	3.65	Process of acquisition of land is in progress by State Government.
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI, UTTARAKHAND	07/2018	456.86 -	500.00	483.93	09/2020 -	05/2024	44	9.44	Nil
7	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI, MADHYA PRADESH	06/2016	412.24 -	412.24	397.81	06/2021 -	05/2024	35	0	Nil
8	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI, UTTAR PRADESH	03/2021	242.14 328.00	328.00	335.02	12/2022 05/2024	05/2024	17	35.46	As above.
9	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI, MADHYA PRADESH	10/2021	446.12 -	446.12	421.50	08/2023 05/2024	05/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
10	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI, GUJARAT	01/2018	1,405.00 -	1,405.00	1,216.50	08/2022 05/2024	06/2024	22	0	Nil
11	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI, ARUNACHAL PRADESH	02/2019	645.63 -	645.63	657.38	08/2022 02/2024	06/2024	22	0	Nil
12	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI, TAMIL NADU	06/2019	380.87 442.21	442.21	260.17	03/2022 07/2024	07/2024	28	16.11	Nil
13	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI, LADAKH	07/2018	480.33 -	640.00	317.88	09/2021 10/2024	10/2024	37	33.24	Slow progress of work by PDD for getting Dedicated power supply to Leh (Deposit work)
14	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI, GUJARAT	08/2018	353.25 -	353.25	316.03	02/2021 -	10/2024	44	0	Nil
15	CCS INTERNATIONAL AIRPORT, LUCKNOW - [N04000077]AAI, UTTAR PRADESH	06/2018	1,383.00 1,938.00	3,291.81	2,118.09	09/2021 12/2024	12/2024	39	138.02	NIL
16	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI, BIHAR	05/2018	1,216.90 -	1,216.90	681.45	10/2022 12/2024	12/2024	26	0	AUGUMENTATION OF STORM WATER DRAINAGE SYSTEM FOR CONNECTIONG NEW STORM WATER SYSTEM OF AIRPORT WITH ENLARGED CAPACITY.
17	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI, ANDHRA PRADESH	04/2020	611.80 -	611.80	271.68	03/2023 -	12/2024	21	0	NIL
18	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI, GOA	11/2017	255.69 -	255.69	58.48	09/2021 -	12/2024	39	0	Nil
19	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI, ASSAM	12/2016	1,142.00 -	2,333.00	536.08	03/2021 -	03/2025	48	104.29	Transportation strike from 1st week of November 2020, to end of the month at CEMENT Plant in Govt, of Assam & Meghalaya.
20	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI, MANIPUR	11/2021	499.00 -	499.00	92.95	07/2024 03/2025	03/2025	8	0	Acquisition of AAI Land for proposed 6 lane road is pending.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
21	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI, TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,466.53	02/2022 -	12/2025	46	0	Nil
	Total		12,957.31 -	16,487.63	10,219.13					
	<u>COAL</u>									
	<u>Bharat Coking Coal Limited</u>									
22	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL	12/2015	304.13 341.22	341.22	274.57	03/2017 -	06/2024	87	12.2	
23	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL, JHARKHAND	10/2015	243.00 -	334.27	103.53	04/2018 -	09/2024	77	37.56	
24	MOONIDIH XV SEAM UG - [N06000098]BCCL, JHARKHAND	08/2011	1,230.27 -	1,230.27	587.43	03/2019 -	04/2025	73	0	
25	MURAI DIH UG TURN-KEY PROJECT - [N06000096]BCCL, JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	0	
	<u>Central Coal Fields Limited</u>									
26	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL, JHARKHAND	08/2007	163.51 -	163.51	133.35	03/2011 -	06/2024	159	0	
27	KARMA OCP (1.0 MTY) - [N06000088]CCL, JHARKHAND	06/2009	162.46 -	162.46	95.92	03/2014 -	06/2024	123	0	
28	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL, JHARKHAND	12/2009	510.85 -	510.85	488.31	03/2016 -	03/2025	108	0	
29	TETARIAKHAR EXPANSION OCP - [N06000186]CCL, JHARKHAND	11/2019	243.52 -	243.52	44.35	03/2023 -	03/2025	24	0	
	<u>Eastern Coal Fields Limited</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
30	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	5,146.48	811.61	08/2019 -	08/2024	60	93.35	1.Publication of final figure of Demographic survey report for Non-ECL houses and valuation of immovable properties for Legal Title Holder (LTH) households by ADDA. 2. Identification and finalization of balance land for this rehabilitation project by ADDA. 3. Construction of balance quarters for shifting of remaining eligible families identified under survey report. 4. Shifting of affected families at the resettlement sites by ADDA where construction of flats have already been completed and after shifting demolition of vacated houses, which were under the threat of subsidence at the old rehabilitation sites. 5.Finalization of tender and award of work for unfinished construction works of 2672 flats at Bijoynagar & Daskeary J.L. No.-02 resettlement sites by Housing Dept. 6. Shifting of 4084 houses from 10 most vulnerable locations identified in 1st phases to the resettlement site Andal. 7. Approval of revised rehabilitation package by Cabinet of Government of West Bengal.
31	CHITRA EAST (RCE) OCP - [N06000169]ECL, JHARKHAND	08/2018	513.98 -	513.98	178.19	03/2024 03/2026	03/2026	24	0	
32	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL, WEST BENGAL	04/2020	483.65 -	483.65	23.86	03/2025 03/2026	03/2026	12	0	
33	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL, WEST BENGAL	11/2020	888.99 -	888.99	88.17	03/2025 03/2026	03/2026	12	0	
34	BONJEMEhari EXPANSION OCP - [N06000244]ECL, WEST BENGAL	08/2021	570.12 -	570.11	45.33	03/2025 03/2026	03/2026	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
35	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]ECL, WEST BENGAL	07/2019	826.42 389.10	389.10	4.47	03/2027 03/2028	03/2028	12	-52.92	
36	HURA - C OC (3 MTY) - [N06000143]ECL, JHARKHAND	10/2015	359.69 859.41	859.41	316.19	03/2022 03/2029	03/2029	84	138.93	
37	TILABONI UG MINE - [N06000172]ECL, WEST BENGAL	02/2019	916.62 749.08	749.07	11.05	03/2027 03/2029	03/2029	24	-18.28	
	<u>Mahanadi Coal Fields Limited</u>									
38	GARJANBAHAL OCP - [N06000117]MCL, ODISHA	11/2014	1,375.38 -	1,375.38	814.68	03/2021 -	03/2026	60	0	
39	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	348.16	193.72	03/2018 -	03/2026	96	0	
40	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL, ODISHA	05/2014	479.15 -	479.15	263.52	03/2019 -	03/2027	96	0	
41	SUBHADRA OCP - [N06000249]MCL, ODISHA	05/2021	1,693.81 -	1,693.81	1,243.55	03/2027 03/2029	03/2029	24	0	
	<u>Neyveli Lignite Corporation</u>									
42	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC, UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	17,310.31	11/2021 03/2024	03/2025	40	12.58	
	<u>Northern Coal Fields Limited</u>									
43	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL, MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,219.00	03/2022 -	06/2024	27	0	
44	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL, MADHYA PRADESH	07/2019	998.71 -	998.71	329.10	03/2023 -	03/2025	24	0	Delayed by 24 months as FC proposal was rejected by FAC of MoEF and CC and is under process now for getting FC with modified proposal of forest land causing delay in project implementation.
45	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL, MULTI STATE	08/2020	836.42 -	836.42	609.76	03/2024 -	03/2025	12	0	
	<u>Singareni Colliers Company Limited</u>									
46	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL, TELANGANA	03/2017	413.84 -	413.84	376.01	03/2022 -	03/2025	36	0	
47	GODAVARIKHANI COAL MINE - [N06000202]SCCL, TELANGANA	07/2019	438.98 -	438.98	144.22	03/2023 -	03/2025	24	0	
48	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL, TELANGANA	11/2015	489.62 -	489.62	400.35	03/2023 -	03/2025	24	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
49	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	48	21.62	
50	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	195.11	03/2020 -	03/2025	60	0	
51	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.78	03/2020 -	03/2025	60	0	
52	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	491.33	03/2024 -	03/2026	24	0	
53	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	135.52	03/2023 -	03/2026	36	0	
	<u>South-Eastern Coal Fields Limited</u>									
54	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,316.79	03/2023 -	03/2025	24	0	
55	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N060000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,595.45	03/2023 -	03/2025	24	0	
56	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	553.44	03/2022 03/2025	03/2025	36	0	
57	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.36	03/2022 -	03/2025	36	0	
58	JAMPALI OCP RCE - [N06000198]SECL,CHHATTISGARH	05/2020	278.64 -	278.64	205.36	03/2024 03/2025	03/2025	12	0	
59	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	234.92	03/2020 03/2005	03/2025	60	0	
60	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	0	
61	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	89.43	03/2018 03/2026	03/2026	96	0	
62	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	87.05	03/2021 03/2026	03/2026	60	0	
63	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	98.27	03/2021 03/2026	03/2026	60	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
64	AMGAON OPENCASE PROJECT - RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	188.70	03/2020 03/2026	03/2026	72	0	
65	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	0	
66	AMADAND OPENCASE EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	311.15	03/2021 03/2027	03/2027	72	0	
67	JHIRIA WEST OPENCASE PROJECT - [N06000166]SECL,CHHATTISGARH	11/2018	389.97 -	366.94	28.86	03/2026 03/2029	03/2029	36	-5.91	
68	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	496.28	-	03/2028 -	03/2029	12	0	
69	DURGAPUR OPENCASE PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	16.41	03/2023 -	03/2030	84	0	
70	MADANNAGAR OPENCASE PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2030	72	0	
71	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	50.21	03/2023 -	03/2031	96	0	
	<u>Western Coal Fields Limited</u>									
72	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76 319.76	319.76	281.38	03/2022 03/2025	03/2025	36	0	
73	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025	48	0	
74	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	252.70	03/2021 03/2025	03/2025	48	0	
75	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	122.37	03/2021 03/2025	03/2025	48	0	
76	ADASA UG TO OC (1.50 MTY) - [N06000219]WCL,MAHARASHTRA	11/2018	333.43 -	333.43	221.52	03/2024 03/2025	03/2025	12	0	
77	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]WCL,MAHARASHTRA	09/2018	313.34 -	313.34	203.09	03/2024 03/2025	03/2025	12	0	
	Total		69,227.47 -	73,957.04	41,783.38					

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>MINES</u>									
	<u>Central Public Works Department</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
78	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD, WEST BENGAL	04/2019	255.37	255.37	46.70	04/2022	08/2026	52	0	Work started on 20.02.2020, but the work progress delayed due to following reasons. 1)- Due to Covid-19 Pandemic and sanction of project was kept in abeyance by Ministry Of Mines w.e.f July-2020 to April-2021. 2)-Due to shortage of budget for making payment to the State Govt.for obtaining approval for change of land use. Budget was received at the end of March-2022 & after making payment to the State Govt. approval for change of land use obtained in the 1st week of May-2022. 3)-After obtaining change of land use approval provisional Fire NOC & Clearance of Air-Port Authority obtained. Further after getting these approvals Building plans and other Drawings were submitted to the local body (NABADIGANTA)for approval. Building plan approval obtained in the month of April-2023. 4)-After getting the plan approval Environmental clearance and subsequently Consent To Establishment for the whole Campus i.e. for the proposed construction as well as for the old previously constructed buildings also were obtained by 21.02.2024. After getting it now work started in full swing. As per the condition of the sanctioned preliminary estimate execution period for the completion of project is 30(Thirty)months from the date of Local body approval & accordingly the target date of completion comes to 20.08.2026.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>National Aluminum Company Limited (Nalco)</u>									
79	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 44.87	270.66	5.00	03/2023 05/2024	05/2024	14	19.87	
80	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 03/2024	12/2024	66	-2.07	NFR extension is pending with TANGEDCO.
81	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	309.21	04/2021 05/2025	05/2025	49	0	
82	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	639.16	12/2024 03/2025	05/2025	5	-3.9	1) Delay in issuance of Terms and Conditions for grant of Mining Lease by Govt of Odisha over an area of 697.979 Ha. 2) Delay in Issuance of Forest Right Act (FRA) certificate. 3) Delay in approval of Compensatory Afforestation (CA) Scheme.
83	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,677.40	5,677.40	2,982.27	04/2021 09/2025	09/2025	53	38.37	
84	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	108.93	11/2020 09/2025	09/2025	58	63.66	
	Total		7,025.78 -	8,811.60	4,226.90					
	<u>STEEL</u>									
	<u>National Mineral Development Corporation (Nmhc)</u>									
85	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,945.50	06/2023 07/2024	05/2025	23	0	
86	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	1,076.01	08/2024 -	01/2026	17	29.9	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
87	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC, CHHATTISGARH	07/2021	282.44 -	282.44	63.29	11/2024 -	01/2026	14	0	
	<u>Steel Authority Of India Limited (SAIL)</u>									
88	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL, ODISHA	11/2020	377.18 -	377.18	365.30	05/2023 -	08/2024	15	0	
89	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL, JHARKHAND	03/2015	1,034.01 -	1,034.01	852.06	10/2017 12/2021	06/2026	104	0	
	Total		6,693.60 -	7,319.47	4,302.16					
	<u>PETROLEUM</u>									
	<u>Bharat Petroleum Corporation Limited</u>									
90	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL, MAHARASHTRA	05/2022	423.39 -	423.39	181.24	03/2024 -	09/2024	6	0	Nil
91	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL, MAHARASHTRA	04/2021	1,164.69 -	1,164.69	578.23	06/2024 -	04/2025	10	0	CIDCO Approval for ROU for 20" pipeline from JNPT to Uran Terminal

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
92	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	532.00	02/2017 10/2025	10/2025	104	155.46	Initial joint inspection was conducted on 20.10.2022. However, GAIL is also coming along the ROW of SH 86 on the opposite side of BPCL's alignment on the same road for 33.65KM. So, after the Joint inspection conducted on 14.07.2023 in the presence of CE, Highways, CKICP Chennai and subsequent numerous rounds of discussions held with them, BPCL was requested to explore alternate route by CKICP for the said 33.65KM. Accordingly, BPCL has identified alternate route along NH544, SH220, NH544H and other roads to detour this specific stretch of 33.65KM of SH86. But for the balance 18.35 KM of SH86, CKICP authorities have confirmed the availability of Row in stretch beyond NH-544 and in principle agreed to grant permission to BPCL for laying of pipeline in that spread i.e from Thiruchengodu to Sankari, SH chainage 36.330 KM to 43.900KM and along Thirichengodu bypass from chainage 0.000KM to Ch 10.740KM. Routing through this stretch of SH 86 for 18.35KM is needed to connect Sankari depot of BPCL and hence is unavoidable. Also, it was confirmed verbatim to BPCL that there is no objection in granting permission to BPCL for laying pipeline along SH 86 in the stretch from the starting of Tiruchengode bypass to NH 544 crossing at Sankari for the stretch of

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
93	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL, ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	1,437.18	03/2025 -	10/2025	7	0	Nil
	<u>Gas Authority Of India Limited</u>									
94	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL, WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	2,352.70	12/2020 06/2024	06/2024	42	39.84	Slow RoU acquisition, Rate declaration and disbursement in West Bengal. Fisheries Issues in Purba Medinipur.
95	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL, MULTI STATE	03/2020	1,030.65 -	1,030.65	913.20	11/2022 06/2024	06/2024	19	0	Delay in RoU acquisition in West Bengal. Fisheries issues in Purba Medinipur.
96	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL, MADHYA PRADESH	09/2021	231.00 -	211.00	105.60	11/2023 -	06/2024	7	-8.66	
97	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL, MULTI STATE	09/2019	2,658.34 -	2,658.34	2,354.90	07/2022 09/2024	09/2024	26	0	Delay in receipt of Forest permission for Spurline.
98	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL, MULTI STATE	06/2020	7,844.25 -	7,844.25	6,492.50	05/2023 10/2024	10/2024	17	0	- Hindrances in MSRDC RoW in Mumbai Nagpur section. - Forest permission & Wildlife clearance in under process & expected to take time.
99	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL, MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	4,015.70	12/2012 11/2024	11/2024	143	102.71	Non - availability of hindrance free RoU in Tamil Nadu. however pipeline is now being laid by highways/road.
100	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL, UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	700.40	04/2024 04/2024	03/2025	11	42.66	NIL
101	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL, MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	3,529.39	04/2025 10/2025	10/2025	6	27.95	No Delay
	<u>Hindustan Petroleum Corporation Limited</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
102	RUF PITCH LOADING GANTRY - [N16000406]HPCL, ANDHRA PRADESH	10/2020	332.61 332.61	332.61	356.61	11/2022 -	04/2024	17	0	
103	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL, ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	28,333.99	07/2020 07/2022	06/2024	47	25.5	
104	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL, ANDHRA PRADESH	09/2019	196.26 196.26	196.26	158.01	07/2020 -	06/2024	47	0	
105	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL, PUNJAB	05/2020	1,421.46 -	1,421.46	1,266.70	02/2023 07/2024	07/2024	17	0	
106	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL, KARNATAKA	12/2018	854.00 854.00	854.00	527.04	12/2022 09/2024	09/2024	21	0	
107	BHATINDA SANGRUR PIPELINE - [N16000440]HPCL, PUNJAB	11/2021	367.00 -	367.00	246.01	05/2024 -	02/2025	9	0	
108	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL, CHHATTISGARH	03/2021	456.00 -	456.00	278.14	03/2024 03/2025	03/2025	12	0	
109	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL, ANDHRA PRADESH	09/2021	160.00 -	160.00	19.94	06/2024 -	06/2025	12	0	
	<u>Hpcl Rajasthan Refinery Limited(Jv)</u>									
110	RAJASTHAN REFINERY PROJECT - [N16000513]HPCLRRL(JV), RAJASTHAN	10/2017	43,129.00 72,937.00	72,937.00	44,265.95	10/2022 03/2025	03/2025	29	69.11	
	<u>Indian Oil Corporation Limited</u>									
111	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL, GUJARAT	10/2020	1,614.00 -	1,614.00	881.09	08/2023 05/2024	05/2024	9	0	Delay in purchase of land at Vadinar and Surendranagar. Delay in obtaining Statutory clearance such as PESO, CTE
112	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL, MAHARASHTRA	09/2021	378.00 -	378.00	120.07	10/2023 05/2024	05/2024	7	0	
113	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL, GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,937.89	05/2023 03/2024	07/2024	14	12.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
114	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	1,048.67	12/2023 08/2024	08/2024	8	13.52	NA
115	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,476.87	12/2018 03/2024	12/2024	72	33.98	
116	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	434.91	09/2021 04/2024	12/2024	39	17.46	
117	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,645.46	08/2021 03/2024	12/2024	40	0	
118	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	427.10 427.10	427.10	269.01	09/2022 03/2024	12/2024	27	0	
119	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL,BIHAR	01/2020	14,810.00 -	14,810.00	8,425.95	04/2023 12/2024	12/2024	20	0	"State Govt/Local Govt related issues: a) Issues related to closure of Roads (viz. Merger of Refinery & Biological Treatment Plant (BTP) Premises, and Boundary Wall Construction near Mahna Village for Polypropylene Unit construction) is pending with local administration and b) There are restrictions imposed on plying of heavy vehicle carrying sand, stone & construction materials over Rajendra Setu Bridge (Simariya Bridge on river Ganga)."
120	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	638.71	09/2023 12/2024	12/2024	15	0	NA
121	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	4,998.32	10/2024 12/2024	12/2024	2	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
122	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	417.26	07/2024 12/2024	12/2024	5	0	Quarrying for Earth required for filling: Approval of TN Govt. authorities to be expedited
123	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 509.84	509.84	359.81	10/2023 02/2025	02/2025	16	23.75	
124	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	232.37	04/2022 03/2025	03/2025	35	0	NA
125	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	5,916.59	01/2024 04/2025	04/2025	15	0	
126	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,417.68	12/2022 07/2023	07/2025	31	41.11	
127	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	328.00	14.46	09/2024 -	08/2025	11	0	
128	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	656.00	267.30	08/2025 09/2025	09/2025	1	0	NA
129	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT	09/2020	18,936.00 -	18,936.00	7,144.42	08/2024 -	12/2025	16	0	State Govt/Local Govt related issues: a)Acquisition of village land.
130	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 38,231.00	38,231.00	10,344.91	09/2024 12/2025	12/2025	15	10.41	
131	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	463.00	147.54	07/2025 12/2025	12/2025	5	0	NA
132	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	768.00	50.50	10/2025 -	03/2026	5	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
133	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	829.00	151.50	07/2024 05/2026	05/2026	22	0	
134	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	341.43	173.65	10/2024 08/2026	08/2026	22	0	NA
135	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	135.58	07/2026 09/2026	09/2026	2	0	NA
136	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	72.20	06/2026 -	11/2026	5	0	NA
137	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	260.12	.44	04/2025 12/2026	12/2026	20	0	NA
138	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	177.00	109.76	02/2027 09/2028	09/2028	19	0	
139	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	176.00	132.81	08/2027 02/2029	02/2029	18	0	
140	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	439.00	221.42	02/2028 08/2029	08/2029	18	0	
141	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	347.00	156.74	02/2028 08/2029	08/2029	18	0	
142	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	2,996.00	572.30	02/2028 08/2029	08/2029	18	0	
143	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	303.00	195.24	02/2028 08/2029	08/2029	18	0	
144	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	613.00	226.62	12/2029 03/2030	03/2030	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
145	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	2,880.00	236.74	08/2027 03/2030	03/2030	31	0	
146	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	988.00	93.56	12/2029 03/2030	03/2030	3	0	
147	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	163.00	68.23	12/2029 03/2030	03/2030	3	0	
148	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	64.63	12/2029 03/2030	03/2030	3	0	
	<u>Indradhanush Gas Grid Ltd</u>									
149	NORTH EAST GAS GRID - [N16000439]IGGL,MULTI STATE	11/2020	9,265.00 9,265.00	9,265.00	5,364.95	03/2024 03/2025	03/2025	12	0	Not applicable
	<u>Mangalore Refinery And Petrochemicals Limited</u>									
150	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	345.81	06/2023 03/2024	06/2024	12	52	
	<u>Numaligarh Refinery Limited</u>									
151	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	7,260.97	10/2024 -	09/2025	11	-11.44	Nil
152	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	10,308.49	10/2024 -	12/2025	14	53.39	Nil
	<u>Oil & Natural Gas Corporation Limited</u>									
153	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	29,543.73	06/2020 05/2024	05/2024	47	0	
154	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,876.97	03/2022 06/2024	06/2024	27	23.16	
155	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	101.13	02/2023 06/2024	07/2024	17	0	
156	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	325.53	253.65	06/2024 -	11/2024	5	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
157	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	140.06	01/2024 03/2024	12/2024	11	0	
158	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	1,023.39	03/2023 03/2024	03/2025	24	38.2	LAQ issues for remaining well locations.
159	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	233.86	03/2025 -	07/2025	4	36.29	
160	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 -	4,144.41	-	10/2025 -	02/2026	4	0	
161	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.86	04/2018 12/2023	05/2026	97	5.8	
	<u>Oil India Limited</u>									
162	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	670.90	491.56	02/2020 12/2023	12/2024	58	23.35	
163	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	430.76	204.08	07/2024 03/2024	12/2024	5	0	
	Total		3,05,753.33 -	3,62,686.08	2,18,557.15					
	<u>POWER</u>									
	<u>Chenab Valley Power Projects [P] Limited</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
164	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	4,195.85	04/2020 07/2025	09/2026	77	0	- Grant of License to 11 nos. quarry sites located in Kishtwar District, J&K for Dam works. - Approval for earmarked Rock Quarry site on right bank of Shalimar nalla for HRT-TBM works. - Administrative Approval for Catchment Area Treatment Plan.
165	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,006.00	08/2024 -	09/2026	25	0	
166	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	4,526.12	606.91	11/2026 -	12/2027	13	0	
	<u>National Hydro-Electric Power Corporation</u>									
167	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 -	12,160.00	11,200.14	09/2009 -	12/2024	183	210.24	
168	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	661.23	11/2023 -	12/2024	13	0	
169	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	1,871.23	1,035.33	05/2024 -	05/2025	12	99.43	
170	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	21,247.54	21,078.73	09/2010 -	05/2026	188	238.05	
171	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	5,281.94	693.40	02/2026 -	12/2026	10	0	
172	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	3,489.93	03/2024 -	12/2027	45	0	
	<u>National Thermal Power Corporation</u>									
173	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	215.95	05/2023 06/2024	06/2024	13	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
174	BHUIJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC, GUJARAT	11/2022	1,442.60 -	1,442.60	64.62	03/2024 06/2024	06/2024	3	0	
175	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC, RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,254.54	09/2021 09/2024	09/2024	36	0	
176	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC, RAJASTHAN	03/2022	1,352.71 -	1,352.71	66.50	08/2023 09/2024	09/2024	13	0	
177	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC, RAJASTHAN	03/2022	1,409.52 -	1,409.52	84.11	08/2023 09/2024	09/2024	13	0	
178	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC, RAJASTHAN	03/2022	1,426.94 -	1,426.94	114.86	08/2023 09/2024	09/2024	13	0	
179	BARH STPP(3X660MW) NTPC - [180100242]NTPC, BIHAR	02/2005	8,692.97 21,312.11	21,312.11	22,311.28	10/2011 07/2023	11/2024	157	145.16	Bakhtiyarpur ROR line: Acquisition of 12.241 Acres supplementary land is under process. Land award has been done. Payment to landowner is done for 7.66 acres, balance in progress. However, few Raiyats are unwilling to accept the compensation as the award has been issued based on reduced circle rate. State Govt support required to Railways for acquisition / possession of said Land. Support of Ministry of Railways is required for timely completion of above works.
180	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC, JHARKHAND	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 10/2022	12/2024	66	4.7	Resolution of following issue: 1. Handover of Land to NTPC by CCL after land acquisition for external CHP. 2. Readiness of ATS Line(NK-GAYA) by NKTL.
181	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC, RAJASTHAN	06/2022	2,598.92 -	2,598.92	1.75	03/2024 12/2024	12/2024	9	0	
182	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC, GUJARAT	05/2023	1,095.01 -	1,095.01	-	01/2025 05/2025	05/2025	4	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
183	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	17,112.00 -	17,112.00	13,151.45	03/2023 -	11/2025	32	0	Readiness of ATS matching with commissioning schedule of the project. Readiness of Patratu-Patratu line, Patratu-KODERMA & Patratu - Chandil Line. Transfer & possession of balance land. Physical possession of encumbrance free land for Ash Mound-I.
184	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC, WEST BENGAL	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	114	30.48	
185	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	193	138.48	
	<u>Power Grid Corporation Of India Limited</u>									
186	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	242.75	11/2021 -	04/2024	29	0	
187	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	652.69	09/2022 -	05/2024	20	0	
188	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	421.85	12/2022 -	05/2024	17	0	
189	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	161.89	03/2018 -	06/2024	75	0	
190	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	403.96	03/2023 -	06/2024	15	0	
191	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	118.36	09/2023 -	07/2024	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
192	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	1,119.62	11/2023 -	07/2024	8	0	
193	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,959.33	02/2020 -	09/2024	55	36.46	
194	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	1,007.25	12/2022 -	09/2024	21	0	
195	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	845.11	12/2022 -	09/2024	21	0	
196	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,804.25	06/2023 -	09/2024	15	0	
197	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	36.71	11/2023 -	09/2024	10	0	
198	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	72	31.08	
199	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	75	92.02	
200	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00 -	1,249.00	56.81	03/2025 -	09/2025	6	0	
	Satluj Jal Vidyut Nigam Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
201	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	646.17	576.82	04/2024 -	05/2024	1	0	
202	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	330.05	10/2022 -	09/2024	23	0	
203	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,776.76	01/2024 -	12/2024	11	0	
204	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,652.82	05/2024 -	03/2025	10	0	
	<u>Thdc India Limited</u>									
205	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	6,350.82	02/2016 06/2022	10/2024	104	191.23	
206	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	9,845.64	09/2023 -	10/2024	13	0	
207	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,691.66	06/2013 -	06/2026	156	54.94	Presently, the works at Project are in progress. However, in PH / TRT area works are going on with controlled blasting.
	Total		1,56,869.94 -	2,10,139.52	1,57,319.80					
	<u>HEALTH AND FAMILY WELFARE</u>									
	<u>Cpwd For Health</u>									
208	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 1,620.00	1,620.00	925.04	09/2023 05/2024	05/2024	8	15.38	
209	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	162.00	88.39	03/2020 03/2024	05/2024	50	7.79	
210	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 252.65	281.06	248.29	03/2020 07/2024	07/2024	52	33.94	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
211	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	41.12	06/2021 06/2026	06/2026	60	42.99	
	<u>HII Infra Tech Services Limited</u>									
212	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 873.92	860.00	734.50	05/2021 04/2023	05/2024	36	-1.71	
213	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 1,110.55	1,110.55	532.42	07/2024 10/2024	10/2024	3	0	
214	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032]HITES,HARYANA	03/2019	1,294.34 1,294.34	1,294.34	-	03/2023 03/2026	03/2026	36	0	
	Total		5,304.02 -	5,699.73	2,569.76					
	<u>RAILWAYS</u>									
	<u>Central Railways</u>									
215	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	3	78.18	
216	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	21	10.94	
217	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024	33	0	
218	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	547.33	03/2022 -	03/2025	36	0	
219	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	36	8.85	
220	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	717.11	03/2023 -	03/2025	24	0	
221	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	57	111.54	
222	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	700.54	03/2021 -	12/2025	57	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
223	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	45	8.75	
224	DHULE (BORVIHAR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	149.60	03/2026 -	12/2026	9	0	
225	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	1,254.93	03/2023 -	03/2027	48	0	
	<u>East Central Railways</u>									
226	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	1,771.07	1,586.34	03/2020 -	05/2024	50	47.56	
227	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,238.35	03/2021 -	06/2024	39	63.37	
228	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,250.00	1,259.65	03/2021 -	06/2024	39	70.85	
229	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	262.71	176.00	03/2024 -	07/2024	4	0	
230	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	762.97	693.85	03/2019 -	08/2024	65	44.35	
231	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	2,880.40	2,765.72	03/2020 -	09/2024	54	18.23	
232	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 1,491.47	1,491.47	1,525.64	03/2020 -	03/2025	60	0	
233	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2026	72	43.03	
	<u>East Coast Railway</u>									
234	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 -	843.04	960.70	10/2020 -	02/2025	52	0	
235	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,421.43	12/2018 -	02/2025	74	0	
236	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	15.45	
237	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	57	137.8	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
238	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,364.62	03/2022 03/2026	03/2026	48	0	
239	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	3,584.39	03/2009 12/2026	12/2026	213	29.71	
	<u>Eastern Railways</u>									
240	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL	04/2000	1,188.91 -	1,619.51	1,034.09	03/2019 03/2025	03/2025	72	36.22	Goghat – Kamarpukur (5.50 KM): In Goghat - Kamarpukur though land has been handed over, but the work has been stopped at about 950M length near "Bhabadighi pond" by local villagers since last 4-5 years. Continuous follow up with Govt of WB has not yielded any substantial output as yet. The matter has been highlighted by GM/ER to Chief Secy Govt of WB vide this office letter No: CAO/CON/W/1574/Pt. VIII dated 03/04.02.2022.
241	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER, WEST BENGAL	07/2015	283.54 -	283.54	152.54	03/2025 03/2026	03/2026	12	0	Early land boundary decision: Final decision is to be taken early for further course of action to be adopted.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
242	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	183.19	03/2026 03/2027	03/2027	12	-4.11	MoU for cost sharing has been sent to GoJH by Railway Board vide letter No. 2022/W-II/ER/NL/02/CB(MoU) dated 20.04.22 for approval. GM/ER vide letter dated 15.12.2022 & 06.06.23 has requested Chief Secretary, GoJH for approval of MoU by Govt. of Jharkhand. But till date approval of MoU for cost sharing is awaited. Railway Board has given reminder to State Govt vide letter No. 2022/ W-II/ER/NL/02/CB (MoU) dated 08.11.2023. This issue was again raised during meeting of Advisor to PM and Chief Secretary, Govt. of Jharkhand on 08.12.2023. Advisor to PM directed the State Govt to take early decision and convey to Rlys. During meeting with Secretary/Transport, Government of Jharkhand on 26.12.23, the issue was raised again. It was informed by Secretary/Transport that no decision has been taken by higher authority. Due to above reasons, the project has been kept on hold.
243	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	2,137.81	787.84	03/2022 03/2028	03/2028	72	133.39	Jharkhand & Bihar Government to expedite land acquisition. Milestones may be set only after physical possession of land.
	<u>Indian Railway Construction Company Limited</u>									
244	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,407.00	3,029.16	09/2018 -	06/2024	69	11.52	1-Agitation by Land losers.
245	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
	<u>Kolkata Metro Rail Corporation Limited</u>									
246	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	93	114.22	
	<u>Metropolitan Rapid Transport Projects</u>									
247	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP, TAMIL NADU	04/2006	495.74 -	734.01	682.15	06/2013 07/2024	09/2024	135	48.06	
	<u>Mumbai Railway Vikas Corporation</u>									
248	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC, MAHARASHTRA	04/2019	33,690.00 -	33,690.00	-	03/2025 -	12/2027	33	0	
	<u>North Central Railway</u>									
249	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR, MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	32.02	
250	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR, UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	0	
251	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR, UTTAR PRADESH	04/2019	187.21 250.17	250.17	1.46	12/2025 03/2026	03/2026	3	33.63	
	<u>North East Frontier Railway</u>									
252	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR, MULTI STATE	04/2013	1,798.00 -	2,047.51	2,705.94	03/2019 -	06/2024	63	13.88	
253	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR, BIHAR	09/2006	532.87 2,132.03	2,650.00	2,423.13	03/2019 -	12/2024	69	397.31	
254	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR, MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	7,223.95	03/2014 -	03/2025	132	259.52	
255	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR, MULTI STATE	04/2011	414.84 -	1,175.00	486.63	03/2020 -	03/2025	60	183.24	
256	NEW LINE FROM DIMAPUR TO ZUBZA (KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR, NAGALAND	04/2006	2,326.52 6,663.00	6,663.00	3,294.76	03/2015 -	03/2026	132	186.39	
257	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR, ASSAM	04/2015	2,232.32 -	4,059.65	3,294.34	03/2022 -	03/2026	48	81.86	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
258	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	19,602.68	14,422.15	03/2011 12/2026	12/2026	189	340.1	
259	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	386.19	03/2020 -	03/2027	84	161.18	
	<u>North Eastern Railway</u>									
260	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	954.00	949.30	01/2019 -	05/2024	64	223.39	
261	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,580.87	12/2019 -	12/2024	60	50.89	
262	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	457.68	401.79	06/2024 -	02/2025	8	144.95	
263	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	341.66	7.84	12/2024 -	03/2025	3	-64.04	
	<u>North Western Railway</u>									
264	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	694.40	03/2020 04/2024	04/2024	49	16.97	
	<u>Northern Railway</u>									
265	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	41,159.00	39,331.00	11/2002 08/2024	08/2024	261	1546.36	1. Law & Order issues (close liaison is maintained with State Govt) 2. Due to ban on mining of minor aggregates in UT of J&K wef Nov' 2019, the works of tunnel and bridges were adversely affected till July 2021 resulting in accumulation of arrears of around 35 Kms.Private E- Auctions for open mining blocks have been finalised by the J&K UT government in July 21.
266	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 2,018.00	2,017.96	1,190.75	07/2012 11/2024	11/2024	148	348.44	
267	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	27	369.35	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
268	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	0	
	<u>National High Speed Rail Corporation Limited</u>									
269	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	59,861.42	12/2023 -	08/2027	44	0	
	<u>Rail Vikas Nigam Ltd.</u>									
270	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	6,238.67	5,554.59	12/2023 -	12/2024	12	92.18	
271	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024	33	113.89	
272	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	5,190.26	4,925.74	12/2023 -	12/2024	12	41.13	
273	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	2,529.46	1,551.69	03/2024 -	02/2025	11	114.73	
274	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	17,824.84	12/2024 -	03/2025	3	52.07	
275	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	392.00	03/2014 -	12/2025	141	18.95	
276	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,749.38	03/2016 -	03/2026	120	126.83	
277	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,832.30	03/2016 -	12/2026	129	65.94	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
278	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,692.60	3,414.29	03/2023 -	12/2026	45	73.61	
279	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	4,803.16	4,535.03	12/2024 -	12/2026	24	105.64	
	<u>South Central Railway</u>									
280	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	46	41.01	
281	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	180	159.72	
282	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	24	5.16	
283	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	45	7.06	
284	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	139.28	
285	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 03/2027	05/2027	74	36.42	
	<u>South East Central Railway</u>									
286	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,834.15	03/2021 12/2023	10/2024	43	8.23	
287	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,563.25	03/2023 12/2023	12/2024	21	85.71	
288	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 1,680.00	2,311.02	1,431.74	12/2021 12/2023	12/2024	36	68.69	
289	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	303.86	12/2021 -	12/2026	60	723.6	
	<u>South Eastern Railway</u>									
290	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	131.96	06/2022 -	12/2024	30	16.52	
291	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,462.95	05/2023 -	12/2025	31	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
292	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,994.88	03/2021 -	06/2026	63	75.68	
293	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	48	10.23	
	<u>South Western Railway</u>									
294	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	2,458.87	2,358.05	03/2019 -	06/2025	75	52.29	
295	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	492.87	234.47	03/2025 -	06/2025	3	0	
296	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	578.27	03/2017 -	12/2025	105	28	Entire land has been handed over by GoK.
297	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 296.72	296.72	94.42	03/2016 -	06/2026	123	6.15	Out of 345.38 acres of land in Andhra Pradesh, GoAP has handed over 185.47 acres of land. Balance 89.77 acres of land to be handed over by GoAP to Railways.
298	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 342.41	342.41	39.46	12/2025 -	12/2026	12	5.96	Entire land of 173.01 acres has been handed over by GoAP.
299	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	479.49	03/2016 -	03/2027	132	67.22	Out of 2524.77 acres of land, 2435.44 acres of land has been handed over by GOK. For balance 89.33 acres of land acquisition by GOK is in progress as land to be given free by GOK.
300	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	1,027.23	12/2018 -	03/2027	99	0	Out of 4142.35 acres of land, 3984.27 acres of land has been handed over by GoK. For balance 158.06 acres, land acquisition by GoK is in progress as land to be given free by GoK.
301	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	927.42	.23	03/2026 -	12/2027	21	-41.7	Land requisition for 888.3 Ha has been submitted to GoK and the same is yet to be handed over.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
302	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	0	GoK have not initiated land acquisition process, although requisition to acquire land for 1205.87 acres has been submitted by the Railways in the year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date.
303	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	348.85	.36	04/2028 -	12/2030	32	115.17	Total land required 336.68 Ha, Land required in Bangalore Rural dist : 137.80 Ha, Land required in Kolar dist : 198.88 Ha, Govt. of Karnataka is yet to initiate land acquisition proceedings although requisition to acquire land has been submitted by Railways during the year 2013 itself. But GoK has not yet handed over the land and hence work could not be commenced.
<u>Southern Railway</u>										
304	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	419.44	29.36	03/2025 08/2024	12/2025	9	.46	
305	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	258.21	08/2023 09/2026	09/2026	37	-1.24	
306	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,956.62	02/2019 -	03/2027	97	330.3	
307	NAGAPATTINAM-THIRUTURAI-PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	788.05	105.18	03/2026 03/2027	03/2027	12	16.38	
308	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	340.67	03/2019 12/2027	12/2027	105	1601.23	
<u>West Central Railway</u>										
309	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 06/2024	06/2024	27	18.55	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
310	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024	30	114.32	
311	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	55	38.63	
312	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	202	3230.57	
313	RAMGANJMUUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 2,909.99	3,032.46	2,696.51	03/2021 12/2025	12/2025	57	614.19	
	<u>Western Railway</u>									
314	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	699.32	03/2012 05/2024	05/2024	146	381.26	
315	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	355.12	03/2020 12/2024	12/2024	57	0	
316	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	525.53	03/2024 -	12/2024	9	0	
317	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,203.51	3,459.23	03/2022 03/2026	03/2026	48	77.06	
318	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	495.18	115.64	03/2022 -	03/2026	48	0	
319	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,395.03	03/2022 12/2026	12/2026	57	33.13	
320	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	2,873.11	1,637.31	03/2022 02/2028	02/2028	71	75.19	
	Total		3,09,490.93 -	4,63,902.32	2,79,210.58					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>									
	<u>Border Road Organisation</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
321	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	95.46	09/2023 -	06/2024	9	0	
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>									
322	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 -	04/2024	101	0	
323	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	478.83	233.48	03/2024 -	04/2024	1	0	
324	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	75.34	09/2023 -	04/2024	7	0	
325	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DSIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	170.34	-	02/2024 -	04/2024	2	0	
326	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	114	97.48	
327	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	503.28	430.14	11/2008 05/2024	05/2024	186	57.43	
328	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	232.61	05/2016 05/2024	05/2024	96	55.74	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
329	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	706.39	604.73	05/2016 05/2024	05/2024	96	27.67	
330	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	175.00	11/2018 12/2023	05/2024	66	7.39	
331	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	359.00	09/2020 01/2024	05/2024	44	0	
332	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	190.29	10/2020 01/2024	05/2024	43	0	
333	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	132.00	09/2023 03/2024	05/2024	8	33.51	
334	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	287.04	11/2020 05/2024	05/2024	42	-1.58	Delayed due to Land Acquisition, Forest clearance & COVID-19
335	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH,GUJARAT	08/2017	962.43 978.93	978.93	892.54	09/2020 05/2024	05/2024	44	1.71	Delay in Approval of GAD & Construction drawing,Delay in Approvals of Mix Design, Proof Consultant, Construction Material and steel etc from Authority
336	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGA RH	11/2015	335.32 397.32	335.32	345.35	06/2017 -	05/2024	83	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
337	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	543.73	500.93	09/2016 -	05/2024	92	14.18	
338	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	597.91	10/2016 -	05/2024	91	17.04	
339	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	311.50	01/2019 -	05/2024	64	0	
340	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU	08/2020	302.62 345.62	345.62	324.68	02/2021 -	05/2024	39	14.21	
341	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	240.99	233.39	01/2024 -	05/2024	4	0	
342	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	185.09	238.77	09/2023 -	05/2024	8	0	
343	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	98.65	04/2023 05/2024	05/2024	13	0	
344	UP-GRADATION OF TIJORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIJORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	63.01	04/2023 -	05/2024	13	0	
345	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	222.86	167.84	08/2023 05/2024	05/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
346	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936])MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	05/2024	14	0	
347	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE - I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	26	13.3	
348	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	485.18	08/2017 12/2023	06/2024	82	0	
349	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	211.51	09/2021 02/2024	06/2024	33	11.18	
350	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	150.00	104.98	11/2020 -	06/2024	43	-12.06	
351	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	287.70	268.80	02/2017 06/2024	06/2024	88	0	
352	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 06/2024	06/2024	70	0	
353	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH,GUJARAT	12/2017	867.97 913.49	913.49	795.92	11/2020 06/2024	06/2024	43	5.24	Delay in obtaining utility shifting estimate from the concern department,obtaining forest clearance and tree cutting operation,obtaining approval for GAD and finalization of COS
354	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	272.64	07/2020 06/2024	06/2024	47	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
355	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	196.00	163.97	09/2021 06/2024	06/2024	33	0	
356	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	132.63	05/2019 -	06/2024	61	0	
357	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	227.12	10/2023 -	06/2024	8	0	
358	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	207.23	10/2023 -	06/2024	8	0	
359	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	199.39	139.08	02/2024 -	06/2024	4	0	
360	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	97.33	08/2023 -	06/2024	10	0	
361	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	20.00	06/2022 -	06/2024	24	0	
362	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	227.06	89.19	04/2024 -	06/2024	2	0	
363	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	193.16	54.30	09/2023 06/2024	06/2024	9	0	
364	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	83.60	08/2023 06/2024	06/2024	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
365	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	315.00	306.60	08/2020 -	07/2024	47	7.47	
366	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	89	37.66	
367	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	266.02	07/2016 -	07/2024	96	-3.83	
368	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	150.20	02/2022 07/2024	07/2024	29	0	
369	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	236.47	117.40	03/2024 -	07/2024	4	0	
370	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	226.44	97.60	02/2024 07/2024	07/2024	5	0	
371	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	232.59	97.70	04/2024 -	07/2024	3	0	
372	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	255.88	-	06/2024 -	07/2024	1	0	
373	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	780.77	616.26	02/2019 08/2024	08/2024	66	15.67	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
374	FOUR LANE OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,681.11	10/2016 08/2024	08/2024	94	51.77	
375	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	155.10	08/2018 08/2024	08/2024	72	0	
376	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	73.92	04/2019 -	08/2024	64	0	
377	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	879.02	02/2024 -	08/2024	6	0	
378	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	307.11	142.30	05/2024 -	08/2024	3	0	
379	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	132.67	03/2024 -	09/2024	6	0	
380	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	1,106.30	04/2022 09/2024	09/2024	29	0	
381	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	100.42	08/2022 -	10/2024	26	0	
382	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	766.64	-	02/2022 -	10/2024	32	0	
383	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	19.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
384	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	268.97	12/2019 -	11/2024	59	0	
385	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	196.94	51.20	03/2024 11/2024	11/2024	8	0	
386	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	154.05	33.45	06/2024 11/2024	11/2024	5	0	
387	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	120.83	03/2024 -	11/2024	8	0	
388	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	172.98	-	03/2024 -	11/2024	8	0	
389	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	681.57	11/2019 -	12/2024	61	0	
390	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	340.76	08/2016 -	12/2024	100	15.19	
391	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FROM - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	240.00	10/2022 12/2024	12/2024	26	0	
392	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	112.76	09/2023 -	12/2024	15	0	
393	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	414.24	226.23	12/2023 12/2024	12/2024	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
394	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	93.50	09/2023 -	12/2024	15	0	
395	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	160.96	04/2023 05/2023	12/2024	20	0	
396	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	-	02/2024 -	02/2025	12	0	
397	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	624.43	114.45	11/2024 03/2025	03/2025	4	0	
398	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	220.00	30.00	10/2023 -	04/2025	18	-16.41	
399	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	33.45	10/2023 -	04/2025	18	0	
400	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]MoRTH,GUJARAT	12/2022	173.06 -	219.00	-	02/2024 08/2025	08/2025	18	26.55	
401	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	2,926.42	970.95	09/2024 12/2025	12/2025	15	0	
402	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014]MoRTH,GUJARAT	09/2022	237.28 -	237.28	.34	12/2023 12/2025	12/2025	24	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
403	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING REHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	767.26	06/2024 02/2026	02/2026	20	0	
404	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60 -	291.00	-	02/2024 -	02/2026	24	18	
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>									
405	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	337.72	11/2020 12/2022	04/2024	41	0	
406	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 988.23	988.23	686.43	06/2023 12/2023	04/2024	10	53.7	
407	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	887.68	854.65	06/2020 12/2023	04/2024	46	8.52	
408	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	04/2024	52	0	
409	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 247.25	247.25	237.68	10/2022 03/2024	04/2024	18	-10.1	
410	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 365.42	365.42	92.56	06/2022 06/2023	04/2024	22	1.08	
411	IMPHAL - MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	144.94	12/2022 -	04/2024	16	0	
412	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	102.14	12/2022 -	04/2024	16	0	
413	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	175.26	12/2022 04/2024	04/2024	16	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
414	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL, ASSAM	01/1991	520.01 -	520.01	297.81	06/2019 06/2019	05/2024	59	0	
415	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL, ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	85.77	11/2023 03/2024	05/2024	6	0	
416	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL, UTTARAKHAND	03/2018	417.24 -	417.24	344.20	11/2020 12/2022	05/2024	42	0	
417	CONSTRUCT ION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL, NAGALAND	03/2018	285.68 -	285.68	174.28	09/2022 01/2023	05/2024	20	0	
418	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL, SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	05/2024	43	0	
419	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL, ARUNACHAL PRADESH	08/2020	301.06 -	301.06	133.99	04/2022 05/2024	05/2024	25	0	
420	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL, ASSAM	03/2020	220.20 -	220.20	212.18	12/2022 -	05/2024	17	0	
421	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL, NAGALAND	09/2020	315.63 -	315.63	84.09	04/2022 05/2024	05/2024	25	0	
422	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL, SIKKIM	08/2020	311.00 273.78	273.78	143.52	04/2023 01/2024	05/2024	13	-11.97	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
423	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	252.10	01/2022 02/2024	05/2024	28	8.84	
424	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	27.57	04/2023 02/2024	05/2024	13	0	
425	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	137.31	01/2022 06/2023	05/2024	28	42.32	
426	IMPHAL - MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	143.67	01/2023 -	05/2024	16	0	
427	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	228.85	12/2018 07/2021	06/2024	66	0	
428	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 391.02	391.02	386.81	09/2020 02/2023	06/2024	45	1.04	
429	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 698.81	698.81	365.22	11/2022 06/2023	06/2024	19	39.74	
430	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 785.65	785.65	626.13	04/2023 03/2024	06/2024	14	51.35	
431	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 990.88	1,286.35	1,126.30	07/2023 06/2024	06/2024	11	100.97	
432	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 789.05	789.05	713.93	04/2023 10/2023	06/2024	14	46.71	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
433	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 906.76	906.76	751.53	06/2023 02/2024	06/2024	12	74.87	
434	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	129.53	04/2023 08/2023	06/2024	14	0	
435	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR	12/2019	2,680.42 -	2,680.42	-	12/2023 -	06/2024	6	0	
436	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 1B) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	06/2024	27	0	
437	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	06/2024	24	0	
438	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	06/2024	22	0	
439	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	06/2024	24	0	
440	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	06/2024	22	0	
441	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	268.98	22.08	04/2022 -	06/2024	26	0	
442	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	228.97	-	04/2022 -	06/2024	26	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
443	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	219.33	252.60	07/2022 01/2024	06/2024	23	6.02	
444	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	262.54	07/2022 03/2024	06/2024	23	13.32	
445	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	79.43	06/2022 10/2023	06/2024	24	7.77	
446	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	35.64	03/2023 06/2024	06/2024	15	0	
447	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	115.47	09/2022 08/2023	06/2024	21	0	
448	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	156.94	05/2022 05/2023	06/2024	25	0	
449	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	198.24	04/2023 09/2023	06/2024	14	6.27	
450	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	88.94	04/2022 01/2024	06/2024	26	0	
451	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	260.40	191.88	12/2022 -	06/2024	18	0	
452	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	132.85	12/2022 11/2023	06/2024	18	0	
453	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	06/2024	18	0	
454	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	85.76	03/2023 10/2023	06/2024	15	0	
455	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	88.90	03/2023 09/2023	06/2024	15	0	
456	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	339.37	10/2023 02/2024	06/2024	8	0	
457	KEIFANG - TUIVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	334.32	05/2023 06/2024	06/2024	13	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
458	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL, ASSAM	02/2020	592.06 -	592.06	256.49	03/2022 -	06/2024	27	0	
459	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL, ASSAM	06/2015	463.49 -	463.49	319.48	03/2024 -	07/2024	4	0	
460	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL, ASSAM	01/2016	294.17 -	294.17	292.40	01/2016 -	07/2024	102	0	
461	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL, MIZORAM	04/2017	404.29 750.32	750.32	553.95	04/2024 07/2024	07/2024	3	85.59	
462	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL, MIZORAM	04/2017	428.11 746.39	746.39	553.53	09/2023 05/2024	07/2024	10	74.35	
463	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL, ASSAM	08/2020	208.84 -	208.84	154.41	04/2022 -	07/2024	27	0	
464	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL, JAMMU AND KASHMIR	07/2020	228.39 -	228.39	61.78	04/2022 03/2024	07/2024	27	0	
465	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL, JAMMU AND KASHMIR	07/2020	210.79 -	210.79	57.08	04/2022 11/2023	07/2024	27	0	
466	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL, ASSAM	03/2020	217.50 -	217.50	58.73	06/2022 05/2024	07/2024	25	0	
467	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL, JAMMU AND KASHMIR	03/2021	398.51 -	398.51	73.81	12/2022 07/2024	07/2024	19	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
468	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	111.87	02/2023 07/2024	07/2024	17	0	
469	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	246.70	03/2023 03/2024	07/2024	16	0	
470	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	220.11	05/2023 12/2023	07/2024	14	0	
471	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	227.77	05/2023 -	07/2024	14	0	
472	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	252.96	08/2023 -	08/2024	12	0	
473	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	53.85	06/2022 -	08/2024	26	0	
474	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	54.67	12/2022 11/2023	08/2024	20	0	
475	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	143.37	01/2023 -	08/2024	19	0	
476	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	173.51	03/2023 02/2024	08/2024	17	0	
477	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 688.25	688.25	498.53	04/2023 11/2023	09/2024	17	45.45	
478	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	156.81	10/2022 04/2024	09/2024	23	0	
479	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	257.09	12/2023 09/2024	09/2024	9	-3.7	
480	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	106.00	12/2022 -	09/2024	21	0	
481	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	278.89	03/2023 05/2024	09/2024	18	0	
482	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	258.52	59.40	03/2023 09/2024	09/2024	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
483	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL, MANIPUR	08/2021	579.63 -	579.63	111.01	12/2023 -	09/2024	9	0	
484	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL, JAMMU AND KASHMIR	03/2018	253.44 -	253.44	176.87	07/2021 08/2023	10/2024	39	0	
485	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL, MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	10/2024	30	0	
486	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL, SIKKIM	09/2020	183.31 439.56	439.56	346.67	05/2022 -	10/2024	29	139.79	
487	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL, MANIPUR	09/2021	311.18 -	311.18	162.89	05/2023 10/2023	10/2024	17	0	
488	DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL, ASSAM	09/2021	625.64 -	625.64	386.49	07/2024 -	10/2024	3	0	
489	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL, LADAKH	08/2020	381.01 -	381.01	144.91	01/2023 06/2024	11/2024	22	0	
490	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL, MEGHALAYA	04/2017	553.51 610.09	553.51	269.56	09/2021 07/2023	12/2024	39	0	
491	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL, ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	662.35	03/2022 12/2023	12/2024	33	0	
492	DOGINALA - GAU - [N24001320]NHIDCL, ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 03/2024	12/2024	27	0	
493	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL, LADAKH	03/2021	384.23 -	384.23	68.27	01/2023 11/2023	12/2024	23	0	
494	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL, MANIPUR	02/2021	226.32 -	226.32	78.16	12/2022 -	12/2024	24	0	
495	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL, MIZORAM	03/2021	698.44 698.45	698.45	324.45	12/2022 12/2024	12/2024	24	0	
496	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL, MIZORAM	03/2021	740.58 740.58	740.58	225.32	01/2023 12/2024	12/2024	23	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
497	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR	09/2021	310.76 -	310.76	110.92	02/2024 -	12/2024	10	0	
498	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	216.21	05/2023 -	01/2025	20	57.59	
499	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	259.07	11/2023 01/2025	01/2025	14	-2.97	
500	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	139.30	09/2023 01/2025	01/2025	16	0	
501	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	117.72	08/2023 07/2024	01/2025	17	0	
502	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	15.35	01/2023 -	01/2025	24	0	
503	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	69.55	04/2022 04/2023	02/2025	34	0	
504	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	106.29	01/2023 11/2023	02/2025	25	0	
505	IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR	12/2021	410.68 -	410.68	98.70	05/2024 -	02/2025	9	0	
506	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	03/2025	32	0	
507	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362]NHIDCL,SIKKIM	12/2020	410.60 379.30	379.30	178.57	02/2024 04/2025	04/2025	14	-7.62	
508	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	0	
509	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	56.81	02/2023 -	08/2025	30	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
510	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	429.52	269.56	08/2022 09/2025	09/2025	37	0	
511	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL,MEGHALAYA	11/2020	351.12 -	351.12	181.82	12/2023 10/2025	10/2025	22	0	
512	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM	03/2021	286.72 -	286.72	62.40	01/2024 -	10/2025	21	0	
513	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 11/2025	11/2025	47	0	
514	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 01/2026	01/2026	43	0	
515	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	525.68	355.85	12/2023 -	08/2026	32	0	
516	JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM	08/2021	746.76 -	746.76	254.95	11/2024 -	12/2026	25	0	
	<u>National Highways Authority Of India</u>									
517	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	559.17	09/2019 -	04/2024	55	0	
518	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	630.37	11/2020 04/2024	04/2024	41	0	Project Not Delayed.
519	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	370.50	02/2022 04/2024	04/2024	26	0	
520	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,193.28	12/2023 -	04/2024	4	18.93	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
521	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	1,334.00	867.40	01/2024 04/2024	04/2024	3	0	
522	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]NHAI,HARYANA	12/2020	1,430.88 -	1,430.88	955.62	12/2023 04/2024	04/2024	4	0	
523	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634]NHAI,HARYANA	01/2021	1,306.95 -	1,306.95	886.92	12/2023 04/2024	04/2024	4	0	
524	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]NHAI,HARYANA	01/2021	864.27 864.00	864.27	482.21	01/2024 04/2024	04/2024	3	0	
525	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	329.70	02/2023 -	04/2024	14	0	
526	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	801.46	382.03	10/2023 -	04/2024	6	0	
527	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	961.30	10/2023 -	04/2024	6	7.2	
528	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,288.97	2,136.97	2,362.99	12/2018 05/2024	05/2024	65	0	
529	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	693.06	12/2019 -	05/2024	53	1.33	
530	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	571.45	687.66	06/2018 05/2024	05/2024	71	-29.01	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
531	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,108.00	1,881.19	08/2019 05/2024	05/2024	57	16.55	
532	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	313.10	03/2020 05/2024	05/2024	50	0	
533	JUNAGADH BYPASS - [N24000701]NHAI, GUJARAT	10/2017	232.49 375.78	375.58	353.50	04/2021 06/2023	05/2024	37	61.55	
534	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	615.73	02/2020 -	05/2024	51	0	
535	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	656.10	12/2020 05/2024	05/2024	41	0	
536	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	649.00	672.53	04/2021 05/2024	05/2024	37	-12.52	
537	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	1,165.50	12/2021 12/2023	05/2024	29	0	
538	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	05/2024	18	27.86	
539	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	05/2024	17	305.58	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
540	BALANCE WORK OF 4-LANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI, BIHAR	10/2013	464.09 -	464.09	681.41	11/2020 05/2024	05/2024	42	0	
541	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI, UTTAR PRADESH	10/2020	724.60 -	724.60	569.96	03/2023 -	05/2024	14	0	
542	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI, PUNJAB	12/2020	733.00 -	733.00	833.84	01/2024 05/2024	05/2024	4	0	
543	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI, JAMMU AND KASHMIR	09/2021	811.19 -	811.19	723.48	12/2023 05/2024	05/2024	5	0	
544	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI, PUNJAB	01/2021	1,060.29 -	1,060.29	975.55	01/2024 05/2024	05/2024	4	0	
545	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI, HARYANA	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	05/2024	6	0	
546	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI, HARYANA	07/2020	899.00 -	947.00	954.19	07/2022 05/2024	05/2024	22	5.34	
547	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI, HARYANA	07/2020	817.00 -	817.00	862.88	07/2022 -	05/2024	22	0	
548	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI, RAJASTHAN	10/2019	839.63 -	839.63	156.05	10/2023 05/2024	05/2024	7	0	
549	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI, RAJASTHAN	10/2019	846.59 -	846.59	114.28	08/2023 05/2024	05/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
550	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	662.08	78.18	07/2023 05/2024	05/2024	10	0	
551	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	604.03	12/2022 05/2024	05/2024	17	0	
552	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	328.77	328.36	10/2023 -	05/2024	7	-23.19	
553	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	166.77	10/2020 04/2023	05/2024	43	0	Nil
554	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	05/2024	26	-22.64	
555	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	214.36	198.01	06/2022 02/2024	05/2024	23	1.9	
556	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	522.44	03/2023 -	05/2024	14	0	
557	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	1,061.33	795.68	01/2024 -	05/2024	4	-72	
558	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	1,097.00	516.45	01/2024 05/2024	05/2024	4	-02	
559	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.46	1,143.46	419.19	01/2024 05/2024	05/2024	4	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
560	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,494.20	2,494.20	907.57	03/2023 05/2024	05/2024	14	6.83	
561	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	1	.92	
562	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,358.88	02/2023 12/2023	05/2024	15	8.04	
563	4L OF HARD A - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	893.08	439.34	09/2023 05/2024	05/2024	8	15.36	
564	4L OF HARD A - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	947.29	431.27	09/2023 05/2024	05/2024	8	16.37	
565	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	840.30	08/2023 11/2023	05/2024	9	0	
566	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	2,171.80	958.13	10/2023 -	05/2024	7	0	
567	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	05/2024	31	4.47	
568	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	05/2024	32	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
569	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	05/2024	32	0	
570	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	05/2024	32	0	
571	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	451.11	08/2023 12/2023	05/2024	9	1.85	
572	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.89	06/2023 03/2024	05/2024	11	8.32	
573	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	511.14	03/2023 03/2024	05/2024	14	.97	
574	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	114.79	03/2023 -	05/2024	14	0	
575	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	06/2024	136	0	
576	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,901.66	03/2014 -	06/2024	123	18.66	
577	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	526.35	07/2013 06/2024	06/2024	131	0	
578	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,860.41	09/2016 -	06/2024	93	41.78	
579	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,983.38	10/2019 08/2023	06/2024	56	0	
580	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,473.59	3,473.59	3,058.79	04/2019 03/2024	06/2024	62	118.81	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
581	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,623.88	1,623.88	1,196.51	04/2019 06/2024	06/2024	62	80.63	
582	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	526.26	07/2019 07/2023	06/2024	59	0	Nil
583	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 1,150.00	1,150.00	731.13	10/2019 06/2024	06/2024	56	59.72	
584	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	531.84	07/2019 03/2024	06/2024	59	0	Nil
585	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,157.69	07/2020 06/2024	06/2024	47	17.84	Nil
586	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	469.24	08/2019 -	06/2024	58	0	
587	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	410.08	07/2020 -	06/2024	47	0	
588	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,326.33	07/2020 -	06/2024	47	0	
589	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	1,040.74	08/2019 -	06/2024	58	0	
590	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024	50	3.95	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
591	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,422.50	09/2020 06/2024	06/2024	45	0	
592	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,391.96	08/2020 06/2024	06/2024	46	0	
593	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,471.75	1,744.83	07/2021 06/2024	06/2024	35	0	
594	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	452.20	12/2021 12/2019	06/2024	30	26.72	Procedural delay in Land Acquisition. Now, disbursement is in progress and possession received.
595	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	664.48	08/2021 -	06/2024	34	23.21	
596	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) - [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	609.03	327.05	06/2021 06/2024	06/2024	36	20.87	
597	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	2,044.81	11/2021 -	06/2024	31	0	Nil
598	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA	03/2021	317.90 317.90	317.90	303.80	10/2021 06/2024	06/2024	32	0	Land acquisition affecting for cutting of horticulture trees from Ch. 266.680 to 266.820 (RHS).
599	TUNNEL AT KHAMBATARI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 06/2024	06/2024	28	0	
600	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	565.93	09/2023 06/2024	06/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
601	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI, MAHARASHTRA	09/2021	624.45 627.79	627.79	394.56	09/2023 09/2023	06/2024	9	.53	
602	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI, MAHARASHTRA	09/2021	667.66 666.21	666.21	455.84	09/2023 09/2023	06/2024	9	-.22	
603	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI, GUJARAT	09/2020	1,185.69 -	1,185.69	1,089.31	02/2024 06/2024	06/2024	4	0	
604	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI, GUJARAT	11/2019	1,669.56 -	1,669.56	1,191.91	09/2023 -	06/2024	9	0	
605	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI, GUJARAT	09/2020	1,198.55 -	1,198.55	1,117.17	11/2023 -	06/2024	7	0	
606	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI, GUJARAT	11/2019	1,604.06 -	1,604.06	1,456.06	05/2024 -	06/2024	1	0	
607	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR - DEHRADUN SECTION FROM K - [N24001523]NHAI, UTTAR PRADESH	03/2021	836.24 -	836.24	772.73	10/2023 06/2024	06/2024	8	0	
608	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR - DEHRADUN SECTION FROM - [N24001524]NHAI, UTTAR PRADESH	03/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024	8	0	
609	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525]NHAI, UTTARAKHAND	03/2021	169.08 -	169.08	92.56	03/2024 06/2024	06/2024	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
610	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHES - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	156.61	12/2022 -	06/2024	18	0	
611	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	760.39	07/2023 -	06/2024	11	0	
612	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	278.02	12/2022 06/2024	06/2024	18	0	Delay in Government order for traffic diversion and also there is land acquisition problem.
613	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	194.40	157.81	09/2022 -	06/2024	21	0	
614	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	925.00	378.82	03/2024 -	06/2024	3	0	
615	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	2,867.98	697.20	09/2023 03/2024	06/2024	9	-9.93	
616	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,594.09	1,227.26	09/2023 03/2024	06/2024	9	-8.65	
617	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	456.04	08/2023 -	06/2024	10	0	
618	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	1,059.40	11/2023 -	06/2024	7	0	
619	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	21	20.89	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
620	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI, GUJARAT	05/2020	971.03 -	971.03	627.86	10/2023 12/2023	06/2024	8	0	
621	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI, GUJARAT	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	6	72.37	
622	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI, GUJARAT	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	10	12.67	
623	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI, GUJARAT	03/2021	536.03 -	536.03	429.52	09/2022 -	06/2024	21	0	
624	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI, GUJARAT	03/2021	485.75 -	485.75	347.83	09/2022 -	06/2024	21	0	
625	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI, MAHARASHTRA	02/2021	540.21 -	540.21	396.67	11/2023 -	06/2024	7	0	
626	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI, MAHARASHTRA	12/2019	1,654.07 -	980.00	835.19	09/2022 06/2024	06/2024	21	-40.75	
627	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI, DELHI	07/2020	1,894.96 -	1,894.96	741.88	10/2023 -	06/2024	8	0	
628	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992]NHAI, UTTAR PRADESH	08/2022	199.31 199.38	199.38	187.81	02/2024 06/2024	06/2024	4	.04	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
629	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	8	4.93	
630	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	362.98	03/2020 07/2022	07/2024	52	35.23	Nil
631	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	07/2024	34	15.39	
632	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	1,056.73	01/2024 -	07/2024	6	0	
633	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	831.07	04/2024 07/2024	07/2024	3	0	
634	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	700.45	04/2024 07/2024	07/2024	3	0	
635	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	672.37	04/2024 07/2024	07/2024	3	0	
636	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	334.05	03/2022 07/2024	07/2024	28	0	
637	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	442.14	206.63	10/2023 07/2024	07/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
638	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	336.01	148.02	01/2024 07/2024	07/2024	6	0	
639	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	133.65	03/2023 07/2024	07/2024	16	35.63	
640	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	64.72	10/2021 07/2024	07/2024	33	22.9	
641	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH- 709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	13.27	11/2022 -	07/2024	20	0	
642	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	552.42	01/2024 -	07/2024	6	0	
643	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	289.90	03/2024 -	07/2024	4	15.73	
644	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	178.18	160.64	07/2023 -	07/2024	12	0	
645	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	561.61	03/2019 11/2023	08/2024	65	0	
646	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]NHAI,GUJARAT	05/2020	690.30 -	690.30	662.25	03/2024 08/2024	08/2024	5	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
647	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI, GUJARAT	05/2020	882.00 -	882.00	612.63	01/2024 08/2024	08/2024	7	0	
648	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI, GUJARAT	05/2020	691.52 -	691.52	599.83	07/2023 08/2024	08/2024	13	0	
649	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI, GUJARAT	05/2020	894.00 -	894.00	779.37	12/2023 08/2024	08/2024	8	0	
650	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI, GUJARAT	09/2020	1,542.02 -	1,542.02	1,093.43	02/2024 -	08/2024	6	0	
651	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI, ODISHA	02/2021	593.00 -	593.00	214.45	03/2024 -	08/2024	5	0	
652	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI, TAMIL NADU	10/2020	1,023.91 1,341.51	1,341.51	489.07	05/2024 -	08/2024	3	31.02	
653	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI, HARYANA	05/2020	1,328.07 2,346.00	2,346.00	1,005.65	08/2023 -	08/2024	12	76.65	
654	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI, TAMIL NADU	03/2023	200.30 -	200.30	32.76	07/2024 -	08/2024	1	0	
655	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI, GUJARAT	01/2017	1,251.11 -	1,361.00	682.43	12/2020 09/2024	09/2024	45	8.78	
656	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI, ODISHA	12/2017	686.65 565.00	686.65	559.26	07/2020 -	09/2024	50	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
657	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI, ODISHA	01/2018	686.65 504.09	1,015.16	435.85	09/2020 -	09/2024	48	47.84	
658	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	3,907.39	09/2022 12/2022	09/2024	24	92.44	
659	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI, GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	418.51	10/2021 09/2024	09/2024	35	20.89	
660	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI, MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	371.48	07/2021 -	09/2024	38	1.72	
661	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI, ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,841.91	02/2021 08/2023	09/2024	43	28.88	
662	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI, ANDHRA PRADESH	09/2021	517.05 -	655.06	344.36	09/2022 09/2024	09/2024	24	26.69	
663	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI, ANDHRA PRADESH	09/2021	622.00 -	817.91	334.50	09/2022 09/2024	09/2024	24	31.5	
664	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI, TAMIL NADU	01/2019	1,051.69 -	1,051.69	481.37	01/2023 09/2024	09/2024	20	0	
665	4-LANING OF WARANGA-MAHAGAON SECTION (KM 253.7000 TO 320.580) - [N24000659]NHAI, MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	878.19	03/2017 05/2021	10/2024	91	1.06	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
666	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI, BIHAR	08/2017	950.64 1,161.00	1,168.33	903.49	02/2022 08/2023	10/2024	32	22.9	Delay in providing the vacant access and Right of way to the site and adverse law and order situation in an around the project area.
667	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI, ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	10/2024	26	0	
668	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI, JHARKHAND	08/2020	1,034.00 1,699.48	1,699.48	41.50	03/2024 -	10/2024	7	64.36	
669	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI, TAMIL NADU	06/2018	1,103.86 -	1,103.86	461.32	03/2022 -	10/2024	31	0	
670	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI, ODISHA	03/2021	1,249.00 -	1,249.00	344.40	04/2024 -	10/2024	6	0	
671	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI, ODISHA	02/2021	586.00 -	586.00	157.91	03/2024 -	10/2024	7	0	
672	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI, KARNATAKA	01/2021	1,167.52 1,157.00	1,167.52	1,112.16	01/2023 12/2023	10/2024	21	0	
673	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]NHAI, PUNJAB	02/2021	1,269.96 -	1,269.96	539.36	04/2024 11/2024	11/2024	7	0	
674	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI, TAMIL NADU	02/2019	1,008.99 1,360.53	1,360.53	158.11	05/2024 -	11/2024	6	34.84	
675	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI, KARNATAKA	05/2014	1,655.01 2,639.00	2,639.00	1,822.06	08/2016 12/2024	12/2024	100	59.46	4.54 Km affected due to LA issues & non receipt of necessary permission for blasting & Crushing operations.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
676	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI, BIHAR	12/2015	1,041.10 567.00	639.58	553.73	04/2019 07/2022	12/2024	68	-38.57	Nil
677	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI, PUNJAB	03/2017	754.54 808.60	808.60	800.29	03/2020 12/2024	12/2024	57	7.16	
678	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI, BIHAR	03/2017	672.89 736.01	830.31	503.03	03/2020 12/2024	12/2024	57	23.39	Procedural delay in Land Acquisition. Now, disbursement to land owner is under progress and possession of land received.
679	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P. - [N24000692]NHAI, HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,503.69	06/2020 12/2024	12/2024	54	0	
680	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI, JHARKHAND	01/2018	273.46 -	276.17	238.33	11/2021 12/2024	12/2024	37	.99	
681	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI, JHARKHAND	01/2018	1,155.16 -	950.49	612.52	11/2021 12/2024	12/2024	37	-17.72	
682	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI, KERALA	02/2018	1,424.77 1,862.77	1,862.77	664.68	02/2023 12/2024	12/2024	22	30.74	
683	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI, ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	10.91	
684	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 12/2024	12/2024	45	6.77	Nil
685	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]NHAI, UTTAR PRADESH	11/2017	2,159.00 2,262.00	2,262.00	2,241.63	07/2021 12/2024	12/2024	41	4.77	Slow disbursement by the CALA.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
686	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	681.51	12/2020 12/2024	12/2024	48	0	Project Not Delayed.
687	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR	10/2019	1,101.99 -	1,101.99	633.34	08/2023 12/2024	12/2024	16	0	
688	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	861.94	11/2021 12/2024	12/2024	37	36.01	
689	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	770.07	11/2021 12/2024	12/2024	37	22.71	
690	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,428.96	01/2022 12/2024	12/2024	35	21	
691	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	804.69	360.53	02/2024 12/2024	12/2024	10	0	
692	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	532.41	518.37	09/2023 12/2024	12/2024	15	.1	
693	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	1,307.95	507.43	01/2024 12/2024	12/2024	11	0	
694	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	442.23	193.85	04/2020 12/2024	12/2024	56	0	
695	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND	09/2020	755.26 -	1,039.00	533.24	03/2024 12/2024	12/2024	9	37.57	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
696	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	903.00	790.66	10/2023 12/2024	12/2024	14	20.56	
697	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	258.89	05/2023 12/2024	12/2024	19	0	
698	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	151.26	102.62	12/2023 12/2024	12/2024	12	0	
699	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	1,981.07	1,620.44	05/2024 11/2021	12/2024	7	0	
700	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	2,232.40	04/2024 10/2021	12/2024	8	0	
701	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	1,219.04	04/2024 10/2021	12/2024	8	0	
702	6L GREENFIELD BAUNSAUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- - [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	1,460.00	682.34	06/2024 -	12/2024	6	0	
703	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	424.16	326.36	04/2023 12/2024	12/2024	20	-53.51	
704	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	1,243.57	171.63	12/2023 12/2024	12/2024	12	0	
705	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	1,291.37	215.02	08/2023 12/2024	12/2024	16	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
706	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI, BIHAR	09/2020	897.45 -	897.45	1,037.63	04/2023 12/2024	12/2024	20	0	
707	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI, BIHAR	09/2020	939.43 -	939.43	309.02	03/2023 12/2024	12/2024	21	0	
708	FOUR LANE OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI, BIHAR	08/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024	17	0	
709	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI, TAMIL NADU	11/2020	1,155.49 1,458.45	1,458.45	424.27	08/2024 -	12/2024	4	26.22	
710	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI, TAMIL NADU	02/2021	2,948.31 3,516.83	3,516.83	659.75	07/2024 -	12/2024	5	19.28	
711	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI, TAMIL NADU	10/2018	707.90 766.51	766.51	401.98	02/2021 -	12/2024	46	8.28	
712	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI, TAMIL NADU	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2024	43	12.56	
713	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI, UTTAR PRADESH	09/2021	300.79 -	300.79	122.56	10/2023 12/2024	12/2024	14	0	
714	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI, UTTAR PRADESH	10/2019	1,779.83 -	2,200.00	956.00	11/2023 12/2024	12/2024	13	23.61	
715	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI, WEST BENGAL	08/2018	622.04 -	622.04	409.26	12/2021 -	12/2024	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
716	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 12/2024	12/2024	21	26.92	
717	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]NHAI,MADHYA PRADESH	10/2021	1,146.22 -	1,146.22	483.13	01/2024 12/2024	12/2024	11	0	
718	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]NHAI,MADHYA PRADESH	02/2022	417.51 -	417.51	165.93	03/2024 12/2024	12/2024	9	0	
719	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	794.27	01/2023 12/2024	12/2024	23	18.52	
720	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH	05/2022	469.95 -	280.00	265.28	03/2024 12/2024	12/2024	9	-40.42	
721	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024	34	72.78	
722	6L ALURU - JAKKUVU SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	327.64	03/2024 -	12/2024	9	22.35	
723	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR - HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	154.52	150.26	11/2023 12/2024	12/2024	13	0	
724	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	1,065.91	10/2020 01/2025	01/2025	51	47.17	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
725	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]NHAI,KARNATAKA	03/2022	294.62 -	294.62	23.45	03/2024 01/2025	01/2025	10	0	Pending Forest Clearance. Utility shifting permission awaited from concerned department
726	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	381.83	03/2019 12/2023	03/2025	72	0	Add 3G Award of 1.2ha is pending
727	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	989.66	279.22	01/2024 03/2025	03/2025	14	0	
728	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	863.78	11/2021 03/2025	03/2025	40	0	2.04 km is affected due to public protest/hindrances.
729	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130- CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	714.00	319.30	09/2024 -	03/2025	6	0	
730	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	1,734.00	845.60	05/2024 -	03/2025	10	0	
731	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 602.09	688.00	462.11	01/2023 09/2020	03/2025	26	0	Land acquisition
732	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	246.67	10/2023 03/2025	03/2025	17	56.41	
733	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	12	51.71	
734	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	1,962.50	1,213.84	10/2024 10/2024	04/2025	6	-24.46	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
735	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	1,224.01	713.95	03/2019 05/2025	05/2025	74	4.85	
736	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	3,713.14	2,015.46	04/2024 05/2025	05/2025	13	15.33	
737	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	2,690.63	02/2024 08/2024	06/2025	16	0	
738	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	1,869.85	368.32	03/2024 -	06/2025	15	.77	
739	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	864.23	434.88	12/2024 06/2025	06/2025	6	0	
740	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	210.05	89.41	01/2024 -	06/2025	17	0	
741	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	3,635.64	252.86	01/2025 08/2025	08/2025	7	0	Nil
742	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,853.96	02/2024 11/2021	08/2025	18	0	
743	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	1,788.69	688.44	01/2024 09/2025	09/2025	20	0	
744	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	204.44	03/2023 -	09/2025	30	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
745	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	2,842.14	378.64	10/2024 12/2025	12/2025	14	0	Nil
746	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 2,032.15	2,032.15	143.31	08/2025 12/2025	12/2025	4	0	
747	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	912.94	60.20	09/2025 -	02/2026	5	0	
748	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	1,554.21	356.46	05/2025 -	05/2028	36	0	
	Total		3,35,767.94 -	3,62,810.28	2,20,476.62					
	<u>SHIPPING AND PORTS</u>									
	<u>Inland Waterways Authority Of India</u>									
749	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 5,061.15	5,061.15	2,951.52	03/2023 12/2025	12/2025	33	-5.74	Land acquisition issues are pending with the State Government.
	Total		5,369.18 -	5,061.15	2,951.52					
	<u>TELECOMMUNICATIONS</u>									
	<u>Bharat Sanchar Nigam Limited</u>									
750	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	160.00	06/2021 11/2021	10/2024	40	0	
	<u>Cpwd For Telecom</u>									
751	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	212.81	03/2018 -	06/2024	75	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>Department Of Telecommunication</u>									
752	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 34,953.45	34,953.45	22,626.69	07/2015 09/2023	08/2024	109	162.14	
	Total		14,043.62 -	35,663.07	22,999.50					
	<u>URBAN DEVELOPMENT</u>									
	<u>Ahmedabad Metro Rail</u>									
753	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	12,191.48	12/2018 -	06/2024	66	19.97	NIL
754	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,906.92	03/2024 -	12/2024	9	0	NIL
755	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	4,492.59	03/2024 -	06/2025	15	0	NIL
	<u>Bangalore Metro Rail Corporation Limited</u>									
756	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	0	
	<u>Central Public Works Department</u>									
757	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-6.71	
758	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	365.08	03/2022 -	06/2024	27	0	
759	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	140.08	11/2024 05/2025	05/2025	6	0	
	<u>Delhi Metro Rail Corporation</u>									
760	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	11,197.73	03/2025 -	03/2026	12	0	Nil
	<u>Lucknow Metro Rail Corporation Limited</u>									
761	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,552.35	03/2024 -	12/2025	21	0	NO
762	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	6,857.53	03/2024 -	06/2026	27	0	NO

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>Maharashtra Metro Rail Corporation Ltd.</u>									
763	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	12,043.69	11/2021 06/2024	06/2024	31	19.58	Contribution of Pune Municipal Corporation amounting to Rs. 40 Cr is still pending.
	<u>Madhya Pradesh Metro Rail Co Limited</u>									
764	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	2,047.95	02/2023 12/2026	12/2026	46	0	NIL
765	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	2,792.43	02/2023 12/2026	12/2026	46	0	NIL
	<u>National Building Construcion Corporation Ltd</u>									
766	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	1,536.72	111.15	03/2024 -	09/2024	6	0	
	<u>Patna Metro Rail Corporation</u>									
767	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	2,188.26	06/2024 -	09/2024	3	4.19	
	Total		1,42,706.59 -	1,47,574.89	81,860.22					
	<u>WATER RESOURCES</u>									
	<u>Kolkata Metropolitan Development Authority</u>									
768	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	105.64	02/2022 09/2020	06/2024	28	-3.29	
769	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	0	
770	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
771	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	0	
772	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	112.84	
	<u>Uttar Pradesh Jal Nigam</u>									
773	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UP JalNigam, UTTAR PRADESH	10/2017	213.62 261.12	261.12	333.75	03/2022 02/2021	04/2024	25	22.24	
774	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UP JalNigam, UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	1.31	
775	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UP JalNigam, UTTAR PRADESH	03/2019	298.12 -	213.91	110.48	07/2021 05/2020	04/2024	33	-28.25	
	Total		2,567.44 -	2,880.94	563.21					
	<u>DEPARTMENT OF HIGHER EDUCATION</u>									
	<u>Central Public Works Department</u>									
776	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD, KARNATAKA	08/2021	316.25 -	316.25	281.32	02/2024 -	06/2024	4	0	
777	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD, HIMACHAL PRADESH	03/2021	512.37 512.37	512.37	53.71	08/2022 11/2024	11/2024	27	0	
	<u>Cpwd Of Higher Education</u>									
778	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION, WEST BENGAL	03/2020	193.83 -	193.83	321.65	06/2020 -	04/2024	46	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(April 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
779	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51	446.43	365.22	06/2022 09/2024	04/2024	22	13.74	The land provided by the Government of Himachal Pradesh is not free from encumbrances: 1.Approx., 60 Bighas of land is still to be demarcated: On May 23, 2023 the representatives of the District Administration have demarcated approx. 29 Bighas less land. Nearby villagers are not allowing construction agency for boundary wall work in this area. Handing over of land at area of illegal hose (as per revenue department) is also still pending. Updated revenue record to be issued by the revenue department on priority to the Institute so that the Institute can get it checked independently. 2. Existing PWD road passing through the middle of allocated land still to be handed over: The District Administration & HPPWD is yet to hand over the existing PWD road to the Institute. Work of various services, road & development is held up due to not handing over of this road/ non completion of subsidiary road by HPPWD. 3. 33KV electrical connection from the HPSEBL: Institute has paid Rs. 9.78 Cr as advance to the HPSEBL for 33KV power supply. Tender for the Substation has called for. Work is still to start. II KV interim power supply has been assured by the SE, HPSEBL by August 2023. 4. Piped water supply from the Jal Shakti Vibhag: Institute has paid Rs. 50 lakhs as advance to the Jal Shakti Vibhag for piped water supply. Revised DPR is waiting for TS from the Chief Engineer. Work is still to start.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
780	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 500.91	500.91	463.15	07/2022 05/2024	05/2024	22	17.88	
781	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	630.55	09/2022 -	05/2024	20	0	3. Provisional approval from local bodies conveyed on 24th October 2020.
782	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	324.87	09/2020 -	05/2024	44	0	
783	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	620.36	03/2022 -	07/2024	28	0	
784	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 390.40	390.40	360.00	08/2021 06/2024	09/2024	37	28.46	
785	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	320.74	03/2021 03/2023	12/2024	45	0	
786	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	242.25	05/2022 -	12/2024	31	0	
	<u>Rites Of Higher Education</u>									
787	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	268.05	09/2014 07/2024	07/2024	118	-11.28	Due to Law and Order and subsequent delay
	Total		5,484.49 -	5,646.27	4,251.87					

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (April 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>HOME AFFAIRS</u>									
	<u>Cpwd For Mha</u>									
788	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,822.13	10/2019 -	06/2024	56	71.55	Mandatory Approvals/NOC from Local Bodies, Fire Deptt., SDMC, Delhi Monument Authority & CEC.
789	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 167.00	166.98	78.55	10/2023 10/2024	10/2024	12	0	
790	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	182.27	04/2018 -	12/2024	80	29.44	
791	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	103.24	07/2022 -	05/2025	34	4.68	
	Total		1,826.42 -	2,759.67	2,186.19					
	<u>DPIIT</u>									
	<u>Iicc For Dpiit</u>									
792	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	5,401.00	3,881.91	12/2019 -	04/2024	52	13.16	
	Total		4,773.00 -	5,401.00	3,881.91					
	Grand Total		14,41,522.06	18,16,287.66	11,25,497.12					

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

Annexure - VIII

(April 2024)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	<u>ATOMIC ENERGY</u>								
	<u>Bhavini Limited</u>								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	119.64	171
	<u>Nuclear Power Corporation Of India Limited</u>								
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) [N02000027]	10/2009	12,320.00 -	22,924.00	18,264.00	12/2016 -	12/2026	86.07	120
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]	03/2013	39,849.00 -	68,893.00	43,356.00	11/2020 -	11/2026	72.89	72
	Total		55,661.00 -	99,487.00	68,137.22				
	<u>CIVIL AVIATION</u>								
	<u>Airport Authority Of India Limited</u>								
4	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]	06/2017	255.68 -	265.00	261.33	12/2020 -	04/2024	3.65	40
5	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	03/2021	242.14 -	328.00	335.02	12/2022 -	05/2024	35.46	17
6	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 -	374.98	326.32	04/2020 -	04/2024	23.43	48
7	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]	06/2019	380.87 -	442.21	260.17	03/2022 -	07/2024	16.11	28
8	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]	07/2018	456.86 -	500.00	483.93	09/2020 -	05/2024	9.44	44
9	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 -	640.00	317.88	09/2021 -	10/2024	33.24	37
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]	12/2016	1,142.00 -	2,333.00	536.08	03/2021 -	03/2025	104.29	48
11	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 -	3,291.81	2,118.09	09/2021 -	12/2024	138.02	39
	Total		4,644.68 -	8,175.00	4,638.82				
	<u>COAL</u>								
	<u>Bharat Coking Coal Limited</u>								
12	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	103.53	04/2018 -	09/2024	37.56	77

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
13	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	274.57	03/2017 -	06/2024	12.20	87
	<u>Eastern Coal Fields Limited</u>								
14	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	316.19	03/2022 -	03/2029	138.93	84
15	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73 -	5,146.48	811.61	08/2019 -	08/2024	93.35	60
	<u>Neyveli Lignite Corporation</u>								
16	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]	07/2016	17,237.00 -	19,406.12	17,310.31	11/2021 -	03/2025	12.58	40
	<u>Singareni Colliers Company Limited</u>								
17	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	21.62	48
	Total		21,154.83 -	26,512.31	19,151.45				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								
	<u>Cpwd Of Higher Education</u>								
18	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]	05/2019	303.90 -	390.40	360.00	08/2021 -	09/2024	28.46	37
19	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	09/2018	392.51 -	446.43	365.22	06/2022 -	04/2024	13.74	22
20	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]	03/2019	424.93 -	500.91	463.15	07/2022 -	05/2024	17.88	22
	Total		1,121.34 -	1,337.74	1,188.37				
	<u>DPIIT</u>								
	<u>Iicc For Dpiit</u>								
21	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]	11/2017	4,773.00 -	5,401.00	3,881.91	12/2019 -	04/2024	13.16	52
	Total		4,773.00 -	5,401.00	3,881.91				
	<u>HEALTH AND FAMILY WELFARE</u>								
	<u>Cpwd For Health</u>								
22	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]	09/2017	150.29 -	162.00	88.39	03/2020 -	05/2024	7.79	50

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
23	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	281.06	248.29	03/2020 -	07/2024	33.94	52
24	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	41.12	06/2021 -	06/2026	42.99	60
25	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029	03/2019	1,404.00 -	1,620.00	925.04	09/2023 -	05/2024	15.38	8
	Total		2,024.13 -	2,434.84	1,302.84				
	<u>HOME AFFAIRS</u>								
	<u>Cpwd For Mha</u>								
26	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	182.27	04/2018 -	12/2024	29.44	80
27	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	103.24	07/2022 -	05/2025	4.68	34
28	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,822.13	10/2019 -	06/2024	71.55	56
	Total		1,659.44 -	2,592.69	2,107.64				
	<u>MINES</u>								
	<u>National Aluminum Company Limited (Nalco)</u>								
29	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	09/2019	225.79 -	270.66	5.00	03/2023 -	05/2024	19.87	14
30	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	108.93	11/2020 -	09/2025	63.66	58
31	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,677.40	2,982.27	04/2021 -	09/2025	38.37	53
	Total		4,683.79 -	6,529.06	3,096.20				
	<u>PETROLEUM</u>								
	<u>Bharat Petroleum Corporation Limited</u>								
32	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	532.00	02/2017 -	10/2025	155.46	104
	<u>Gas Authority Of India Limited</u>								
33	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	700.40	04/2024 -	03/2025	42.66	11

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
34	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]	03/2017	1,740.00 -	2,433.15	2,352.70	12/2020 -	06/2024	39.84	42
35	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]	06/2009	2,915.00 2,915.00	5,909.00	4,015.70	12/2012 -	11/2024	102.71	143
36	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]	05/2019	8,797.00 -	11,256.00	3,529.39	04/2025 -	10/2025	27.95	6
	<u>Hindustan Petroleum Corporation Limited</u>								
37	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]	07/2016	20,928.00 -	26,264.00	28,333.99	07/2020 -	06/2024	25.50	47
	<u>Hpcl Rajasthan Refinery Limited(Jv)</u>								
38	RAJASTHAN REFINERY PROJECT - [N16000513]	10/2017	43,129.00 -	72,937.00	44,265.95	10/2022 -	03/2025	69.11	29
	<u>Indian Oil Corporation Limited</u>								
39	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]	05/2021	412.00 -	509.84	359.81	10/2023 -	02/2025	23.75	16
40	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	434.91	09/2021 -	12/2024	17.46	39
41	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,587.00	1,048.67	12/2023 -	08/2024	13.52	8
42	R and D CAMPUS II AT FARIDABAD - [N16000375]	06/2019	2,281.94 -	3,219.94	1,417.68	12/2022 -	07/2025	41.11	31
43	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]	11/2019	5,251.00 -	5,894.00	3,937.89	05/2023 -	07/2024	12.25	14
44	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]	05/2016	4,497.00 -	6,025.00	5,476.87	12/2018 -	12/2024	33.98	72
45	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]	02/2021	34,627.00 -	38,231.00	10,344.91	09/2024 -	12/2025	10.41	15
	<u>Mangalore Refinery And Petrochemicals Limited</u>								
46	DEVANGONTHI MARKETING TERMINAL - [N16000401]	06/2020	200.00 -	304.00	345.81	06/2023 -	06/2024	52.00	12
	<u>Numaligarh Refinery Limited</u>								
47	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]	01/2019	12,366.00 -	18,968.00	10,308.49	10/2024 -	12/2025	53.39	14
	<u>Oil & Natural Gas Corporation Limited</u>								
48	REDEVELOPMENT OF LINCH FIELD - [N16000428]	04/2021	631.03 -	860.04	233.86	03/2025 -	07/2025	36.29	4
49	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	1,023.39	03/2023 -	03/2025	38.20	24

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
50	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]	12/2015	3,190.69	3,375.90	2,961.86	04/2018	05/2026	5.80	97
51	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	04/2019	3,228.80	3,976.67	3,876.97	03/2022	06/2024	23.16	27
	<u>Oil India Limited</u>								
52	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91	670.90	491.56	02/2020	12/2024	23.35	58
	Total		1,49,010.50	2,07,133.25	125,992.81				
	<u>POWER</u>								
	<u>National Hydro-Electric Power Corporation</u>								
53	RANGIT IV HE PROJECT - [N18000326]	03/2021	938.29	1,871.23	1,035.33	05/2024	05/2025	99.43	12
54	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]	09/2002	3,919.59	12,160.00	11,200.14	09/2009	12/2024	210.24	183
55	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]	09/2003	6,285.33	21,247.54	21,078.73	09/2010	05/2026	238.05	188
	<u>National Thermal Power Corporation</u>								
56	RAMMAM-III HEPP (3X40 MW) - [N18000178]	09/2014	1,381.84	1,803.00	1,042.24	09/2019	03/2029	30.48	114
57	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48	7,103.00	6,298.38	03/2013	04/2029	138.48	193
58	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	16,242.90	17,007.00	15,361.62	06/2019	12/2024	4.70	66
59	BARH STPP(3X660MW) NTPC - [180100242]	02/2005	8,692.97	21,312.11	22,311.28	10/2011	11/2024	145.16	157
	<u>Power Grid Corporation Of India Limited</u>								
60	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	08/2017	1,931.39	2,635.55	1,959.33	02/2020	09/2024	36.46	55
61	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]	12/2014	5,111.33	6,700.00	4,876.43	12/2018	12/2024	31.08	72
62	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42	9,129.32	6,453.40	12/2018	03/2025	92.02	75
	<u>Thdc India Limited</u>								
63	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT [N18000042]	08/2008	2,491.58	3,860.35	3,691.66	06/2013	06/2026	54.94	156
64	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00	4,825.60	6,350.82	02/2016	10/2024	191.23	104
	Total		56,385.12	1,09,654.70	101,659.36				

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	<u>RAILWAYS</u>								
	<u>Central Railways</u>								
65	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	8.85	36
66	DAUND - MANMAD (236 KM) - [N22000360]	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	10.94	21
67	WARDHA-NANDED MAHARASHTRA - [N22000231]	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	8.75	45
68	AHMEDNAGAR-PARLI VAJINATH(NL) CR - [220100181]	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	111.54	57
69	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	78.18	3
	<u>East Central Railways</u>								
70	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]	08/2015	528.57 -	762.97	693.85	03/2019 -	08/2024	44.35	65
71	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2026	43.03	72
72	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	04/2016	744.04 -	1,215.54	1,238.35	03/2021 -	06/2024	63.37	39
73	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]	04/2016	731.64 -	1,250.00	1,259.65	03/2021 -	06/2024	70.85	39
74	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20 -	1,771.07	1,586.34	03/2020 -	05/2024	47.56	50
75	RAMNA - SINGRAULI DOUBLING - [N22000417]	08/2015	2,436.21 -	2,880.40	2,765.72	03/2020 -	09/2024	18.23	54
	<u>East Coast Railway</u>								
76	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45	76
77	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	137.80	57
78	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	04/1994	2,923.13 -	3,791.66	3,584.39	03/2009 -	12/2026	29.71	213
	<u>Eastern Railways</u>								
79	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91 -	1,619.51	1,034.09	03/2019 12/2009	03/2025	36.22	72
80	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98 -	2,137.81	787.84	03/2022 -	03/2028	133.39	72
	<u>Indian Railway Construction Company Limited</u>								
81	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 -	3,407.00	3,029.16	09/2018 -	06/2024	11.52	69
	<u>Kolkata Metro Rail Corporation Limited</u>								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
82	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	114.22	93
	<u>Metropolitan Rapid Transport Projects</u>								
83	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 -	734.01	682.15	06/2013 -	09/2024	48.06	135
	<u>North Central Railway</u>								
84	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	04/2019	187.21 -	250.17	1.46	12/2025 -	03/2026	33.63	3
85	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02	33
	<u>North East Frontier Railway</u>								
86	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 -	632.63	386.19	03/2020 -	03/2027	161.18	84
87	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 -	1,175.00	486.63	03/2020 -	03/2025	183.24	60
88	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 -	2,047.51	2,705.94	03/2019 -	06/2024	13.88	63
89	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,650.00	2,423.13	03/2019 -	12/2024	397.31	69
90	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 -	4,059.65	3,294.34	03/2022 -	03/2026	81.86	48
91	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]	04/2006	2,326.52 -	6,663.00	3,294.76	03/2015 -	03/2026	186.39	132
92	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 -	8,605.00	7,223.95	03/2014 -	03/2025	259.52	132
93	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 -	19,602.68	14,422.15	03/2011 -	12/2026	340.10	189
	<u>North Eastern Railway</u>								
94	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	457.68	401.79	06/2024 -	02/2025	144.95	8
95	CHHAPRA-BALLIA UP - [N22000134]	03/2013	295.00 -	954.00	949.30	01/2019 -	05/2024	223.39	64
96	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	04/2016	1,177.96 -	1,777.39	1,580.87	12/2019 -	12/2024	50.89	60
	<u>North Western Railway</u>								
97	PHULERA - DIGANA DOUBLING - [N22000326]	05/2015	600.00 -	701.81	694.40	03/2020 -	04/2024	16.97	49
	<u>Northern Railway</u>								
98	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	369.35	27

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
99	NANGALDAM-TALWARA(NL),NR - [N220100188	03/1981	450.00 -	2,017.96	1,190.75	07/2012 -	11/2024	348.44	148
100	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [N220100133	03/1995	2,500.00 -	41,159.00	39,331.00	11/2002 -	08/2024	1,546.36	261
	<u>Rail Vikas Nigam Ltd.</u>								
101	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024	113.89	33
102	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) [N22000598	05/2018	1,177.96 -	2,529.46	1,551.69	03/2024 -	02/2025	114.73	11
103	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	392.00	03/2014 -	12/2025	18.95	141
104	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,692.60	3,414.29	03/2023 -	12/2026	73.61	45
105	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	4,803.16	4,535.03	12/2024 -	12/2026	105.64	24
106	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	3,832.30	03/2016 -	12/2026	65.94	129
107	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	06/2016	3,677.76 -	5,190.26	4,925.74	12/2023 -	12/2024	41.13	12
108	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	6,238.67	5,554.59	12/2023 -	12/2024	92.18	12
109	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	6,749.38	03/2016 -	03/2026	126.83	120
110	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	17,824.84	12/2024 -	03/2025	52.07	3
	<u>South Central Railway</u>								
111	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	5.16	24
112	KOTLPALLI-NARASAPUR (NL) (SCR) - [N220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28	216
113	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	41.01	46
114	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	159.72	180
115	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 -	05/2027	36.42	74
116	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	7.06	45
	<u>South East Central Railway</u>								
117	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	303.86	12/2021 -	12/2026	723.60	60
118	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	1,834.15	03/2021 -	10/2024	8.23	43

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
119	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	2,311.02	1,431.74	12/2021 -	12/2024	68.69	36
120	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	2,563.25	03/2023 -	12/2024	85.71	21
	<u>South Eastern Railway</u>								
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	131.96	06/2022 -	12/2024	16.52	30
122	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	10.23	48
123	BONDAMUNDA RANCHI DOUBLING - [N22000396]	03/2016	1,724.20 -	3,029.04	1,994.88	03/2021 -	06/2026	75.68	63
	<u>South Western Railway</u>								
124	MARIKUPPAM - KUPPAM - [N22000308]	04/2012	279.54 -	296.72	94.42	03/2016 -	06/2026	6.15	123
125	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) [N22000556]	09/2022	323.14 -	342.41	39.46	12/2025 -	12/2026	5.96	12
126	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	02/2011	162.13 -	348.85	0.36	04/2028 -	12/2030	115.17	32
127	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]	03/1996	644.78 -	825.31	578.27	03/2017 -	12/2025	28.00	105
128	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	479.49	03/2016 -	03/2027	67.22	132
129	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	2,458.87	2,358.05	03/2019 -	06/2025	52.29	75
	<u>Southern Railway</u>								
130	Chinnasalem-Kallakurichi New Line (MM of cuddalore-Salem 191 KM) - [N22000567]	01/2006	417.50 -	419.44	29.36	03/2025 -	12/2025	.46	9
131	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	07/2008	677.12 -	788.05	105.18	03/2026 -	03/2027	16.38	12
132	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 -	2,053.39	340.67	03/2019 -	12/2027	1,601.23	105
133	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND'-AGASTIYAMPALLI [N22000079]	09/2007	724.69 -	3,118.34	1,956.62	02/2019 -	03/2027	330.30	97
	<u>West Central Railway</u>								
134	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	1,080.04	03/2022 -	09/2024	114.32	30
135	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	38.63	55
136	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55	27
137	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	3,032.46	2,696.51	03/2021 -	12/2025	614.19	57

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
138	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	3,230.57	202
	<u>Western Railway</u>								
139	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	04/2017	692.25 -	692.26	355.12	03/2020 -	12/2024	.00	57
140	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]	04/2008	318.24 -	1,531.55	699.32	03/2012 -	05/2024	381.26	146
141	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	1,395.03	03/2022 -	12/2026	33.13	57
142	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04 -	2,873.11	1,637.31	03/2022 -	02/2028	75.19	71
143	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	6,203.51	3,459.23	03/2022 -	03/2026	77.06	48
	Total		1,34,255.77 -	2,89,982.95	205,093.04				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
144	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25	66
145	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND) - [N24000885]	03/2016	160.27 -	213.97	132.00	09/2023 -	05/2024	33.51	8
146	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]	12/2022	173.06 -	219.00	-	02/2024 -	08/2025	26.55	18
147	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	37.66	89
148	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]	06/2016	236.78 -	263.26	211.51	09/2021 -	06/2024	11.18	33
149	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]	02/2016	178.85 -	278.54	232.61	05/2016 -	05/2024	55.74	96
150	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]	10/2022	246.60 -	291.00	-	02/2024 -	02/2026	18.00	24
151	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]	03/2016	271.17 291.20	291.20	175.00	11/2018 -	05/2024	7.39	66
152	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]	03/2018	293.10 -	315.00	306.60	08/2020 -	07/2024	7.47	47

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
153	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	13.30	26
154	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380	08/2020	302.62 -	345.62	324.68	02/2021 -	05/2024	14.21	39
155	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	97.48	114
156	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 -	503.28	430.14	11/2008 -	05/2024	57.43	186
157	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	500.93	09/2016 -	05/2024	14.18	92
158	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	340.76	08/2016 -	12/2024	15.19	100
159	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	02/2016	553.30 -	706.39	604.73	05/2016 -	05/2024	27.67	96
160	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	597.91	10/2016 -	05/2024	17.04	91
161	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	01/1991	675.00 -	780.77	616.26	02/2019 -	08/2024	15.67	66
162	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	795.92	11/2020 -	06/2024	5.24	43
163	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	892.54	09/2020 -	05/2024	1.71	44
164	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,681.11	10/2016 -	08/2024	51.77	94
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>								
165	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	79.43	06/2022 -	06/2024	7.77	24
166	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	219.33	252.60	07/2022 -	06/2024	6.02	23
167	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336	08/2020	230.45 -	244.91	198.24	04/2023 -	06/2024	6.27	14
168	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	137.31	01/2022 -	05/2024	42.32	28

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
169	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]	06/2020	277.50 -	302.02	252.10	01/2022 -	05/2024	8.84	28
170	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]	03/2020	292.24 -	331.17	262.54	07/2022 -	06/2024	13.32	23
171	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]	03/2020	361.53 -	365.42	92.56	06/2022 -	04/2024	1.08	22
172	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]	02/2017	387.00 -	391.02	386.81	09/2020 -	06/2024	1.04	45
173	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]	09/2020	262.84 -	414.20	216.21	05/2023 -	01/2025	57.59	20
174	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	09/2020	183.31 -	439.56	346.67	05/2022 -	10/2024	139.79	29
175	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]	04/2017	473.18 -	688.25	498.53	04/2023 -	09/2024	45.45	17
176	TLABUNG - LUNGLEI PKG-A - [N24001358]	03/2021	698.44 -	698.45	324.45	12/2022 -	12/2024	.00	24
177	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]	03/2018	500.09 -	698.81	365.22	11/2022 -	06/2024	39.74	19
178	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]	04/2017	428.11 -	746.39	553.53	09/2023 -	07/2024	74.35	10
179	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]	04/2017	404.29 -	750.32	553.95	04/2024 -	07/2024	85.59	3
180	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]	04/2017	519.09 -	785.65	626.13	04/2023 -	06/2024	51.35	14
181	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]	04/2017	537.82 -	789.05	713.93	04/2023 -	06/2024	46.71	14
182	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]	10/2017	818.00 -	887.68	854.65	06/2020 -	04/2024	8.52	46
183	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]	04/2017	518.53 -	906.76	751.53	06/2023 -	06/2024	74.87	12
184	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]	04/2017	642.96 -	988.23	686.43	06/2023 -	04/2024	53.70	10
185	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]	04/2017	640.07 -	1,286.35	1,126.30	07/2023 -	06/2024	100.97	11

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	<u>National Highways Authority Of India</u>								
186	BALANCE WORKS OF 4-LANING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	08/2022	199.31 -	199.38	187.81	02/2024 -	06/2024	.04	4
187	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	214.36	198.01	06/2022 -	05/2024	1.90	23
188	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	238.33	11/2021 -	12/2024	.99	37
189	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	.92	1
190	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91	48
191	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	375.58	353.50	04/2021 -	05/2024	61.55	37
192	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	09/2021	531.86 -	532.41	518.37	09/2023 -	12/2024	.10	15
193	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	327.05	06/2021 -	06/2024	20.87	36
194	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	394.56	09/2023 -	06/2024	.53	9
195	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	344.36	09/2022 -	09/2024	26.69	24
196	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	453.89	06/2023 -	05/2024	8.32	11
197	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	452.20	12/2021 -	06/2024	26.72	30
198	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	664.48	08/2021 -	06/2024	23.21	34
199	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	451.11	08/2023 -	05/2024	1.85	9
200	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	401.98	02/2021 -	12/2024	8.28	46
201	6L JAKKUVA - KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	289.90	03/2024 -	07/2024	15.73	4
202	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	511.14	03/2023 -	05/2024	.97	14

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
203	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	03/2017	754.54 -	808.60	800.29	03/2020 -	12/2024	7.16	57
204	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]	09/2021	622.00 -	817.91	334.50	09/2022 -	09/2024	31.50	24
205	TWO-LANING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	503.03	03/2020 -	12/2024	23.39	57
206	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]	12/2017	656.98 -	840.00	1,103.00	11/2022 -	05/2024	27.86	18
207	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHANMP BORDER TO JODM - [N24001214]	12/2017	217.96 -	884.00	2,298.00	12/2022 -	05/2024	305.58	17
208	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]	09/2021	774.16 -	893.08	439.34	09/2023 -	05/2024	15.36	8
209	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	09/2020	748.99 -	903.00	790.66	10/2023 -	12/2024	20.56	14
210	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2024	12.56	43
211	SIX-LANING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	04/2017	894.00 -	929.32	915.67	04/2020 -	06/2024	3.95	50
212	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	07/2020	899.00 -	947.00	954.19	07/2022 -	05/2024	5.34	22
213	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	09/2021	814.04 -	947.29	431.27	09/2023 -	05/2024	16.37	8
214	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	02/2020	808.31 -	958.00	794.27	01/2023 -	12/2024	18.52	23
215	4-LANING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]	03/2017	744.64 -	1,007.00	362.98	03/2020 -	07/2024	35.23	52
216	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]	01/2018	686.65 -	1,015.16	435.85	09/2020 -	09/2024	47.84	48
217	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]	09/2020	755.26 -	1,039.00	533.24	03/2024 -	12/2024	37.57	9
218	4-LANING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]	03/2017	1,059.73 -	1,071.00	878.19	03/2017 -	10/2024	1.06	91

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
219	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	12/2024	6.77	45
220	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	1,881.19	08/2019 -	05/2024	16.55	57
221	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	327.64	03/2024 -	12/2024	22.35	9
222	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	1,150.00	731.13	10/2019 -	06/2024	59.72	56
223	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	07/2024	15.39	34
224	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	903.49	02/2022 -	10/2024	22.90	32
225	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	371.48	07/2021 -	09/2024	1.72	38
226	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	693.06	12/2019 -	05/2024	1.33	53
227	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	713.95	03/2019 -	05/2025	4.85	74
228	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	961.30	10/2023 -	04/2024	7.20	6
229	BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJAPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,341.51	489.07	05/2024 -	08/2024	31.02	3
230	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	861.94	11/2021 -	12/2024	36.01	37
231	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,360.53	158.11	05/2024 -	11/2024	34.84	6
232	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	682.43	12/2020 -	09/2024	8.78	45
233	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	418.51	10/2021 -	09/2024	20.89	35
234	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	133.65	03/2023 -	07/2024	35.63	16
235	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	424.27	08/2024 -	12/2024	26.22	4

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
236	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	64.72	10/2021 -	07/2024	22.90	33
237	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,841.91	02/2021 -	09/2024	28.88	43
238	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	770.07	11/2021 -	12/2024	22.71	37
239	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,202.77	02/2022 -	12/2024	72.78	34
240	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	3,907.39	09/2022 -	09/2024	92.44	24
241	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,623.88	1,196.51	04/2019 -	06/2024	80.63	62
242	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,157.69	07/2020 -	06/2024	17.84	47
243	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,699.48	41.50	03/2024 -	10/2024	64.36	7
244	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	664.68	02/2023 -	12/2024	30.74	22
245	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	368.32	03/2024 -	06/2025	.77	15
246	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	51.71	12
247	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	12.67	10
248	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,193.28	12/2023 -	04/2024	18.93	4
249	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	246.67	10/2023 -	03/2025	56.41	17
250	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	05/2024	4.47	31
251	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	4.93	8

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
252	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]	10/2019	1,779.83 -	2,200.00	956.00	11/2023 -	12/2024	23.61	13
253	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]	11/2017	2,159.00 -	2,262.00	2,241.63	07/2021 -	12/2024	4.77	41
254	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]	05/2020	1,328.07 2,346.00	2,346.00	1,005.65	08/2023 -	08/2024	76.65	12
255	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	4,860.41	09/2016 -	06/2024	41.78	93
256	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	12/2024	26.92	21
257	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]	09/2020	2,334.68 2,335.00	2,494.20	907.57	03/2023 -	05/2024	6.83	14
258	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]	03/2018	2,120.40 -	2,565.63	1,428.96	01/2022 -	12/2024	21.00	35
259	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]	12/2018	2,375.87 -	2,566.80	2,358.88	02/2023 -	05/2024	8.04	15
260	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]	05/2014	1,655.01 -	2,639.00	1,822.06	08/2016 -	12/2024	59.46	100
261	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]	03/2018	1,872.68 -	2,756.09	1,065.91	10/2020 -	01/2025	47.17	51
262	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	20.89	21
263	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	09/2011	2,848.00 -	3,379.45	3,901.66	03/2014 -	06/2024	18.66	123
264	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]	03/2016	1,587.49 -	3,473.59	3,058.79	04/2019 -	06/2024	118.81	62
265	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]	02/2021	2,948.31 -	3,516.83	659.75	07/2024 -	12/2024	19.28	5
266	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]	10/2020	3,219.47 3,713.00	3,713.14	2,015.46	04/2024 -	05/2025	15.33	13
267	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	72.37	6
	Total		1,12,913.81 -	1,43,725.78	90,793.70				

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(April 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	<u>STEEL</u>								
	<u>National Mineral Development Corporation (Nmdc)</u>								
268	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	1,076.01	08/2024 -	01/2026	29.90	17
	Total		2,092.97 -	2,718.84	1,076.01				
	<u>TELECOMMUNICATIONS</u>								
	<u>Department Of Telecommunication</u>								
269	NETWORK FOR SPECTRUM - [N26000101	03/2012	13,334.00 -	34,953.45	22,626.69	07/2015 -	08/2024	162.14	109
	Total		13,334.00 -	34,953.45	22,626.69				
	<u>URBAN DEVELOPMENT</u>								
	<u>Ahmedabad Metro Rail</u>								
270	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,191.48	12/2018 -	06/2024	19.97	66
	<u>Maharashtra Metro Rail Corporation Ltd.</u>								
271	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,043.69	11/2021 -	06/2024	19.58	31
	<u>Patna Metro Rail Corporation</u>								
272	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	2,188.26	06/2024 -	09/2024	4.19	3
	Total		35,558.77 -	40,506.27	26,423.43				
	<u>WATER RESOURCES</u>								
	<u>Kolkata Metropolitan Development Authority</u>								
273	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84	51
	<u>Uttar Pradesh Jal Nigam</u>								
274	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008	10/2017	213.62 -	261.12	333.75	03/2022 -	04/2024	22.24	25
275	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31	22
	Total		1,202.52 -	1,605.50	347.09				
	Grand Total		6,00,475.67	9,82,750.38	677,516.58				

Details of Projects Without Date of Commissioning

Annexure - IX

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>ATOMIC ENERGY</u>				
	<u>Nuclear Power Corporation Of India Limited</u>				
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	12/2015 -	03/2024
	Total		11,459.00 -		
	<u>CIVIL AVIATION</u>				
	<u>Airport Authority Of India Limited</u>				
2	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
4	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
5	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	10/2021 -	12/2023
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	04/2021 -	12/2023
7	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	12/2023
8	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	02/2020 12/2021	01/2024
	Total		3,222.32 -		
	<u>COAL</u>				
	<u>Bharat Coking Coal Limited</u>				
9	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	05/2014 -	11/2023
	<u>Singareni Colliers Company Limited</u>				
10	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	03/2018 -	03/2024
	Total		562.18 -		
	<u>FINANCE</u>				
	<u>Cpwd For Finance</u>				
11	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
12	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC, TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
	<u>National Projects Construction Corporation Limited</u>				
13	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC, DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	<u>MINES</u>				
	<u>National Aluminum Company Limited (Nalco)</u>				
14	UTKAL D AND E COAL BLOCK - [N10000011]NALCO, ODISHA	05/2016	534.00 667.23	01/2020 11/2023	03/2024
	Total		534.00 -		
	<u>POWER</u>				
	<u>National Hydro-Electric Power Corporation</u>				
15	KALPI SOLAR POWER PROJECT - [N18000323]NHPC, UTTAR PRADESH	07/2020	314.64 -	03/2022 03/2024	03/2024
	<u>National Thermal Power Corporation</u>				
16	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC, UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
17	KERANDARI COAL MINING PROJECT - [N18000370]NTPC, JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
18	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC, TELANGANA	01/2016	10,598.98 -	11/2020 07/2022	02/2024
19	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC, WEST BENGAL	12/2016	529.68 633.80	11/2018 03/2024	03/2024
20	ANTA SOLAR 90 MW - [N18000292]NTPC, RAJASTHAN	01/2021	382.22 509.85	03/2022 02/2025	03/2024
21	BHENSARA 320 MW - [N18000293]NTPC, RAJASTHAN	01/2021	1,221.73 -	07/2022 03/2024	03/2024
22	CHHATTARGARH 150 MW - [N18000294]NTPC, RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024
23	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC, GUJARAT	01/2021	842.27 -	07/2022 03/2024	03/2024
24	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC, GUJARAT	05/2021	674.92 -	09/2022 03/2024	03/2024
25	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC, MADHYA PRADESH	06/2022	1,530.49 -	03/2024 02/2024	03/2024
	<u>Power Grid Corporation Of India Limited</u>				
26	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL, TAMIL NADU	05/2017	186.17 -	07/2019 -	02/2024
27	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL, RAJASTHAN	01/2020	562.86 -	01/2021 -	05/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
28	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
29	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
30	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
31	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023
32	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	12/2023
33	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2023
34	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023
35	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	03/2024
36	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	03/2024
	Total		25,440.91 -		
	<u>RAILWAYS</u>				
	<u>Ahmedabad Metro Rail</u>				
37	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>				
38	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	<u>East Central Railways</u>				
39	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	12/2023
	<u>East Coast Railway</u>				
40	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022
41	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	03/2020 -	03/2024
42	JAGDALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024
	<u>Kolkata Metro Rail Corporation Limited</u>				
43	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	<u>Metropolitan Rapid Transport Projects</u>				
44	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
45	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>North Central Railway</u>				
46	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	03/2021 -	12/2023
	<u>North East Frontier Railway</u>				
47	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
48	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
49	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023
50	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
	<u>North Western Railway</u>				
51	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	03/2024
	<u>Northern Railway</u>				
52	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
53	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	02/2024
	<u>South Central Railway</u>				
54	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	<u>West Central Railway</u>				
55	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 -	03/2024 -	03/2024
	<u>Western Railway</u>				
56	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024
57	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	- -	03/2024
58	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	- -	03/2024
	Total		43,623.49 -		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>				
	<u>Ahmedabad Metro Rail</u>				
59	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>				
60	REHABILITATION AND UPGRADEATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 -	02/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
61	REHABILITATION AND UPGRADE OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MORTH, ANDHRA PRADESH	01/2017	576.48 -	01/2018 -	02/2023
62	REHABILITATION AND UPGRADE TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MORTH, PUNJAB	03/2018	293.64 -	08/2020 -	03/2023
63	SELDOH TO PANVAR - [N24001097]MORTH, MAHARASHTRA	07/2018	404.33 404.00	05/2020 -	03/2024
64	REHABILITATION AND UPGRADE TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MORTH, ANDHRA PRADESH	08/2020	222.61 -	03/2021 -	03/2024
65	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MORTH, ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024
66	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MORTH, ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	03/2024
67	REHABILITATION AND UPGRADE OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MORTH, ANDHRA PRADESH	03/2018	228.32 -	08/2018 -	05/2022
68	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MORTH, ANDHRA PRADESH	08/2016	350.61 -	01/2017 -	06/2023
69	REHABILITATION AND UPGRADE OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MORTH, ANDHRA PRADESH	03/2018	289.67 290.00	08/2018 -	10/2022
70	REHABILITATION AND UPGRADE OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MORTH, ANDHRA PRADESH	01/2016	386.09 -	05/2016 -	10/2022
71	REHABILITATION AND UPGRADE OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MORTH, ANDHRA PRADESH	03/2016	444.84 -	09/2016 -	10/2022
72	REHABILITATION AND UPGRADE OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MORTH, ANDHRA PRADESH	11/2016	376.25 -	08/2017 -	10/2022
73	REHABILITATION AND UPGRADE OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MORTH, ANDHRA PRADESH	11/2016	290.15 -	05/2017 -	11/2022
74	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MORTH, ANDHRA PRADESH	02/2017	429.43 -	11/2017 -	11/2022
75	REHABILITATION UPGRADE OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MORTH, ANDHRA PRADESH	01/2016	348.95 -	08/2016 -	11/2022
76	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MORTH, ANDHRA PRADESH	06/2020	221.40 -	05/2021 -	12/2022
77	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MORTH, PUNJAB	10/2017	1,069.59 -	10/2019 -	12/2023
78	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MORTH, ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
79	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
80	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 273.49	12/2017 -	12/2017
81	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
82	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
83	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	03/2019 -	03/2019
84	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	06/2019
85	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
86	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
87	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
88	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
89	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
90	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
91	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
92	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
93	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 253.43	12/2019 -	12/2019
94	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
95	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
96	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	05/2020 -	05/2020
97	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
98	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DSIGN CH0.0) TO KM 275/622(DSIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
99	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
100	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
101	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
102	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
103	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
104	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
105	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
106	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 -	09/2021
107	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
108	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
109	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
110	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 -	03/2022
111	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	04/2022
112	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 -	04/2022
113	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	06/2022
114	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
115	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 -	07/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
116	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	11/2022
117	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
118	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 12/2022	12/2022
119	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
120	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
121	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
122	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
123	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
124	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 -	03/2018 03/2023	03/2023
125	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 -	03/2023
126	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
127	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
128	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
129	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
130	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
131	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 -	05/2023
132	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 -	05/2023
133	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above					(April 2024)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
134	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
135	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
136	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023
137	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
138	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023
139	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023
140	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
141	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
142	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
143	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
144	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- 09/2023	09/2023
145	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 -	09/2023
146	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	02/2017 12/2022	10/2023
147	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	05/2019 -	10/2023
148	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	10/2023
149	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	10/2023
150	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023
151	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	12/2019 -	11/2023
152	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	11/2019 -	11/2023
153	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	08/2020 -	11/2023
154	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	07/2019 -	11/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
155	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- 02/2021	12/2023
156	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023
157	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023
158	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023
159	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	07/2019 -	12/2023
160	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	06/2019 -	12/2023
161	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023
162	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	06/2019 -	12/2023
163	AMD I TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	06/2019 -	12/2023
164	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	09/2019 -	12/2023
165	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	08/2019 -	12/2023
166	PIMPLA TO MANJARUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	08/2019 -	12/2023
167	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	- -	12/2023
168	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	07/2019 -	12/2023
169	SALAIKHURD TO TIJORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	12/2019 -	12/2023
170	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	05/2020 -	12/2023
171	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	12/2019 -	12/2023
172	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	12/2023
173	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	09/2019 -	12/2023
174	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	08/2020 -	12/2023
175	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023
176	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	06/2020 -	12/2023
177	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	12/2019 -	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
178	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	12/2023
179	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	07/2019 -	12/2023
180	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	07/2019 -	12/2023
181	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	07/2019 -	12/2023
182	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	07/2019 -	12/2023
183	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	09/2018 -	12/2023
184	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	06/2019 -	12/2023
185	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	06/2019 -	12/2023
186	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	06/2019 -	12/2023
187	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	06/2021 -	12/2023
188	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	04/2020 -	12/2023
189	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 -	12/2023
190	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	12/2023
191	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023
192	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023
193	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023
194	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023
195	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	12/2023
196	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	03/2018 -	01/2024
197	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	02/2024
198	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	03/2024
199	SHAHAPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	12/2019 -	03/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
200	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	12/2019 -	03/2024
201	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	12/2019 -	03/2024
202	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	12/2019 -	03/2024
203	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	09/2019 -	03/2024
204	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	12/2019 -	03/2024
205	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	06/2019 -	03/2024
206	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	06/2019 -	03/2024
207	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 -	03/2024
208	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 12/2024	03/2024
209	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 309.99	07/2024 -	03/2024
210	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	11/2023 -	03/2024
211	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024
212	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024
213	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	03/2024 -	03/2024
214	REHABILITATION AND UPGRADE OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>				
215	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
216	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
217	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
218	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
219	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540]NHIDCL,MANIPUR	03/2022	152.11 -	02/2025 -	02/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (April 2024)					
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
220	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
221	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
222	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
223	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
224	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
225	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
226	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
227	JORAM - KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
228	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023
229	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
230	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
231	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
232	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	10/2022 10/2022	10/2023
233	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	04/2022 10/2022	10/2023
234	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	09/2019 11/2022	12/2023
235	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	12/2021 08/2022	12/2023
236	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	04/2022 05/2022	12/2023
237	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	03/2022 12/2023	12/2023
238	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	07/2019 -	12/2023
239	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
240	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	12/2023 -	12/2023
241	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	06/2022 01/2024	01/2024
242	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	07/2022 01/2024	01/2024
243	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	06/2023 01/2024	01/2024
244	2 LANE WITH HARD SHOULDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	12/2019 03/2023	02/2024
245	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	04/2022 02/2024	02/2024
246	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	05/2018 -	03/2024
247	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	11/2020 12/2022	03/2024
248	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	09/2020 11/2022	03/2024
249	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	09/2018 06/2023	03/2024
250	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	05/2022 10/2022	03/2024
251	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	04/2023 10/2023	03/2024
252	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	12/2022 -	03/2024
253	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL,MIZORAM	03/2021	374.39 374.39	12/2022 03/2024	03/2024
254	JORAM - KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	04/2022 12/2023	03/2024
255	JORAM - KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	04/2022 02/2024	03/2024
256	JORAM - KOLORIANG ROAD FROM EXISTING KM 122.600 TO KM 138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	04/2022 02/2024	03/2024
257	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	06/2022 -	03/2024
258	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	12/2023 -	03/2024
National Highways Authority Of India					

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
259	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 04/2023	04/2023
260	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 04/2024	05/2023
261	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
262	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
263	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 04/2024	06/2023
264	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 06/2024	07/2023
265	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 04/2024	07/2023
266	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 05/2024	08/2023
267	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	01/2022 08/2023	08/2023
268	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 08/2023	08/2023
269	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 04/2024	08/2023
270	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 06/2024	09/2023
271	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 04/2024	10/2023
272	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 04/2024	10/2023
273	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023
274	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	03/2020 -	11/2023
275	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023
276	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH	06/2020	2,002.79 -	11/2023 -	11/2023
277	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	12/2023 04/2024	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
278	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	12/2020 -	12/2023
279	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	10/2022 12/2023	12/2023
280	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	10/2022 01/2024	01/2024
281	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	05/2021 11/2022	01/2024
282	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 01/2024	01/2024
283	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	10/2020 -	01/2024
284	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]NHAI,ANDHRA PRADESH	03/2020	1,863.09 -	01/2024 01/2022	01/2024
285	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	08/2019 -	02/2024
286	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,567.73	05/2020 11/2023	02/2024
287	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA	02/2022	2,747.00 -	02/2024 -	02/2024
288	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 02/2024	02/2024
289	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]NHAI,ANDHRA PRADESH	02/2021	772.70 -	02/2024 -	02/2024
290	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]NHAI,BIHAR	01/2018	895.39 -	04/2024 -	03/2024
291	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	03/2024
292	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI,MAHARASHTRA	03/2022	1,549.02 -	03/2024 -	03/2024
293	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR	12/2021	552.55 553.00	03/2024 -	03/2024
294	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR	03/2021	1,020.84 -	03/2024 -	03/2024
295	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR	03/2022	1,485.66 -	03/2024 -	03/2024
296	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 210.81	08/2023 -	03/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (April 2024)					
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
297	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH	08/2021	1,147.26 -	03/2024 -	03/2024
298	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 08/2023	03/2024
299	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	03/2023 -	03/2024
	Total		1,08,535.67 -		
	<u>TELECOMMUNICATIONS</u>				
	<u>Bharat Sanchar Nigam Limited</u>				
300	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	03/2024 -	03/2024
	Total		185.27 -		
	<u>URBAN DEVELOPMENT</u>				
	<u>Central Public Works Department</u>				
301	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	09/2020 02/2024	02/2024
	<u>Chennai Metro Rail Ltd</u>				
302	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 -	02/2021
303	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	-
	<u>Delhi Metro Rail Corporation</u>				
304	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
305	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	<u>Kochi Metro Rail Corporation Ltd</u>				
306	KOCHI METRO RAIL PROJECT - [N28000081]KMRL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	<u>Mumbai Metro Rail Corporation Ltd</u>				
307	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023
	Total		86,137.76 -		
	<u>WATER RESOURCES</u>				
	<u>Brahmaputra Board</u>				
308	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 03/2024	12/2023
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
309	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
310	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
311	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
312	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
313	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
314	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
315	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
316	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023
317	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023
318	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024
319	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024
320	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024
<u>Delhi Jal Board</u>					
321	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
322	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
323	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
324	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
325	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
<u>Kolkata Metropolitan Development Authority</u>					
326	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL	02/2014	274.76 -	12/2019 -	12/2019
327	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
328	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
329	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
330	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023
331	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
332	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024
	<u>Polavaram Project Authority</u>				
333	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA, ANDHRA PRADESH	02/2009	10,151.04 -	03/2020 -	03/2024
	<u>Uttar Pradesh Jal Nigam</u>				
334	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam, UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
335	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam, UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
336	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam, UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
337	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam, UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
338	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam, UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023
339	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam, UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024
	<u>Uttarakhand Pey Jal Nigam</u>				
340	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam, UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		20,898.84 -		
	<u>SOCIAL JUSTICE</u>				
	<u>Central Public Works Department</u>				
341	CENTRE FOR DISABILITY SPORTS - [N38000001]CPWD, MADHYA PRADESH	02/2019	170.99 -	03/2024 -	03/2024
	Total		170.99 -		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>				
	<u>Cpwd Of Higher Education</u>				
342	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION, KERALA	01/2010	165.23 -	10/2012 -	10/2012
343	2000 BOYS HOSTEL (1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION, JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
344	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION, ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
345	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION, CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
346	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION, KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(April 2024)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
347	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,085.04	04/2023 12/2023	12/2023
348	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 496.00	06/2017 01/2024	01/2024
349	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	07/2020 11/2023	02/2024
	Total		4,047.60 -		
	<u>HOME AFFAIRS</u>				
	<u>Cpwd For Mha</u>				
350	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	<u>DONER</u>				
	<u>Hscl For Doner</u>				
351	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGHALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	<u>RENEWABLE ENERGY</u>				
	<u>Cpwd For Renewable Energy</u>				
352	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	Grand Total		3,06,226.84		

Details of Projects Without Original Date of Commissioning

Annexure - X

Costing Rs. 150 Crore and above (April 2024)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>RAILWAYS</u>								
	<u>East Central Railways</u>								
1	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	2,350.00	2,351.69	- -	06/2024	-	0/0
2	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,087.36	2,087.36	2,095.06	- -	12/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 803.09	2,722.16	2,299.74	- -	12/2024	-	0/0
4	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,159.86	- -	01/2025	-	0/0
5	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,621.40	- -	03/2025	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	474.69	- -	03/2025	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	426.95	- -	12/2026	-	0/0
8	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	559.64	- -	03/2027	-	0/0
	<u>North Central Railway</u>								
9	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 746.83	746.83	39.54	- 12/2026	12/2026	0(R3)	0/0
	<u>North Eastern Railway</u>								
10	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	694.09	- -	03/2025	-	0/0
	<u>South Western Railway</u>								
11	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,495.59	2,495.59	1,518.08	- -	02/2027	-	2/2
12	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	209.32	- -	12/2027	-	0/0
	<u>Southern Railway</u>								
13	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	1,416.49	1.63	- -	03/2025	-	0/0
14	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 3,785.45	3,785.45	3,027.76	- 12/2026	12/2026	0(R3)	0/0
15	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,631.34	830.26	- 12/2026	03/2027	3(R3)	0/0
	<u>Western Railway</u>								
16	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	518.09	- 10/2025	10/2025	0(R3)	0/0

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above (April 2024)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Total		14,518.27	27,695.31	17,827.80				2/2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
17	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44	388.44	240.05	-	06/2024	-	0/0
	Total		388.44	388.44	240.05				0/0
	<u>URBAN DEVELOPMENT</u>								
	<u>National Building Construcion Corporation Ltd</u>								
18	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00	2,694.00	2,257.61	-	05/2024	-	2/9
	Total		2,694.00	2,694.00	2,257.61				2/9
	Grand Total		17,600.71	30,777.75	20,325.46				4/11

Details of Projects Without Milestones w.r.t. Original Schedule

Annexure - XI

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	<u>CIVIL AVIATION</u>					
	<u>Airport Authority Of India Limited</u>					
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	04/2020 04/2024	04/2024	0/0
2	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]AAI,RAJASTHAN	06/2023	887.00 -	03/2026 -	03/2026	0/0
	<u>COAL</u>					
	<u>Bharat Coking Coal Limited</u>					
3	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	03/2017 -	06/2024	0/0
4	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	04/2018 -	09/2024	0/0
	<u>Central Coal Fields Limited</u>					
5	SIRKA OCP - [N06000239]CCL,JHARKHAND	05/2020	222.82 -	03/2025 -	03/2025	0/0
6	EPR TAPIN SOUTH OCP - [N06000241]CCL,JHARKHAND	11/2020	230.41 -	03/2025 -	03/2025	0/0
7	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]CCL,JHARKHAND	07/2021	778.80 -	03/2026 -	03/2026	0/0
8	EXPANSION OF KARO OCP - [N06000246]CCL,JHARKHAND	01/2022	908.47 -	03/2026 -	03/2026	0/0
9	EPR PUNDI OCP - [N06000242]CCL,JHARKHAND	11/2020	713.35 -	03/2027 -	03/2027	0/0
10	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]CCL,JHARKHAND	08/2020	7,254.37 -	03/2028 -	03/2028	0/0
11	EXPANSION PROJECT AMRAPALI OCP - [N06000217]CCL,JHARKHAND	08/2020	5,136.15 -	03/2028 -	03/2028	0/0
12	EPR ROHINI KARKATA OCP - [N06000243]CCL,JHARKHAND	01/2021	1,020.42 -	03/2028 -	03/2028	0/0
13	EXPANSION OF ASHOK OCP - [N06000247]CCL,JHARKHAND	05/2021	2,898.28 -	03/2028 -	03/2028	0/0
14	JHARKHAND LAIYO OCP - [N06000240]CCL,JHARKHAND	08/2020	764.57 -	03/2031 -	03/2031	0/0
15	KOTRE BASANTPUR PACHMO OCP - [N06000237]CCL,JHARKHAND	08/2020	861.06 625.40	03/2032 -	03/2032	0/0
16	CHANDRAGUPT OCP - [N06000238]CCL,JHARKHAND	08/2020	973.50 -	03/2032 -	03/2032	0/0
17	EXPANSION OF KONAR OCP - [N06000245]CCL,JHARKHAND	01/2022	799.34 -	03/2032 -	03/2032	0/0
	<u>Eastern Coal Fields Limited</u>					
18	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL,WEST BENGAL	04/2020	483.65 -	03/2025 03/2026	03/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
19	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL, WEST BENGAL	11/2020	888.99 -	03/2025 03/2026	03/2026	0/0
20	BONJEMEHARI EXPANSION OCP - [N06000244]ECL, WEST BENGAL	08/2021	570.12 -	03/2025 03/2026	03/2026	0/0
21	SONEPUR BAZARI EXPANSION OC - [N06000220]ECL, WEST BENGAL	07/2021	5,365.88 5,366.00	03/2029 -	03/2029	0/0
22	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]ECL, WEST BENGAL	04/2020	1,210.12 -	03/2029 -	03/2029	0/0
	<u>Mahanadi Coal Fields Limited</u>					
23	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	03/2018 -	03/2026	0/0
24	GOPALJI-KANIHA OCP - [N06000229]MCL, ODISHA	08/2020	8,416.19 -	03/2028 -	03/2028	0/0
25	BALARAM EXPANSION OCP - [N06000230]MCL, ODISHA	08/2020	3,504.21 -	03/2029 -	03/2029	0/0
26	SUBHADRA OCP - [N06000249]MCL, ODISHA	05/2021	1,693.81 -	03/2027 03/2029	03/2029	0/0
27	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]MCL, ODISHA	12/2022	2,264.68 -	03/2029 -	03/2029	0/0
28	BHUBANESWARI EXPANSION OCP - [N06000227]MCL, ODISHA	08/2020	3,145.45 -	03/2031 -	03/2031	0/0
	<u>Neyveli Lignite Corporation</u>					
29	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270]NLC, ODISHA	01/2024	27,213.00 -	05/2029 -	05/2029	0/0
	<u>South-Eastern Coal Fields Limited</u>					
30	JAMPALI OCP RCE - [N06000198]SECL, CHHATTISGARH	05/2020	278.64 -	03/2024 03/2025	03/2025	0/0
31	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL, CHHATTISGARH	07/2016	459.49 -	03/2020 03/2005	03/2025	0/0
32	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL, MADHYA PRADESH	03/2021	496.28 -	03/2028 -	03/2029	0/0
	<u>MINES</u>					
	<u>National Aluminum Company Limited (Nalco)</u>					
33	POTTANGI BAUXITE MINES - [N10000016]NALCO, ODISHA	05/2018	1,437.00 1,381.00	12/2024 03/2025	05/2025	0/0
	<u>STEEL</u>					
	<u>Steel Authority Of India Limited (Sail)</u>					
34	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]SAIL, JHARKHAND	09/2023	513.82 -	07/2025 -	07/2025	0/0
35	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]SAIL, CHHATTISGARH	11/2023	884.10 -	10/2025 -	10/2025	0/0
36	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131]SAIL, CHHATTISGARH	10/2023	471.83 -	06/2026 -	06/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
1	2	3	4	5	6	7
37	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]SAIL,JHARKHAND	11/2023	627.31 -	11/2026 -	11/2026	0/0
38	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]SAIL, WEST BENGAL	11/2023	916.78 -	12/2026 -	12/2026	0/0
	<u>PETROLEUM</u>					
	<u>Bharat Petroleum Corporation Limited</u>					
39	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	03/2024 -	09/2024	0/0
40	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]BPCL,JAMMU AND KASHMIR	04/2021	676.89 -	03/2025 -	03/2025	0/0
41	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	06/2024 -	04/2025	0/0
42	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]BPCL,MAHARASHTRA	03/2023	405.00 -	07/2025 -	07/2025	0/0
43	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	02/2017 10/2025	10/2025	0/0
44	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	03/2025 -	10/2025	0/0
45	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]BPCL,KERALA	03/2023	621.87 -	03/2026 -	03/2026	0/0
46	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]BPCL,MAHARASHTRA	05/2023	2,585.00 -	05/2026 -	05/2026	0/0
47	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518]BPCL,MADHYA PRADESH	05/2023	43,367.00 -	05/2028 -	05/2028	0/0
48	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]BPCL,TAMIL NADU	12/2022	3,685.00 -	03/2030 -	03/2030	0/0
49	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]BPCL, WEST BENGAL	12/2022	1,017.00 -	03/2030 -	03/2030	0/0
50	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]BPCL,BIHAR	12/2022	3,638.00 -	03/2030 -	03/2030	0/0
51	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]BPCL,RAJASTHAN	12/2022	3,207.00 -	06/2030 -	06/2030	0/0
52	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523]BPCL,BIHAR	12/2022	3,919.00 -	06/2030 -	06/2030	0/0
53	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525]BPCL,UTTAR PRADESH	12/2022	16,654.00 -	06/2030 -	06/2030	0/0
	<u>Hindustan Petroleum Corporation Limited</u>					
54	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]HPCL,ASSAM	03/2023	156.36 156.36	03/2026 03/2026	03/2026	0/0
	<u>Indian Oil Corporation Limited</u>					
55	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	08/2023 05/2024	05/2024	0/0
56	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	10/2023 05/2024	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
57	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	12/2023 08/2024	08/2024	0/0
58	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]IOCL,TAMIL NADU	03/2022	564.00 -	11/2024 -	11/2024	0/0
59	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	09/2023 12/2024	12/2024	0/0
60	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	10/2024 12/2024	12/2024	0/0
61	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	07/2024 12/2024	12/2024	0/0
62	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]IOCL,TAMIL NADU	01/2023	346.70 -	01/2025 -	01/2025	0/0
63	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	04/2022 03/2025	03/2025	0/0
64	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]IOCL,HARYANA	03/2022	1,459.00 2,102.79	03/2025 -	03/2025	0/0
65	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]IOCL,BIHAR	01/2022	389.00 -	04/2025 -	04/2025	0/0
66	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]IOCL,MAHARASHTRA	06/2017	281.35 -	05/2025 -	05/2025	0/0
67	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	09/2024 -	08/2025	0/0
68	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]IOCL,MAHARASHTRA	09/2022	165.00 -	08/2025 -	08/2025	0/0
69	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	08/2025 09/2025	09/2025	0/0
70	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	07/2025 12/2025	12/2025	0/0
71	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]IOCL,JHARKHAND	03/2023	202.07 -	02/2026 -	02/2026	0/0
72	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	10/2025 -	03/2026	0/0
73	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	07/2024 05/2026	05/2026	0/0
74	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	10/2024 08/2026	08/2026	0/0
75	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	07/2026 09/2026	09/2026	0/0
76	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	06/2026 -	11/2026	0/0
77	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	04/2025 12/2026	12/2026	0/0
78	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	02/2027 09/2028	09/2028	0/0
79	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	08/2027 02/2029	02/2029	0/0
80	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	02/2028 08/2029	08/2029	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
81	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	02/2028 08/2029	08/2029	0/0
82	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	02/2028 08/2029	08/2029	0/0
83	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	02/2028 08/2029	08/2029	0/0
84	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	12/2029 03/2030	03/2030	0/0
85	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]IOCL,TAMIL NADU	10/2018	2,998.00 -	03/2030 -	03/2030	0/0
86	CGD PROJECT AT SALEM DISTRICT - [N16000419]IOCL,TAMIL NADU	10/2018	1,304.00 -	03/2030 -	03/2030	0/0
87	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	08/2027 03/2030	03/2030	0/0
88	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	12/2029 03/2030	03/2030	0/0
89	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	12/2029 03/2030	03/2030	0/0
90	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	12/2029 03/2030	03/2030	0/0
91	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]IOCL,ANDHRA PRADESH	03/2022	1,420.00 -	03/2030 -	03/2030	0/0
92	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]IOCL,TAMIL NADU	03/2022	501.00 -	03/2030 -	03/2030	0/0
93	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]IOCL,MAHARASHTRA	03/2022	865.00 -	03/2030 -	03/2030	0/0
94	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]IOCL,PUNJAB	03/2022	151.00 -	03/2030 -	03/2030	0/0
95	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAR DISTRICTS - [N16000489]IOCL,RAJASTHAN	03/2022	575.00 -	03/2030 -	03/2030	0/0
96	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]IOCL,TAMIL NADU	03/2022	1,328.00 -	03/2030 -	03/2030	0/0
97	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]IOCL,WEST BENGAL	03/2022	609.00 -	03/2030 -	03/2030	0/0
98	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]IOCL,TAMIL NADU	03/2022	1,295.00 -	03/2030 -	03/2030	0/0
99	CGD PROJECT AT JAMMU DISTRICTS - [N16000527]IOCL,JAMMU AND KASHMIR	03/2022	538.00 -	03/2032 -	03/2032	0/0
<u>Numaligarh Refinery Limited</u>						
100	DCU REVAMP PROJECT - [N16000511]NRL,ASSAM	08/2021	370.00 -	03/2025 -	03/2025	0/0
101	POWER RECOVERY TURBINE IN PFCCU - [N16000510]NRL,ASSAM	03/2023	293.50 -	07/2025 -	07/2025	0/0
<u>Oil & Natural Gas Corporation Limited</u>						
102	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]ONGC,MAHARASHTRA	11/2022	1,219.48 -	05/2024 -	05/2024	0/0
103	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]ONGC,GUJARAT	07/2021	320.20 -	07/2024 -	07/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
104	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	06/2024 -	11/2024	0/0
105	MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526]ONGC,MAHARASHTRA	02/2024	2,329.45 -	05/2026 -	05/2026	0/0
106	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]ONGC,GUJARAT	11/2022	837.34 -	08/2026 -	08/2026	0/0
	<u>Oil India Limited</u>					
107	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]OIL,ASSAM	06/2021	860.00 -	12/2024 -	12/2024	0/0
108	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	07/2024 03/2024	12/2024	0/0
	<u>POWER</u>					
	<u>Bharat Heavy Electricals Limited</u>					
109	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]BHEL,CHHATTISGARH	08/2023	15,530.00 -	06/2028 -	06/2028	0/0
110	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]BHEL,UTTAR PRADESH	03/2024	17,195.31 -	02/2030 -	02/2030	0/0
	<u>Chenab Valley Power Projects [P] Limited</u>					
111	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	04/2020 07/2025	09/2026	0/0
112	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	08/2024 -	09/2026	0/0
113	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	11/2026 -	12/2027	0/0
	<u>National Hydro-Electric Power Corporation</u>					
114	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 -	03/2022 03/2024	03/2024	0/0
115	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	11/2023 -	12/2024	0/0
116	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	05/2024 -	05/2025	0/0
117	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	09/2010 -	05/2026	0/0
118	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	02/2026 -	12/2026	0/0
119	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	03/2024 -	12/2027	0/0
120	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]NHPC,ARUNACHAL PRADESH	02/2023	31,876.39 -	02/2032 -	02/2032	0/0
	<u>National Thermal Power Corporation</u>					
121	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023	0/0
122	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 509.85	03/2022 02/2025	03/2024	0/0
123	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	07/2022 03/2024	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
124	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024	0/0
125	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	07/2022 03/2024	03/2024	0/0
126	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	09/2022 03/2024	03/2024	0/0
127	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH	06/2022	1,530.49 -	03/2024 02/2024	03/2024	0/0
128	CHATTI BARIATU COAL MINING PROJECT - [N18000369]NTPC,JHARKHAND	03/2015	1,314.00 -	04/2024 -	04/2024	0/0
129	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	05/2023 06/2024	06/2024	0/0
130	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	03/2024 06/2024	06/2024	0/0
131	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	09/2021 09/2024	09/2024	0/0
132	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	08/2023 09/2024	09/2024	0/0
133	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	08/2023 09/2024	09/2024	0/0
134	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	08/2023 09/2024	09/2024	0/0
135	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]NTPC,GUJARAT	09/2022	7,179.54 -	09/2024 09/2024	09/2024	0/0
136	BADAM COAL MINING PROJECT - [N18000367]NTPC,JHARKHAND	02/2019	501.79 -	10/2024 -	10/2024	0/0
137	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	03/2024 12/2024	12/2024	0/0
138	KHAWDA 1200MW (4X300MW) IN KHAWDA RE PARK - [N18000365]NTPC,GUJARAT	06/2023	6,283.81 -	12/2024 -	12/2024	0/0
139	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC,GUJARAT	07/2022	1,316.02 -	03/2025 12/2024	03/2025	0/0
140	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	01/2025 05/2025	05/2025	0/0
Power Grid Corporation Of India Limited						
141	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	07/2019 -	02/2024	0/0
142	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 -	01/2021 -	05/2023	0/0
143	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023	0/0
144	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023	0/0
145	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023	0/0
146	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
147	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	12/2023	0/0
148	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2023	0/0
149	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023	0/0
150	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	03/2024	0/0
151	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	03/2024	0/0
152	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	11/2021 -	04/2024	0/0
153	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	09/2022 -	05/2024	0/0
154	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	12/2022 -	05/2024	0/0
155	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	05/2024 -	05/2024	0/0
156	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	03/2018 -	06/2024	0/0
157	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	03/2023 -	06/2024	0/0
158	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	09/2023 -	07/2024	0/0
159	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	11/2023 -	07/2024	0/0
160	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	02/2020 -	09/2024	0/0
161	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	12/2022 -	09/2024	0/0
162	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	12/2022 -	09/2024	0/0
163	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	06/2023 -	09/2024	0/0
164	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	11/2023 -	09/2024	0/0
165	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]PGCIL,CHHATTISGARH	03/2023	271.69 -	09/2024 -	09/2024	0/0
166	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]PGCIL,RAJASTHAN	03/2023	1,433.28 -	09/2024 -	09/2024	0/0
167	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]PGCIL,MULTI STATE	03/2023	3,546.94 -	11/2024 -	11/2024	0/0
168	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	12/2018 -	12/2024	0/0
169	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]PGCIL,MULTI STATE	03/2022	288.71 -	12/2024 -	12/2024	0/0
170	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]PGCIL,GUJARAT	03/2023	922.30 -	12/2024 -	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
171	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]PGCIL, GUJARAT	03/2023	966.79 -	12/2024 -	12/2024	0/0
172	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]PGCIL, RAJASTHAN	06/2023	202.39 -	01/2025 -	12/2024	0/0
173	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]PGCIL, RAJASTHAN	08/2023	688.74 -	02/2025 -	02/2025	0/0
174	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL, MULTI STATE	12/2014	4,754.42 -	12/2018 -	03/2025	0/0
175	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]PGCIL, MULTI STATE	07/2022	186.19 -	03/2025 -	03/2025	0/0
176	ER WR TRANSMISSION LIMITED - [N18000353]PGCIL, MULTI STATE	03/2023	281.16 -	03/2025 -	03/2025	0/0
177	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]PGCIL, CHHATTISGARH	03/2023	260.30 -	03/2025 -	03/2025	0/0
178	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]PGCIL, GUJARAT	03/2023	815.12 -	03/2025 -	03/2025	0/0
179	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]PGCIL, GUJARAT	03/2023	1,167.55 -	03/2025 -	03/2025	0/0
180	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]PGCIL, GUJARAT	03/2023	2,820.99 -	03/2025 -	03/2025	0/0
181	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]PGCIL, RAJASTHAN	12/2022	331.00 -	03/2025 -	03/2025	0/0
182	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]PGCIL, MULTI STATE	02/2022	318.12 -	04/2025 -	04/2025	0/0
183	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]PGCIL, RAJASTHAN	10/2023	2,211.00 -	04/2025 -	04/2025	0/0
184	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]PGCIL, RAJASTHAN	10/2023	1,796.00 -	04/2025 -	04/2025	0/0
185	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]PGCIL, RAJASTHAN	09/2023	2,191.00 -	04/2025 -	04/2025	0/0
186	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]PGCIL, RAJASTHAN	11/2023	428.00 -	06/2025 -	06/2025	0/0
187	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377]PGCIL, MAHARASHTRA	11/2023	224.00 -	07/2025 -	07/2025	0/0
188	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL, ANDHRA PRADESH	09/2023	1,249.00 -	03/2025 -	09/2025	0/0
189	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]PGCIL, MULTI STATE	10/2022	307.87 -	10/2025 -	10/2025	0/0
190	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]PGCIL, ODISHA	03/2023	524.04 -	11/2025 -	11/2025	0/0
	<u>Satluj Jal Vidyut Nigam Limited</u>					
191	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN, MADHYA PRADESH	11/2022	646.17 -	04/2024 -	05/2024	0/0
192	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN, MAHARASHTRA	04/2022	5,491.89 532.00	05/2024 -	03/2025	0/0
	<u>HEALTH AND FAMILY WELFARE</u>					
	<u>Cpwd For Health</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
193	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 1,620.00	09/2023 05/2024	05/2024	0/0
194	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 1,828.00	09/2025 09/2025	09/2025	0/0
195	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	06/2021 06/2026	06/2026	0/0
	<u>RAILWAYS</u>					
	<u>Ahmedabad Metro Rail</u>					
196	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024	0/0
	<u>Central Railways</u>					
197	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	03/2024 -	06/2024	0/0
198	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	03/2023 -	12/2024	0/0
199	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	03/2022 -	12/2024	0/0
200	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	03/2022 -	03/2025	0/0
201	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	03/2022 -	03/2025	0/0
202	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	03/2023 -	03/2025	0/0
203	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	03/2021 -	12/2025	0/0
204	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	03/2021 -	12/2025	0/0
205	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]CR,MAHARASHTRA	02/2023	836.12 -	03/2027 -	03/2026	0/0
206	BARAMATI - LONAND - [N22000615]CR,MAHARASHTRA	02/1999	736.44 -	03/2027 -	03/2026	0/0
207	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	03/2023 -	12/2026	0/0
208	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	03/2026 -	12/2026	0/0
209	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	03/2023 -	03/2027	0/0
210	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]CR,MAHARASHTRA	08/2022	955.00 -	08/2027 -	03/2027	0/0
211	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]CR,MAHARASHTRA	01/2019	904.92 -	03/2028 -	03/2027	0/0
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>					
212	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020	0/0
	<u>East Central Railways</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
213	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	12/2023	0/0
214	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	- -	06/2024	0/0
215	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	03/2021 -	06/2024	0/0
216	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	03/2021 -	06/2024	0/0
217	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]ECR,BIHAR	06/2019	983.62 253.23	06/2025 -	06/2024	0/0
218	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	03/2024 -	07/2024	0/0
219	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	03/2019 -	08/2024	0/0
220	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	03/2020 -	09/2024	0/0
221	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,087.36	- -	12/2024	0/0
222	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 803.09	- -	12/2024	0/0
223	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	- -	01/2025	0/0
224	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	- -	03/2025	0/0
225	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	- -	03/2025	0/0
226	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]ECR,BIHAR	07/2022	486.00 -	07/2027 -	06/2025	0/0
227	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]ECR,BIHAR	10/2022	234.00 223.69	10/2027 -	06/2025	0/0
228	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]ECR,JHARKHAND	01/2018	487.73 -	12/2025 -	12/2025	0/0
229	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	03/2020 -	03/2026	0/0
230	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	- -	12/2026	0/0
231	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	- -	03/2027	0/0
232	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]ECR,BIHAR	02/2019	496.47 -	06/2028 -	03/2027	0/0
233	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]ECR,UTTAR PRADESH	10/2022	199.96 -	10/2027 -	10/2027	0/0
234	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]ECR,JHARKHAND	11/2022	202.00 349.22	11/2027 -	11/2027	0/0
235	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]ECR,JHARKHAND	03/2019	816.03 902.86	03/2030 -	03/2030	0/0
	<u>East Coast Railway</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
236	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022	0/0
237	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024	0/0
238	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 -	10/2020 -	02/2025	0/0
239	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	12/2018 -	02/2025	0/0
240	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	11/2018 -	03/2025	0/0
241	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	06/2021 -	03/2026	0/0
242	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	03/2022 03/2026	03/2026	0/0
243	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	03/2009 12/2026	12/2026	0/0
244	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]ECOR,ODISHA	07/2018	278.96 495.00	12/2026 -	12/2026	0/0
245	BRUNDAMAL - JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]ECOR,ODISHA	12/2009	48.44 297.00	12/2026 -	12/2026	0/0
246	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]ECOR,ODISHA	08/2022	190.90 -	08/2027 -	08/2027	0/0
247	BAGHUAPAL FLY OVER (20 KM) - [N22000522]ECOR,ODISHA	08/2019	183.00 -	08/2027 -	08/2027	0/0
248	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]ECOR,ODISHA	09/2022	189.93 -	09/2027 -	09/2027	0/0
249	JEYPORE NABARANGPUR NEWLINE - [N22000517]ECOR,ODISHA	07/2017	499.99 -	07/2028 -	07/2028	0/0
250	JEYPORE MALKANGIRI NEW LINE - [N22000516]ECOR,ODISHA	02/2018	642.69 -	07/2033 -	07/2033	0/0
<u>Eastern Railways</u>						
251	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL	04/2000	1,188.91 -	03/2019 03/2025	03/2025	0/0
252	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER, WEST BENGAL	07/2015	283.54 -	03/2025 03/2026	03/2026	0/0
253	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER, JHARKHAND	01/2019	827.89 -	03/2026 03/2027	03/2027	0/0
254	PIRPAINTI-JASIDIH - [N22000219]ER, MULTI STATE	04/2013	915.98 -	03/2022 03/2028	03/2028	0/0
<u>Indian Railway Construction Company Limited</u>						
255	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON, ODISHA	04/2016	5,200.00 -	03/2020 -	12/2025	0/0
<u>Kolkata Metro Rail Corporation Limited</u>						
256	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016	0/0
257	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL	02/2009	4,874.58 8,575.00	09/2016 -	06/2024	0/0
<u>Metropolitan Rapid Transport Projects</u>						

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
258	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014	0/0
259	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023	0/0
	<u>Maharashtra Rail Infrastructure Development Corporation Limited</u>					
260	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629]MRIDC,MAHARASHTRA	10/2019	1,400.00 -	06/2024 -	06/2024	0/0
	<u>Mumbai Railway Vikas Corporation</u>					
261	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	03/2025 -	12/2027	0/0
	<u>National Capital Region Transport Corp</u>					
262	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]NCRTC,KARNATAKA	04/2019	375.67 -	03/2026 -	03/2026	0/0
263	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]NCRTC,KARNATAKA	04/2019	169.65 -	03/2026 -	03/2026	0/0
	<u>North Central Railway</u>					
264	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]NCR,UTTAR PRADESH	03/2017	260.00 -	12/2024 -	12/2024	0/0
265	MATHURA - VRINDAVAN (11 KM) - [N22000612]NCR,UTTAR PRADESH	08/2022	402.88 -	06/2025 -	06/2025	0/0
266	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]NCR,UTTAR PRADESH	04/2019	451.99 -	12/2025 -	12/2025	0/0
267	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	03/2023 -	03/2026	0/0
268	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]NCR,UTTAR PRADESH	04/2019	494.11 -	03/2026 -	03/2026	0/0
269	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH	04/2019	187.21 250.17	12/2025 03/2026	03/2026	0/0
270	AGRA FORT-BANDIKUI - [N22000553]NCR,RAJASTHAN	06/2022	1,389.81 987.83	06/2027 05/2026	05/2026	0/0
271	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]NCR,UTTAR PRADESH	04/2020	1,456.89 -	06/2026 06/2026	06/2026	0/0
272	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 746.83	- 12/2026	12/2026	0/0
273	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]NCR,UTTAR PRADESH	08/2019	2,390.00 -	12/2026 -	12/2026	0/0
	<u>North East Frontier Railway</u>					
274	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023	0/0
275	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023	0/0
276	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	03/2019 -	06/2024	0/0
277	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	03/2019 -	12/2024	0/0
278	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	03/2014 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
279	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	03/2020 -	03/2025	0/0
280	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	03/2015 -	03/2026	0/0
281	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	03/2022 -	03/2026	0/0
282	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	03/2011 12/2026	12/2026	0/0
283	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	03/2020 -	03/2027	0/0
284	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]NFR,BIHAR	08/2022	745.00 -	08/2027 -	08/2027	0/0
285	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-	0/0
	<u>North Eastern Railway</u>					
286	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	01/2019 -	05/2024	0/0
287	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	12/2019 -	12/2024	0/0
288	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	06/2024 -	02/2025	0/0
289	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	- -	03/2025	0/0
290	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	12/2024 -	03/2025	0/0
291	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]NER,UTTAR PRADESH	10/2018	1,600.00 -	10/2030 -	03/2027	0/0
292	SAHJANWA - DOHRIGHAT - [N22000565]NER,UTTAR PRADESH	08/2019	371.77 -	03/2029 -	12/2027	0/0
	<u>North Western Railway</u>					
293	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	03/2024	0/0
294	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	03/2020 04/2024	04/2024	0/0
295	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]NWR,RAJASTHAN	11/2021	466.42 -	11/2026 -	12/2024	0/0
296	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR,RAJASTHAN	04/2019	528.48 -	03/2025 -	03/2025	0/0
297	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]NWR,HARYANA	02/2023	352.41 -	06/2027 -	06/2025	0/0
298	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]NWR,RAJASTHAN	12/2022	304.00 239.54	06/2026 -	12/2025	0/0
299	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]NWR,RAJASTHAN	02/2023	422.60 -	02/2028 -	01/2026	0/0
300	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]NWR,HARYANA	02/2023	471.06 -	02/2028 -	02/2026	0/0
301	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]NWR,GUJARAT	07/2022	1,695.82 -	07/2030 -	12/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
302	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]NWR,RAJASTHAN	01/2023	968.92 -	06/2028 -	01/2027	0/0
	<u>Northern Railway</u>					
303	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023	0/0
304	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	02/2024	0/0
305	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	11/2002 08/2024	08/2024	0/0
306	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 2,018.00	07/2012 11/2024	11/2024	0/0
307	BARABANKI AKBARPUR DOUBLING - [N22000578]NR,UTTAR PRADESH	09/2017	1,200.00 -	03/2025 -	03/2025	0/0
308	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]NR,UTTAR PRADESH	08/2017	515.50 -	03/2025 -	03/2025	0/0
309	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]NR,UTTAR PRADESH	11/2017	701.98 -	03/2025 -	03/2025	0/0
310	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]NR,ANDAMAN AND NICOBAR ISLANDS	03/2019	235.72 -	03/2025 -	03/2025	0/0
311	LUDHIANA MULLANPUR DOUBLING - [N22000589]NR,PUNJAB	09/2020	82.99 -	03/2025 -	03/2025	0/0
312	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]NR,UTTAR PRADESH	01/2019	323.85 -	03/2025 -	03/2025	0/0
313	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	03/2023 -	06/2025	0/0
314	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	08/2016 -	08/2025	0/0
315	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]NR,UTTAR PRADESH	03/2023	177.33 -	12/2026 -	12/2026	0/0
316	FEROZPUR - PATTI (25.72 KM) - [N22000614]NR,PUNJAB	04/2017	299.74 -	03/2027 -	03/2027	0/0
	<u>Rail Vikas Nigam Ltd.</u>					
317	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND	12/2015	1,116.00 -	03/2025 -	06/2024	0/0
318	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	12/2023 -	12/2024	0/0
319	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	03/2022 -	12/2024	0/0
320	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	12/2023 -	12/2024	0/0
321	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	03/2024 -	02/2025	0/0
322	BHANUPALI-BILASPUR BERI NL - [N22000273]RVNL,HIMACHAL PRADESH	04/2008	2,966.99 -	12/2026 -	03/2025	0/0
323	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	12/2024 -	03/2025	0/0
324	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]RVNL,UTTAR PRADESH	11/2018	357.48 -	03/2025 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
325	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]RVNL, CHHATTISGARH	03/2008	631.78 -	06/2025 -	06/2025	0/0
326	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL	04/2010	2,298.42 -	03/2014 -	12/2025	0/0
327	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL	04/2010	3,951.98 -	03/2016 -	03/2026	0/0
328	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]RVNL, JHARKHAND	11/2016	8,975.00 -	03/2026 -	03/2026	0/0
329	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL, WEST BENGAL	04/2010	2,913.51 -	03/2016 -	12/2026	0/0
330	VIZIANAGARAM - SAMABALPUR 3RD LINE - [N22000409]RVNL, ODISHA	01/1991	2,335.67 -	12/2024 -	12/2026	0/0
331	JUNAGARH - VISAVADAR (42.28) KM - [N22000600]RVNL, GUJARAT	06/2022	492.83 -	12/2026 -	12/2026	0/0
332	INDORE BUDNI (INDORE JABALPUR) - [N22000601]RVNL, MADHYA PRADESH	09/2018	4,340.00 -	09/2030 -	09/2030	0/0
<u>South Central Railway</u>						
333	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR, TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022	0/0
334	KAZIPET-BALHRSHA - [N22000367]SCR, MULTI STATE	04/2015	2,063.03 -	03/2021 -	01/2025	0/0
335	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR, MULTI STATE	04/2012	1,856.95 -	03/2023 -	03/2025	0/0
336	GUNTUR-GUNTAKAL - [N22000368]SCR, ANDHRA PRADESH	04/2016	3,631.00 -	03/2022 -	12/2025	0/0
337	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]SCR, ANDHRA PRADESH	04/2016	226.72 -	12/2025 -	12/2025	0/0
338	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]SCR, ANDHRA PRADESH	04/2016	302.00 -	12/2025 -	12/2025	0/0
339	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR, ANDHRA PRADESH	12/2001	1,045.20 -	03/2009 -	03/2027	0/0
340	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]SCR, ANDHRA PRADESH	03/2023	351.83 -	03/2027 -	03/2027	0/0
<u>South East Central Railway</u>						
341	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572]SECR, CHHATTISGARH	07/2011	1,171.30 -	10/2024 -	10/2024	0/0
342	ANUPPUR-KATNI - [N22000485]SECR, MADHYA PRADESH	04/2015	1,370.00 1,680.00	12/2021 12/2023	12/2024	0/0
343	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]SECR, CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
344	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]SECR, CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
345	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]SECR, CHHATTISGARH	09/2022	328.34 -	09/2026 -	09/2026	0/0
346	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]SECR, CHHATTISGARH	09/2022	167.64 -	09/2026 -	09/2026	0/0
347	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]SECR, CHHATTISGARH	09/2022	170.49 -	12/2026 -	12/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
348	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]SECR,CHHATTISGARH	12/2022	177.03 -	12/2026 -	12/2026	0/0
349	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]SECR,CHHATTISGARH	06/2022	1,376.20 -	06/2030 -	06/2030	0/0
350	CHIRIMIRI-NAGPUR HALT - [N22000616]SECR,CHHATTISGARH	10/2018	241.00 -	06/2030 -	06/2030	0/0
<u>South Eastern Railway</u>						
351	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	06/2022 -	12/2024	0/0
352	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	05/2023 -	12/2025	0/0
353	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]SER,ODISHA	09/2022	209.75 -	09/2026 -	03/2026	0/0
354	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	03/2021 -	06/2026	0/0
355	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	06/2022 -	06/2026	0/0
<u>South Western Railway</u>						
356	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]SWR,ANDHRA PRADESH	04/2019	294.67 307.66	03/2026 -	02/2025	0/0
357	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	03/2019 -	06/2025	0/0
358	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	03/2025 -	06/2025	0/0
359	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	03/2017 -	12/2025	0/0
360	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 296.72	03/2016 -	06/2026	0/0
361	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 342.41	12/2025 -	12/2026	0/0
362	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	12/2018 -	03/2027	0/0
363	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	- -	12/2027	0/0
364	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	03/2026 -	12/2027	0/0
365	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]SWR,KARNATAKA	06/2019	663.03 748.85	04/2028 -	12/2027	0/0
366	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]SWR,KARNATAKA	09/2019	1,453.73 994.47	12/2027 -	12/2027	0/0
367	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	03/2016 -	12/2028	0/0
368	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	04/2028 -	12/2030	0/0
<u>Southern Railway</u>						
369	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	03/2026 07/2024	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)

			Date of Commissioning (Month/Year)			
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
370	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	03/2026 08/2024	12/2024	0/0
371	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	- -	03/2025	0/0
372	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	03/2025 08/2024	12/2025	0/0
373	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]SR,KERALA	12/2010	600.82 595.39	03/2028 07/2026	07/2026	0/0
374	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	08/2023 09/2026	09/2026	0/0
375	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 3,785.45	- 12/2026	12/2026	0/0
376	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDY'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	02/2019 -	03/2027	0/0
377	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	- 12/2026	03/2027	0/0
378	MORAPPUR-DHARMAPURI - [N22000618]SR,TAMIL NADU	02/2019	358.95 -	03/2028 03/2027	03/2027	0/0
379	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	03/2026 03/2027	03/2027	0/0
380	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	03/2019 12/2027	12/2027	0/0
<u>West Central Railway</u>						
381	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 -	03/2024 -	03/2024	0/0
<u>Western Railway</u>						
382	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024	0/0
383	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	- -	03/2024	0/0
384	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	- -	03/2024	0/0
385	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	03/2012 05/2024	05/2024	0/0
386	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	03/2020 12/2024	12/2024	0/0
387	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	03/2024 -	12/2024	0/0
388	MEHSANA-PALANPUR (65.1 KM) - [N22000534]WR,GUJARAT	09/2020	529.30 -	09/2026 -	12/2024	0/0
389	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]WR,GUJARAT	02/2023	152.44 152.44	12/2025 -	01/2025	0/0
390	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]WR,GUJARAT	06/2022	354.99 482.43	02/2030 02/2025	02/2025	0/0
391	RAJKOT-KANALUS (111.20 KM) - [N22000535]WR,GUJARAT	10/2021	1,011.72 1,080.57	10/2026 03/2025	03/2025	0/0
392	NIMACH-RATLAM (133 KM) - [N22000536]WR,MADHYA PRADESH	10/2021	910.00 1,095.88	10/2027 03/2025	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)

			Date of Commissioning (Month/Year)			
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
393	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]WR,GUJARAT	05/2022	309.81 415.38	03/2030 03/2025	03/2025	0/0
394	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]WR,GUJARAT	06/2022	279.23 346.94	06/2027 -	03/2025	0/0
395	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]WR,GUJARAT	02/2023	410.46 410.46	01/2028 -	03/2025	0/0
396	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]WR,GUJARAT	09/2012	261.68 261.68	03/2027 -	03/2025	0/0
397	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]WR,GUJARAT	05/2022	216.72 349.93	03/2030 04/2025	04/2025	0/0
398	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]WR,GUJARAT	06/2013	166.33 -	06/2025 -	06/2025	0/0
399	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	- 10/2025	10/2025	0/0
400	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]WR,GUJARAT	02/2023	401.48 670.17	03/2030 -	10/2025	0/0
401	PETLAD-BHADLAN (22.5 KM) - [N22000538]WR,GUJARAT	05/2022	202.50 307.12	05/2030 -	12/2025	0/0
402	NADIAD-PETLAD (37.26 KM) - [N22000539]WR,GUJARAT	05/2022	335.34 461.91	06/2030 -	12/2025	0/0
403	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	03/2022 03/2026	03/2026	0/0
404	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	03/2022 -	03/2026	0/0
405	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]WR,GUJARAT	02/2023	961.67 961.67	03/2027 -	03/2026	0/0
406	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	03/2022 12/2026	12/2026	0/0
407	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]WR,GUJARAT	10/2022	437.21 -	10/2027 -	10/2027	0/0
408	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	03/2022 02/2028	02/2028	0/0
409	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]WR,GUJARAT	05/2022	296.54 -	05/2030 -	05/2030	0/0
	ROAD TRANSPORT AND HIGHWAYS					
	Ahmedabad Metro Rail					
410	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016	0/0
	Border Road Organisation					
411	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	06/2024	0/0
412	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]BRO,JAMMU AND KASHMIR	03/2021	642.24 -	07/2024 -	07/2024	0/0
413	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899]BRO,JAMMU AND KASHMIR	02/2021	395.25 -	07/2024 -	07/2024	0/0
414	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]BRO,JAMMU AND KASHMIR	03/2020	796.97 -	08/2024 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
415	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898]BRO,JAMMU AND KASHMIR	07/2020	272.49 -	11/2024 -	11/2024	0/0
416	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999]BRO,LADAKH	11/2021	426.14 -	06/2025 -	06/2025	0/0
417	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998]BRO,JAMMU AND KASHMIR	06/2022	832.46 -	08/2025 -	08/2025	0/0
418	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119]BRO,JAMMU AND KASHMIR	10/2022	562.45 -	01/2026 -	01/2026	0/0
419	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916]BRO,HIMACHAL PRADESH	03/2021	314.67 -	05/2026 -	05/2026	0/0
420	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915]BRO,HIMACHAL PRADESH	03/2021	230.54 -	06/2026 -	06/2026	0/0
<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
421	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 -	08/2020 -	03/2023	0/0
422	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024	0/0
423	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	03/2024	0/0
424	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	12/2023	0/0
425	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017	0/0
426	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 273.49	12/2017 -	12/2017	0/0
427	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018	0/0
428	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	06/2019	0/0
429	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019	0/0
430	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019	0/0
431	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2-LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019	0/0
432	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019	0/0
433	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019	0/0
434	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019	0/0
435	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
436	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 253.43	12/2019 -	12/2019	0/0
437	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019	0/0
438	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019	0/0
439	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020	0/0
440	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021	0/0
441	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021	0/0
442	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021	0/0
443	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021	0/0
444	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021	0/0
445	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021	0/0
446	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 -	09/2021	0/0
447	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021	0/0
448	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 -	03/2022	0/0
449	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	04/2022	0/0
450	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 -	04/2022	0/0
451	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	06/2022	0/0
452	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 -	07/2022	0/0
453	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	11/2022	0/0
454	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 12/2022	12/2022	0/0
455	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023	0/0
456	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023	0/0
457	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
458	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023	0/0
459	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023	0/0
460	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 -	03/2018 03/2023	03/2023	0/0
461	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 -	03/2023	0/0
462	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023	0/0
463	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023	0/0
464	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023	0/0
465	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023	0/0
466	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 -	05/2023	0/0
467	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 -	05/2023	0/0
468	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023	0/0
469	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023	0/0
470	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023	0/0
471	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023	0/0
472	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023	0/0
473	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023	0/0
474	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023	0/0
475	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023	0/0
476	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- 09/2023	09/2023	0/0
477	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 -	09/2023	0/0
478	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023	0/0
479	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	08/2020 -	11/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
480	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- 02/2021	12/2023	0/0
481	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023	0/0
482	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023	0/0
483	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023	0/0
484	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023	0/0
485	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023	0/0
486	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	12/2023	0/0
487	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 -	12/2023	0/0
488	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	12/2023	0/0
489	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023	0/0
490	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023	0/0
491	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023	0/0
492	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023	0/0
493	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	12/2023	0/0
494	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	02/2024	0/0
495	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	03/2024	0/0
496	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 -	03/2024	0/0
497	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 12/2024	03/2024	0/0
498	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 309.99	07/2024 -	03/2024	0/0
499	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	11/2023 -	03/2024	0/0
500	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024	0/0
501	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024	0/0
502	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	03/2024 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
503	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	11/2015 -	04/2024	0/0
504	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	03/2024 -	04/2024	0/0
505	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	09/2023 -	04/2024	0/0
506	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA	06/2021	298.00 -	06/2024 -	04/2024	0/0
507	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DSIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	02/2024 -	04/2024	0/0
508	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	11/2008 05/2024	05/2024	0/0
509	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	05/2016 05/2024	05/2024	0/0
510	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	05/2016 05/2024	05/2024	0/0
511	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	11/2018 12/2023	05/2024	0/0
512	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	09/2020 01/2024	05/2024	0/0
513	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	10/2020 01/2024	05/2024	0/0
514	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	09/2023 03/2024	05/2024	0/0
515	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 397.32	06/2017 -	05/2024	0/0
516	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	09/2016 -	05/2024	0/0
517	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	10/2016 -	05/2024	0/0
518	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	01/2019 -	05/2024	0/0
519	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	01/2024 -	05/2024	0/0
520	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	09/2023 -	05/2024	0/0
521	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM	10/2021	385.15 -	05/2024 05/2024	05/2024	0/0
522	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA - DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]MoRTH,UTTAR PRADESH	12/2021	257.97 -	05/2024 -	05/2024	0/0
523	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 392.03	05/2024 -	05/2024	0/0
524	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]MoRTH,RAJASTHAN	12/2021	411.40 -	05/2024 -	05/2024	0/0
525	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	04/2023 -	05/2024	0/0
526	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]MoRTH,MAHARASHTRA	12/2021	167.97 -	05/2024 -	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
527	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	05/2024 -	05/2024	0/0
528	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	05/2024	0/0
529	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]MoRTH,ANDHRA PRADESH	12/2021	439.82 -	05/2024 -	05/2024	0/0
530	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	03/2023 -	05/2024	0/0
531	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]MoRTH,KARNATAKA	01/2023	166.58 -	01/2026 -	05/2024	0/0
532	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	04/2022 -	06/2024	0/0
533	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	08/2017 12/2023	06/2024	0/0
534	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	09/2021 02/2024	06/2024	0/0
535	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	02/2017 06/2024	06/2024	0/0
536	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	08/2018 06/2024	06/2024	0/0
537	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	07/2020 06/2024	06/2024	0/0
538	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	- -	06/2024	0/0
539	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	05/2019 -	06/2024	0/0
540	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	10/2023 -	06/2024	0/0
541	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	10/2023 -	06/2024	0/0
542	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	02/2024 -	06/2024	0/0
543	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	08/2023 -	06/2024	0/0
544	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	06/2022 -	06/2024	0/0
545	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	04/2024 -	06/2024	0/0
546	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]MoRTH,MAHARASHTRA	08/2022	291.37 -	06/2024 -	06/2024	0/0
547	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM. 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]MoRTH,MAHARASHTRA	11/2021	157.72 -	06/2024 -	06/2024	0/0
548	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	06/2024	0/0
549	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	08/2023 06/2024	06/2024	0/0
550	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011]MoRTH,KARNATAKA	12/2021	516.96 -	06/2024 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
551	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	02/2017 -	07/2024	0/0
552	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	07/2016 -	07/2024	0/0
553	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	02/2022 07/2024	07/2024	0/0
554	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH	04/2020	172.50 169.56	07/2024 -	07/2024	0/0
555	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	03/2024 -	07/2024	0/0
556	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	07/2024 -	07/2024	0/0
557	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466]MoRTH,NAGALAND	03/2021	297.24 -	07/2024 07/2024	07/2024	0/0
558	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	02/2024 07/2024	07/2024	0/0
559	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]MoRTH,RAJASTHAN	03/2022	174.34 -	07/2024 -	07/2024	0/0
560	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	04/2024 -	07/2024	0/0
561	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]MoRTH,MAHARASHTRA	09/2022	195.38 -	07/2024 -	07/2024	0/0
562	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]MoRTH,MAHARASHTRA	09/2022	157.62 -	07/2024 -	07/2024	0/0
563	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]MoRTH,JHARKHAND	01/2022	315.21 -	07/2024 -	07/2024	0/0
564	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]MoRTH,ANDHRA PRADESH	03/2021	423.67 -	07/2024 -	07/2024	0/0
565	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	06/2024 -	07/2024	0/0
566	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]MoRTH,ANDHRA PRADESH	08/2020	349.29 -	07/2024 -	07/2024	0/0
567	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA	03/2021	317.19 -	07/2024 -	07/2024	0/0
568	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA	03/2021	545.11 -	07/2024 -	07/2024	0/0
569	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	02/2019 08/2024	08/2024	0/0
570	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	10/2016 08/2024	08/2024	0/0
571	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	08/2018 08/2024	08/2024	0/0
572	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	02/2024 -	08/2024	0/0
573	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	05/2024 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
574	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]MoRTH,RAJASTHAN	12/2021	451.66 -	08/2024 -	08/2024	0/0
575	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]MoRTH,RAJASTHAN	03/2022	304.87 -	08/2024 -	08/2024	0/0
576	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]MoRTH,RAJASTHAN	03/2022	186.29 -	08/2024 -	08/2024	0/0
577	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]MoRTH,MAHARASHTRA	10/2022	304.68 -	08/2024 -	08/2024	0/0
578	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	04/2022 09/2024	09/2024	0/0
579	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]MoRTH,UTTAR PRADESH	12/2021	170.60 -	09/2024 -	09/2024	0/0
580	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]MoRTH,NAGALAND	06/2020	252.19 -	09/2024 09/2024	09/2024	0/0
581	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]MoRTH,RAJASTHAN	12/2021	150.11 -	09/2024 -	09/2024	0/0
582	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]MoRTH,UTTAR PRADESH	03/2020	262.37 343.77	09/2024 -	09/2024	0/0
583	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]MoRTH,MAHARASHTRA	12/2022	213.32 -	09/2024 -	09/2024	0/0
584	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]MoRTH,CHHATTISGARH	03/2021	218.57 -	09/2024 -	09/2024	0/0
585	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]MoRTH,ANDHRA PRADESH	03/2022	401.72 -	09/2024 -	09/2024	0/0
586	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953]MoRTH,ANDHRA PRADESH	12/2021	388.71 -	09/2024 -	09/2024	0/0
587	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]MoRTH,MAHARASHTRA	03/2022	496.64 -	10/2024 -	10/2024	0/0
588	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]MoRTH,KARNATAKA	10/2022	355.72 -	10/2024 -	10/2024	0/0
589	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]MoRTH,ANDHRA PRADESH	08/2020	311.22 -	10/2024 -	10/2024	0/0
590	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963]MoRTH,MADHYA PRADESH	12/2021	305.12 -	10/2024 -	10/2024	0/0
591	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	02/2022 -	10/2024	0/0
592	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	05/2019 -	11/2024	0/0
593	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	12/2019 -	11/2024	0/0
594	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471]MoRTH,UTTAR PRADESH	04/2020	325.24 340.16	11/2024 -	11/2024	0/0
595	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	03/2024 11/2024	11/2024	0/0
596	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]MoRTH,ODISHA	02/2022	157.49 -	11/2024 11/2024	11/2024	0/0
597	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	06/2024 11/2024	11/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
598	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	03/2024 -	11/2024	0/0
599	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]MoRTH,MAHARASHTRA	06/2021	574.00 -	11/2024 -	11/2024	0/0
600	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	03/2024 -	11/2024	0/0
601	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]MoRTH,KARNATAKA	11/2022	218.93 -	11/2024 -	11/2024	0/0
602	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	08/2016 -	12/2024	0/0
603	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	09/2023 -	12/2024	0/0
604	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]MoRTH,HIMACHAL PRADESH	08/2020	371.93 -	12/2024 -	12/2024	0/0
605	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]MoRTH,RAJASTHAN	01/2022	194.88 -	12/2024 -	12/2024	0/0
606	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	12/2023 12/2024	12/2024	0/0
607	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR	02/2022	427.29 -	12/2024 -	12/2024	0/0
608	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]MoRTH,MAHARASHTRA	02/2023	414.81 -	12/2024 -	12/2024	0/0
609	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]MoRTH,MAHARASHTRA	02/2023	261.82 -	12/2024 -	12/2024	0/0
610	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]MoRTH,MAHARASHTRA	02/2023	245.61 -	12/2024 -	12/2024	0/0
611	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]MoRTH,ANDHRA PRADESH	12/2021	480.10 -	12/2024 -	12/2024	0/0
612	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	09/2023 -	12/2024	0/0
613	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962]MoRTH,MADHYA PRADESH	03/2022	179.19 -	12/2024 -	12/2024	0/0
614	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	04/2023 05/2023	12/2024	0/0
615	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002]MoRTH,TELANGANA	01/2022	423.48 -	12/2024 -	12/2024	0/0
616	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA	01/2022	549.28 -	12/2024 -	12/2024	0/0
617	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008]MoRTH,TELANGANA	01/2022	578.85 -	12/2024 -	12/2024	0/0
618	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR	03/2021	477.54 -	01/2025 -	01/2025	0/0
619	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]MoRTH,KARNATAKA	01/2023	350.69 -	01/2025 -	01/2025	0/0
620	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]MoRTH,ANDHRA PRADESH	01/2022	403.22 -	01/2025 -	01/2025	0/0
621	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]MoRTH,ANDHRA PRADESH	03/2022	568.12 -	01/2025 -	01/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
622	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- [N24002001]MoRTH,TELANGANA	01/2022	882.18 -	01/2025 -	01/2025	0/0
623	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA	01/2022	703.68 -	01/2025 -	01/2025	0/0
624	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]MoRTH,ANDHRA PRADESH	03/2022	536.00 -	02/2025 -	02/2025	0/0
625	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	02/2024 -	02/2025	0/0
626	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]MoRTH,KARNATAKA	02/2023	177.94 -	02/2025 -	02/2025	0/0
627	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]MoRTH,ANDHRA PRADESH	03/2021	369.81 -	02/2025 -	02/2025	0/0
628	REHABILITATION AND UPGRADATION OF KURWAI-MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965]MoRTH,MADHYA PRADESH	03/2022	386.49 -	02/2025 -	02/2025	0/0
629	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	11/2024 03/2025	03/2025	0/0
630	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA	03/2022	644.45 -	03/2025 -	03/2025	0/0
631	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012]MoRTH,KARNATAKA	03/2023	718.52 -	03/2025 -	03/2025	0/0
632	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018]MoRTH,MADHYA PRADESH	01/2022	239.72 232.00	03/2025 -	03/2025	0/0
633	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133]MoRTH,BIHAR	03/2021	178.63 -	03/2025 -	03/2025	0/0
634	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]MoRTH,HIMACHAL PRADESH	08/2020	314.32 -	04/2025 -	04/2025	0/0
635	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]MoRTH,ASSAM	03/2022	535.03 -	04/2025 -	04/2025	0/0
636	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]MoRTH,ODISHA	01/2022	300.33 -	04/2025 04/2025	04/2025	0/0
637	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]MoRTH,MAHARASHTRA	08/2022	206.54 -	04/2025 -	04/2025	0/0
638	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]MoRTH,RAJASTHAN	03/2022	317.74 -	04/2025 -	04/2025	0/0
639	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	10/2023 -	04/2025	0/0
640	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	10/2023 -	04/2025	0/0
641	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]MoRTH,ODISHA	12/2021	324.09 -	05/2025 05/2025	05/2025	0/0
642	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]MoRTH,MAHARASHTRA	03/2023	428.80 -	05/2025 -	05/2025	0/0
643	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]MoRTH,ANDHRA PRADESH	03/2022	317.22 -	05/2025 -	05/2025	0/0
644	UPGRADATION and WIDENING OF JHARKHEDA- BERSAIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964]MoRTH,MADHYA PRADESH	03/2022	365.21 -	05/2025 -	05/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
645	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997]MoRTH,UTTAR PRADESH	10/2022	189.31 -	05/2025 -	05/2025	0/0
646	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855]MoRTH,NAGALAND	02/2021	192.93 -	06/2025 06/2025	06/2025	0/0
647	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]MoRTH,ODISHA	03/2022	499.79 -	06/2025 06/2025	06/2025	0/0
648	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]MoRTH,ODISHA	11/2021	154.49 -	06/2025 -	06/2025	0/0
649	IMPROVEMENT AND UPGADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]MoRTH,UTTAR PRADESH	11/2021	403.36 328.49	06/2025 -	06/2025	0/0
650	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016]MoRTH,UTTAR PRADESH	10/2022	225.17 -	06/2025 -	06/2025	0/0
651	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]MoRTH,ASSAM	02/2021	925.47 -	07/2025 -	07/2025	0/0
652	CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]MoRTH,BIHAR	03/2022	295.24 -	07/2025 -	07/2025	0/0
653	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]MoRTH,MAHARASHTRA	03/2022	778.18 -	07/2025 -	07/2025	0/0
654	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007]MoRTH,TELANGANA	03/2022	886.69 -	07/2025 -	07/2025	0/0
655	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. - [N24001868]MoRTH,RAJASTHAN	03/2022	187.65 -	08/2025 -	08/2025	0/0
656	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]MoRTH,RAJASTHAN	12/2022	235.15 -	08/2025 -	08/2025	0/0
657	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924]MoRTH,JHARKHAND	03/2022	514.22 -	08/2025 -	08/2025	0/0
658	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]MoRTH,JHARKHAND	03/2022	423.18 -	08/2025 -	08/2025	0/0
659	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]MoRTH,ANDHRA PRADESH	03/2022	724.17 -	08/2025 -	08/2025	0/0
660	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952]MoRTH,ANDHRA PRADESH	03/2022	285.50 -	08/2025 -	08/2025	0/0
661	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]MoRTH,UTTAR PRADESH	03/2023	438.24 362.39	08/2025 -	08/2025	0/0
662	REHABILITATION AND UPGADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116]MoRTH,UTTAR PRADESH	01/2022	343.54 -	08/2025 -	08/2025	0/0
663	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA - [N24002118]MoRTH,GUJARAT	12/2022	173.06 -	02/2024 08/2025	08/2025	0/0
664	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]MoRTH,WEST BENGAL	03/2022	995.04 995.04	09/2025 09/2025	09/2025	0/0
665	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]MoRTH,RAJASTHAN	02/2022	838.43 -	09/2025 -	09/2025	0/0
666	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]MoRTH,ANDHRA PRADESH	03/2022	839.98 -	09/2025 -	09/2025	0/0
667	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019]MoRTH,MADHYA PRADESH	01/2022	329.14 319.09	09/2025 -	09/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
668	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120]MoRTH,UTTAR PRADESH	02/2023	274.06 -	09/2025 -	09/2025	0/0
669	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121]MoRTH,UTTAR PRADESH	01/2022	509.65 -	09/2025 -	09/2025	0/0
670	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA	02/2022	238.78 -	10/2025 10/2025	10/2025	0/0
671	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]MoRTH,UTTAR PRADESH	01/2022	697.66 -	10/2025 -	10/2025	0/0
672	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020]MoRTH,MADHYA PRADESH	03/2022	158.36 158.00	10/2025 -	10/2025	0/0
673	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996]MoRTH,UTTAR PRADESH	03/2022	640.18 -	11/2025 -	11/2025	0/0
674	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	09/2024 12/2025	12/2025	0/0
675	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029]MoRTH,UTTAR PRADESH	03/2022	917.91 956.30	01/2026 -	01/2026	0/0
676	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032]MoRTH,UTTAR PRADESH	01/2022	1,156.72 -	01/2026 -	01/2026	0/0
677	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	06/2024 02/2026	02/2026	0/0
678	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031]MoRTH,UTTAR PRADESH	12/2021	840.93 773.58	02/2026 -	02/2026	0/0
679	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60 -	02/2024 -	02/2026	0/0
680	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH,ARUNACHAL PRADESH	03/2019	421.48 -	03/2027 -	03/2027	0/0
681	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH	03/2019	543.05 -	03/2027 -	03/2027	0/0
682	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH,ARUNACHAL PRADESH	03/2019	486.70 -	03/2027 -	03/2027	0/0
683	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH,ARUNACHAL PRADESH	03/2019	450.65 -	03/2027 -	03/2027	0/0
684	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]MoRTH,ARUNACHAL PRADESH	06/2020	437.60 -	03/2027 -	03/2027	0/0
685	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]MoRTH,ARUNACHAL PRADESH	06/2020	496.47 -	03/2027 -	03/2027	0/0
686	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]MoRTH,ARUNACHAL PRADESH	03/2021	182.55 -	03/2027 -	03/2027	0/0
687	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877]MoRTH,BIHAR	07/2020	1,110.23 -	05/2027 -	05/2027	0/0
688	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-	0/0
National Highways And Infrastructure Development Corporation Ltd.						
689	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
690	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022	0/0
691	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023	0/0
692	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM	02/2020	592.06 -	03/2022 -	06/2024	0/0
693	KEIFANG - TUVAI PKG-3 - [N24002027]NHIDCL,MIZORAM	12/2021	500.88 -	02/2025 -	02/2025	0/0
694	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024]NHIDCL,ASSAM	01/2023	516.88 -	11/2025 -	11/2025	0/0
695	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025]NHIDCL,ASSAM	01/2023	356.65 -	12/2025 -	12/2025	0/0
696	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026]NHIDCL,ASSAM	03/2023	643.42 -	12/2025 -	12/2025	0/0
697	LMPHAL TO JIRIBAM PKG-7 - [N24002028]NHIDCL,MANIPUR	01/2023	760.16 -	12/2025 -	12/2025	0/0
698	UKHRUL TOLOI TADUBI PKG-2 - [N24002131]NHIDCL,MANIPUR	03/2023	578.98 -	02/2026 -	02/2026	0/0
699	TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130]NHIDCL,ASSAM	12/2023	846.82 -	03/2026 -	03/2026	0/0
700	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022]NHIDCL,ASSAM	03/2023	1,000.27 -	06/2026 -	06/2026	0/0
701	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023]NHIDCL,ASSAM	03/2023	1,264.90 -	06/2026 -	06/2026	0/0
702	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127]NHIDCL,ASSAM	02/2023	1,256.90 -	07/2026 -	07/2026	0/0
703	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128]NHIDCL,ASSAM	03/2023	1,716.21 -	08/2026 -	08/2026	0/0
704	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129]NHIDCL,ASSAM	02/2023	574.26 -	08/2026 -	08/2026	0/0
705	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021]NHIDCL,ASSAM	03/2023	1,457.59 -	12/2026 -	12/2026	0/0
706	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132]NHIDCL,TRIPURA	03/2023	2,026.05 -	03/2027 -	03/2027	0/0
	<u>National Highways Authority Of India</u>					
707	FOUR LANING OF MADURAI- CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 04/2023	04/2023	0/0
708	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 04/2024	05/2023	0/0
709	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023	0/0
710	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 04/2024	06/2023	0/0
711	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 06/2024	07/2023	0/0
712	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 04/2024	07/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
1	2	3	4	5	6	7
713	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI, WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 05/2024	08/2023	0/0
714	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI, RAJASTHAN	11/2019	1,425.02 -	03/2023 04/2024	08/2023	0/0
715	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI, PUNJAB	12/2020	524.88 -	09/2023 06/2024	09/2023	0/0
716	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI, RAJASTHAN	02/2019	755.16 -	10/2023 04/2024	10/2023	0/0
717	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI, RAJASTHAN	02/2019	738.90 -	10/2023 04/2024	10/2023	0/0
718	REMAINING WORK OF 2L+PS OF TRICHY - KARAUKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI, TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023	0/0
719	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI, MAHARASHTRA	03/2017	247.02 -	03/2020 -	11/2023	0/0
720	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI, MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023	0/0
721	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI, UTTAR PRADESH	06/2020	2,002.79 -	11/2023 -	11/2023	0/0
722	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI, RAJASTHAN	11/2019	1,341.36 -	12/2023 04/2024	12/2023	0/0
723	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI, JHARKHAND	01/2019	466.55 518.00	12/2020 -	12/2023	0/0
724	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI, TAMIL NADU	01/2019	1,518.53 -	10/2022 12/2023	12/2023	0/0
725	FOUR LANING OF CHETTICKULAM TO NATHAM SECTION OF NH-785 FROM CHETTICKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI, TAMIL NADU	03/2018	505.35 -	10/2022 01/2024	01/2024	0/0
726	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI, HIMACHAL PRADESH	03/2018	478.74 -	05/2021 11/2022	01/2024	0/0
727	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI, RAJASTHAN	11/2019	952.57 -	01/2023 01/2024	01/2024	0/0
728	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI, BIHAR	12/2018	333.60 466.59	10/2020 -	01/2024	0/0
729	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI, KERALA	09/2017	1,124.11 1,567.73	05/2020 11/2023	02/2024	0/0
730	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI, MAHARASHTRA	02/2022	2,747.00 -	02/2024 -	02/2024	0/0
731	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI, PUNJAB	12/2020	366.85 366.85	06/2023 02/2024	02/2024	0/0
732	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]NHAI, BIHAR	01/2018	895.39 -	04/2024 -	03/2024	0/0
733	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI, HARYANA	03/2018	1,484.30 -	12/2020 08/2023	03/2024	0/0
734	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI, MAHARASHTRA	03/2022	1,549.02 -	03/2024 -	03/2024	0/0
735	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI, BIHAR	12/2021	552.55 553.00	03/2024 -	03/2024	0/0
736	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI, BIHAR	03/2021	1,020.84 -	03/2024 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
737	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI, BIHAR	03/2022	1,485.66 -	03/2024 -	03/2024	0/0
738	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI, TAMIL NADU	07/2022	186.50 210.81	08/2023 -	03/2024	0/0
739	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI, UTTAR PRADESH	08/2021	1,147.26 -	03/2024 -	03/2024	0/0
740	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI, BIHAR	10/2013	446.97 -	11/2020 04/2024	04/2024	0/0
741	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI, MAHARASHTRA	02/2019	397.60 -	02/2022 04/2024	04/2024	0/0
742	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI, HARYANA	11/2020	1,690.23 -	12/2023 -	04/2024	0/0
743	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI, HARYANA	12/2020	1,334.04 -	01/2024 04/2024	04/2024	0/0
744	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI, MADHYA PRADESH	03/2021	790.78 -	04/2024 -	04/2024	0/0
745	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI, BIHAR	04/2022	1,769.50 -	04/2024 -	04/2024	0/0
746	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI, TAMIL NADU	11/2021	463.44 463.44	02/2023 -	04/2024	0/0
747	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI, UTTAR PRADESH	11/2021	923.15 -	04/2024 -	04/2024	0/0
748	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI, UTTAR PRADESH	03/2021	364.47 -	04/2024 -	04/2024	0/0
749	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI, MADHYA PRADESH	01/2021	1,001.69 -	04/2024 -	04/2024	0/0
750	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI, MAHARASHTRA	02/2021	1,166.96 -	10/2023 -	04/2024	0/0
751	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI, BIHAR	12/2015	1,167.45 -	12/2019 -	05/2024	0/0
752	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI, KERALA	04/2016	804.97 571.45	06/2018 05/2024	05/2024	0/0
753	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI, KARNATAKA	09/2016	950.69 -	08/2019 05/2024	05/2024	0/0
754	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI, TAMIL NADU	03/2017	848.45 -	03/2020 05/2024	05/2024	0/0
755	JUNAGADH BYPASS - [N24000701]NHAI, GUJARAT	10/2017	232.49 375.78	04/2021 06/2023	05/2024	0/0
756	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]NHAI, RAJASTHAN	12/2017	1,308.73 -	12/2020 05/2024	05/2024	0/0
757	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI, RAJASTHAN	02/2018	741.86 649.00	04/2021 05/2024	05/2024	0/0
758	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI, UTTAR PRADESH	03/2018	1,117.84 -	12/2021 12/2023	05/2024	0/0
759	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI, BIHAR	10/2013	464.09 -	11/2020 05/2024	05/2024	0/0
760	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI, JAMMU AND KASHMIR	09/2021	811.19 -	12/2023 05/2024	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
761	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489]NHAI,MAHARASHTRA	05/2022	519.93 -	05/2024 05/2024	05/2024	0/0
762	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA	05/2022	1,260.00 -	05/2024 -	05/2024	0/0
763	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]NHAI,MAHARASHTRA	11/2022	1,124.00 -	05/2024 -	05/2024	0/0
764	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	01/2024 05/2024	05/2024	0/0
765	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]NHAI,MAHARASHTRA	11/2022	990.00 -	10/2024 05/2024	05/2024	0/0
766	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	11/2023 01/2024	05/2024	0/0
767	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	07/2022 05/2024	05/2024	0/0
768	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	07/2022 -	05/2024	0/0
769	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 05/2024	05/2024	0/0
770	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 05/2024	05/2024	0/0
771	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 05/2024	05/2024	0/0
772	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	12/2022 05/2024	05/2024	0/0
773	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]NHAI,MAHARASHTRA	10/2022	332.00 -	05/2024 -	05/2024	0/0
774	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610]NHAI,MAHARASHTRA	01/2022	1,833.73 -	05/2024 05/2024	05/2024	0/0
775	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	05/2024	0/0
776	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	03/2022 -	05/2024	0/0
777	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	06/2022 02/2024	05/2024	0/0
778	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	03/2023 -	05/2024	0/0
779	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	01/2024 -	05/2024	0/0
780	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	01/2024 05/2024	05/2024	0/0
781	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.46	01/2024 05/2024	05/2024	0/0
782	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,494.20	03/2023 05/2024	05/2024	0/0
783	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	04/2024 -	05/2024	0/0
784	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	02/2023 12/2023	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
785	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	09/2021 -	05/2024	0/0
786	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	09/2021 -	05/2024	0/0
787	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	08/2023 12/2023	05/2024	0/0
788	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	06/2023 03/2024	05/2024	0/0
789	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	03/2023 03/2024	05/2024	0/0
790	4L OF HP/PUNJAB B04L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]NHAI,HIMACHAL PRADESH	03/2021	1,002.11 1,361.79	05/2024 -	05/2024	0/0
791	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	03/2023 -	05/2024	0/0
792	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	03/2014 -	06/2024	0/0
793	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	09/2016 -	06/2024	0/0
794	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	07/2019 03/2024	06/2024	0/0
795	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	07/2020 -	06/2024	0/0
796	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	08/2019 -	06/2024	0/0
797	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 06/2024	06/2024	0/0
798	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	09/2020 06/2024	06/2024	0/0
799	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	08/2020 06/2024	06/2024	0/0
800	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	12/2021 12/2019	06/2024	0/0
801	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	08/2021 -	06/2024	0/0
802	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	06/2021 06/2024	06/2024	0/0
803	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	11/2021 -	06/2024	0/0
804	TUNNEL AT KHAMBATKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	02/2022 06/2024	06/2024	0/0
805	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	09/2023 06/2024	06/2024	0/0
806	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	09/2023 09/2023	06/2024	0/0
807	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	09/2023 09/2023	06/2024	0/0
808	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	02/2024 06/2024	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
809	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	09/2023 -	06/2024	0/0
810	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	11/2023 -	06/2024	0/0
811	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	05/2024 -	06/2024	0/0
812	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 06/2024	06/2024	0/0
813	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 06/2024	06/2024	0/0
814	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND	03/2021	169.08 -	03/2024 06/2024	06/2024	0/0
815	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	12/2022 -	06/2024	0/0
816	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]NHAI,ASSAM	03/2022	457.72 -	06/2024 -	06/2024	0/0
817	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]NHAI,RAJASTHAN	09/2021	672.35 -	06/2024 -	06/2024	0/0
818	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	07/2023 -	06/2024	0/0
819	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2024	0/0
820	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR	07/2021	1,401.87 -	06/2024 06/2024	06/2024	0/0
821	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]NHAI,PUNJAB	12/2020	857.91 -	06/2024 -	06/2024	0/0
822	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	03/2024 -	06/2024	0/0
823	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7 (ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	09/2023 03/2024	06/2024	0/0
824	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	09/2023 03/2024	06/2024	0/0
825	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]NHAI,BIHAR	09/2020	2,156.22 -	06/2024 -	06/2024	0/0
826	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	08/2023 -	06/2024	0/0
827	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]NHAI,UTTAR PRADESH	02/2022	570.98 578.02	06/2024 06/2024	06/2024	0/0
828	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]NHAI,MADHYA PRADESH	01/2020	876.37 -	10/2024 -	06/2024	0/0
829	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]NHAI,MADHYA PRADESH	01/2020	823.05 -	10/2024 -	06/2024	0/0
830	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]NHAI,MADHYA PRADESH	01/2020	909.84 -	06/2024 -	06/2024	0/0
831	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	11/2023 -	06/2024	0/0
832	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	10/2023 12/2023	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
833	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	12/2023 -	06/2024	0/0
834	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	08/2023 -	06/2024	0/0
835	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	09/2022 -	06/2024	0/0
836	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	09/2022 -	06/2024	0/0
837	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	11/2023 -	06/2024	0/0
838	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	09/2022 06/2024	06/2024	0/0
839	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]NHAI,HIMACHAL PRADESH	02/2022	190.60 -	06/2024 -	06/2024	0/0
840	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]NHAI,HIMACHAL PRADESH	04/2021	583.93 653.67	06/2024 -	06/2024	0/0
841	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058]NHAI,RAJASTHAN	08/2022	409.64 -	06/2024 -	06/2024	0/0
842	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	10/2023 -	06/2024	0/0
843	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	03/2020 07/2022	07/2024	0/0
844	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	09/2021 -	07/2024	0/0
845	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]NHAI,TELANGANA	12/2021	521.53 -	07/2024 -	07/2024	0/0
846	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	03/2022 07/2024	07/2024	0/0
847	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 07/2024	07/2024	0/0
848	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	01/2024 07/2024	07/2024	0/0
849	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]NHAI,PUNJAB	11/2021	646.42 646.42	07/2024 07/2024	07/2024	0/0
850	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]NHAI,KERALA	01/2021	4,265.42 -	07/2024 -	07/2024	0/0
851	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]NHAI,KERALA	02/2021	3,375.31 -	07/2024 -	07/2024	0/0
852	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	03/2023 07/2024	07/2024	0/0
853	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	10/2021 07/2024	07/2024	0/0
854	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 1,051.36	07/2024 -	07/2024	0/0
855	4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	11/2022 -	07/2024	0/0
856	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]NHAI,MADHYA PRADESH	08/2022	207.77 -	07/2024 -	07/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
857	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]NHAI,MAHARASHTRA	10/2022	490.40 -	07/2024 -	07/2024	0/0
858	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	01/2024 -	07/2024	0/0
859	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	07/2023 -	07/2024	0/0
860	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]NHAI,ASSAM	12/2021	300.00 -	08/2024 08/2024	08/2024	0/0
861	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	02/2024 -	08/2024	0/0
862	4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]NHAI,RAJASTHAN	11/2021	736.75 -	08/2024 -	08/2024	0/0
863	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]NHAI,JAMMU AND KASHMIR	07/2021	614.48 -	08/2024 08/2024	08/2024	0/0
864	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]NHAI,PUNJAB	02/2021	1,474.77 -	08/2024 -	08/2024	0/0
865	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	03/2024 -	08/2024	0/0
866	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]NHAI,BIHAR	08/2022	1,198.02 -	08/2024 -	08/2024	0/0
867	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,341.51	05/2024 -	08/2024	0/0
868	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFARNAGAR) AND NH-58 (MEERUT - [N24001726]NHAI,UTTAR PRADESH	01/2023	391.26 -	08/2024 -	08/2024	0/0
869	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]NHAI,UTTAR PRADESH	03/2022	1,602.48 -	08/2024 -	08/2024	0/0
870	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-LOHADDA TO VILL.-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]NHAI,UTTAR PRADESH	03/2022	1,335.45 -	08/2024 -	08/2024	0/0
871	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KHYAWARI TO VILL.-LATIPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]NHAI,UTTAR PRADESH	03/2022	1,428.19 -	08/2024 -	08/2024	0/0
872	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736]NHAI,UTTAR PRADESH	01/2022	1,159.96 -	08/2024 -	08/2024	0/0
873	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 2,346.00	08/2023 -	08/2024	0/0
874	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU	03/2023	200.30 -	07/2024 -	08/2024	0/0
875	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	07/2020 -	09/2024	0/0
876	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	09/2020 -	09/2024	0/0
877	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	09/2022 12/2022	09/2024	0/0
878	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	10/2021 09/2024	09/2024	0/0
879	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	07/2021 -	09/2024	0/0
880	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	02/2021 08/2023	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
881	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]NHAI,TELANGANA	02/2022	637.11 -	09/2024 -	09/2024	0/0
882	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]NHAI,CHHATTISGARH	11/2021	1,368.19 -	09/2024 -	09/2024	0/0
883	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	01/2023 09/2024	09/2024	0/0
884	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651]NHAI,KERALA	09/2021	2,878.97 -	09/2024 09/2024	09/2024	0/0
885	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]NHAI,TAMIL NADU	01/2022	467.99 -	09/2024 -	09/2024	0/0
886	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]NHAI,BIHAR	12/2021	184.90 185.00	09/2024 -	09/2024	0/0
887	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]NHAI,WEST BENGAL	03/2020	2,193.23 2,314.00	09/2024 -	09/2024	0/0
888	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]NHAI,WEST BENGAL	03/2021	2,200.93 -	09/2024 -	09/2024	0/0
889	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]NHAI,HIMACHAL PRADESH	07/2021	1,692.05 -	09/2024 -	09/2024	0/0
890	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082]NHAI,TELANGANA	02/2022	541.58 -	09/2024 -	09/2024	0/0
891	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	03/2017 05/2021	10/2024	0/0
892	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	02/2022 08/2023	10/2024	0/0
893	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]NHAI,TELANGANA	08/2022	772.11 -	10/2024 -	10/2024	0/0
894	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]NHAI,MAHARASHTRA	11/2022	1,450.00 -	10/2024 -	10/2024	0/0
895	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]NHAI,UTTARAKHAND	08/2021	1,377.79 1,384.11	10/2024 10/2024	10/2024	0/0
896	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	03/2024 -	10/2024	0/0
897	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	03/2022 -	10/2024	0/0
898	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]NHAI,PUNJAB	03/2021	1,525.31 -	10/2024 -	10/2024	0/0
899	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]NHAI,PUNJAB	03/2021	1,641.75 -	10/2024 -	10/2024	0/0
900	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	10/2024 -	10/2024	0/0
901	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	04/2024 -	10/2024	0/0
902	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	03/2024 -	10/2024	0/0
903	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	10/2024	0/0
904	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]NHAI,TAMIL NADU	09/2021	1,751.18 -	10/2024 -	10/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
905	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]NHAI,UTTAR PRADESH	12/2021	540.97 -	10/2024 -	10/2024	0/0
906	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]NHAI,UTTAR PRADESH	01/2022	953.79 -	10/2024 -	10/2024	0/0
907	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]NHAI,MADHYA PRADESH	10/2020	1,352.56 -	10/2024 -	10/2024	0/0
908	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]NHAI,MADHYA PRADESH	01/2022	1,011.29 -	10/2024 -	10/2024	0/0
909	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]NHAI,MAHARASHTRA	03/2022	1,013.33 1,013.33	10/2024 10/2024	10/2024	0/0
910	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]NHAI,RAJASTHAN	03/2022	1,636.15 -	11/2024 -	11/2024	0/0
911	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]NHAI,MADHYA PRADESH	02/2022	524.84 -	11/2024 -	11/2024	0/0
912	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629]NHAI,MULTI STATE	04/2022	796.65 -	11/2024 -	11/2024	0/0
913	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]NHAI,PUNJAB	03/2021	1,229.38 -	11/2024 -	11/2024	0/0
914	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	05/2024 -	11/2024	0/0
915	CONSTRUCTION OF FOUR-LANE WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090]NHAI,UTTAR PRADESH	03/2021	646.27 -	11/2024 -	11/2024	0/0
916	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	04/2019 07/2022	12/2024	0/0
917	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	03/2020 12/2024	12/2024	0/0
918	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	06/2020 12/2024	12/2024	0/0
919	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	11/2021 12/2024	12/2024	0/0
920	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	11/2021 12/2024	12/2024	0/0
921	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	02/2023 12/2024	12/2024	0/0
922	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	12/2020 12/2022	12/2024	0/0
923	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	03/2021 12/2024	12/2024	0/0
924	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 12/2024	12/2024	0/0
925	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	12/2020 12/2024	12/2024	0/0
926	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	11/2021 12/2024	12/2024	0/0
927	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	11/2021 12/2024	12/2024	0/0
928	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	01/2022 12/2024	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
929	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	02/2024 12/2024	12/2024	0/0
930	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 12/2024	12/2024	0/0
931	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	01/2024 12/2024	12/2024	0/0
932	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM.WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 12/2024	12/2024	0/0
933	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND	09/2020	755.26 -	03/2024 12/2024	12/2024	0/0
934	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 12/2024	12/2024	0/0
935	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	05/2023 12/2024	12/2024	0/0
936	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	12/2023 12/2024	12/2024	0/0
937	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	05/2024 11/2021	12/2024	0/0
938	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	04/2024 10/2021	12/2024	0/0
939	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	04/2024 10/2021	12/2024	0/0
940	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	06/2024 -	12/2024	0/0
941	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	12/2023 12/2024	12/2024	0/0
942	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 12/2024	12/2024	0/0
943	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]NHAI,BIHAR	03/2022	312.58 -	12/2024 -	12/2024	0/0
944	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 12/2024	12/2024	0/0
945	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	03/2023 12/2024	12/2024	0/0
946	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	07/2023 12/2024	12/2024	0/0
947	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	08/2024 -	12/2024	0/0
948	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.83 3,516.83	07/2024 -	12/2024	0/0
949	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	02/2021 -	12/2024	0/0
950	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	05/2021 -	12/2024	0/0
951	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 12/2024	12/2024	0/0
952	REHABILITATION and UPGADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH	10/2019	1,779.83 -	11/2023 12/2024	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
953	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 12/2024	12/2024	0/0
954	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]NHAI,DELHI	06/2020	1,479.22 -	12/2024 -	12/2024	0/0
955	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	01/2023 12/2024	12/2024	0/0
956	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]NHAI,HIMACHAL PRADESH	03/2021	1,322.95 1,442.47	12/2024 12/2024	12/2024	0/0
957	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH	05/2022	469.95 -	03/2024 12/2024	12/2024	0/0
958	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]NHAI,ANDHRA PRADESH	06/2023	152.05 -	12/2024 -	12/2024	0/0
959	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR -HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	11/2023 12/2024	12/2024	0/0
960	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069]NHAI,MADHYA PRADESH	07/2022	209.29 -	12/2024 -	12/2024	0/0
961	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	10/2020 01/2025	01/2025	0/0
962	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]NHAI,TELANGANA	03/2022	955.49 -	01/2025 -	01/2025	0/0
963	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]NHAI,CHHATTISGARH	12/2021	1,470.73 -	01/2025 -	01/2025	0/0
964	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]NHAI,JHARKHAND	02/2022	534.73 -	01/2025 -	01/2025	0/0
965	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]NHAI,TELANGANA	01/2022	1,227.57 -	01/2025 -	01/2025	0/0
966	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626]NHAI,TELANGANA	02/2022	972.06 -	01/2025 -	01/2025	0/0
967	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]NHAI,PUNJAB	03/2021	1,754.84 -	01/2025 -	01/2025	0/0
968	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070]NHAI,MADHYA PRADESH	01/2022	1,162.80 -	01/2025 -	01/2025	0/0
969	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA	08/2022	153.61 -	01/2025 -	01/2025	0/0
970	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103]NHAI,ANDHRA PRADESH	09/2022	166.52 -	01/2025 -	01/2025	0/0
971	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]NHAI,UTTARAKHAND	03/2022	1,092.90 1,092.90	02/2025 -	02/2025	0/0
972	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]NHAI,JAMMU AND KASHMIR	07/2021	1,912.17 -	02/2025 02/2025	02/2025	0/0
973	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628]NHAI,MULTI STATE	11/2021	2,155.95 -	02/2025 -	02/2025	0/0
974	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630]NHAI,PUNJAB	07/2021	1,501.02 -	02/2025 -	02/2025	0/0
975	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]NHAI,HARYANA	03/2022	1,269.50 -	02/2025 -	02/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
976	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]NHAI,KERALA	12/2021	3,273.61 -	02/2025 02/2025	02/2025	0/0
977	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]NHAI,KERALA	06/2021	2,641.37 -	03/2025 02/2025	02/2025	0/0
978	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]NHAI,KERALA	06/2021	3,606.00 -	02/2025 -	02/2025	0/0
979	BANGALORE/TN BORDER TO HOSKOTE - [N24001674]NHAI,KARNATAKA	02/2023	1,240.60 -	02/2025 -	02/2025	0/0
980	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]NHAI,BIHAR	02/2023	1,358.00 -	02/2025 -	02/2025	0/0
981	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]NHAI,UTTAR PRADESH	03/2022	762.62 -	02/2025 -	02/2025	0/0
982	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084]NHAI,TAMIL NADU	03/2022	1,076.97 -	02/2025 -	02/2025	0/0
983	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX - [N24001656]NHAI,KERALA	06/2021	2,595.00 -	03/2025 -	03/2025	0/0
984	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	09/2024 -	03/2025	0/0
985	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	05/2024 -	03/2025	0/0
986	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	10/2023 03/2025	03/2025	0/0
987	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	03/2024 -	03/2025	0/0
988	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034]NHAI,GUJARAT	12/2021	1,181.34 1,181.00	03/2025 -	03/2025	0/0
989	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065]NHAI,BIHAR	02/2022	1,390.92 -	03/2025 -	03/2025	0/0
990	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068]NHAI,MADHYA PRADESH	12/2022	652.33 -	03/2025 -	03/2025	0/0
991	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085]NHAI,UTTAR PRADESH	11/2023	1,470.93 -	03/2025 -	03/2025	0/0
992	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106]NHAI,UTTAR PRADESH	08/2023	993.77 -	03/2025 -	03/2025	0/0
993	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	10/2024 10/2024	04/2025	0/0
994	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653]NHAI,KERALA	11/2021	3,565.82 -	04/2025 -	04/2025	0/0
995	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]NHAI,ANDHRA PRADESH	10/2023	1,047.32 -	04/2025 -	04/2025	0/0
996	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052]NHAI,HIMACHAL PRADESH	02/2022	1,146.19 -	04/2025 -	04/2025	0/0
997	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	04/2024 05/2025	05/2025	0/0
998	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]NHAI,KARNATAKA	11/2022	1,732.73 -	05/2025 -	05/2025	0/0
999	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]NHAI,BIHAR	02/2022	786.81 787.00	05/2025 -	05/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1000	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]NHAI,UTTAR PRADESH	12/2021	2,470.64 -	05/2025 05/2025	05/2025	0/0
1001	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]NHAI,TAMIL NADU	04/2022	1,260.74 -	05/2025 -	05/2025	0/0
1002	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]NHAI,KARNATAKA	03/2023	830.28 -	05/2025 -	05/2025	0/0
1003	4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]NHAI,UTTARAKHAND	06/2022	524.54 683.26	05/2025 05/2025	05/2025	0/0
1004	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036]NHAI,UTTAR PRADESH	04/2022	1,843.59 -	05/2025 -	05/2025	0/0
1005	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041]NHAI,HARYANA	04/2022	1,491.71 -	05/2025 -	05/2025	0/0
1006	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057]NHAI,JHARKHAND	12/2022	1,443.77 -	05/2025 -	05/2025	0/0
1007	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	03/2024 -	06/2025	0/0
1008	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	12/2024 06/2025	06/2025	0/0
1009	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]NHAI,GUJARAT	03/2022	1,373.06 1,085.00	06/2025 -	06/2025	0/0
1010	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]NHAI,ANDHRA PRADESH	03/2021	1,942.94 2,171.00	06/2025 -	06/2025	0/0
1011	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHABAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 - [N24002043]NHAI,HARYANA	03/2022	927.22 -	06/2025 -	06/2025	0/0
1012	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044]NHAI,HARYANA	06/2023	629.16 -	06/2025 -	06/2025	0/0
1013	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048]NHAI,HARYANA	07/2022	2,414.67 2,898.00	06/2025 -	06/2025	0/0
1014	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056]NHAI,JHARKHAND	06/2020	964.64 -	06/2025 -	06/2025	0/0
1015	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061]NHAI,JAMMU AND KASHMIR	08/2022	2,474.47 -	06/2025 -	06/2025	0/0
1016	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	01/2024 -	06/2025	0/0
1017	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074]NHAI,KERALA	08/2022	1,231.74 -	06/2025 -	06/2025	0/0
1018	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089]NHAI,UTTAR PRADESH	10/2022	617.87 -	06/2025 -	06/2025	0/0
1019	4L OF EXISTING BEAS - BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100]NHAI,PUNJAB	10/2021	1,003.38 -	06/2025 -	06/2025	0/0
1020	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101]NHAI,PUNJAB	08/2021	809.51 -	06/2025 -	06/2025	0/0
1021	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]NHAI,MAHARASHTRA	09/2021	2,208.68 -	07/2025 -	07/2025	0/0
1022	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]NHAI,UTTAR PRADESH	12/2021	1,138.81 -	07/2025 -	07/2025	0/0
1023	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]NHAI,UTTAR PRADESH	12/2021	1,972.10 -	07/2025 07/2025	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1024	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	07/2025 -	07/2025	0/0
1025	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]NHAI,ANDHRA PRADESH	10/2022	907.76 -	07/2025 -	07/2025	0/0
1026	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066]NHAI,BIHAR	02/2022	1,494.31 -	07/2025 -	07/2025	0/0
1027	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083]NHAI,TELANGANA	03/2022	2,146.86 2,413.00	07/2025 -	07/2025	0/0
1028	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086]NHAI,UTTAR PRADESH	10/2022	1,706.47 -	07/2025 -	07/2025	0/0
1029	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	01/2025 08/2025	08/2025	0/0
1030	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	02/2024 11/2021	08/2025	0/0
1031	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856]NHAI,ANDHRA PRADESH	05/2023	648.75 -	08/2025 -	08/2025	0/0
1032	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- [N24001983]NHAI,ANDHRA PRADESH	10/2022	972.63 -	08/2025 -	08/2025	0/0
1033	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038]NHAI,HARYANA	11/2022	1,691.45 1,998.00	08/2025 -	08/2025	0/0
1034	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075]NHAI,PUNJAB	12/2020	757.13 757.00	08/2025 08/2025	08/2025	0/0
1035	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088]NHAI,UTTAR PRADESH	10/2022	1,493.50 -	08/2025 -	08/2025	0/0
1036	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	01/2024 09/2025	09/2025	0/0
1037	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 - [N24001921]NHAI,MADHYA PRADESH	08/2021	581.65 592.03	09/2025 -	09/2025	0/0
1038	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]NHAI,ANDHRA PRADESH	08/2022	609.43 -	09/2025 -	09/2025	0/0
1039	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035]NHAI,GUJARAT	09/2023	2,070.44 -	09/2025 -	09/2025	0/0
1040	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050]NHAI,HIMACHAL PRADESH	02/2022	696.65 698.46	09/2025 -	09/2025	0/0
1041	FOUR LANING OF KHAJURI TO WYNHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053]NHAI,JHARKHAND	04/2022	1,232.00 1,343.00	09/2025 -	09/2025	0/0
1042	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093]NHAI,UTTAR PRADESH	10/2022	1,841.92 -	09/2025 -	09/2025	0/0
1043	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097]NHAI,UTTAR PRADESH	02/2023	526.45 -	09/2025 -	09/2025	0/0
1044	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844]NHAI,ANDHRA PRADESH	12/2022	1,058.90 -	10/2025 -	10/2025	0/0
1045	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845]NHAI,ANDHRA PRADESH	02/2023	1,253.24 -	10/2025 -	10/2025	0/0
1046	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846]NHAI,ANDHRA PRADESH	02/2023	1,200.42 -	10/2025 -	10/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1047	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848]NHAI,ANDHRA PRADESH	02/2023	909.02 -	10/2025 -	10/2025	0/0
1048	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967]NHAI,MADHYA PRADESH	11/2018	521.21 -	10/2025 -	10/2025	0/0
1049	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]NHAI,ANDHRA PRADESH	07/2022	1,398.84 -	10/2025 -	10/2025	0/0
1050	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]NHAI,ANDHRA PRADESH	03/2023	827.39 -	10/2025 -	10/2025	0/0
1051	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]NHAI,ANDHRA PRADESH	03/2023	887.28 -	10/2025 -	10/2025	0/0
1052	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]NHAI,ANDHRA PRADESH	02/2021	591.99 703.00	10/2025 -	10/2025	0/0
1053	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993]NHAI,KARNATAKA	12/2022	1,589.00 -	10/2025 -	10/2025	0/0
1054	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017]NHAI,CHHATTISGARH	03/2022	1,307.16 -	10/2025 -	10/2025	0/0
1055	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039]NHAI,HARYANA	02/2023	1,088.64 1,178.00	10/2025 -	10/2025	0/0
1056	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051]NHAI,HIMACHAL PRADESH	07/2022	739.39 -	10/2025 -	10/2025	0/0
1057	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072]NHAI,MAHARASHTRA	07/2022	150.21 -	10/2025 -	10/2025	0/0
1058	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KAHADAUR ROAD NEAR DYALPURA BHAI - [N24002076]NHAI,PUNJAB	03/2021	2,029.17 2,029.00	10/2025 10/2025	10/2025	0/0
1059	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087]NHAI,UTTAR PRADESH	10/2022	1,493.14 -	10/2025 -	10/2025	0/0
1060	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092]NHAI,PUNJAB	03/2021	1,801.37 -	10/2025 -	10/2025	0/0
1061	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098]NHAI,PUNJAB	03/2022	1,641.66 -	10/2025 -	10/2025	0/0
1062	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842]NHAI,ANDHRA PRADESH	12/2022	750.81 -	11/2025 -	11/2025	0/0
1063	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843]NHAI,ANDHRA PRADESH	12/2022	992.89 -	11/2025 -	11/2025	0/0
1064	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847]NHAI,ANDHRA PRADESH	01/2023	956.14 -	11/2025 -	11/2025	0/0
1065	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]NHAI,JHARKHAND	10/2022	1,390.77 1,391.00	11/2025 -	11/2025	0/0
1066	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADEATION OF FOUR LANE ACCESS - [N24002060]NHAI,JAMMU AND KASHMIR	03/2023	1,107.00 -	11/2025 -	11/2025	0/0
1067	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094]NHAI,UTTAR PRADESH	09/2022	1,212.26 -	11/2025 -	11/2025	0/0
1068	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	10/2024 12/2025	12/2025	0/0
1069	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 2,032.15	08/2025 12/2025	12/2025	0/0
1070	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033]NHAI,ANDHRA PRADESH	07/2022	909.47 -	12/2025 -	12/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1071	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037]NHAI,HARYANA	01/2023	609.32 609.00	12/2025 -	12/2025	0/0
1072	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042]NHAI,HARYANA	11/2022	1,322.13 -	12/2025 -	12/2025	0/0
1073	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055]NHAI,JHARKHAND	03/2023	1,444.94 -	12/2025 -	12/2025	0/0
1074	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064]NHAI,BIHAR	12/2022	381.80 -	12/2025 -	12/2025	0/0
1075	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077]NHAI,MADHYA PRADESH	09/2022	1,000.63 -	12/2025 -	12/2025	0/0
1076	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078]NHAI,ODISHA	12/2023	711.00 -	12/2025 -	12/2025	0/0
1077	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079]NHAI,ODISHA	12/2023	742.25 -	12/2025 -	12/2025	0/0
1078	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080]NHAI,ODISHA	12/2023	762.75 -	12/2025 -	12/2025	0/0
1079	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111]NHAI,TAMIL NADU	02/2019	825.94 1,116.13	12/2025 12/2025	12/2025	0/0
1080	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]NHAI,ASSAM	03/2022	1,909.98 -	01/2026 -	01/2026	0/0
1081	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]NHAI,KERALA	08/2022	2,429.52 -	01/2026 -	01/2026	0/0
1082	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096]NHAI,UTTAR PRADESH	02/2023	1,973.98 -	01/2026 -	01/2026	0/0
1083	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	09/2025 -	02/2026	0/0
1084	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122]NHAI,ANDHRA PRADESH	02/2024	813.66 -	02/2026 -	02/2026	0/0
1085	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123]NHAI,ANDHRA PRADESH	02/2024	1,292.65 -	02/2026 -	02/2026	0/0
1086	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124]NHAI,ANDHRA PRADESH	02/2024	747.29 -	02/2026 -	02/2026	0/0
1087	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125]NHAI,ANDHRA PRADESH	02/2024	976.40 -	02/2026 -	02/2026	0/0
1088	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126]NHAI,ANDHRA PRADESH	02/2024	1,103.89 -	02/2026 -	02/2026	0/0
1089	PKG NAME: 4L OF KATHLIGHTAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049]NHAI,HIMACHAL PRADESH	03/2022	1,703.48 2,278.00	04/2026 -	04/2026	0/0
1090	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102]NHAI,PUNJAB	01/2020	2,165.23 -	04/2026 -	04/2026	0/0
1091	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107]NHAI,TAMIL NADU	03/2023	1,382.00 -	05/2026 -	05/2026	0/0
1092	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108]NHAI,TAMIL NADU	03/2023	1,618.96 -	05/2026 -	05/2026	0/0
1093	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109]NHAI,TAMIL NADU	03/2023	1,301.37 -	05/2026 -	05/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1094	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110]NHAI,TAMIL NADU	03/2023	1,207.40 -	05/2026 -	05/2026	0/0
1095	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071]NHAI,MAHARASHTRA	03/2023	998.27 -	06/2026 -	06/2026	0/0
1096	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104]NHAI,UTTAR PRADESH	01/2023	1,754.00 -	06/2026 -	06/2026	0/0
1097	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105]NHAI,UTTAR PRADESH	08/2023	1,378.36 -	06/2026 -	06/2026	0/0
1098	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062]NHAI,BIHAR	03/2023	3,012.27 -	09/2027 -	09/2027	0/0
1099	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	05/2025 -	05/2028	0/0
	<u>TELECOMMUNICATIONS</u>					
	<u>Bharat Sanchar Nigam Limited</u>					
1100	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	03/2024 -	03/2024	0/0
1101	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]BSNL,MULTI STATE	05/2023	645.13 -	08/2024 -	08/2024	0/0
1102	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	06/2021 11/2021	10/2024	0/0
1103	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]BSNL,MULTI STATE	06/2023	24,544.55 -	06/2025 -	06/2025	0/0
1104	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]BSNL,MULTI STATE	02/2024	810.99 -	08/2025 -	08/2025	0/0
	<u>Department Of Telecommunication</u>					
1105	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 34,953.45	07/2015 09/2023	08/2024	0/0
	<u>URBAN DEVELOPMENT</u>					
	<u>Central Public Works Department</u>					
1106	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	03/2022 -	06/2024	0/0
1107	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]CPWD,HIMACHAL PRADESH	04/2022	512.34 -	11/2024 -	11/2024	0/0
	<u>Kochi Metro Rail Corporation Ltd</u>					
1108	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020	0/0
	<u>Lucknow Metro Rail Corporation Limited</u>					
1109	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	03/2024 -	12/2025	0/0
1110	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	03/2024 -	06/2026	0/0
	<u>Maharastra Metro Rail Corporation Ltd.</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
SI.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1111	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	11/2021 06/2024	06/2024	0/0
1112	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157]MMRC,MAHARASHTRA	10/2023	910.18 -	01/2027 -	01/2027	0/0
	<u>Mumbai Metro Rail Corporation Ltd</u>					
1113	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023	0/0
	<u>Madhya Pradesh Metro Rail Co Limited</u>					
1114	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	02/2023 12/2026	12/2026	0/0
1115	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	02/2023 12/2026	12/2026	0/0
	<u>Nagpur Metro Rail Corporation Ltd</u>					
1116	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]NMRCL,MAHARASHTRA	12/2022	6,708.00 -	12/2027 -	12/2027	0/0
	<u>National Building Construcion Corporation Ltd</u>					
1117	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	03/2024 -	09/2024	0/0
	<u>Patna Metro Rail Corporation</u>					
1118	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	06/2024 -	09/2024	0/0
	<u>WATER RESOURCES</u>					
	<u>Brahmaputra Board</u>					
1119	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 03/2024	12/2023	0/0
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>					
1120	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020	0/0
1121	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020	0/0
1122	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021	0/0
1123	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021	0/0
1124	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021	0/0
1125	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023	0/0
1126	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023	0/0
1127	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023	0/0
1128	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1129	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024	0/0
1130	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024	0/0
1131	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024	0/0
	<u>Delhi Jal Board</u>					
1132	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020	0/0
1133	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022	0/0
1134	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023	0/0
1135	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023	0/0
1136	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023	0/0
	<u>Kolkata Metropolitan Development Authority</u>					
1137	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 -	12/2019 -	12/2019	0/0
1138	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020	0/0
1139	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023	0/0
1140	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023	0/0
1141	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023	0/0
1142	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024	0/0
1143	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024	0/0
1144	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	02/2022 09/2020	06/2024	0/0
1145	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	04/2022 02/2019	12/2024	0/0
1146	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	04/2022 -	12/2024	0/0
1147	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	04/2022 -	12/2024	0/0
1148	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	09/2022 01/2023	12/2026	0/0
	<u>Uttar Pradesh Jal Nigam</u>					
1149	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020	0/0
1150	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1151	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023	0/0
1152	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023	0/0
1153	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023	0/0
1154	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024	0/0
1155	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	03/2022 02/2021	04/2024	0/0
1156	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	06/2022 -	04/2024	0/0
1157	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	07/2021 05/2020	04/2024	0/0
	<u>Uttarakhand Pey Jal Nigam</u>					
1158	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022	0/0
	<u>DEPARTMENT OF HIGHER EDUCATION</u>					
	<u>Central Public Works Department</u>					
1159	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	08/2022 11/2024	11/2024	0/0
	<u>Cpwd Of Higher Education</u>					
1160	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022	0/0
	<u>Rites Of Higher Education</u>					
1161	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	09/2014 07/2024	07/2024	0/0
	<u>Sikkim University</u>					
1162	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]Sikkim Universi,SIKKIM	08/2020	314.06 -	01/2025 -	12/2024	0/0
	<u>DPIIT</u>					
	<u>Dmic For Dpiit</u>					
1163	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]DMIC FOR DPIIT,MULTI STATE	09/2011	20,084.00 20,084.00	03/2027 03/2027	03/2027	0/0
	<u>Iicc For Dpiit</u>					
1164	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	04/2024	0/0
	<u>RENEWABLE ENERGY</u>					
	<u>Cpwd For Renewable Energy</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (April 2024)						
				Date of Commissioning (Month/Year)		
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1165	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022	0/0
	Total		14,72,141.23 -			0/0
	Grand Total		14,72,141.23			0/0

List of Projects Ahead of Schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
1	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108]	6/2023	320.47 -	320.47	1.73	02/2026 -	01/2026
	Total		320.47 -	320.47	1.73		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
2	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	9/2018	392.51 -	446.43	365.22	06/2022 09/2024	04/2024
	<u>Sikkim University</u>						
3	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]	8/2020	314.06	303.55	121.42	01/2025 -	12/2024
	Total		706.57 -	749.98	486.64		
	<u>POWER</u>						
	<u>Power Grid Corporation Of India Limited</u>						
4	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]	6/2023	202.39 -	202.39	0.84	01/2025 -	12/2024
	Total		202.39 -	202.39	.84		
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
5	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]	8/2022	955.00 -	955.39	56.34	08/2027 -	03/2027
6	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
7	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]	2/2023	836.12 -	836.12	5.28	03/2027 -	03/2026
8	BARAMATI - LONAND - [N22000615]	2/1999	736.44 -	736.44	518.52	03/2027 -	03/2026
	<u>East Central Railways</u>						
9	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]	6/2019	983.62 253.23	415.00	331.16	06/2025 -	06/2024

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
10	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]	10/2022	234.00 223.69	223.69	6.82	10/2027 -	06/2025
11	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]	2/2019	496.47 -	496.47	2.07	06/2028 -	03/2027
12	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]	7/2022	486.00 -	486.00	47.07	07/2027 -	06/2025
	<u>North Eastern Railway</u>						
13	SAHJANWA - DOHRIGHAT - [N22000565]	8/2019	371.77 -	1,319.75	347.90	03/2029 -	12/2027
14	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	724.95	10/2030 -	03/2027
	<u>North Western Railway</u>						
15	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	7/2022	1,695.82 -	2,798.16	424.21	07/2030 -	12/2026
16	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]	2/2023	352.41 -	352.41	1.69	06/2027 -	06/2025
17	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]	2/2023	422.60 -	422.60	47.05	02/2028 -	01/2026
18	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]	2/2023	471.06 -	471.06	13.62	02/2028 -	02/2026
19	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]	11/2021	466.42 -	466.42	439.02	11/2026 -	12/2024
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]	12/2022	304.00 239.54	239.54	-	06/2026 -	12/2025
21	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]	1/2023	968.92 -	968.92	97.24	06/2028 -	01/2027
	<u>Rail Vikas Nigam Ltd.</u>						
22	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	5,005.37	12/2026 -	03/2025
23	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	3,270.07	2,857.57	03/2025 -	06/2024
	<u>South Eastern Railway</u>						
24	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000571]	9/2022	209.75 -	244.99	6.51	09/2026 -	03/2026
	<u>South Western Railway</u>						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	4/2019	294.67 307.66	307.66	101.10	03/2026 -	02/2025
26	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	6/2019	663.03 748.85	748.85	0.40	04/2028 -	12/2027
	<u>Western Railway</u>						
27	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). [N22000532]	2/2023	961.67 961.67	961.67	0.24	03/2027 -	03/2026
28	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]	2/2023	152.44 152.44	152.44	1.18	12/2025 -	01/2025

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
29	PETLAD-BHADLAN (22.5 KM) - [N22000538]	5/2022	202.50 307.12	307.12	11.30	05/2030 -	12/2025
30	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD- HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]	9/2012	261.68 261.68	261.68	98.09	03/2027 -	03/2025
31	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	2/2023	401.48 670.17	670.17	67.31	03/2030 -	10/2025
32	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]	2/2023	410.46 410.46	410.46	4.48	01/2028 -	03/2025
33	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	6/2022	279.23 346.94	346.94	124.72	06/2027 -	03/2025
34	NADIAD-PETLAD (37.26 KM) - [N22000539]	5/2022	335.34 461.91	461.91	11.69	06/2030 -	12/2025
35	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	9/2020	529.30 -	537.31	-	09/2026 -	12/2024
	Total		21,070.11 -	32,467.36	12,307.01		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
36	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]	6/2021	298.00	298.00	-	06/2024 -	04/2024
37	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]	1/2023	166.58	166.58	-	01/2026 -	05/2024
	<u>National Highways Authority Of India</u>						
38	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]	1/2020	876.37 -	876.37	548.89	10/2024 -	06/2024
39	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]	1/2020	823.05 -	823.05	522.34	10/2024 -	06/2024
	Total		2,164.00 -	2,164.00	1,071.23		
	Grand Total		24,463.54	35,904.20	13,867.45		

List of Projects on schedule w.r.t. Latest Schedule

Annexure - XIII

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Nuclear Power Corporation Of India Limited</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029]	6/2017	49,621.00 -	49,621.00	15,783.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	15,783.00		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 -	374.98	326.32	04/2020 04/2024	04/2024
3	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	6/2018	1,383.00 -	3,291.81	2,118.09	09/2021 12/2024	12/2024
4	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]	5/2018	1,216.90 -	1,216.90	681.45	10/2022 12/2024	12/2024
5	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	3/2021	242.14 -	328.00	335.02	12/2022 05/2024	05/2024
6	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099]	6/2022	1,305.00 -	1,143.95	140.00	12/2025 -	12/2025
7	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101]	5/2022	480.00 -	480.00	71.45	11/2024 -	11/2024
8	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]	12/2022	347.15 -	347.15	22.90	08/2025 -	08/2025
9	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105]	6/2023	322.45 -	322.45	12.03	02/2026 -	02/2026
10	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111]	6/2023	323.98 -	323.98	-	09/2025 -	09/2025
11	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110]	11/2023	323.26 -	323.26	6.01	06/2026 -	06/2026
12	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109]	4/2023	328.30 -	328.30	16.84	10/2025 -	10/2025
13	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107]	7/2022	861.37 -	861.37	17.21	06/2026 -	06/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
14	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106]	3/2023	265.91 -	265.91	2.20	01/2026 -	01/2026
15	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]	6/2023	887.00 -	887.00	44.54	03/2026 -	03/2026
16	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]	5/2023	185.75 -	185.75	15.85	11/2024 -	11/2024
17	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]	11/2021	499.00 -	499.00	92.95	07/2024 03/2025	03/2025
18	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]	10/2021	446.12 -	446.12	421.50	08/2023 05/2024	05/2024
19	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]	6/2019	380.87 -	442.21	260.17	03/2022 07/2024	07/2024
20	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	7/2018	480.33 -	640.00	317.88	09/2021 10/2024	10/2024
	Total		10,582.33 -	12,708.14	4,902.41		
	<u>COAL</u>						
	<u>Central Coal Fields Limited</u>						
21	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]	8/2020	7,254.37 -	7,254.37	1,049.12	03/2028 -	03/2028
22	CHANDRAGUPT OCP - [N06000238]	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
23	EXPANSION OF ASHOK OCP - [N06000247]	5/2021	2,898.28 -	2,898.28	175.01	03/2028 -	03/2028
24	EXPANSION OF KARO OCP - [N06000246]	1/2022	908.47 -	908.47	145.14	03/2026 -	03/2026
25	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	349.47	03/2032 -	03/2032
26	EPR ROHINI KARKATA OCP - [N06000243]	1/2021	1,020.42 -	1,020.42	82.92	03/2028 -	03/2028
27	EPR PUNDI OCP - [N06000242]	11/2020	713.35 -	713.35	236.57	03/2027 -	03/2027
28	EPR TAPIN SOUTH OCP - [N06000241]	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
29	JHARKHAND LAIYO OCP - [N06000240]	8/2020	764.57 -	764.57	145.80	03/2031 -	03/2031
30	SIRKA OCP - [N06000239]	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
31	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	625.40	361.92	03/2032 -	03/2032
32	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]	7/2021	778.80 -	778.80	671.23	03/2026 -	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
33	EXPANSION PROJECT AMRAPALI OCP - [N06000217]	8/2020	5,136.15 -	5,136.15	671.43	03/2028 -	03/2028
	<u>Eastern Coal Fields Limited</u>						
34	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	316.19	03/2022 03/2029	03/2029
35	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.17	3.91	03/2026 -	03/2026
36	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	55.83	03/2029 -	03/2029
37	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	389.10	4.47	03/2027 03/2028	03/2028
38	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	23.86	03/2025 03/2026	03/2026
39	BONJEMEhari EXPANSION OCP - [N06000244]	8/2021	570.12 -	570.11	45.33	03/2025 03/2026	03/2026
40	MOHANPUR EXPANSION OC PHASE II - [N06000236]	11/2020	888.99 -	888.99	88.17	03/2025 03/2026	03/2026
41	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	356.30	03/2029 -	03/2029
42	SONEPUR BAZARI EXPANSION OC - [N06000220]	7/2021	5,365.88 5,366.00	5,365.88	442.80	03/2029 -	03/2029
43	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	749.07	11.05	03/2027 03/2029	03/2029
44	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.98	178.19	03/2024 03/2026	03/2026
	<u>Mahanadi Coal Fields Limited</u>						
45	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,486.64	03/2026 -	03/2026
46	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	2,209.30	03/2027 -	03/2027
47	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	1,201.38	03/2031 -	03/2031
48	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	1,084.12	03/2029 -	03/2029
49	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	1,085.53	03/2029 -	03/2029
50	SUBHADRA OCP - [N06000249]	5/2021	1,693.81 -	1,693.81	1,243.55	03/2027 03/2029	03/2029
51	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,731.58	03/2028 -	03/2028
52	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,562.25	03/2029 -	03/2029
	<u>Neyveli Lignite Corporation</u>						
53	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,243.84	01/2027 -	01/2027
54	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	2,242.90	108.55	09/2028 -	09/2028

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
55	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270]	1/2024	27,213.00 -	27,213.00	821.85	05/2029 -	05/2029
56	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) - [N06000269]	3/2023	1,813.00 -	1,813.00	233.81	09/2024 -	09/2024
	<u>Northern Coal Fields Limited</u>						
57	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	577.22	03/2025 -	03/2025
58	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	21.16	03/2025 -	03/2025
	<u>Singareni Colliers Company Limited</u>						
59	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	44.63	03/2026 -	03/2026
60	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	45.15	03/2025 -	03/2025
	<u>South-Eastern Coal Fields Limited</u>						
61	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]	12/2013	610.63 -	610.63	553.44	03/2022 03/2025	03/2025
62	AMERA OC RCE - [N06000123]	2/2015	335.97 -	335.97	89.43	03/2018 03/2026	03/2026
63	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	398.37	03/2026 -	03/2026
64	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,693.91	03/2029 -	03/2029
65	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	41.12	03/2029 -	03/2029
66	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	205.36	03/2024 03/2025	03/2025
67	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	916.74	03/2029 -	03/2029
68	KANCHAN OC EXPANSION - [N06000125]	12/2014	371.04 -	371.04	98.27	03/2021 03/2026	03/2026
69	JHIRIA WEST OPENCAST PROJECT - [N06000166]	11/2018	389.97 -	366.94	28.86	03/2026 03/2029	03/2029
70	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	178.84	03/2026 -	03/2026
71	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	89.49	03/2026 -	03/2026
72	AMADAND OPENCAST EXPANSION PROJECT - [N06000148]	3/2016	869.44 -	869.44	311.15	03/2021 03/2027	03/2027
73	AMGAON OPENCAST PROJECT RCE - [N06000135]	7/2015	316.10 -	316.10	188.70	03/2020 03/2026	03/2026
74	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]	12/2014	357.80 -	357.80	87.05	03/2021 03/2026	03/2026
	<u>Western Coal Fields Limited</u>						
75	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	526.01	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
76	RPR GAURI PAUNI EXPANSION OC - [N06000268]	3/2023	497.23 -	497.23	40.50	03/2031 -	03/2031
77	KOLGAON EXPANSION (DEEP) OC - [N06000267]	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
78	SHARDA UG - [N06000266]	7/2022	200.16 -	200.16	34.25	03/2028 -	03/2028
79	URDHAN OC - [N06000265]	7/2022	228.42 -	228.42	23.96	03/2031 -	03/2031
80	SAONER UG MINE I EXPANSION - [N06000251]	1/2022	253.51 -	253.51	94.38	03/2028 -	03/2028
81	TAWA III UG MINE - [N06000250]	12/2021	324.25 -	324.25	12.29	03/2027 -	03/2027
82	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	433.47	03/2026 -	03/2026
83	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]	9/2018	313.34 -	313.34	203.09	03/2024 03/2025	03/2025
84	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	839.36	03/2027 -	03/2027
85	ADASA UG TO OC (1.50 MTY) - [N06000219]	11/2018	333.43 -	333.43	221.52	03/2024 03/2025	03/2025
86	DHUPTALA OC(SASTI UG TO OC) - [N06000209]	2/2019	720.87 -	720.87	179.02	03/2028 -	03/2028
87	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	98.50	03/2026 -	03/2026
88	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
89	GOKUL EXPANSION OC - [N06000264]	4/2021	456.95 -	456.95	147.90	03/2026 -	03/2026
90	RPR PAUNI II EXPANSION OC - [N06000263]	3/2023	464.45 -	464.45	178.59	03/2027 -	03/2027
91	VISHNUPURI UG TO OC - [N06000260]	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
92	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257]	9/2022	497.01 -	497.01	156.14	03/2027 -	03/2027
93	BHANEGAON OC (1.15MTY) - [N06000256]	9/2022	494.60 -	494.60	98.31	03/2028 -	03/2028
94	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	142.74	03/2027 -	03/2027
95	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.97	03/2028 -	03/2028
96	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	144.20	03/2026 -	03/2026
97	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	115.89	03/2029 -	03/2029
98	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
99	BELLORA-NAIGAON DEEP OC - [N06000180]	11/2018	252.71 -	252.71	122.37	03/2021 03/2025	03/2025
100	UKNI DEEP OC - [N06000179]	11/2018	318.14 -	318.14	252.70	03/2021 03/2025	03/2025
101	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]	2/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025
102	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]	8/2016	319.76 -	319.76	281.38	03/2022 03/2025	03/2025
	Total		1,27,250.84 -	1,27,334.86	33,086.53		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Central Public Works Department</u>						
103	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]	3/2021	512.37 -	512.37	53.71	08/2022 11/2024	11/2024
	<u>Cpwd Of Higher Education</u>						
104	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]	3/2019	424.93 -	500.91	463.15	07/2022 05/2024	05/2024
	<u>Rites Of Higher Education</u>						
105	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]	9/2013	484.32 -	429.70	268.05	09/2014 07/2024	07/2024
	Total		1,421.62 -	1,442.98	784.91		
	<u>DPIIT</u>						
	<u>Dmic For Dpiit</u>						
106	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]	9/2011	20,084.00 -	20,084.00	9,718.22	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,718.22		
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
107	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]	10/2016	209.84 -	281.06	248.29	03/2020 07/2024	07/2024
108	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]	12/2018	260.00 -	371.78	41.12	06/2021 06/2026	06/2026
109	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]	3/2019	1,828.00 -	1,828.00	976.64	09/2025 09/2025	09/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
110	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]	3/2019	1,404.00 -	1,620.00	925.04	09/2023 05/2024	05/2024
	<u>HII Infra Tech Services Limited</u>						
111	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]	12/2018	1,110.55 -	1,110.55	532.42	07/2024 10/2024	10/2024
112	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032]	3/2019	1,294.34 -	1,294.34	-	03/2023 03/2026	03/2026
	Total		6,106.73 -	6,505.73	2,723.51		
	<u>HOME AFFAIRS</u>						
	<u>Cpwd For Mha</u>						
113	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]	1/2020	166.98 167.00	166.98	78.55	10/2023 10/2024	10/2024
	Total		166.98 -	166.98	78.55		
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
114	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]	12/2014	4,103.00 5,055.00	5,677.40	2,982.27	04/2021 09/2025	09/2025
115	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]	12/2015	355.00 -	581.00	108.93	11/2020 09/2025	09/2025
116	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]	11/2017	483.00 -	483.00	309.21	04/2021 05/2025	05/2025
117	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]	9/2019	225.79 -	270.66	5.00	03/2023 05/2024	05/2024
	Total		5,166.79 -	7,012.06	3,405.41		
	<u>PETROLEUM</u>						
	<u>Bharat Petroleum Corporation Limited</u>						
118	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]	11/2012	678.00 -	1,732.00	532.00	02/2017 10/2025	10/2025
119	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]	3/2023	621.87 -	621.87	35.30	03/2026 -	03/2026
120	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]	5/2023	2,585.00 -	2,585.00	72.00	05/2026 -	05/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
121	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]	12/2022	3,685.00 -	3,685.00		03/2030 -	03/2030
122	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523]	12/2022	3,919.00 -	3,919.00		06/2030 -	06/2030
123	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI, SITAPUR, BAHRAICH, SHRAVASTI, BALRAMPUR, - [N16000525]	12/2022	16,654.00 -	16,654.00		06/2030 -	06/2030
124	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]	12/2022	3,638.00 -	3,638.00		03/2030 -	03/2030
125	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]	12/2022	1,017.00 -	1,017.00		03/2030 -	03/2030
126	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]	12/2022	3,207.00 -	3,207.00		06/2030 -	06/2030
127	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518]	5/2023	43,367.00 -	43,367.00		05/2028 -	05/2028
128	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]	3/2023	405.00 -	405.00	17.80	07/2025 -	07/2025
129	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]	4/2021	676.89 -	676.89	223.37	03/2025 -	03/2025
	<u>Chennai Petroleum Corporation Limited</u>						
130	CBR 9 MMTPA PROJECT - [N16000434]	1/2021	31,580.00 -	36,354.00	1,124.59	06/2025 -	06/2025
	<u>Gas Authority Of India Limited</u>						
131	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]	3/2017	1,740.00 -	2,433.15	2,352.70	12/2020 06/2024	06/2024
132	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]	5/2019	8,797.00 -	11,256.00	3,529.39	04/2025 10/2025	10/2025
133	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]	6/2020	7,844.25 -	7,844.25	6,492.50	05/2023 10/2024	10/2024
134	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]	3/2020	1,030.65 -	1,030.65	913.20	11/2022 06/2024	06/2024
135	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]	9/2019	2,658.34 -	2,658.34	2,354.90	07/2022 09/2024	09/2024
136	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]	6/2009	2,915.00 2,915.00	5,909.00	4,015.70	12/2012 11/2024	11/2024
	<u>Hindustan Petroleum Corporation Limited</u>						
137	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]	12/2018	854.00 -	854.00	527.04	12/2022 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
138	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]	3/2023	384.04 -	384.04	27.65	12/2026 -	12/2026
139	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	145.87	06/2030 -	06/2030
140	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512]	12/2023	461.05 -	461.05	1.72	12/2026 -	12/2026
141	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	88.36	06/2030 -	06/2030
142	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAUJI - [N16000496]	3/2022	1,751.00 -	1,751.00	128.83	03/2030 -	03/2030
143	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]	3/2023	156.36 -	156.36	.81	03/2026 03/2026	03/2026
144	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]	3/2019	5,830.20 -	5,830.20	759.31	03/2031 03/2029	03/2029
145	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]	5/2020	1,421.46 -	1,421.46	1,266.70	02/2023 07/2024	07/2024
146	HALDIA PANAGARH PIPELINE PROJECT - [N16000478]	11/2022	1,010.00 -	1,010.00	197.05	11/2025 -	11/2025
147	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]	3/2021	456.00 -	456.00	278.14	03/2024 03/2025	03/2025
	<u>Hpcl Rajasthan Refinery Limited(Jv)</u>						
148	RAJASTHAN REFINERY PROJECT - [N16000513]	10/2017	43,129.00 -	72,937.00	44,265.95	10/2022 03/2025	03/2025
	<u>Indian Oil Corporation Limited</u>						
149	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]	4/2018	355.00 -	355.00	232.37	04/2022 03/2025	03/2025
150	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]	7/2020	13,805.00 -	13,805.00	5,916.59	01/2024 04/2025	04/2025
151	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]	6/2019	347.00 -	347.00	156.74	02/2028 08/2029	08/2029
152	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]	6/2019	163.00 -	163.00	68.23	12/2029 03/2030	03/2030
153	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]	6/2019	439.00 -	439.00	221.42	02/2028 08/2029	08/2029
154	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]	6/2019	988.00 -	988.00	93.56	12/2029 03/2030	03/2030
155	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]	6/2019	2,880.00 -	2,880.00	236.74	08/2027 03/2030	03/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
156	CGD PROJECT AT SALEM DISTRICT - [N16000419]	10/2018	1,304.00 -	1,304.00	107.78	03/2030 -	03/2030
157	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]	10/2018	2,998.00 -	2,998.00	326.22	03/2030 -	03/2030
158	CGD PROJECT AT REWA DISTRICT - [N16000417]	10/2018	177.00 -	177.00	109.76	02/2027 09/2028	09/2028
159	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS [N16000416]	10/2018	613.00 -	613.00	226.62	12/2029 03/2030	03/2030
160	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI [N16000480]	3/2023	202.07 -	202.07	.79	02/2026 -	02/2026
161	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
162	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	2,102.79	182.05	03/2025 -	03/2025
163	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	30.26	08/2025 -	08/2025
164	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]	1/2022	829.00 -	829.00	151.50	07/2024 05/2026	05/2026
165	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	20.10	04/2025 -	04/2025
166	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]	3/2022	564.00 -	564.00	137.28	11/2024 -	11/2024
167	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY [N16000446]	9/2021	378.00 -	378.00	120.07	10/2023 05/2024	05/2024
168	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]	3/2022	277.00 -	277.00	135.58	07/2026 09/2026	09/2026
169	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]	1/2022	827.00 -	827.00	417.26	07/2024 12/2024	12/2024
170	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]	1/2022	463.00 -	463.00	147.54	07/2025 12/2025	12/2025
171	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]	12/2021	9,028.00 -	9,028.00	4,998.32	10/2024 12/2024	12/2024
172	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS [N16000427]	6/2019	303.00 -	303.00	195.24	02/2028 08/2029	08/2029
173	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]	6/2019	169.00 -	169.00	64.63	12/2029 03/2030	03/2030
174	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS [N16000425]	6/2019	2,996.00 -	2,996.00	572.30	02/2028 08/2029	08/2029

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
175	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]	10/2018	176.00 -	176.00	132.81	08/2027 02/2029	02/2029
176	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]	4/2022	260.12 -	260.12	.44	04/2025 12/2026	12/2026
177	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]	4/2022	341.43 -	341.43	173.65	10/2024 08/2026	08/2026
178	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]	6/2017	281.35 -	281.35	70.34	05/2025 -	05/2025
179	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]	6/2022	656.00 -	656.00	267.30	08/2025 09/2025	09/2025
180	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	77.34	03/2030 -	03/2030
181	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	23.15	03/2030 -	03/2030
182	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	74.83	03/2030 -	03/2030
183	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	72.55	03/2030 -	03/2030
184	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	7.22	03/2030 -	03/2030
185	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]	3/2022	865.00 -	865.00	18.09	03/2030 -	03/2030
186	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]	3/2022	501.00 -	501.00	55.79	03/2030 -	03/2030
187	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]	3/2022	1,420.00 -	1,420.00	59.59	03/2030 -	03/2030
188	CGD PROJECT AT JAMMU DISTRICTS - [N16000527]	3/2022	538.00 -	538.00	3.42	03/2032 -	03/2032
189	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]	5/2021	412.00 -	509.84	359.81	10/2023 02/2025	02/2025
190	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTA - [N16000412]	2/2021	34,627.00 -	38,231.00	10,344.91	09/2024 12/2025	12/2025
191	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]	10/2020	1,614.00 -	1,614.00	881.09	08/2023 05/2024	05/2024
192	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,587.00	1,048.67	12/2023 08/2024	08/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
193	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]	10/2020	921.00 -	921.00	638.71	09/2023 12/2024	12/2024
194	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]	1/2020	14,810.00 -	14,810.00	8,425.95	04/2023 12/2024	12/2024
	<u>Indradhanush Gas Grid Ltd</u>						
195	NORTH EAST GAS GRID - [N16000439]	11/2020	9,265.00 -	9,265.00	5,364.95	03/2024 03/2025	03/2025
	<u>Mangalore Refinery And Petrochemicals Limited</u>						
196	POWER SYSTEM UPGRADATION PROJECT - [N16000509]	10/2023	385.00 -	385.00	35.46	02/2026 -	02/2026
	<u>Numaligarh Refinery Limited</u>						
197	POWER RECOVERY TURBINE IN PFCCU - [N16000510]	3/2023	293.50 -	293.50	18.59	07/2025 -	07/2025
198	DCU REVAMP PROJECT - [N16000511]	8/2021	370.00 -	370.00	109.73	03/2025 -	03/2025
	<u>Oil & Natural Gas Corporation Limited</u>						
199	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]	3/2016	34,012.00 -	34,012.00	29,543.73	06/2020 05/2024	05/2024
200	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]	11/2022	1,219.48 -	1,145.10	-	05/2024 -	05/2024
201	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]	11/2022	837.34 -	837.34	14.82	08/2026 -	08/2026
202	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]	7/2021	173.03 -	169.84	101.55	07/2025 -	07/2025
203	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]	7/2021	320.20 -	187.61	89.45	07/2024 -	07/2024
204	KALOL REDEVELOPMENT PROJECT - [N16000481]	8/2022	1,487.41 -	1,487.41	674.95	03/2027 -	03/2027
205	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	60.69	02/2025 -	02/2025
206	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	82.20	11/2024 -	11/2024
207	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,645.23	2,503.16	05/2024 -	05/2024
208	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	1,286.67	351.94	02/2026 -	02/2026
209	MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526]	2/2024	2,329.45 -	2,329.45		05/2026 -	05/2026
210	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	4/2019	3,228.80 -	3,976.67	3,876.97	03/2022 06/2024	06/2024
211	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	1,162.56	1,093.53	03/2026 -	03/2026
	<u>Oil India Limited</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
212	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	214.20	12/2024 -	12/2024
	Total		3,62,604.59 -	4,10,321.77			
	<u>POWER</u>						
	<u>Bharat Heavy Electricals Limited</u>						
213	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]	8/2023	15,530.00 -	15,530.00	709.38	06/2028 -	06/2028
214	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]	3/2024	17,195.31 -	17,195.31	531.00	02/2030 -	02/2030
	<u>National Hydro-Electric Power Corporation</u>						
215	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]	2/2023	31,876.39 -	31,876.39	2,322.54	02/2032 -	02/2032
	<u>National Thermal Power Corporation</u>						
216	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]	3/2020	1,782.00 -	1,782.00	1,254.54	09/2021 09/2024	09/2024
217	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]	3/2022	1,352.71 -	1,352.71	66.50	08/2023 09/2024	09/2024
218	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]	3/2022	1,426.94 -	1,426.94	114.86	08/2023 09/2024	09/2024
219	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]	3/2022	1,409.52 -	1,409.52	84.11	08/2023 09/2024	09/2024
220	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
221	BADAM COAL MINING PROJECT - [N18000367]	2/2019	501.79 -	501.79	-	10/2024 -	10/2024
222	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]	5/2023	1,095.01 -	1,095.01	-	01/2025 05/2025	05/2025
223	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]	6/2023	6,283.81 -	6,283.81	-	12/2024 -	12/2024
224	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]	8/2022	11,844.00 -	11,844.00	1,405.09	05/2027 -	05/2027
225	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]	11/2022	1,442.60 -	1,442.60	64.62	03/2024 06/2024	06/2024
226	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]	6/2022	2,598.92 -	2,598.92	1.75	03/2024 12/2024	12/2024
227	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]	9/2022	7,179.54 -	7,179.54	539.97	09/2024 09/2024	09/2024
228	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]	11/2021	937.80 -	937.80	215.95	05/2023 06/2024	06/2024
	<u>Power Grid Corporation Of India Limited</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
229	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]	2/2022	318.12 -	318.12	116.74	04/2025 -	04/2025
230	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C [N18000338]	7/2022	186.19 -	186.19	15.31	03/2025 -	03/2025
231	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]	3/2022	288.71 -	288.71	26.79	12/2024 -	12/2024
232	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]	3/2023	3,546.94 -	3,546.94	461.14	11/2024 -	11/2024
233	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]	11/2023	428.00 -	428.00	-	06/2025 -	06/2025
234	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]	12/2022	331.00 -	331.00	4.66	03/2025 -	03/2025
235	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377]	11/2023	224.00 -	224.00	-	07/2025 -	07/2025
236	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]	9/2023	2,191.00 -	2,191.00	79.86	04/2025 -	04/2025
237	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]	10/2023	1,796.00 -	1,796.00	129.48	04/2025 -	04/2025
238	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]	10/2023	2,211.00 -	2,211.00	96.83	04/2025 -	04/2025
239	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
240	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]	2/2023	200.58 -	200.58	127.39	05/2024 -	05/2024
241	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]	3/2023	2,820.99 -	2,820.99	-	03/2025 -	03/2025
242	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]	3/2023	1,167.55 -	1,167.55	-	03/2025 -	03/2025
243	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]	3/2023	966.79 -	966.79	16.22	12/2024 -	12/2024
244	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]	3/2023	815.12 -	815.12	2.99	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
245	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]	3/2023	922.30 -	922.30	72.67	12/2024 -	12/2024
246	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]	3/2023	1,433.28 -	1,433.28	330.17	09/2024 -	09/2024
247	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]	3/2023	260.30 -	260.30	25.79	03/2025 -	03/2025
248	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]	3/2023	271.69 -	271.69	1.35	09/2024 -	09/2024
249	ER WR TRANSMISSION LIMITED - [N18000353]	3/2023	281.16 -	281.16	.11	03/2025 -	03/2025
250	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]	3/2023	524.04 -	524.04	240.01	11/2025 -	11/2025
251	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]	10/2022	307.87 -	307.87	46.31	10/2025 -	10/2025
	<u>Satluj Jal Vidyut Nigam Limited</u>						
252	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	1,450.51	01/2026 -	01/2026
253	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]	10/2020	687.97 -	687.97	610.00	11/2025 -	11/2025
254	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]	1/2023	2,614.51 -	2,614.51	683.69	04/2028 -	04/2028
	Total		1,31,064.75 -	1,31,533.75	11,848.33		
	<u>RAILWAYS</u>						
	<u>East Central Railways</u>						
255	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]	10/2022	199.96 -	199.96	55.05	10/2027 -	10/2027
256	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	3/2019	816.03 -	902.86	3.08	03/2030 -	03/2030
257	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]	11/2022	202.00 -	349.22	-	11/2027 -	11/2027
258	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]	1/2018	487.73 -	487.73	239.81	12/2025 -	12/2025
	<u>East Coast Railway</u>						
259	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	4/1994	2,923.13 -	3,791.66	3,584.39	03/2009 12/2026	12/2026
260	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
261	BAGHUAPAL FLY OVER (20 KM) - [N22000522]	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
262	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
263	JEYPORE MALKANGIRI NEW LINE - [N22000516]	2/2018	642.69 -	642.69	150.72	07/2033 -	07/2033
264	JEYPORE NABARANGPUR NEWLINE - [N22000517]	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
265	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION [N22000519]	8/2022	190.90 -	190.90	10.00	08/2027 -	08/2027
266	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
267	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]	4/2015	2,361.74 -	2,361.74	1,364.62	03/2022 03/2026	03/2026
	<u>Eastern Railways</u>						
268	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	4/2000	1,188.91 -	1,619.51	1,034.09	03/2019 03/2025	03/2025
269	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]	7/2015	283.54 -	283.54	152.54	03/2025 03/2026	03/2026
270	CHITRA - BASUKINATH (38.30 KM) - [N22000531]	1/2019	827.89 -	793.87	183.19	03/2026 03/2027	03/2027
271	PIRPAINTI-JASIDIH - [N22000219]	4/2013	915.98 -	2,137.81	787.84	03/2022 03/2028	03/2028
	<u>Maharashtra Rail Infrastructure Development Corporation Limited</u>						
272	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT [N22000629]	10/2019	1,400.00 -	1,400.00	-	06/2024 -	06/2024
	<u>National Capital Region Transport Corp</u>						
273	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
274	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]	4/2019	169.65 -	169.65	71.75	03/2026 -	03/2026
	<u>North Central Railway</u>						
275	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANPUR AND TANPUR-BANSI PAHARPUR - [N22000158]	4/2010	2,030.50 -	746.83	39.54	- 12/2026	12/2026
276	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
277	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
278	AGRA FORT-BANDIKUI - [N22000553]	6/2022	1,389.81 -	987.83	.21	06/2027 05/2026	05/2026
279	MATHURA - VRINDAVAN (11 KM) - [N22000612]	8/2022	402.88 -	402.88	-	06/2025 -	06/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
280	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	4/2019	187.21 -	250.17	1.46	12/2025 03/2026	03/2026
281	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]	4/2019	494.11 -	494.11	-	03/2026	03/2026
282	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]	4/2019	451.99 -	451.99	-	12/2025	12/2025
283	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024	12/2024
	<u>North East Frontier Railway</u>						
284	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	19,602.68	14,422.15	03/2011 12/2026	12/2026
285	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]	8/2022	745.00 -	745.00	-	08/2027	08/2027
	<u>North Western Railway</u>						
286	PHULERA - DIGANA DOUBLING - [N22000326]	5/2015	600.00 -	701.81	694.40	03/2020 04/2024	04/2024
287	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]	4/2019	528.48 -	528.48	304.74	03/2025	03/2025
	<u>Northern Railway</u>						
288	NANGALDAM-TALWARA(NL),NR - [220100188]	3/1981	450.00 -	2,017.96	1,190.75	07/2012 11/2024	11/2024
289	FEROZPUR - PATTI (25.72 KM) - [N22000614]	4/2017	299.74 -	299.74	-	03/2027	03/2027
290	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026	12/2026
291	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025	03/2025
292	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025	03/2025
293	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025	03/2025
294	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025	03/2025
295	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025	03/2025
296	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025	03/2025
297	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	3/1995	2,500.00 -	41,159.00	39,331.00	11/2002 08/2024	08/2024
	<u>Rail Vikas Nigam Ltd.</u>						
298	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	272.63	03/2025	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
299	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]	11/2016	8,975.00 -	7,906.38	4,530.23	03/2026 -	03/2026
300	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.56	1,266.79	06/2025 -	06/2025
301	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	9/2018	4,340.00 -	7,393.75	993.60	09/2030 -	09/2030
302	JUNAGARH - VISAVADAR (42.28) KM - [N22000600]	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
	<u>South Central Railway</u>						
303	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
304	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	98.83	12/2025 -	12/2025
305	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	102.87	12/2025 -	12/2025
	<u>South East Central Railway</u>						
306	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) [N22000572]	7/2011	1,171.30 -	1,171.30	209.98	10/2024 -	10/2024
307	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) [N22000573]	9/2022	170.49 -	170.49	.10	12/2026 -	12/2026
308	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) [N22000574]	12/2022	177.03 -	177.03	.21	12/2026 -	12/2026
309	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) [N22000576]	9/2022	169.06 -	169.06	.22	09/2026 -	09/2026
310	CHIRIMIRI-NAGPUR HALT - [N22000616]	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
311	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	31.92	06/2030 -	06/2030
312	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
313	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	.37	09/2026 -	09/2026
314	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) [N22000575]	9/2022	169.06 -	177.34	.02	09/2026 -	09/2026
	<u>South Western Railway</u>						
315	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) [N22000559]	9/2019	1,453.73 -	994.47	24.12	12/2027 -	12/2027
	<u>Southern Railway</u>						
316	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	4/2011	120.70 -	2,053.39	340.67	03/2019 12/2027	12/2027

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
317	MORAPPUR-DHARMAPURI - [N22000618]	2/2019	358.95 -	358.95	36.85	03/2028 03/2027	03/2027
318	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]	12/2011	812.85 -	802.80	258.21	08/2023 09/2026	09/2026
319	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	7/2008	677.12 -	788.05	105.18	03/2026 03/2027	03/2027
320	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]	12/2010	600.82 -	595.39	270.03	03/2028 07/2026	07/2026
321	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]	2/2015	1,431.90 -	3,785.45	3,027.76	- 12/2026	12/2026
	<u>West Central Railway</u>						
322	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	4/2001	424.60 -	3,032.46	2,696.51	03/2021 12/2025	12/2025
323	SATNA - REWA (50 KM) - [N22000554]	11/2015	500.00 -	500.00	-	03/2026 -	03/2026
324	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	8/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024
325	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	6/2016	2,478.23 -	2,938.00	1,279.35	03/2022 06/2024	06/2024
	<u>Western Railway</u>						
326	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	4/2008	3,503.69 -	6,203.51	3,459.23	03/2022 03/2026	03/2026
327	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]	4/2011	844.10 -	844.10	518.09	- 10/2025	10/2025
328	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 -	1,080.57	333.09	10/2026 03/2025	03/2025
329	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	6/2022	354.99 -	482.43	113.13	02/2030 02/2025	02/2025
330	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	5/2022	309.81 -	415.38	112.33	03/2030 03/2025	03/2025
331	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
332	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) [N22000623]	6/2013	166.33 -	166.33	32.28	06/2025 -	06/2025
333	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
334	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	5/2022	216.72 -	349.93	41.41	03/2030 04/2025	04/2025
335	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 -	1,095.88	531.16	10/2027 03/2025	03/2025
336	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	4/2017	692.25 -	692.26	355.12	03/2020 12/2024	12/2024
337	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]	4/2008	318.24 -	1,531.55	699.32	03/2012 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
338	CHOTTAUDEPUR-DHAR(NL) - [N22000138	4/2007	1,347.26 -	1,793.63	1,395.03	03/2022 12/2026	12/2026
339	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	4/2007	1,640.04 -	2,873.11	1,637.31	03/2022 02/2028	02/2028
	Total		77,201.98 -	1,52,010.04	89,475.32		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Border Road Organisation</u>						
340	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	370.71	07/2024 -	07/2024
341	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	353.94	08/2024 -	08/2024
342	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
343	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	252.09	08/2025 -	08/2025
344	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119	10/2022	562.45 -	562.45	8.68	01/2026 -	01/2026
345	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	27.99	06/2025 -	06/2025
346	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
347	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	146.77	11/2024 -	11/2024
348	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	165.41	07/2024 -	07/2024
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
349	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	1/1991	675.00 -	780.77	616.26	02/2019 08/2024	08/2024
350	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216	12/2016	196.00 -	196.00	163.97	09/2021 06/2024	06/2024
351	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201	2/2019	2,926.42 -	2,926.42	970.95	09/2024 12/2025	12/2025
352	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994	3/2018	626.76 -	626.76	272.64	07/2020 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
353	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943	9/2018	1,478.40 -	1,478.40	767.26	06/2024 02/2026	02/2026
354	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	8/2017	962.43 -	978.93	892.54	09/2020 05/2024	05/2024
355	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925	10/2018	400.76 -	394.44	287.04	11/2020 05/2024	05/2024
356	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	795.92	11/2020 06/2024	06/2024
357	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917	3/2018	199.16 -	199.16	155.10	08/2018 08/2024	08/2024
358	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914	12/2016	223.50 -	223.50	220.50	08/2018 06/2024	06/2024
359	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912	8/2016	287.70 -	287.70	268.80	02/2017 06/2024	06/2024
360	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	33.45	06/2024 11/2024	11/2024
361	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	9.89	10/2025 10/2025	10/2025
362	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	58.91	11/2024 11/2024	11/2024
363	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	154.72	04/2025 04/2025	04/2025
364	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	51.20	03/2024 11/2024	11/2024
365	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	204.49	06/2025 06/2025	06/2025
366	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	226.23	12/2023 12/2024	12/2024
367	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	37.57	06/2025 06/2025	06/2025
368	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	148.25	05/2024 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
369	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]	8/2020	302.88 -	302.88	150.20	02/2022 07/2024	07/2024
370	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]	6/2020	166.21 -	166.21	98.65	04/2023 05/2024	05/2024
371	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]	2/2021	925.47 -	925.47	321.15	07/2025 -	07/2025
372	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]	3/2021	182.55 -	182.55	119.02	03/2027 -	03/2027
373	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]	6/2020	496.47 -	496.47	131.31	03/2027 -	03/2027
374	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]	6/2020	437.60 -	437.60	337.92	03/2027 -	03/2027
375	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]	3/2019	450.65 -	450.65	354.86	03/2027 -	03/2027
376	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
377	DEVELOPMENT TO 4/6-LANING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]	3/2022	995.04 -	995.04	194.41	09/2025 09/2025	09/2025
378	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
379	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209 (NEW NH-83) INCLU - [N24001829]	10/2022	172.15 -	172.15	34.65	11/2024 -	11/2024
380	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828]	1/2022	221.03 -	243.95	111.99	11/2024 -	11/2024
381	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]	3/2020	262.37 -	343.77	188.08	09/2024 -	09/2024
382	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]	8/2020	314.32 -	314.32	9.45	04/2025 -	04/2025
383	WIDENING TO EXISTING SINGLE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]	3/2021	226.44 -	226.44	97.60	02/2024 07/2024	07/2024
384	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM 185.00 TO KM 220.00 OF NH-61 (N - [N24001466]	3/2021	297.24 -	297.24	99.03	07/2024 07/2024	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
385	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
386	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]	4/2020	211.09 -	211.09	88.59	07/2024 -	07/2024
387	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]	12/2021	170.60 -	170.60	152.94	09/2024 -	09/2024
388	MOPA AIRPORT - [N24001458]	12/2021	1,183.16 -	1,183.16	1,106.30	04/2022 09/2024	09/2024
389	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]	4/2020	172.50 -	172.50	75.84	07/2024 -	07/2024
390	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]	8/2020	371.93 -	371.93	30.75	12/2024 -	12/2024
391	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]	11/2021	154.49 -	154.49	38.03	06/2025 -	06/2025
392	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]	3/2022	304.87 -	304.87	289.31	08/2024 -	08/2024
393	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]	12/2021	150.11 -	150.11	56.33	09/2024 -	09/2024
394	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]	12/2021	451.66 -	451.66	401.78	08/2024 -	08/2024
395	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]	1/2022	194.88 -	194.88	104.69	12/2024 -	12/2024
396	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]	12/2021	411.40 -	411.40	143.61	05/2024 -	05/2024
397	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]	3/2021	395.62 -	395.62	165.92	05/2024 -	05/2024
398	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]	12/2021	257.97 -	257.97	132.48	05/2024 -	05/2024
399	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471]	4/2020	325.24 -	325.24	166.97	11/2024 -	11/2024
400	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]	8/2022	291.37 -	291.37	102.94	06/2024 -	06/2024
401	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]	10/2022	304.68 -	304.68	97.09	08/2024 -	08/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
402	REHABILITATION AND UP-GRADATION OF JINTUR-SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
403	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	54.11	05/2025 -	05/2025
404	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
405	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	-	11/2024 -	11/2024
406	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	135.78	07/2025 -	07/2025
407	CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	10.89	07/2025 -	07/2025
408	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	103.32	12/2024 -	12/2024
409	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133	3/2021	178.63 -	178.63	27.57	03/2025 -	03/2025
410	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121	1/2022	509.65 -	509.65	109.01	09/2025 -	09/2025
411	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120	2/2023	274.06 -	274.06	41.24	09/2025 -	09/2025
412	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 -	219.00	-	02/2024 08/2025	08/2025
413	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116	1/2022	343.54 -	343.54	22.30	08/2025 -	08/2025
414	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115	3/2023	438.24 -	438.24	151.35	08/2025 -	08/2025
415	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032	1/2022	1,156.72 -	1,156.72	116.43	01/2026 -	01/2026
416	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031	12/2021	840.93 -	840.93	337.18	02/2026 -	02/2026
417	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029	3/2022	917.91 -	917.91	415.54	01/2026 -	01/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
418	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020	3/2022	158.36 158.00	158.36	23.21	10/2025 -	10/2025
419	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019	1/2022	329.14 319.00	319.09	87.66	09/2025 -	09/2025
420	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	1/2022	239.72 232.00	232.22	110.11	03/2025 -	03/2025
421	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016	10/2022	225.17 -	225.17	66.47	06/2025 -	06/2025
422	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 -	403.36	30.44	06/2025 -	06/2025
423	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014	9/2022	237.28 -	237.28	.34	12/2023 12/2025	12/2025
424	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012	3/2023	718.52 -	718.52	-	03/2025 -	03/2025
425	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011	12/2021	516.96 -	516.96	-	06/2024 -	06/2024
426	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009	1/2022	703.68 -	703.68	194.11	01/2025 -	01/2025
427	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	90.46	07/2025 -	07/2025
428	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	172.76	12/2024 -	12/2024
429	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005	3/2022	644.45 -	644.45	182.85	03/2025 -	03/2025
430	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004	3/2021	545.11 -	545.11	216.81	07/2024 -	07/2024
431	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003	1/2022	549.28 -	549.28	103.51	12/2024 -	12/2024
432	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	179.95	12/2024 -	12/2024
433	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001	1/2022	882.18 -	882.18	220.87	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
434	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000	3/2021	317.19 -	317.19	162.21	07/2024 -	07/2024
435	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	46.36	05/2025 -	05/2025
436	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	248.09	11/2025 -	11/2025
437	REHABILITATION AND UPGRADATION OF KURWAI-MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965	3/2022	386.49 -	386.49	77.42	02/2025 -	02/2025
438	UPGRADATION and WIDENING OF JHARKHEDA-BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964	3/2022	365.21 -	365.21	112.27	05/2025 -	05/2025
439	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	73.56	10/2024 -	10/2024
440	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962	3/2022	179.19 -	179.19	63.18	12/2024 -	12/2024
441	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	173.32	09/2025 -	09/2025
442	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	55.06	10/2024 -	10/2024
443	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	84.94	07/2024 -	07/2024
444	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	67.67	05/2025 -	05/2025
445	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	206.17	01/2025 -	01/2025
446	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	108.69	09/2024 -	09/2024
447	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	39.78	08/2025 -	08/2025
448	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	177.42	01/2025 -	01/2025
449	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDER - [N24001950	3/2021	369.81 -	369.81	136.23	02/2025 -	02/2025
450	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
451	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
452	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	-	11/2024 -	11/2024
453	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	100.44	07/2024 -	07/2024
454	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	-	01/2025 -	01/2025
455	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	218.34	08/2025 -	08/2025
456	NH440 RAYACHOTY TO VEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	53.32	05/2024 -	05/2024
457	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	265.61	12/2024 -	12/2024
458	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	134.87	09/2024 -	09/2024
459	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	205.60	02/2025 -	02/2025
460	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	192.84	10/2025 -	10/2025
461	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	136.23	04/2025 -	04/2025
462	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	72.00	09/2025 -	09/2025
463	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	.11	08/2025 -	08/2025
464	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
465	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	59.59	07/2024 -	07/2024
466	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922	2/2020	153.01 -	153.01	83.60	08/2023 06/2024	06/2024
467	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	64.90	09/2024 -	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
468	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOULDER - [N24001919]	12/2020	193.16 -	193.16	54.30	09/2023 06/2024	06/2024
469	UPGRADATION OF NH 930 JHALMALA TO SHERPAR FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]	12/2020	222.86 -	222.86	167.84	08/2023 05/2024	05/2024
470	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]	3/2020	278.97 -	278.97	137.02	05/2024 -	05/2024
471	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]	9/2022	157.62 -	157.62	13.86	07/2024 -	07/2024
472	STRENGTHENING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM. 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
473	UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]	12/2021	167.97 -	167.97	35.28	05/2024 -	05/2024
474	KOPARGAON TO SAVALI VIHAR SECTION - [N24001904]	9/2022	195.38 -	195.38	29.59	07/2024 -	07/2024
475	REHABILITATION AND UP-GRADATION OF MUDKHEDE TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]	8/2022	206.54 -	206.54	21.36	04/2025 -	04/2025
476	REHABILITATION AND UP-GRADATION OF SABALKHEDE TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]	12/2022	213.32 -	213.32	-	09/2024 -	09/2024
477	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]	2/2023	245.61 -	245.61	43.39	12/2024 -	12/2024
478	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]	2/2023	261.82 -	261.82	70.59	12/2024 -	12/2024
479	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU) FROM KM 8+920 TO KM 13+375 - [N24001877]	7/2020	1,110.23 -	1,110.23	94.19	05/2027 -	05/2027
480	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]	3/2021	477.54 -	477.54	150.77	01/2025 -	01/2025
481	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]	2/2022	624.43 -	624.43	114.45	11/2024 03/2025	03/2025
482	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]	12/2022	235.15 -	235.15	92.29	08/2025 -	08/2025
483	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. - [N24001868]	3/2022	187.65 -	187.65	66.57	08/2025 -	08/2025
484	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STATE - [N24001867]	3/2022	174.34 -	174.34	104.08	07/2024 -	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
485	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	142.69	08/2024 -	08/2024
486	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	61.55	05/2025 05/2025	05/2025
487	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
488	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
489	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241	3/2020	255.23 -	255.23	240.00	10/2022 12/2024	12/2024
490	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 05/2024	05/2024
491	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	2/2016	553.30 -	706.39	604.73	05/2016 05/2024	05/2024
492	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	1/2014	1,408.85 -	2,138.16	1,681.11	10/2016 08/2024	08/2024
493	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	430.14	11/2008 05/2024	05/2024
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
494	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688	3/2016	429.52 -	429.52	269.56	08/2022 09/2025	09/2025
495	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	-	02/2026 -	02/2026
496	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	-	02/2026 -	02/2026
497	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	-	02/2026 -	02/2026
498	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975	9/2021	523.78 -	523.78	-	02/2025 -	02/2025
499	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	42.85	03/2025 -	03/2025
500	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	86.88	05/2025 -	05/2025
501	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	5.44	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
502	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	308.16	01/2025 -	01/2025
503	KEIFANG - TUVAI PKG-1 - [N24001440	9/2021	492.94 -	492.94	334.32	05/2023 06/2024	06/2024
504	PEREN-DIMAPUR SECTION PKG-2 - [N24001406	7/2021	258.52 -	258.52	59.40	03/2023 09/2024	09/2024
505	KHELLANI-KHANABAL PKG-5 - [N24001396	7/2021	497.09 -	497.09	111.87	02/2023 07/2024	07/2024
506	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	178.57	02/2024 04/2025	04/2025
507	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361	1/2021	332.20 -	332.20	139.30	09/2023 01/2025	01/2025
508	TLABUNG - LUNGLEI PKG-B - [N24001359	3/2021	740.58 -	740.58	225.32	01/2023 12/2024	12/2024
509	TLABUNG - LUNGLEI PKG-A - [N24001358	3/2021	698.44 -	698.45	324.45	12/2022 12/2024	12/2024
510	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356	3/2021	233.25 -	233.25	175.26	12/2022 04/2024	04/2024
511	KHELLANI-KHANABAL PKG-3 - [N24001341	3/2021	398.51 -	398.51	73.81	12/2022 07/2024	07/2024
512	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338	10/2020	816.79 -	786.60	257.09	12/2023 09/2024	09/2024
513	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337	10/2020	493.42 -	478.79	259.07	11/2023 01/2025	01/2025
514	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,876.77	09/2028 -	09/2028
515	TADADEGE - HENKAR - [N24001315	2/2021	550.45 -	550.45	35.64	03/2023 06/2024	06/2024
516	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	181.82	12/2023 10/2025	10/2025
517	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 [N24002132	3/2023	2,026.05 -	2,026.05		03/2027 -	03/2027
518	UKHRUL TOLOI TADUBI PKG-2 - [N24002131	3/2023	578.98 -	578.98		02/2026 -	02/2026
519	TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130	12/2023	846.82 -	846.82		03/2026 -	03/2026
520	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129	2/2023	574.26 -	574.26		08/2026 -	08/2026
521	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128	3/2023	1,716.21 -	1,716.21		08/2026 -	08/2026
522	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127	2/2023	1,256.90 -	1,256.90		07/2026 -	07/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
523	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	25.58	01/2025 -	01/2025
524	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	99.97	02/2026 -	02/2026
525	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	101.79	04/2026 -	04/2026
526	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	268.64	08/2025 -	08/2025
527	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	219.45	08/2025 -	08/2025
528	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	235.44	08/2025 -	08/2025
529	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
530	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	199.02	7.98	06/2025 -	06/2025
531	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	33.29	01/2025 -	01/2025
532	LMPHAL TO JIRIBAM PKG-7 - [N24002028	1/2023	760.16 -	760.16	30.34	12/2025 -	12/2025
533	KEIFANG - TUVAI PKG-3 - [N24002027	12/2021	500.88 -	500.88	62.71	02/2025 -	02/2025
534	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026	3/2023	643.42 -	643.42	62.77	12/2025 -	12/2025
535	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025	1/2023	356.65 -	356.65	103.86	12/2025 -	12/2025
536	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024	1/2023	516.88 -	516.88	78.64	11/2025 -	11/2025
537	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023	3/2023	1,264.90 -	1,264.90	237.58	06/2026 -	06/2026
538	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022	3/2023	1,000.27 -	1,000.27	145.82	06/2026 -	06/2026
539	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021	3/2023	1,457.59 -	1,457.59	192.61	12/2026 -	12/2026
540	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	73.80	01/2025 -	01/2025
541	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	76.62	06/2024 -	06/2024
542	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	71.07	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
543	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	96.02	07/2024 -	07/2024
544	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	61.35	12/2024 -	12/2024
545	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	148.81	05/2024 05/2024	05/2024
546	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	90.91	07/2024 -	07/2024
547	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	105.40	07/2024 -	07/2024
548	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287	4/2020	330.80 -	330.80	83.11	12/2021 11/2025	11/2025
549	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282	3/2020	355.79 -	355.79	109.24	06/2022 01/2026	01/2026
550	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	4/2017	404.29 -	750.32	553.95	04/2024 07/2024	07/2024
551	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244	8/2020	301.06 -	301.06	133.99	04/2022 05/2024	05/2024
552	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259	9/2020	315.63 -	315.63	84.09	04/2022 05/2024	05/2024
553	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	3,013.84	09/2026 -	09/2026
554	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	4/2017	640.07 -	1,286.35	1,126.30	07/2023 06/2024	06/2024
	<u>National Highways Authority Of India</u>						
555	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	06/2024
556	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	456.86	11/2024 -	11/2024
557	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	970.00	12/2024 -	12/2024
558	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001489	5/2022	519.93 -	519.93	362.51	05/2024 05/2024	05/2024
559	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488	9/2021	618.45 -	618.45	565.93	09/2023 06/2024	06/2024
560	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486	2/2019	493.00 -	493.00	374.15	02/2022 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
561	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485	2/2019	397.60 -	397.60	370.50	02/2022 04/2024	04/2024
562	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	360.53	02/2024 12/2024	12/2024
563	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	309.25	09/2024 -	09/2024
564	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	423.75	10/2024 -	10/2024
565	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126	2/2024	1,103.89 -	1,103.89		02/2026 -	02/2026
566	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125	2/2024	976.40 -	976.40		02/2026 -	02/2026
567	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124	2/2024	747.29 -	747.29		02/2026 -	02/2026
568	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123	2/2024	1,292.65 -	1,292.65		02/2026 -	02/2026
569	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARAPURAM (CH. 22 - [N24002122	2/2024	813.66 -	813.66		02/2026 -	02/2026
570	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114	2/2022	1,097.59 -	1,097.59	314.95	04/2025 -	04/2025
571	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113	3/2023	1,141.78 -	1,141.78	64.27	08/2025 -	08/2025
572	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017	3/2022	1,307.16 -	1,307.16	65.25	10/2025 -	10/2025
573	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR -HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995	5/2021	154.52 -	154.52	150.26	11/2023 12/2024	12/2024
574	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	319.50	10/2025 -	10/2025
575	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	8/2022	199.31 -	199.38	187.81	02/2024 06/2024	06/2024
576	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	230.11	09/2024 -	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
577	4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]	6/2022	524.54 -	683.26	73.74	05/2025 05/2025	05/2025
578	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]	3/2023	830.28 -	830.28	320.32	05/2025 -	05/2025
579	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]	2/2021	591.99 703.00	703.00	107.38	10/2025 -	10/2025
580	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]	6/2023	152.05 -	152.05	49.14	12/2024 -	12/2024
581	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]	3/2021	1,942.94 2,171.00	2,171.00	731.75	06/2025 -	06/2025
582	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]	10/2023	1,047.32 -	1,047.32	188.88	04/2025 -	04/2025
583	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]	3/2023	887.28 -	887.28	48.58	10/2025 -	10/2025
584	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- - [N24001983]	10/2022	972.63 -	1,055.23	179.42	08/2025 -	08/2025
585	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]	3/2023	827.39 -	827.39	157.32	10/2025 -	10/2025
586	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]	10/2022	907.76 -	907.76	214.66	07/2025 -	07/2025
587	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
588	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
589	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]	4/2022	1,260.74 -	1,260.74	302.12	05/2025 -	05/2025
590	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967]	11/2018	521.21 -	521.21	20.00	10/2025 -	10/2025
591	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926]	3/2023	939.86 -	939.86	177.75	06/2025 -	06/2025
592	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921]	8/2021	581.65 -	581.65	96.30	09/2025 -	09/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
593	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	63.26	08/2025 -	08/2025
594	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,324.95	541.23	06/2025 -	06/2025
595	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	530.54	09/2024 -	09/2024
596	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	571.81	02/2025 -	02/2025
597	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	702.75	03/2025 -	03/2025
598	4L PS MYDURKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	264.59	07/2025 -	07/2025
599	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.32	10/2025 -	10/2025
600	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	19.00	11/2025 -	11/2025
601	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.82	10/2025 -	10/2025
602	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	70.44	10/2025 -	10/2025
603	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	29.02	10/2025 -	10/2025
604	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.78	11/2025 -	11/2025
605	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.24	11/2025 -	11/2025
606	6L KANTAKAPALLE – SABBARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	344.33	10/2024 -	10/2024
607	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-II) - [N24001835	5/2023	986.00 -	986.00	292.65	05/2025 -	05/2025
608	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	265.20	05/2025 -	05/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
609	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024
610	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	645.47	10/2024 -	10/2024
611	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	758.64	10/2024 -	10/2024
612	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	764.44	12/2024 -	12/2024
613	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	592.30	01/2025 -	01/2025
614	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	239.52	01/2025 -	01/2025
615	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 -	1,699.00	64.39	11/2024 -	11/2024
616	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	942.14	09/2024 -	09/2024
617	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,361.79	.20	05/2024 -	05/2024
618	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	.20	06/2024 -	06/2024
619	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	103.48	06/2024 -	06/2024
620	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	265.28	03/2024 12/2024	12/2024
621	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	656.40	12/2024 12/2024	12/2024
622	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804	12/2019	1,654.07 -	980.00	835.19	09/2022 06/2024	06/2024
623	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	326.80	10/2024 10/2024	10/2024
624	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	104.57	07/2024 -	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
625	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]	3/2022	1,373.06 -	1,373.06	378.13	06/2025 -	06/2025
626	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	2/2020	808.31 -	958.00	794.27	01/2023 12/2024	12/2024
627	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	5/2020	1,467.44 -	1,942.89	887.45	07/2024 -	07/2024
628	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
629	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]	2/2022	417.51 -	417.51	165.93	03/2024 12/2024	12/2024
630	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]	1/2021	1,001.69 -	1,001.69	413.04	04/2024 -	04/2024
631	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]	1/2022	1,011.29 -	1,011.29	121.80	10/2024 -	10/2024
632	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]	8/2022	207.77 -	207.77	34.26	07/2024 -	07/2024
633	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	9/2021	814.04 -	947.29	431.27	09/2023 05/2024	05/2024
634	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]	9/2021	774.16 -	893.08	439.34	09/2023 05/2024	05/2024
635	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]	10/2021	1,146.22 -	1,146.22	483.13	01/2024 12/2024	12/2024
636	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761]	2/2023	520.28 -	520.28	290.74	02/2025 -	02/2025
637	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]	1/2020	909.84 -	909.84	626.34	06/2024 -	06/2024
638	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]	10/2020	1,352.56 -	1,352.56	1,291.96	10/2024 -	10/2024
639	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 12/2024	12/2024
640	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
641	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]	2/2022	570.98 -	578.02	217.74	06/2024 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
642	SIX LANE OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]	3/2021	2,200.93 -	2,200.93	2,096.29	09/2024 -	09/2024
643	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]	3/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024
644	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]	3/2021	364.47 -	364.47	106.87	04/2024 -	04/2024
645	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]	12/2021	1,972.10 -	1,936.00	402.14	07/2025 07/2025	07/2025
646	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]	10/2019	1,779.83 -	2,200.00	956.00	11/2023 12/2024	12/2024
647	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]	9/2021	300.79 -	300.79	122.56	10/2023 12/2024	12/2024
648	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
649	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736]	1/2022	1,159.96 -	1,159.96	493.94	08/2024 -	08/2024
650	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]	3/2022	1,428.19 -	1,428.19	368.73	08/2024 -	08/2024
651	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]	3/2022	1,335.45 -	1,335.45	306.00	08/2024 -	08/2024
652	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]	3/2022	1,602.48 -	1,602.48	292.21	08/2024 -	08/2024
653	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
654	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]	12/2021	2,470.64 -	2,335.00	401.95	05/2025 05/2025	05/2025
655	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730]	12/2021	1,384.79 -	1,384.79	604.74	01/2025 -	01/2025
656	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDOI - [N24001728]	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
657	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
658	4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT) - [N24001726]	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
659	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]	12/2020	843.48 -	1,051.36	347.02	07/2024 -	07/2024
660	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]	8/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024
661	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]	9/2020	939.43 -	939.43	309.02	03/2023 12/2024	12/2024
662	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]	9/2020	2,334.68 2,335.00	2,494.20	907.57	03/2023 05/2024	05/2024
663	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]	9/2020	897.45 -	897.45	1,037.63	04/2023 12/2024	12/2024
664	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]	9/2020	2,156.22 -	2,156.22	2,103.48	06/2024 -	06/2024
665	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]	3/2021	1,143.46 1,143.00	1,143.46	419.19	01/2024 05/2024	05/2024
666	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]	3/2021	1,097.18 1,097.00	1,097.00	516.45	01/2024 05/2024	05/2024
667	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
668	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024
669	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
670	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]	3/2022	312.58 -	312.58	214.74	12/2024 -	12/2024
671	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
672	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]	2/2023	1,358.00 -	1,358.00	41.79	02/2025 -	02/2025
673	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]	2/2019	1,291.37 -	1,291.37	215.02	08/2023 12/2024	12/2024
674	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]	2/2019	1,243.57 -	1,243.57	171.63	12/2023 12/2024	12/2024
675	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]	9/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
676	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
677	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]	10/2019	1,225.24 1,506.00	1,505.85	64.72	10/2021 07/2024	07/2024
678	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]	10/2021	1,331.77 2,083.00	2,082.98	246.67	10/2023 03/2025	03/2025
679	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]	3/2021	1,065.06 1,445.00	1,444.50	133.65	03/2023 07/2024	07/2024
680	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]	9/2021	912.37 -	424.16	326.36	04/2023 12/2024	12/2024
681	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]	3/2022	294.62 -	294.62	23.45	03/2024 01/2025	01/2025
682	TUMKUR - NELAMANGALA(6L) - [N24001681]	8/2022	2,032.15 1,351.00	2,032.15	143.31	08/2025 12/2025	12/2025
683	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680]	3/2021	1,409.68 -	1,409.68	692.13	10/2024 10/2024	10/2024
684	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679]	10/2022	1,479.30 -	1,479.30	367.87	04/2025 04/2025	04/2025
685	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677]	11/2022	226.76 -	226.76	70.45	05/2024 05/2024	05/2024
686	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676]	12/2022	2,718.46 -	2,718.46	159.70	06/2025 -	06/2025
687	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]	11/2022	1,732.73 -	1,732.73	508.90	05/2025 -	05/2025
688	BANGALORE/TN BORDER TO HOSKOTE - [N24001674]	2/2023	1,240.60 -	1,240.60	510.53	02/2025 -	02/2025
689	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]	1/2021	864.27 864.00	864.27	482.21	01/2024 04/2024	04/2024
690	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]	12/2021	1,592.00 -	1,592.00	656.41	10/2024 -	10/2024
691	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]	10/2020	3,219.47 3,713.00	3,713.14	2,015.46	04/2024 05/2025	05/2025
692	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]	2/2021	3,375.31 -	3,790.17	2,082.35	07/2024 -	07/2024
693	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]	1/2021	4,265.42 -	4,708.42	3,121.76	07/2024 -	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
694	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	378.64	10/2024 12/2025	12/2025
695	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025
696	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,945.82	02/2025 -	02/2025
697	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	337.39	03/2025 02/2025	02/2025
698	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,817.56	04/2025 -	04/2025
699	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	318.13	09/2024 09/2024	09/2024
700	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	406.39	01/2026 -	01/2026
701	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650	12/2021	3,635.64 -	3,635.64	252.86	01/2025 08/2025	08/2025
702	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	105.75	06/2024 -	06/2024
703	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	2/2019	825.94 -	1,116.13	51.76	12/2025 12/2025	12/2025
704	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110	3/2023	1,207.40 -	1,207.40	-	05/2026 -	05/2026
705	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109	3/2023	1,301.37 -	1,301.37	-	05/2026 -	05/2026
706	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108	3/2023	1,618.96 -	1,618.96	-	05/2026 -	05/2026
707	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107	3/2023	1,382.00 -	1,382.00	-	05/2026 -	05/2026
708	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106	8/2023	993.77 -	349.48	57.50	03/2025 -	03/2025
709	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105	8/2023	1,378.36 -	739.00	11.58	06/2026 -	06/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
710	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104	1/2023	1,754.00 -	1,754.00	180.55	06/2026 -	06/2026
711	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103	9/2022	166.52 -	166.52	43.74	01/2025 -	01/2025
712	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102	1/2020	2,165.23 -	2,165.23	86.76	04/2026 -	04/2026
713	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101	8/2021	809.51 -	809.51	124.60	06/2025 -	06/2025
714	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100	10/2021	1,003.38 -	1,003.38	199.03	06/2025 -	06/2025
715	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098	3/2022	1,641.66 -	1,641.66	25.00	10/2025 -	10/2025
716	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097	2/2023	526.45 -	526.45	73.16	09/2025 -	09/2025
717	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096	2/2023	1,973.98 -	1,973.98	416.86	01/2026 -	01/2026
718	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095	12/2021	2,555.50 -	2,555.50	645.12	03/2025 -	03/2025
719	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093	10/2022	1,841.92 -	1,841.92	154.80	09/2025 -	09/2025
720	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094	9/2022	1,212.26 -	1,212.26	182.10	11/2025 -	11/2025
721	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092	3/2021	1,801.37 -	1,801.37	653.74	10/2025 -	10/2025
722	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHINDA GREENFIELD - [N24002091	6/2021	906.51 -	906.51	134.05	09/2025 09/2025	09/2025
723	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090	3/2021	646.27 -	646.27	38.83	11/2024 -	11/2024
724	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089	10/2022	617.87 -	617.87	64.75	06/2025 -	06/2025
725	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088	10/2022	1,493.50 -	1,493.50	468.41	08/2025 -	08/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
726	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087	10/2022	1,493.14 -	1,493.14	30.90	10/2025 -	10/2025
727	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086	10/2022	1,706.47 -	1,706.47	666.71	07/2025 -	07/2025
728	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085	11/2023	1,470.93 -	1,470.93	69.56	03/2025 -	03/2025
729	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 [N24002084	3/2022	1,076.97 -	1,076.97	267.12	02/2025 -	02/2025
730	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	3/2022	2,146.86 2,413.00	2,413.00	567.08	07/2025 -	07/2025
731	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082	2/2022	541.58 -	541.58	20.82	09/2024 -	09/2024
732	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081	8/2022	153.61 -	153.61	-	01/2025 -	01/2025
733	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080	12/2023	762.75 -	762.75	38.10	12/2025 -	12/2025
734	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079	12/2023	742.25 -	742.25	37.10	12/2025 -	12/2025
735	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078	12/2023	711.00 -	711.00	35.60	12/2025 -	12/2025
736	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077	9/2022	1,000.63 -	1,000.63	94.24	12/2025 -	12/2025
737	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076	3/2021	2,029.17 2,029.00	2,029.00	84.23	10/2025 10/2025	10/2025
738	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075	12/2020	757.13 757.00	757.00	246.51	08/2025 08/2025	08/2025
739	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074	8/2022	1,231.74 -	1,231.74	24.86	06/2025 -	06/2025
740	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072	7/2022	150.21 -	150.21	5.91	10/2025 -	10/2025
741	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK [N24002071	3/2023	998.27 -	998.27	44.83	06/2026 -	06/2026
742	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070	1/2022	1,162.80 -	1,162.80	419.18	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
743	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069]	7/2022	209.29 -	209.29	80.57	12/2024 -	12/2024
744	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068]	12/2022	652.33 -	652.33	146.19	03/2025 -	03/2025
745	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) - [N24002066]	2/2022	1,494.31 -	1,494.31	38.28	07/2025 -	07/2025
746	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065]	2/2022	1,390.92 -	1,390.92	17.58	03/2025 -	03/2025
747	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064]	12/2022	381.80 -	381.80	-	12/2025 -	12/2025
748	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062]	3/2023	3,012.27 -	3,012.27	-	09/2027 -	09/2027
749	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061]	8/2022	2,474.47 -	2,675.93	489.24	06/2025 -	06/2025
750	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060]	3/2023	1,107.00 -	1,107.00	32.24	11/2025 -	11/2025
751	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059]	9/2022	1,183.60 -	1,183.60	60.78	06/2026 -	06/2026
752	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058]	8/2022	409.64 -	409.64	166.18	06/2024 -	06/2024
753	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057]	12/2022	1,443.77 -	1,443.77	-	05/2025 -	05/2025
754	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056]	6/2020	964.64 -	964.64	362.33	06/2025 -	06/2025
755	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055]	3/2023	1,444.94 -	1,444.94	-	12/2025 -	12/2025
756	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025
757	FOUR LANING OF KHAJURI TO WYNDRAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053]	4/2022	1,232.00 1,343.00	1,400.00	257.53	09/2025 -	09/2025
758	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052]	2/2022	1,146.19 -	1,146.19	839.83	04/2025 -	04/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
759	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051	7/2022	739.39 -	739.39	229.55	10/2025 -	10/2025
760	REHABILITATION AND UPGADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	2/2022	696.65 698.00	698.46	169.92	09/2025 -	09/2025
761	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	3/2022	1,703.48 2,278.00	2,278.00	651.98	04/2026 -	04/2026
762	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	7/2022	2,414.67 2,898.00	2,898.00	925.05	06/2025 -	06/2025
763	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046	6/2022	1,958.94 1,959.00	1,958.94	585.16	05/2025 -	05/2025
764	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045	6/2022	1,828.00 -	1,828.00	318.96	07/2025 -	07/2025
765	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044	6/2023	629.16 -	629.16	51.00	06/2025 -	06/2025
766	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 - [N24002043	3/2022	927.22 -	927.22	329.83	06/2025 -	06/2025
767	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042	11/2022	1,322.13 -	1,322.13	38.50	12/2025 -	12/2025
768	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041	4/2022	1,491.71 -	1,491.71	527.84	05/2025 -	05/2025
769	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	2/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025
770	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025
771	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037	1/2023	609.32 609.00	609.00	18.53	12/2025 -	12/2025
772	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036	4/2022	1,843.59 -	1,843.59	716.12	05/2025 -	05/2025
773	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035	9/2023	2,070.44 -	2,070.44	56.10	09/2025 -	09/2025
774	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00	1,181.34	254.15	03/2025 -	03/2025
775	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033	7/2022	909.47 -	909.47	97.03	12/2025 -	12/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
776	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	384.91	08/2024 -	08/2024
777	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	164.43	10/2024 -	10/2024
778	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	632.67	11/2024 -	11/2024
779	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	434.88	12/2024 06/2025	06/2025
780	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	322.77	07/2024 07/2024	07/2024
781	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	923.03	01/2025 -	01/2025
782	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	163.58	12/2024 12/2024	12/2024
783	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	136.00	02/2025 -	02/2025
784	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634	1/2021	1,306.95 -	1,306.95	886.92	12/2023 04/2024	04/2024
785	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633	12/2020	1,430.88 -	1,430.88	955.62	12/2023 04/2024	04/2024
786	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	984.19	05/2024 -	05/2024
787	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	225.00	10/2024 -	10/2024
788	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA) - [N24001630	7/2021	1,501.02 -	1,501.02	222.00	02/2025 -	02/2025
789	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	177.19	11/2024 -	11/2024
790	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	1,010.04	02/2025 -	02/2025
791	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	31.23	02/2025 02/2025	02/2025
792	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
793	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
794	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]	1/2020	336.01 -	336.01	148.02	01/2024 07/2024	07/2024
795	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]	7/2021	1,401.87 -	1,401.87	346.07	06/2024 06/2024	06/2024
796	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]	7/2021	614.48 -	614.48	114.44	08/2024 08/2024	08/2024
797	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]	9/2021	442.14 -	442.14	206.63	10/2023 07/2024	07/2024
798	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619]	8/2022	200.05 200.00	200.05	77.69	06/2024 -	06/2024
799	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]	3/2021	790.78 -	790.78	1,250.68	04/2024 -	04/2024
800	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]	2/2022	524.84 -	524.84	2,123.78	11/2024 -	11/2024
801	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]	7/2020	1,788.69 -	1,788.69	688.44	01/2024 09/2025	09/2025
802	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001610]	1/2022	1,833.73 -	1,833.73	362.51	05/2024 05/2024	05/2024
803	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]	1/2023	151.26 -	151.26	102.62	12/2023 12/2024	12/2024
804	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]	9/2021	2,208.68 -	2,208.68	352.87	07/2025 -	07/2025
805	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]	10/2022	332.00 -	332.00	184.31	05/2024 -	05/2024
806	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]	12/2018	854.94 -	854.94	334.05	03/2022 07/2024	07/2024
807	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]	1/2019	1,409.38 -	1,409.38	604.03	12/2022 05/2024	05/2024
808	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]	1/2019	1,051.69 -	1,051.69	481.37	01/2023 09/2024	09/2024
809	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]	10/2020	434.12 -	434.12	258.89	05/2023 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
810	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]	3/2018	440.16 -	440.16	278.02	12/2022 06/2024	06/2024
811	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598]	1/2022	1,388.70 -	1,388.70	268.50	04/2025 04/2025	04/2025
812	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
813	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]	11/2021	1,368.19 -	1,368.19	699.41	09/2024 -	09/2024
814	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	9/2020	748.99 -	903.00	790.66	10/2023 12/2024	12/2024
815	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]	9/2020	755.26 -	1,039.00	533.24	03/2024 12/2024	12/2024
816	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]	12/2021	1,470.73 -	1,470.73	444.50	01/2025 -	01/2025
817	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]	12/2021	3,273.61 -	3,273.61	327.99	02/2025 02/2025	02/2025
818	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB- PACKAGE-7) - [N24001564]	10/2019	662.08 -	662.08	78.18	07/2023 05/2024	05/2024
819	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB- PACKAGE-6) - [N24001563]	10/2019	846.59 -	846.59	114.28	08/2023 05/2024	05/2024
820	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB- PACKAGE-8) - [N24001561]	10/2019	839.63 -	839.63	156.05	10/2023 05/2024	05/2024
821	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]	9/2021	672.35 -	672.35	345.13	06/2024 -	06/2024
822	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]	11/2021	736.75 -	736.75	174.04	08/2024 -	08/2024
823	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]	3/2022	1,636.15 -	1,636.15	561.95	11/2024 -	11/2024
824	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]	12/2021	521.53 -	521.53	193.05	07/2024 -	07/2024
825	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]	3/2022	955.49 -	955.49	137.34	01/2025 -	01/2025
826	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]	3/2022	1,092.90 -	1,092.90	460.72	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
827	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	2,714.95	2,484.16	09/2024 -	09/2024
828	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	2,382.24	09/2024 -	09/2024
829	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	2,381.54	09/2024 -	09/2024
830	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549	7/2017	442.23 -	442.23	193.85	04/2020 12/2024	12/2024
831	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	213.20	06/2024 -	06/2024
832	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	380.63	01/2026 -	01/2026
833	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	297.31	01/2025 -	01/2025
834	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	7/2020	899.00 -	947.00	954.19	07/2022 05/2024	05/2024
835	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534	12/2020	1,334.04 -	1,334.00	867.40	01/2024 04/2024	04/2024
836	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	679.10	10/2024 10/2024	10/2024
837	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	92.56	03/2024 06/2024	06/2024
838	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR - DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024
839	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR - DEHRADUN SECTION FROM K - [N24001523	3/2021	836.24 -	836.24	772.73	10/2023 06/2024	06/2024
840	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	507.43	01/2024 12/2024	12/2024
841	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521	11/2022	990.00 -	990.00	233.60	10/2024 05/2024	05/2024
842	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516	9/2020	1,185.69 -	1,185.69	1,089.31	02/2024 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
843	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514	1/2021	1,060.29 -	1,060.29	975.55	01/2024 05/2024	05/2024
844	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	518.58	10/2024 -	10/2024
845	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOL) - [N24001507	11/2022	1,124.00 -	1,124.00	299.43	05/2024 -	05/2024
846	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504	5/2022	1,260.00 -	1,260.00	463.45	05/2024 -	05/2024
847	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	9/2021	531.86 -	532.41	518.37	09/2023 12/2024	12/2024
848	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	9/2021	622.00 -	817.91	334.50	09/2022 09/2024	09/2024
849	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	9/2021	517.05 -	655.06	344.36	09/2022 09/2024	09/2024
850	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472	9/2021	811.19 -	811.19	723.48	12/2023 05/2024	05/2024
851	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446	5/2020	894.00 -	894.00	779.37	12/2023 08/2024	08/2024
852	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445	5/2020	691.52 -	691.52	599.83	07/2023 08/2024	08/2024
853	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444	5/2020	882.00 -	882.00	612.63	01/2024 08/2024	08/2024
854	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	662.25	03/2024 08/2024	08/2024
855	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	3/2018	998.70 -	1,358.32	861.94	11/2021 12/2024	12/2024
856	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426	3/2021	317.90 -	317.90	303.80	10/2021 06/2024	06/2024
857	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425	3/2021	1,100.88 -	1,100.88	863.78	11/2021 03/2025	03/2025
858	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR - [N24001420	2/2021	853.66 -	853.66	66.23	04/2024 -	04/2024
859	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419	2/2021	1,269.96 -	1,269.96	539.36	04/2024 11/2024	11/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
860	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418	12/2020	1,094.46 -	1,094.46	672.37	04/2024 07/2024	07/2024
861	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417	12/2020	1,234.40 -	1,234.40	700.45	04/2024 07/2024	07/2024
862	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416	12/2020	989.66 -	989.66	279.22	01/2024 03/2025	03/2025
863	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415	12/2020	881.00 -	881.00	831.07	04/2024 07/2024	07/2024
864	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	294.62	08/2024 08/2024	08/2024
865	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	3/2018	1,872.68 -	2,756.09	1,065.91	10/2020 01/2025	01/2025
866	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	3/2018	2,120.40 -	2,565.63	1,428.96	01/2022 12/2024	12/2024
867	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	3/2018	1,294.47 -	1,588.40	770.07	11/2021 12/2024	12/2024
868	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414	12/2020	733.00 -	733.00	833.84	01/2024 05/2024	05/2024
869	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371	10/2019	1,101.99 -	1,101.99	633.34	08/2023 12/2024	12/2024
870	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	464.09	681.41	11/2020 05/2024	05/2024
871	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	630.37	11/2020 04/2024	04/2024
872	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	649.90	681.51	12/2020 12/2024	12/2024
873	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	3/2018	1,005.08 -	1,073.10	699.05	03/2021 12/2024	12/2024
874	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	3/2018	1,161.39 -	1,404.00	418.51	10/2021 09/2024	09/2024
875	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,422.50	09/2020 06/2024	06/2024
876	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692	6/2017	2,485.93 -	2,485.93	1,503.69	06/2020 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
877	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	4/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024
878	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	3/2017	672.89 -	830.31	503.03	03/2020 12/2024	12/2024
879	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	3/2017	754.54 -	808.60	800.29	03/2020 12/2024	12/2024
880	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]	3/2017	848.45 -	848.45	313.10	03/2020 05/2024	05/2024
881	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]	1/2017	1,251.11 -	1,361.00	682.43	12/2020 09/2024	09/2024
882	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]	9/2016	950.69 -	1,108.00	1,881.19	08/2019 05/2024	05/2024
883	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]	8/2016	1,167.42 -	1,224.01	713.95	03/2019 05/2025	05/2025
884	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]	2/2018	741.86 -	649.00	672.53	04/2021 05/2024	05/2024
885	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]	2/2018	1,424.77 -	1,862.77	664.68	02/2023 12/2024	12/2024
886	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]	1/2018	503.88 -	609.03	327.05	06/2021 06/2024	06/2024
887	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]	1/2018	1,155.16 -	950.49	612.52	11/2021 12/2024	12/2024
888	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]	1/2018	273.46 -	276.17	238.33	11/2021 12/2024	12/2024
889	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]	12/2017	1,471.75 -	1,471.75	1,744.83	07/2021 06/2024	06/2024
890	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]	12/2017	1,308.73 -	1,308.73	656.10	12/2020 05/2024	05/2024
891	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]	9/2017	1,227.87 -	1,227.87	1,391.96	08/2020 06/2024	06/2024
892	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]	11/2017	2,159.00 -	2,262.00	2,241.63	07/2021 12/2024	12/2024
893	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]	5/2014	1,655.01 -	2,639.00	1,822.06	08/2016 12/2024	12/2024
894	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]	3/2016	899.00 -	1,623.88	1,196.51	04/2019 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
895	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]	3/2016	720.00 -	1,150.00	731.13	10/2019 06/2024	06/2024
896	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]	4/2016	804.97 -	571.45	687.66	06/2018 05/2024	05/2024
897	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]	3/2016	1,408.00 -	1,659.12	1,157.69	07/2020 06/2024	06/2024
898	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 05/2024	05/2024
899	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]	1/2011	575.00 -	575.00	526.35	07/2013 06/2024	06/2024
	Total		5,19,413.85 -	5,37,206.42			
	<u>SHIPPING AND PORTS</u>						
	<u>Inland Waterways Authority Of India</u>						
900	JAL MARG VIKAS PROJECT - [N25000072]	1/2018	5,369.18 -	5,061.15	2,951.52	03/2023 12/2025	12/2025
	Total		5,369.18 -	5,061.15	2,951.52		
	<u>STEEL</u>						
	<u>Steel Authority Of India Limited (Sail)</u>						
901	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125]	1/2022	970.18 -	970.18	305.27	05/2025 -	05/2025
902	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131]	10/2023	471.83 -	471.83	35.04	06/2026 -	06/2026
903	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]	9/2023	513.82 -	513.82	36.62	07/2025 -	07/2025
904	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]	2/2022	207.74 -	207.74	179.72	06/2024 -	06/2024
905	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]	11/2023	916.78 -	916.78	34.17	12/2026 -	12/2026
906	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]	11/2023	884.10 -	884.10	203.52	10/2025 -	10/2025
907	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]	11/2023	627.31 -	627.31	45.51	11/2026 -	11/2026
	Total		4,591.76 -	4,591.76	839.85		

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(April 2024)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>TELECOMMUNICATIONS</u>						
	<u>Bharat Sanchar Nigam Limited</u>						
908	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	72.00	08/2024 -	08/2024
909	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118	2/2024	810.99 -	810.99	-	08/2025 -	08/2025
910	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,556.35	1,895.39	06/2025 -	06/2025
	Total		26,000.67 -	26,012.47	1,967.39		
	<u>URBAN DEVELOPMENT</u>						
	<u>Bangalore Metro Rail Corporation Limited</u>						
911	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	<u>Central Public Works Department</u>						
912	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153	1/2022	646.52 -	646.52	140.08	11/2024 05/2025	05/2025
913	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	<u>Maharashtra Metro Rail Corporation Ltd.</u>						
914	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,043.69	11/2021 06/2024	06/2024
915	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157	10/2023	910.18 -	910.18		01/2027 -	01/2027
	<u>Madhya Pradesh Metro Rail Co Limited</u>						
916	BHOPAL METRO RAIL - [N28000124	11/2018	6,941.40 -	6,941.40	2,047.95	02/2023 12/2026	12/2026
917	INDORE METRO RAIL - [N28000125	11/2018	7,500.80 -	7,500.80	2,792.43	02/2023 12/2026	12/2026
	<u>Nagpur Metro Rail Corporation Ltd</u>						
918	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	147.51	12/2027 -	12/2027
	<u>National Capital Region Transport Corp</u>						
919	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	20,998.93	06/2025 -	06/2025
	Total		79,701.34 -	81,937.56			
	Grand Total		14,26,348.41	15,73,550.67			

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost
Annexure - XIV

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Bhavini Limited</u>						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 - 3,492.00	7,670.00	09/2010 -	12/2024	119.64
	Total		3,492.00 .00 3,492.00	7,670.00			
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]	08/2018	951.28 - 951.28	1,112.49	10/2021 -	12/2023	16.95
3	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 - 351.21	374.98	04/2020 -	04/2024	23.43
4	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 - 1,938.00	3,291.81	09/2021 -	12/2024	138.02
5	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 - 480.33	640.00	09/2021 -	10/2024	33.24
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]	03/2017	475.39 - 475.39	510.00	04/2021 -	12/2023	7.28
7	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]	01/2019	389.71 - 389.71	392.00	11/2021 -	05/2023	.59
8	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]	12/2016	1,142.00 - 1,142.00	2,333.00	03/2021 -	03/2025	104.29
9	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]	07/2018	456.86 - 456.86	500.00	09/2020 -	05/2024	9.44
10	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]	06/2017	255.68 - 255.68	265.00	12/2020 -	04/2024	3.65
	Total		5,838.05 .00 6,440.46	9,419.28			
	<u>COAL</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>Bharat Coking Coal Limited</u>						
11	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45 - 289.45	302.00	05/2014 -	11/2023	4.34
12	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 - 243.00	334.27	04/2018 -	09/2024	37.56
	<u>Eastern Coal Fields Limited</u>						
13	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73 - 2,661.73	5,146.48	08/2019 -	08/2024	93.35
	<u>Singareni Colliers Company Limited</u>						
14	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28 - 349.28	424.81	03/2021 -	03/2025	21.62
	Total		3,543.46 .00 3,543.46	6,207.56			
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
15	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	09/2018	392.51 - 392.51	446.43	06/2022 -	04/2024	13.74
	Total		392.51 .00 392.51	446.43			
	<u>DPIIT</u>						
	<u>Iicc For Dpiit</u>						
16	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]	11/2017	4,773.00 - 4,773.00	5,401.00	12/2019 -	04/2024	13.16
	Total		4,773.00 .00 4,773.00	5,401.00			
	<u>FINANCE</u>						
	<u>Cpwd For Finance</u>						
17	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE- IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]	12/2015	209.00 - 209.00	262.00	10/2019 -	10/2022	25.36
	Total		209.00 .00 209.00	262.00			

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
18	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 - 252.65	281.06	03/2020 -	07/2024	33.94
19	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112	09/2017	150.29 - 150.29	162.00	03/2020 -	05/2024	7.79
	Total		360.13 .00 402.94	443.06			
	<u>HOME AFFAIRS</u>						
	<u>Cpwd For Mha</u>						
20	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 - 277.35	290.33	07/2022 -	05/2025	4.68
	Total		277.35 .00 277.35	290.33			
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
21	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 - 667.23	1,021.97	01/2020 -	03/2024	91.38
22	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	09/2019	225.79 - 44.87	270.66	03/2023 -	05/2024	19.87
	Total		759.79 .00 712.10	1,292.63			
	<u>PETROLEUM</u>						
	<u>Chennai Petroleum Corporation Limited</u>						
23	CBR 9 MMTA PROJECT - [N16000434	01/2021	31,580.00 - 31,580.00	36,354.00	06/2025 -	06/2025	15.12
	<u>Numaligarh Refinery Limited</u>						
24	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINARY - [N16000379	01/2019	12,366.00 - 12,366.00	18,968.00	10/2024 -	12/2025	53.39
	<u>Oil & Natural Gas Corporation Limited</u>						
25	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 - 3,183.58	3,645.23	05/2024 -	05/2024	14.50

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>Oil India Limited</u>						
26	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 - 543.91	670.90	02/2020 -	12/2024	23.35
	Total		47,673.49 .00 47,673.49	59,638.13			
	<u>POWER</u>						
	<u>National Hydro-Electric Power Corporation</u>						
27	PARBATI HEP (4X200 MW) (NHPC) II - [N180100210]	09/2002	3,919.59 - 3,919.59	12,160.00	09/2009 -	12/2024	210.24
28	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [N180100221]	09/2003	6,285.33 - 6,285.33	21,247.54	09/2010 -	05/2026	238.05
29	KALPI SOLAR POWER PROJECT - [N18000323]	07/2020	314.64 - 314.64	350.46	03/2022 -	03/2024	11.38
30	RANGIT IV HE PROJECT - [N18000326]	03/2021	938.29 - 938.29	1,871.23	05/2024 -	05/2025	99.43
	<u>National Thermal Power Corporation</u>						
31	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 - 2,978.48	7,103.00	03/2013 -	04/2029	138.48
32	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	16,242.90 - 16,242.90	17,007.00	06/2019 -	12/2024	4.70
33	RAMMAM-III HEPP (3X40 MW) - [N18000178]	09/2014	1,381.84 - 1,381.84	1,803.00	09/2019 -	03/2029	30.48
34	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	01/2016	10,598.98 - 10,598.98	10,998.00	11/2020 -	02/2024	3.76
35	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 - 633.80	679.00	11/2018 -	03/2024	28.19
36	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	03/2015	1,314.00 - 1,314.00	1,783.00	04/2024 -	04/2024	35.69
37	KERANDARI COAL MINING PROJECT - [N18000370]	09/2015	1,553.00 - 1,553.00	2,804.00	11/2019 -	04/2023	80.55
	<u>Power Grid Corporation Of India Limited</u>						
38	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]	02/2017	235.53 - 235.53	243.74	06/2019 -	08/2023	3.49

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
39	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 - 4,754.42	9,129.32	12/2018 -	03/2025	92.02
40	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 - 5,111.33	6,700.00	12/2018 -	12/2024	31.08
41	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 - 186.17	219.66	07/2019 -	-	17.99
42	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 - 1,931.39	2,635.55	02/2020 -	09/2024	36.46
43	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 - 1,326.00	1,520.00	03/2023 -	12/2023	14.63
	<u>Satluj Jal Vidyut Nigam Limited</u>						
44	BIKANER SOLAR POWER PROJECT - [N18000335	04/2022	5,491.89 532.00 532.00	5,491.89	05/2024 -	03/2025	932.31
	<u>Thdc India Limited</u>						
45	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 - 1,657.00	4,825.60	02/2016 -	10/2024	191.23
	Total		66,750.46 532.00 61,894.69	1,08,571.99			
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
46	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 - 3,168.29	3,445.48	03/2023 -	12/2026	8.75
47	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 - 2,271.50	4,805.17	03/2021 -	12/2025	111.54
48	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 - 1,272.19	1,384.72	03/2022 -	03/2025	8.85
49	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00 3,627.00	6,463.49	03/2024 -	06/2024	78.20
50	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 - 1,876.00	2,081.27	03/2023 -	12/2024	10.94
51	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 - 955.00	955.39	08/2027 -	03/2027	.04
	<u>East Central Railways</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
52	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240	04/1997	324.73 - 967.29	1,250.00	03/2012 -	12/2023	284.94
53	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 - 1,470.50	2,350.00	- -	06/2024	531.48
54	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 - 548.00	783.83	03/2020 -	03/2026	43.03
55	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 - 1,200.20	1,771.07	03/2020 -	05/2024	47.56
56	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473	04/2016	731.64 - 1,185.73	1,250.00	03/2021 -	06/2024	70.85
57	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 - 803.09	2,722.16	- -	12/2024	726.42
58	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	06/2019	983.62 - 253.23	415.00	06/2025 -	06/2024	-57.81
<u>East Coast Railway</u>							
59	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 - 810.78	1,928.07	06/2021 -	03/2026	137.80
60	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 - 1,160.00	1,440.00	03/2020 -	03/2024	24.14
61	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 - 701.61	810.02	11/2018 -	03/2025	15.45
62	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 - 499.99	747.91	07/2028 -	07/2028	49.59
<u>Eastern Railways</u>							
63	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 - 1,188.91	1,619.51	03/2019 12/2009	03/2025	36.22
64	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 - 915.98	2,137.81	03/2022 -	03/2028	133.39
<u>Indian Railway Construction Company Limited</u>							
65	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 - 3,055.00	3,407.00	09/2018 -	06/2024	11.52
<u>Kolkata Metro Rail Corporation Limited</u>							

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
66	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]	02/2009	4,874.58 8,575.00 8,575.00	10,442.41	09/2016 -	06/2024	21.78
	<u>Metropolitan Rapid Transport Projects</u>						
67	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 - 495.74	734.01	06/2013 -	09/2024	48.06
68	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 - 8,574.98	10,442.41	03/2016 -	12/2023	114.22
	<u>North Central Railway</u>						
69	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 - 2,912.96	3,845.60	03/2022 -	12/2024	32.02
	<u>North East Frontier Railway</u>						
70	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 - 5,021.45	8,605.00	03/2014 -	03/2025	259.52
71	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 - 12,274.06	19,602.68	03/2011 -	12/2026	340.10
72	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR [N22000087]	09/2006	532.87 - 2,132.03	2,650.00	03/2019 -	12/2024	397.31
73	SEVOK RANGPO, NEFR - [N22000102]	04/2008	1,339.48 - 1,339.48	7,876.92	12/2015 -	12/2023	488.06
74	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 - 1,798.00	2,047.51	03/2019 -	06/2024	13.88
75	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 - 569.63	708.73	03/2020 -	09/2022	24.42
76	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]	04/2010	906.46 - 1,202.33	8,324.28	03/2021 -	-	818.33
77	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 - 242.22	632.63	03/2020 -	03/2027	161.18
78	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	04/2010	241.52 - 241.52	401.65	- - -	03/2023	66.30
79	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 - 414.84	1,175.00	03/2020 -	03/2025	183.24
80	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 - 2,232.32	4,059.65	03/2022 -	03/2026	81.86

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>North Eastern Railway</u>						
81	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	04/2016	602.50 - 602.50	714.96	- -	03/2025	18.67
82	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	04/2016	1,177.96 - 1,177.96	1,777.39	12/2019 -	12/2024	50.89
83	SAHJANWA - DOHRIGHAT - [N22000565]	08/2019	371.77 - 371.77	1,319.75	03/2029 -	12/2027	254.99
84	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 - 1,600.00	4,939.78	10/2030 -	03/2027	208.74
85	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 - 186.85	457.68	06/2024 -	02/2025	144.95
	<u>North Western Railway</u>						
86	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	02/1997	410.08 - 410.08	1,020.00	02/2019 -	03/2024	148.73
87	PHULERA - DIGANA DOUBLING - [N22000326]	05/2015	600.00 - 600.00	701.81	03/2020 -	04/2024	16.97
88	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	07/2022	1,695.82 - 1,695.82	2,798.16	07/2030 -	12/2026	65.00
	<u>Northern Railway</u>						
89	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	04/2007	336.91 - 336.91	791.39	- -	02/2024	134.90
90	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]	04/2012	295.68 - 295.68	419.00	- -	09/2023	41.71
91	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	03/1995	2,500.00 - 37,012.26	41,159.00	11/2002 -	08/2024	1,546.36
92	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 - 328.14	1,540.14	03/2023 -	06/2025	369.35
93	BARABANKI AKBARPUR DOUBLING - [N22000578]	09/2017	1,200.00 - 1,200.00	1,700.00	03/2025 -	03/2025	41.67
94	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	08/2017	515.50 - 515.50	676.00	03/2025 -	03/2025	31.13
95	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 - 701.98	1,100.00	03/2025 -	03/2025	56.70

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
96	LUDHIANA MULLANPUR DOUBLING - [N22000589]	09/2020	82.99 234.77 82.99	235.00	03/2025 -	03/2025	.10
	<u>Rail Vikas Nigam Ltd.</u>						
97	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	04/2010	2,913.51 - 2,913.51	4,834.54	03/2016 -	12/2026	65.94
98	BHANUPALI-BILASPUR BERI NL - [N22000273]	04/2008	2,966.99 - 2,966.99	6,753.42	12/2026 -	03/2025	127.62
99	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 - 2,127.00	3,692.60	03/2023 -	12/2026	73.61
100	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 - 3,951.98	8,964.35	03/2016 -	03/2026	126.83
101	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 - 2,298.42	2,733.86	03/2014 -	12/2025	18.95
102	VIJAYAWADA-GUDUR - [N22000369]	04/2015	3,246.26 - 3,246.26	6,238.67	12/2023 -	12/2024	92.18
103	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	04/2015	943.60 - 943.60	2,018.23	03/2022 -	12/2024	113.89
104	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	04/2011	16,216.00 - 16,216.00	24,659.00	12/2024 -	03/2025	52.07
105	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 - 2,335.67	4,803.16	12/2024 -	12/2026	105.64
106	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	06/2016	3,677.76 - 3,677.76	5,190.26	12/2023 -	12/2024	41.13
107	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 - 1,116.00	3,270.07	03/2025 -	06/2024	193.02
108	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 - 357.48	409.38	03/2025 -	03/2025	14.52
109	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	05/2018	1,177.96 - 1,177.96	2,529.46	03/2024 -	02/2025	114.73
110	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	09/2018	4,340.00 - 4,340.00	7,393.75	09/2030 -	09/2030	70.36
111	DALLIRAJHARA - ROWGHAT (95 KM) (PART OF DALLIRAJHARA-JAGDALPUR (235 KM)) - [N22000602]	03/2008	631.78 - 631.78	1,627.56	06/2025 -	06/2025	157.62

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>South Central Railway</u>						
112	KOTLPALLI-NARASAPUR (NL) (SCR) - [N220100265]	12/2001	1,045.20 -	2,500.98	03/2009 -	03/2027	139.28
113	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 -	3,014.00	03/2010 -	03/2025	159.72
114	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261]	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2025	5.16
115	NADIKUDE-SRI KALAHASTI - [N22000286]	04/2011	2,288.70 -	3,122.35	03/2021 -	05/2027	36.42
116	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06
117	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01
118	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]	04/2017	119.73 185.00 185.00	242.28	03/2022 -	03/2022	30.96
	<u>South East Central Railway</u>						
119	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71
120	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,886.05	12/2021 -	12/2026	723.60
121	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	2,311.02	12/2021 -	12/2024	68.69
122	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	09/2022	169.06 -	177.34	09/2026 -	09/2026	4.90
	<u>South Eastern Railway</u>						
123	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	06/2022 -	06/2026	10.23
124	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	06/2022 -	12/2024	16.52
125	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000571]	09/2022	209.75 -	244.99	09/2026 -	03/2026	16.80
	<u>South Western Railway</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
126	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 - 1,378.00	1,649.31	03/2016 -	03/2027	67.22
127	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 - 1,877.81	2,458.87	03/2019 -	06/2025	52.29
	<u>Southern Railway</u>						
128	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDY'-AGASTIYAMPALLI [N22000079]	09/2007	724.69 - 724.69	3,118.34	02/2019 -	03/2027	330.30
129	TIDIVANAM-NAGARI (NL) - [N22000085]	09/2006	582.83 - 582.83	3,631.34	- -	03/2027	523.05
130	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 - 120.70	2,053.39	03/2019 -	12/2027	1,601.23
131	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]	02/2015	1,000.00 - 1,000.00	1,416.49	- -	03/2025	41.65
132	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]	01/2006	417.50 - 417.50	419.44	03/2025 -	12/2025	.46
133	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]	01/2019	304.22 - 304.22	373.42	03/2026 -	12/2024	22.75
134	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE- KARAIKAL) - [N22000626]	07/2008	677.12 - 677.12	788.05	03/2026 -	03/2027	16.38
	<u>West Central Railway</u>						
135	RAMGANJMUHDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 - 2,909.99	3,032.46	03/2021 -	12/2025	614.19
136	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	247.66 - 247.66	8,248.50	05/2008 -	03/2025	3,230.57
137	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 - 1,763.93	2,445.30	03/2020 -	10/2024	38.63
138	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 - 2,478.23	2,938.00	03/2022 -	06/2024	18.55
139	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 - 582.13	1,247.64	03/2022 -	09/2024	114.32
	<u>Western Railway</u>						
140	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 - 5,677.80	6,203.51	03/2022 -	03/2026	77.06

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
141	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04 - 1,873.10	2,873.11	03/2022 -	02/2028	75.19
142	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]	03/2010	265.88 - 265.88	311.36	- -	03/2024	17.11
143	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]	03/2012	217.38 - 217.38	393.62	- -	03/2024	81.07
144	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]	03/2012	248.26 - 248.26	528.49	- -	03/2024	112.88
145	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	09/2020	529.30 - 529.30	537.31	09/2026 -	12/2024	1.51
	Total		1,50,328.98 12,621.77 2,13,290.10	3,41,111.45			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
146	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]	01/2014	195.45 - 195.45	385.97	11/2014 -	05/2024	97.48
147	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]	12/2019	282.41 - 282.41	319.96	04/2022 -	06/2024	13.30
148	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	01/1991	319.68 - 404.10	503.28	11/2008 -	05/2024	57.43
149	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]	02/2016	178.85 - 225.06	278.54	05/2016 -	05/2024	55.74
150	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]	03/2018	460.73 - 460.73	461.00	- -	-	.06
151	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]	11/2017	237.80 - 237.80	238.00	11/2019 -	11/2019	.08
152	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]	10/2015	333.21 - 333.21	353.43	12/2015 -	01/2021	6.07
153	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]	03/2018	504.19 504.00 504.00	504.19	11/2018 -	11/2018	.04
154	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]	03/2016	995.09 995.00 995.00	995.09	05/2016 -	-	.01

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
155	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 - 350.61	411.18	01/2017 -	-	17.28
156	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 - 444.84	459.37	09/2016 -	-	3.27
157	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 - 348.95	355.69	08/2016 -	-	1.93
158	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 - 376.25	414.44	08/2017 -	-	10.15
159	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 - 576.48	686.13	01/2018 -	-	19.02
160	DIGRAS DARWAH KARANJA - [N24001013	01/2017	391.06 391.00 391.00	391.06	06/2019 -	12/2023	.02
161	KARAD PATAN CHIPLUN GUHAGAR - [N24001057	02/2017	407.19 407.00 407.00	407.19	06/2019 -	10/2023	.05
162	PALPHATA TO PHULAMBARI - [N24001060	03/2018	227.19 227.00 227.00	227.19	12/2019 -	12/2023	.08
163	CHIKALI TO DHAD - [N24001061	03/2018	189.46 189.00 189.00	189.46	12/2019 -	03/2024	.24
164	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062	03/2018	336.21 336.00 336.00	336.21	12/2019 -	03/2024	.06
165	PARBHANI TO GANGKHED - [N24001065	03/2018	238.19 238.00 238.00	238.19	12/2019 -	10/2023	.08
166	OSMANNAGAR TO KUNDRAL - [N24001075	09/2017	344.25 344.00 344.00	344.25	08/2020 -	12/2023	.07
167	ARDHAPUR TO HIMAYATNAGAR - [N24001079	12/2017	426.06 426.00 426.00	426.06	06/2020 -	12/2023	.01
168	SELDOH TO PANVAR - [N24001097	07/2018	404.33 404.00 404.00	404.33	05/2020 -	-	.08
169	PANCHARAL TO MANDANGHAR - [N24001107	07/2018	381.08 302.00 302.00	381.08	05/2020 -	05/2020	26.19
170	BHOGAN KHURD TO KASHEDI - [N24001132	09/2017	743.21 743.00 743.00	743.21	06/2021 -	12/2023	.03

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
171	KANTE TO WAKED - [N24001134]	03/2016	1,230.02 1,230.00 1,230.00	1,230.02	11/2019 -	12/2024	.00
172	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]	11/2017	392.33 - 392.33	470.72	03/2018 -	03/2023	19.98
173	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]	01/2017	166.67 - 166.67	264.34	09/2017 -	05/2023	58.60
174	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	08/2016	175.50 - 175.50	241.60	02/2017 -	07/2024	37.66
175	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	03/2018	159.97 - 159.97	242.61	06/2019 -	03/2023	51.66
176	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]	12/2017	297.30 - 297.30	318.28	01/2019 -	04/2022	7.06
177	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]	03/2018	325.86 - 325.86	386.41	10/2018 -	11/2022	18.58
178	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]	04/2020	172.50 - 169.56	172.50	07/2024 -	07/2024	.00
179	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]	03/2021	395.62 - 392.03	395.62	05/2024 -	05/2024	.00
180	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]	11/2021	403.36 - 328.49	403.36	06/2025 -	06/2025	.00
181	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018]	01/2022	239.72 232.00 232.00	232.22	03/2025 -	03/2025	.09
182	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020]	03/2022	158.36 158.00 158.00	158.36	10/2025 -	10/2025	.23
183	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031]	12/2021	840.93 - 773.58	840.93	02/2026 -	02/2026	.00
184	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]	03/2023	438.24 - 362.39	438.24	08/2025 -	08/2025	.00
185	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]	10/2022	246.60 - 246.60	291.00	02/2024 -	02/2026	18.00
186	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]	12/2022	173.06 - 173.06	219.00	02/2024 -	08/2025	26.55

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
187	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	04/2017	640.07 - 990.88	1,286.35	07/2023 -	06/2024	100.97
188	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	03/2020	242.97 - 242.97	244.45	06/2022 -	01/2024	.61
189	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339	10/2020	157.86 - 146.92	157.86	04/2022 -	06/2024	.00
190	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 - 261.40	283.50	06/2024 -	06/2024	.00
	<u>National Highways Authority Of India</u>						
191	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 - 2,848.00	3,379.45	03/2014 -	06/2024	18.66
192	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 - 567.00	639.58	04/2019 -	12/2024	-38.57
193	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 - 1,167.45	1,182.94	12/2019 -	05/2024	1.33
194	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 - 1,665.00	2,360.65	09/2016 -	06/2024	41.78
195	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 - 591.86	701.40	03/2019 -	03/2025	.00
196	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 - 1,167.42	1,224.01	03/2019 -	05/2025	4.85
197	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 - 950.69	1,108.00	08/2019 -	05/2024	16.55
198	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 - 1,251.11	1,361.00	12/2020 -	09/2024	8.78
199	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 - 744.64	1,007.00	03/2020 -	07/2024	35.23
200	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 - 736.01	830.31	03/2020 -	12/2024	23.39
201	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 - 894.00	929.32	04/2020 -	06/2024	3.95

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
202	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 - 1,161.00	1,168.33	02/2022 -	10/2024	22.90
203	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 - 565.00	686.65	07/2020 -	09/2024	.00
204	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 - 644.50	726.99	12/2021 -	06/2024	26.72
205	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 - 273.46	276.17	11/2021 -	12/2024	.99
206	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 - 492.83	633.68	08/2022 -	10/2024	.00
207	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 - 503.30	757.12	08/2021 -	06/2024	23.21
208	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 - 504.09	1,015.16	09/2020 -	09/2024	47.84
209	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 - 314.43	348.72	12/2020 -	12/2024	10.91
210	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 - 496.38	537.17	11/2021 -	06/2023	8.26
211	FOUR LANING OF CHETTICKULAM TO NATHAM SECTION OF NH-785 FROM CHETTICKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 - 505.35	837.69	10/2022 -	01/2024	65.76
212	FOUR LANING OF MADURAI- CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) - [N24000827	03/2018	628.71 - 628.71	756.13	11/2020 -	04/2023	20.27
213	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 - 1,484.30	2,182.41	12/2020 -	03/2024	47.03
214	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 - 478.74	1,514.46	05/2021 -	01/2024	216.34
215	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 - 656.98	840.00	11/2022 -	05/2024	27.86
216	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 - 217.96	884.00	12/2022 -	05/2024	305.58
217	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 - 1,569.68	1,581.24	02/2021 -	09/2024	28.88

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
218	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 - 594.75	613.75	01/2022 -	08/2023	3.19
219	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 - 2,661.51	2,756.09	10/2020 -	01/2025	47.17
220	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 - 517.05	655.06	09/2022 -	09/2024	26.69
221	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 - 622.00	817.91	09/2022 -	09/2024	31.50
222	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 - 1,690.23	2,010.17	12/2023 -	04/2024	18.93
223	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 - 899.00	947.00	07/2022 -	05/2024	5.34
224	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 - 755.26	1,039.00	03/2024 -	12/2024	37.57
225	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 - 748.99	903.00	10/2023 -	12/2024	20.56
226	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603	01/2019	1,518.53 - 1,518.53	1,607.54	10/2022 -	12/2023	5.86
227	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 - 3,606.00	3,923.82	02/2025 -	02/2025	8.81
228	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 - 2,595.00	3,994.60	03/2025 -	03/2025	53.93
229	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 - 4,265.42	4,708.42	07/2024 -	07/2024	10.39
230	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 - 3,375.31	3,790.17	07/2024 -	07/2024	12.29
231	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	01/2021	864.27 864.00 864.00	864.27	01/2024 -	04/2024	.03
232	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684	09/2020	688.00 - 602.09	688.00	01/2023 -	03/2025	.00
233	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00 1,157.00	1,167.52	01/2023 -	10/2024	-29.58

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
234	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 - 467.99	468.00	09/2024 -	09/2024	.00
235	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 - 1,751.18	1,757.27	10/2024 -	10/2024	.35
236	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	819.89 - 819.89	922.85	05/2021 -	12/2024	12.56
237	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 - 326.79	329.79	04/2024 -	05/2024	.92
238	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 - 1,779.83	2,200.00	11/2023 -	12/2024	23.61
239	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755	10/2019	1,936.68 - 1,936.68	2,458.03	03/2023 -	12/2024	26.92
240	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	09/2021	774.16 - 774.16	893.08	09/2023 -	05/2024	15.36
241	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 - 814.04	947.29	09/2023 -	05/2024	16.37
242	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 - 1,467.44	1,942.89	07/2024 -	07/2024	32.40
243	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 - 808.31	958.00	01/2023 -	12/2024	18.52
244	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 - 2,507.00	3,030.73	09/2022 -	06/2024	20.89
245	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 - 2,067.67	2,160.00	10/2021 -	05/2024	4.47
246	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 - 1,085.00	1,373.06	06/2025 -	06/2025	.00
247	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 - 1,259.00	1,910.00	03/2024 -	03/2025	51.71
248	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 - 2,271.86	3,916.00	12/2023 -	06/2024	72.37
249	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 - 1,710.30	1,927.00	08/2023 -	06/2024	12.67

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
250	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]	02/2020	752.30 -	766.20	08/2023 -	05/2024	1.85
251	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]	02/2020	606.51 -	657.00	06/2023 -	05/2024	8.32
252	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]	02/2020	778.15 -	785.67	03/2023 -	05/2024	.97
253	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]	03/2022	1,013.33 -	1,111.33	10/2024 -	10/2024	9.67
254	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]	02/2021	1,166.96 -	1,251.00	10/2023 -	04/2024	7.20
255	4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815]	12/2022	1,699.00 -	1,699.00	11/2024 -	11/2024	.00
256	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	02/2021	818.73 -	1,105.00	01/2025 -	01/2025	34.97
257	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	03/2021	1,102.63 -	1,303.00	01/2025 -	01/2025	18.17
258	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	02/2021	1,484.83 -	1,768.00	12/2024 -	12/2024	19.07
259	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 -	1,289.00	10/2024 -	10/2024	13.29
260	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 -	1,307.00	10/2024 -	10/2024	21.55
261	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	03/2020	1,863.09 -	2,238.00	01/2024 -	01/2024	20.12
262	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]	02/2019	927.77 -	1,603.00	02/2022 -	12/2024	72.78
263	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10
264	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]	02/2021	663.60 -	768.00	03/2024 -	07/2024	15.73
265	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
266	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	02/2021	772.70 - 772.70	980.51	02/2024 -	02/2024	26.89
267	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA - - [N24001983	10/2022	972.63 - 972.63	1,055.23	08/2025 -	08/2025	8.49
268	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00 1,181.00	1,181.34	03/2025 -	03/2025	.03
269	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	04/2022	1,232.00 1,343.00 1,343.00	1,400.00	09/2025 -	09/2025	4.24
270	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00 1,391.00	1,600.00	11/2025 -	11/2025	15.03
271	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	08/2022	2,474.47 - 2,474.47	2,675.93	06/2025 -	06/2025	8.14
	Total		1,13,141.54 13,563.00 1,12,717.07	1,34,478.65			
	<u>TELECOMMUNICATIONS</u>						
	<u>Bharat Sanchar Nigam Limited</u>						
272	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 - 185.27	239.60	03/2024 -	03/2024	29.32
273	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117	06/2023	24,544.55 - 24,544.55	24,556.35	06/2025 -	06/2025	.05
	Total		24,729.82 .00 24,729.82	24,795.95			
	<u>URBAN DEVELOPMENT</u>						
	<u>Ahmedabad Metro Rail</u>						
274	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 - 10,773.00	12,924.55	12/2018 -	06/2024	19.97
	<u>Chennai Metro Rail Ltd</u>						
275	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 - 14,600.00	18,380.00	12/2015 -	-	25.89
	<u>Delhi Metro Rail Corporation</u>						
276	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 - 38,585.00	40,180.91	03/2016 -	08/2021	4.14

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>Kochi Metro Rail Corporation Ltd</u>						
277	KOCHI METRO RAIL PROJECT - [N28000081]	07/2012	5,181.79 - 5,181.79	6,218.14	07/2017 -	09/2020	20.00
	<u>Mumbai Metro Rail Corporation Ltd</u>						
278	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	07/2013	23,136.00 - 23,136.00	37,276.00	03/2020 -	12/2023	61.12
	<u>Patna Metro Rail Corporation</u>						
279	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]	02/2019	13,365.77 - 13,365.77	13,925.50	06/2024 -	09/2024	4.19
	Total		1,05,641.56 .00 1,05,641.56	1,28,905.10			
	<u>WATER RESOURCES</u>						
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>						
280	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 - 225.77	398.90	03/2020 -	06/2020	76.68
281	SAIDPUR SEWER NETWORK PATNA - [N30000039]	04/2015	268.63 - 268.63	431.21	01/2021 -	01/2021	60.52
282	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	03/2017	277.42 - 253.98	277.42	05/2021 -	05/2021	.00
283	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]	08/2017	578.89 - 453.83	578.89	06/2022 -	03/2024	.00
284	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]	08/2017	824.00 - 734.09	824.00	06/2022 -	03/2024	.00
	<u>Kolkata Metropolitan Development Authority</u>						
285	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	08/2017	307.12 - 307.12	653.67	09/2022 -	12/2026	112.84
	<u>Polavaram Project Authority</u>						
286	POLAVARAM IRRIGATION PROJECT - [N30000002]	02/2009	10,151.04 - 10,151.04	55,548.87	03/2020 -	03/2024	447.22
	<u>Uttar Pradesh Jal Nigam</u>						
287	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]	03/2018	967.23 - 708.70	967.23	09/2021 -	09/2023	.00

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(April 2024)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
288	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 - 681.78	690.71	06/2022 -	04/2024	1.31
	Total		14,281.88 .00 13,784.94	60,370.90			
	Grand Total		5,42,193.02 26,716.77 5,99,974.49	8,89,304.46			

List of Delayed Projects w.r.t. Latest Schedule

Annexure - XV

Costing Rs. 150 Crore and above						(April 2024)			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>ATOMIC ENERGY</u>								
	<u>Bhavini Limited</u>								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI, TAMIL NADU	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	171	-
	<u>Nuclear Power Corporation Of India Limited</u>								
2	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL, TAMIL NADU	03/2013	39,849.00 68,893.00	68,893.00	43,356.00	11/2020 -	11/2026	72	-
3	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027]NPCIL, RAJASTHAN	10/2009	12,320.00 22,924.00	22,924.00	18,264.00	12/2016 -	12/2026	120	-
	Total		55,661.00 -	99,487.00	68,137.22				
	<u>CIVIL AVIATION</u>								
	<u>Airport Authority Of India Limited</u>								
4	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI, MAHARASHTRA	06/2017	255.68 -	265.00	261.33	12/2020 -	04/2024	40	-
5	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI, UTTARAKHAND	07/2018	456.86 -	500.00	483.93	09/2020 -	05/2024	44	-
6	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI, MADHYA PRADESH	06/2016	412.24 -	412.24	397.81	06/2021 -	05/2024	35	-
7	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI, GUJARAT	01/2018	1,405.00 -	1,405.00	1,216.50	08/2022 05/2024	06/2024	22	1
8	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI, ARUNACHAL PRADESH	02/2019	645.63 -	645.63	657.38	08/2022 02/2024	06/2024	22	4
9	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI, GUJARAT	08/2018	353.25 -	353.25	316.03	02/2021 -	10/2024	44	-
10	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI, ANDHRA PRADESH	04/2020	611.80 -	611.80	271.68	03/2023 -	12/2024	21	-
11	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI, GOA	11/2017	255.69 -	255.69	58.48	09/2021 -	12/2024	39	-
12	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI, ASSAM	12/2016	1,142.00 -	2,333.00	536.08	03/2021 -	03/2025	48	-
13	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI, TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,466.53	02/2022 -	12/2025	46	-
	Total		8,005.15 -	9,248.61	5,665.75				

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>COAL</u>								
	<u>Bharat Coking Coal Limited</u>								
14	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL	12/2015	304.13 341.22	341.22	274.57	03/2017 -	06/2024	87	-
15	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL, JHARKHAND	10/2015	243.00 -	334.27	103.53	04/2018 -	09/2024	77	-
16	MOONIDIH XV SEAM UG - [N06000098]BCCL, JHARKHAND	08/2011	1,230.27 -	1,230.27	587.43	03/2019 -	04/2025	73	-
17	MURADIDH UG TURN-KEY PROJECT - [N06000096]BCCL, JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	-
	<u>Central Coal Fields Limited</u>								
18	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL, JHARKHAND	08/2007	163.51 -	163.51	133.35	03/2011 -	06/2024	159	-
19	KARMA OCP (1.0MTY) - [N06000088]CCL, JHARKHAND	06/2009	162.46 -	162.46	95.92	03/2014 -	06/2024	123	-
20	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL, JHARKHAND	12/2009	510.85 -	510.85	488.31	03/2016 -	03/2025	108	-
21	TETARIAKHAR EXPANSION OCP - [N06000186]CCL, JHARKHAND	11/2019	243.52 -	243.52	44.35	03/2023 -	03/2025	24	-
	<u>Eastern Coal Fields Limited</u>								
22	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	5,146.48	811.61	08/2019 -	08/2024	60	-
	<u>Mahanadi Coal Fields Limited</u>								
23	GARJANBAHAL OCP - [N06000117]MCL, ODISHA	11/2014	1,375.38 -	1,375.38	814.68	03/2021 -	03/2026	60	-
24	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	348.16	193.72	03/2018 -	03/2026	96	-
25	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL, ODISHA	05/2014	479.15 -	479.15	263.52	03/2019 -	03/2027	96	-
	<u>Neyveli Lignite Corporation</u>								
26	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC, UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	17,310.31	11/2021 03/2024	03/2025	40	12
	<u>Northern Coal Fields Limited</u>								
27	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL, MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,219.00	03/2022 -	06/2024	27	-
28	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL, MADHYA PRADESH	07/2019	998.71 -	998.71	329.10	03/2023 -	03/2025	24	-
29	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL, MULTI STATE	08/2020	836.42 -	836.42	609.76	03/2024 -	03/2025	12	-
	<u>Singareni Colliers Company Limited</u>								
30	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL, TELANGANA	03/2017	413.84 -	413.84	376.01	03/2022 -	03/2025	36	-
31	GODAVARIKHANI COAL MINE - [N06000202]SCCL, TELANGANA	07/2019	438.98 -	438.98	144.22	03/2023 -	03/2025	24	-
32	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL, TELANGANA	11/2015	489.62 -	489.62	400.35	03/2023 -	03/2025	24	-
33	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL, TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	48	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
34	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	195.11	03/2020 -	03/2025	60	-
35	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.78	03/2020 -	03/2025	60	-
36	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	491.33	03/2024 -	03/2026	24	-
37	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	135.52	03/2023 -	03/2026	36	-
	<u>South-Eastern Coal Fields Limited</u>								
38	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,316.79	03/2023 -	03/2025	24	-
39	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,595.45	03/2023 -	03/2025	24	-
40	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.36	03/2022 -	03/2025	36	-
41	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	234.92	03/2020 03/2005	03/2025	60	240
42	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	-
43	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	-
44	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	496.28	-	03/2028 -	03/2029	12	-
45	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	16.41	03/2023 -	03/2030	84	-
46	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2030	72	-
47	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	50.21	03/2023 -	03/2031	96	-
	Total		57,579.22 -	62,436.98	36,908.20				
	<u>MINES</u>								
	<u>Central Public Works Department</u>								
48	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	46.70	04/2022 -	08/2026	52	-
	<u>National Aluminum Company Limited (Nalco)</u>								
49	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 03/2024	12/2024	66	9
50	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	639.16	12/2024 03/2025	05/2025	5	2
	Total		1,858.99 -	1,799.54	821.49				
	<u>STEEL</u>								
	<u>National Mineral Development Corporation (Nmhc)</u>								
51	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,945.50	06/2023 07/2024	05/2025	23	10

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
52	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	1,076.01	08/2024 -	01/2026	17	-
53	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC,CHHATTISGARH	07/2021	282.44 -	282.44	63.29	11/2024 -	01/2026	14	-
	<u>Steel Authority Of India Limited (Sail)</u>								
54	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	365.30	05/2023 -	08/2024	15	-
55	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	852.06	10/2017 12/2021	06/2026	104	54
	Total		6,693.60 -	7,319.47	4,302.16				
	<u>PETROLEUM</u>								
	<u>Bharat Petroleum Corporation Limited</u>								
56	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	181.24	03/2024 -	09/2024	6	-
57	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	578.23	06/2024 -	04/2025	10	-
58	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	1,437.18	03/2025 -	10/2025	7	-
	<u>Gas Authority Of India Limited</u>								
59	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	105.60	11/2023 -	06/2024	7	-
60	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	700.40	04/2024 04/2024	03/2025	11	11
	<u>Hindustan Petroleum Corporation Limited</u>								
61	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	356.61	11/2022 -	04/2024	17	-
62	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	28,333.99	07/2020 07/2022	06/2024	47	23
63	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	158.01	07/2020 -	06/2024	47	-
64	BHATINDA SANGRUR PIPELINE - [N16000440]HPCL,PUNJAB	11/2021	367.00 -	367.00	246.01	05/2024 -	02/2025	9	-
65	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL,ANDHRA PRADESH	09/2021	160.00 -	160.00	19.94	06/2024 -	06/2025	12	-
	<u>Indian Oil Corporation Limited</u>								
66	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,937.89	05/2023 03/2024	07/2024	14	4
67	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,476.87	12/2018 03/2024	12/2024	72	9

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
68	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	434.91	09/2021 04/2024	12/2024	39	8
69	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,645.46	08/2021 03/2024	12/2024	40	9
70	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	427.10 427.10	427.10	269.01	09/2022 03/2024	12/2024	27	9
71	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,417.68	12/2022 07/2023	07/2025	31	24
72	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	328.00	14.46	09/2024 -	08/2025	11	-
73	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT	09/2020	18,936.00 -	18,936.00	7,144.42	08/2024 -	12/2025	16	-
74	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	768.00	50.50	10/2025 -	03/2026	5	-
75	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	72.20	06/2026 -	11/2026	5	-
	<u>Mangalore Refinery And Petrochemicals Limited</u>								
76	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	345.81	06/2023 03/2024	06/2024	12	3
	<u>Numaligarh Refinery Limited</u>								
77	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	7,260.97	10/2024 -	09/2025	11	-
78	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	10,308.49	10/2024 -	12/2025	14	-
	<u>Oil & Natural Gas Corporation Limited</u>								
79	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	101.13	02/2023 06/2024	07/2024	17	1
80	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	325.53	253.65	06/2024 -	11/2024	5	-
81	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	140.06	01/2024 03/2024	12/2024	11	9
82	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	1,023.39	03/2023 03/2024	03/2025	24	12
83	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	233.86	03/2025 -	07/2025	4	-
84	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 -	4,144.41	-	10/2025 -	02/2026	4	-
85	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.86	04/2018 12/2023	05/2026	97	29
	<u>Oil India Limited</u>								
86	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	670.90	491.56	02/2020 12/2023	12/2024	58	12

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
87	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING - [N16000450]OIL, ASSAM	12/2020	430.76 -	430.76	204.08	07/2024 03/2024	12/2024	5	9
	Total		97,471.28 -	1,12,757.17	76,905.47				
	<u>POWER</u>								
	<u>Chenab Valley Power Projects [P] Limited</u>								
88	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL, JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	4,195.85	04/2020 07/2025	09/2026	77	14
89	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL, JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,006.00	08/2024 -	09/2026	25	-
90	KWAR HE PROJECT - [N18000363]CVPPPL, JAMMU AND KASHMIR	05/2022	4,526.12 -	4,526.12	606.91	11/2026 -	12/2027	13	-
	<u>National Hydro-Electric Power Corporation</u>								
91	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC, HIMACHAL PRADESH	09/2002	3,919.59 -	12,160.00	11,200.14	09/2009 -	12/2024	183	-
92	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC, RAJASTHAN	05/2022	1,677.12 -	1,677.12	661.23	11/2023 -	12/2024	13	-
93	RANGIT IV HE PROJECT - [N18000326]NHPC, SIKKIM	03/2021	938.29 -	1,871.23	1,035.33	05/2024 -	05/2025	12	-
94	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC, ARUNACHAL PRADESH	09/2003	6,285.33 -	21,247.54	21,078.73	09/2010 -	05/2026	188	-
95	RATLE HE PROJECT - [N18000324]NHPC, JAMMU AND KASHMIR	02/2021	5,281.94 -	5,281.94	693.40	02/2026 -	12/2026	10	-
96	TEESTA VI HE PROJECT - [N18000325]NHPC, SIKKIM	03/2019	5,748.04 -	5,748.04	3,489.93	03/2024 -	12/2027	45	-
	<u>National Thermal Power Corporation</u>								
97	BARH STPP (3X660MW) NTPC - [180100242]NTPC, BIHAR	02/2005	8,692.97 21,312.11	21,312.11	22,311.28	10/2011 07/2023	11/2024	157	16
98	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC, JHARKHAND	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 10/2022	12/2024	66	26
99	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC, GUJARAT	07/2022	1,316.02 -	1,316.02	-	03/2025 12/2024	03/2025	0	3
100	PATRATU STPP-I (3X800MW) - [N18000275]NTPC, JHARKHAND	11/2017	17,112.00 -	17,112.00	13,151.45	03/2023 -	11/2025	32	-
101	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC, WEST BENGAL	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	114	-
102	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC, UTTARAKHAND	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	193	-
	<u>Power Grid Corporation Of India Limited</u>								
103	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL, MULTI STATE	11/2018	241.38 -	241.38	242.75	11/2021 -	04/2024	29	-
104	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL, RAJASTHAN	05/2021	1,184.88 -	1,184.88	652.69	09/2022 -	05/2024	20	-
105	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL, RAJASTHAN	06/2021	713.82 -	713.82	421.85	12/2022 -	05/2024	17	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
106	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	161.89	03/2018 -	06/2024	75	-
107	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	403.96	03/2023 -	06/2024	15	-
108	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	118.36	09/2023 -	07/2024	10	-
109	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	1,119.62	11/2023 -	07/2024	8	-
110	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,959.33	02/2020 -	09/2024	55	-
111	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	1,007.25	12/2022 -	09/2024	21	-
112	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	845.11	12/2022 -	09/2024	21	-
113	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,804.25	06/2023 -	09/2024	15	-
114	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	36.71	11/2023 -	09/2024	10	-
115	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	72	-
116	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	75	-
117	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00 -	1,249.00	56.81	03/2025 -	09/2025	6	-
	<u>Satluj Jal Vidyut Nigam Limited</u>								
118	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	646.17	576.82	04/2024 -	05/2024	1	-
119	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	330.05	10/2022 -	09/2024	23	-
120	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,776.76	01/2024 -	12/2024	11	-
121	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,652.82	05/2024 -	03/2025	10	-
	<u>Thdc India Limited</u>								
122	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	6,350.82	02/2016 06/2022	10/2024	104	28

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
123	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	9,845.64	09/2023 -	10/2024	13	-
124	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,691.66	06/2013 -	06/2026	156	-
	Total		1,46,140.46 -	1,99,410.04	1,55,517.47				
	<u>HEALTH AND FAMILY WELFARE</u>								
	<u>Cpwd For Health</u>								
125	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	162.00	88.39	03/2020 03/2024	05/2024	50	2
	<u>HII Infra Tech Services Limited</u>								
126	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 873.92	860.00	734.50	05/2021 04/2023	05/2024	36	13
	Total		1,025.29 -	1,022.00	822.89				
	<u>RAILWAYS</u>								
	<u>Central Railways</u>								
127	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	3	-
128	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	21	-
129	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024	33	-
130	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	547.33	03/2022 -	03/2025	36	-
131	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	36	-
132	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	717.11	03/2023 -	03/2025	24	-
133	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	57	-
134	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	700.54	03/2021 -	12/2025	57	-
135	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	45	-
136	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	149.60	03/2026 -	12/2026	9	-
137	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	1,254.93	03/2023 -	03/2027	48	-
	<u>East Central Railways</u>								
138	KIUL - GAYA DOUBLING PROJECT - [N22000349]EJR,BIHAR	12/2015	1,200.20 1,200.20	1,771.07	1,586.34	03/2020 -	05/2024	50	-
139	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]EJR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,238.35	03/2021 -	06/2024	39	-
140	MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM - [N22000473]EJR,BIHAR	04/2016	731.64 1,185.73	1,250.00	1,259.65	03/2021 -	06/2024	39	-
141	GARHWA ROAD - RAIL OVER RAIL - [N22000610]EJR,JHARKHAND	03/2017	262.71 -	262.71	176.00	03/2024 -	07/2024	4	-

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
142	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]EJR,UTTAR PRADESH	08/2015	528.57 762.97	762.97	693.85	03/2019 -	08/2024	65	-
143	RAMNA - SINGRAULI DOUBLING - [N22000417]EJR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	2,880.40	2,765.72	03/2020 -	09/2024	54	-
144	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]EJR,BIHAR	12/2015	1,491.47 1,491.47	1,491.47	1,525.64	03/2020 -	03/2025	60	-
145	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]EJR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2026	72	-
	<u>East Coast Railway</u>								
146	BHADRAK - NERGUNDI 3RD LINE - [N22000316]EJR,ODISHA	03/2013	843.04 -	843.04	960.70	10/2020 -	02/2025	52	-
147	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]EJR,ODISHA	04/2015	1,172.92 -	1,172.92	1,421.43	12/2018 -	02/2025	74	-
148	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]EJR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
149	TALCHER-BIMALAGARH(NL)(EJR) - [220100328]EJR,ODISHA	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	57	-
	<u>Indian Railway Construction Company Limited</u>								
150	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]JRCON,CHHATTISGARH	04/2013	3,055.00 -	3,407.00	3,029.16	09/2018 -	06/2024	69	-
151	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]JRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
	<u>Kolkata Metro Rail Corporation Limited</u>								
152	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	93	-
	<u>Metropolitan Rapid Transport Projects</u>								
153	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	682.15	06/2013 07/2024	09/2024	135	2
	<u>Mumbai Railway Vikas Corporation</u>								
154	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	33,690.00	-	03/2025 -	12/2027	33	-
	<u>North Central Railway</u>								
155	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
156	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
	<u>North East Frontier Railway</u>								
157	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,705.94	03/2019 -	06/2024	63	-
158	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	2,423.13	03/2019 -	12/2024	69	-
159	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	7,223.95	03/2014 -	03/2025	132	-
160	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,175.00	486.63	03/2020 -	03/2025	60	-

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
161	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	6,663.00	3,294.76	03/2015 -	03/2026	132	-
162	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,294.34	03/2022 -	03/2026	48	-
163	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	386.19	03/2020 -	03/2027	84	-
	<u>North Eastern Railway</u>								
164	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	954.00	949.30	01/2019 -	05/2024	64	-
165	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,580.87	12/2019 -	12/2024	60	-
166	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	457.68	401.79	06/2024 -	02/2025	8	-
167	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	341.66	7.84	12/2024 -	03/2025	3	-
	<u>Northern Railway</u>								
168	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	27	-
169	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
	<u>National High Speed Rail Corporation Limited</u>								
170	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	59,861.42	12/2023 -	08/2027	44	-
	<u>Rail Vikas Nigam Ltd.</u>								
171	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	6,238.67	5,554.59	12/2023 -	12/2024	12	-
172	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024	33	-
173	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	5,190.26	4,925.74	12/2023 -	12/2024	12	-
174	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	2,529.46	1,551.69	03/2024 -	02/2025	11	-
175	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	17,824.84	12/2024 -	03/2025	3	-
176	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	392.00	03/2014 -	12/2025	141	-
177	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,749.38	03/2016 -	03/2026	120	-
178	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,832.30	03/2016 -	12/2026	129	-
179	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,692.60	3,414.29	03/2023 -	12/2026	45	-

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
180	VIZIANAGARAM - SAMABALPUR 3RD LINE - [N22000409]RVNL, ODISHA	01/1991	2,335.67 -	4,803.16	4,535.03	12/2024 -	12/2026	24	-
	<u>South Central Railway</u>								
181	KAZIPET-BALHRSHA - [N22000367]SCR, MULTI STATE	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	46	-
182	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR, TELANGANA	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	180	-
183	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR, MULTI STATE	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	24	-
184	GUNTUR-GUNTAKAL - [N22000368]SCR, ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	45	-
185	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR, ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	-
186	NADIKUDE-SRI KALAHASTI - [N22000286]SCR, ANDHRA PRADESH	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 03/2027	05/2027	74	2
	<u>South East Central Railway</u>								
187	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR, CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,834.15	03/2021 12/2023	10/2024	43	10
188	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR, MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,563.25	03/2023 12/2023	12/2024	21	12
189	ANUPPUR-KATNI - [N22000485]SECR, MADHYA PRADESH	04/2015	1,370.00 1,680.00	2,311.02	1,431.74	12/2021 12/2023	12/2024	36	12
190	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR, MAHARASHTRA	06/2018	229.00 -	1,886.05	303.86	12/2021 -	12/2026	60	-
	<u>South Eastern Railway</u>								
191	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER, WEST BENGAL	04/2018	338.00 -	393.83	131.96	06/2022 -	12/2024	30	-
192	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER, MULTI STATE	03/2019	1,866.31 -	1,866.31	1,462.95	05/2023 -	12/2025	31	-
193	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER, JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,994.88	03/2021 -	06/2026	63	-
194	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER, JHARKHAND	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	48	-
	<u>South Western Railway</u>								
195	HOTGI-KUDGI-GADAG - [N22000333]SWR, MULTI STATE	03/2015	1,614.59 1,877.81	2,458.87	2,358.05	03/2019 -	06/2025	75	-
196	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR, KARNATAKA	03/2018	492.87 -	492.87	234.47	03/2025 -	06/2025	3	-
197	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR, KARNATAKA	03/1996	644.78 825.31	825.31	578.27	03/2017 -	12/2025	105	-
198	MARIKUPPAM - KUPPAM - [N22000308]SWR, KARNATAKA	04/2012	279.54 296.72	296.72	94.42	03/2016 -	06/2026	123	-
199	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR, ANDHRA PRADESH	09/2022	323.14 342.41	342.41	39.46	12/2025 -	12/2026	12	-
200	BAGALKOT-KUDACHI NL - [N22000258]SWR, KARNATAKA	04/2010	986.30 1,378.00	1,649.31	479.49	03/2016 -	03/2027	132	-
201	GADAG-WADI NL - [N22000299]SWR, KARNATAKA	04/2013	2,841.84 -	2,841.84	1,027.23	12/2018 -	03/2027	99	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
202	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	927.42	.23	03/2026 -	12/2027	21	-
203	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	-
204	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	348.85	.36	04/2028 -	12/2030	32	-
	<u>Southern Railway</u>								
205	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	274.20	158.30	03/2026 07/2024	09/2024	-18	2
206	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	373.42	213.04	03/2026 08/2024	12/2024	-15	4
207	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	419.44	29.36	03/2025 08/2024	12/2025	9	16
208	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,956.62	02/2019 -	03/2027	97	-
209	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,631.34	830.26	- 12/2026	03/2027	-	3
	<u>West Central Railway</u>								
210	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	55	-
211	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	202	-
	<u>Western Railway</u>								
212	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	525.53	03/2024 -	12/2024	9	-
213	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	495.18	115.64	03/2022 -	03/2026	48	-
	Total		2,81,447.90 -	3,69,505.13	2,04,359.78				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Border Road Organisation</u>								
214	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	95.46	09/2023 -	06/2024	9	-
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
215	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 -	04/2024	101	-
216	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	478.83	233.48	03/2024 -	04/2024	1	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
217	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	75.34	09/2023 -	04/2024	7	-
218	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DSIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	170.34	-	02/2024 -	04/2024	2	-
219	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	114	-
220	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	175.00	11/2018 12/2023	05/2024	66	5
221	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	359.00	09/2020 01/2024	05/2024	44	4
222	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	190.29	10/2020 01/2024	05/2024	43	4
223	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	132.00	09/2023 03/2024	05/2024	8	2
224	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 397.32	335.32	345.35	06/2017 -	05/2024	83	-
225	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	543.73	500.93	09/2016 -	05/2024	92	-
226	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	597.91	10/2016 -	05/2024	91	-
227	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	311.50	01/2019 -	05/2024	64	-
228	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU	08/2020	302.62 345.62	345.62	324.68	02/2021 -	05/2024	39	-
229	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	240.99	233.39	01/2024 -	05/2024	4	-
230	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	185.09	238.77	09/2023 -	05/2024	8	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
231	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	63.01	04/2023 -	05/2024	13	-
232	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	05/2024	14	-
233	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	26	-
234	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	485.18	08/2017 12/2023	06/2024	82	6
235	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	211.51	09/2021 02/2024	06/2024	33	4
236	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	150.00	104.98	11/2020 -	06/2024	43	-
237	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	132.63	05/2019 -	06/2024	61	-
238	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	227.12	10/2023 -	06/2024	8	-
239	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	207.23	10/2023 -	06/2024	8	-
240	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	199.39	139.08	02/2024 -	06/2024	4	-
241	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	97.33	08/2023 -	06/2024	10	-
242	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	20.00	06/2022 -	06/2024	24	-
243	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	227.06	89.19	04/2024 -	06/2024	2	-
244	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	315.00	306.60	08/2020 -	07/2024	47	-
245	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	89	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
246	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	266.02	07/2016 -	07/2024	96	-
247	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	236.47	117.40	03/2024 -	07/2024	4	-
248	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	232.59	97.70	04/2024 -	07/2024	3	-
249	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	255.88	-	06/2024 -	07/2024	1	-
250	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	73.92	04/2019 -	08/2024	64	-
251	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	879.02	02/2024 -	08/2024	6	-
252	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	307.11	142.30	05/2024 -	08/2024	3	-
253	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	132.67	03/2024 -	09/2024	6	-
254	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	100.42	08/2022 -	10/2024	26	-
255	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	766.64	-	02/2022 -	10/2024	32	-
256	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	-
257	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	268.97	12/2019 -	11/2024	59	-
258	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	120.83	03/2024 -	11/2024	8	-
259	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	172.98	-	03/2024 -	11/2024	8	-
260	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	681.57	11/2019 -	12/2024	61	-
261	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	340.76	08/2016 -	12/2024	100	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
262	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423])MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	112.76	09/2023 -	12/2024	15	-
263	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	93.50	09/2023 -	12/2024	15	-
264	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	160.96	04/2023 05/2023	12/2024	20	19
265	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	-	02/2024 -	02/2025	12	-
266	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	220.00	30.00	10/2023 -	04/2025	18	-
267	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	33.45	10/2023 -	04/2025	18	-
268	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60 -	291.00	-	02/2024 -	02/2026	24	-
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>								
269	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	337.72	11/2020 12/2022	04/2024	41	16
270	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 988.23	988.23	686.43	06/2023 12/2023	04/2024	10	4
271	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	887.68	854.65	06/2020 12/2023	04/2024	46	4
272	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	04/2024	52	13
273	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 247.25	247.25	237.68	10/2022 03/2024	04/2024	18	1
274	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 365.42	365.42	92.56	06/2022 06/2023	04/2024	22	10
275	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	144.94	12/2022 -	04/2024	16	-
276	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	102.14	12/2022 -	04/2024	16	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
277	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	297.81	06/2019 06/2019	05/2024	59	59
278	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	85.77	11/2023 03/2024	05/2024	6	2
279	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	344.20	11/2020 12/2022	05/2024	42	17
280	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	174.28	09/2022 01/2023	05/2024	20	16
281	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	05/2024	43	9
282	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	212.18	12/2022 -	05/2024	17	-
283	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM	08/2020	311.00 273.78	273.78	143.52	04/2023 01/2024	05/2024	13	4
284	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	252.10	01/2022 02/2024	05/2024	28	3
285	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	27.57	04/2023 02/2024	05/2024	13	3
286	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	137.31	01/2022 06/2023	05/2024	28	11
287	IMPHAL - MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	143.67	01/2023 -	05/2024	16	-
288	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	228.85	12/2018 07/2021	06/2024	66	35
289	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 391.02	391.02	386.81	09/2020 02/2023	06/2024	45	16
290	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 698.81	698.81	365.22	11/2022 06/2023	06/2024	19	12
291	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 785.65	785.65	626.13	04/2023 03/2024	06/2024	14	3
292	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 789.05	789.05	713.93	04/2023 10/2023	06/2024	14	8

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
293	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 906.76	906.76	751.53	06/2023 02/2024	06/2024	12	4
294	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	129.53	04/2023 08/2023	06/2024	14	10
295	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR	12/2019	2,680.42 -	2,680.42	-	12/2023 -	06/2024	6	-
296	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	06/2024	27	6
297	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	06/2024	24	6
298	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	06/2024	22	-
299	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	06/2024	24	-
300	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	06/2024	22	-
301	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	268.98	22.08	04/2022 -	06/2024	26	-
302	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	228.97	-	04/2022 -	06/2024	26	-
303	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	219.33	252.60	07/2022 01/2024	06/2024	23	5
304	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	262.54	07/2022 03/2024	06/2024	23	3
305	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	79.43	06/2022 10/2023	06/2024	24	8
306	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	115.47	09/2022 08/2023	06/2024	21	10
307	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	156.94	05/2022 05/2023	06/2024	25	13
308	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	198.24	04/2023 09/2023	06/2024	14	9
309	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	88.94	04/2022 01/2024	06/2024	26	5

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
310	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	260.40	191.88	12/2022 -	06/2024	18	-
311	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	132.85	12/2022 11/2023	06/2024	18	7
312	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	06/2024	18	12
313	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	85.76	03/2023 10/2023	06/2024	15	8
314	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	88.90	03/2023 09/2023	06/2024	15	9
315	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	339.37	10/2023 02/2024	06/2024	8	4
316	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM	02/2020	592.06 -	592.06	256.49	03/2022 -	06/2024	27	-
317	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM	06/2015	463.49 -	463.49	319.48	03/2024 -	07/2024	4	-
318	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	292.40	01/2016 -	07/2024	102	-
319	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 746.39	746.39	553.53	09/2023 05/2024	07/2024	10	2
320	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	154.41	04/2022 -	07/2024	27	-
321	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR	07/2020	228.39 -	228.39	61.78	04/2022 03/2024	07/2024	27	4
322	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	57.08	04/2022 11/2023	07/2024	27	8
323	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	58.73	06/2022 05/2024	07/2024	25	2
324	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	246.70	03/2023 03/2024	07/2024	16	4
325	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	220.11	05/2023 12/2023	07/2024	14	7
326	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	227.77	05/2023 -	07/2024	14	-
327	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	252.96	08/2023 -	08/2024	12	-
328	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	53.85	06/2022 -	08/2024	26	-
329	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	54.67	12/2022 11/2023	08/2024	20	9

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
330	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL, ASSAM	03/2021	288.85 -	288.85	143.37	01/2023 -	08/2024	19	-
331	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL, MANIPUR	07/2021	467.00 -	467.00	173.51	03/2023 02/2024	08/2024	17	6
332	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL, MIZORAM	04/2017	473.18 688.25	688.25	498.53	04/2023 11/2023	09/2024	17	10
333	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL, NAGALAND	09/2020	277.44 -	277.44	156.81	10/2022 04/2024	09/2024	23	5
334	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL, MANIPUR	02/2021	188.36 -	188.36	106.00	12/2022 -	09/2024	21	-
335	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL, MANIPUR	07/2021	483.87 -	483.87	278.89	03/2023 05/2024	09/2024	18	4
336	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL, MANIPUR	08/2021	579.63 -	579.63	111.01	12/2023 -	09/2024	9	-
337	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL, JAMMU AND KASHMIR	03/2018	253.44 -	253.44	176.87	07/2021 08/2023	10/2024	39	14
338	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL, MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	10/2024	30	-
339	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL, SIKKIM	09/2020	183.31 439.56	439.56	346.67	05/2022 -	10/2024	29	-
340	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL, MANIPUR	09/2021	311.18 -	311.18	162.89	05/2023 10/2023	10/2024	17	12
341	DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL, ASSAM	09/2021	625.64 -	625.64	386.49	07/2024 -	10/2024	3	-
342	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL, LADAKH	08/2020	381.01 -	381.01	144.91	01/2023 06/2024	11/2024	22	5
343	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL, MEGHALAYA	04/2017	553.51 610.09	553.51	269.56	09/2021 07/2023	12/2024	39	17
344	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL, ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	662.35	03/2022 12/2023	12/2024	33	12
345	DOGINALA - GAU - [N24001320]NHIDCL, ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 03/2024	12/2024	27	9
346	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL, LADAKH	03/2021	384.23 -	384.23	68.27	01/2023 11/2023	12/2024	23	13
347	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL, MANIPUR	02/2021	226.32 -	226.32	78.16	12/2022 -	12/2024	24	-
348	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL, MANIPUR	09/2021	310.76 -	310.76	110.92	02/2024 -	12/2024	10	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
349	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	216.21	05/2023 -	01/2025	20	-
350	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	117.72	08/2023 07/2024	01/2025	17	6
351	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	15.35	01/2023 -	01/2025	24	-
352	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	69.55	04/2022 04/2023	02/2025	34	22
353	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	106.29	01/2023 11/2023	02/2025	25	15
354	IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR	12/2021	410.68 -	410.68	98.70	05/2024 -	02/2025	9	-
355	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	03/2025	32	32
356	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	31
357	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	56.81	02/2023 -	08/2025	30	-
358	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM	03/2021	286.72 -	286.72	62.40	01/2024 -	10/2025	21	-
359	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	525.68	355.85	12/2023 -	08/2026	32	-
360	JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM	08/2021	746.76 -	746.76	254.95	11/2024 -	12/2026	25	-
National Highways Authority Of India									
361	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	559.17	09/2019 -	04/2024	55	-
362	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,193.28	12/2023 -	04/2024	4	-
363	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	329.70	02/2023 -	04/2024	14	-
364	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	801.46	382.03	10/2023 -	04/2024	6	-
365	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	961.30	10/2023 -	04/2024	6	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
366	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	693.06	12/2019 -	05/2024	53	-
367	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	375.58	353.50	04/2021 06/2023	05/2024	37	11
368	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	615.73	02/2020 -	05/2024	51	-
369	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	1,165.50	12/2021 12/2023	05/2024	29	5
370	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	05/2024	18	-
371	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	05/2024	17	-
372	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	569.96	03/2023 -	05/2024	14	-
373	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	05/2024	6	4
374	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	862.88	07/2022 -	05/2024	22	-
375	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	328.77	328.36	10/2023 -	05/2024	7	-
376	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	166.77	10/2020 04/2023	05/2024	43	13
377	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	05/2024	26	-
378	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	214.36	198.01	06/2022 02/2024	05/2024	23	3
379	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	522.44	03/2023 -	05/2024	14	-
380	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	1,061.33	795.68	01/2024 -	05/2024	4	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
381	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	1	-
382	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI, WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,358.88	02/2023 12/2023	05/2024	15	5
383	DHANGAON - BORGAN SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	840.30	08/2023 11/2023	05/2024	9	6
384	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	2,171.80	958.13	10/2023 -	05/2024	7	-
385	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	05/2024	31	-
386	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	05/2024	32	-
387	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	05/2024	32	-
388	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	05/2024	32	-
389	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	451.11	08/2023 12/2023	05/2024	9	5
390	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.89	06/2023 03/2024	05/2024	11	2
391	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	511.14	03/2023 03/2024	05/2024	14	2
392	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	114.79	03/2023 -	05/2024	14	-
393	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,901.66	03/2014 -	06/2024	123	-
394	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI, WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,860.41	09/2016 -	06/2024	93	-
395	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,983.38	10/2019 08/2023	06/2024	56	10
396	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,473.59	3,473.59	3,058.79	04/2019 03/2024	06/2024	62	3
397	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	526.26	07/2019 07/2023	06/2024	59	11

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
398	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	531.84	07/2019 03/2024	06/2024	59	3
399	FOUR LANNING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	469.24	08/2019 -	06/2024	58	-
400	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	410.08	07/2020 -	06/2024	47	-
401	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,326.33	07/2020 -	06/2024	47	-
402	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	1,040.74	08/2019 -	06/2024	58	-
403	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	452.20	12/2021 12/2019	06/2024	30	54
404	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	664.48	08/2021 -	06/2024	34	-
405	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	2,044.81	11/2021 -	06/2024	31	-
406	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	394.56	09/2023 09/2023	06/2024	9	9
407	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	455.84	09/2023 09/2023	06/2024	9	9
408	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	1,191.91	09/2023 -	06/2024	9	-
409	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	1,117.17	11/2023 -	06/2024	7	-
410	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	1,604.06	1,456.06	05/2024 -	06/2024	1	-
411	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	156.61	12/2022 -	06/2024	18	-
412	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	760.39	07/2023 -	06/2024	11	-
413	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	194.40	157.81	09/2022 -	06/2024	21	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
414	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	925.00	378.82	03/2024 -	06/2024	3	-
415	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	2,867.98	697.20	09/2023 03/2024	06/2024	9	3
416	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,594.09	1,227.26	09/2023 03/2024	06/2024	9	3
417	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL	08/2021	557.55 -	557.55	456.04	08/2023 -	06/2024	10	-
418	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	1,059.40	11/2023 -	06/2024	7	-
419	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	21	-
420	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	971.03	627.86	10/2023 12/2023	06/2024	8	6
421	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	6	-
422	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	10	-
423	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	429.52	09/2022 -	06/2024	21	-
424	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	347.83	09/2022 -	06/2024	21	-
425	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	396.67	11/2023 -	06/2024	7	-
426	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	1,894.96	741.88	10/2023 -	06/2024	8	-
427	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	8	-
428	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	362.98	03/2020 07/2022	07/2024	52	24

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
429	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	07/2024	34	-
430	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	1,056.73	01/2024 -	07/2024	6	-
431	4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	13.27	11/2022 -	07/2024	20	-
432	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	552.42	01/2024 -	07/2024	6	-
433	6L JAKKUBA - KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	289.90	03/2024 -	07/2024	4	-
434	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	178.18	160.64	07/2023 -	07/2024	12	-
435	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	561.61	03/2019 11/2023	08/2024	65	9
436	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	1,093.43	02/2024 -	08/2024	6	-
437	6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	593.00	214.45	03/2024 -	08/2024	5	-
438	BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,341.51	1,341.51	489.07	05/2024 -	08/2024	3	-
439	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 2,346.00	2,346.00	1,005.65	08/2023 -	08/2024	12	-
440	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU	03/2023	200.30 -	200.30	32.76	07/2024 -	08/2024	1	-
441	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	559.26	07/2020 -	09/2024	50	-
442	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	435.85	09/2020 -	09/2024	48	-
443	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	3,907.39	09/2022 12/2022	09/2024	24	21

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
444	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	371.48	07/2021 -	09/2024	38	-
445	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,841.91	02/2021 08/2023	09/2024	43	13
446	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	878.19	03/2017 05/2021	10/2024	91	41
447	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	903.49	02/2022 08/2023	10/2024	32	14
448	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	10/2024	26	-
449	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	1,699.48	41.50	03/2024 -	10/2024	7	-
450	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	461.32	03/2022 -	10/2024	31	-
451	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	1,249.00	344.40	04/2024 -	10/2024	6	-
452	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	586.00	157.91	03/2024 -	10/2024	7	-
453	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	1,167.52	1,112.16	01/2023 12/2023	10/2024	21	10
454	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	1,360.53	158.11	05/2024 -	11/2024	6	-
455	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	553.73	04/2019 07/2022	12/2024	68	29
456	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
457	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	1,981.07	1,620.44	05/2024 11/2021	12/2024	7	37
458	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	2,232.40	04/2024 10/2021	12/2024	8	38
459	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	1,219.04	04/2024 10/2021	12/2024	8	38

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
460	6L GREENFIELD BAUNSGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	1,460.00	682.34	06/2024 -	12/2024	6	-
461	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	1,458.45	424.27	08/2024 -	12/2024	4	-
462	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	3,516.83	659.75	07/2024 -	12/2024	5	-
463	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	401.98	02/2021 -	12/2024	46	-
464	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2024	43	-
465	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	409.26	12/2021 -	12/2024	36	-
466	6L ALURU - JAKKUVU SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	327.64	03/2024 -	12/2024	9	-
467	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]NHAI,ANDHRA PRADESH	01/2022	1,852.12 -	1,787.00	471.80	01/2025 01/2023	01/2025	0	24
468	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	381.83	03/2019 12/2023	03/2025	72	15
469	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	714.00	319.30	09/2024 -	03/2025	6	-
470	6L GREENFIELD KALIAGURA – BAUNSGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	1,734.00	845.60	05/2024 -	03/2025	10	-
471	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 602.09	688.00	462.11	01/2023 09/2020	03/2025	26	54
472	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	12	-
473	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	1,962.50	1,213.84	10/2024 10/2024	04/2025	6	6
474	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	2,690.63	02/2024 08/2024	06/2025	16	10
475	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	1,869.85	368.32	03/2024 -	06/2025	15	-

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
476	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI, BIHAR	12/2021	210.05 -	210.05	89.41	01/2024 -	06/2025	17	-
477	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI, KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,853.96	02/2024 11/2021	08/2025	18	45
478	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI, KARNATAKA	05/2022	1,135.39 -	1,135.39	204.44	03/2023 -	09/2025	30	-
479	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI, ANDHRA PRADESH	12/2022	912.94 -	912.94	60.20	09/2025 -	02/2026	5	-
480	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI, HARYANA	04/2022	1,554.21 -	1,554.21	356.46	05/2025 -	05/2028	36	-
	Total		1,95,701.71 -	2,11,467.52	1,29,376.08				
	<u>TELECOMMUNICATIONS</u>								
	<u>Bharat Sanchar Nigam Limited</u>								
481	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL, MULTI STATE	03/2020	461.42 461.42	461.42	160.00	06/2021 11/2021	10/2024	40	35
	<u>Cpwd For Telecom</u>								
482	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO, DELHI	10/2014	248.20 -	248.20	212.81	03/2018 -	06/2024	75	-
	<u>Department Of Telecommunication</u>								
483	NETWORK FOR SPECTRUM - [N26000101]DOT, MULTI STATE	03/2012	13,334.00 34,953.45	34,953.45	22,626.69	07/2015 09/2023	08/2024	109	11
	Total		14,043.62 -	35,663.07	22,999.50				
	<u>URBAN DEVELOPMENT</u>								
	<u>Ahmedabad Metro Rail</u>								
484	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA, GUJARAT	11/2014	10,773.00 -	12,924.55	12,191.48	12/2018 -	06/2024	66	-
485	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA, GUJARAT	03/2019	5,384.17 -	5,384.17	2,906.92	03/2024 -	12/2024	9	-
486	SURAT METRO RAIL PROJECT - [N28000138]MEGA, GUJARAT	03/2019	12,020.32 -	12,020.32	4,492.59	03/2024 -	06/2025	15	-
	<u>Bangalore Metro Rail Corporation Limited</u>								
487	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL, KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	-
	<u>Central Public Works Department</u>								
488	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD, DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-

Costing Rs. 150 Crore and above

(April 2024)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
489	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	365.08	03/2022 -	06/2024	27	-
	<u>Delhi Metro Rail Corporation</u>								
490	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	11,197.73	03/2025 -	03/2026	12	-
	<u>Lucknow Metro Rail Corporation Limited</u>								
491	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,552.35	03/2024 -	12/2025	21	-
492	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	6,857.53	03/2024 -	06/2026	27	-
	<u>National Building Construcion Corporation Ltd</u>								
493	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	1,536.72	111.15	03/2024 -	09/2024	6	-
	<u>Patna Metro Rail Corporation</u>								
494	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	2,188.26	06/2024 -	09/2024	3	-
	Total		1,16,197.87 -	1,18,829.95	64,836.07				
	<u>WATER RESOURCES</u>								
	<u>Kolkata Metropolitan Development Authority</u>								
495	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	105.64	02/2022 09/2020	06/2024	28	45
496	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70
497	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
498	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
499	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	47
	<u>Uttar Pradesh Jal Nigam</u>								
500	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	261.12	333.75	03/2022 02/2021	04/2024	25	38
501	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	-
502	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	213.91	110.48	07/2021 05/2020	04/2024	33	47
	Total		2,567.44 -	2,880.94	563.21				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								
	<u>Central Public Works Department</u>								

Costing Rs. 150 Crore and above

(April 2024)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
503	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD,KARNATAKA	08/2021	316.25 -	316.25	281.32	02/2024 -	06/2024	4	-
	<u>Cpwd Of Higher Education</u>								
504	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	321.65	06/2020 -	04/2024	46	-
505	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	630.55	09/2022 -	05/2024	20	-
506	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	324.87	09/2020 -	05/2024	44	-
507	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	620.36	03/2022 -	07/2024	28	-
508	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 390.40	390.40	360.00	08/2021 06/2024	09/2024	37	3
509	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	320.74	03/2021 03/2023	12/2024	45	21
510	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	242.25	05/2022 -	12/2024	31	-
	Total		3,670.36 -	3,756.86	3,101.74				
	<u>HOME AFFAIRS</u>								
	<u>Cpwd For Mha</u>								
511	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,822.13	10/2019 -	06/2024	56	-
512	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	182.27	04/2018 -	12/2024	80	-
513	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	103.24	07/2022 -	05/2025	34	-
	Total		1,659.44 -	2,592.69	2,107.64				
	<u>DPIIT</u>								
	<u>Iicc For Dpiit</u>								
514	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	5,401.00	3,881.91	12/2019 -	04/2024	52	-
	Total		4,773.00 -	5,401.00	3,881.91				

Costing Rs. 150 Crore and above						(April 2024)			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	Grand Total		9,94,496.33	12,43,577.97	7,80,306.58				

Details of Ongoing Projects Under -Public Private Partnership Mode

Annexure – XVI

Costing Rs. 150 Crore and above					(April 2024)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>POWER</u>							
	<u>Power Grid Corporation Of India Limited</u>							
1	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. PPP (BOT) - [N18000329]	03/2022	176.22	176.22	03/2023	03/2024	.00	12
2	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - PPP (BOT) - [N18000330]	03/2022	288.71	288.71	12/2024	12/2024	.00	0
3	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - PPP (BOT) - [N18000328]	02/2022	318.12	318.12	04/2025	04/2025	.00	0
4	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - PPP (BOT) - [N18000331]	02/2022	359.47	359.47	09/2023	07/2024	.00	10
5	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - PPP (BOT) - [N18000314]	01/2020	562.86	545.88	01/2021	05/2023	-3.02	28
6	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - PPP (BOT) - [N18000327]	03/2019	1,326.00	1,520.00	03/2023	12/2023	14.63	9
	Total		3,031.38	3,208.40				
	<u>RAILWAYS</u>							
	<u>Western Railway</u>							
7	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - PPP BOT (Annuity) - [N22000550]	02/2023	410.46	410.46	01/2028	03/2025	.00	-34
	Total		410.46	410.46				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
	<u>Ahmedabad Metro Rail</u>							
8	4-LANING OF KASHIPUR-SITARGANJ SECTION - PPP (BOT) - [N24000465]	11/2012	605.84	605.84	08/2016	08/2016	.00	0
	<u>National Highways Authority Of India</u>							
9	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - PPP (BOT) - [N24001732]	12/2021	540.97	540.97	10/2024	10/2024	.00	0
10	4-LANNING OF CHAPRA-HAJIPUR - PPP (ANNUITY) - [N24000187]	01/2011	575.00	575.00	07/2013	06/2024	.00	131

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
11	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - PPP BOT (Hybrid Annuity) - [N24001483]	02/2022	637.11	637.11	09/2024	09/2024	.00	0
12	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - PPP BOT (Hybrid Annuity) - [N24001476]	09/2021	517.05	655.06	09/2022	09/2024	26.69	24
13	PATNA-MUZZAFFARPUR - PPP (ANNUITY) - [N24000165]	08/2010	671.30	671.30	02/2013	06/2024	.00	136
14	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - PPP BOT (Hybrid Annuity) - [N24001817]	02/2019	757.45	757.45	03/2023	03/2024	.00	12
15	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - PPP BOT (Hybrid Annuity) - [N24001837]	02/2021	663.60	768.00	03/2024	07/2024	15.73	4
16	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - PPP BOT (Hybrid Annuity) - [N24001482]	08/2022	772.11	772.11	10/2024	10/2024	.00	0
17	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - PPP BOT (Hybrid Annuity) - [N24001484]	09/2022	804.69	804.69	02/2024	12/2024	.00	10
18	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - PPP BOT (Hybrid Annuity) - [N24001536]	07/2020	817.00	817.00	07/2022	05/2024	.00	22
19	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - PPP BOT (Hybrid Annuity) - [N24001477]	09/2021	622.00	817.91	09/2022	09/2024	31.50	24
20	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - PPP BOT (Hybrid Annuity) - [N24001758]	01/2020	823.05	823.05	10/2024	06/2024	.00	-4
21	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - PPP BOT (Hybrid Annuity) - [N24001643]	12/2020	857.91	857.91	06/2024	06/2024	.00	0
22	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - PPP BOT (Hybrid Annuity) - [N24001672]	01/2021	864.27 864.00	864.27	01/2024	04/2024	.00	3
23	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - PPP BOT (Hybrid Annuity) - [N24001757]	01/2020	876.37	876.37	10/2024	06/2024	.00	-4
24	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - PPP BOT (Hybrid Annuity) - [N24001763]	09/2021	774.16	893.08	09/2023	05/2024	15.36	8
25	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - PPP BOT (Hybrid Annuity) - [N24001590]	09/2020	748.99	903.00	10/2023	12/2024	20.56	14

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
26	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - PPP BOT (Hybrid Annuity) - [N24001836]	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10	0
27	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- PPP BOT (Hybrid Annuity) - [N24001495]	11/2022	930.00 -	930.00	11/2024 -	11/2024	.00	0
28	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - PPP BOT (Hybrid Annuity) - [N24001535]	07/2020	899.00 -	947.00	07/2022 -	05/2024	5.34	22
29	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - PPP BOT (Hybrid Annuity) - [N24001764]	09/2021	814.04 -	947.29	09/2023 -	05/2024	16.37	8
30	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - PPP BOT (Hybrid Annuity) - [N24001839]	02/2021	772.70 -	980.51	02/2024 -	02/2024	26.89	0
31	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - PPP BOT (Hybrid Annuity) - [N24001521]	11/2022	990.00 -	990.00	10/2024 -	05/2024	.00	-5
32	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - PPP BOT (Hybrid Annuity) - [N24001589]	09/2020	755.26 -	1,039.00	03/2024 -	12/2024	37.57	9
33	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - PPP BOT (Hybrid Annuity) - [N24001601]	01/2019	1,051.69 -	1,051.69	01/2023 -	09/2024	.00	20
34	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - PPP BOT (Hybrid Annuity) - [N24001514]	01/2021	1,060.29 -	1,060.29	01/2024 -	05/2024	.00	4
35	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - PPP BOT (Hybrid Annuity) - [N24001553]	03/2022	1,092.90 -	1,092.90	02/2025 -	02/2025	.00	0
36	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - PPP BOT (Hybrid Annuity) - [N24001706]	03/2021	1,097.18 1,097.00	1,097.00	01/2024 -	05/2024	-.02	4
37	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - PPP BOT (Hybrid Annuity) - [N24001507]	11/2022	1,124.00 -	1,124.00	05/2024 -	05/2024	.00	0
38	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - PPP BOT (Hybrid Annuity) - [N24001838]	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35	9
39	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - PPP BOT (Hybrid Annuity) - [N24001707]	03/2021	1,143.46 1,143.00	1,143.46	01/2024 -	05/2024	.00	4
40	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - PPP BOT (Hybrid Annuity) - [N24001640]	03/2021	1,229.38 -	1,229.38	11/2024 -	11/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
41	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - PPP BOT (Hybrid Annuity) - [N24001694]	02/2019	1,243.57 -	1,243.57	12/2023 -	12/2024	.00	12
42	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - PPP BOT (Hybrid Annuity) - [N24001504]	05/2022	1,260.00 -	1,260.00	05/2024 -	05/2024	.00	0
43	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - PPP BOT (Hybrid Annuity) - [N24001696]	02/2019	1,291.37 -	1,291.37	08/2023 -	12/2024	.00	16
44	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - PPP BOT (Hybrid Annuity) - [N24001634]	01/2021	1,306.95 -	1,306.95	12/2023 -	04/2024	.00	4
45	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - PPP BOT (Hybrid Annuity) - [N24001522]	01/2021	1,307.95 -	1,307.95	01/2024 -	12/2024	.00	11
46	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - PPP BOT (Hybrid Annuity) - [N24001534]	12/2020	1,334.04 -	1,334.00	01/2024 -	04/2024	-.00	3
47	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - PPP BOT (Hybrid Annuity) - [N24001756]	10/2020	1,352.56 -	1,352.56	10/2024 -	10/2024	.00	0
48	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - PPP BOT (Hybrid Annuity) - [N24001721]	02/2019	1,008.99 -	1,360.53	05/2024 -	11/2024	34.84	6
49	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - PPP BOT (Hybrid Annuity) - [N24001593]	11/2021	1,368.19 -	1,368.19	09/2024 -	09/2024	.00	0
50	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - PPP BOT (Hybrid Annuity) - [N24001636]	05/2021	1,368.91 -	1,368.91	12/2024 -	12/2024	.00	0
51	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - PPP BOT (Annuity) - [N24001526]	08/2021	1,377.79 -	1,377.79	10/2024 -	10/2024	.00	0
52	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001602]	01/2019	1,409.38 -	1,409.38	12/2022 -	05/2024	.00	17
53	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - PPP BOT (Hybrid Annuity) - [N24001680]	03/2021	1,409.68 -	1,409.68	10/2024 -	10/2024	.00	0
54	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - PPP BOT (Hybrid Annuity) - [N24001633]	12/2020	1,430.88 -	1,430.88	12/2023 -	04/2024	.00	4

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
55	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - PPP BOT (Hybrid Annuity) - [N24001808]	03/2021	1,322.95 -	1,442.47	12/2024 -	12/2024	9.03	0
56	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - PPP BOT (Hybrid Annuity) - [N24001508]	11/2022	1,450.00 -	1,450.00	10/2024 -	10/2024	.00	0
57	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - PPP BOT (Hybrid Annuity) - [N24001588]	12/2021	1,470.73 -	1,470.73	01/2025 -	01/2025	.00	0
58	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - PPP BOT (Hybrid Annuity) - [N24001630]	07/2021	1,501.02 -	1,501.02	02/2025 -	02/2025	.00	0
59	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - PPP BOT (Hybrid Annuity) - [N24001505]	03/2022	1,549.02 -	1,549.02	03/2024 -	03/2024	.00	0
60	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - PPP (BOT) - [N24001300]	11/2019	1,226.88 -	1,581.24	02/2021 -	09/2024	28.88	43
61	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - PPP BOT (Hybrid Annuity) - [N24001301]	11/2019	1,601.10 -	1,601.10	01/2024 -	07/2024	.00	6
62	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001603]	01/2019	1,518.53 -	1,607.54	10/2022 -	12/2023	5.86	14
63	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - PPP BOT (Hybrid Annuity) - [N24001557]	03/2022	1,636.15 -	1,636.15	11/2024 -	11/2024	.00	0
64	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - PPP BOT (Hybrid Annuity) - [N24001675]	11/2022	1,732.73 -	1,732.73	05/2025 -	05/2025	.00	0
65	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - PPP BOT (Hybrid Annuity) - [N24001632]	01/2021	1,741.86 -	1,741.86	05/2024 -	05/2024	.00	0
66	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - PPP (BOT) - [N24001493]	12/2022	1,749.86 -	1,749.86	12/2024 -	12/2024	.00	0
67	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - PPP BOT (Hybrid Annuity) - [N24001637]	03/2021	1,754.84 -	1,754.84	01/2025 -	01/2025	.00	0
68	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - PPP BOT (Hybrid Annuity) - [N24001693]	09/2021	1,751.18 -	1,757.27	10/2024 -	10/2024	.35	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
69	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - PPP BOT (Hybrid Annuity) - [N24001547]	03/2022	1,909.98 -	1,909.98	01/2026 -	01/2026	.00	0
70	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - PPP BOT (Hybrid Annuity) - [N24001550]	09/2021	1,821.72 -	1,917.32	09/2024 -	09/2024	5.25	0
71	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - PPP BOT (Hybrid Annuity) - [N24001773]	05/2020	1,467.44 -	1,942.89	07/2024 -	07/2024	32.40	0
72	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - PPP BOT (Hybrid Annuity) - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	04/2024	18.93	4
73	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - PPP BOT (Hybrid Annuity) - [N24001628]	11/2021	2,155.95 -	2,155.95	02/2025 -	02/2025	.00	0
74	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - PPP (BOT) - [N24001748]	03/2021	2,200.93 -	2,200.93	09/2024 -	09/2024	.00	0
75	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - PPP BOT (Hybrid Annuity) - [N24001185]	11/2017	2,159.00 -	2,262.00	07/2021 -	12/2024	4.77	41
76	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - PPP (BOT) - [N24001747]	03/2020	2,193.23 -	2,314.00	09/2024 -	09/2024	5.51	0
77	SIX-LANING OF BARWA ADDA-PANAGARH - PPP (BOT) - [N24000515]	04/2014	1,665.00 -	2,360.65	09/2016 -	06/2024	41.78	93
78	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - PPP BOT (Hybrid Annuity) - [N24001710]	09/2020	2,334.68 2,335.00	2,494.20	03/2023 -	05/2024	6.83	14
79	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - PPP (BOT) - [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	12/2024	59.46	100
80	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - PPP BOT (Hybrid Annuity) - [N24001552]	10/2021	2,714.95 -	2,714.95	09/2024 -	09/2024	.00	0
81	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - PPP BOT (Hybrid Annuity) - [N24001676]	12/2022	2,718.46 -	2,718.46	06/2025 -	06/2025	.00	0
82	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - PPP BOT (Hybrid Annuity) - [N24001506]	02/2022	2,747.00 -	2,747.00	02/2024 -	02/2024	.00	0
83	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - PPP BOT (Hybrid Annuity) - [N24001551]	10/2021	3,044.02 -	3,044.02	09/2024 -	09/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (April 2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
84	VARANASI-AURANGABAD KM.786 TO KM.978.40 - PPP (BOT) - [N24000182]	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
	Total		1,03,438.27 -	1,09,533.88				
	Grand Total		1,06,880.11	1,13,152.74				

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	<u>ARUNACHAL PRADESH</u>				
	<u>Civil Aviation</u>				
1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [6/2024]	645.63 (-) [645.63]	657.38 (0.00) [22]
	<u>Power</u>				
2	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,322.54 (0.00) [0]
3	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (-) [5/2026]	6,285.33 (-) [21,247.54]	21,078.73 (14,962.21) [188]
	<u>Road Transport And Highways</u>				
4	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	131.31 (0.00) [0]
5	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	337.92 (0.00) [0]
6	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (12/2024) [3/2024]	588.09 (-) [588.09]	415.36 (0.00) [0]
7	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	567.92 (0.00) [0]
8	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	354.86 (0.00) [0]
9	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]
10	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
11	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	161.25 (0.00) [0]
12	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [4/2024]	568.92 (568.92) [568.92]	508.65 (0.00) [52]
13	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	662.35 (0.00) [33]
14	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68.	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	133.99 (0.00) [25]
15	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [0]
16	CONSTRUCTION OF TWO LANE WITH PAVED	2/2017	4/2022	167.28	125.11

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

	SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI		(7/2023) [7/2023]	(229.70) [167.28]	(0.00) [0]
17	DOGINALA - GAU	12/2020	9/2022 (3/2024) [12/2024]	242.30 (-) [242.30]	21.47 (0.00) [27]
18	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (12/2023) [3/2024]	228.71 (-) [228.71]	86.80 (0.00) [0]
19	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (2/2024) [3/2024]	294.04 (-) [294.04]	124.64 (0.00) [0]
20	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	96.06 (0.00) [0]
21	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (2/2024) [3/2024]	184.88 (-) [184.88]	68.82 (0.00) [0]
22	LADDA - BASAI	2/2021	4/2023 (2/2024) [5/2024]	445.96 (-) [445.96]	27.57 (0.00) [13]
23	TADADEGE - HENKAR	2/2021	3/2023 (6/2024) [6/2024]	550.45 (-) [550.45]	35.64 (0.00) [15]
24	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	2/2017	11/2023 (3/2024) [5/2024]	180.57 (244.10) [180.57]	85.77 (0.00) [6]
25	TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
26	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	119.02 (0.00) [0]
	ASSAM				
	Civil Aviation				
27	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [2,333.00]	536.08 (1,191.00) [48]
	Health And Family Welfare				
28	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (4/2023) [5/2024]	875.00 (873.92) [860.00]	734.50 (-15.00) [36]
	Petroleum				
29	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [3/2026]	768.00 (-) [768.00]	50.50 (0.00) [5]
30	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.81 (0.00) [0]
31	DCU REVAMP PROJECT	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	109.73 (0.00) [0]
32	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [12/2024]	543.91 (-) [670.90]	491.56 (126.99) [58]
33	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (2/2025) [2/2025]	412.00 (509.84) [509.84]	359.81 (97.84) [16]
34	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (6/2024)	218.38 (-)	101.13 (0.00)

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

			[7/2024]	[218.38]	[17]
35	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINARY	1/2019	10/2024 (-) [12/2025]	12,366.00 (-) [18,968.00]	10,308.49 (6,602.00) [14]
36	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [9/2025]	10,228.00 (-) [9,058.00]	7,260.97 (-1,170.00) [11]
37	POWER RECOVERY TURBINE IN PFCCU	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	18.59 (0.00) [0]
38	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [12/2024]	430.76 (-) [430.76]	204.08 (0.00) [5]
39	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (9/2026) [9/2026]	277.00 (-) [277.00]	135.58 (0.00) [2]
40	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	27.65 (0.00) [0]
41	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	214.20 (0.00) [0]
	<u>Power</u>				
42	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,460.21 (194.00) [0]
	<u>Railways</u>				
43	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,294.34 (1,827.33) [48]
	<u>Road Transport And Highways</u>				
44	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH	1/2023	12/2025 (-) [12/2025]	356.65 (-) [356.65]	103.86 (0.00) [0]
45	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO	3/2023	12/2025 (-) [12/2025]	643.42 (-) [643.42]	62.77 (0.00) [0]
46	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [8/2024]	261.13 (-) [261.13]	53.85 (0.00) [26]
47	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [7/2024]	217.50 (-) [217.50]	58.73 (0.00) [25]
48	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)	3/2020	3/2022 (12/2023) [6/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [27]
49	4 LANING FROM JAMUGURI TO BISWANATH CHARALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [5/2024]	520.01 (-) [520.01]	297.81 (0.00) [59]
50	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [6/2024]	289.99 (-) [289.99]	228.85 (0.00) [66]
51	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (12/2019) [8/2023]	252.00 (330.30) [330.30]	146.28 (78.30) [0]
52	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	6/2015	8/2023 (-) [8/2024]	437.39 (-) [437.39]	252.96 (0.00) [12]
53	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END	1/2016	1/2016	294.17	292.40

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

	OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O		(-) [7/2024]	(-) [294.17]	(0.00) [102]
54	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,876.77 (0.00) [0]
55	4-LANING OF DERGAON TOWN	3/2020	6/2022 (-) [3/2024]	287.63 (-) [287.63]	405.95 (0.00) [0]
56	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-) [5/2024]	220.20 (-) [220.20]	212.18 (0.00) [17]
57	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (8/2024) [8/2024]	300.00 (-) [300.00]	294.62 (0.00) [0]
58	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	213.20 (0.00) [0]
59	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	156.61 (0.00) [18]
60	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	380.63 (0.00) [0]
61	BILASIPURA-GUWAHATI ROAD PKG-10	3/2023	6/2026 (-) [6/2026]	1,264.90 (-) [1,264.90]	237.58 (0.00) [0]
62	BILASIPURA-GUWAHATI ROAD PKG-8	3/2023	12/2026 (-) [12/2026]	1,457.59 (-) [1,457.59]	192.61 (0.00) [0]
63	BILASIPURA-GUWAHATI ROAD PKG-9	3/2023	6/2026 (-) [6/2026]	1,000.27 (-) [1,000.27]	145.82 (0.00) [0]
64	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	321.15 (0.00) [0]
65	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
66	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1	1/2023	11/2025 (-) [11/2025]	516.88 (-) [516.88]	78.64 (0.00) [0]
67	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [8/2024]	288.85 (-) [288.85]	143.37 (0.00) [19]
68	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [10/2024]	625.64 (-) [625.64]	386.49 (0.00) [3]
69	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	96.02 (0.00) [0]
70	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC	2/2020	3/2022 (-) [6/2024]	592.06 (-) [592.06]	256.49 (0.00) [27]
71	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	105.40 (0.00) [0]
72	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	90.91 (0.00) [0]

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

73	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	86.88 (0.00) [0]
74	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (12/2023) [4/2024]	818.00 (887.68) [887.68]	854.65 (69.68) [46]
75	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [7/2024]	463.49 (-) [463.49]	319.48 (0.00) [4]
76	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [3/2024]	454.89 (814.56) [814.56]	565.28 (359.67) [0]
77	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	308.16 (0.00) [0]
78	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6	2/2023	8/2026 (-) [8/2026]	574.26 (-) [574.26]	0.00 (0.00) [0]
79	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [12/2026]	746.76 (-) [746.76]	254.95 (0.00) [25]
80	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (12/2024) [12/2024]	442.23 (-) [442.23]	193.85 (0.00) [56]
81	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1	2/2023	7/2026 (-) [7/2026]	1,256.90 (-) [1,256.90]	0.00 (0.00) [0]
82	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2	3/2023	8/2026 (-) [8/2026]	1,716.21 (-) [1,716.21]	0.00 (0.00) [0]
83	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	5.44 (0.00) [0]
84	TAMENGLONG- MAHUR ROAD PKG-7	12/2023	3/2026 (-) [3/2026]	846.82 (-) [846.82]	0.00 (0.00) [0]
85	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [10/2025]	286.72 (-) [286.72]	62.40 (0.00) [21]
86	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]
87	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	235.44 (0.00) [0]
88	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	219.45 (0.00) [0]
89	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	268.64 (0.00) [0]
90	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	101.79 (0.00) [0]
91	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [7/2024]	208.84 (-) [208.84]	154.41 (0.00) [27]
92	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM	3/2023	2/2026 (-)	562.05 (-)	99.97 (0.00)

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

	55+000 (NAG		[2/2026]	[562.05]	[0]
	MANIPUR				
	<u>Civil Aviation</u>				
93	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX	11/2021	7/2024 (3/2025) [3/2025]	499.00 (-) [499.00]	92.95 (0.00) [8]
	<u>Railways</u>				
94	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (12/2026) [12/2026]	4,454.17 (12,274.06) [19,602.68]	14,422.15 (15,148.51) [189]
	<u>Road Transport And Highways</u>				
95	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)	3/2020	6/2022 (12/2023) [6/2024]	292.24 (-) [292.24]	127.86 (0.00) [24]
96	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)	6/2020	8/2022 (-) [6/2024]	365.53 (-) [365.53]	142.51 (0.00) [22]
97	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)	3/2020	6/2022 (-) [6/2024]	167.95 (204.12) [167.95]	77.72 (0.00) [24]
98	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)	7/2020	8/2022 (-) [6/2024]	177.76 (-) [177.76]	70.23 (0.00) [22]
99	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2023]	152.11 (-) [152.11]	32.19 (0.00) [0]
100	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	339.37 (0.00) [8]
101	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	2/2024 (-) [12/2024]	310.76 (-) [310.76]	110.92 (0.00) [10]
102	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	25.58 (0.00) [0]
103	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [8/2024]	195.14 (-) [195.14]	54.67 (0.00) [20]
104	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [8/2024]	467.00 (-) [467.00]	173.51 (0.00) [17]
105	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [9/2024]	579.63 (-) [579.63]	111.01 (0.00) [9]
106	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [2/2025]	410.68 (-) [410.68]	98.70 (0.00) [9]
107	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-) [2/2025]	504.76 (-) [504.76]	71.07 (0.00) [0]
108	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [5/2024]	277.99 (-) [277.99]	143.67 (0.00) [16]
109	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [4/2024]	259.31 (-) [259.31]	144.94 (0.00) [16]
110	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [6/2024]	268.98 (-) [268.98]	22.08 (0.00) [26]

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

111	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [6/2024]	228.97 (-) [228.97]	0.00 (0.00) [26]
112	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [10/2024]	379.39 (-) [379.39]	189.78 (0.00) [30]
113	LMPHAL TO JIRIBAM PKG-7	1/2023	12/2025 (-) [12/2025]	760.16 (-) [760.16]	30.34 (0.00) [0]
114	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [7/2024]	467.41 (-) [467.41]	227.77 (0.00) [14]
115	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [9/2024]	188.36 (-) [188.36]	106.00 (0.00) [21]
116	MARIAM - PEREN (PKG 2A)	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]
117	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-) [12/2024]	226.32 (-) [226.32]	78.16 (0.00) [24]
118	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [3/2024]	232.26 (-) [232.26]	156.93 (0.00) [0]
119	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [1/2025]	211.70 (-) [211.70]	15.35 (0.00) [24]
120	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [6/2024]	185.80 (-) [185.80]	85.76 (0.00) [15]
121	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [9/2024]	483.87 (-) [483.87]	278.89 (0.00) [18]
122	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [4/2024]	234.08 (-) [234.08]	102.14 (0.00) [16]
123	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [6/2024]	198.77 (-) [198.77]	88.90 (0.00) [15]
124	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [7/2024]	477.86 (-) [477.86]	220.11 (0.00) [14]
125	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [10/2024]	311.18 (-) [311.18]	162.89 (0.00) [17]
126	UKHRUL TOLOI TADUBI PKG-2	3/2023	2/2026 (-) [2/2026]	578.98 (-) [578.98]	0.00 (0.00) [0]
	MEGHALAYA				
	Department Of Higher Education				
127	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (7/2024) [7/2024]	484.32 (429.70) [429.70]	268.05 (-54.62) [118]
	Doner				
128	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	Railways				
129	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021	906.46	269.80

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

			(-) [0/0]	(1,202.33) [8,324.28]	(7,417.82) [0]
	Road Transport And Highways				
130	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [10/2025]	351.12 (-) [351.12]	181.82 (0.00) [22]
131	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM	3/2019	3/2022 (12/2023) [12/2023]	306.28 (-) [306.28]	179.52 (0.00) [0]
132	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [12/2023]	284.21 (-) [284.21]	45.08 (0.00) [0]
133	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [8/2026]	525.68 (-) [525.68]	355.85 (0.00) [32]
134	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [12/2023]	445.51 (-) [445.51]	190.95 (0.00) [0]
135	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	76.62 (0.00) [0]
136	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3	3/2021	12/2022 (11/2023) [6/2024]	260.21 (-) [260.21]	132.85 (0.00) [18]
137	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (1/2024) [6/2024]	157.86 (146.92) [157.86]	88.94 (0.00) [26]
138	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (7/2024) [7/2024]	302.88 (-) [302.88]	150.20 (0.00) [29]
139	REHABILITATION AND UP GRADATION OF NONGSTOIN- RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	148.81 (0.00) [0]
140	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T	4/2017	9/2021 (7/2023) [12/2024]	553.51 (610.09) [553.51]	269.56 (0.00) [39]
	MIZORAM				
	Railways				
141	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [3/2025]	2,393.47 (5,021.45) [8,605.00]	7,223.95 (6,211.53) [132]
	Road Transport And Highways				
142	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (3/2024) [4/2024]	275.02 (247.25) [247.25]	237.68 (-27.77) [18]
143	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (1/2024) [6/2024]	206.88 (219.33) [219.33]	252.60 (12.45) [23]
144	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (3/2024) [6/2024]	292.24 (331.17) [331.17]	262.54 (38.93) [23]
145	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (1/2024) [1/2024]	281.78 (253.41) [253.41]	234.80 (-28.37) [0]
146	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (3/2024) [3/2024]	374.39 (374.39) [374.39]	297.73 (0.00) [0]
147	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (4/2024)	233.25 (233.25)	175.26 (0.00)

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

			[4/2024]	[233.25]	[16]
148	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	590.03 (0.00) [0]
149	KEIFANG - TUVAI PKG-1	9/2021	5/2023 (6/2024) [6/2024]	492.94 (492.94) [492.94]	334.32 (0.00) [13]
150	KEIFANG - TUVAI PKG-3	12/2021	2/2025 (-) [2/2025]	500.88 (-) [500.88]	62.71 (0.00) [0]
151	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (12/2024) [12/2024]	698.44 (698.45) [698.45]	324.45 (0.01) [24]
152	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (12/2024) [12/2024]	740.58 (740.58) [740.58]	225.32 (0.00) [23]
153	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA	9/2021	2/2025 (-) [2/2025]	523.78 (-) [523.78]	0.00 (0.00) [0]
154	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (3/2024) [6/2024]	519.09 (785.65) [785.65]	626.13 (266.56) [14]
155	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [6/2024]	537.82 (789.05) [789.05]	713.93 (251.23) [14]
156	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [7/2024]	404.29 (750.32) [750.32]	553.95 (346.03) [3]
157	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	9/2023 (5/2024) [7/2024]	428.11 (746.39) [746.39]	553.53 (318.28) [10]
158	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (2/2024) [6/2024]	518.53 (906.76) [906.76]	751.53 (388.23) [12]
159	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [9/2024]	473.18 (688.25) [688.25]	498.53 (215.07) [17]
160	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (6/2024) [6/2024]	640.07 (990.88) [1,286.35]	1,126.30 (646.28) [11]
161	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (12/2023) [4/2024]	642.96 (988.23) [988.23]	686.43 (345.27) [10]
	NAGALAND				
	Railways				
162	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (6,663.00) [6,663.00]	3,294.76 (4,336.48) [132]
	Road Transport And Highways				
163	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	3/2018	9/2022 (1/2023) [5/2024]	285.68 (-) [285.68]	174.28 (0.00) [20]
164	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.	2/2017	9/2020 (2/2023) [6/2024]	387.00 (391.02) [391.02]	386.81 (4.02) [45]
165	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [6/2024]	500.09 (698.81) [698.81]	365.22 (198.72) [19]
166	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022	320.97	182.21

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

			(3/2023) [9/2023]	(-) [320.97]	(0.00) [0]
167	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (1/2026) [1/2026]	355.79 (-) [355.79]	109.24 (0.00) [43]
168	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [4/2024]	361.53 (365.42) [365.42]	92.56 (3.89) [22]
169	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV)	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]
170	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (11/2025) [11/2025]	330.80 (-) [330.80]	83.11 (0.00) [47]
171	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	160.97 (0.00) [0]
172	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	98.69 (0.00) [0]
173	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5-LEGGED J	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	61.35 (0.00) [0]
174	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]
175	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES	8/2020	4/2022 (4/2023) [2/2025]	202.36 (-) [202.36]	69.55 (0.00) [34]
176	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	156.81 (0.00) [23]
177	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	97.45 (0.00) [0]
178	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	137.63 (0.00) [0]
179	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	70.01 (0.00) [0]
180	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (11/2022) [12/2023]	373.07 (489.01) [387.00]	382.50 (13.93) [0]
181	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (9/2025) [9/2025]	429.52 (562.98) [429.52]	269.56 (0.00) [37]
182	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [0]
183	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
184	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (199.02) [199.02]	7.98 (21.25) [0]
185	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (9/2024) [9/2024]	258.52 (-) [258.52]	59.40 (0.00) [18]

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

186	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (5/2024) [5/2024]	315.63 (-) [315.63]	84.09 (0.00) [25]
187	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
188	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (6/2025) [6/2025]	192.93 (-) [192.93]	37.57 (0.00) [0]
189	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]
190	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	0.00 (0.00) [0]
191	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C	12/2022	2/2026 (-) [2/2026]	442.54 (-) [442.54]	0.00 (0.00) [0]
192	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN	12/2022	2/2026 (-) [2/2026]	497.18 (-) [497.18]	0.00 (0.00) [0]
193	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	99.03 (0.00) [0]
194	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO	3/2021	2/2024 (7/2024) [7/2024]	226.44 (-) [226.44]	97.60 (0.00) [5]
<u>SIKKIM</u>					
<u>Civil Aviation</u>					
195	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST	11/2023	6/2026 (-) [6/2026]	323.26 (-) [323.26]	6.01 (0.00) [0]
<u>Department Of Higher Education</u>					
196	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	121.42 (-10.51) [-1]
<u>Power</u>					
197	RANGIT IV HE PROJECT	3/2021	5/2024 (-) [5/2025]	938.29 (-) [1,871.23]	1,035.33 (932.94) [12]
198	TEESTA VI HE PROJECT	3/2019	3/2024 (-) [12/2027]	5,748.04 (-) [5,748.04]	3,489.93 (0.00) [45]
<u>Railways</u>					
199	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [0]
<u>Road Transport And Highways</u>					
200	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [6/2024]	230.45 (244.91) [244.91]	198.24 (14.46) [14]
201	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	259.07 (-14.63) [14]
202	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	8/2020	4/2023 (1/2024) [5/2024]	311.00 (273.78) [273.78]	143.52 (-37.22) [13]
203	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING	7/2020	4/2023 (10/2023)	345.38 (395.59)	267.24 (50.21)

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

	GEOMETRIC IMPROV		[3/2024]	[395.59]	[0]
204	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [10/2024]	183.31 (439.56) [439.56]	346.67 (256.25) [29]
205	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	5/2023 (-) [1/2025]	262.84 (414.20) [414.20]	216.21 (151.36) [20]
206	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	148.25 (0.00) [0]
207	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	287.51 (0.00) [0]
208	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [5/2024]	290.05 (-) [290.05]	218.36 (0.00) [43]
209	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	257.09 (-30.19) [9]
210	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	159.53 (0.00) [0]
211	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [6/2024]	295.97 (-) [295.97]	129.53 (0.00) [14]
212	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (1/2024) [1/2024]	242.97 (-) [244.45]	130.66 (1.48) [0]
213	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (5/2023) [6/2024]	292.80 (-) [292.80]	156.94 (0.00) [25]
214	RISHI BORDER- ROLEP- MENLA PKG- 2A	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	139.30 (0.00) [16]
215	RISHI BORDER- ROLEP- MENLA PKG- 3B	12/2020	2/2024 (4/2025) [4/2025]	410.60 (379.30) [379.30]	178.57 (-31.30) [14]
216	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]
	<u>TRIPURA</u>				
	<u>Petroleum</u>				
217	GRASS ROOT RAIL FED DEPOT AT SEKEREKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT	6/2022	8/2025 (9/2025) [9/2025]	656.00 (-) [656.00]	267.30 (0.00) [1]
	<u>Railways</u>				
218	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	<u>Road Transport And Highways</u>				
219	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	73.80 (0.00) [0]
220	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [5/2024]	201.99 (287.47) [287.47]	137.31 (85.48) [28]
221	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	92.53 (0.00) [0]

Details of North East Projects Costing Rs.150 crore and above

Annexure - XVII

222	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8	3/2023	3/2027 (-) [3/2027]	2,026.05 (-) [2,026.05]	0.00 (0.00) [0]
223	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
224	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (10/2023) [6/2024]	159.13 (171.50) [171.50]	79.43 (12.37) [24]
225	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [6/2024]	354.79 (-) [354.79]	34.08 (0.00) [18]
226	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	6/2020	1/2022 (2/2024) [5/2024]	277.50 (302.02) [302.02]	252.10 (24.52) [28]
	Total			1,80,045.21 (52,200.55) [2,48,524.72]	1,21,763.70 (68,479.51)

Details of On-going Projects

Annexure - XVIII

Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	ANDAMAN AND NICOBAR ISLANDS				
	Civil Aviation				
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	697.52 (290.50) [0]
	Railways				
2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]
	Road Transport And Highways				
3	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N	3/2017	12/2019 (3/2023) [2/2024]	409.85 (-) [409.85]	214.23 (0.00) [0]
4	AJANTHA TO BULDHANA	2/2017	7/2019 (-) [12/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [0]
5	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (	3/2015	1/2022 (-) [1/2022]	262.97 (-) [262.97]	92.73 (0.00) [0]
6	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]
7	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM	2/2018	9/2020 (1/2023) [8/2025]	391.00 (-) [391.00]	170.37 (0.00) [59]
8	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O	3/2018	9/2020 (11/2022) [3/2024]	234.27 (-) [234.27]	126.50 (0.00) [0]
9	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	112.00 (0.20) [0]
	ANDHRA PRADESH				
	Civil Aviation				
10	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT	4/2020	3/2023 (-) [12/2024]	611.80 (-) [611.80]	271.68 (0.00) [21]
11	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	8/2017	2/2020 (12/2021) [1/2024]	177.10 (-) [177.10]	143.56 (0.00) [0]
12	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA	3/2023	1/2026 (-) [1/2026]	265.91 (-) [265.91]	2.20 (0.00) [0]

13	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD	12/2022	8/2025 (-) [8/2025]	347.15 (-) [347.15]	22.90 (0.00) [0]
	<u>Department Of Higher Education</u>				
14	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC	9/2019	9/2022 (-) [5/2024]	588.72 (-) [588.72]	630.55 (0.00) [20]
15	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	366.21 (0.00) [0]
	<u>Petroleum</u>				
16	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	59.59 (0.00) [0]
17	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS	6/2019	8/2027 (3/2030) [3/2030]	2,880.00 (-) [2,880.00]	236.74 (0.00) [31]
18	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY	9/2021	6/2024 (-) [6/2025]	160.00 (-) [160.00]	19.94 (0.00) [12]
19	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	29,543.73 (0.00) [47]
20	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER	9/2019	3/2025 (-) [10/2025]	1,932.00 (-) [1,932.00]	1,437.18 (0.00) [7]
21	REVAMPING OF FACILITIES AT VIZAG TERMINAL	4/2018	4/2022 (3/2025) [3/2025]	355.00 (-) [355.00]	232.37 (0.00) [35]
22	RUF PITCH LOADING GANTRY	10/2020	11/2022 (-) [4/2024]	332.61 (332.61) [332.61]	356.61 (0.00) [17]
23	SWRO II WITH LLPH FACILITIES	9/2019	7/2020 (-) [6/2024]	196.26 (196.26) [196.26]	158.01 (0.00) [47]
24	VISAKH REFINERY MODERNISATION PROJECT	7/2016	7/2020 (7/2022) [6/2024]	20,928.00 (26,264.00) [26,264.00]	28,333.99 (5,336.00) [47]
	<u>Power</u>				
25	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW)	9/2023	3/2025 (-) [9/2025]	1,249.00 (-) [1,249.00]	56.81 (0.00) [6]
	<u>Railways</u>				
26	DOUBLING BETWEEN GOOTY- PENDAKALLU (29.225)	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]
27	GUNTUR-GUNTAKAL	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,926.55 (256.48) [45]
28	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]
29	KOTTAVALSA - KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2022]	2,499.71 (-) [2,499.71]	1,564.79 (0.00) [0]

30	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23)	9/2022	12/2025 (-) [12/2026]	323.14 (342.41) [342.41]	39.46 (19.27) [12]
31	NADIKUDE-SRI KALAHASTI	4/2011	3/2021 (3/2027) [5/2027]	2,288.70 (-) [3,122.35]	1,579.60 (833.65) [74]
32	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	4/2019	3/2026 (-) [2/2025]	294.67 (307.66) [307.66]	101.10 (12.99) [-13]
33	RENIGUNTA WADI GOOTY - BYPASS	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	98.83 (0.00) [0]
34	VIJAYAWADA KAZIPET BYEPASS LINE	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	102.87 (0.00) [0]
35	VIJAYAWADA-GUDUR	4/2015	12/2023 (-) [12/2024]	3,246.26 (-) [6,238.67]	5,554.59 (2,992.41) [12]
Road Transport And Highways					
36	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	134.87 (0.00) [0]
37	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E	8/2020	9/2023 (-) [3/2024]	296.66 (-) [296.66]	66.13 (0.00) [0]
38	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	100.44 (0.00) [0]
39	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	55.06 (0.00) [0]
40	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	84.94 (0.00) [0]
41	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	173.32 (0.00) [0]
42	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	218.34 (0.00) [0]
43	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -	10/2022	8/2025 (-) [8/2025]	972.63 (-) [1,055.23]	179.42 (82.60) [0]
44	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	205.60 (0.00) [0]
45	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG	10/2022	7/2025 (-) [7/2025]	907.76 (-) [907.76]	214.66 (0.00) [0]
46	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT	8/2022	9/2025 (-) [9/2025]	609.43 (-) [609.43]	25.24 (0.00) [0]
47	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	471.80 (-65.12) [0]

48	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717	10/2023	4/2025 (-) [4/2025]	1,047.32 (-) [1,047.32]	188.88 (0.00) [0]
49	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6	3/2023	10/2025 (-) [10/2025]	827.39 (-) [827.39]	157.32 (0.00) [0]
50	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6	3/2023	10/2025 (-) [10/2025]	887.28 (-) [887.28]	48.58 (0.00) [0]
51	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67	5/2022	7/2025 (-) [7/2025]	1,063.72 (-) [1,063.72]	264.59 (0.00) [0]
52	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	11/2019	2/2021 (8/2023) [9/2024]	1,226.88 (1,569.68) [1,581.24]	1,841.91 (354.36) [43]
53	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	1,056.73 (0.00) [6]
54	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA	1/2023	11/2025 (-) [11/2025]	956.14 (-) [956.14]	19.00 (0.00) [0]
55	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260	2/2024	2/2026 (-) [2/2026]	1,292.65 (-) [1,292.65]	0.00 (0.00) [0]
56	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA	12/2022	9/2025 (-) [2/2026]	912.94 (-) [912.94]	60.20 (0.00) [5]
57	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	27.32 (0.00) [0]
58	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600)	2/2024	2/2026 (-) [2/2026]	976.40 (-) [976.40]	0.00 (0.00) [0]
59	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000	2/2023	10/2025 (-) [10/2025]	1,253.24 (-) [1,253.24]	70.44 (0.00) [0]
60	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARAPURAM (CH. 22	2/2024	2/2026 (-) [2/2026]	813.66 (-) [813.66]	0.00 (0.00) [0]
61	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	29.02 (0.00) [0]
62	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [	2/2024	2/2026 (-) [2/2026]	747.29 (-) [747.29]	0.00 (0.00) [0]
63	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO	2/2024	2/2026 (-) [2/2026]	1,103.89 (-) [1,103.89]	0.00 (0.00) [0]

	MUPPAVARAM (CH.343+240) O				
64	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	22.24 (0.00) [0]
65	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.78 (0.00) [0]
66	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM.	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	56.82 (0.00) [0]
67	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	2/2021	3/2024 (-) [12/2024]	922.50 (-) [1,128.68]	327.64 (206.18) [9]
68	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	2/2021	3/2024 (-) [7/2024]	663.60 (-) [768.00]	289.90 (104.40) [4]
69	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	2/2021	10/2024 (-) [10/2024]	824.29 (-) [924.00]	344.33 (99.71) [0]
70	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	2/2021	2/2024 (-) [2/2024]	772.70 (-) [980.51]	507.32 (207.81) [0]
71	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16	2/2019	3/2023 (-) [3/2024]	757.45 (-) [757.45]	408.66 (0.00) [0]
72	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O	2/2021	10/2025 (-) [10/2025]	591.99 (703.00) [703.00]	107.38 (111.01) [0]
73	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	239.52 (286.27) [0]
74	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	764.44 (283.17) [0]
75	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	592.30 (200.37) [0]
76	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	645.47 (231.73) [0]
77	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR	3/2021	6/2025 (-) [6/2025]	1,942.94 (2,171.00) [2,171.00]	731.75 (228.06) [0]
78	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	11/2020	10/2024 (-) [10/2024]	1,137.74 (-) [1,289.00]	758.64 (151.26) [0]
79	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED	9/2022	1/2025 (-) [1/2025]	166.52 (-) [166.52]	43.74 (0.00) [0]
80	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND	6/2023	12/2024 (-) [12/2024]	152.05 (-) [152.05]	49.14 (0.00) [0]

	CONSTRUCTION OF OTHE				
81	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	232.21 (0.00) [0]
82	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000	7/2022	12/2025 (-) [12/2025]	909.47 (-) [909.47]	97.03 (0.00) [0]
83	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	9/2021	9/2022 (9/2024) [9/2024]	517.05 (-) [655.06]	344.36 (138.01) [24]
84	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	9/2021	9/2022 (9/2024) [9/2024]	622.00 (-) [817.91]	334.50 (195.91) [24]
85	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	2/2017	11/2017 (-) [11/2022]	429.43 (-) [373.05]	385.40 (-56.38) [0]
86	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	63.26 (0.00) [0]
87	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]
88	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927	7/2022	10/2025 (-) [10/2025]	1,398.84 (-) [1,398.84]	58.68 (0.00) [0]
89	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	8/2016	1/2017 (-) [6/2023]	350.61 (-) [411.18]	407.92 (60.57) [0]
90	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42	6/2020	9/2023 (-) [12/2023]	220.66 (-) [220.66]	41.43 (0.00) [0]
91	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	342.71 (20.22) [0]
92	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	67.67 (0.00) [0]
93	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	265.61 (0.00) [0]
94	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	39.78 (0.00) [0]
95	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	108.69 (0.00) [0]
96	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	93.50 (0.00) [15]

97	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	177.42 (0.00) [0]
98	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	84.98 (0.00) [0]
99	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS	3/2021	2/2025 (-) [2/2025]	369.81 (-) [369.81]	136.23 (0.00) [0]
100	NH440 RAYACHOTY TOVEMPALLI 2LPS	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	53.32 (0.00) [0]
101	REHABILITATION AND UPGRADE OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	1/2017	1/2018 (-) [2/2023]	576.48 (-) [686.13]	685.20 (109.65) [0]
102	REHABILITATION UPGRADE OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	1/2016	8/2016 (-) [11/2022]	348.95 (-) [355.69]	317.36 (6.74) [0]
103	REHABILITATION AND UPGRADE OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION	3/2020	3/2021 (11/2022) [11/2022]	207.79 (-) [207.79]	160.61 (0.00) [0]
104	REHABILITATION AND UPGRADE OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21	1/2016	5/2016 (-) [10/2022]	386.09 (-) [288.76]	266.29 (-97.33) [0]
105	REHABILITATION AND UPGRADE OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	11/2016	5/2017 (-) [11/2022]	290.15 (-) [236.16]	205.02 (-53.99) [0]
106	REHABILITATION AND UPGRADE OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	1/2014	11/2014 (-) [5/2024]	195.45 (-) [385.97]	294.95 (190.52) [114]
107	REHABILITATION AND UPGRADE OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	3/2016	5/2016 (-) [2/2023]	995.09 (995.00) [995.09]	643.54 (0.00) [0]
108	REHABILITATION AND UPGRADE OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	3/2016	9/2016 (-) [10/2022]	444.84 (-) [459.37]	423.36 (14.53) [0]
109	REHABILITATION AND UPGRADE OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	11/2016	8/2017 (-) [10/2022]	376.25 (-) [414.44]	405.97 (38.19) [0]
110	REHABILITATION AND UPGRADE OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	3/2018	8/2018 (-) [10/2022]	289.67 (290.00) [285.29]	254.19 (-4.38) [0]
111	REHABILITATION AND UPGRADE OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	516.39 (0.00) [0]
112	REHABILITATION AND	3/2015	10/2015	271.45	238.23

	UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES		(5/2021) [5/2021]	(-) [271.45]	(0.00) [0]
113	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	241.94 (0.00) [0]
114	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600	3/2015	9/2015 (8/2017) [5/2018]	309.01 (-) [309.01]	0.00 (0.00) [0]
115	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	274.76 (-63.31) [0]
116	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	3/2018	8/2018 (-) [5/2022]	228.32 (-) [202.83]	176.26 (-25.49) [0]
117	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P	1/2018	8/2018 (12/2021) [12/2021]	418.03 (386.99) [386.99]	365.55 (-31.04) [0]
118	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT	8/2020	3/2021 (-) [3/2024]	222.61 (-) [222.61]	120.46 (0.00) [0]
119	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	3/2020	1/2024 (1/2022) [1/2024]	1,863.09 (-) [2,238.00]	1,051.65 (374.91) [0]
120	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR	6/2020	5/2021 (-) [12/2022]	221.40 (-) [221.40]	176.26 (0.00) [0]
121	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	206.17 (0.00) [0]
	<u>Water Resources</u>				
122	POLAVARAM IRRIGATION PROJECT	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	21,095.31 (45,397.83) [0]
	<u>ARUNACHAL PRADESH</u>				
	<u>Civil Aviation</u>				
123	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [6/2024]	645.63 (-) [645.63]	657.38 (0.00) [22]
	<u>Power</u>				
124	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,322.54 (0.00) [0]
125	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (-) [5/2026]	6,285.33 (-) [21,247.54]	21,078.73 (14,962.21) [188]
	<u>Road Transport And Highways</u>				
126	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	131.31 (0.00) [0]
127	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415	6/2020	3/2027 (-)	437.60 (-)	337.92 (0.00)

	FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC		[3/2027]	[437.60]	[0]
128	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (12/2024) [3/2024]	588.09 (-) [588.09]	415.36 (0.00) [0]
129	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	567.92 (0.00) [0]
130	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	354.86 (0.00) [0]
131	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]
132	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
133	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	161.25 (0.00) [0]
134	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [4/2024]	568.92 (568.92) [568.92]	508.65 (0.00) [52]
135	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	662.35 (0.00) [33]
136	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA- KHUPA-HAYULIANG SECTION OF NH- 113 FROM CH.68.	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	133.99 (0.00) [25]
137	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE- BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [0]
138	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	2/2017	4/2022 (7/2023) [7/2023]	167.28 (229.70) [167.28]	125.11 (0.00) [0]
139	DOGINALA - GAU	12/2020	9/2022 (3/2024) [12/2024]	242.30 (-) [242.30]	21.47 (0.00) [27]
140	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (12/2023) [3/2024]	228.71 (-) [228.71]	86.80 (0.00) [0]
141	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (2/2024) [3/2024]	294.04 (-) [294.04]	124.64 (0.00) [0]
142	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	96.06 (0.00) [0]
143	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (2/2024) [3/2024]	184.88 (-) [184.88]	68.82 (0.00) [0]

144	LADDA - BASAI	2/2021	4/2023 (2/2024) [5/2024]	445.96 (-) [445.96]	27.57 (0.00) [13]
145	TADADEGE - HENKAR	2/2021	3/2023 (6/2024) [6/2024]	550.45 (-) [550.45]	35.64 (0.00) [15]
146	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	2/2017	11/2023 (3/2024) [5/2024]	180.57 (244.10) [180.57]	85.77 (0.00) [6]
147	TWO-LANING OF HAYULIANG-HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
148	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	119.02 (0.00) [0]
ASSAM					
Civil Aviation					
149	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [2,333.00]	536.08 (1,191.00) [48]
Health And Family Welfare					
150	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (4/2023) [5/2024]	875.00 (873.92) [860.00]	734.50 (-15.00) [36]
Petroleum					
151	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [3/2026]	768.00 (-) [768.00]	50.50 (0.00) [5]
152	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.81 (0.00) [0]
153	DCU REVAMP PROJECT	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	109.73 (0.00) [0]
154	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [12/2024]	543.91 (-) [670.90]	491.56 (126.99) [58]
155	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (2/2025) [2/2025]	412.00 (509.84) [509.84]	359.81 (97.84) [16]
156	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (6/2024) [7/2024]	218.38 (-) [218.38]	101.13 (0.00) [17]
157	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	1/2019	10/2024 (-) [12/2025]	12,366.00 (-) [18,968.00]	10,308.49 (6,602.00) [14]
158	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [9/2025]	10,228.00 (-) [9,058.00]	7,260.97 (-1,170.00) [11]
159	POWER RECOVERY TURBINE IN PFCCU	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	18.59 (0.00) [0]
160	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [12/2024]	430.76 (-) [430.76]	204.08 (0.00) [5]

161	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (9/2026) [9/2026]	277.00 (-) [277.00]	135.58 (0.00) [2]
162	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	27.65 (0.00) [0]
163	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	214.20 (0.00) [0]
	<u>Power</u>				
164	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,460.21 (194.00) [0]
	<u>Railways</u>				
165	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,294.34 (1,827.33) [48]
	<u>Road Transport And Highways</u>				
166	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH	1/2023	12/2025 (-) [12/2025]	356.65 (-) [356.65]	103.86 (0.00) [0]
167	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO	3/2023	12/2025 (-) [12/2025]	643.42 (-) [643.42]	62.77 (0.00) [0]
168	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [8/2024]	261.13 (-) [261.13]	53.85 (0.00) [26]
169	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [7/2024]	217.50 (-) [217.50]	58.73 (0.00) [25]
170	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB)	3/2020	3/2022 (12/2023) [6/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [27]
171	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [5/2024]	520.01 (-) [520.01]	297.81 (0.00) [59]
172	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [6/2024]	289.99 (-) [289.99]	228.85 (0.00) [66]
173	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (12/2019) [8/2023]	252.00 (330.30) [330.30]	146.28 (78.30) [0]
174	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	6/2015	8/2023 (-) [8/2024]	437.39 (-) [437.39]	252.96 (0.00) [12]
175	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O	1/2016	1/2016 (-) [7/2024]	294.17 (-) [294.17]	292.40 (0.00) [102]
176	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,876.77 (0.00) [0]
177	4-LANING OF DERGAON TOWN	3/2020	6/2022 (-) [3/2024]	287.63 (-) [287.63]	405.95 (0.00) [0]

178	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-) [5/2024]	220.20 (-) [220.20]	212.18 (0.00) [17]
179	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (8/2024) [8/2024]	300.00 (-) [300.00]	294.62 (0.00) [0]
180	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	213.20 (0.00) [0]
181	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	156.61 (0.00) [18]
182	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	380.63 (0.00) [0]
183	BILASIPURA-GUWAHATI ROAD PKG-10	3/2023	6/2026 (-) [6/2026]	1,264.90 (-) [1,264.90]	237.58 (0.00) [0]
184	BILASIPURA-GUWAHATI ROAD PKG-8	3/2023	12/2026 (-) [12/2026]	1,457.59 (-) [1,457.59]	192.61 (0.00) [0]
185	BILASIPURA-GUWAHATI ROAD PKG-9	3/2023	6/2026 (-) [6/2026]	1,000.27 (-) [1,000.27]	145.82 (0.00) [0]
186	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	321.15 (0.00) [0]
187	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
188	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1	1/2023	11/2025 (-) [11/2025]	516.88 (-) [516.88]	78.64 (0.00) [0]
189	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [8/2024]	288.85 (-) [288.85]	143.37 (0.00) [19]
190	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [10/2024]	625.64 (-) [625.64]	386.49 (0.00) [3]
191	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	96.02 (0.00) [0]
192	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC	2/2020	3/2022 (-) [6/2024]	592.06 (-) [592.06]	256.49 (0.00) [27]
193	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	105.40 (0.00) [0]
194	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	90.91 (0.00) [0]
195	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	86.88 (0.00) [0]

196	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (12/2023) [4/2024]	818.00 (887.68) [887.68]	854.65 (69.68) [46]
197	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [7/2024]	463.49 (-) [463.49]	319.48 (0.00) [4]
198	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [3/2024]	454.89 (814.56) [814.56]	565.28 (359.67) [0]
199	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	308.16 (0.00) [0]
200	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6	2/2023	8/2026 (-) [8/2026]	574.26 (-) [574.26]	0.00 (0.00) [0]
201	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [12/2026]	746.76 (-) [746.76]	254.95 (0.00) [25]
202	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (12/2024) [12/2024]	442.23 (-) [442.23]	193.85 (0.00) [56]
203	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1	2/2023	7/2026 (-) [7/2026]	1,256.90 (-) [1,256.90]	0.00 (0.00) [0]
204	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2	3/2023	8/2026 (-) [8/2026]	1,716.21 (-) [1,716.21]	0.00 (0.00) [0]
205	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	5.44 (0.00) [0]
206	TAMENGLONG- MAHUR ROAD PKG-7	12/2023	3/2026 (-) [3/2026]	846.82 (-) [846.82]	0.00 (0.00) [0]
207	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [10/2025]	286.72 (-) [286.72]	62.40 (0.00) [21]
208	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]
209	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	235.44 (0.00) [0]
210	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	219.45 (0.00) [0]
211	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	268.64 (0.00) [0]
212	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	101.79 (0.00) [0]

	GAON) TO KM 27+701 (SI				
213	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [7/2024]	208.84 (-) [208.84]	154.41 (0.00) [27]
214	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG	3/2023	2/2026 (-) [2/2026]	562.05 (-) [562.05]	99.97 (0.00) [0]
	BIHAR				
	Civil Aviation				
215	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II	5/2018	10/2022 (12/2024) [12/2024]	1,216.90 (-) [1,216.90]	681.45 (0.00) [26]
	Department Of Higher Education				
216	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	2/2016	6/2017 (1/2024) [1/2024]	496.18 (496.00) [460.00]	390.15 (-36.18) [0]
217	PERMANENT CAMPUS FOR IIM BODH GAYA	9/2018	9/2020 (-) [5/2024]	375.00 (-) [375.00]	324.87 (0.00) [44]
	Petroleum				
218	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	8,425.95 (0.00) [20]
219	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	988.00 (-) [988.00]	93.56 (0.00) [3]
220	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	439.00 (-) [439.00]	221.42 (0.00) [18]
221	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS	10/2018	8/2027 (2/2029) [2/2029]	176.00 (-) [176.00]	132.81 (0.00) [18]
222	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	68.23 (0.00) [3]
223	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	347.00 (-) [347.00]	156.74 (0.00) [18]
224	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	2,996.00 (-) [2,996.00]	572.30 (0.00) [18]
225	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS	12/2022	3/2030 (-) [3/2030]	3,638.00 (-) [3,638.00]	0.00 (0.00) [0]
226	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS	12/2022	6/2030 (-) [6/2030]	3,919.00 (-) [3,919.00]	0.00 (0.00) [0]
227	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI	1/2022	4/2025 (-) [4/2025]	389.00 (-) [389.00]	20.10 (0.00) [0]
	Power				
228	BARH STPP(3X660MW) NTPC	2/2005	10/2011 (7/2023) [11/2024]	8,692.97 (21,312.11) [21,312.11]	22,311.28 (12,619.14) [157]
229	BUXAR THERMAL POWER PLANT	3/2019	1/2024	10,439.09	9,776.76

	(1320 MW)		(-) [12/2024]	(-) [10,439.09]	(0.00) [11]
230	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION	5/2021	4/2023 (-) [9/2023]	179.29 (-) [179.29]	105.39 (0.00) [0]
	Railways				
231	ARARIA-SUPAUL (NL)	4/2008	/ (-) [1/2025]	1,605.17 (1,605.17) [1,605.17]	1,159.86 (0.00) [-]
232	BARAUNI- BACHWARA 3RD AND 4TH LINE	7/2022	7/2027 (-) [6/2025]	486.00 (-) [486.00]	47.07 (0.00) [-25]
233	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)	6/2019	6/2025 (-) [6/2024]	983.62 (253.23) [415.00]	331.16 (-568.62) [-12]
234	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	4/1991	/ (-) [12/2024]	329.39 (803.09) [2,722.16]	2,299.74 (2,392.77) [-]
235	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	4/2003	/ (-) [12/2024]	528.65 (2,087.36) [2,087.36]	2,095.06 (1,558.71) [-]
236	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	4/1997	3/2012 (-) [12/2023]	324.73 (967.29) [1,250.00]	1,211.03 (925.27) [0]
237	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	4/2009	3/2020 (-) [3/2026]	548.00 (548.00) [783.83]	543.54 (235.83) [72]
238	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)	2/2019	6/2028 (-) [3/2027]	496.47 (-) [496.47]	2.07 (0.00) [-15]
239	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR)	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]
240	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	4/1997	/ (-) [12/2026]	162.87 (614.45) [614.45]	426.95 (451.58) [-]
241	KIUL - GAYA DOUBLING PROJECT	12/2015	3/2020 (-) [5/2024]	1,200.20 (1,200.20) [1,771.07]	1,586.34 (570.87) [50]
242	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM	4/2016	3/2021 (-) [6/2024]	731.64 (1,185.73) [1,250.00]	1,259.65 (518.36) [39]
243	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	9/2006	3/2019 (-) [12/2024]	532.87 (2,132.03) [2,650.00]	2,423.13 (2,117.13) [69]
244	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE	12/2015	3/2020 (-) [3/2025]	1,491.47 (1,491.47) [1,491.47]	1,525.64 (0.00) [60]
245	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM	4/2016	3/2021 (-) [6/2024]	744.04 (1,215.54) [1,215.54]	1,238.35 (471.50) [39]
246	SAKRI-HASANPUR ROAD (NL)	4/1999	/ (-) [3/2027]	325.00 (735.20) [735.20]	559.64 (410.20) [-]
247	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)	4/2004	/ (-) [6/2024]	372.14 (1,470.50) [2,350.00]	2,351.69 (1,977.86) [-]
248	SAMASTIPUR-DARBANGHA	5/2015	/	380.00	474.69

			(-) [3/2025]	(519.33) [519.33]	(139.33) [-]
249	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR	10/2022	10/2027 (-) [6/2025]	234.00 (223.69) [223.69]	6.82 (-10.31) [-28]
	Road Transport And Highways				
250	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH	2/2022	11/2024 (3/2025) [3/2025]	624.43 (-) [624.43]	114.45 (0.00) [4]
251	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER	2/2022	12/2024 (-) [12/2024]	427.29 (-) [427.29]	103.32 (0.00) [0]
252	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S	9/2020	3/2023 (5/2024) [5/2024]	2,334.68 (2,494.20) [2,494.20]	907.57 (159.52) [14]
253	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E	3/2021	1/2024 (5/2024) [5/2024]	1,143.46 (1,143.46) [1,143.46]	419.19 (0.00) [4]
254	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E.	3/2021	1/2024 (5/2024) [5/2024]	1,097.18 (1,097.00) [1,097.00]	516.45 (-0.18) [4]
255	4-LANNING OF CHAPRA-HAJIPUR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	526.35 (0.00) [131]
256	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	41.79 (0.00) [0]
257	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I)	2/2022	3/2025 (-) [3/2025]	1,390.92 (-) [1,390.92]	17.58 (0.00) [0]
258	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I)	2/2022	7/2025 (-) [7/2025]	1,494.31 (-) [1,494.31]	38.28 (0.00) [0]
259	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]
260	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G	9/2020	3/2023 (12/2024) [12/2024]	939.43 (-) [939.43]	309.02 (0.00) [21]
261	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	9/2020	4/2023 (12/2024) [12/2024]	897.45 (-) [897.45]	1,037.63 (0.00) [20]
262	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	2,103.48 (0.00) [0]
263	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA)	12/2021	1/2024 (-) [6/2025]	210.05 (-) [210.05]	89.41 (0.00) [17]
264	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	10/2013	11/2020 (5/2024) [5/2024]	464.09 (-) [464.09]	681.41 (0.00) [42]
265	BALANCE WORK OF 4- LANING OF	10/2013	12/2020	649.90	681.51

	PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT		(12/2024) [12/2024]	(-) [649.90]	(0.00) [48]
266	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	10/2013	11/2020 (4/2024) [4/2024]	446.97 (-) [446.97]	630.37 (0.00) [41]
267	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO	12/2018	10/2020 (-) [1/2024]	333.60 (466.59) [461.41]	460.38 (127.81) [0]
268	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	633.34 (0.00) [16]
269	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH:	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	146.04 (0.10) [0]
270	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	214.74 (0.00) [0]
271	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH-	3/2023	9/2027 (-) [9/2027]	3,012.27 (-) [3,012.27]	0.00 (0.00) [0]
272	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00	2/2019	9/2024 (12/2025) [12/2025]	2,926.42 (-) [2,926.42]	970.95 (0.00) [15]
273	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND	9/2018	6/2024 (2/2026) [2/2026]	1,478.40 (-) [1,478.40]	767.26 (0.00) [20]
274	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	94.19 (0.00) [0]
275	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15	12/2017	10/2024 (10/2024) [4/2025]	2,598.00 (-) [1,962.50]	1,213.84 (-635.50) [6]
276	CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	10.89 (0.00) [0]
277	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K	2/2016	5/2016 (5/2024) [5/2024]	178.85 (225.06) [278.54]	232.61 (99.69) [96]
278	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	3/2018	11/2021 (6/2024) [6/2023]	496.20 (496.38) [537.17]	357.29 (40.97) [0]
279	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	12/2015	12/2019 (-) [5/2024]	1,167.45 (-) [1,182.94]	693.06 (15.49) [53]
280	FOUR LANING OF GAYA-HISUA-	1/2014	10/2016	1,408.85	1,681.11

	RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR		(8/2024) [8/2024]	(2,138.16) [2,138.16]	(729.31) [94]
281	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI	3/2021	3/2024 (-) [3/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [0]
282	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C	3/2022	3/2024 (-) [3/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [0]
283	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]
284	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]
285	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	8/2020	7/2023 (12/2024) [12/2024]	690.00 (-) [690.00]	770.73 (0.00) [17]
286	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31	12/2015	4/2019 (7/2022) [12/2024]	1,041.10 (567.00) [639.58]	553.73 (-401.52) [68]
287	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM	3/2021	3/2025 (-) [3/2025]	178.63 (-) [178.63]	27.57 (0.00) [0]
288	PATNA-MUZZAFFARPUR	8/2010	2/2013 (6/2024) [6/2024]	671.30 (-) [671.30]	1,830.13 (0.00) [136]
289	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR -	12/2022	12/2025 (-) [12/2025]	381.80 (-) [381.80]	0.00 (0.00) [0]
290	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5	2/2016	5/2016 (5/2024) [5/2024]	553.30 (706.39) [706.39]	604.73 (153.09) [96]
291	REHABILITATION AND UPGRADING OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	1/2018	12/2021 (12/2019) [6/2024]	573.70 (644.50) [726.99]	452.20 (153.29) [30]
292	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	1/1991	11/2008 (5/2024) [5/2024]	319.68 (404.10) [503.28]	430.14 (183.60) [186]
293	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	1/1991	2/2019 (8/2024) [8/2024]	675.00 (780.77) [780.77]	616.26 (105.77) [66]
294	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	1/2018	4/2024 (-) [3/2024]	895.39 (-) [895.39]	1,632.71 (0.00) [0]
295	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	903.49 (217.69) [32]

296	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO	12/2021	3/2024 (-) [3/2024]	552.55 (553.00) [553.00]	399.25 (0.45) [0]
297	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN	3/2017	3/2020 (12/2024) [12/2024]	672.89 (736.01) [830.31]	503.03 (157.42) [57]
298	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80	3/2021	1/2025 (-) [1/2025]	477.54 (-) [477.54]	150.77 (0.00) [0]
299	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80	3/2021	3/2024 (-) [11/2024]	566.15 (-) [566.15]	120.83 (0.00) [8]
	Urban Development				
300	PATNA METRO RAIL CORPORATION LIMITED	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	2,188.26 (559.73) [3]
	Water Resources				
301	I AND D AND STP AT CHAPPRA	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	170.03 (0.00) [0]
302	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	153.74 (159.16) [0]
303	SAIDPUR SEWER NETWORK PATNA	4/2015	1/2021 (-) [1/2021]	268.63 (-) [431.21]	486.39 (162.58) [0]
304	SEWER NETWORK SPS AND STP BEGUSARAI	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	250.04 (0.00) [0]
305	SEWER NETWORKS SPS AND STP HAJIPUR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	357.27 (0.00) [0]
306	SEWER NETWORKS, SPS AND STP, MUNGER	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	501.73 (0.00) [0]
307	SEWERAGE SCHEME AT PAHARI ZONE V PATNA	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	324.10 (0.00) [0]
308	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	522.01 (0.00) [0]
309	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	226.76 (0.00) [0]
310	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	381.90 (173.13) [0]
311	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	363.36 (0.00) [0]
312	SEWERAGE TREATMENT PLANT AT PAHARI PATNA	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	130.49 (0.00) [0]
	CHHATTISGARH				
	Coal				
313	AMERA OC RCE	2/2015	3/2018 (3/2026) [3/2026]	335.97 (-) [335.97]	89.43 (0.00) [96]
314	AMGAON OPENCAST PROJECT RCE	7/2015	3/2020	316.10	188.70

			(3/2026) [3/2026]	(-) [316.10]	(0.00) [72]
315	BAROUD OC EXPANSION (3-10 MTY)	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	916.74 (0.00) [0]
316	CHHAL OC SEAM -III (6.00 MTY)	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	553.44 (0.00) [36]
317	DIPKA OC EXPANSION 40 MTY	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,693.91 (0.00) [0]
318	DURGAPUR OPENCAST PROJECT	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	16.41 (0.00) [84]
319	GEVRA EXPANSION OCP (SECL) (35-70) MTY	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	6,316.79 (0.00) [24]
320	JAGANNATHPUR OC RCE (3.0 MTY)	7/2016	3/2020 (3/2005) [3/2025]	459.49 (-) [459.49]	234.92 (0.00) [60]
321	JAMPALI OCP RCE	5/2020	3/2024 (3/2025) [3/2025]	278.64 (-) [278.64]	205.36 (0.00) [12]
322	JHIRIA WEST OPENCAST PROJECT	11/2018	3/2026 (3/2029) [3/2029]	389.97 (-) [366.94]	28.86 (-23.03) [36]
323	KARTALI (EAST) OCP (2.50 MTY)	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.22 (0.00) [144]
324	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,595.45 (0.00) [24]
325	MADANNAGAR OPENCAST PROJECT	10/2015	3/2024 (-) [3/2030]	1,875.32 (-) [1,875.32]	0.00 (0.00) [72]
326	MAHAMAYA OPENCAST PROJECT	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	178.84 (0.00) [0]
327	PELMA OCP(15.00MTY)	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	50.21 (0.00) [96]
328	PORDA CHIMTAPANI OCP (10 MTY)	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	41.12 (0.00) [0]
329	VIJAY WEST OPENCAST PROJECT	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	89.49 (0.00) [0]
	<u>Department Of Higher Education</u>				
330	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]
	<u>Petroleum</u>				
331	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	278.14 (0.00) [12]
	<u>Power</u>				
332	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)	8/2023	6/2028 (-) [6/2028]	15,530.00 (-) [15,530.00]	709.38 (0.00) [0]
333	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN	3/2023	9/2024 (-)	271.69 (-)	1.35 (0.00)

	REGION EXPANSION SCHEME XXVII		[9/2024]	[271.69]	[0]
334	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	25.79 (0.00) [0]
335	WESTERN REGION EXPANSION SCHEME XXV	2/2023	11/2023 (-) [9/2024]	385.84 (-) [385.84]	36.71 (0.00) [10]
	<u>Railways</u>				
336	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]
337	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.21 (0.00) [0]
338	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.02 (8.28) [0]
339	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [169.06]	0.22 (0.00) [0]
340	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.37 (0.00) [0]
341	CHIRIMIRI-NAGPUR HALT	10/2018	6/2030 (-) [6/2030]	241.00 (-) [241.00]	0.00 (0.00) [0]
342	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.56]	1,266.79 (995.78) [0]
343	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR)	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	31.92 (-600.38) [0]
344	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km)	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	209.98 (0.00) [0]
345	JHARSUGUDA-BILASPUR 4TH LINE	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,834.15 (162.34) [43]
346	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	4/2013	9/2018 (-) [6/2024]	3,055.00 (-) [3,407.00]	3,029.16 (352.00) [69]
347	KIRANDUL - JAGDALPUR DOUBLING	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,373.16 (280.00) [0]
348	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.10 (0.00) [0]
	<u>Road Transport And Highways</u>				
349	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	4/2020	3/2024 (-) [6/2025]	1,855.59 (1,869.85) [1,869.85]	368.32 (14.26) [15]
350	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299.	3/2018	1/2019 (-) [5/2024]	349.03 (-) [349.03]	311.50 (0.00) [64]
351	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50	6/2022	7/2025 (-) [7/2025]	1,828.00 (-) [1,828.00]	318.96 (0.00) [0]
352	CONSTRUCTION OF 6 LANE DURG	6/2022	5/2025	1,958.94	585.16

	RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I		(-) [5/2025]	(1,959.00) [1,958.94]	(0.00) [0]
353	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS	3/2022	10/2025 (-) [10/2025]	1,307.16 (-) [1,307.16]	65.25 (0.00) [0]
354	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	699.41 (0.00) [0]
355	DEVELOPMENT OF SIX LANE SARGI- BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	444.50 (0.00) [0]
356	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	11/2015	6/2017 (-) [5/2024]	335.32 (397.32) [335.32]	345.35 (0.00) [83]
357	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	1/2016	9/2016 (-) [5/2024]	476.20 (610.18) [543.73]	500.93 (67.53) [92]
358	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	340.76 (75.52) [100]
359	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	1/2016	10/2016 (-) [5/2024]	624.98 (731.50) [731.50]	597.91 (106.52) [91]
360	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	3/2016	7/2016 (-) [7/2024]	452.94 (-) [435.61]	266.02 (-17.33) [96]
361	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL	12/2020	9/2023 (6/2024) [6/2024]	193.16 (-) [193.16]	54.30 (0.00) [9]
362	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER	3/2020	5/2024 (-) [5/2024]	278.97 (-) [278.97]	137.02 (0.00) [0]
363	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	11/2017	5/2019 (-) [6/2024]	188.80 (-) [188.80]	132.63 (0.00) [61]
364	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	64.90 (0.00) [0]
365	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED	12/2020	8/2023 (5/2024) [5/2024]	222.86 (-) [222.86]	167.84 (0.00) [9]
	Steel				
366	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX	7/2021	11/2024 (-) [1/2026]	282.44 (-) [282.44]	63.29 (0.00) [14]
367	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	6/2023 (7/2024) [5/2025]	2,907.00 (-) [2,907.00]	1,945.50 (0.00) [23]
368	REBUILDING OF COKE OVEN	11/2023	10/2025	884.10	203.52

	BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT		(-) [10/2025]	(-) [884.10]	(0.00) [0]
369	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS	10/2023	6/2026 (-) [6/2026]	471.83 (-) [471.83]	35.04 (0.00) [0]
370	SCREENING PLANT-III AT KIRANDUL	3/2021	8/2024 (-) [1/2026]	2,092.97 (2,718.84) [2,718.84]	1,076.01 (625.87) [17]
	<u>Urban Development</u>				
371	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI	5/2019	9/2020 (2/2024) [2/2024]	299.97 (299.97) [299.97]	205.66 (0.00) [0]
	<u>DELHI</u>				
	<u>Civil Aviation</u>				
372	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	4/2020 (4/2024) [4/2024]	303.80 (351.21) [374.98]	326.32 (71.18) [48]
	<u>Dpiit</u>				
373	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	12/2019 (-) [4/2024]	4,773.00 (-) [5,401.00]	3,881.91 (628.00) [52]
	<u>Finance</u>				
374	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]
	<u>Home Affairs</u>				
375	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	6/2019	7/2022 (-) [5/2025]	277.35 (-) [290.33]	103.24 (12.98) [34]
376	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019 (-) [6/2024]	1,219.21 (2,091.53) [2,091.53]	1,822.13 (872.32) [56]
	<u>Railways</u>				
377	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]
	<u>Renewable Energy</u>				
378	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]
	<u>Road Transport And Highways</u>				
379	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	887.45 (475.45) [0]
380	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	1/2018	10/2021 (-) [5/2024]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [31]
381	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30	7/2020	10/2023 (-) [4/2024]	801.46 (-) [801.46]	382.03 (0.00) [6]
382	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA	7/2020	10/2023 (-)	1,894.96 (-)	741.88 (0.00)

	KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM		[6/2024]	[1,894.96]	[8]
383	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70	7/2020	10/2023 (-) [5/2024]	2,171.80 (-) [2,171.80]	958.13 (0.00) [7]
384	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)	3/2018	9/2022 (-) [6/2024]	2,507.00 (-) [3,030.73]	1,155.70 (523.73) [21]
385	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR	6/2020	12/2024 (-) [12/2024]	1,479.22 (-) [1,479.22]	1,491.26 (0.00) [0]
	Telecommunications				
386	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	3/2018 (-) [6/2024]	248.20 (-) [248.20]	212.81 (0.00) [75]
	Urban Development				
387	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	140.08 (0.00) [6]
388	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS	7/2019	3/2025 (-) [3/2026]	24,948.65 (-) [24,948.65]	11,197.73 (0.00) [12]
389	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	521.45 (0.00) [0]
390	DELHI MRTS PHASE-III	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,451.67 (1,595.91) [0]
391	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I	10/2016	7/2021 (-) [6/2024]	1,180.00 (-) [1,100.80]	36.69 (-79.20) [35]
392	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	365.08 (0.00) [27]
393	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2	10/2016	3/2024 (-) [9/2024]	1,536.72 (-) [1,536.72]	111.15 (0.00) [6]
394	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR	7/2016	/ (-) [5/2024]	2,694.00 (-) [2,694.00]	2,257.61 (0.00) [-]
	Water Resources				
395	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]
396	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]
397	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	1,050.57 (0.00) [0]
398	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	261.25 (0.00) [0]
399	REHABILITATION AND	5/2016	2/2022	239.11	315.99

	UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S		(9/2023) [9/2023]	(314.71) [239.11]	(0.00) [0]
	<u>GOA</u>				
	<u>Civil Aviation</u>				
400	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT.	11/2017	9/2021 (-) [12/2024]	255.69 (-) [255.69]	58.48 (0.00) [39]
	<u>Department Of Higher Education</u>				
401	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	5/2019	8/2021 (6/2024) [9/2024]	303.90 (390.40) [390.40]	360.00 (86.50) [37]
	<u>Petroleum</u>				
402	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA	3/2023	6/2024 (-) [11/2024]	325.53 (-) [325.53]	253.65 (0.00) [5]
	<u>Road Transport And Highways</u>				
403	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE	10/2015	/ (9/2023) [9/2023]	936.40 (-) [936.40]	770.90 (0.00) [0]
404	MOPA AIRPORT	12/2021	4/2022 (9/2024) [9/2024]	1,183.16 (-) [1,183.16]	1,106.30 (0.00) [29]
405	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	504.65 (0.00) [0]
	<u>GUJARAT</u>				
	<u>Atomic Energy</u>				
406	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	21,476.00 (11,058.00) [0]
	<u>Civil Aviation</u>				
407	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.	6/2022	12/2025 (-) [12/2025]	1,305.00 (1,143.95) [1,143.95]	140.00 (-161.05) [0]
408	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT	1/2018	8/2022 (5/2024) [6/2024]	1,405.00 (-) [1,405.00]	1,216.50 (0.00) [22]
409	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.	8/2018	2/2021 (-) [10/2024]	353.25 (-) [353.25]	316.03 (0.00) [44]
	<u>Petroleum</u>				
410	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY	11/2019	5/2023 (3/2024) [7/2024]	5,251.00 (5,894.00) [5,894.00]	3,937.89 (643.00) [14]
411	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM	10/2020	8/2023 (5/2024) [5/2024]	1,614.00 (-) [1,614.00]	881.09 (0.00) [9]
412	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	82.20 (0.00) [0]
413	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF	7/2021	7/2024 (-) [7/2024]	320.20 (-) [187.61]	89.45 (-132.59) [0]
414	INSTALLATION OF NEW BITUMEN	1/2022	9/2024	328.00	14.46

	UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT		(-) [8/2025]	(-) [328.00]	(0.00) [11]
415	KALOL REDEVELOPMENT PROJECT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	674.95 (0.00) [0]
416	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A	7/2021	7/2025 (-) [7/2025]	173.03 (-) [169.84]	101.55 (-3.19) [0]
417	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY	9/2020	8/2024 (-) [12/2025]	18,936.00 (-) [18,936.00]	7,144.42 (0.00) [16]
418	REDEVELOPMENT OF LINCH FIELD	4/2021	3/2025 (-) [7/2025]	631.03 (860.04) [860.04]	233.86 (229.01) [4]
419	REDEVELOPMENT OF SANTHAL FIELD	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,093.53 (0.00) [0]
420	REDEVELOPMENT OF SOBHASAN COMPLEX	8/2021	2/2026 (-) [2/2026]	885.63 (1,286.67) [1,286.67]	351.94 (401.04) [0]
421	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	60.69 (0.00) [0]
422	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL	11/2022	8/2026 (-) [8/2026]	837.34 (-) [837.34]	14.82 (0.00) [0]
	Power				
423	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)	5/2021	9/2022 (3/2024) [3/2024]	674.92 (-) [674.92]	76.91 (0.00) [0]
424	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)	11/2022	3/2024 (6/2024) [6/2024]	1,442.60 (-) [1,442.60]	64.62 (0.00) [3]
425	Bagodara Solar Power Project	5/2021	10/2022 (-) [9/2024]	339.35 (-) [339.35]	330.05 (0.00) [23]
426	DAYAPAR WIND ENERGY PROJECT 150MW	11/2021	5/2023 (6/2024) [6/2024]	937.80 (-) [937.80]	215.95 (0.00) [13]
427	DAYAPAR WIND ENERGY PROJECT 200MW	7/2022	3/2025 (12/2024) [3/2025]	1,316.02 (-) [1,316.02]	0.00 (0.00) [0]
428	DAYAPAR WIND- III (HYBRID TRANCHE-V)	5/2023	1/2025 (5/2025) [5/2025]	1,095.01 (-) [1,095.01]	0.00 (0.00) [4]
429	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	72.67 (0.00) [0]
430	GUJARAT 200 MW (GUVNL TENDER)	1/2021	7/2022 (3/2024) [3/2024]	842.27 (-) [842.27]	92.08 (0.00) [0]
431	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	0.00 (0.00) [0]
432	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	0.00 (0.00) [0]
433	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	0.00 (0.00) [0]

	INJECTION AT KHAVDA				
434	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	16.22 (0.00) [0]
435	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)	9/2022	9/2024 (9/2024) [9/2024]	7,179.54 (-) [7,179.54]	539.97 (0.00) [0]
436	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	2.99 (0.00) [0]
	<u>Railways</u>				
437	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS).	2/2023	3/2027 (-) [3/2026]	961.67 (961.67) [961.67]	0.24 (0.00) [-12]
438	ADRAJ MOTI-VIAJAPUR (39.75 KM)	5/2022	5/2030 (-) [5/2030]	296.54 (-) [296.54]	0.00 (0.00) [0]
439	ANAND GODHRA DOUBLING PROJECT 79 KMS	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	355.12 (0.01) [57]
440	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	4/2008	3/2012 (5/2024) [5/2024]	318.24 (1,531.55) [1,531.55]	699.32 (1,213.31) [146]
441	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	6/2022	2/2030 (2/2025) [2/2025]	354.99 (482.43) [482.43]	113.13 (127.44) [-60]
442	JUNAGARH -VISAVADAR (42.28) KM	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]
443	KALOL-KADI-KATOSAN ROAD (37.23 KM)	6/2022	6/2027 (-) [3/2025]	279.23 (346.94) [346.94]	124.72 (67.71) [-27]
444	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS	4/2018	3/2024 (-) [12/2024]	537.31 (537.31) [537.31]	525.53 (0.00) [9]
445	MEHSANA-PALANPUR (65.1 KM)	9/2020	9/2026 (-) [12/2024]	529.30 (-) [537.31]	0.00 (8.01) [-21]
446	MIYAGAM-KARJAN-DABHOI- SAMLAYA (GC)	4/2011	/ (10/2025) [10/2025]	844.10 (844.10) [844.10]	518.09 (0.00) [-]
447	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR- UDAIPUR (299.2 KM))	9/2012	3/2027 (-) [3/2025]	261.68 (261.68) [261.68]	98.09 (0.00) [-24]
448	NADIAD-PETLAD (37.26 KM)	5/2022	6/2030 (-) [12/2025]	335.34 (461.91) [461.91]	11.69 (126.57) [-54]
449	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER- CHITTAURGARH-UDAIPUR)	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	32.28 (0.00) [0]
450	NEW BG LINE BETWEEN NALIYA- JAKHAU PORT	2/2023	1/2028 (-) [3/2025]	410.46 (410.46) [410.46]	4.48 (0.00) [-34]
451	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR- SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]
452	PETLAD-BHADLAN (22.5 KM)	5/2022	5/2030	202.50	11.30

			(-) [12/2025]	(307.12) [307.12]	(104.62) [-53]
453	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR	2/2023	12/2025 (-) [1/2025]	152.44 (152.44) [152.44]	1.18 (0.00) [-11]
454	RAJKOT-KANALUS (111.20 KM)	10/2021	10/2026 (3/2025) [3/2025]	1,011.72 (1,080.57) [1,080.57]	333.09 (68.85) [-19]
455	SAMLAYA-TIMBA ROAD (53.53 KM)	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	67.31 (268.69) [-53]
456	SAMNI-JAMBUSAR (24.08 KM)	5/2022	3/2030 (4/2025) [4/2025]	216.72 (349.93) [349.93]	41.41 (133.21) [-59]
457	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [2,798.16]	424.21 (1,102.34) [-43]
458	VIJAPUR-AMBLIYASAN (41.53 KM)	5/2022	3/2030 (3/2025) [3/2025]	309.81 (415.38) [415.38]	112.33 (105.57) [-60]
459	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON	3/2012	/ (-) [3/2024]	248.26 (-) [528.49]	116.25 (280.23) [0]
Road Transport And Highways					
460	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000	7/2016	7/2020 (-) [6/2024]	829.97 (-) [829.97]	410.08 (0.00) [47]
461	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE	3/2022	3/2023 (-) [5/2024]	162.73 (-) [162.73]	114.79 (0.00) [14]
462	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III)	3/2021	9/2022 (-) [6/2024]	485.75 (-) [485.75]	347.83 (0.00) [21]
463	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II)	3/2021	9/2022 (-) [6/2024]	536.03 (-) [536.03]	429.52 (0.00) [21]
464	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM	5/2020	10/2023 (12/2023) [6/2024]	971.03 (-) [971.03]	627.86 (0.00) [8]
465	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	3/2021	3/2024 (-) [3/2025]	1,259.00 (-) [1,910.00]	137.93 (651.00) [12]
466	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	7/2020	12/2023 (-) [6/2024]	2,271.86 (-) [3,916.00]	518.25 (1,644.14) [6]
467	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	362.81 (216.70) [10]
468	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	3/2018	10/2021 (9/2024) [9/2024]	1,161.39 (1,404.00) [1,404.00]	418.51 (242.61) [35]
469	CONSTRUCTION OF FOUR LANE	5/2020	12/2023	894.00	779.37

	EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG		(8/2024) [8/2024]	(-) [894.00]	(0.00) [8]
470	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0	5/2020	3/2024 (8/2024) [8/2024]	690.30 (-) [690.30]	662.25 (0.00) [5]
471	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION	5/2020	1/2024 (8/2024) [8/2024]	882.00 (-) [882.00]	612.63 (0.00) [7]
472	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB	5/2020	7/2023 (8/2024) [8/2024]	691.52 (-) [691.52]	599.83 (0.00) [13]
473	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA	10/2018	11/2020 (5/2024) [5/2024]	400.76 (394.44) [394.44]	287.04 (-6.32) [42]
474	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT	6/2020	4/2023 (5/2024) [5/2024]	166.21 (-) [166.21]	98.65 (0.00) [13]
475	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	8/2017	9/2020 (5/2024) [5/2024]	962.43 (978.93) [978.93]	892.54 (16.50) [44]
476	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	1,093.43 (0.00) [6]
477	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27	9/2020	2/2024 (6/2024) [6/2024]	1,185.69 (-) [1,185.69]	1,089.31 (0.00) [4]
478	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28	9/2020	11/2023 (-) [6/2024]	1,198.55 (-) [1,198.55]	1,117.17 (0.00) [7]
479	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30	11/2019	9/2023 (-) [6/2024]	1,669.56 (-) [1,669.56]	1,191.91 (0.00) [9]
480	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31	11/2019	5/2024 (-) [6/2024]	1,604.06 (-) [1,604.06]	1,456.06 (0.00) [1]
481	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE	12/2017	11/2020 (6/2024) [6/2024]	867.97 (913.49) [913.49]	795.92 (45.52) [43]
482	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6.	5/2016	8/2019 (-) [2/2024]	998.18 (-) [998.18]	802.04 (0.00) [0]
483	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST	5/2016	9/2019 (-) [4/2024]	723.64 (-) [723.64]	559.17 (0.00) [55]
484	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU	5/2016	8/2019 (-) [6/2024]	763.08 (-) [763.08]	469.24 (0.00) [58]
485	JUNAGADH BYPASS	10/2017	4/2021 (6/2023) [5/2024]	232.49 (375.78) [375.58]	353.50 (143.09) [37]

486	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	2/2020	6/2023 (3/2024) [5/2024]	606.51 (-) [657.00]	453.89 (50.49) [11]
487	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	2/2020	8/2023 (12/2023) [5/2024]	752.30 (-) [766.20]	451.11 (13.90) [9]
488	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	2/2020	3/2023 (3/2024) [5/2024]	778.15 (-) [785.67]	511.14 (7.52) [14]
489	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1/2017	12/2020 (9/2024) [9/2024]	1,251.11 (-) [1,361.00]	682.43 (109.89) [45]
490	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4	3/2018	6/2021 (7/2023) [7/2023]	351.00 (270.00) [270.00]	220.88 (-81.00) [0]
491	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	378.13 (0.00) [0]
492	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA	9/2022	12/2023 (12/2025) [12/2025]	237.28 (-) [237.28]	0.34 (0.00) [24]
493	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11	10/2022	2/2024 (-) [2/2026]	246.60 (-) [291.00]	0.00 (44.40) [24]
494	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1	12/2021	3/2025 (-) [3/2025]	1,181.34 (1,181.00) [1,181.34]	254.15 (0.00) [0]
495	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA	12/2022	2/2024 (8/2025) [8/2025]	173.06 (-) [219.00]	0.00 (45.94) [18]
496	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH-	9/2023	9/2025 (-) [9/2025]	2,070.44 (-) [2,070.44]	56.10 (0.00) [0]
Urban Development					
497	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018 (-) [6/2024]	10,773.00 (-) [12,924.55]	12,191.48 (2,151.55) [66]
498	AHMEDABAD METRO RAIL PROJECT PHASE II	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	2,906.92 (0.00) [9]
499	SURAT METRO RAIL PROJECT	3/2019	3/2024 (-) [6/2025]	12,020.32 (-) [12,020.32]	4,492.59 (0.00) [15]
HARYANA					
Health And Family Welfare					
500	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.	3/2019	3/2023 (3/2026) [3/2026]	1,294.34 (1,294.34) [1,294.34]	0.00 (0.00) [36]
Home Affairs					
501	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	1/2020	10/2023 (10/2024) [10/2024]	166.98 (167.00) [166.98]	78.55 (0.00) [12]
Petroleum					

502	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	2/2021	9/2024 (12/2025) [12/2025]	34,627.00 (38,231.00) [38,231.00]	10,344.91 (3,604.00) [15]
503	POLY BUTADIENE RUBBER PLANT AT PANIPAT	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [2,102.79]	182.05 (643.79) [0]
504	R and D CAMPUS II AT FARIDABAD	6/2019	12/2022 (7/2023) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,417.68 (938.00) [31]
	<u>Power</u>				
505	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA	1/2019	3/2022 (-) [12/2023]	267.33 (-) [267.33]	110.63 (0.00) [0]
	<u>Railways</u>				
506	DOUBLING BETWEEN BHIWANI- DOBH BAHALI	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	13.62 (0.00) [-24]
507	DOUBLING BETWEEN REWARI- KATHUWAS (27.73 KM)	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	1.69 (0.00) [-24]
	<u>Road Transport And Highways</u>				
508	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	136.00 (0.00) [0]
509	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K	3/2020	3/2023 (-) [5/2024]	510.97 (-) [510.97]	522.44 (0.00) [14]
510	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	7/2020	7/2022 (5/2024) [5/2024]	899.00 (-) [947.00]	954.19 (48.00) [22]
511	4L AMBALA - KALAAMB FROM KM. - 0.800 TO KM. 33.015 OF OLD NH-72	6/2023	6/2025 (-) [6/2025]	629.16 (-) [629.16]	51.00 (0.00) [0]
512	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD	5/2020	8/2023 (-) [8/2024]	1,328.07 (2,346.00) [2,346.00]	1,005.65 (1,017.93) [12]
513	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP	11/2020	12/2023 (-) [4/2024]	1,690.23 (-) [2,010.17]	1,193.28 (319.94) [4]
514	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850	3/2022	6/2025 (-) [6/2025]	927.22 (-) [927.22]	329.83 (0.00) [0]
515	CONSTRUCTION OF 4-LANE NH- 344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA	11/2021	11/2023 (1/2024) [5/2024]	694.00 (-) [694.00]	1,282.82 (0.00) [6]
516	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH	11/2022	12/2025 (-) [12/2025]	1,322.13 (-) [1,322.13]	38.50 (0.00) [0]
517	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION	2/2023	10/2025 (-) [10/2025]	1,088.64 (1,178.00) [1,178.00]	257.03 (89.36) [0]
518	CONSTRUCTION OF 6-LANE	11/2022	8/2025	1,691.45	590.37

	GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN		(-) [8/2025]	(1,998.00) [1,998.00]	(306.55) [0]
519	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	3/2018	12/2020 (8/2023) [3/2024]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]
520	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A	11/2018	9/2021 (-) [5/2024]	2,312.26 (-) [2,312.26]	1,361.51 (0.00) [32]
521	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN	11/2018	9/2021 (-) [5/2024]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [32]
522	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA	11/2018	9/2021 (-) [5/2024]	1,935.61 (-) [1,935.61]	856.41 (0.00) [32]
523	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F	12/2020	12/2023 (4/2024) [4/2024]	1,430.88 (-) [1,430.88]	955.62 (0.00) [4]
524	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO	1/2021	12/2023 (4/2024) [4/2024]	1,306.95 (-) [1,306.95]	886.92 (0.00) [4]
525	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP	12/2020	1/2024 (4/2024) [4/2024]	1,334.04 (-) [1,334.00]	867.40 (-0.04) [3]
526	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR	7/2022	6/2025 (-) [6/2025]	2,414.67 (2,898.00) [2,898.00]	925.05 (483.33) [0]
527	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	1,059.40 (0.00) [7]
528	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	2/2020	1/2023 (12/2024) [12/2024]	808.31 (-) [958.00]	794.27 (149.69) [23]
529	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR	4/2022	5/2025 (-) [5/2025]	1,491.71 (-) [1,491.71]	527.84 (0.00) [0]
530	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA	4/2022	5/2025 (-) [5/2028]	1,554.21 (-) [1,554.21]	356.46 (0.00) [36]
531	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)	1/2018	11/2020 (8/2023) [3/2024]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]
532	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	7/2020	7/2022 (-) [5/2024]	817.00 (-) [817.00]	862.88 (0.00) [22]
533	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-	1/2021	1/2024 (4/2024)	864.27 (864.00)	482.21 (0.00)

	CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW		[4/2024]	[864.27]	[3]
534	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO	1/2023	12/2025 (-) [12/2025]	609.32 (609.00) [609.00]	18.53 (-0.32) [0]
	HIMACHAL PRADESH				
	Department Of Higher Education				
535	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	53.71 (0.00) [27]
536	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	9/2018	6/2022 (9/2024) [4/2024]	392.51 (-) [446.43]	365.22 (53.92) [22]
	Health And Family Welfare				
537	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	6/2021 (6/2026) [6/2026]	260.00 (371.78) [371.78]	41.12 (111.78) [60]
	Power				
538	DHAULASIDH HYDROELECTRIC PROJECT (66 MW)	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	610.00 (0.00) [0]
539	LUHRI HYDROELECTRIC PROJECT (STAGE1)	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,450.51 (0.00) [0]
540	PARBATI HEP (4X200 MW) (NHPC) II	9/2002	9/2009 (-) [12/2024]	3,919.59 (-) [12,160.00]	11,200.14 (8,240.41) [183]
541	SUNNI DAM HYDRO ELECTRIC PROJECT	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	683.69 (0.00) [0]
	Railways				
542	BHANUPALI-BILASPUR BERI NL	4/2008	12/2026 (-) [3/2025]	2,966.99 (-) [6,753.42]	5,005.37 (3,786.43) [-21]
	Road Transport And Highways				
543	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P	6/2017	6/2020 (12/2024) [12/2024]	2,485.93 (-) [2,485.93]	1,503.69 (0.00) [54]
544	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	942.14 (0.00) [0]
545	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,361.79) [1,361.79]	0.20 (359.68) [0]
546	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	4/2021	6/2024 (-) [6/2024]	583.93 (653.67) [653.67]	0.20 (69.74) [0]
547	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	103.48 (-27.60) [0]
548	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103	7/2022	10/2025 (-) [10/2025]	739.39 (-) [739.39]	229.55 (0.00) [0]
549	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO	5/2022	3/2024 (12/2024)	469.95 (-)	265.28 (-189.95)

	UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU		[12/2024]	[280.00]	[9]
550	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	3/2018	5/2021 (11/2022) [1/2024]	478.74 (-) [1,514.46]	1,349.59 (1,035.72) [0]
551	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH	9/2016	7/2020 (-) [6/2024]	1,273.71 (-) [1,273.71]	1,326.33 (0.00) [47]
552	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]
553	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	6/2026 (-) [6/2026]	230.54 (-) [230.54]	0.00 (0.00) [0]
554	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS	3/2022	4/2026 (-) [4/2026]	1,703.48 (2,278.00) [2,278.00]	651.98 (574.52) [0]
555	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA	2/2022	4/2025 (-) [4/2025]	1,146.19 (-) [1,146.19]	839.83 (0.00) [0]
556	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	147.63 (0.00) [0]
557	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	30.75 (0.00) [0]
558	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50.	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	81.08 (0.00) [0]
559	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	9.45 (0.00) [0]
560	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	132.82 (0.00) [0]
561	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0	2/2022	9/2025 (-) [9/2025]	696.65 (698.46) [698.46]	169.92 (1.81) [0]
562	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	239.34 (0.00) [0]
563	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	656.40 (119.52) [0]

	KANGRA BYPASS SECTION OF				
	<u>Urban Development</u>				
564	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D)	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]
	<u>JAMMU AND KASHMIR</u>				
	<u>Civil Aviation</u>				
565	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE	7/2022	6/2026 (-) [6/2026]	861.37 (-) [861.37]	17.21 (0.00) [0]
	<u>Department Of Higher Education</u>				
566	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	1/2018	4/2023 (12/2023) [12/2023]	676.00 (1,085.04) [1,085.04]	54.75 (409.04) [0]
567	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)	3/2019	7/2022 (5/2024) [5/2024]	424.93 (500.91) [500.91]	463.15 (75.98) [22]
	<u>Health And Family Welfare</u>				
568	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	3/2019	9/2025 (9/2025) [9/2025]	1,828.00 (1,828.00) [1,828.00]	976.64 (0.00) [0]
569	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	3/2019	9/2023 (5/2024) [5/2024]	1,404.00 (1,620.00) [1,620.00]	925.04 (216.00) [8]
	<u>Petroleum</u>				
570	CGD PROJECT AT JAMMU DISTRICTS	3/2022	3/2032 (-) [3/2032]	538.00 (-) [538.00]	3.42 (0.00) [0]
571	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	223.37 (0.00) [0]
	<u>Power</u>				
572	KIRU HYDRO ELECTRIC PROJECT	3/2019	8/2024 (-) [9/2026]	4,287.59 (-) [4,287.59]	1,006.00 (0.00) [25]
573	KWAR HE PROJECT	5/2022	11/2026 (-) [12/2027]	4,526.12 (-) [4,526.12]	606.91 (0.00) [13]
574	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	4,195.85 (0.00) [77]
575	RATLE HE PROJECT	2/2021	2/2026 (-) [12/2026]	5,281.94 (-) [5,281.94]	693.40 (0.00) [10]
	<u>Railways</u>				
576	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	3/1995	11/2002 (8/2024) [8/2024]	2,500.00 (37,012.26) [41,159.00]	39,331.00 (38,659.00) [261]
	<u>Road Transport And Highways</u>				
577	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S	9/2022	6/2026 (-) [6/2026]	1,183.60 (-) [1,183.60]	60.78 (0.00) [0]
578	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO	8/2022	6/2025 (-) [6/2025]	2,474.47 (-) [2,675.93]	489.24 (201.46) [0]
579	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM	7/2021	8/2024 (8/2024)	614.48 (-)	114.44 (0.00)

	KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL.		[8/2024]	[614.48]	[0]
580	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	31.23 (0.00) [0]
581	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX	7/2021	6/2024 (6/2024) [6/2024]	1,401.87 (-) [1,401.87]	346.07 (0.00) [0]
582	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA	9/2021	12/2023 (5/2024) [5/2024]	811.19 (-) [811.19]	723.48 (0.00) [5]
583	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350	1/2020	1/2024 (7/2024) [7/2024]	336.01 (-) [336.01]	148.02 (0.00) [6]
584	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	3,013.84 (0.00) [0]
585	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO	6/2022	8/2025 (-) [8/2025]	832.46 (-) [823.46]	252.09 (-9.00) [0]
586	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI	7/2019	10/2020 (4/2023) [5/2024]	157.05 (-) [157.05]	166.77 (0.00) [43]
587	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY	3/2021	2/2024 (8/2024) [6/2025]	2,919.96 (-) [2,919.96]	2,690.63 (0.00) [16]
588	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	12/2017	7/2021 (6/2024) [6/2024]	1,471.75 (1,471.75) [1,471.75]	1,744.83 (0.00) [35]
589	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM.	9/2021	10/2023 (7/2024) [7/2024]	442.14 (-) [442.14]	206.63 (0.00) [9]
590	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	177.75 (0.00) [0]
591	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA	12/2019	12/2023 (-) [6/2024]	2,680.42 (-) [2,680.42]	0.00 (0.00) [6]
592	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH-	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [200.05]	77.69 (0.00) [0]
593	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS	3/2023	11/2025 (-) [11/2025]	1,107.00 (-) [1,107.00]	32.24 (0.00) [0]
594	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT- GURDASPUR ROAD (NH-5	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,044.02]	2,382.24 (0.00) [0]

595	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [2,714.95]	2,484.16 (0.00) [0]
596	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	9/2021	9/2024 (-) [9/2024]	1,821.72 (1,917.32) [1,917.32]	2,381.54 (95.60) [0]
597	DONIPAWA TO ASHAJIPORA BYPASS PKG-7	3/2021	12/2022 (-) [6/2024]	260.40 (-) [260.40]	191.88 (0.00) [18]
598	FOUR LANING OF JAMMU-AKHNOOR PKG-1	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	33.29 (0.00) [0]
599	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	12/2015	12/2018 (5/2024) [5/2024]	2,136.97 (2,288.97) [2,136.97]	2,362.99 (0.00) [65]
600	GOHA-KHELLANI PKG-3	2/2021	3/2023 (3/2024) [7/2024]	431.28 (-) [431.28]	246.70 (0.00) [16]
601	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	42.85 (0.00) [0]
602	KHELLANI-KHANABAL PKG-1	3/2021	9/2022 (8/2023) [6/2024]	486.45 (-) [486.45]	115.47 (0.00) [21]
603	KHELLANI-KHANABAL PKG-2	7/2021	2/2023 (-) [8/2025]	512.43 (-) [512.43]	56.81 (0.00) [30]
604	KHELLANI-KHANABAL PKG-3	3/2021	12/2022 (7/2024) [7/2024]	398.51 (-) [398.51]	73.81 (0.00) [19]
605	KHELLANI-KHANABAL PKG-4	7/2021	8/2023 (7/2024) [1/2025]	859.67 (-) [859.67]	117.72 (0.00) [17]
606	KHELLANI-KHANABAL PKG-5	7/2021	2/2023 (7/2024) [7/2024]	497.09 (-) [497.09]	111.87 (0.00) [17]
607	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM	10/2022	1/2026 (-) [1/2026]	562.45 (-) [562.45]	8.68 (0.00) [0]
608	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	370.71 (0.00) [0]
609	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	165.41 (0.00) [0]
610	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K	7/2020	11/2024 (-) [11/2024]	272.49 (-) [272.49]	146.77 (0.00) [0]
611	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K	3/2020	9/2023 (-) [6/2024]	152.93 (-) [152.93]	95.46 (0.00) [9]
612	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	353.94 (0.00) [0]

	CHAINAGE KM 49.150 TO KM				
613	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL	7/2020	4/2022 (3/2024) [7/2024]	228.39 (-) [228.39]	61.78 (0.00) [27]
614	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K	7/2020	4/2022 (11/2023) [7/2024]	210.79 (-) [210.79]	57.08 (0.00) [27]
615	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU- AKHNOOR ROAD SECTION OF NH- 144A FROM GANESH VIHA	3/2018	7/2021 (8/2023) [10/2024]	253.44 (-) [253.44]	176.87 (0.00) [39]
	<u>JHARKHAND</u>				
	<u>Coal</u>				
616	CHANDRAGUPT OCP	8/2020	3/2032 (-) [3/2032]	973.50 (-) [973.50]	7.95 (0.00) [0]
617	CHITRA EAST (RCE) OCP	8/2018	3/2024 (3/2026) [3/2026]	513.98 (-) [513.98]	178.19 (0.00) [24]
618	CHURI BENTI UG (0.81 MTY)	8/2007	3/2011 (-) [6/2024]	163.51 (-) [163.51]	133.35 (0.00) [159]
619	EPR PUNDI OCP	11/2020	3/2027 (-) [3/2027]	713.35 (-) [713.35]	236.57 (0.00) [0]
620	EPR ROHINI KARKATA OCP	1/2021	3/2028 (-) [3/2028]	1,020.42 (-) [1,020.42]	82.92 (0.00) [0]
621	EPR TAPIN SOUTH OCP	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]
622	EXPANSION OF ASHOK OCP	5/2021	3/2028 (-) [3/2028]	2,898.28 (-) [2,898.28]	175.01 (0.00) [0]
623	EXPANSION OF KARO OCP	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	145.14 (0.00) [0]
624	EXPANSION OF KONAR OCP	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	349.47 (0.00) [0]
625	EXPANSION PROJECT AMRAPALI OCP	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	671.43 (0.00) [0]
626	HURA - C OC (3 MTY)	10/2015	3/2022 (3/2029) [3/2029]	359.69 (859.41) [859.41]	316.19 (499.72) [84]
627	JHARKHAND LAIYO OCP	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.80 (0.00) [0]
628	KARMA OCP (1.0MTY)	6/2009	3/2014 (-) [6/2024]	162.46 (-) [162.46]	95.92 (0.00) [123]
629	KOTRE BASANTPUR PACHMO OCP	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [625.40]	361.92 (-235.66) [0]
630	MADHUBAND NLW WASHERY	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	299.38 (12.55) [0]
631	MOONIDIH XV SEAM UG	8/2011	3/2019	1,230.27	587.43

			(-) [4/2025]	(-) [1,230.27]	(0.00) [73]
632	MURAI DIH UG TURN-KEY PROJECT	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.04 (0.00) [141]
633	PACHWARA SOUTH COAL BLOCK	7/2013	9/2028 (-) [9/2028]	1,795.01 (2,242.90) [2,242.90]	108.55 (447.89) [0]
634	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	103.53 (91.27) [77]
635	RAJRAPPA RCE OCP (3.0 MTY)	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	488.31 (0.00) [108]
636	REVISED PROJECT REPORT MAGADH EXPANSION OCP	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	1,049.12 (0.00) [0]
637	SIRKA OCP	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]
638	TETARIAKHAR EXPANSION OCP	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	44.35 (0.00) [24]
639	UCE OF EPR OF NORTH URIMARI OCP	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	671.23 (0.00) [0]
	Department Of Higher Education				
640	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	174.48 (0.00) [0]
	Petroleum				
641	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS	10/2018	12/2029 (3/2030) [3/2030]	613.00 (-) [613.00]	226.62 (0.00) [3]
642	CGD PROJECT IN BIHAR JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	145.87 (0.00) [0]
643	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)	11/2019	1/2024 (3/2024) [12/2024]	431.00 (-) [431.00]	140.06 (0.00) [11]
644	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	12/2015	3/2023 (3/2024) [3/2025]	823.27 (1,137.79) [1,137.79]	1,023.39 (314.52) [24]
645	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	0.79 (0.00) [0]
	Power				
646	BADAM COAL MINING PROJECT	2/2019	10/2024 (-) [10/2024]	501.79 (-) [501.79]	0.00 (0.00) [0]
647	CHATTI BARIATU COAL MINING PROJECT	3/2015	4/2024 (-) [4/2024]	1,314.00 (-) [1,783.00]	0.00 (469.00) [0]
648	KERANDARI COAL MINING PROJECT	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]
649	NORTH KARANPURA STPP (3X660 MW)	2/2014	6/2019 (10/2022) [12/2024]	16,242.90 (-) [17,007.00]	15,361.62 (764.10) [66]
650	PATRATU STPP-I (3X800MW)	11/2017	3/2023 (-)	17,112.00 (-)	13,151.45 (0.00)

			[11/2025]	[17,112.00]	[32]
	<u>Railways</u>				
651	3RD LINE BETWEEN DHANBAD SONNAGAR	11/2016	3/2026 (-) [3/2026]	8,975.00 (-) [7,906.38]	4,530.23 (-1,068.62) [0]
652	BONDAMUNDA RANCHI DOUBLING	3/2016	3/2021 (-) [6/2026]	1,724.20 (3,029.04) [3,029.04]	1,994.88 (1,304.84) [63]
653	CHITRA - BASUKINATH (38.30 KM)	1/2019	3/2026 (3/2027) [3/2027]	827.89 (-) [793.87]	183.19 (-34.02) [12]
654	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH	11/2022	11/2027 (-) [11/2027]	202.00 (349.22) [349.22]	0.00 (147.22) [0]
655	GARHWA ROAD - RAIL OVER RAIL	3/2017	3/2024 (-) [7/2024]	262.71 (-) [262.71]	176.00 (0.00) [4]
656	GOMOH - FLYOVER FOR DOWN TRAINS	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	239.81 (0.00) [0]
657	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	12/2015	3/2025 (-) [6/2024]	1,116.00 (-) [3,270.07]	2,857.57 (2,154.07) [-9]
658	KODERMA-TILAIYA (NL), ECR	4/2002	/ (-) [3/2025]	459.91 (1,625.87) [1,625.87]	1,621.40 (1,165.96) [-]
659	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	4/2018	6/2022 (-) [6/2026]	428.65 (-) [472.50]	265.82 (43.85) [48]
660	PARASNATH-MADHUBAN-GIRIDIH	3/2019	3/2030 (-) [3/2030]	816.03 (902.86) [902.86]	3.08 (86.83) [0]
	<u>Road Transport And Highways</u>				
661	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	3/2018	3/2021 (12/2024) [12/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [45]
662	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	9/2020	10/2023 (12/2024) [12/2024]	748.99 (-) [903.00]	790.66 (154.01) [14]
663	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF	11/2021	7/2023 (-) [6/2024]	1,302.72 (-) [1,302.72]	760.39 (0.00) [11]
664	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	8/2020	3/2024 (-) [10/2024]	1,034.00 (1,699.48) [1,699.48]	41.50 (665.48) [7]
665	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG-	1/2019	12/2020 (-) [12/2023]	466.55 (518.00) [466.55]	0.00 (0.00) [0]
666	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN	6/2020	6/2025 (-) [6/2025]	964.64 (-) [964.64]	362.33 (0.00) [0]
667	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]
668	FOUR LANING OF BARHI - KODERMA	1/2018	11/2021	273.46	238.33

	SECTION OF NH - 31		(12/2024) [12/2024]	(-) [276.17]	(2.71) [37]
669	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I	3/2023	12/2025 (-) [12/2025]	1,444.94 (-) [1,444.94]	0.00 (0.00) [0]
670	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III	10/2022	11/2025 (-) [11/2025]	1,390.77 (1,391.00) [1,600.00]	130.88 (209.23) [0]
671	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM	4/2022	9/2025 (-) [9/2025]	1,232.00 (1,343.00) [1,400.00]	257.53 (168.00) [0]
672	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J	12/2022	5/2025 (-) [5/2025]	1,443.77 (-) [1,443.77]	0.00 (0.00) [0]
673	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON	6/2023	6/2025 (-) [6/2025]	1,214.93 (1,324.95) [1,324.95]	541.23 (110.02) [0]
674	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	9/2020	3/2024 (12/2024) [12/2024]	755.26 (-) [1,039.00]	533.24 (283.74) [9]
675	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION	1/2018	11/2021 (12/2024) [12/2024]	1,155.16 (-) [950.49]	612.52 (-204.67) [37]
676	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	59.59 (0.00) [0]
677	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]
678	WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.11 (0.00) [0]
679	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I	12/2016	9/2021 (6/2024) [6/2024]	196.00 (-) [196.00]	163.97 (0.00) [33]
680	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU	2/2020	8/2023 (6/2024) [6/2024]	153.01 (-) [153.01]	83.60 (0.00) [10]
	<u>Steel</u>				
681	NEW SINTER PLANT AT BOKARO STEEL PLANT	3/2015	10/2017 (12/2021) [6/2026]	1,034.01 (-) [1,034.01]	852.06 (0.00) [104]
682	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT	11/2023	11/2026 (-) [11/2026]	627.31 (-) [627.31]	45.51 (0.00) [0]
683	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	36.62 (0.00) [0]
684	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	179.72 (0.00) [0]

	KARNATAKA				
	Civil Aviation				
685	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS	6/2023	2/2026 (-) [2/2026]	322.45 (-) [322.45]	12.03 (0.00) [0]
686	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS	6/2023	2/2026 (-) [1/2026]	320.47 (-) [320.47]	1.73 (0.00) [-1]
	Department Of Higher Education				
687	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL	8/2021	2/2024 (-) [6/2024]	316.25 (-) [316.25]	281.32 (0.00) [4]
688	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	882.53 (0.00) [0]
	Petroleum				
689	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE	12/2018	12/2022 (9/2024) [9/2024]	854.00 (854.00) [854.00]	527.04 (0.00) [21]
690	DEVANGONTHI MARKETING TERMINAL	6/2020	6/2023 (3/2024) [6/2024]	200.00 (304.00) [304.00]	345.81 (104.00) [12]
691	POWER SYSTEM UPGRADATION PROJECT	10/2023	2/2026 (-) [2/2026]	385.00 (-) [385.00]	35.46 (0.00) [0]
692	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE	1/2022	7/2025 (12/2025) [12/2025]	463.00 (-) [463.00]	147.54 (0.00) [5]
	Railways				
693	BAGALKOT-KUDACHI NL	4/2010	3/2016 (-) [3/2027]	986.30 (1,378.00) [1,649.31]	479.49 (663.01) [132]
694	BAIYYAPPANAHALLI-HOSUR (48 KM)	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]
695	BANGALORE-WHITEFIELD- BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING	3/2018	3/2025 (-) [6/2025]	492.87 (-) [492.87]	234.47 (0.00) [3]
696	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR)	9/2020	3/2026 (-) [12/2027]	1,590.80 (927.42) [927.42]	0.23 (-663.38) [21]
697	GADAG-WADI NL	4/2013	12/2018 (-) [3/2027]	2,841.84 (-) [2,841.84]	1,027.23 (0.00) [99]
698	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	6/2019	4/2028 (-) [12/2027]	663.03 (748.85) [748.85]	0.40 (85.82) [-4]
699	HOSPET-HUBLI-LONDA- VASCODAGAMA DL	4/2010	3/2023 (-) [12/2026]	2,127.00 (-) [3,692.60]	3,414.29 (1,565.60) [45]
700	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	3/1996	3/2017 (-) [12/2025]	644.78 (825.31) [825.31]	578.27 (180.53) [105]
701	MARIKUPPAM - KUPPAM	4/2012	3/2016 (-) [6/2026]	279.54 (296.72) [296.72]	94.42 (17.18) [123]
702	SHIMOGA-HARIHAR NL	4/2011	3/2016	832.47	0.94

			(-) [12/2028]	(-) [832.47]	(0.00) [153]
703	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR)	9/2019	12/2027 (-) [12/2027]	1,453.73 (994.47) [994.47]	24.12 (-459.26) [0]
704	TUMKUR-CHITRADURGA-DAVENGERE NL	4/2011	/ (-) [12/2027]	1,801.01 (-) [1,801.01]	209.32 (0.00) [-]
705	WHITEFIELD-KOLAR (52.9 KM)	2/2011	4/2028 (-) [12/2030]	162.13 (348.85) [348.85]	0.36 (186.72) [32]
706	YESHVANTHPUR-CHANNASANDRA (21.7 KM)	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	71.75 (0.00) [0]
	Road Transport And Highways				
707	HOSPET-BELLARY-KARNATAKA AP BORDER	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	713.95 (56.59) [74]
708	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	5/2014	8/2016 (12/2024) [12/2024]	1,655.01 (2,639.00) [2,639.00]	1,822.06 (983.99) [100]
709	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	381.83 (0.00) [72]
710	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20	5/2022	3/2023 (-) [9/2025]	1,135.39 (-) [1,135.39]	204.44 (0.00) [30]
711	4L OF ADDAHOLE TO BANTWAL CROSS SECTION	3/2021	10/2021 (6/2024) [6/2024]	317.90 (317.90) [317.90]	303.80 (0.00) [32]
712	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN	3/2021	11/2021 (3/2025) [3/2025]	1,100.88 (1,100.88) [1,100.88]	863.78 (0.00) [40]
713	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION	9/2020	1/2023 (9/2020) [3/2025]	688.00 (602.09) [688.00]	462.11 (0.00) [26]
714	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE	3/2021	10/2024 (10/2024) [10/2024]	1,409.68 (-) [1,409.68]	692.13 (0.00) [0]
715	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48	10/2022	4/2025 (4/2025) [4/2025]	1,479.30 (1,479.30) [1,479.30]	367.87 (0.00) [0]
716	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II)	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	268.50 (0.00) [0]
717	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	508.90 (0.00) [0]
718	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	159.70 (0.00) [0]
719	AURAD - BIDAR KM 0.00 TO KM 45.878	9/2021	4/2023 (12/2024) [12/2024]	912.37 (-) [424.16]	326.36 (-488.21) [20]
720	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM	11/2022	5/2024 (5/2024) [5/2024]	226.76 (226.76) [226.76]	70.45 (0.00) [0]

	84.12				
721	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR	12/2021	6/2024 (-) [6/2024]	516.96 (-) [516.96]	0.00 (0.00) [0]
722	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI	3/2021	3/2023 (-) [5/2024]	344.79 (-) [344.79]	0.00 (0.00) [14]
723	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST	2/2023	2/2024 (-) [2/2025]	398.48 (-) [398.48]	0.00 (0.00) [12]
724	BANGALORE/TN BORDER TO HOSKOTE	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	510.53 (0.00) [0]
725	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4.	3/2018	12/2022 (6/2024) [6/2024]	440.16 (-) [440.16]	278.02 (0.00) [18]
726	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A	1/2021	1/2023 (12/2023) [10/2024]	1,167.52 (1,157.00) [1,167.52]	1,112.16 (0.00) [21]
727	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M	12/2020	9/2023 (3/2024) [6/2024]	1,745.00 (-) [1,594.09]	1,227.26 (-150.91) [9]
728	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA	1/2021	1/2024 (-) [5/2024]	1,069.00 (-) [1,061.33]	795.68 (-7.67) [4]
729	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700	10/2020	9/2023 (3/2024) [6/2024]	3,184.00 (-) [2,867.98]	697.20 (-316.02) [9]
730	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON	6/2021	6/2024 (-) [4/2024]	298.00 (-) [298.00]	0.00 (0.00) [-2]
731	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA	3/2019	12/2019 (-) [11/2024]	423.15 (-) [423.15]	268.97 (0.00) [59]
732	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]
733	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE	3/2021	2/2022 (-) [10/2024]	766.64 (-) [766.64]	0.00 (0.00) [32]
734	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S	12/2022	10/2025 (-) [10/2025]	1,589.00 (-) [1,589.00]	319.50 (0.00) [0]
735	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63	5/2018	5/2018 (-) [12/2023]	171.60 (-) [171.60]	129.72 (0.00) [0]

	ANKOLA-GOOTY SECT				
736	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	3/2021	3/2023 (7/2024) [7/2024]	1,065.06 (1,444.50) [1,444.50]	133.65 (379.44) [16]
737	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0	10/2021	10/2023 (3/2025) [3/2025]	1,331.77 (2,082.98) [2,082.98]	246.67 (751.21) [17]
738	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	10/2019	10/2021 (7/2024) [7/2024]	1,225.24 (1,505.85) [1,505.85]	64.72 (280.61) [33]
739	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450	3/2023	5/2025 (-) [5/2025]	830.28 (-) [830.28]	320.32 (0.00) [0]
740	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN	3/2018	10/2018 (-) [11/2022]	325.86 (-) [386.41]	356.76 (60.55) [0]
741	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	8/2016	2/2017 (-) [7/2024]	175.50 (-) [241.60]	178.73 (66.10) [89]
742	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	3/2018	6/2019 (-) [3/2023]	159.97 (-) [242.61]	113.15 (82.64) [0]
743	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	3/2015	11/2015 (-) [4/2024]	165.67 (-) [165.67]	126.47 (0.00) [101]
744	TUMKUR - NELAMANGALA(6L)	8/2022	8/2025 (12/2025) [12/2025]	2,032.15 (2,032.15) [2,032.15]	143.31 (0.00) [4]
745	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	9/2016	8/2019 (5/2024) [5/2024]	950.69 (-) [1,108.00]	1,881.19 (157.31) [57]
746	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA	3/2022	3/2024 (1/2025) [1/2025]	294.62 (-) [294.62]	23.45 (0.00) [10]
747	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11	1/2023	1/2026 (-) [5/2024]	166.58 (-) [166.58]	0.00 (0.00) [-20]
748	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN	10/2016	3/2017 (-) [7/2022]	396.96 (-) [396.96]	329.58 (0.00) [0]
749	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL	8/2022	2/2024 (-) [4/2024]	170.34 (-) [170.34]	0.00 (0.00) [2]
750	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT	11/2016	3/2017 (-) [9/2021]	314.90 (-) [314.90]	233.95 (0.00) [0]
751	WIDENING TO 2 LANES WITH PAVED	11/2022	11/2024	218.93	0.00

	SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20		(-) [11/2024]	(-) [218.93]	(0.00) [0]
752	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT	1/2017	9/2017 (-) [5/2023]	264.34 (-) [264.34]	192.08 (0.00) [0]
753	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]
754	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.00 (0.00) [0]
755	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	0.00 (0.00) [0]
756	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANGES KM 112.750 TO	1/2023	6/2024 (-) [7/2024]	255.88 (-) [255.88]	0.00 (0.00) [1]
757	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR	9/2017	10/2018 (-) [4/2022]	191.60 (-) [191.60]	112.01 (0.00) [0]
758	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U	1/2017	8/2017 (-) [6/2022]	291.49 (-) [291.49]	238.77 (0.00) [0]
759	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	1/2017	9/2017 (-) [5/2023]	166.67 (-) [264.34]	192.08 (97.67) [0]
760	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	12/2017	1/2019 (-) [4/2022]	297.30 (-) [318.28]	277.27 (20.98) [0]
761	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION	1/2018	7/2018 (-) [3/2022]	159.70 (-) [159.70]	142.88 (0.00) [0]
762	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR	3/2023	3/2025 (-) [3/2025]	718.52 (-) [718.52]	0.00 (0.00) [0]
763	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX	9/2022	3/2024 (-) [11/2024]	172.98 (-) [172.98]	0.00 (0.00) [8]
764	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)	3/2015	1/2016 (-) [3/2024]	159.12 (-) [159.12]	127.72 (0.00) [0]
<u>Urban Development</u>					
765	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]
766	BANGALORE METRO RAIL PROJECT PHASE-2	2/2014	2/2021 (-)	26,405.14 (-)	20,936.29 (0.00)

			[3/2025]	[26,405.14]	[49]
	KERALA				
	Civil Aviation				
767	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT	6/2023	9/2025 (-) [9/2025]	323.98 (-) [323.98]	0.00 (0.00) [0]
	Department Of Higher Education				
768	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA	7/2019	3/2021 (3/2023) [12/2024]	753.63 (-) [753.63]	320.74 (0.00) [45]
769	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	1/2010	10/2012 (-) [10/2012]	165.23 (-) [165.23]	135.78 (0.00) [0]
	Health And Family Welfare				
770	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	9/2017	3/2020 (3/2024) [5/2024]	150.29 (-) [162.00]	88.39 (11.71) [50]
	Petroleum				
771	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY	3/2023	3/2026 (-) [3/2026]	621.87 (-) [621.87]	35.30 (0.00) [0]
	Railways				
772	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)	12/2010	3/2028 (7/2026) [7/2026]	600.82 (595.39) [595.39]	270.03 (-5.43) [-20]
773	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)	12/2011	8/2023 (9/2026) [9/2026]	812.85 (802.80) [802.80]	258.21 (-10.05) [37]
774	TRIVANDRUM-KANYAKUMARI DOUBLING	2/2015	/ (12/2026) [12/2026]	1,431.90 (3,785.45) [3,785.45]	3,027.76 (2,353.55) [-]
775	TURAVUR-AMBALAPUZHA DOUBLING	2/2015	/ (-) [3/2025]	1,000.00 (-) [1,416.49]	1.63 (416.49) [-]
	Road Transport And Highways				
776	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T	4/2016	6/2018 (5/2024) [5/2024]	804.97 (571.45) [571.45]	687.66 (-233.52) [71]
777	4-LANNING OF THALSERRY -MAHE BYPASS	9/2017	5/2020 (11/2023) [2/2024]	1,124.11 (1,567.73) [1,567.73]	1,499.29 (443.62) [0]
778	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	2/2018	2/2023 (12/2024) [12/2024]	1,424.77 (1,862.77) [1,862.77]	664.68 (438.00) [22]
779	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR	3/2020	6/2022 (2/2024) [5/2024]	210.37 (214.36) [214.36]	198.01 (3.99) [23]
780	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	2,015.46 (493.67) [13]
781	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	406.39 (0.00) [0]
782	SIX LANING FROM KAPPIRIKKAD TO	6/2021	2/2025	3,606.00	2,945.82

	THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX		(-) [2/2025]	(-) [3,923.82]	(317.82) [0]
783	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,817.56 (-501.71) [0]
784	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	2,082.35 (414.86) [0]
785	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,883.02 (1,399.60) [0]
786	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+	6/2020	4/2024 (10/2021) [12/2024]	1,746.45 (2,377.88) [1,746.45]	1,219.04 (0.00) [8]
787	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54	12/2021	1/2025 (8/2025) [8/2025]	3,635.64 (-) [3,635.64]	252.86 (0.00) [7]
788	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC	6/2021	10/2024 (12/2025) [12/2025]	2,842.14 (-) [2,842.14]	378.64 (0.00) [14]
789	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH	5/2020	5/2024 (11/2021) [12/2024]	1,981.07 (2,467.68) [1,981.07]	1,620.44 (0.00) [7]
790	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+	6/2020	4/2024 (10/2021) [12/2024]	3,041.65 (3,799.76) [3,041.65]	2,232.40 (0.00) [8]
791	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	327.99 (0.00) [0]
792	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	3,121.76 (443.00) [0]
793	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66	6/2021	3/2025 (2/2025) [2/2025]	2,641.37 (-) [2,641.37]	337.39 (0.00) [-1]
794	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH	8/2020	2/2024 (11/2021) [8/2025]	2,714.60 (3,319.41) [2,714.60]	1,853.96 (0.00) [18]
795	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O	9/2021	9/2024 (9/2024) [9/2024]	2,878.97 (-) [2,878.97]	318.13 (0.00) [0]
796	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	285.30 (2.25) [0]
797	WIDENING TO 2-LANE WITH PAVED	2/2017	9/2017	380.76	331.51

	SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49)		(1/2023) [6/2023]	(372.87) [372.87]	(-7.89) [0]
798	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH	8/2022	6/2025 (-) [6/2025]	1,231.74 (-) [1,231.74]	24.86 (0.00) [0]
	Urban Development				
799	KOCHI METRO RAIL PROJECT	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]
	LADAKH				
	Civil Aviation				
800	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	7/2018	9/2021 (10/2024) [10/2024]	480.33 (-) [640.00]	317.88 (159.67) [37]
	Road Transport And Highways				
801	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL	11/2021	6/2025 (-) [6/2025]	426.14 (-) [426.14]	27.99 (0.00) [0]
802	KARGIL-ZANSKR PACKAGE-1	3/2021	1/2023 (11/2023) [12/2024]	384.23 (-) [384.23]	68.27 (0.00) [23]
803	KARGIL-ZANSKR PACKAGE-2	3/2021	1/2023 (11/2023) [2/2025]	404.89 (-) [404.89]	106.29 (0.00) [25]
804	KARGIL-ZANSKR PACKAGE-3	8/2020	1/2023 (6/2024) [11/2024]	381.01 (-) [381.01]	144.91 (0.00) [22]
805	KARGIL-ZANSKR PACKAGE-8	3/2021	1/2023 (8/2023) [8/2023]	398.37 (-) [398.37]	133.01 (0.00) [0]
	MADHYA PRADESH				
	Civil Aviation				
806	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01	10/2021	8/2023 (5/2024) [5/2024]	446.12 (-) [446.12]	421.50 (0.00) [9]
807	UPGRADATION OF JABALPUR AIRPORT	6/2016	6/2021 (-) [5/2024]	412.24 (-) [412.24]	397.81 (0.00) [35]
	Coal				
808	AMADAND OPENCASE EXPANSION PROJECT	3/2016	3/2021 (3/2027) [3/2027]	869.44 (-) [869.44]	311.15 (0.00) [72]
809	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	156.14 (0.00) [0]
810	AMRITDHARA OC PROJECT	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	1.08 (0.00) [48]
811	BATURA HIGHWALL PROJECT	7/2015	3/2022 (-) [3/2025]	231.92 (-) [231.92]	2.36 (0.00) [36]
812	BATURA WEST OC PROJECT (0.80 MTY)	3/2021	3/2028 (-) [3/2029]	496.28 (-) [496.28]	0.00 (0.00) [12]
813	BLOCK-B EXPANSION OPENCASE PROJECT	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	329.10 (0.00) [24]
814	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)	11/2017	3/2022 (-)	1,255.17 (-)	1,219.00 (0.00)

			[6/2024]	[1,255.17]	[27]
815	GANDHIGRAM UG MINE	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.98 (0.00) [0]
816	KANCHAN OC EXPANSION	12/2014	3/2021 (3/2026) [3/2026]	371.04 (-) [371.04]	98.27 (0.00) [60]
817	NIGAHI EXPANSION OCP (15 TO 25 MTPA)	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	577.22 (0.00) [0]
818	RAJNAGAR OCP RPR (1.70 MTY)	12/2014	3/2021 (3/2026) [3/2026]	357.80 (-) [357.80]	87.05 (0.00) [60]
819	RAMPUR BATURA OC (4.0 MTY)	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	398.37 (0.00) [0]
820	SHARDA UG	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	34.25 (0.00) [0]
821	TAWA III UG MINE	12/2021	3/2027 (-) [3/2027]	324.25 (-) [324.25]	12.29 (0.00) [0]
822	URDHAN OC	7/2022	3/2031 (-) [3/2031]	228.42 (-) [228.42]	23.96 (0.00) [0]
823	VISHNUPURI UG TO OC	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]
	<u>Petroleum</u>				
824	CGD PROJECT AT REWA DISTRICT	10/2018	2/2027 (9/2028) [9/2028]	177.00 (-) [177.00]	109.76 (0.00) [19]
825	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF	5/2023	5/2028 (-) [5/2028]	43,367.00 (-) [43,367.00]	0.00 (0.00) [0]
826	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN	9/2021	11/2023 (-) [6/2024]	231.00 (-) [211.00]	105.60 (-20.00) [7]
	<u>Power</u>				
827	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)	11/2022	4/2024 (-) [5/2024]	646.17 (-) [646.17]	576.82 (0.00) [1]
828	SHAJAPUR 325MW SOLAR PV PROJECT	6/2022	3/2024 (2/2024) [3/2024]	1,530.49 (-) [1,530.49]	159.67 (0.00) [0]
	<u>Railways</u>				
829	ANUPPUR-KATNI	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (1,680.00) [2,311.02]	1,431.74 (941.02) [36]
830	INDORE BUDNI (INDORE JABALPUR)	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,393.75]	993.60 (3,053.75) [0]
831	KATNI - SINGRAULI DOUBLING PROJECT	12/2015	3/2020 (-) [10/2024]	1,763.93 (-) [2,445.30]	2,830.45 (681.37) [55]
832	KATNI GRADE SEPARATOR/BYE PASS	8/2016	3/2022 (9/2024) [9/2024]	582.13 (-) [1,247.64]	1,080.04 (665.51) [30]
833	KATNI-BINA 3RD LINE (263 KM)	6/2016	3/2022 (6/2024)	2,478.23 (-)	1,279.35 (459.77)

			[6/2024]	[2,938.00]	[27]
834	NIMACH BADI SADRI NEW LINE PROJECT	4/2017	3/2022 (-) [3/2026]	495.18 (-) [495.18]	115.64 (0.00) [48]
835	NIMACH-RATLAM (133 KM)	10/2021	10/2027 (3/2025) [3/2025]	910.00 (1,095.88) [1,095.88]	531.16 (185.88) [-31]
836	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)	12/2016	3/2024 (-) [3/2024]	199.63 (-) [199.63]	0.00 (0.00) [0]
837	RAMGANJMUNDI-BHOPAL (NL),WCR	4/2001	3/2021 (12/2025) [12/2025]	424.60 (2,909.99) [3,032.46]	2,696.51 (2,607.86) [57]
838	RATLAM-MHOW-KHANDWA-AKOLA (GC)	4/2008	3/2022 (3/2026) [3/2026]	3,503.69 (5,677.80) [6,203.51]	3,459.23 (2,699.82) [48]
839	SATNA - REWA (50 KM)	11/2015	3/2026 (-) [3/2026]	500.00 (-) [500.00]	0.00 (0.00) [0]
Road Transport And Highways					
840	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5	8/2021	9/2025 (-) [9/2025]	581.65 (592.03) [581.65]	96.30 (0.00) [0]
841	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125	1/2021	10/2023 (-) [5/2024]	428.04 (-) [328.77]	328.36 (-99.27) [7]
842	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	11/2017	7/2018 (-) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]
843	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP	11/2018	10/2025 (-) [10/2025]	521.21 (-) [521.21]	20.00 (0.00) [0]
844	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	626.34 (0.00) [0]
845	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]	9/2021	9/2023 (5/2024) [5/2024]	774.16 (-) [893.08]	439.34 (118.92) [8]
846	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	290.74 (0.00) [0]
847	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	9/2021	9/2023 (5/2024) [5/2024]	814.04 (-) [947.29]	431.27 (133.25) [8]
848	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	413.04 (0.00) [0]
849	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)	1/2020	10/2024 (-) [6/2024]	876.37 (-) [876.37]	548.89 (0.00) [-4]
850	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69	2/2022	3/2024 (12/2024) [12/2024]	417.51 (-) [417.51]	165.93 (0.00) [9]
851	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)	3/2021	4/2024 (-) [4/2024]	790.78 (-) [790.78]	1,250.68 (0.00) [0]

852	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	522.34 (0.00) [-4]
853	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	1,291.96 (0.00) [0]
854	4LBERKHEDI TO GODPEHRA NH-44	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	2,123.78 (0.00) [0]
855	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	34.26 (0.00) [0]
856	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN	12/2017	2/2020 (-) [5/2024]	950.27 (-) [950.27]	615.73 (0.00) [51]
857	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC	12/2020	4/2023 (5/2023) [12/2024]	529.44 (-) [529.44]	160.96 (0.00) [20]
858	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	11/2017	3/2018 (3/2023) [3/2023]	392.33 (-) [470.72]	442.00 (78.39) [0]
859	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	48.20 (0.00) [0]
860	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM.	1/2021	7/2023 (-) [7/2024]	178.18 (-) [178.18]	160.64 (0.00) [12]
861	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27	9/2022	12/2025 (-) [12/2025]	1,000.63 (-) [1,000.63]	94.24 (0.00) [0]
862	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH.	12/2022	3/2025 (-) [3/2025]	652.33 (-) [652.33]	146.19 (0.00) [0]
863	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA	7/2022	12/2024 (-) [12/2024]	209.29 (-) [209.29]	80.57 (0.00) [0]
864	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	12/2017	11/2022 (-) [5/2024]	656.98 (-) [840.00]	1,103.00 (183.02) [18]
865	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	12/2022 (-) [5/2024]	217.96 (-) [884.00]	2,298.00 (666.04) [17]
866	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L	3/2022	10/2025 (-) [10/2025]	158.36 (158.00) [158.36]	23.21 (0.00) [0]
867	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS	3/2022	12/2024 (-) [12/2024]	179.19 (-) [179.19]	63.18 (0.00) [0]

	(TOTAL LENGTH 20.60 KM)				
868	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV]	11/2018	8/2023 (11/2023) [5/2024]	831.00 (-) [831.00]	840.30 (0.00) [9]
869	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA]	1/2022	1/2025 (-) [1/2025]	1,162.80 (-) [1,162.80]	419.18 (0.00) [0]
870	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903]	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	121.80 (0.00) [0]
871	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445]	10/2021	1/2024 (12/2024) [12/2024]	1,146.22 (-) [1,146.22]	483.13 (0.00) [11]
872	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	531.04 (0.00) [0]
873	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50	9/2019	9/2022 (-) [6/2024]	194.40 (-) [194.40]	157.81 (0.00) [21]
874	REHABILITATION AND UPGRADATION OF KURWAI- MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN	3/2022	2/2025 (-) [2/2025]	386.49 (-) [386.49]	77.42 (0.00) [0]
875	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B	1/2022	3/2025 (-) [3/2025]	239.72 (232.00) [232.22]	110.11 (-7.50) [0]
876	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	3/2015	8/2017 (12/2023) [6/2024]	511.83 (-) [511.83]	485.18 (0.00) [82]
877	UPGRADATION OF DINDORI- SAGARTOLA-KABICHABUTRA (MP- CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN)	1/2022	9/2025 (-) [9/2025]	329.14 (319.09) [319.09]	87.66 (-10.05) [0]
878	UPGRADATION OF NASRULLAGANI- REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM	12/2021	10/2024 (-) [10/2024]	305.12 (-) [305.12]	73.56 (0.00) [0]
879	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS	3/2018	3/2018 (12/2022) [12/2022]	162.56 (-) [162.56]	138.51 (0.00) [0]
880	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN)	3/2022	5/2025 (-) [5/2025]	365.21 (-) [365.21]	112.27 (0.00) [0]
	<u>Social Justice</u>				
881	CENTRE FOR DISABILITY SPORTS	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]
	<u>Urban Development</u>				
882	BHOPAL METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	2,047.95 (0.00) [46]
883	INDORE METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,792.43 (0.00) [46]
	<u>MAHARASHTRA</u>				
	<u>Civil Aviation</u>				
884	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING,	3/2017	4/2021 (-)	475.39 (-)	501.42 (34.61)

	RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT		[12/2023]	[510.00]	[0]
885	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM	6/2017	12/2020 (-) [4/2024]	255.68 (-) [265.00]	261.33 (9.32) [40]
	Coal				
886	DINESH (MAKARDHOKDA-III) OC (8.0 MTY)	2/2020	3/2027 (-) [3/2027]	1,184.33 (-) [1,184.33]	839.36 (0.00) [0]
887	ADASA UG TO OC (1.50 MTY)	11/2018	3/2024 (3/2025) [3/2025]	333.43 (-) [333.43]	221.52 (0.00) [12]
888	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)	9/2018	3/2024 (3/2025) [3/2025]	313.34 (-) [313.34]	203.09 (0.00) [12]
889	AMALGAMATED YEKONA-I YEKONA-II	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	526.01 (0.00) [0]
890	BELLORA-NAIGAON DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	252.71 (-) [252.71]	122.37 (0.00) [48]
891	BHANEGAON OC (1.15MTY)	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	98.31 (0.00) [0]
892	BHATADI EXPANSION OC	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.97 (0.00) [0]
893	DHUPTALA OC(SASTI UG TO OC)	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	179.02 (0.00) [0]
894	GHONSA EXPANSION DEEP OC	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]
895	GOKUL EXPANSION OC	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.90 (0.00) [0]
896	KOLGAON EXPANSION (DEEP) OC	1/2023	3/2027 (-) [3/2027]	206.19 (-) [206.19]	7.75 (0.00) [0]
897	MAKARDHOKDA I EXPANSION OC	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	144.20 (0.00) [0]
898	MUNGOLI NIRGUDA EXTENSION (DEEP) OC	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	433.47 (0.00) [0]
899	NEW MAJARI UG TO OC (3.0 MTY)	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	142.74 (0.00) [0]
900	RPR GAURI PAUNI EXPANSION OC	3/2023	3/2031 (-) [3/2031]	497.23 (-) [497.23]	40.50 (0.00) [0]
901	RPR PAUNI II EXPANSION OC	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.59 (0.00) [0]
902	SAONER UG MINE I EXPANSION	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	94.38 (0.00) [0]
903	SASTI EXPANSION OC	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	98.50 (0.00) [0]

904	SINGHORI DEEP OC	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	115.89 (0.00) [0]
905	UKNI DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	252.70 (0.00) [48]
	Department Of Higher Education				
906	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	1/2018	7/2020 (11/2023) [2/2024]	223.37 (275.00) [230.00]	141.16 (6.63) [0]
	Petroleum				
907	ANDHERI RESIDENTIAL TOWERS MUMBAI	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	70.34 (0.00) [0]
908	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA)	9/2022	8/2025 (-) [8/2025]	165.00 (-) [165.00]	30.26 (0.00) [0]
909	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	18.09 (0.00) [0]
910	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL	4/2022	10/2024 (8/2026) [8/2026]	341.43 (-) [341.43]	173.65 (0.00) [22]
911	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	181.24 (0.00) [6]
912	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK	6/2022	10/2025 (-) [2/2026]	4,144.41 (-) [4,144.41]	0.00 (0.00) [4]
913	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	4/2021	6/2024 (-) [4/2025]	1,164.69 (-) [1,164.69]	578.23 (0.00) [10]
914	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY	9/2021	10/2023 (5/2024) [5/2024]	378.00 (-) [378.00]	120.07 (0.00) [7]
915	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY	3/2023	7/2025 (-) [7/2025]	405.00 (-) [405.00]	17.80 (0.00) [0]
916	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,961.86 (185.21) [97]
917	MHN TCPP PGC BGC PROJECT (MTPBP)	2/2024	5/2026 (-) [5/2026]	2,329.45 (-) [2,329.45]	0.00 (0.00) [0]
918	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	4/2019	3/2022 (6/2024) [6/2024]	3,228.80 (3,976.67) [3,976.67]	3,876.97 (747.87) [27]
919	PART REPLACEMENT PIPELINE PROJECT (PRPP)	11/2022	5/2024 (-) [5/2024]	1,219.48 (-) [1,145.10]	0.00 (-74.38) [0]
920	PIPELINE REPLACEMENT PROJECT - VII	1/2022	5/2024 (-) [5/2024]	3,183.58 (-) [3,645.23]	2,503.16 (461.65) [0]
921	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI	5/2023	5/2026 (-) [5/2026]	2,585.00 (-) [2,585.00]	72.00 (0.00) [0]
922	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED	5/2019	4/2025 (10/2025)	8,797.00 (11,256.00)	3,529.39 (2,459.00)

	WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND		[10/2025]	[11,256.00]	[6]
	<u>Power</u>				
923	BIKANER SOLAR POWER PROJECT	4/2022	5/2024 (-) [3/2025]	5,491.89 (532.00) [5,491.89]	2,652.82 (0.00) [10]
924	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4	11/2023	7/2025 (-) [7/2025]	224.00 (-) [224.00]	0.00 (0.00) [0]
	<u>Railways</u>				
925	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	4,072.18 (2,533.67) [57]
926	BARAMATI - LONAND	2/1999	3/2027 (-) [3/2026]	736.44 (-) [736.44]	518.52 (0.00) [-12]
927	DAUND - MANMAD (236 KM)	2/2016	3/2023 (-) [12/2024]	1,876.00 (-) [2,081.27]	2,056.27 (205.27) [21]
928	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK)	1/2019	3/2026 (-) [12/2026]	492.76 (-) [492.76]	149.60 (0.00) [9]
929	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)	2/2015	3/2023 (-) [3/2027]	2,449.91 (-) [2,449.91]	1,254.93 (0.00) [48]
930	KALYAN-KASARA 3RD LINE	4/2011	3/2021 (-) [12/2025]	792.89 (-) [792.89]	700.54 (0.00) [57]
931	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)	2/2023	3/2027 (-) [3/2026]	836.12 (-) [836.12]	5.28 (0.00) [-12]
932	MANMAD - JALGAON - 3RD LINE (160 KM)	2/2016	3/2022 (-) [12/2024]	1,035.16 (-) [1,035.16]	1,219.08 (0.00) [33]
933	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [0]
934	MUMBAI URBAN TRANSPORT PROJECT IIIA	4/2019	3/2025 (-) [12/2027]	33,690.00 (-) [33,690.00]	0.00 (0.00) [33]
935	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	4/2008	3/2014 (-) [3/2014]	5,300.00 (-) [918.53]	284.75 (-4,381.47) [0]
936	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT	10/2019	6/2024 (-) [6/2024]	1,400.00 (-) [1,400.00]	0.00 (0.00) [0]
937	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	56.34 (0.39) [-5]
938	PUNE-MIRAJ-LONDA (467 KM)	2/2015	3/2024 (-) [6/2024]	3,627.47 (3,627.00) [6,463.49]	3,737.52 (2,836.02) [3]
939	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,563.25 (1,635.74) [21]
940	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	954.11 (0.00) [-12]
941	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND	3/2012	/ (-) [3/2024]	217.38 (-) [393.62]	142.48 (176.24) [0]

	137 A				
942	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	6/2018	12/2021 (-) [12/2026]	229.00 (-) [1,886.05]	303.86 (1,657.05) [60]
943	WARDHA - NAGPUR - 4TH LINE (76 KM)	2/2016	3/2023 (-) [3/2025]	637.95 (-) [637.95]	717.11 (0.00) [24]
944	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	2/2015	3/2022 (-) [3/2025]	1,272.19 (-) [1,384.72]	1,021.24 (112.53) [36]
945	WARDHA-NANDED MAHARASHTRA	4/2008	3/2023 (-) [12/2026]	3,168.29 (-) [3,445.48]	2,394.71 (277.19) [45]
946	WARDHA-SEWAGRAM NGP 3RD LINE	4/2012	3/2022 (-) [3/2025]	540.02 (-) [540.02]	547.33 (0.00) [36]
	Road Transport And Highways				
947	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63]	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	144.54 (0.00) [0]
948	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G]	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	148.68 (0.00) [0]
949	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	362.98 (262.36) [52]
950	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [12/2023]	1,142.62 (1,907.03) [1,142.62]	1,056.08 (0.00) [0]
951	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [3/2024]	1,101.58 (-) [1,101.58]	453.54 (0.00) [0]
952	4-LANNING OF WARANGA- MAHAGAON SECTION(KM 253.7000 TO 320.580)	3/2017	3/2017 (5/2021) [10/2024]	1,059.73 (1,071.00) [1,071.00]	878.19 (11.27) [91]
953	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53	2/2021	11/2023 (-) [6/2024]	540.21 (-) [540.21]	396.67 (0.00) [7]
954	4L OF BARAMATI TO INDAPUR (PKG- II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [6/2024]	624.45 (627.79) [627.79]	394.56 (3.34) [9]
955	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	5/2022	5/2024 (5/2024) [5/2024]	519.93 (-) [519.93]	362.51 (0.00) [0]
956	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	1/2022	5/2024 (5/2024) [5/2024]	1,833.73 (-) [1,833.73]	362.51 (0.00) [0]
957	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [6/2024]	667.66 (666.21) [666.21]	455.84 (-1.45) [9]
958	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK	3/2023	6/2026 (-) [6/2026]	998.27 (-) [998.27]	44.83 (0.00) [0]
959	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	2/2021	10/2023 (-) [4/2024]	1,166.96 (-) [1,251.00]	961.30 (84.04) [6]
960	4L OF RAJURA-KORPANA-ADILABAD	3/2022	10/2024	1,013.33	326.80

	ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B		(10/2024) [10/2024]	(1,013.33) [1,111.33]	(98.00) [0]
961	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III)	5/2023	5/2025 (-) [5/2025]	986.00 (-) [986.00]	292.65 (0.00) [0]
962	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II)	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	265.20 (0.00) [0]
963	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (	11/2022	11/2024 (-) [11/2024]	930.00 (-) [930.00]	456.86 (0.00) [0]
964	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I)	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	297.31 (0.00) [0]
965	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	970.00 (0.00) [0]
966	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800	10/2021	1/2024 (-) [7/2024]	815.77 (-) [815.77]	552.42 (0.00) [6]
967	AHMADPUR TO PIMPLA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	269.59 (0.00) [0]
968	AKOLA TO AKOT	1/2017	6/2019 (-) [12/2023]	313.95 (-) [313.95]	270.26 (0.00) [0]
969	AMDIT TO SAONER	1/2017	6/2019 (-) [12/2023]	396.91 (-) [396.91]	289.79 (0.00) [0]
970	ARDHAPUR TO HIMAYATNAGAR	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [0]
971	AURANGABAD TO SILLOD	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	355.54 (0.00) [0]
972	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794)	12/2019	9/2022 (6/2024) [6/2024]	1,654.07 (-) [980.00]	835.19 (-674.07) [21]
973	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO	1/2023	12/2023 (12/2024) [12/2024]	151.26 (-) [151.26]	102.62 (0.00) [12]
974	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH-	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	80.10 (0.00) [0]
975	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	184.31 (0.00) [0]
976	BARASGAON TO RAHATEE	7/2016	9/2018 (-) [12/2023]	289.11 (290.00) [289.11]	232.56 (0.00) [0]
977	BHANDARA TO GHOTITOK	1/2017	6/2019 (-) [6/2019]	392.83 (393.00) [392.83]	274.75 (0.00) [0]
978	BHOGAN KHURD TO KASHEDI	9/2017	6/2021	743.21	520.85

			(-) [12/2023]	(743.00) [743.21]	(0.00) [0]
979	CHIKALI TO DHAD	3/2018	12/2019 (-) [3/2024]	189.46 (189.00) [189.46]	133.07 (0.00) [0]
980	CHIMUR TO WARORA	11/2016	3/2019 (-) [3/2019]	467.70 (-) [467.70]	235.04 (0.00) [0]
981	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10	3/2021	3/2024 (-) [4/2024]	478.83 (-) [478.83]	233.48 (0.00) [1]
982	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	371.48 (19.95) [38]
983	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN	12/2015	3/2019 (11/2023) [8/2024]	649.50 (-) [649.50]	561.61 (0.00) [65]
984	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TO BILOLI	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	111.26 (0.00) [0]
985	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST	3/2017	3/2020 (-) [11/2023]	247.02 (-) [157.49]	81.89 (-89.53) [0]
986	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]
987	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	36.94 (0.00) [0]
988	DAHEGAON TO KUHI	1/2017	6/2019 (-) [12/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [0]
989	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVERA SECTION OF NH 548DG (NHAVERA TO CHOU	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	97.09 (0.00) [0]
990	DHAD BHOKARDAN TO BHOKARDHAN SILLOD	3/2018	12/2019 (-) [3/2024]	336.21 (336.00) [336.21]	236.11 (0.00) [0]
991	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION	9/2021	9/2023 (6/2024) [6/2024]	618.45 (-) [618.45]	565.93 (0.00) [9]
992	DIGRAS DARWAH KARANJA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	287.60 (0.00) [0]
993	FARDAPUR TO JALGAON	2/2017	6/2019 (-) [3/2024]	456.45 (605.88) [456.45]	427.43 (0.00) [0]
994	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	104.57 (-201.40) [0]
995	HIMAYATNAGAR TO PHULSAWANGI	3/2018	12/2019 (-)	294.87 (295.00)	183.17 (0.00)

			[12/2023]	[294.87]	[0]
996	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT	7/2022	10/2025 (-) [10/2025]	150.21 (-) [150.21]	5.91 (0.00) [0]
997	INDAPUR TO VADPALE	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [0]
998	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC	2/2019	2/2022 (4/2024) [4/2024]	397.60 (-) [397.60]	370.50 (0.00) [26]
999	JAHIRABAD TO LATUR	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [0]
1000	JINTUR TO PARBHANI	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [0]
1001	KANTE TO WAKED	3/2016	11/2019 (-) [12/2024]	1,230.02 (1,230.00) [1,230.02]	681.57 (0.00) [61]
1002	KARAD PATAN CHIPLUN GUHAGAR	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [0]
1003	KARWANDI TO RAJURI	3/2018	12/2019 (-) [3/2024]	276.95 (277.00) [276.95]	160.94 (0.00) [0]
1004	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (8/2023) [8/2023]	594.75 (594.75) [613.75]	580.37 (19.00) [0]
1005	KOLDE TO KHETIYA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [0]
1006	KOLHA TO NASRATPUR	4/2016	4/2019 (-) [8/2024]	281.78 (282.00) [281.78]	73.92 (0.00) [64]
1007	KOPARGAON TO SAVALI VIHAR SECTION	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	29.59 (0.00) [0]
1008	KOTHARI TO DHANORA	9/2018	8/2020 (-) [11/2023]	301.38 (377.18) [301.38]	202.00 (0.00) [0]
1009	KUMBHARI PHTA TO DEULGAON RAJA	2/2017	6/2019 (-) [2/2024]	406.51 (-) [406.51]	340.26 (0.00) [0]
1010	KURUDWADI TO PANDHARPUR	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [0]
1011	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER	3/2018	12/2019 (-) [10/2023]	256.15 (-) [256.15]	126.62 (0.00) [0]
1012	MANSAR TO SALAIKHURD	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [0]
1013	MEHKAR TO AJISPUR	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]
1014	MHASWAD TO TEMBHURNI	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [0]
1015	MOHOL TO WAKHARI PACKAGE1	2/2019	1/2022	731.89	678.97

	SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965		(8/2023) [8/2023]	(731.99) [731.99]	(0.10) [0]
1016	NAGPUR RING ROAD PACKAGE-1	3/2016	7/2019 (7/2023) [6/2024]	546.00 (-) [546.00]	526.26 (0.00) [59]
1017	NAGPUR RING ROAD PACKAGE-2	3/2016	7/2019 (3/2024) [6/2024]	591.66 (-) [591.66]	531.84 (0.00) [59]
1018	NANDED TO JALKOT	12/2017	9/2019 (-) [12/2023]	456.93 (457.00) [456.93]	278.22 (0.00) [0]
1019	NASRATPUR TO BARASGAON	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [0]
1020	NILAJPHATA TO BHANDARA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [0]
1021	OSMANNAGAR TO KUNDRAL	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	194.72 (0.00) [0]
1022	PAITHAN TO SHIRUR	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	226.19 (0.00) [0]
1023	PALPHATA TO PHULAMBARI	3/2018	12/2019 (-) [12/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]
1024	PANCHARAL TO MANDANGHAR	7/2018	5/2020 (-) [5/2020]	381.08 (302.00) [381.08]	29.67 (0.00) [0]
1025	PANDHARPUR TO SANGOLA	7/2017	7/2019 (-) [12/2023]	218.38 (-) [218.38]	182.63 (0.00) [0]
1026	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS	3/2018	7/2024 (-) [12/2023]	152.03 (-) [152.03]	81.35 (0.00) [0]
1027	PARBHANI TO GANGKHED	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [0]
1028	PARLI PIMPLA DAHIGUDA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]
1029	PATAS-VASUNDE PHATA - BARAMATI BYPASS	9/2021	9/2023 (12/2024) [12/2024]	531.86 (532.41) [532.41]	518.37 (0.55) [15]
1030	PEN TO KHOPOLI	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	161.37 (0.00) [0]
1031	PIMPLA TO MANJARSUMBHA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [0]
1032	PUNE RAIGARH DISTRICT BORDER TO MANGAON	3/2018	12/2019 (-) [12/2023]	223.46 (-) [223.46]	123.46 (0.00) [0]
1033	PUNE TO MALE VILLAGE	3/2018	12/2019 (-) [12/2023]	228.31 (-) [228.31]	100.97 (0.00) [0]
1034	RALEGAON TO RAMTIRTH	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]
1035	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED	11/2021	9/2023 (-)	228.01 (-)	103.01 (0.00)

	SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA		[12/2023]	[228.01]	[0]
1036	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN	2/2023	12/2024 (-) [12/2024]	414.81 (-) [414.81]	0.00 (0.00) [0]
1037	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	21.36 (0.00) [0]
1038	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	0.00 (0.00) [0]
1039	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	135.78 (0.00) [0]
1040	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ	8/2022	6/2024 (-) [6/2024]	291.37 (-) [291.37]	102.94 (0.00) [0]
1041	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM	1/2015	/ (2/2021) [12/2023]	225.81 (-) [225.81]	114.55 (0.00) [0]
1042	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	13.86 (0.00) [0]
1043	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT	2/2023	12/2024 (-) [12/2024]	261.82 (-) [261.82]	70.59 (0.00) [0]
1044	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	54.11 (0.00) [0]
1045	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	43.39 (0.00) [0]
1046	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	0.00 (0.00) [0]
1047	REPANPALLI TO SIRONCHA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	20.00 (0.00) [24]
1048	SALAIKHURD TO TIRORA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [0]
1049	SARSAM TO KOTHARI	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [0]
1050	SATARA MURVAD PILLOV PANDHARPUR	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]
1051	SATARA TO MHASWAD	1/2017	7/2019 (-)	653.46 (-)	369.62 (0.00)

			[12/2023]	[653.46]	[0]
1052	SELDOH TO PANVAR	7/2018	5/2020 (-) [3/2024]	404.33 (404.00) [404.33]	140.65 (0.00) [0]
1053	SHAHPUR PATGAON SECTION I	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [0]
1054	SHEWALI (SAKRI) - NANDURBAR	9/2022	4/2024 (-) [7/2024]	232.59 (-) [232.59]	97.70 (0.00) [3]
1055	SHIROD SHAHPURER TO NANDED	1/2017	7/2019 (-) [12/2023]	211.34 (-) [211.34]	136.33 (0.00) [0]
1056	SHIRUR TO KHARDA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [0]
1057	SILLOD TO FARDAPUR	2/2017	6/2019 (-) [12/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [0]
1058	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL	11/2021	6/2024 (-) [6/2024]	157.72 (-) [157.72]	55.38 (0.00) [0]
1059	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0	2/2019	2/2022 (6/2024) [6/2024]	493.00 (-) [493.00]	374.15 (0.00) [28]
1060	UP-GRADATION OF TIROGA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIROGA) TO KM 191+	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	63.01 (0.00) [13]
1061	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG	8/2022	3/2024 (-) [3/2024]	185.59 (-) [185.59]	63.56 (0.00) [0]
1062	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	75.34 (0.00) [7]
1063	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH	11/2021	2/2022 (-) [12/2023]	223.35 (-) [223.35]	102.02 (0.00) [0]
1064	UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	35.28 (0.00) [0]
1065	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI)	5/2022	5/2024 (-) [5/2024]	1,260.00 (-) [1,260.00]	463.45 (0.00) [0]
1066	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD)	3/2022	3/2024 (-) [3/2024]	1,549.02 (-) [1,549.02]	526.31 (0.00) [0]
1067	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN)	2/2022	2/2024 (-) [2/2024]	2,747.00 (-) [2,747.00]	929.38 (0.00) [0]
1068	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI)	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	299.43 (0.00) [0]
1069	VADODARA MUMBAI EXPRESSWAY	11/2022	10/2024	990.00	233.60

	(PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE)		(5/2024) [5/2024]	(-) [990.00]	(0.00) [-5]
1070	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ)	11/2022	10/2024 (-) [10/2024]	1,450.00 (-) [1,450.00]	518.58 (0.00) [0]
1071	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE)	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	352.87 (0.00) [0]
1072	VITA TO NAGAJ	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	154.68 (0.00) [0]
1073	WADI TO ASOLA	1/2017	9/2019 (-) [12/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [0]
1074	WAKAN PALI KHOPOLI	1/2017	5/2019 (-) [10/2023]	376.19 (-) [376.19]	118.74 (0.00) [0]
1075	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]
1076	WARDHA TO ARVI	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [0]
	Urban Development				
1077	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	23,687.33 (14,140.00) [0]
1078	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	12/2027 (-) [12/2027]	6,708.00 (-) [6,708.00]	147.51 (0.00) [0]
1079	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1	10/2023	1/2027 (-) [1/2027]	910.18 (-) [910.18]	0.00 (0.00) [0]
1080	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11/2021 (6/2024) [6/2024]	11,420.00 (13,656.22) [13,656.22]	12,043.69 (2,236.22) [31]
	Water Resources				
1081	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	3/2017	12/2019 (3/2024) [12/2023]	233.57 (-) [233.57]	212.09 (0.00) [0]
	MANIPUR				
	Civil Aviation				
1082	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX	11/2021	7/2024 (3/2025) [3/2025]	499.00 (-) [499.00]	92.95 (0.00) [8]
	Railways				
1083	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (12/2026) [12/2026]	4,454.17 (12,274.06) [19,602.68]	14,422.15 (15,148.51) [189]
	Road Transport And Highways				
1084	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2A)	3/2020	6/2022 (12/2023) [6/2024]	292.24 (-) [292.24]	127.86 (0.00) [24]
1085	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B)	6/2020	8/2022 (-) [6/2024]	365.53 (-) [365.53]	142.51 (0.00) [22]
1086	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-	3/2020	6/2022 (-)	167.95 (204.12)	77.72 (0.00)

	4A)		[6/2024]	[167.95]	[24]
1087	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)	7/2020	8/2022 (-) [6/2024]	177.76 (-) [177.76]	70.23 (0.00) [22]
1088	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2023]	152.11 (-) [152.11]	32.19 (0.00) [0]
1089	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	339.37 (0.00) [8]
1090	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH- 102A FROM	9/2021	2/2024 (-) [12/2024]	310.76 (-) [310.76]	110.92 (0.00) [10]
1091	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH- 102A FROM	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	25.58 (0.00) [0]
1092	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [8/2024]	195.14 (-) [195.14]	54.67 (0.00) [20]
1093	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [8/2024]	467.00 (-) [467.00]	173.51 (0.00) [17]
1094	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [9/2024]	579.63 (-) [579.63]	111.01 (0.00) [9]
1095	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [2/2025]	410.68 (-) [410.68]	98.70 (0.00) [9]
1096	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-) [2/2025]	504.76 (-) [504.76]	71.07 (0.00) [0]
1097	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [5/2024]	277.99 (-) [277.99]	143.67 (0.00) [16]
1098	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [4/2024]	259.31 (-) [259.31]	144.94 (0.00) [16]
1099	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [6/2024]	268.98 (-) [268.98]	22.08 (0.00) [26]
1100	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [6/2024]	228.97 (-) [228.97]	0.00 (0.00) [26]
1101	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [10/2024]	379.39 (-) [379.39]	189.78 (0.00) [30]
1102	LMPHAL TO JIRIBAM PKG-7	1/2023	12/2025 (-) [12/2025]	760.16 (-) [760.16]	30.34 (0.00) [0]
1103	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [7/2024]	467.41 (-) [467.41]	227.77 (0.00) [14]
1104	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [9/2024]	188.36 (-) [188.36]	106.00 (0.00) [21]
1105	MARIAM - PEREN (PKG 2A)	7/2021	3/2023	204.58	126.78

			(-) [3/2023]	(-) [204.58]	(0.00) [0]
1106	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-) [12/2024]	226.32 (-) [226.32]	78.16 (0.00) [24]
1107	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [3/2024]	232.26 (-) [232.26]	156.93 (0.00) [0]
1108	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [1/2025]	211.70 (-) [211.70]	15.35 (0.00) [24]
1109	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [6/2024]	185.80 (-) [185.80]	85.76 (0.00) [15]
1110	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [9/2024]	483.87 (-) [483.87]	278.89 (0.00) [18]
1111	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [4/2024]	234.08 (-) [234.08]	102.14 (0.00) [16]
1112	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [6/2024]	198.77 (-) [198.77]	88.90 (0.00) [15]
1113	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [7/2024]	477.86 (-) [477.86]	220.11 (0.00) [14]
1114	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [10/2024]	311.18 (-) [311.18]	162.89 (0.00) [17]
1115	UKHRUL TOLOI TADUBI PKG-2	3/2023	2/2026 (-) [2/2026]	578.98 (-) [578.98]	0.00 (0.00) [0]
	<u>MEGHALAYA</u>				
	<u>Department Of Higher Education</u>				
1116	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (7/2024) [7/2024]	484.32 (429.70) [429.70]	268.05 (-54.62) [118]
	<u>Doner</u>				
1117	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	<u>Railways</u>				
1118	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021 (-) [0/0]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]
	<u>Road Transport And Highways</u>				
1119	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [10/2025]	351.12 (-) [351.12]	181.82 (0.00) [22]
1120	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM	3/2019	3/2022 (12/2023) [12/2023]	306.28 (-) [306.28]	179.52 (0.00) [0]
1121	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [12/2023]	284.21 (-) [284.21]	45.08 (0.00) [0]

1122	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [8/2026]	525.68 (-) [525.68]	355.85 (0.00) [32]
1123	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [12/2023]	445.51 (-) [445.51]	190.95 (0.00) [0]
1124	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	76.62 (0.00) [0]
1125	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3	3/2021	12/2022 (11/2023) [6/2024]	260.21 (-) [260.21]	132.85 (0.00) [18]
1126	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (1/2024) [6/2024]	157.86 (146.92) [157.86]	88.94 (0.00) [26]
1127	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (7/2024) [7/2024]	302.88 (-) [302.88]	150.20 (0.00) [29]
1128	REHABILITATION AND UPGRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	148.81 (0.00) [0]
1129	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T	4/2017	9/2021 (7/2023) [12/2024]	553.51 (610.09) [553.51]	269.56 (0.00) [39]
	MIZORAM				
	Railways				
1130	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [3/2025]	2,393.47 (5,021.45) [8,605.00]	7,223.95 (6,211.53) [132]
	Road Transport And Highways				
1131	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (3/2024) [4/2024]	275.02 (247.25) [247.25]	237.68 (-27.77) [18]
1132	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (1/2024) [6/2024]	206.88 (219.33) [219.33]	252.60 (12.45) [23]
1133	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (3/2024) [6/2024]	292.24 (331.17) [331.17]	262.54 (38.93) [23]
1134	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (1/2024) [1/2024]	281.78 (253.41) [253.41]	234.80 (-28.37) [0]
1135	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (3/2024) [3/2024]	374.39 (374.39) [374.39]	297.73 (0.00) [0]
1136	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (4/2024) [4/2024]	233.25 (233.25) [233.25]	175.26 (0.00) [16]
1137	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	590.03 (0.00) [0]
1138	KEIFANG - TUVAI PKG-1	9/2021	5/2023	492.94	334.32

			(6/2024) [6/2024]	(492.94) [492.94]	(0.00) [13]
1139	KEIFANG - TUVAI PKG-3	12/2021	2/2025 (-) [2/2025]	500.88 (-) [500.88]	62.71 (0.00) [0]
1140	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (12/2024) [12/2024]	698.44 (698.45) [698.45]	324.45 (0.01) [24]
1141	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (12/2024) [12/2024]	740.58 (740.58) [740.58]	225.32 (0.00) [23]
1142	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA	9/2021	2/2025 (-) [2/2025]	523.78 (-) [523.78]	0.00 (0.00) [0]
1143	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (3/2024) [6/2024]	519.09 (785.65) [785.65]	626.13 (266.56) [14]
1144	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	9/2023 (5/2024) [7/2024]	428.11 (746.39) [746.39]	553.53 (318.28) [10]
1145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (12/2023) [4/2024]	642.96 (988.23) [988.23]	686.43 (345.27) [10]
1146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [9/2024]	473.18 (688.25) [688.25]	498.53 (215.07) [17]
1147	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [6/2024]	537.82 (789.05) [789.05]	713.93 (251.23) [14]
1148	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [7/2024]	404.29 (750.32) [750.32]	553.95 (346.03) [3]
1149	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (2/2024) [6/2024]	518.53 (906.76) [906.76]	751.53 (388.23) [12]
1150	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (6/2024) [6/2024]	640.07 (990.88) [1,286.35]	1,126.30 (646.28) [11]
	<u>MULTI STATE</u>				
	<u>Coal</u>				
1151	BINA KAKRI AMALGAMATION OCP 14 MTPA	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	609.76 (0.00) [12]
1152	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.05 (0.00) [48]
1153	NILJAI EXPANSION (DEEP) OC (3.5 MTY)	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	281.38 (0.00) [36]
	<u>Dpiit</u>				
1154	NATIONAL INDUSTRIAL CORRIDOR PROJECT	9/2011	3/2027 (3/2027)	20,084.00 (20,084.00)	9,718.22 (0.00)

			[3/2027]	[20,084.00]	[0]
	<u>Petroleum</u>				
1155	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	169.00 (-) [169.00]	64.63 (0.00) [3]
1156	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	303.00 (-) [303.00]	195.24 (0.00) [18]
1157	DHAMRA HALDIA PIPELINE PROJECT	3/2020	11/2022 (6/2024) [6/2024]	1,030.65 (-) [1,030.65]	913.20 (0.00) [19]
1158	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	4,015.70 (2,994.00) [143]
1159	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	6,492.50 (0.00) [17]
1160	NORTH EAST GAS GRID	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	5,364.95 (0.00) [12]
1161	SRIKAKULAM ANGUL PIPELINE PROJECT	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	2,354.90 (0.00) [26]
	<u>Power</u>				
1162	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.	3/2022	3/2023 (-) [3/2024]	176.22 (-) [176.22]	95.05 (0.00) [0]
1163	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	12/2018 (-) [3/2025]	4,754.42 (-) [9,129.32]	6,453.40 (4,374.90) [75]
1164	EASTERN REGION STRENGTHENING SCHEME XVII(PART B)	2/2017	6/2019 (-) [8/2023]	235.53 (-) [243.74]	170.18 (8.21) [0]
1165	ER WR TRANSMISSION LIMITED	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	0.11 (0.00) [0]
1166	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	3/2015	3/2018 (-) [6/2024]	197.40 (-) [197.40]	161.89 (0.00) [75]
1167	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	8/2017	2/2020 (-) [9/2024]	1,931.39 (-) [2,635.55]	1,959.33 (704.16) [55]
1168	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,876.43 (1,588.67) [72]
1169	NORTH EASTERN REGION STRENGTHENING SCHEME-XII	5/2021	3/2023 (-) [6/2024]	576.42 (-) [576.42]	403.96 (0.00) [15]
1170	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED	8/2022	2/2024 (-) [3/2024]	863.99 (-) [863.99]	518.13 (0.00) [0]
1171	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION	11/2018	11/2021 (-) [4/2024]	241.38 (-) [241.38]	242.75 (0.00) [29]
1172	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	122.39 (0.00) [0]
1173	SYSTEM STRENGTHENING SCHEME	10/2022	10/2025	307.87	46.31

	FOR EASTERN AND NORTH EASTERN REGION		(-) [10/2025]	(-) [307.87]	(0.00) [0]
1174	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B	7/2022	6/2023 (-) [9/2024]	4,546.26 (-) [4,546.26]	1,804.25 (0.00) [15]
1175	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C	7/2022	3/2025 (-) [3/2025]	186.19 (-) [186.19]	15.31 (0.00) [0]
1176	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	461.14 (0.00) [0]
1177	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	26.79 (0.00) [0]
1178	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	2/2022	9/2023 (-) [7/2024]	359.47 (-) [359.47]	118.36 (0.00) [10]
1179	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2022	11/2023 (-) [7/2024]	1,666.00 (-) [1,666.00]	1,119.62 (0.00) [8]
1180	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	116.74 (0.00) [0]
	<u>Railways</u>				
1181	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT	12/2015	12/2023 (-) [8/2027]	1,08,000.00 (-) [1,08,000.00]	59,861.42 (0.00) [44]
1182	CHANDIGARH-BADDI	4/2007	3/2023 (-) [6/2025]	328.14 (-) [1,540.14]	482.67 (1,212.00) [27]
1183	CHHAPRA-BALLIA UP	3/2013	1/2019 (-) [5/2024]	295.00 (954.00) [954.00]	949.30 (659.00) [64]
1184	CHOTTAUDEPUR-DHAR(NL)	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,395.03 (446.37) [57]
1185	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	4/2007	3/2022 (2/2028) [2/2028]	1,640.04 (1,873.10) [2,873.11]	1,637.31 (1,233.07) [71]
1186	DEOBAND (MUZAFFARNAGAR)-ROORKEE NL	4/2007	/ (-) [2/2024]	336.91 (-) [791.39]	572.99 (454.48) [0]
1187	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANPUR AND TANPUR-BANSI PAHARPUR	4/2010	/ (12/2026) [12/2026]	2,030.50 (746.83) [746.83]	39.54 (-1,283.67) [-]
1188	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]
1189	HOTGI-KUDGI-GADAG	3/2015	3/2019 (-) [6/2025]	1,614.59 (1,877.81) [2,458.87]	2,358.05 (844.28) [75]
1190	KAZIPET-BALHRSHA	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,461.70 (845.97) [46]
1191	KAZIPET-VIJAYAWADA 3RD LINE	4/2012	3/2023	1,856.95	1,144.19

	WITH ELECTRIFICATION		(-) [3/2025]	(-) [1,952.68]	(95.73) [24]
1192	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	9/1998	5/2008 (-) [3/2025]	247.66 (-) [8,248.50]	2,500.34 (8,000.84) [202]
1193	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	4/2011	3/2019 (12/2027) [12/2027]	120.70 (-) [2,053.39]	340.67 (1,932.69) [105]
1194	MURKONGSELEK-PASIGHAT NL	4/2011	3/2020 (-) [3/2025]	414.84 (-) [1,175.00]	486.63 (760.16) [60]
1195	NANGALDAM-TALWARA(NL),NR	3/1981	7/2012 (11/2024) [11/2024]	450.00 (2,018.00) [2,017.96]	1,190.75 (1,567.96) [148]
1196	NARAYANGARH TO BHADRAK 3RD LINE (155 KM)	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,462.95 (0.00) [31]
1197	NEW BG LINE FROM BALURGHAT TO HILLY NFR	4/2010	3/2020 (-) [3/2027]	242.22 (-) [632.63]	386.19 (390.41) [84]
1198	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]
1199	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	4/2013	3/2019 (-) [6/2024]	1,798.00 (-) [2,047.51]	2,705.94 (249.51) [63]
1200	PHULERA - DIGANA DOUBLING	5/2015	3/2020 (4/2024) [4/2024]	600.00 (-) [701.81]	694.40 (101.81) [49]
1201	PIRPAINTI-JASIDIH	4/2013	3/2022 (3/2028) [3/2028]	915.98 (-) [2,137.81]	787.84 (1,221.83) [72]
1202	RAYADURGA-TUMKUR NL	4/2007	/ (-) [2/2027]	2,062.30 (2,495.59) [2,495.59]	1,518.08 (433.29) [-]
1203	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]
	Road Transport And Highways				
1204	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000	11/2021	2/2025 (-) [2/2025]	2,155.95 (-) [2,155.95]	1,010.04 (0.00) [0]
1205	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	177.19 (0.00) [0]
1206	VARANASI-AURANGABAD KM.786 TO KM.978.40	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,379.45]	3,901.66 (531.45) [123]
	Shipping And Ports				
1207	JAL MARG VIKAS PROJECT	1/2018	3/2023 (12/2025) [12/2025]	5,369.18 (5,061.15) [5,061.15]	2,951.52 (-308.03) [33]
	Telecommunications				
1208	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	72.00 (0.00) [0]
1209	NETWORK FOR SPECTRUM	3/2012	7/2015 (9/2023) [8/2024]	13,334.00 (34,953.45) [34,953.45]	22,626.69 (21,619.45) [109]

1210	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL	2/2024	8/2025 (-) [8/2025]	810.99 (-) [810.99]	0.00 (0.00) [0]
1211	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	3/2020	6/2021 (11/2021) [10/2024]	461.42 (461.42) [461.42]	160.00 (0.00) [40]
1212	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,556.35]	1,895.39 (11.80) [0]
1213	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and	3/2023	3/2024 (-) [3/2024]	185.27 (-) [239.60]	141.00 (54.33) [0]
	<u>Urban Development</u>				
1214	DELHI GHAZIABAD MEERUT RRTS CORRIDOR	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	20,998.93 (0.00) [0]
	<u>NAGALAND</u>				
	<u>Railways</u>				
1215	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (6,663.00) [6,663.00]	3,294.76 (4,336.48) [132]
	<u>Road Transport And Highways</u>				
1216	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	3/2018	9/2022 (1/2023) [5/2024]	285.68 (-) [285.68]	174.28 (0.00) [20]
1217	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.	2/2017	9/2020 (2/2023) [6/2024]	387.00 (391.02) [391.02]	386.81 (4.02) [45]
1218	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [6/2024]	500.09 (698.81) [698.81]	365.22 (198.72) [19]
1219	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	182.21 (0.00) [0]
1220	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (1/2026) [1/2026]	355.79 (-) [355.79]	109.24 (0.00) [43]
1221	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [4/2024]	361.53 (365.42) [365.42]	92.56 (3.89) [22]
1222	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV)	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]
1223	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (11/2025) [11/2025]	330.80 (-) [330.80]	83.11 (0.00) [47]
1224	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	160.97 (0.00) [0]
1225	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	98.69 (0.00) [0]
1226	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	61.35 (0.00) [0]

	325.440 (5- LEGGED J				
1227	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]
1228	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES	8/2020	4/2022 (4/2023) [2/2025]	202.36 (-) [202.36]	69.55 (0.00) [34]
1229	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	156.81 (0.00) [23]
1230	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	97.45 (0.00) [0]
1231	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	137.63 (0.00) [0]
1232	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	70.01 (0.00) [0]
1233	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (11/2022) [12/2023]	373.07 (489.01) [387.00]	382.50 (13.93) [0]
1234	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (9/2025) [9/2025]	429.52 (562.98) [429.52]	269.56 (0.00) [37]
1235	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [0]
1236	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
1237	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (199.02) [199.02]	7.98 (21.25) [0]
1238	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (9/2024) [9/2024]	258.52 (-) [258.52]	59.40 (0.00) [18]
1239	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (5/2024) [5/2024]	315.63 (-) [315.63]	84.09 (0.00) [25]
1240	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
1241	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (6/2025) [6/2025]	192.93 (-) [192.93]	37.57 (0.00) [0]
1242	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]

1243	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	0.00 (0.00) [0]
1244	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C	12/2022	2/2026 (-) [2/2026]	442.54 (-) [442.54]	0.00 (0.00) [0]
1245	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN	12/2022	2/2026 (-) [2/2026]	497.18 (-) [497.18]	0.00 (0.00) [0]
1246	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	99.03 (0.00) [0]
1247	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO	3/2021	2/2024 (7/2024) [7/2024]	226.44 (-) [226.44]	97.60 (0.00) [5]
	<u>ODISHA</u>				
	<u>Coal</u>				
1248	BALARAM EXPANSION OCP	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	1,084.12 (0.00) [0]
1249	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	5/2014	3/2019 (-) [3/2027]	479.15 (-) [479.15]	263.52 (0.00) [96]
1250	BHUBANESWARI EXPANSION OCP	8/2020	3/2031 (-) [3/2031]	3,145.45 (-) [3,145.45]	1,201.38 (0.00) [0]
1251	GARJANBAHAL OCP	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	814.68 (0.00) [60]
1252	GOPALJI-KANIHA OCP	8/2020	3/2028 (-) [3/2028]	8,416.19 (-) [8,416.19]	1,731.58 (0.00) [0]
1253	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	2,209.30 (0.00) [0]
1254	KULDA EXPANSION OCP- 15 MTY	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	193.72 (0.00) [96]
1255	NAINI COAL MINE	3/2020	3/2024 (-) [3/2026]	494.30 (-) [494.30]	491.33 (0.00) [24]
1256	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)	1/2024	5/2029 (-) [5/2029]	27,213.00 (-) [27,213.00]	821.85 (0.00) [0]
1257	REORGANISATION OF BHARATPUR OCP EXPANSION	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,562.25 (0.00) [0]
1258	RPR OF HINGULA -II EXPANSION PH- III	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	1,085.53 (0.00) [0]
1259	SIARMAL OCP (40.00MTY)	5/2014	3/2026 (-) [3/2026]	3,756.36 (-) [3,756.36]	3,486.64 (0.00) [0]
1260	SUBHADRA OCP	5/2021	3/2027 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	1,243.55 (0.00) [24]

1261	TALABIRA II AND III OCP	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,243.84 (0.00) [0]
	<u>Department Of Higher Education</u>				
1262	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR	1/2019	3/2022 (-) [7/2024]	790.79 (-) [790.79]	620.36 (0.00) [28]
	<u>Mines</u>				
1263	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4/2021 (9/2025) [9/2025]	4,103.00 (5,677.40) [5,677.40]	2,982.27 (1,574.40) [53]
1264	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA	9/2019	3/2023 (5/2024) [5/2024]	225.79 (44.87) [270.66]	5.00 (44.87) [14]
1265	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	108.93 (226.00) [58]
1266	POTTANGI BAUXITE MINES	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	639.16 (-56.00) [5]
1267	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN	11/2017	4/2021 (5/2025) [5/2025]	483.00 (483.00) [483.00]	309.21 (0.00) [49]
1268	UTKAL D AND E COAL BLOCK	5/2016	1/2020 (11/2023) [3/2024]	534.00 (667.23) [1,021.97]	749.83 (487.97) [0]
	<u>Petroleum</u>				
1269	ADDITIONAL STORAGE TANKS AT PARADIP	11/2018	9/2021 (4/2024) [12/2024]	462.30 (543.00) [543.00]	434.91 (80.70) [39]
1270	Fuel Quality Upgradation Project at Paradip Refinery	5/2019	8/2021 (3/2024) [12/2024]	3,361.00 (-) [3,361.00]	2,645.46 (0.00) [40]
1271	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	6/2019	9/2022 (3/2024) [12/2024]	427.10 (427.10) [427.10]	269.01 (0.00) [27]
1272	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY	7/2020	1/2024 (4/2025) [4/2025]	13,805.00 (-) [13,805.00]	5,916.59 (0.00) [15]
	<u>Power</u>				
1273	EASTERN REGION EXPANSION SCHEME XXIX	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	240.01 (0.00) [0]
1274	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	1,405.09 (0.00) [0]
	<u>Railways</u>				
1275	BAGHUAPAL FLY OVER (20 KM)	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]
1276	BHADRAK - NERGUNDI 3RD LINE	3/2013	10/2020 (-) [2/2025]	843.04 (-) [843.04]	960.70 (0.00) [52]
1277	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]
1278	BUDHAPANK - SALEGAON VIA	4/2015	12/2018	1,172.92	1,421.43

	RAJATGARH 3RD AND 4TH LINE.		(-) [2/2025]	(-) [1,172.92]	(0.00) [74]
1279	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]
1280	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]
1281	JAGADALPUR-KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2024]	1,547.38 (-) [1,547.38]	1,120.42 (0.00) [0]
1282	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	4/2015	11/2018 (-) [3/2025]	701.61 (-) [810.02]	179.43 (108.41) [76]
1283	JEYPORE MALKANGIRI NEW LINE	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	150.72 (0.00) [0]
1284	JEYPORE NABARANGPUR NEWLINE	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]
1285	KHURDA ROAD-BOLANGIR(NL)ECOR	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [3,791.66]	3,584.39 (868.53) [213]
1286	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	10.00 (0.00) [0]
1287	KORAPUT - SINGAPUR ROAD DOUBLING	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,364.62 (0.00) [48]
1288	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	9/2022	9/2026 (-) [3/2026]	209.75 (-) [244.99]	6.51 (35.24) [-6]
1289	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]
1290	TALCHER-BIMALAGARH(NL)(ECOR)	4/2005	6/2021 (-) [3/2026]	810.78 (-) [1,928.07]	1,409.30 (1,117.29) [57]
1291	VIZIANAGARAM -SAMABALPUR 3RD LINE	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [4,803.16]	4,535.03 (2,467.49) [24]
Road Transport And Highways					
1292	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5	8/2022	1/2025 (-) [1/2025]	153.61 (-) [153.61]	0.00 (0.00) [0]
1293	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD	12/2021	9/2024 (-) [3/2025]	714.00 (714.00) [714.00]	319.30 (0.00) [6]
1294	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8	12/2021	10/2024 (-) [10/2024]	1,592.00 (1,592.00) [1,592.00]	656.41 (0.00) [0]
1295	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE –	8/2021	6/2024 (-) [12/2024]	1,460.00 (1,460.00) [1,460.00]	682.34 (0.00) [6]
1296	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-	9/2021	5/2024 (-)	1,734.00 (1,734.00)	845.60 (0.00)

	CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG		[3/2025]	[1,734.00]	[10]
1297	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3)	3/2021	4/2024 (-) [10/2024]	1,249.00 (-) [1,249.00]	344.40 (0.00) [6]
1298	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1)	2/2021	3/2024 (-) [10/2024]	586.00 (-) [586.00]	157.91 (0.00) [7]
1299	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2)	2/2021	3/2024 (-) [6/2024]	925.00 (-) [925.00]	378.82 (0.00) [3]
1300	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4)	2/2021	3/2024 (-) [8/2024]	593.00 (-) [593.00]	214.45 (0.00) [5]
1301	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000	8/2020	3/2022 (-) [5/2024]	200.00 (154.73) [154.73]	137.04 (-45.27) [26]
1302	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT	12/2021	5/2025 (5/2025) [5/2025]	324.09 (-) [324.09]	61.55 (0.00) [0]
1303	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA)	3/2021	6/2024 (11/2024) [11/2024]	154.05 (-) [154.05]	33.45 (0.00) [5]
1304	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING	3/2021	3/2024 (11/2024) [11/2024]	196.94 (-) [196.94]	51.20 (0.00) [8]
1305	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM	2/2022	10/2025 (10/2025) [10/2025]	238.78 (-) [238.78]	9.89 (0.00) [0]
1306	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE	2/2022	11/2024 (11/2024) [11/2024]	157.49 (-) [157.49]	58.91 (0.00) [0]
1307	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI	1/2022	4/2025 (4/2025) [4/2025]	300.33 (-) [300.33]	154.72 (0.00) [0]
1308	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM	11/2021	6/2025 (-) [6/2025]	154.49 (-) [154.49]	38.03 (0.00) [0]
1309	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR	6/2020	12/2023 (12/2024) [12/2024]	414.24 (-) [414.24]	226.23 (0.00) [12]
1310	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S	9/2016	8/2019 (-) [6/2024]	2,510.04 (-) [2,510.04]	1,040.74 (0.00) [58]
1311	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM	12/2023	12/2025 (-) [12/2025]	762.75 (-) [762.75]	38.10 (0.00) [0]
1312	REHABILITATION AND UP	12/2023	12/2025	742.25	37.10

	GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM		(-) [12/2025]	(-) [742.25]	(0.00) [0]
1313	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM.	12/2023	12/2025 (-) [12/2025]	711.00 (-) [711.00]	35.60 (0.00) [0]
1314	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (	1/2018	8/2022 (-) [10/2024]	633.68 (492.83) [633.68]	560.38 (0.00) [26]
1315	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	1/2018	8/2021 (-) [6/2024]	614.48 (503.30) [757.12]	664.48 (142.64) [34]
1316	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	1/2018	6/2021 (6/2024) [6/2024]	503.88 (609.03) [609.03]	327.05 (105.15) [36]
1317	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO	12/2017	7/2020 (-) [9/2024]	686.65 (565.00) [686.65]	559.26 (0.00) [50]
1318	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	1/2018	9/2020 (-) [9/2024]	686.65 (504.09) [1,015.16]	435.85 (328.51) [48]
1319	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	1/2018	9/2021 (-) [7/2024]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [34]
1320	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	204.49 (0.00) [0]
1321	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.	8/2016	2/2017 (6/2024) [6/2024]	287.70 (-) [287.70]	268.80 (0.00) [88]
1322	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA	12/2016	8/2018 (6/2024) [6/2024]	223.50 (-) [223.50]	220.50 (0.00) [70]
1323	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA	3/2018	8/2018 (8/2024) [8/2024]	199.16 (-) [199.16]	155.10 (0.00) [72]
	Steel				
1324	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	305.27 (0.00) [0]
1325	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	5/2023 (-) [8/2024]	377.18 (-) [377.18]	365.30 (0.00) [15]
	PUNJAB				
	Department Of Higher Education				
1326	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.	10/2019	5/2022 (-) [12/2024]	348.24 (-) [348.24]	242.25 (0.00) [31]
	Petroleum				

1327	BHATINDA SANGRUR PIPELINE	11/2021	5/2024 (-) [2/2025]	367.00 (-) [367.00]	246.01 (0.00) [9]
1328	CGD PROJECT AT PATHANKOT DISTRICT	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	7.22 (0.00) [0]
1329	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB	5/2020	2/2023 (7/2024) [7/2024]	1,421.46 (-) [1,421.46]	1,266.70 (0.00) [17]
	Railways				
1330	FEROZPUR - PATTI (25.72 KM)	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]
1331	LUDHIANA MULLANPUR DOUBLING	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]
1332	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]
1333	RAJPURA-BHATINDA (172.64 KM)	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]
	Road Transport And Highways				
1334	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	222.00 (0.00) [0]
1335	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	322.77 (0.00) [0]
1336	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	105.75 (0.00) [0]
1337	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA	8/2021	6/2025 (-) [6/2025]	809.51 (-) [809.51]	124.60 (0.00) [0]
1338	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE	10/2021	6/2025 (-) [6/2025]	1,003.38 (-) [1,003.38]	199.03 (0.00) [0]
1339	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0	12/2020	6/2023 (2/2024) [2/2024]	366.85 (366.85) [366.85]	267.74 (0.00) [0]
1340	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70	3/2021	10/2025 (-) [10/2025]	1,801.37 (-) [1,801.37]	653.74 (0.00) [0]
1341	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD	6/2021	9/2025 (9/2025) [9/2025]	906.51 (906.51) [906.51]	134.05 (0.00) [0]
1342	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	632.67 (0.00) [0]
1343	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN.	3/2021	10/2025 (10/2025)	2,029.17 (2,029.00)	84.23 (-0.17)

	WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI		[10/2025]	[2,029.00]	[0]
1344	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K	3/2022	10/2025 (-) [10/2025]	1,641.66 (-) [1,641.66]	25.00 (0.00) [0]
1345	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	225.00 (0.00) [0]
1346	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0.	12/2020	8/2025 (8/2025) [8/2025]	757.13 (757.00) [757.00]	246.51 (-0.13) [0]
1347	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV	12/2020	9/2023 (6/2024) [9/2023]	524.88 (-) [524.88]	142.81 (0.00) [0]
1348	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM	1/2021	5/2024 (-) [5/2024]	1,741.86 (-) [1,741.86]	984.19 (0.00) [0]
1349	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	163.58 (0.00) [0]
1350	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	3/2017	3/2020 (12/2024) [12/2024]	754.54 (808.60) [808.60]	800.29 (54.06) [57]
1351	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR	3/2021	10/2024 (-) [10/2024]	1,641.75 (-) [1,641.75]	164.43 (0.00) [0]
1352	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRA ROAD (SH-1	12/2020	1/2024 (5/2024) [5/2024]	733.00 (-) [733.00]	833.84 (0.00) [4]
1353	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH-	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	539.36 (0.00) [7]
1354	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR-	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	66.23 (0.00) [0]
1355	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH	1/2020	4/2026 (-) [4/2026]	2,165.23 (-) [2,165.23]	86.76 (0.00) [0]
1356	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	672.37 (0.00) [3]
1357	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	279.22 (0.00) [14]
1358	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	700.45 (0.00) [3]
1359	DELHI-AMRITSAR-KATRA	12/2020	4/2024	881.00	831.07

	EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO		(7/2024) [7/2024]	(-) [881.00]	(0.00) [3]
1360	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	923.03 (0.00) [0]
1361	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	384.91 (0.00) [0]
1362	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V	1/2021	1/2024 (5/2024) [5/2024]	1,060.29 (-) [1,060.29]	975.55 (0.00) [4]
1363	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE	5/2020	12/2024 (6/2025) [6/2025]	864.23 (864.23) [864.23]	434.88 (0.00) [6]
1364	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200	10/2017	10/2019 (-) [12/2023]	1,069.59 (-) [1,069.59]	739.08 (0.00) [0]
1365	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	3/2018	11/2020 (-) [6/2024]	170.57 (192.48) [150.00]	104.98 (-20.57) [43]
1366	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	3/2018	8/2020 (-) [3/2023]	293.64 (-) [293.64]	295.46 (0.00) [0]
1367	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES- FEROZEPUR-MUKTS	3/2021	10/2023 (-) [4/2025]	263.19 (-) [220.00]	30.00 (-43.19) [18]
1368	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA	3/2018	8/2020 (-) [7/2024]	293.10 (341.84) [315.00]	306.60 (21.90) [47]
1369	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM	3/2022	10/2023 (-) [4/2025]	152.58 (-) [152.58]	33.45 (0.00) [18]
	RAJASTHAN				
	Atomic Energy				
1370	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016 (-) [12/2026]	12,320.00 (22,924.00) [22,924.00]	18,264.00 (10,604.00) [120]
	Civil Aviation				
1371	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	71.45 (0.00) [0]
1372	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING	6/2023	3/2026 (-) [3/2026]	887.00 (-) [887.00]	44.54 (0.00) [0]
	Coal				
1373	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)	3/2023	9/2024 (-) [9/2024]	1,813.00 (-) [1,813.00]	233.81 (0.00) [0]
	Petroleum				
1374	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS	3/2022	3/2030 (-)	575.00 (-)	72.55 (0.00)

			[3/2030]	[575.00]	[0]
1375	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI	3/2022	3/2030 (-) [3/2030]	1,751.00 (-) [1,751.00]	128.83 (0.00) [0]
1376	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS	12/2022	6/2030 (-) [6/2030]	3,207.00 (-) [3,207.00]	0.00 (0.00) [0]
1377	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE	12/2021	10/2024 (12/2024) [12/2024]	9,028.00 (-) [9,028.00]	4,998.32 (0.00) [2]
1378	RAJASTHAN REFINERY PROJECT	10/2017	10/2022 (3/2025) [3/2025]	43,129.00 (72,937.00) [72,937.00]	44,265.95 (29,808.00) [29]
1379	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER	12/2023	12/2026 (-) [12/2026]	461.05 (-) [461.05]	1.72 (0.00) [0]
	<u>Power</u>				
1380	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	330.17 (0.00) [0]
1381	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME	5/2022	11/2023 (-) [12/2024]	1,677.12 (-) [1,677.12]	661.23 (0.00) [13]
1382	ANTA SOLAR 90 MW	1/2021	3/2022 (2/2025) [3/2024]	382.22 (509.85) [382.22]	60.74 (0.00) [0]
1383	BHADLA-II 500MW SOLAR PV PROJECT	6/2022	3/2024 (12/2024) [12/2024]	2,598.92 (-) [2,598.92]	1.75 (0.00) [9]
1384	BHENSARA 320 MW	1/2021	7/2022 (3/2024) [3/2024]	1,221.73 (-) [1,221.73]	147.15 (0.00) [0]
1385	CHHATTARGARH 150 MW	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	243.12 (0.00) [0]
1386	NOKH PLOT-1 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,352.71 (-) [1,352.71]	66.50 (0.00) [13]
1387	NOKH PLOT-2 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,409.52 (-) [1,409.52]	84.11 (0.00) [13]
1388	NOKH PLOT-3 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,426.94 (-) [1,426.94]	114.86 (0.00) [13]
1389	SAMBHU KI BHURJ-II SOLAR 300MW	3/2020	9/2021 (9/2024) [9/2024]	1,782.00 (-) [1,782.00]	1,254.54 (0.00) [36]
1390	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR	2/2023	5/2024 (-) [5/2024]	200.58 (-) [200.58]	127.39 (0.00) [0]
1391	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR	6/2023	1/2025 (-) [12/2024]	202.39 (-) [202.39]	0.84 (0.00) [-1]
1392	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD	1/2020	1/2021 (-) [5/2023]	562.86 (-) [545.88]	409.34 (-16.98) [0]
1393	TRANSMISSION SYSTEM	5/2021	9/2022	1,184.88	652.69

	STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA		(-) [5/2024]	(-) [1,184.88]	(0.00) [20]
1394	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [5/2024]	713.82 (-) [713.82]	421.85 (0.00) [17]
1395	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [9/2024]	1,562.00 (-) [1,562.00]	1,007.25 (0.00) [21]
1396	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [9/2024]	1,006.00 (-) [1,006.00]	845.11 (0.00) [21]
1397	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [12/2023]	353.85 (-) [353.85]	229.60 (0.00) [0]
1398	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,265.34 (0.00) [0]
1399	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]
1400	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1	9/2023	4/2025 (-) [4/2025]	2,191.00 (-) [2,191.00]	79.86 (0.00) [0]
1401	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1	10/2023	4/2025 (-) [4/2025]	1,796.00 (-) [1,796.00]	129.48 (0.00) [0]
1402	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2	11/2023	6/2025 (-) [6/2025]	428.00 (-) [428.00]	0.00 (0.00) [0]
1403	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H	10/2023	4/2025 (-) [4/2025]	2,211.00 (-) [2,211.00]	96.83 (0.00) [0]
1404	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J	12/2022	3/2025 (-) [3/2025]	331.00 (-) [331.00]	4.66 (0.00) [0]
	<u>Railways</u>				
1405	AGRA FORT-BANDIKUI	6/2022	6/2027 (5/2026) [5/2026]	1,389.81 (987.83) [987.83]	0.21 (-401.98) [-13]
1406	DAUSA-GANGAPUR CITY(NL),NWR	2/1997	2/2019 (-) [3/2024]	410.08 (-) [1,020.00]	1,028.44 (609.92) [0]
1407	DEDICATED TEST TRACK FOR RDSO (PHASE II)	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	439.02 (0.00) [-23]
1408	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM)	2/2023	2/2028 (-) [1/2026]	422.60 (-) [422.60]	47.05 (0.00) [-25]
1409	GC OF NATHDWARA - DEVGARH	1/2023	6/2028	968.92	97.24

	MADARIYA (82.5KM)		(-) [1/2027]	(-) [968.92]	(0.00) [-17]
1410	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO	4/2019	3/2025 (-) [3/2025]	528.48 (-) [528.48]	304.74 (0.00) [0]
1411	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	0.00 (-64.46) [-6]
	Road Transport And Highways				
1412	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	345.13 (0.00) [0]
1413	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	143.61 (0.00) [0]
1414	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG-	2/2021	1/2024 (-) [5/2024]	240.99 (-) [240.99]	233.39 (0.00) [4]
1415	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	401.78 (0.00) [0]
1416	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	561.95 (0.00) [0]
1417	4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II)	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	174.04 (0.00) [0]
1418	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II.	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	207.23 (0.00) [8]
1419	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I.	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	227.12 (0.00) [8]
1420	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I.	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	132.67 (0.00) [6]
1421	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00	8/2022	6/2024 (-) [6/2024]	409.64 (-) [409.64]	166.18 (0.00) [0]
1422	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	136.23 (0.00) [0]
1423	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	142.69 (0.00) [0]
1424	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA	2/2018	4/2021 (5/2024) [5/2024]	741.86 (649.00) [649.00]	672.53 (-92.86) [37]
1425	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION	11/2019	12/2022 (4/2024) [6/2023]	1,658.06 (-) [1,658.06]	157.41 (0.00) [0]

	WITH M				
1426	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA	11/2019	10/2022 (6/2024) [7/2023]	1,272.97 (-) [1,272.97]	532.30 (0.00) [0]
1427	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL	11/2019	5/2023 (4/2024) [5/2023]	1,640.10 (-) [1,640.10]	1,152.03 (0.00) [0]
1428	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON	11/2019	3/2023 (4/2024) [8/2023]	1,425.02 (-) [1,425.02]	1,340.44 (0.00) [0]
1429	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S	11/2019	12/2023 (4/2024) [12/2023]	1,341.36 (-) [1,341.36]	1,035.11 (0.00) [0]
1430	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	11/2019	5/2023 (4/2024) [7/2023]	1,119.35 (-) [1,119.35]	1,361.50 (0.00) [0]
1431	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH	7/2020	1/2024 (9/2025) [9/2025]	1,788.69 (-) [1,788.69]	688.44 (0.00) [20]
1432	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE	11/2019	1/2023 (1/2024) [1/2024]	952.57 (-) [952.57]	892.27 (0.00) [0]
1433	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6)	10/2019	8/2023 (5/2024) [5/2024]	846.59 (-) [846.59]	114.28 (0.00) [9]
1434	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7)	10/2019	7/2023 (5/2024) [5/2024]	662.08 (-) [662.08]	78.18 (0.00) [10]
1435	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8)	10/2019	10/2023 (5/2024) [5/2024]	839.63 (-) [839.63]	156.05 (0.00) [7]
1436	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO	12/2017	12/2020 (5/2024) [5/2024]	1,308.73 (-) [1,308.73]	656.10 (0.00) [41]
1437	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	2/2019	10/2023 (4/2024) [10/2023]	738.90 (-) [738.90]	882.77 (0.00) [0]
1438	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)	2/2019	10/2023 (4/2024) [10/2023]	755.16 (-) [755.16]	897.48 (0.00) [0]
1439	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	4/2017	4/2020 (6/2024) [6/2024]	894.00 (-) [929.32]	915.67 (35.32) [50]
1440	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan.	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	66.57 (0.00) [0]
1441	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO	2/2022	9/2025 (-) [9/2025]	838.43 (-) [838.43]	72.00 (0.00) [0]
1442	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAU SECTION BY EXECUTING	3/2020	10/2022 (12/2024) [12/2024]	255.23 (-) [255.23]	240.00 (0.00) [26]

	BALANCE WORK FRO				
1443	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	289.31 (0.00) [0]
1444	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	92.29 (0.00) [0]
1445	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	104.08 (0.00) [0]
1446	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	56.33 (0.00) [0]
1447	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	104.69 (0.00) [0]
	<u>SIKKIM</u>				
	<u>Civil Aviation</u>				
1448	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST	11/2023	6/2026 (-) [6/2026]	323.26 (-) [323.26]	6.01 (0.00) [0]
	<u>Department Of Higher Education</u>				
1449	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	121.42 (-10.51) [-1]
	<u>Power</u>				
1450	RANGIT IV HE PROJECT	3/2021	5/2024 (-) [5/2025]	938.29 (-) [1,871.23]	1,035.33 (932.94) [12]
1451	TEESTA VI HE PROJECT	3/2019	3/2024 (-) [12/2027]	5,748.04 (-) [5,748.04]	3,489.93 (0.00) [45]
	<u>Railways</u>				
1452	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [0]
	<u>Road Transport And Highways</u>				
1453	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [6/2024]	230.45 (244.91) [244.91]	198.24 (14.46) [14]
1454	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	259.07 (-14.63) [14]
1455	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	8/2020	4/2023 (1/2024) [5/2024]	311.00 (273.78) [273.78]	143.52 (-37.22) [13]
1456	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER	7/2020	4/2023 (10/2023) [3/2024]	345.38 (395.59) [395.59]	267.24 (50.21) [0]

	INCLUDING GEOMETRIC IMPROV				
1457	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [10/2024]	183.31 (439.56) [439.56]	346.67 (256.25) [29]
1458	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	5/2023 (-) [1/2025]	262.84 (414.20) [414.20]	216.21 (151.36) [20]
1459	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	148.25 (0.00) [0]
1460	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	287.51 (0.00) [0]
1461	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [5/2024]	290.05 (-) [290.05]	218.36 (0.00) [43]
1462	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	257.09 (-30.19) [9]
1463	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	159.53 (0.00) [0]
1464	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [6/2024]	295.97 (-) [295.97]	129.53 (0.00) [14]
1465	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (1/2024) [1/2024]	242.97 (-) [244.45]	130.66 (1.48) [0]
1466	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (5/2023) [6/2024]	292.80 (-) [292.80]	156.94 (0.00) [25]
1467	RISHI BORDER- ROLEP- MENLA PKG- 2A	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	139.30 (0.00) [16]
1468	RISHI BORDER- ROLEP- MENLA PKG- 3B	12/2020	2/2024 (4/2025) [4/2025]	410.60 (379.30) [379.30]	178.57 (-31.30) [14]
1469	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]
	<u>TAMIL NADU</u>				
	<u>Atomic Energy</u>				
1470	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6	6/2017	9/2027 (-) [9/2027]	49,621.00 (-) [49,621.00]	15,783.00 (0.00) [0]
1471	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	3/2013	11/2020 (-) [11/2026]	39,849.00 (68,893.00) [68,893.00]	43,356.00 (29,044.00) [72]
1472	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	9/2003	9/2010 (-)	3,492.00 (-)	6,517.22 (4,178.00)

			[12/2024]	[7,670.00]	[171]
	<u>Civil Aviation</u>				
1473	DEVELOPMENT OF TUTICORIN AIRPORT	6/2019	3/2022 (7/2024) [7/2024]	380.87 (442.21) [442.21]	260.17 (61.34) [28]
1474	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	6/2018	2/2022 (-) [12/2025]	2,467.00 (-) [2,467.00]	1,466.53 (0.00) [46]
1475	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	8/2018	10/2021 (-) [12/2023]	951.28 (-) [1,112.49]	1,090.50 (161.21) [0]
	<u>Coal</u>				
1476	JAWAHAR KHANI OPENCAST (JK OC) MINE	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	45.15 (0.00) [0]
	<u>Finance</u>				
1477	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	205.72 (53.00) [0]
1478	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	223.39 (0.00) [0]
	<u>Mines</u>				
1479	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	9/2017	6/2019 (3/2024) [12/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [66]
	<u>Petroleum</u>				
1480	CBR 9 MMTA PROJECT	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [36,354.00]	1,124.59 (4,774.00) [0]
1481	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	137.28 (0.00) [0]
1482	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	3/2030 (-) [3/2030]	2,998.00 (-) [2,998.00]	326.22 (0.00) [0]
1483	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	55.79 (0.00) [0]
1484	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	77.34 (0.00) [0]
1485	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	74.83 (0.00) [0]
1486	CGD PROJECT AT SALEM DISTRICT	10/2018	3/2030 (-) [3/2030]	1,304.00 (-) [1,304.00]	107.78 (0.00) [0]
1487	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS	12/2022	3/2030 (-) [3/2030]	3,685.00 (-) [3,685.00]	0.00 (0.00) [0]
1488	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	638.71 (0.00) [15]
1489	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	5/2016	12/2018 (3/2024) [12/2024]	4,497.00 (6,025.00) [6,025.00]	5,476.87 (1,528.00) [72]
1490	EXTENSION OF ASANUR-SANKARI	1/2023	1/2025	346.70	1.51

	SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)		(-) [1/2025]	(-) [346.70]	(0.00) [0]
1491	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI	1/2022	7/2024 (12/2024) [12/2024]	827.00 (-) [827.00]	417.26 (0.00) [5]
1492	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	2/2017 (10/2025) [10/2025]	678.00 (1,732.00) [1,732.00]	532.00 (1,054.00) [104]
1493	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI)	1/2022	7/2024 (5/2026) [5/2026]	829.00 (-) [829.00]	151.50 (0.00) [22]
1494	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	10/2020	12/2023 (8/2024) [8/2024]	1,398.00 (1,587.00) [1,587.00]	1,048.67 (189.00) [8]
	<u>Power</u>				
1495	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	5/2017	7/2019 (-) [2/2024]	186.17 (-) [219.66]	180.54 (33.49) [0]
	<u>Railways</u>				
1496	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)	3/2022	3/2026 (7/2024) [9/2024]	359.60 (274.20) [274.20]	158.30 (-85.40) [-18]
1497	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM)	1/2006	3/2025 (8/2024) [12/2025]	417.50 (-) [419.44]	29.36 (1.94) [9]
1498	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	4/2006	6/2013 (7/2024) [9/2024]	495.74 (-) [734.01]	682.15 (238.27) [135]
1499	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	1/2019	3/2026 (8/2024) [12/2024]	304.22 (-) [373.42]	213.04 (69.20) [-15]
1500	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	9/2007	2/2019 (-) [3/2027]	724.69 (-) [3,118.34]	1,956.62 (2,393.65) [97]
1501	MORAPPUR-DHARMAPURI	2/2019	3/2028 (3/2027) [3/2027]	358.95 (-) [358.95]	36.85 (0.00) [-12]
1502	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	7/2008	3/2026 (3/2027) [3/2027]	677.12 (-) [788.05]	105.18 (110.93) [12]
1503	TIDIVANAM-NAGARI (NL)	9/2006	/ (12/2026) [3/2027]	582.83 (-) [3,631.34]	830.26 (3,048.51) [-]
	<u>Road Transport And Highways</u>				
1504	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209	1/2019	1/2023 (9/2024) [9/2024]	1,051.69 (-) [1,051.69]	481.37 (0.00) [20]
1505	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)	1/2019	12/2022 (5/2024) [5/2024]	1,409.38 (-) [1,409.38]	604.03 (0.00) [17]
1506	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383	6/2018	3/2022 (-) [10/2024]	1,103.86 (-) [1,103.86]	461.32 (0.00) [31]
1507	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)	1/2019	10/2022 (12/2023) [12/2023]	1,518.53 (-) [1,607.54]	915.40 (89.01) [0]

1508	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD)	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	334.05 (0.00) [28]
1509	4-LANNING OF STHIYATHOPU-CHOLOPURAM	9/2017	8/2020 (6/2024) [6/2024]	1,227.87 (-) [1,227.87]	1,391.96 (0.00) [46]
1510	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2/2021	7/2024 (-) [12/2024]	2,948.31 (3,516.83) [3,516.83]	659.75 (568.52) [5]
1511	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S	3/2023	8/2025 (-) [8/2025]	1,141.78 (-) [1,141.78]	64.27 (0.00) [0]
1512	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744	3/2022	2/2025 (-) [2/2025]	1,076.97 (-) [1,076.97]	267.12 (0.00) [0]
1513	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND	2/2022	4/2025 (-) [4/2025]	1,097.59 (-) [1,097.59]	314.95 (0.00) [0]
1514	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH	11/2021	2/2023 (-) [4/2024]	463.44 (463.44) [463.44]	329.70 (0.00) [14]
1515	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	1/2019	5/2021 (-) [12/2024]	819.89 (-) [922.85]	361.98 (102.96) [43]
1516	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83)	10/2020	5/2023 (12/2024) [12/2024]	434.12 (-) [434.12]	258.89 (0.00) [19]
1517	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]
1518	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	12/2020	7/2024 (-) [7/2024]	843.48 (1,051.36) [1,051.36]	347.02 (207.88) [0]
1519	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	11/2020	8/2024 (-) [12/2024]	1,155.49 (1,458.45) [1,458.45]	424.27 (302.96) [4]
1520	BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1	10/2020	5/2024 (-) [8/2024]	1,023.91 (1,341.51) [1,341.51]	489.07 (317.60) [3]
1521	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6	2/2022	8/2022 (-) [10/2024]	191.33 (-) [191.33]	100.42 (0.00) [26]
1522	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234	1/2022	11/2024 (-) [11/2024]	221.03 (243.95) [243.95]	111.99 (22.92) [0]
1523	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI	3/2023	5/2026 (-) [5/2026]	1,382.00 (-) [1,382.00]	0.00 (0.00) [0]

1524	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,618.96 (-) [1,618.96]	0.00 (0.00) [0]
1525	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,301.37 (-) [1,301.37]	0.00 (0.00) [0]
1526	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,207.40 (-) [1,207.40]	0.00 (0.00) [0]
1527	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F	4/2022	5/2025 (-) [5/2025]	1,260.74 (-) [1,260.74]	302.12 (0.00) [0]
1528	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460	2/2019	8/2023 (12/2024) [12/2024]	1,291.37 (-) [1,291.37]	215.02 (0.00) [16]
1529	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	3/2018	11/2020 (4/2023) [4/2023]	628.71 (-) [756.13]	583.02 (127.42) [0]
1530	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	2/2019	5/2024 (-) [11/2024]	1,008.99 (1,360.53) [1,360.53]	158.11 (351.54) [6]
1531	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000	2/2019	12/2025 (12/2025) [12/2025]	825.94 (1,116.13) [1,116.13]	51.76 (290.19) [0]
1532	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,757.27]	49.69 (6.09) [0]
1533	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU	10/2022	11/2024 (-) [11/2024]	172.15 (-) [172.15]	34.65 (0.00) [0]
1534	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	3/2018	1/2022 (12/2024) [12/2024]	2,120.40 (2,565.63) [2,565.63]	1,428.96 (445.23) [35]
1535	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	3/2018	10/2020 (1/2025) [1/2025]	1,872.68 (2,661.51) [2,756.09]	1,065.91 (883.41) [51]
1536	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM	2/2019	12/2023 (12/2024) [12/2024]	1,243.57 (-) [1,243.57]	171.63 (0.00) [12]
1537	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	3/2018	11/2021 (12/2024) [12/2024]	998.70 (1,358.32) [1,358.32]	861.94 (359.62) [37]
1538	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3	3/2018	10/2022 (1/2024) [1/2024]	505.35 (-) [837.69]	376.61 (332.34) [0]
1539	FOUR LANNING OF CHOLOPURAM-THANJAVUR	8/2017	9/2020 (6/2024) [6/2024]	1,176.37 (-) [1,176.37]	1,422.50 (0.00) [45]

1540	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65.	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	313.10 (0.00) [50]
1541	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	3/2018	11/2021 (12/2024) [12/2024]	1,294.47 (1,588.40) [1,588.40]	770.07 (293.93) [37]
1542	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	10/2018	2/2021 (-) [12/2024]	707.90 (766.51) [766.51]	401.98 (58.61) [46]
1543	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS	2/2019	3/2021 (-) [10/2023]	166.90 (-) [166.90]	121.94 (0.00) [0]
1544	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE	3/2023	7/2024 (-) [8/2024]	200.30 (-) [200.30]	32.76 (0.00) [1]
1545	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	7/2022	8/2023 (-) [3/2024]	186.50 (210.81) [210.81]	12.92 (24.31) [0]
1546	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8	8/2020	2/2021 (-) [5/2024]	302.62 (345.62) [345.62]	324.68 (43.00) [39]
	<u>Urban Development</u>				
1547	CHENNAI METRO RAIL LTD (PHASE 1 EXT)	6/2016	3/2018 (-) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]
1548	CHENNAI METRO RAIL LTD (PHASE 1)	2/2009	12/2015 (-) [0/0]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]
	<u>TELANGANA</u>				
	<u>Civil Aviation</u>				
1549	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	303.22 (0.00) [0]
	<u>Coal</u>				
1550	GODAVARIKHANI COAL MINE	7/2019	3/2023 (-) [3/2025]	438.98 (-) [438.98]	144.22 (0.00) [24]
1551	GOLETI OPENCAST MINE	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	44.63 (0.00) [0]
1552	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1	3/2017	3/2022 (-) [3/2025]	413.84 (-) [413.84]	376.01 (0.00) [36]
1553	RCE OF INDARAM OPENCAST PROJECT	8/2017	3/2021 (-) [3/2025]	349.28 (-) [424.81]	335.24 (75.53) [48]
1554	RCE OF KAKATHIYAKHANI OC - 2 PROJECT	8/2017	3/2020 (-) [3/2025]	442.42 (-) [442.42]	173.78 (0.00) [60]
1555	RCE OF KALYANIKHANI OPENCAST PROJECT	3/2016	3/2020 (-) [3/2025]	384.32 (-) [384.32]	195.11 (0.00) [60]
1556	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT	11/2015	3/2023 (-) [3/2025]	489.62 (-) [489.62]	400.35 (0.00) [24]
1557	SRP OC-II EXPANSION PROJECT	11/2016	3/2018 (-)	272.73 (-)	231.82 (0.00)

			[3/2024]	[272.73]	[0]
1558	VENKATESH KHANI COAL MINE	10/2020	3/2023 (-) [3/2026]	484.51 (-) [484.51]	135.52 (0.00) [36]
	Health And Family Welfare				
1559	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR	12/2018	7/2024 (10/2024) [10/2024]	1,110.55 (1,110.55) [1,110.55]	532.42 (0.00) [3]
1560	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	3/2020 (7/2024) [7/2024]	209.84 (252.65) [281.06]	248.29 (71.22) [52]
	Power				
1561	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	1/2016	11/2020 (7/2022) [2/2024]	10,598.98 (-) [10,998.00]	10,437.71 (399.02) [0]
	Railways				
1562	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]
1563	MANOHARABAD-KOTHPALL NEW LINE(SCR)	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,190.58 (1,853.52) [180]
	Road Transport And Highways				
1564	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29	1/2021	1/2024 (12/2024) [12/2024]	1,307.95 (-) [1,307.95]	507.43 (0.00) [11]
1565	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH	1/2018	5/2020 (12/2022) [8/2023]	283.15 (-) [283.15]	278.69 (0.00) [0]
1566	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000,	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	137.34 (0.00) [0]
1567	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]
1568	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]
1569	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	193.05 (0.00) [0]
1570	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES	3/2018	7/2020 (6/2024) [6/2024]	626.76 (-) [626.76]	272.64 (0.00) [47]
1571	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	3/2015	1/2017 (-) [1/2017]	153.21 (-) [153.21]	100.96 (0.00) [0]
1572	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR	3/2022	7/2025 (-) [7/2025]	2,146.86 (2,413.00) [2,413.00]	567.08 (266.14) [0]

	SH-1 CH.170.400 K				
1573	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW	2/2022	9/2024 (-) [9/2024]	541.58 (-) [541.58]	20.82 (0.00) [0]
1574	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	309.25 (0.00) [0]
1575	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	423.75 (0.00) [0]
1576	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA	9/2022	2/2024 (12/2024) [12/2024]	804.69 (-) [804.69]	360.53 (0.00) [10]
1577	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA	10/2017	6/2023 (-) [6/2023]	186.71 (-) [186.71]	154.18 (0.00) [0]
1578	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365	3/2018	7/2019 (6/2022) [7/2023]	192.67 (-) [192.67]	176.37 (0.00) [0]
1579	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO	1/2022	12/2024 (-) [12/2024]	549.28 (-) [549.28]	103.51 (0.00) [0]
1580	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR	1/2017	10/2019 (10/2019) [6/2021]	605.08 (-) [605.08]	416.12 (0.00) [0]
1581	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI	3/2021	7/2024 (-) [7/2024]	545.11 (-) [545.11]	216.81 (0.00) [0]
1582	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]
1583	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT	2/2018	11/2019 (3/2022) [2/2023]	294.13 (-) [294.13]	198.75 (0.00) [0]
1584	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC	3/2018	9/2020 (6/2022) [4/2023]	322.81 (-) [322.81]	316.44 (0.00) [0]
1585	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	10/2014	2/2017 (12/2022) [10/2023]	295.47 (-) [295.47]	224.42 (0.00) [0]
1586	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ	10/2016	3/2019 (4/2023) [4/2023]	248.83 (-) [248.83]	173.82 (0.00) [0]
1587	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON	10/2016	2/2019 (6/2022) [6/2023]	298.32 (-) [298.32]	178.47 (0.00) [0]

1588	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO	1/2022	12/2024 (-) [12/2024]	423.48 (-) [423.48]	179.95 (0.00) [0]
1589	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO	3/2021	7/2024 (-) [7/2024]	317.19 (-) [317.19]	162.21 (0.00) [0]
1590	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	231.32 (0.00) [0]
1591	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	190.94 (0.00) [0]
1592	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM	1/2022	1/2025 (-) [1/2025]	703.68 (-) [703.68]	194.11 (0.00) [0]
1593	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION	3/2022	3/2024 (-) [3/2024]	631.49 (-) [631.49]	16.80 (0.00) [0]
1594	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	1/2019	/ (1/2023) [6/2023]	193.19 (249.72) [249.72]	222.58 (56.53) [0]
1595	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET- ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6	1/2022	12/2024 (-) [12/2024]	578.85 (-) [578.85]	172.76 (0.00) [0]
1596	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH-	1/2022	1/2025 (-) [1/2025]	882.18 (-) [882.18]	220.87 (0.00) [0]
1597	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI	3/2022	7/2025 (-) [7/2025]	886.69 (-) [886.69]	90.46 (0.00) [0]
1598	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON- THIRUMALAGIRI OF NH	1/2017	10/2019 (10/2019) [10/2019]	196.52 (-) [196.52]	125.53 (0.00) [0]
1599	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	259.15 (0.00) [0]
1600	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	176.32 (0.00) [0]
1601	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY- MALLEPALLY SECTION	1/2017	5/2019 (7/2021) [7/2021]	300.00 (-) [300.00]	239.93 (0.00) [0]
1602	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3	3/2022	3/2025 (-) [3/2025]	644.45 (-) [644.45]	182.85 (0.00) [0]
	<u>TRIPURA</u>				

	Petroleum				
1603	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT	6/2022	8/2025 (9/2025) [9/2025]	656.00 (-) [656.00]	267.30 (0.00) [1]
	Railways				
1604	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	Road Transport And Highways				
1605	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	73.80 (0.00) [0]
1606	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [5/2024]	201.99 (287.47) [287.47]	137.31 (85.48) [28]
1607	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	92.53 (0.00) [0]
1608	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8	3/2023	3/2027 (-) [3/2027]	2,026.05 (-) [2,026.05]	0.00 (0.00) [0]
1609	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
1610	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (10/2023) [6/2024]	159.13 (171.50) [171.50]	79.43 (12.37) [24]
1611	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [6/2024]	354.79 (-) [354.79]	34.08 (0.00) [18]
1612	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	6/2020	1/2022 (2/2024) [5/2024]	277.50 (302.02) [302.02]	252.10 (24.52) [28]
	UTTAR PRADESH				
	Civil Aviation				
1613	CCS INTERNATIONAL AIRPORT , LUCKNOW	6/2018	9/2021 (12/2024) [12/2024]	1,383.00 (1,938.00) [3,291.81]	2,118.09 (1,908.81) [39]
1614	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	3/2021	12/2022 (5/2024) [5/2024]	242.14 (328.00) [328.00]	335.02 (85.86) [17]
1615	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION,	5/2023	11/2024 (-) [11/2024]	185.75 (-) [185.75]	15.85 (0.00) [0]
	Coal				
1616	KHADIA EXPANSION OCP	6/2021	3/2025 (-) [3/2025]	491.67 (-) [491.67]	21.16 (0.00) [0]
1617	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	7/2016	11/2021 (3/2024) [3/2025]	17,237.00 (19,406.12) [19,406.12]	17,310.31 (2,169.12) [40]
	Home Affairs				
1618	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]
	Petroleum				
1619	60 KTA POLYPROPYLENE PROJECT	3/2019	4/2024	910.56	700.40

			(4/2024) [3/2025]	(1,299.02) [1,299.02]	(388.46) [11]
1620	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT	4/2022	4/2025 (12/2026) [12/2026]	260.12 (-) [260.12]	0.44 (0.00) [20]
1621	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR,	12/2022	6/2030 (-) [6/2030]	16,654.00 (-) [16,654.00]	0.00 (0.00) [0]
1622	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH	9/2022	6/2026 (-) [11/2026]	980.45 (-) [980.45]	72.20 (0.00) [5]
	<u>Power</u>				
1623	KALPI SOLAR POWER PROJECT	7/2020	3/2022 (3/2024) [3/2024]	314.64 (-) [350.46]	295.37 (35.82) [0]
1624	KHURJA SUPER THERMAL POWER PROJECT	3/2019	9/2023 (-) [10/2024]	11,089.42 (-) [11,089.42]	9,845.64 (0.00) [13]
1625	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW)	3/2024	2/2030 (-) [2/2030]	17,195.31 (-) [17,195.31]	531.00 (0.00) [0]
	<u>Railways</u>				
1626	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]
1627	ALIGARH-HARDUAGANJ FLYOVER (22 KM)	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]
1628	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]
1629	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM)	7/2020	12/2024 (-) [3/2025]	950.00 (-) [341.66]	7.84 (-608.34) [3]
1630	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	10/2018	10/2030 (-) [3/2027]	1,600.00 (-) [4,939.78]	724.95 (3,339.78) [-43]
1631	BARABANKI AKBARPUR DOUBLING	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]
1632	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]
1633	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS	4/2019	12/2025 (3/2026) [3/2026]	187.21 (250.17) [250.17]	1.46 (62.96) [3]
1634	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	5/2018	3/2024 (-) [2/2025]	1,177.96 (-) [2,529.46]	1,551.69 (1,351.50) [11]
1635	BURHWAL - GONDA - 3RD RUNNING LINE.	4/2016	/ (-) [3/2025]	602.50 (-) [714.96]	694.09 (112.46) [-]
1636	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	11/2016	6/2024 (-) [2/2025]	186.85 (-) [457.68]	401.79 (270.83) [8]
1637	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM)	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]
1638	JANGHAI PRATAPGARH AMETHI DOUBLING	11/2017	3/2025 (-)	701.98 (-)	0.00 (398.02)

			[3/2025]	[1,100.00]	[0]
1639	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	272.63 (51.90) [0]
1640	JAUNPUR AKBARPUR (TANDA) DOUBLING	8/2017	3/2025 (-) [3/2025]	515.50 (-) [676.00]	0.00 (160.50) [0]
1641	JHANSI BINA DOUBLING	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [0]
1642	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]
1643	KARAILA ROAD - SHAKTINAGAR DOUBLING	8/2015	3/2019 (-) [8/2024]	528.57 (762.97) [762.97]	693.85 (234.40) [65]
1644	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]
1645	MATHURA - VRINDAVAN (11 KM)	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]
1646	MATHURA-JHANSI-3RD LINE (273.80 KM)	6/2016	12/2023 (-) [12/2024]	3,677.76 (-) [5,190.26]	4,925.74 (1,512.50) [12]
1647	MUGHALSARAI - ALLAHABAD - 3RD LINE	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]
1648	RAMNA - SINGRAULI DOUBLING	8/2015	3/2020 (-) [9/2024]	2,436.21 (2,880.40) [2,880.40]	2,765.72 (444.19) [54]
1649	SAHJANWA - DOHRIGHAT	8/2019	3/2029 (-) [12/2027]	371.77 (-) [1,319.75]	347.90 (947.98) [-15]
1650	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	4/2016	12/2019 (-) [12/2024]	1,177.96 (-) [1,777.39]	1,580.87 (599.43) [60]
1651	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	55.05 (0.00) [0]
1652	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	4/2015	3/2022 (-) [12/2024]	943.60 (-) [2,018.23]	1,459.50 (1,074.63) [33]
Road Transport And Highways					
1653	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP	4/2020	3/2024 (-) [7/2024]	236.47 (-) [236.47]	117.40 (0.00) [4]
1654	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F	4/2020	7/2024 (-) [7/2024]	172.50 (169.56) [172.50]	75.84 (0.00) [0]
1655	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	106.87 (0.00) [0]
1656	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP	4/2020	7/2024 (-) [7/2024]	211.09 (-) [211.09]	88.59 (0.00) [0]
1657	2LPS OF BIJNOR TO KOTAWALI	9/2021	10/2023	300.79	122.56

	SECTION OF NH-709AD, PKG-IV		(12/2024) [12/2024]	(-) [300.79]	(0.00) [14]
1658	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR	8/2021	3/2024 (-) [3/2024]	1,147.26 (-) [1,147.26]	80.14 (0.00) [0]
1659	4 LANNING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	217.74 (7.04) [0]
1660	4-LANNING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	10/2019	3/2023 (12/2024) [12/2024]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [21]
1661	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	3/2016	7/2020 (6/2024) [6/2024]	1,408.00 (1,659.12) [1,659.12]	1,157.69 (251.12) [47]
1662	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	3/2016	4/2019 (3/2024) [6/2024]	1,587.49 (3,473.59) [3,473.59]	3,058.79 (1,886.10) [62]
1663	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR	3/2016	10/2019 (8/2023) [6/2024]	1,396.74 (4,041.80) [1,396.74]	3,983.38 (0.00) [56]
1664	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAH, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	64.39 (0.00) [0]
1665	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C)	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	604.74 (0.00) [0]
1666	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	702.75 (0.00) [0]
1667	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II	5/2019	11/2022 (-) [7/2024]	779.17 (-) [779.17]	13.27 (0.00) [20]
1668	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	8/2022	4/2024 (-) [5/2024]	326.79 (-) [329.79]	87.78 (3.00) [1]
1669	4L SPUR OF SHAMLI- MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI- MUZAFFARNAGAR) AND NH-58 (MEERUT	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]
1670	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]
1671	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	493.94 (0.00) [0]
1672	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	368.73 (0.00) [0]
1673	6L ACCESS CONTROL GREENFIELD	3/2022	8/2024	1,335.45	306.00

	HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM.		(-) [8/2024]	(-) [1,335.45]	(0.00) [0]
1674	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K	3/2022	8/2024 (-) [8/2024]	1,602.48 (-) [1,602.48]	292.21 (0.00) [0]
1675	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K	3/2021	10/2023 (6/2024) [6/2024]	836.24 (-) [836.24]	772.73 (0.00) [8]
1676	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744	12/2021	5/2025 (5/2025) [5/2025]	2,470.64 (-) [2,335.00]	401.95 (-135.64) [0]
1677	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM	3/2021	10/2023 (6/2024) [6/2024]	990.28 (-) [990.28]	997.39 (0.00) [8]
1678	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	571.81 (0.00) [0]
1679	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00	4/2020	7/2024 (-) [3/2024]	294.84 (309.99) [294.84]	242.16 (0.00) [0]
1680	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1	8/2022	2/2024 (6/2024) [6/2024]	199.31 (199.38) [199.38]	187.81 (0.07) [4]
1681	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	152.94 (0.00) [0]
1682	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH	2/2023	1/2026 (-) [1/2026]	1,973.98 (-) [1,973.98]	416.86 (0.00) [0]
1683	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	192.84 (0.00) [0]
1684	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID	1/2022	1/2026 (-) [1/2026]	1,156.72 (-) [1,156.72]	116.43 (0.00) [0]
1685	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD	7/2018	2/2024 (-) [8/2024]	1,948.25 (-) [1,948.25]	879.02 (0.00) [6]
1686	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT	4/2021	9/2023 (-) [12/2024]	309.48 (-) [309.48]	112.76 (0.00) [15]
1687	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	7/2025 (-) [7/2025]	1,706.47 (-) [1,706.47]	666.71 (0.00) [0]
1688	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	10/2025 (-) [10/2025]	1,493.14 (-) [1,493.14]	30.90 (0.00) [0]

1689	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	8/2025 (-) [8/2025]	1,493.50 (-) [1,493.50]	468.41 (0.00) [0]
1690	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N	10/2022	6/2025 (-) [6/2025]	617.87 (-) [617.87]	64.75 (0.00) [0]
1691	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W	3/2021	9/2023 (-) [5/2024]	185.09 (269.81) [185.09]	238.77 (0.00) [8]
1692	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY	3/2021	11/2024 (-) [11/2024]	646.27 (-) [646.27]	38.83 (0.00) [0]
1693	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (	2/2023	9/2025 (-) [9/2025]	274.06 (-) [274.06]	41.24 (0.00) [0]
1694	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	530.54 (0.00) [0]
1695	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200)	3/2023	8/2025 (-) [8/2025]	438.24 (362.39) [438.24]	151.35 (0.00) [0]
1696	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI	8/2023	6/2026 (-) [6/2026]	1,378.36 (-) [739.00]	11.58 (-639.36) [0]
1697	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA	8/2023	3/2025 (-) [3/2025]	993.77 (-) [349.48]	57.50 (-644.29) [0]
1698	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO	3/2018	12/2021 (12/2023) [5/2024]	1,117.84 (-) [1,117.84]	1,165.50 (0.00) [29]
1699	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330	10/2022	6/2025 (-) [6/2025]	225.17 (-) [225.17]	66.47 (0.00) [0]
1700	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU	1/2023	6/2026 (-) [6/2026]	1,754.00 (-) [1,754.00]	180.55 (0.00) [0]
1701	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	12/2019	4/2022 (-) [6/2024]	282.41 (-) [319.96]	269.08 (37.55) [26]
1702	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH	10/2022	5/2025 (-) [5/2025]	189.31 (-) [189.31]	46.36 (0.00) [0]
1703	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T	12/2021	2/2026 (-) [2/2026]	840.93 (773.58) [840.93]	337.18 (0.00) [0]
1704	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO	3/2022	11/2025 (-) [11/2025]	640.18 (-) [640.18]	248.09 (0.00) [0]

	CH.49.200 OF NH-731B ON				
1705	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR	4/2022	5/2025 (-) [5/2025]	1,843.59 (-) [1,843.59]	716.12 (0.00) [0]
1706	FOUR LANNING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7	12/2021	3/2025 (-) [3/2025]	2,555.50 (-) [2,555.50]	645.12 (0.00) [0]
1707	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791	3/2016	4/2019 (6/2024) [6/2024]	899.00 (1,623.88) [1,623.88]	1,196.51 (724.88) [62]
1708	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119	10/2019	10/2023 (-) [6/2024]	2,068.99 (2,171.00) [2,171.00]	209.60 (102.01) [8]
1709	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA	10/2022	9/2025 (-) [9/2025]	1,841.92 (-) [1,841.92]	154.80 (0.00) [0]
1710	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	275.02 (0.00) [0]
1711	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA	9/2022	11/2025 (-) [11/2025]	1,212.26 (-) [1,212.26]	182.10 (0.00) [0]
1712	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]
1713	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]
1714	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00	1/2022	9/2025 (-) [9/2025]	509.65 (-) [509.65]	109.01 (0.00) [0]
1715	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO	11/2021	5/2024 (-) [8/2024]	307.11 (-) [307.11]	142.30 (0.00) [3]
1716	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO	11/2021	6/2025 (-) [6/2025]	403.36 (328.49) [403.36]	30.44 (0.00) [0]
1717	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	402.14 (-36.10) [0]
1718	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00	3/2021	8/2023 (-) [6/2024]	264.86 (-) [264.86]	97.33 (0.00) [10]
1719	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP	4/2020	11/2024 (-) [11/2024]	325.24 (340.16) [325.24]	166.97 (0.00) [0]
1720	REHABILITATION AND	1/2022	8/2025	343.54	22.30

	UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T		(-) [8/2025]	(-) [343.54]	(0.00) [0]
1721	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM	4/2020	2/2024 (-) [6/2024]	199.39 (212.96) [199.39]	139.08 (0.00) [4]
1722	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	10/2019	11/2023 (12/2024) [12/2024]	1,779.83 (-) [2,200.00]	956.00 (420.17) [13]
1723	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75	6/2020	11/2023 (-) [11/2023]	2,002.79 (-) [2,002.79]	1,989.85 (0.00) [0]
1724	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14	11/2017	7/2021 (12/2024) [12/2024]	2,159.00 (2,262.00) [2,262.00]	2,241.63 (103.00) [41]
1725	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	2,044.81 (0.00) [31]
1726	SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]
1727	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (	2/2023	9/2025 (-) [9/2025]	526.45 (-) [526.45]	73.16 (0.00) [0]
1728	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN	10/2020	3/2023 (-) [5/2024]	724.60 (-) [724.60]	569.96 (0.00) [14]
1729	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	2/2019	2/2022 (12/2024) [12/2024]	927.77 (-) [1,603.00]	1,202.77 (675.23) [34]
1730	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW	10/2021	4/2024 (-) [6/2024]	227.06 (-) [227.06]	89.19 (0.00) [2]
1731	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	132.48 (0.00) [0]
1732	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	3/2020	9/2024 (-) [9/2024]	262.37 (343.77) [343.77]	188.08 (81.40) [0]
1733	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR)	3/2021	5/2024 (-) [5/2024]	395.62 (392.03) [395.62]	165.92 (0.00) [0]
1734	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO	11/2023	3/2025 (-) [3/2025]	1,470.93 (-) [1,470.93]	69.56 (0.00) [0]
1735	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN	3/2022	1/2026 (-)	917.91 (956.30)	415.54 (0.00)

	KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE		[1/2026]	[917.91]	[0]
	<u>Urban Development</u>				
1736	AGRA METRO RAIL PROJECT	5/2019	3/2024 (-) [12/2025]	8,379.62 (-) [8,379.62]	3,552.35 (0.00) [21]
1737	KANPUR METRO RAIL PROJECT	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	6,857.53 (0.00) [27]
	<u>Water Resources</u>				
1738	FARRUKHABAD I AND D AND STP WORKS HAM	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	333.75 (47.50) [25]
1739	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	143.27 (0.00) [0]
1740	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	189.39 (2.24) [0]
1741	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	302.74 (0.00) [0]
1742	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	110.48 (-84.21) [33]
1743	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA	5/2017	9/2021 (-) [9/2021]	767.59 (-) [767.59]	276.97 (0.00) [0]
1744	MATHURA SEWERAGE SCHEME	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	335.37 (0.00) [0]
1745	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [22]
1746	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS	3/2018	9/2021 (-) [9/2023]	967.23 (708.70) [967.23]	289.23 (0.00) [0]
	<u>UTTARAKHAND</u>				
	<u>Civil Aviation</u>				
1747	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	7/2018	9/2020 (-) [5/2024]	456.86 (-) [500.00]	483.93 (43.14) [44]
	<u>Power</u>				
1748	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]
1749	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	3/2013 (-) [4/2029]	2,978.48 (-) [7,103.00]	6,298.38 (4,124.52) [193]
1750	TEHRI PUMPED STORAGE PLANT(1000MW)	7/2006	2/2016 (6/2022) [10/2024]	1,657.00 (-) [4,825.60]	6,350.82 (3,168.60) [104]
1751	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,691.66 (1,368.77) [156]
	<u>Railways</u>				
1752	RISHIKESH - KARNAPRAYAG NEW	4/2011	12/2024	16,216.00	17,824.84

	LINE		(-) [3/2025]	(-) [24,659.00]	(8,443.00) [3]
	<u>Road Transport And Highways</u>				
1753	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR	5/2022	9/2024 (-) [9/2024]	314.31 (-) [314.31]	230.11 (0.00) [0]
1754	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI	3/2018	11/2020 (12/2022) [4/2024]	403.36 (-) [403.36]	337.72 (0.00) [41]
1755	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA	3/2018	11/2020 (12/2022) [5/2024]	417.24 (-) [417.24]	344.20 (0.00) [42]
1756	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]
1757	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2)	3/2022	2/2025 (-) [2/2025]	1,092.90 (1,092.90) [1,092.90]	460.72 (0.00) [0]
1758	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF	5/2021	11/2023 (12/2024) [12/2024]	154.52 (-) [154.52]	150.26 (0.00) [13]
1759	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1)	6/2022	5/2025 (5/2025) [5/2025]	524.54 (683.26) [683.26]	73.74 (158.72) [0]
1760	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM.	3/2021	3/2024 (6/2024) [6/2024]	169.08 (-) [169.08]	92.56 (0.00) [3]
1761	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399	3/2018	11/2020 (12/2022) [3/2024]	274.31 (-) [274.31]	251.61 (0.00) [0]
1762	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)	3/2018	7/2022 (7/2022) [3/2025]	1,383.78 (-) [1,383.78]	581.00 (0.00) [32]
1763	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	120.50 (0.00) [0]
1764	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	3/2016	10/2019 (6/2024) [6/2024]	720.00 (1,150.00) [1,150.00]	731.13 (430.00) [56]
1765	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG	11/2017	11/2019 (-) [11/2019]	232.81 (-) [232.81]	201.58 (0.00) [0]
1766	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	278.51 (0.00) [0]
1767	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	232.69 (0.00) [0]
1768	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF	12/2017	12/2019 (-)	200.34 (253.43)	227.98 (0.00)

	EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S		[12/2019]	[200.34]	[0]
1769	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	6/2017	6/2019 (3/2023) [3/2023]	282.08 (-) [282.08]	234.97 (0.00) [0]
1770	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	339.71 (0.00) [0]
1771	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	250.34 (0.00) [0]
1772	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER	8/2016	12/2017 (-) [12/2017]	234.88 (273.49) [234.88]	237.19 (0.00) [0]
1773	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	244.25 (0.00) [0]
1774	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]
1775	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	679.10 (0.00) [0]
1776	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM. 235.00	12/2017	12/2019 (-) [12/2019]	248.22 (-) [248.22]	236.80 (0.00) [0]
<u>Water Resources</u>					
1777	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH	3/2017	11/2019 (-) [2/2022]	158.00 (-) [158.00]	114.74 (0.00) [0]
<u>WEST BENGAL</u>					
<u>Civil Aviation</u>					
1778	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	1/2019	11/2021 (-) [5/2023]	389.71 (-) [392.00]	391.78 (2.29) [0]
1779	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA	1/2016	3/2020 (6/2022) [12/2023]	458.00 (-) [458.00]	242.13 (0.00) [0]
1780	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY	4/2023	10/2025 (-) [10/2025]	328.30 (-) [328.30]	16.84 (0.00) [0]
<u>Coal</u>					
1781	2.0 MTPA BHOJUDIH NLW WASHERY	12/2015	3/2017 (-) [6/2024]	304.13 (341.22) [341.22]	274.57 (37.09) [87]
1782	BONJEMEhari EXPANSION OCP	8/2021	3/2025 (3/2026) [3/2026]	570.12 (-) [570.11]	45.33 (-0.01) [12]
1783	EXPANSION PR OF JHANJRA UG (5.00 MTY)	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	356.30 (0.00) [0]
1784	MOHANPUR EXPANSION OC PHASE	11/2020	3/2025	888.99	88.17

	II		(3/2026) [3/2026]	(-) [888.99]	(0.00) [12]
1785	NAKRAKONDA KUMARDIH B OCP	8/2018	3/2029 (-) [3/2029]	502.68 (-) [502.67]	55.83 (-0.01) [0]
1786	PARASEA- BELBAID REORGANISATION UG MINE	7/2019	3/2027 (3/2028) [3/2028]	826.42 (389.10) [389.10]	4.47 (-437.32) [12]
1787	RANIGANJ MASTER PLAN	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	811.61 (2,484.75) [60]
1788	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT	4/2020	3/2025 (3/2026) [3/2026]	483.65 (-) [483.65]	23.86 (0.00) [12]
1789	SIDULI MINE (OC AND UG)	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.17]	3.91 (-0.01) [0]
1790	SONEPUR BAZARI EXPANSION OC	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	442.80 (0.00) [0]
1791	TILABONI UG MINE	2/2019	3/2027 (3/2029) [3/2029]	916.62 (749.08) [749.07]	11.05 (-167.55) [24]
	<u>Department Of Higher Education</u>				
1792	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED	3/2020	6/2020 (-) [4/2024]	193.83 (-) [193.83]	321.65 (0.00) [46]
	<u>Home Affairs</u>				
1793	NSG AT KOLKATA	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	182.27 (47.95) [80]
	<u>Mines</u>				
1794	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA	4/2019	4/2022 (-) [8/2026]	255.37 (-) [255.37]	46.70 (0.00) [52]
	<u>Petroleum</u>				
1795	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	23.15 (0.00) [0]
1796	CGD PROJECT IN WEST BENGAL 11TH ROUND	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	88.36 (0.00) [0]
1797	CITY GAS DISTRIBUTION IN WEST BENGAL	3/2019	3/2031 (3/2029) [3/2029]	5,830.20 (-) [5,830.20]	759.31 (0.00) [-24]
1798	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR	12/2022	3/2030 (-) [3/2030]	1,017.00 (-) [1,017.00]	0.00 (0.00) [0]
1799	DURGAPUR-HALDIA PIPELINE PROJECT	3/2017	12/2020 (6/2024) [6/2024]	1,740.00 (2,433.15) [2,433.15]	2,352.70 (693.15) [42]
1800	HALDIA PANAGARH PIPELINE PROJECT	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	197.05 (0.00) [0]
	<u>Power</u>				
1801	DURGAPUR PP-III (2X20 MW) - NSPCL	12/2016	11/2018 (3/2024) [3/2024]	529.68 (633.80) [679.00]	558.39 (149.32) [0]
1802	RAMMAM-III HEPP (3X40 MW)	9/2014	9/2019	1,381.84	1,042.24

			(-) [3/2029]	(-) [1,803.00]	(421.16) [114]
	Railways				
1803	EAST WEST METRO CORRIDOR KOLKATA	2/2009	9/2016 (-) [6/2024]	4,874.58 (8,575.00) [10,442.41]	0.00 (5,567.83) [93]
1804	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	3/2013	3/2016 (12/2023) [12/2023]	4,874.58 (8,574.98) [10,442.41]	8,008.94 (5,567.83) [0]
1805	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)	7/2015	3/2025 (3/2026) [3/2026]	283.54 (-) [283.54]	152.54 (0.00) [12]
1806	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	392.00 (435.44) [141]
1807	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	4/2010	3/2016 (-) [12/2026]	2,913.51 (-) [4,834.54]	3,832.30 (1,921.03) [129]
1808	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]
1809	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,749.38 (5,012.37) [120]
1810	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	4/2018	6/2022 (-) [12/2024]	338.00 (-) [393.83]	131.96 (55.83) [30]
1811	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	4/2000	3/2019 (3/2025) [3/2025]	1,188.91 (-) [1,619.51]	1,034.09 (430.60) [72]
	Road Transport And Highways				
1812	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	12/2015	6/2018 (5/2024) [8/2023]	1,083.00 (1,414.01) [1,414.01]	1,080.05 (331.01) [0]
1813	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	409.26 (0.00) [36]
1814	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	3/2016	11/2018 (12/2023) [5/2024]	271.17 (291.20) [291.20]	175.00 (20.03) [66]
1815	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	3/2016	9/2023 (3/2024) [5/2024]	160.27 (213.97) [213.97]	132.00 (53.70) [8]
1816	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	6/2016	9/2021 (2/2024) [6/2024]	236.78 (263.26) [263.26]	211.51 (26.48) [33]
1817	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO	3/2018	10/2020 (1/2024) [5/2024]	254.30 (254.30) [254.30]	190.29 (0.00) [43]
1818	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	194.41 (0.00) [0]

1819	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	12/2018	2/2023 (12/2023) [5/2024]	2,375.87 (2,566.80) [2,566.80]	2,358.88 (190.93) [15]
1820	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE	8/2021	8/2023 (-) [6/2024]	557.55 (-) [557.55]	456.04 (0.00) [10]
1821	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	3/2018	9/2022 (12/2022) [9/2024]	841.57 (1,619.48) [1,619.48]	3,907.39 (777.91) [24]
1822	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,762.34 (120.77) [0]
1823	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,200.93]	2,096.29 (0.00) [0]
1824	SIX-LANING OF BARWA ADDA- PANAGARH	4/2014	9/2016 (-) [6/2024]	1,665.00 (-) [2,360.65]	4,860.41 (695.65) [93]
1825	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.	2/2018	9/2020 (1/2024) [5/2024]	426.18 (426.18) [426.18]	359.00 (0.00) [44]
	Steel				
1826	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT	11/2023	12/2026 (-) [12/2026]	916.78 (-) [916.78]	34.17 (0.00) [0]
	Water Resources				
1827	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR	2/2014	12/2019 (-) [12/2019]	274.76 (-) [274.76]	260.69 (0.00) [0]
1828	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]
1829	I AND D AND STP WORKS AT BURDWAN WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]
1830	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [0]
1831	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH	5/2018	2/2022 (9/2020) [6/2024]	160.00 (154.73) [154.73]	105.64 (-5.27) [28]
1832	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]
1833	INTERCEPTION AND DIVERSION WITH STP AT BALLY	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	50.92 (0.00) [0]
1834	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	100.87 (26.26) [0]
1835	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]
1836	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT	1/2018	12/2021 (2/2021)	172.10 (-)	52.15 (0.00)

	BARANAGAR AND KAMARAHATI		[11/2023]	[172.10]	[0]
1837	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	55.13 (0.00) [0]
1838	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	311.62 (0.00) [0]
	Total			27,64,246.50 (9,70,563.60) [33,19,601.84]	16,92,997.45 (5,55,355.34)



Government of India
Ministry of Statistics and
Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: <http://www.cspm.gov.in>