



# 463<sup>rd</sup> FLASH REPORT ON

## Central Sector Infrastructure Projects

(Rs. 150 crore & above)  
(Part - II)\*

### *List of Tables*

May 2024

\*Refer Part-I for Synopsis.

## Contents

|                                                                                                                   |     |
|-------------------------------------------------------------------------------------------------------------------|-----|
| 1. Executive Summary Costing Rs 150 Crore And Above.....                                                          | 1   |
| 2. Month wise List of Completed Projects Costing Rs 150 Crore and above.....                                      | 2   |
| 3. Month wise List of Deleted Projects Costing Rs 150 Crore and above.....                                        | 7   |
| 4. Projects Added / Completed / Dropped / Frozen Rs 150 Crore and above.....                                      | 8   |
| 5. Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 150 Crore and above .....    | 10  |
| 6. Extent of cost overrun in projects with respect to original cost (State Wise) Rs150 Crore and above .....      | 11  |
| 7. Extent of time overrun in projects with respect to original schedule Rs 150 Crore and above.....               | 13  |
| 8. Extent of time overrun in projects with respect to original schedule(State Wise) Rs 150 Crore and above .....  | 14  |
| 9. Extent of time overrun in projects with respect to latest schedule Rs 150 Crore and above .....                | 15  |
| 10. Extent of cost overrun in projects with respect to latest cost Rs 150 Crore and above.....                    | 16  |
| 11. Extent of time & cost overrun in projects with respect to latest schedule & cos Rs 150 Crore and above.....   | 17  |
| 12. Extent of time & cost overrun in projects with respect to original schedule &cost Rs 150 Crore and above..... | 18  |
| 13. List of projects completed/dropped/Frozen during current month Rs 150 Crore and above.....                    | 19  |
| 14. List of projects added Rs 150 Crore and above.....                                                            | 21  |
| 15. Milestones (Cumulative due & achieved) Rs 150 Crore and above.....                                            | 22  |
| 16. List of projects reporting additional delayed Rs 150 Crore and above.....                                     | 23  |
| 17. Sector wise analysis of projects Rs 150 Crore and above.....                                                  | 44  |
| 18. State-Wise Position of Central Sector Projects costing Rs 150 Crore and above.....                            | 45  |
| 19. EXECUTIVE SUMMARY COSTING Rs 1000 Crore and above.....                                                        | 46  |
| 20. Month wise List of Completed Projects Costing Rs 1000 Crore and above.....                                    | 47  |
| 21. Month wise List of Deleted Projects Costing Rs 1000 Crore and above.....                                      | 49  |
| 22. Projects Added / Completed / Dropped / Frozen Rs 1000 Crore and above.....                                    | 50  |
| 23. Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 1000 Crore and above.....   | 52  |
| 24. Extent of cost overrun in projects with respect to original cost (State Wise) Rs1000 Crore and above.....     | 53  |
| 25. Extent of time overrun in projects with respect to original schedule Rs 1000 Crore and above.....             | 54  |
| 26. Extent of time overrun in projects with respect to original schedule(State Wise)Rs 1000 Crore and above.....  | 55  |
| 27. Extent of time overrun in projects with respect to latest schedule Rs 1000 Crore and above.....               | 56  |
| 28. Extent of cost overrun in projects with respect to latest cost Rs 1000 Crore and above.....                   | 57  |
| 29. Extent of time & cost overrun in projects with respect to latest schedule & cost Rs 1000 Crore and above..... | 58  |
| 30. Extent of time & cost overrun in projects with respect to original schedule&cost Rs 1000 Crore and above..... | 59  |
| 31. List of projects completed/dropped/Frozen during current month Rs 1000 Crore and above).....                  | 60  |
| 32. List of projects added Rs 1000 Crore and above.....                                                           | 61  |
| 33. Milestones (Cumulative due & achieved) Rs 1000 Crore and above.....                                           | 62  |
| 34. List of projects reporting additional delayed Rs 1000 Crore and above.....                                    | 63  |
| 35. Sector wise analysis of projects Rs 1000 Crore and above.....                                                 | 69  |
| 36. State-Wise Position of Central Sector Projects costing Rs 1000 Crore and above.....                           | 70  |
| Annexure I: Sector-wise List of Projects Requiring Focused Attention).....                                        | 71  |
| Annexure II: Status Of Central Sector Projects Costing Rs.150 Crore And Above.....                                | 75  |
| Annexure III: List of Projects in which Expenditure is More than Approved Cost.....                               | 77  |
| Annexure IV: Details of Projects Ahead of Schedule w.r.t. Original Schedule.....                                  | 87  |
| Annexure V: Details of On Schedule Projects w.r.t. Original Schedule.....                                         | 90  |
| Annexure VI: Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule.....                    | 123 |
| Annexure VII: Details of Delayed Projects w.r.t. Original Schedule.....                                           | 151 |
| Annexure VIII: Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule.....             | 236 |

**List of Tables Central Sector Infrastructure Projects  
May-2024**

|                                                                                                |     |
|------------------------------------------------------------------------------------------------|-----|
| Annexure IX: Details of Projects Without Date of Commissioning.....                            | 255 |
| Annexure X: Details of Projects Without Original Date of Commissioning.....                    | 274 |
| Annexure XI: Details of Projects Without Milestones w.r.t. Original Schedule.....              | 276 |
| Annexure XII: List of Projects Ahead of Schedule w.r.t. Latest Schedule.....                   | 328 |
| Annexure XIII: List of Projects on schedule w.r.t. Latest Schedule.....                        | 331 |
| Annexure XIV: List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost..... | 384 |
| Annexure XV: Details of Delayed Projects w.r.t.Revised Schedule.....                           | 406 |
| Annexure XVI: Details of Ongoing Projects Under -Public Private Partnership Mode.....          | 440 |
| Annexure XVII: Details of North East Projects Costing Rs.150 crore and above.....              | 447 |
| Annexure XVIII: Details of Ongoing Projects.....                                               | 459 |

**TABLE-1**

| EXECUTIVE SUMMARY COSTING Rs. 150 Crore and above |                                |                     |                               |
|---------------------------------------------------|--------------------------------|---------------------|-------------------------------|
| Sl.No.                                            | Sector                         | Projects on Monitor | Projects Additionally Delayed |
| 1                                                 | ROAD TRANSPORT AND HIGHWAYS    | 1060                | 249                           |
| 2                                                 | RAILWAYS                       | 235                 | 13                            |
| 3                                                 | COAL                           | 118                 | 7                             |
| 4                                                 | PETROLEUM                      | 116                 | 10                            |
| 5                                                 | POWER                          | 108                 | 8                             |
| 6                                                 | WATER RESOURCES                | 41                  | 0                             |
| 7                                                 | CIVIL AVIATION                 | 37                  | 5                             |
| 8                                                 | URBAN DEVELOPMENT              | 28                  | 2                             |
| 9                                                 | DEPARTMENT OF HIGHER EDUCATION | 20                  | 6                             |
| 10                                                | STEEL                          | 12                  | 1                             |
| 11                                                | MINES                          | 8                   | 1                             |
| 12                                                | HEALTH AND FAMILY WELFARE      | 8                   | 4                             |
| 13                                                | TELECOMMUNICATIONS             | 7                   | 1                             |
| 14                                                | ATOMIC ENERGY                  | 5                   | 0                             |
| 15                                                | HOME AFFAIRS                   | 5                   | 0                             |
| 16                                                | FINANCE                        | 3                   | 0                             |
| 17                                                | DPIIT                          | 2                   | 1                             |
| 18                                                | SHIPPING AND PORTS             | 1                   | 0                             |
| 19                                                | SOCIAL JUSTICE                 | 1                   | 0                             |
| 20                                                | DONER                          | 1                   | 0                             |
| 21                                                | RENEWABLE ENERGY               | 1                   | 0                             |
|                                                   | Total                          | 1817                | 308                           |



**TABLE-2**

| Month wise List of Completed Projects Costing Rs. 150 crore and above during |                                                                                                                                                     |                           |                                |                                    |
|------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                    |                                                                                                                                                     |                           |                                |                                    |
| Sl. No                                                                       | Project Name                                                                                                                                        | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
|                                                                              |                                                                                                                                                     |                           |                                |                                    |
|                                                                              | April,2024                                                                                                                                          |                           |                                |                                    |
|                                                                              |                                                                                                                                                     |                           |                                |                                    |
|                                                                              | <u>COAL</u>                                                                                                                                         |                           |                                |                                    |
| 1                                                                            | NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) (BHARAT COKING COAL LIMITED) - [N06000106]                                                         | 555.52                    | 03/2021                        | 291.95                             |
| 2                                                                            | JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]                                              | 1,783.09                  | 03/2021                        | 1,390.64                           |
|                                                                              |                                                                                                                                                     |                           |                                |                                    |
|                                                                              | <u>PETROLEUM</u>                                                                                                                                    |                           |                                |                                    |
| 3                                                                            | CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR Central Sector Projects(GAS AUTHORITY OF INDIA LIMITED) - [N16000289]                              | 243.53                    | 07/2022                        | 217.42                             |
| 4                                                                            | KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]                                                           | 1,112.00                  | 06/2019                        | 1,157.07                           |
| 5                                                                            | CITY GAS DISTRIBUTION (CGD) NETWORK PATNA (GAS AUTHORITY OF INDIA LIMITED) - [N16000327]                                                            | 359.25                    | 10/2022                        | 293.60                             |
| 6                                                                            | CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK (GAS AUTHORITY OF INDIA LIMITED) - [N16000328]                                                         | 182.20                    | 07/2022                        | 144.55                             |
| 7                                                                            | CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI (GAS AUTHORITY OF INDIA LIMITED) - [N16000329]                                                          | 226.45                    | 10/2022                        | 257.39                             |
| 8                                                                            | 30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332] | 3,712.00                  | 09/2022                        | 2,915.64                           |
| 9                                                                            | SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI (GAS AUTHORITY OF INDIA LIMITED) - [N16000349] | 225.54                    | 02/2021                        | 240.53                             |
| 10                                                                           | Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]                     | 1,607.00                  | 08/2022                        | 1,085.97                           |
| 11                                                                           | CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000385]  | 520.00                    | 09/2026                        | 468.39                             |
| 12                                                                           | CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]                                                          | 3,450.20                  | 03/2029                        | 1,962.02                           |
| 13                                                                           | CITY GAS DISTRIBUTION, JAMSHEDPUR (GAS AUTHORITY OF INDIA LIMITED) - [N16000389]                                                                    | 221.45                    | 10/2022                        | 237.03                             |
|                                                                              |                                                                                                                                                     | 332.38                    | 09/2028                        | 99.49                              |
| 15                                                                           | HPOIL GAS PVT LTD Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000516]                                                                                   | 334.00                    | 05/2025                        | 0.93                               |
| 16                                                                           | HPOIL GAS PVT LTD-II Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000517]                                                                                | 307.00                    | 03/2025                        | 14.23                              |
|                                                                              |                                                                                                                                                     |                           |                                |                                    |
|                                                                              | <u>RAILWAYS</u>                                                                                                                                     |                           |                                |                                    |
| 17                                                                           | MUNEERABAD-MAHABOBNAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]                                                                               | 1,723.00                  | 03/2000                        | 2,532.19                           |
| 18                                                                           | MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]                                                         | 632.68                    | 03/2016                        | 1,094.53                           |

| Month wise List of Completed Projects Costing Rs. 150 crore and above during |                                                                                                                                                                                        |                           |                                |                                    |
|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                    |                                                                                                                                                                                        |                           |                                |                                    |
| Sl. No                                                                       | Project Name                                                                                                                                                                           | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
| 19                                                                           | MONIGRAM- NIMTITA (EASTERN RAILWAYS) - [N22000301]                                                                                                                                     | 250.93                    | -                              | 603.03                             |
| 20                                                                           | ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]                                                                                                              | 1,295.42                  | 03/2022                        | 2,262.57                           |
| 21                                                                           | LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]                                                                                                      | 927.01                    | 03/2019                        | 1,684.00                           |
| 22                                                                           | MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]                                                                                                                   | 1,765.92                  | 03/2023                        | 1,687.89                           |
| 23                                                                           | BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]                                                                                                                   | 942.95                    | 03/2019                        | 1,918.70                           |
| 24                                                                           | MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]                                                                                                          | 1,700.00                  | 03/2022                        | 1,675.56                           |
| 25                                                                           | INDORE-DEWAS-UJJAIN (80 KMS) (WESTERN RAILWAY) - [N22000493]                                                                                                                           | 700.00                    | 06/2020                        | 735.16                             |
| 26                                                                           | Rampurhat-Murarai (29.48 km)-3rd line ITEM RATE(EASTERN RAILWAYS) - [N22000530]                                                                                                        | 218.03                    | 03/2024                        | 67.14                              |
| 27                                                                           | BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]                                                                                         | 991.60                    | 02/2024                        | 1,775.59                           |
| 28                                                                           | FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM ITEM RATE(SOUTH EAST CENTRAL RAILWAY) - [N22000617]                                                                                         | 303.59                    | 03/2024                        | 29.86                              |
|                                                                              |                                                                                                                                                                                        |                           |                                |                                    |
|                                                                              | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                                                                     |                           |                                |                                    |
| 29                                                                           | 4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]                                                                                 | 1,064.88                  | 07/2021                        | 958.51                             |
| 30                                                                           | 4-LANNING OF KODEBAD-DHMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000630]                               | 446.17                    | 03/2019                        | 353.96                             |
| 31                                                                           | FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000687] | 396.52                    | 08/2019                        | 329.67                             |
| 32                                                                           | TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000828]                              | 633.55                    | 09/2023                        | 265.12                             |
| 33                                                                           | PATRADEVI TO KARASWADA 4L (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001004]                                                                                         | 634.32                    | 05/2020                        | 654.85                             |
| 34                                                                           | KARASWADA TO BAMBOLIM (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001005]                                                                                             | 852.67                    | 12/2019                        | 463.26                             |
| 35                                                                           | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001199]                              | 743.88                    | 12/2021                        | 832.00                             |
| 36                                                                           | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213]                              | 1,094.97                  | 02/2022                        | 1,387.21                           |
| 37                                                                           | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001224]              | 423.79                    | 01/2018                        | 338.28                             |
| 38                                                                           | PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001231]                                | 990.97                    | 12/2021                        | 1,283.46                           |

| Month wise List of Completed Projects Costing Rs. 150 crore and above during |                                                                                                                                                                                           |                           |                                |                                    |
|------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                    |                                                                                                                                                                                           |                           |                                |                                    |
| Sl. No                                                                       | Project Name                                                                                                                                                                              | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
| 39                                                                           | PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001232]                                  | 847.00                    | 03/2022                        | 966.25                             |
| 40                                                                           | PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233]                                 | 1,047.00                  | 05/2020                        | 1,253.89                           |
| 41                                                                           | PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001234]                                  | 996.27                    | 03/2022                        | 1,195.72                           |
| 42                                                                           | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001242]               | 196.23                    | 11/2022                        | 130.13                             |
| 43                                                                           | 2-LANING FROM MANU-SIMLUNG ( PKG I) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001247]                                                                  | 247.76                    | 01/2022                        | 118.70                             |
| 44                                                                           | REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001265]  | 154.51                    | 07/2022                        | 49.59                              |
| 45                                                                           | REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001267] | 178.43                    | 07/2022                        | 57.66                              |
| 46                                                                           | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001294]              | 560.39                    | 03/2027                        | 422.01                             |
| 47                                                                           | KARGIL-ZANSKR PACKAGE-6 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001346]                                                                              | 239.81                    | 05/2024                        | 145.12                             |
| 48                                                                           | KARGIL-ZANSKR PACKAGE-7 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001347]                                                                              | 308.86                    | 06/2024                        | 163.62                             |
| 49                                                                           | TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001367]                                                                      | 636.42                    | 12/2022                        | 474.28                             |
| 50                                                                           | 4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001410]                         | 216.72                    | 12/2022                        | 133.45                             |
| 51                                                                           | WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001454]              | 184.15                    | 08/2022                        | 193.12                             |
| 52                                                                           | 4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001591]                       | 999.97                    | 01/2024                        | 948.58                             |
| 53                                                                           | 8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPTU Joint Venture(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001695]                     | 230.69                    | 02/2022                        | 197.46                             |
| 54                                                                           | BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 ITEM RATE(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001724]                                                   | 602.57                    | 07/2021                        | 384.83                             |
| 55                                                                           | 4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]                                                                         | 1,621.07                  | 10/2022                        | 1,679.63                           |

| Month wise List of Completed Projects Costing Rs. 150 crore and above during |                                                                                                                                                                  |                           |                                |                                    |
|------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                    |                                                                                                                                                                  |                           |                                |                                    |
| Sl. No                                                                       | Project Name                                                                                                                                                     | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
| 56                                                                           | 4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001803]         | 1,393.95                  | 11/2022                        | 527.13                             |
| 57                                                                           | 4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]                    | 1,169.04                  | 03/2021                        | 841.84                             |
| 58                                                                           | CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]                          | 1,241.38                  | 03/2023                        | 965.10                             |
| 59                                                                           | MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001807]                                        | 1,061.29                  | 10/2021                        | 685.97                             |
| 60                                                                           | FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816] | 1,980.00                  | 03/2023                        | 1,220.38                           |
|                                                                              |                                                                                                                                                                  |                           |                                |                                    |
|                                                                              | <u>DEFENCE PRODUCTION</u>                                                                                                                                        |                           |                                |                                    |
| 61                                                                           | RESIDENTIAL QUATERS FOR HAL,BANGLORE (CPWD FOR DEFENCE) - [N28000103]                                                                                            | 246.31                    | 02/2020                        | 185.84                             |
|                                                                              |                                                                                                                                                                  |                           |                                |                                    |
|                                                                              | May,2024                                                                                                                                                         |                           |                                |                                    |
|                                                                              |                                                                                                                                                                  |                           |                                |                                    |
|                                                                              | <u>PETROLEUM</u>                                                                                                                                                 |                           |                                |                                    |
| 62                                                                           | RUF PITCH LOADING GANTRY EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000406]                                                                              | 332.61                    | 11/2022                        | 356.61                             |
| 63                                                                           | CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000415]                                                            | 176.00                    | 08/2027                        | 132.81                             |
| 64                                                                           | CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000416]                                                           | 613.00                    | 12/2029                        | 226.62                             |
| 65                                                                           | CGD PROJECT AT REWA DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000417]                                                                                      | 177.00                    | 02/2027                        | 109.76                             |
| 66                                                                           | CGD PROJECT AT COIMBATORE DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000418]                                                                                | 2,998.00                  | 03/2030                        | 326.22                             |
| 67                                                                           | CGD PROJECT AT SALEM DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000419]                                                                                     | 1,304.00                  | 03/2030                        | 107.78                             |
| 68                                                                           | CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000420]                                               | 2,880.00                  | 08/2027                        | 236.74                             |
| 69                                                                           | CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000421]                                                   | 988.00                    | 12/2029                        | 93.56                              |
| 70                                                                           | CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000422]                                                      | 439.00                    | 02/2028                        | 221.42                             |
| 71                                                                           | CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000424]                                                         | 347.00                    | 02/2028                        | 156.74                             |
| 72                                                                           | CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000425]                                              | 2,996.00                  | 02/2028                        | 572.30                             |
| 73                                                                           | CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000427]                                                            | 303.00                    | 02/2028                        | 195.24                             |



| Month wise List of Completed Projects Costing Rs. 150 crore and above during |                                                                                                                                                                                        |                           |                                |                                    |
|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                    |                                                                                                                                                                                        |                           |                                |                                    |
| Sl. No                                                                       | Project Name                                                                                                                                                                           | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
| 74                                                                           | SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN<br>Central Sector Projects(GAS AUTHORITY OF INDIA LIMITED) - [N16000501]                                                 | 231.00                    | 11/2023                        | 105.60                             |
|                                                                              | <u>POWER</u>                                                                                                                                                                           |                           |                                |                                    |
| 75                                                                           | CHATTI BARIATU COAL MINING PROJECT<br>National Project(NATIONAL THERMAL POWER CORPORATION) - [N18000369]                                                                               | 1,314.00                  | 04/2024                        | 1,012.94                           |
|                                                                              | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                                                                     |                           |                                |                                    |
| 76                                                                           | 4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000566]                              | 804.97                    | 06/2018                        | 723.59                             |
| 77                                                                           | JUNAGADH BYPASS<br>Central Sector Projects(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000701]                                                                                         | 232.49                    | 04/2021                        | 345.49                             |
| 78                                                                           | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000764] | 272.89                    | 10/2022                        | 137.63                             |
| 79                                                                           | DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000922]           | 867.97                    | 11/2020                        | 795.92                             |
| 80                                                                           | CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000926]           | 962.43                    | 09/2020                        | 892.54                             |
| 81                                                                           | BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001151]              | 392.33                    | 03/2018                        | 443.77                             |
| 82                                                                           | UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001197]              | 351.00                    | 06/2021                        | 220.88                             |
| 83                                                                           | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001285]                                                 | 330.78                    | 12/2021                        | 204.26                             |
| 84                                                                           | 4-LANING OF DERGAON TOWN EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001435]                                                                          | 287.63                    | 06/2022                        | 405.95                             |
| 85                                                                           | CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001782]                           | 2,312.26                  | 09/2021                        | 1,361.51                           |
| 86                                                                           | 4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001787]       | 971.03                    | 10/2023                        | 627.86                             |
| 87                                                                           | 6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001839]                     | 772.70                    | 02/2024                        | 556.84                             |
|                                                                              | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                                                                                  |                           |                                |                                    |
| 88                                                                           | CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA (CPWD OF HIGHER EDUCATION) - [N28000075]                                                                                         | 165.23                    | 10/2012                        | 135.78                             |

TABLE-3

| Month wise List of Deleted Projects Costing Rs. 150 crore and above during |                                                                                                                                     |                           |                                |                                    |
|----------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                  |                                                                                                                                     |                           |                                |                                    |
| Sl. No                                                                     | Project Name                                                                                                                        | Original Cost (Rs. crore) | Original Date of Commissioning | Cumulative Expenditure (Rs. crore) |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            | May,2024                                                                                                                            |                           |                                |                                    |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            | <u>COAL</u>                                                                                                                         |                           |                                |                                    |
| 1                                                                          | NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) (BHARAT COKING COAL LIMITED) - [N06000106]                                         | 555.52                    | 03/2021                        | 379.46                             |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            | <u>RAILWAYS</u>                                                                                                                     |                           |                                |                                    |
| 2                                                                          | VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A(WESTERN RAILWAY) - [N22000435] | 217.38                    | -                              | 142.48                             |
| 3                                                                          | VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON(WESTERN RAILWAY) - [N22000436] |                           | -                              | 116.25                             |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            |                                                                                                                                     |                           |                                |                                    |
|                                                                            |                                                                                                                                     |                           |                                |                                    |

TABLE-4

Projects Added / Completed / Dropped / Frozen Rs. 150 Crore and above

|                                                          |      |
|----------------------------------------------------------|------|
| No of Projects in Previous Month                         | 1838 |
| No of Projects Completed/Dropped/Frozen in Current Month | 30   |
| No of Projects added in Current Month                    | 9    |
| No of Projects in Current Month                          | 1817 |

| Project status Rs. 150 Crore and above |               |             |               |                               |               |       |
|----------------------------------------|---------------|-------------|---------------|-------------------------------|---------------|-------|
| Number of Projects                     |               |             |               |                               |               |       |
| With Respect To                        | Delayed       | Ahead       | On schedule   | Without ODC but DOC available | Without D.O.C | Total |
| Original ( Date )                      | 831 ( 45.73%) | 51 ( 2.81%) | 587 ( 32.31%) | 19 ( 1.05%)                   | 329 ( 18.11%) | 1817  |
| Latest Approved ( Date)                | 554 ( 30.49%) | 36 ( 1.98%) | 884 ( 48.65%) | 14 ( .77%)                    | 329 ( 18.11%) | 1817  |

| Project cost Rs. 150 Crore and above  |                 |                 |                  |                  |                                           |              |       |
|---------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore ) |                 |                 |                  |                  |                                           |              |       |
|                                       |                 |                 |                  |                  |                                           | Cost overrun |       |
|                                       | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Project with No Revision in Cost      | 1381            | 20,69,531.57    | 22,92,657.69     | 10,58,365.86     | 46.20                                     | 2,23,126.12  | 10.80 |
| Project with Revision in Cost         | 436             | 9,81,883.25     | 10,36,990.30     | 6,48,824.29      | 62.60                                     | 55,107.05    | 5.60  |
| Total                                 | 1,817.00        | 30,51,414.82    | 33,29,647.99     | 17,07,190.15     | 51.27                                     | 2,78,233.17  | 9.12  |
| Original Cost of All Projects         |                 |                 |                  |                  |                                           |              |       |
| Original Cost                         | 1,817.00        | 27,58,567.23    | 33,29,647.99     | 17,07,190.15     | 51.27                                     | 5,71,080.76  | 20.70 |

| Delayed Project cost Rs. 150 Crore and above |                 |                 |                  |                  |                                           |              |       |
|----------------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore )        |                 |                 |                  |                  |                                           |              |       |
|                                              |                 |                 |                  |                  |                                           | Cost overrun |       |
| With Respect to                              | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Original (OCE)                               | 831             | 14,73,906.46    | 18,69,380.58     | 11,50,119.60     | 61.50                                     | 3,95,474.12  | 26.83 |
| Latest Approved (RCE)                        | 554             | 11,30,346.32    | 12,71,564.67     | 7,86,406.32      | 61.80                                     | 1,41,218.35  | 12.49 |
|                                              |                 |                 |                  |                  |                                           |              |       |

| Additional Delayed Project cost Rs. 150 Crore and above |                 |                 |                  |                  |                                           |              |       |
|---------------------------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore )                   |                 |                 |                  |                  |                                           |              |       |
|                                                         |                 |                 |                  |                  |                                           | Cost overrun |       |
| With Respect to                                         | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Latest Approved                                         | 308             | 2,29,132.96     | 2,63,240.64      | 1,70,145.71      | 64.60                                     | 34,107.68    | 14.90 |
| Total                                                   | 308             | 2,29,132.96     | 2,63,240.64      | 1,70,145.71      | 64.64                                     | 34,107.68    | 14.89 |

**TABLE-5**

| <u>Extent of cost overrun in projects with respect to original cost (Sector Wise)</u> |                                |                 |               |                  |                  | Rs. 150 Crore and above                 |               |                  |                  |
|---------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|-----------------------------------------|---------------|------------------|------------------|
| (All Cost/ Expenditure in Rs. crore )                                                 |                                |                 |               |                  |                  | Projects with cost overrun <sup>^</sup> |               |                  |                  |
| Sl.No                                                                                 | Sector                         | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                                     | Original Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                                     | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 4                                       | 67,120.00     | 1,22,004.00      | 81.77            |
|                                                                                       |                                |                 |               | 26,152.16        | 18.17            | 14                                      | 7,709.67      | 11,892.61        | 54.26            |
| 3                                                                                     | COAL                           | 118             | 1,88,146.71   | 1,90,346.57      | 1.17             | 8                                       | 27,552.15     | 35,230.50        | 27.87            |
| 4                                                                                     | FINANCE                        | 3               | 786.27        | 831.04           | 5.69             | 1                                       | 209.00        | 262.00           | 25.36            |
| 5                                                                                     | MINES                          | 8               | 7,559.78      | 9,833.57         | 30.08            | 4                                       | 5,217.79      | 7,551.03         | 44.72            |
| 6                                                                                     | STEEL                          | 12              | 11,285.36     | 11,911.23        | 5.55             | 1                                       | 2,092.97      | 2,718.84         | 29.90            |
| 7                                                                                     | PETROLEUM                      | 116             | 4,46,863.87   | 5,11,468.56      | 14.46            | 26                                      | 1,90,263.12   | 2,56,247.97      | 34.68            |
| 8                                                                                     | POWER                          | 108             | 3,17,711.51   | 3,73,034.97      | 17.41            | 19                                      | 71,129.12     | 1,26,469.56      | 77.80            |
| 9                                                                                     | HEALTH AND FAMILY WELFARE      | 8               | 7,132.02      | 7,298.73         | 2.34             | 4                                       | 2,024.13      | 2,456.84         | 21.38            |
| 10                                                                                    | RAILWAYS                       | 235             | 4,32,506.78   | 6,75,744.15      | 56.24            | 137                                     | 1,94,502.49   | 4,47,985.25      | 130.32           |
| 11                                                                                    | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,16,749.80   | 8,65,169.47      | 5.93             | 211                                     | 2,04,315.35   | 2,59,316.01      | 26.92            |
| 12                                                                                    | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 0                                       | 0.00          | 0.00             | 0.00             |
| 13                                                                                    | TELECOMMUNICATIONS             | 7               | 40,229.56     | 61,915.14        | 53.90            | 3                                       | 38,063.82     | 59,749.40        | 56.97            |
| 14                                                                                    | URBAN DEVELOPMENT              | 28              | 2,84,730.97   | 3,10,151.53      | 8.93             | 7                                       | 1,17,061.56   | 1,42,561.32      | 21.78            |
| 15                                                                                    | WATER RESOURCES                | 41              | 23,466.28     | 69,700.98        | 197.03           | 9                                       | 12,532.31     | 58,856.49        | 369.64           |
| 16                                                                                    | SOCIAL JUSTICE                 | 1               | 170.99        | 170.99           | 0.00             | 0                                       | 0.00          | 0.00             | 0.00             |
| 17                                                                                    | DEPARTMENT OF HIGHER EDUCATION | 20              | 9,680.92      | 10,271.32        | 6.10             | 5                                       | 2,020.71      | 2,712.42         | 34.23            |
| 18                                                                                    | HOME AFFAIRS                   | 5               | 2,025.73      | 2,958.98         | 46.07            | 3                                       | 1,659.44      | 2,592.69         | 56.24            |
| 19                                                                                    | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                                       | 4,773.00      | 5,401.00         | 13.16            |
| 20                                                                                    | DONER                          | 1               | 151.33        | 151.33           | 0.00             | 0                                       | 0.00          | 0.00             | 0.00             |
| 21                                                                                    | RENEWABLE ENERGY               | 1               | 271.90        | 366.12           | 34.65            | 1                                       | 271.90        | 366.12           | 34.65            |
|                                                                                       |                                |                 |               |                  |                  |                                         |               |                  |                  |
| Total                                                                                 |                                | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 458                                     | 9,48,518.53   | 15,44,374.05     | 62.82            |

<sup>^</sup> - Cost Overrun = Anticipated Cost minus Original Cost



**TABLE-6**

| Extent of cost overrun in projects with respect to original cost (State Wise) Rs. |                             |                 |               |                  |                  |                             | 150           | Crore and above  |                  |
|-----------------------------------------------------------------------------------|-----------------------------|-----------------|---------------|------------------|------------------|-----------------------------|---------------|------------------|------------------|
| (All Cost/ Expenditure in Rs. crore)                                              |                             |                 |               |                  |                  |                             |               |                  |                  |
|                                                                                   |                             |                 |               |                  |                  | Projects with cost overrun^ |               |                  |                  |
| Sl.No                                                                             | State                       | No. of Projects | Original Cost | Anticipated Cost | Cost overrun (%) | No.                         | Original Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                                 | ANDHRA PRADESH              | 110             | 1,45,653.44   | 2,05,083.47      | 40.80            | 31                          | 60,614.40     | 1,20,441.47      | 98.70            |
| 2                                                                                 | ARUNACHAL PRADESH           | 26              | 48,306.73     | 63,335.46        | 31.11            | 2                           | 6,930.96      | 21,959.69        | 216.83           |
| 3                                                                                 | ASSAM                       | 66              | 66,958.07     | 76,415.88        | 14.13            | 9                           | 19,547.12     | 30,189.93        | 54.45            |
| 4                                                                                 | BIHAR                       | 92              | 1,21,327.18   | 1,49,858.94      | 23.52            | 36                          | 42,634.31     | 72,818.38        | 70.80            |
| 5                                                                                 | GOA                         | 6               | 3,824.63      | 3,911.13         | 2.26             | 1                           | 303.90        | 390.40           | 28.46            |
| 6                                                                                 | GUJARAT                     | 90              | 1,47,491.26   | 1,68,023.63      | 13.92            | 27                          | 45,557.34     | 66,392.86        | 45.73            |
| 7                                                                                 | HARYANA                     | 34              | 75,026.48     | 85,854.28        | 14.43            | 13                          | 51,283.61     | 62,111.77        | 21.11            |
| 8                                                                                 | HIMACHAL PRADESH            | 30              | 29,904.85     | 44,245.73        | 47.96            | 11                          | 14,600.66     | 29,159.09        | 99.71            |
| 9                                                                                 | JAMMU AND KASHMIR           | 51              | 74,532.19     | 1,16,497.78      | 56.31            | 11                          | 18,868.86     | 61,094.45        | 223.78           |
| 10                                                                                | KARNATAKA                   | 84              | 1,07,895.92   | 1,11,967.84      | 3.77             | 19                          | 13,740.59     | 19,890.29        | 44.76            |
| 11                                                                                | KERALA                      | 31              | 63,355.20     | 70,605.03        | 11.44            | 13                          | 27,878.71     | 35,653.62        | 27.89            |
| 12                                                                                | MADHYA PRADESH              | 75              | 1,10,638.03   | 1,24,846.28      | 12.84            | 12                          | 17,835.72     | 32,324.63        | 81.24            |
| 13                                                                                | MAHARASHTRA                 | 197             | 2,25,897.83   | 2,52,159.61      | 11.63            | 29                          | 81,621.75     | 1,13,305.83      | 38.82            |
| 14                                                                                | MANIPUR                     | 34              | 15,741.53     | 30,890.04        | 96.23            | 1                           | 4,454.17      | 19,602.68        | 340.10           |
| 15                                                                                | MEGHALAYA                   | 14              | 5,372.73      | 12,735.93        | 137.05           | 1                           | 906.46        | 8,324.28         | 818.33           |
| 16                                                                                | MIZORAM                     | 21              | 11,852.41     | 20,836.14        | 75.80            | 12                          | 7,755.08      | 16,794.95        | 116.57           |
| 17                                                                                | NAGALAND                    | 32              | 11,923.60     | 16,501.89        | 38.40            | 6                           | 4,125.98      | 8,704.27         | 110.96           |
| 18                                                                                | ODISHA                      | 78              | 1,43,718.80   | 1,51,061.72      | 5.11             | 18                          | 22,400.30     | 34,459.37        | 53.83            |
| 19                                                                                | PUNJAB                      | 44              | 42,575.89     | 42,915.08        | 0.80             | 4                           | 1,863.63      | 2,266.88         | 21.64            |
| 20                                                                                | RAJASTHAN                   | 81              | 1,40,279.39   | 1,80,760.35      | 28.86            | 4                           | 56,753.08     | 97,810.32        | 72.34            |
| 21                                                                                | SIKKIM                      | 22              | 14,500.36     | 22,320.65        | 53.93            | 7                           | 3,542.72      | 11,486.86        | 224.24           |
| 22                                                                                | TAMIL NADU                  | 77              | 2,11,834.56   | 2,67,302.52      | 26.18            | 37                          | 1,22,225.49   | 1,77,782.30      | 45.45            |
| 23                                                                                | TRIPURA                     | 10              | 5,071.09      | 5,332.56         | 5.16             | 4                           | 1,208.25      | 1,469.72         | 21.64            |
| 24                                                                                | UTTAR PRADESH               | 134             | 2,00,891.50   | 2,22,356.82      | 10.69            | 39                          | 53,988.83     | 77,602.09        | 43.74            |
| 25                                                                                | WEST BENGAL                 | 61              | 71,527.12     | 98,300.58        | 37.43            | 24                          | 38,301.75     | 65,818.65        | 71.84            |
| 26                                                                                | ANDAMAN AND NICOBAR ISLANDS | 9               | 2,847.18      | 3,118.54         | 9.53             | 2                           | 655.03        | 945.73           | 44.38            |
| 27                                                                                | DELHI                       | 28              | 93,267.64     | 97,669.65        | 4.72             | 10                          | 51,768.05     | 56,257.49        | 8.67             |
| 28                                                                                | CHHATTISGARH                | 59              | 86,729.89     | 88,808.64        | 2.40             | 10                          | 12,535.72     | 15,255.21        | 21.69            |
| 29                                                                                | JHARKHAND                   | 67              | 1,01,527.58   | 1,09,481.73      | 7.83             | 20                          | 31,912.59     | 41,409.73        | 29.76            |
| 30                                                                                | UTTARAKHAND                 | 31              | 36,349.58     | 54,086.60        | 48.80            | 8                           | 25,505.19     | 43,242.21        | 69.54            |
| 31                                                                                | TELANGANA                   | 54              | 38,654.39     | 41,498.90        | 7.36             | 7                           | 14,778.36     | 17,622.87        | 19.25            |
| 32                                                                                | LADAKH                      | 6               | 2,474.97      | 2,634.64         | 6.45             | 1                           | 480.33        | 640.00           | 33.24            |
| 33                                                                                | MULTI STATE                 | 63              | 3,00,615.21   | 3,88,229.95      | 29.15            | 29                          | 91,939.59     | 1,81,146.03      | 97.03            |
|                                                                                   |                             |                 |               |                  |                  |                             |               |                  |                  |

| <u>Extent of cost overrun in projects with respect to original cost (State Wise)</u> Rs. 150 Crore and above |       |                 |               |                  |                  |                             |               |                  |                  |
|--------------------------------------------------------------------------------------------------------------|-------|-----------------|---------------|------------------|------------------|-----------------------------|---------------|------------------|------------------|
| (All Cost/ Expenditure in Rs. crore)                                                                         |       |                 |               |                  |                  | Projects with cost overrun^ |               |                  |                  |
| Sl.No                                                                                                        | State | No. of Projects | Original Cost | Anticipated Cost | Cost overrun (%) | No.                         | Original Cost | Anticipated Cost | Cost overrun (%) |
| Total                                                                                                        |       | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 458                         | 9,48,518.53   | 15,44,374.05     | 62.82            |

**TABLE-7**

| Extent of time overrun in projects with respect to original schedule Rs. 150 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                                |                 |               |                  |                  |                               |               |                  |                            |
|--------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
|                                                                                                                                      |                                |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                                                                                | Sector                         | No. of Projects | Original Cost | Anticipated Cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                    | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 3                             | 55,661.00     | 99,487.00        | 72 - 171                   |
| 2                                                                                                                                    | CIVIL AVIATION                 | 37              | 22,130.27     | 26,152.16        | 18.17            | 16                            | 12,397.83     | 15,954.89        | 8 - 48                     |
| 3                                                                                                                                    | COAL                           | 118             | 1,88,146.71   | 1,90,346.57      | 1.17             | 56                            | 68,025.33     | 72,754.90        | 12 - 161                   |
| 4                                                                                                                                    | FINANCE                        | 3               | 786.27        | 831.04           | 5.69             | 0                             | 0.00          | 0.00             | -                          |
| 5                                                                                                                                    | MINES                          | 8               | 7,559.78      | 9,833.57         | 30.08            | 7                             | 7,025.78      | 8,811.60         | 5 - 66                     |
| 6                                                                                                                                    | STEEL                          | 12              | 11,285.36     | 11,911.23        | 5.55             | 5                             | 6,693.60      | 7,319.47         | 14 - 104                   |
| 7                                                                                                                                    | PETROLEUM                      | 116             | 4,46,863.87   | 5,11,468.56      | 14.46            | 65                            | 3,00,673.78   | 3,59,595.42      | 1 - 143                    |
| 8                                                                                                                                    | POWER                          | 108             | 3,17,711.51   | 3,73,034.97      | 17.41            | 43                            | 1,55,644.26   | 2,08,913.84      | 2 - 193                    |
| 9                                                                                                                                    | HEALTH AND FAMILY WELFARE      | 8               | 7,132.02      | 7,298.73         | 2.34             | 8                             | 7,132.02      | 7,298.73         | 2 - 62                     |
| 10                                                                                                                                   | RAILWAYS                       | 235             | 4,32,506.78   | 6,75,744.15      | 56.24            | 105                           | 3,08,890.93   | 4,70,605.82      | 3 - 261                    |
| 11                                                                                                                                   | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,16,749.80   | 8,65,169.47      | 5.93             | 480                           | 3,75,415.98   | 4,13,579.84      | 1 - 187                    |
| 12                                                                                                                                   | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 1                             | 5,369.18      | 5,061.15         | 33 - 33                    |
| 13                                                                                                                                   | TELECOMMUNICATIONS             | 7               | 40,229.56     | 61,915.14        | 53.90            | 4                             | 14,228.89     | 35,902.67        | 4 - 109                    |
| 14                                                                                                                                   | URBAN DEVELOPMENT              | 28              | 2,84,730.97   | 3,10,151.53      | 8.93             | 16                            | 1,43,006.56   | 1,47,874.86      | 3 - 66                     |
| 15                                                                                                                                   | WATER RESOURCES                | 41              | 23,466.28     | 69,700.98        | 197.03           | 5                             | 1,373.92      | 1,715.20         | 28 - 51                    |
| 16                                                                                                                                   | SOCIAL JUSTICE                 | 1               | 170.99        | 170.99           | 0.00             | 0                             | 0.00          | 0.00             | -                          |
| 17                                                                                                                                   | DEPARTMENT OF HIGHER EDUCATION | 20              | 9,680.92      | 10,271.32        | 6.10             | 12                            | 5,767.98      | 6,344.52         | 6 - 118                    |
| 18                                                                                                                                   | HOME AFFAIRS                   | 5               | 2,025.73      | 2,958.98         | 46.07            | 4                             | 1,826.42      | 2,759.67         | 12 - 80                    |
| 19                                                                                                                                   | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                             | 4,773.00      | 5,401.00         | 54 - 54                    |
| 20                                                                                                                                   | DONER                          | 1               | 151.33        | 151.33           | 0.00             | 0                             | 0.00          | 0.00             | -                          |
| 21                                                                                                                                   | RENEWABLE ENERGY               | 1               | 271.90        | 366.12           | 34.65            | 0                             | 0.00          | 0.00             | -                          |
| Total                                                                                                                                |                                | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 831                           | 14,73,906.46  | 18,69,380.58     |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

**TABLE-8**

| Extent of time overrun in projects with respect to original schedule(State Wise) |                             |                 |               |                  |                  | Rs.                           | 150           | Crore and above  |                            |
|----------------------------------------------------------------------------------|-----------------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
| (All Cost/ Expenditure in Rs. crore)                                             |                             |                 |               |                  |                  |                               |               |                  |                            |
|                                                                                  |                             |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                            | State                       | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                | ANDHRA PRADESH              | 110             | 1,45,653.44   | 2,05,083.47      | 40.80            | 27                            | 81,756.53     | 94,248.70        | 2 - 216                    |
| 2                                                                                | ARUNACHAL PRADESH           | 26              | 48,306.73     | 63,335.46        | 31.11            | 11                            | 11,200.48     | 26,229.21        | 11 - 188                   |
| 3                                                                                | ASSAM                       | 66              | 66,958.07     | 76,415.88        | 14.13            | 32                            | 36,984.05     | 45,740.21        | 1 - 107                    |
| 4                                                                                | BIHAR                       | 92              | 1,21,327.18   | 1,49,858.94      | 23.52            | 47                            | 85,727.39     | 1,06,395.57      | 2 - 187                    |
| 5                                                                                | GOA                         | 6               | 3,824.63      | 3,911.13         | 2.26             | 4                             | 2,068.28      | 2,154.78         | 5 - 39                     |
| 6                                                                                | GUJARAT                     | 90              | 1,47,491.26   | 1,68,023.63      | 13.92            | 45                            | 86,931.76     | 94,188.91        | 1 - 174                    |
| 7                                                                                | HARYANA                     | 34              | 75,026.48     | 85,854.28        | 14.43            | 17                            | 55,122.27     | 63,729.29        | 6 - 36                     |
| 8                                                                                | HIMACHAL PRADESH            | 30              | 29,904.85     | 44,245.73        | 47.96            | 7                             | 9,400.29      | 18,803.15        | 9 - 183                    |
| 9                                                                                | JAMMU AND KASHMIR           | 51              | 74,532.19     | 1,16,497.78      | 56.31            | 30                            | 47,511.16     | 88,536.68        | 2 - 261                    |
| 10                                                                               | KARNATAKA                   | 84              | 1,07,895.92   | 1,11,967.84      | 3.77             | 42                            | 64,484.12     | 68,667.64        | 1 - 177                    |
| 11                                                                               | KERALA                      | 31              | 63,355.20     | 70,605.03        | 11.44            | 12                            | 22,532.93     | 23,470.25        | 7 - 56                     |
| 12                                                                               | MADHYA PRADESH              | 75              | 1,10,638.03   | 1,24,846.28      | 12.84            | 34                            | 40,067.26     | 51,053.43        | 2 - 88                     |
| 13                                                                               | MAHARASHTRA                 | 197             | 2,25,897.83   | 2,52,159.61      | 11.63            | 57                            | 1,20,547.81   | 1,37,018.38      | 1 - 97                     |
| 14                                                                               | MANIPUR                     | 34              | 15,741.53     | 30,890.04        | 96.23            | 28                            | 13,497.88     | 28,646.39        | 8 - 189                    |
| 15                                                                               | MEGHALAYA                   | 14              | 5,372.73      | 12,735.93        | 137.05           | 11                            | 4,008.66      | 3,954.04         | 6 - 118                    |
| 16                                                                               | MIZORAM                     | 21              | 11,852.41     | 20,836.14        | 75.80            | 16                            | 9,645.32      | 18,312.15        | 8 - 136                    |
| 17                                                                               | NAGALAND                    | 32              | 11,923.60     | 16,501.89        | 38.40            | 13                            | 6,257.32      | 10,800.43        | 5 - 132                    |
| 18                                                                               | ODISHA                      | 78              | 1,43,718.80   | 1,51,061.72      | 5.11             | 47                            | 62,428.40     | 70,842.53        | 1 - 213                    |
| 19                                                                               | PUNJAB                      | 44              | 42,575.89     | 42,915.08        | 0.80             | 19                            | 14,568.42     | 14,755.90        | 3 - 108                    |
| 20                                                                               | RAJASTHAN                   | 81              | 1,40,279.39   | 1,80,760.35      | 28.86            | 32                            | 95,133.20     | 1,35,487.66      | 2 - 120                    |
| 21                                                                               | SIKKIM                      | 22              | 14,500.36     | 22,320.65        | 53.93            | 14                            | 11,025.29     | 12,354.39        | 8 - 45                     |
| 22                                                                               | TAMIL NADU                  | 77              | 2,11,834.56   | 2,67,302.52      | 26.18            | 41                            | 84,600.57     | 1,27,366.54      | 3 - 171                    |
| 23                                                                               | TRIPUR                      | 10              | 5,071.09      | 5,332.56         | 5.16             | 5                             | 1,649.41      | 1,771.78         | 1 - 30                     |
| 24                                                                               | UTTAR PRADESH               | 134             | 2,00,891.50   | 2,22,356.82      | 10.69            | 51                            | 96,942.44     | 1,14,207.02      | 1 - 65                     |
| 25                                                                               | WEST BENGAL                 | 61              | 71,527.12     | 98,300.58        | 37.43            | 34                            | 35,019.17     | 55,493.04        | 9 - 141                    |
| 26                                                                               | ANDAMAN AND NICOBAR ISLANDS | 9               | 2,847.18      | 3,118.54         | 9.53             | 1                             | 391.00        | 391.00           | 59 - 59                    |
| 27                                                                               | DELHI                       | 28              | 93,267.64     | 97,669.65        | 4.72             | 14                            | 45,400.54     | 47,450.70        | 6 - 75                     |
| 28                                                                               | CHHATTISGARH                | 59              | 86,729.89     | 88,808.64        | 2.40             | 31                            | 43,341.33     | 44,736.40        | 6 - 144                    |
| 29                                                                               | JHARKHAND                   | 67              | 1,01,527.58   | 1,09,481.73      | 7.83             | 28                            | 49,744.02     | 53,697.59        | 4 - 161                    |
| 30                                                                               | UTTARAKHAND                 | 31              | 36,349.58     | 54,086.60        | 48.80            | 11                            | 27,047.90     | 44,625.93        | 3 - 193                    |
| 31                                                                               | TELANGANA                   | 54              | 38,654.39     | 41,498.90        | 7.36             | 26                            | 14,001.77     | 16,002.04        | 1 - 180                    |
| 32                                                                               | LADAKH                      | 6               | 2,474.97      | 2,634.64         | 6.45             | 5                             | 2,048.83      | 2,208.50         | 22 - 37                    |
| 33                                                                               | MULTI STATE                 | 63              | 3,00,615.21   | 3,88,229.95      | 29.15            | 39                            | 1,92,820.66   | 2,46,040.35      | 3 - 202                    |
|                                                                                  |                             |                 |               |                  |                  |                               |               |                  |                            |
| Total                                                                            |                             | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 831                           | 14,73,906.46  | 18,69,380.58     |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

**TABLE-9**

| <u>Extent of time overrun in projects with respect to latest schedule</u> |                                |                 |                      |                  |                  | Rs. 150 Crore and above       |                      |                  |                            |
|---------------------------------------------------------------------------|--------------------------------|-----------------|----------------------|------------------|------------------|-------------------------------|----------------------|------------------|----------------------------|
| (All Cost/ Expenditure in Rs. crore)                                      |                                |                 |                      |                  |                  | Projects with time overruns\$ |                      |                  |                            |
| Sl.No                                                                     | Sector                         | No. of Projects | Latest Approved Cost | Anticipated Cost | Cost overrun (%) | No.                           | Latest Approved Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                         | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00      | 2.50             | 3                             | 95,309.00            | 99,487.00        | 72 - 171                   |
| 2                                                                         | CIVIL AVIATION                 | 37              | 23,090.59            | 26,152.16        | 13.26            | 8                             | 7,103.84             | 8,337.98         | 21 - 48                    |
| 3                                                                         | COAL                           | 118             | 1,90,012.22          | 1,90,346.57      | 0.18             | 34                            | 40,870.98            | 43,522.53        | 12 - 161                   |
| 4                                                                         | FINANCE                        | 3               | 786.27               | 831.04           | 5.69             | 0                             | 0.00                 | 0.00             | -                          |
| 5                                                                         | MINES                          | 8               | 9,253.04             | 9,833.57         | 6.27             | 3                             | 1,799.54             | 1,799.54         | 5 - 66                     |
| 6                                                                         | STEEL                          | 12              | 11,911.23            | 11,911.23        | 0.00             | 5                             | 7,319.47             | 7,319.47         | 14 - 104                   |
| 7                                                                         | PETROLEUM                      | 116             | 5,00,884.08          | 5,11,468.56      | 2.11             | 31                            | 1,10,566.62          | 1,16,125.61      | 4 - 97                     |
| 8                                                                         | POWER                          | 108             | 3,26,843.65          | 3,73,034.97      | 14.13            | 43                            | 1,64,672.28          | 2,08,913.84      | 2 - 193                    |
| 9                                                                         | HEALTH AND FAMILY WELFARE      | 8               | 7,272.53             | 7,298.73         | 0.36             | 3                             | 2,601.21             | 2,599.00         | 2 - 50                     |
| 10                                                                        | RAILWAYS                       | 235             | 5,48,173.07          | 6,75,744.15      | 23.27            | 87                            | 2,99,289.60          | 3,72,748.03      | -15 - 216                  |
| 11                                                                        | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,49,638.92          | 8,65,169.47      | 1.83             | 305                           | 2,35,325.94          | 2,41,608.22      | 0 - 138                    |
| 12                                                                        | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15         | 0.00             | 0                             | 0.00                 | 0.00             | -                          |
| 13                                                                        | TELECOMMUNICATIONS             | 7               | 61,849.01            | 61,915.14        | 0.11             | 3                             | 35,663.07            | 35,663.07        | 40 - 109                   |
| 14                                                                        | URBAN DEVELOPMENT              | 28              | 2,86,967.19          | 3,10,151.53      | 8.08             | 11                            | 1,16,197.87          | 1,18,829.95      | 3 - 66                     |
| 15                                                                        | WATER RESOURCES                | 41              | 23,420.50            | 69,700.98        | 197.61           | 5                             | 1,368.65             | 1,715.20         | 28 - 51                    |
| 16                                                                        | SOCIAL JUSTICE                 | 1               | 170.99               | 170.99           | 0.00             | 0                             | 0.00                 | 0.00             | -                          |
| 17                                                                        | DEPARTMENT OF HIGHER EDUCATION | 20              | 10,312.91            | 10,271.32        | -0.40            | 9                             | 4,905.54             | 4,901.54         | 6 - 56                     |
| 18                                                                        | HOME AFFAIRS                   | 5               | 2,946.02             | 2,958.98         | 0.44             | 3                             | 2,579.71             | 2,592.69         | 34 - 80                    |
| 19                                                                        | DPIIT                          | 2               | 24,857.00            | 25,485.00        | 2.53             | 1                             | 4,773.00             | 5,401.00         | 54 - 54                    |
| 20                                                                        | DONER                          | 1               | 151.33               | 151.33           | 0.00             | 0                             | 0.00                 | 0.00             | -                          |
| 21                                                                        | RENEWABLE ENERGY               | 1               | 366.12               | 366.12           | 0.00             | 0                             | 0.00                 | 0.00             | -                          |
| <b>Total</b>                                                              |                                | 1817            | 30,51,414.82         | 33,29,647.99     | 9.12             | 554                           | 11,30,346.32         | 12,71,564.67     |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

**TABLE-10**

| <u>Extent of cost overrun in projects with respect to latest cost</u> |                                |                 |                      |                  |                  | Rs. 150 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                      |                  |                  |
|-----------------------------------------------------------------------|--------------------------------|-----------------|----------------------|------------------|------------------|-----------------------------------------------------------------|----------------------|------------------|------------------|
|                                                                       |                                |                 |                      |                  |                  | Projects with cost overruns <sup>^</sup>                        |                      |                  |                  |
| Sl.No.                                                                | Sector                         | No. of projects | Latest Approved Cost | Anticipated Cost | Cost overrun (%) | No.                                                             | Latest Approved Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                     | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00      | 2.50             | 1                                                               | 3,492.00             | 7,670.00         | 119.64           |
| 2                                                                     | CIVIL AVIATION                 | 37              | 23,090.59            | 26,152.16        | 13.26            | 10                                                              | 7,062.88             | 10,124.45        | 43.35            |
| 3                                                                     | COAL                           | 118             | 1,90,012.22          | 1,90,346.57      | 0.18             | 5                                                               | 9,651.33             | 14,623.75        | 51.52            |
| 4                                                                     | FINANCE                        | 3               | 786.27               | 831.04           | 5.69             | 1                                                               | 209.00               | 262.00           | 25.36            |
| 5                                                                     | MINES                          | 8               | 9,253.04             | 9,833.57         | 6.27             | 2                                                               | 712.10               | 1,292.63         | 81.52            |
| 6                                                                     | STEEL                          | 12              | 11,911.23            | 11,911.23        | 0.00             | 0                                                               | 0.00                 | 0.00             | 0.00             |
| 7                                                                     | PETROLEUM                      | 116             | 5,00,884.08          | 5,11,468.56      | 2.11             | 4                                                               | 47,673.49            | 59,638.13        | 25.10            |
| 8                                                                     | POWER                          | 108             | 3,26,843.65          | 3,73,034.97      | 14.13            | 18                                                              | 60,580.69            | 1,06,788.99      | 76.28            |
| 9                                                                     | HEALTH AND FAMILY WELFARE      | 8               | 7,272.53             | 7,298.73         | 0.36             | 2                                                               | 402.94               | 443.06           | 9.96             |
| 10                                                                    | RAILWAYS                       | 235             | 5,48,173.07          | 6,75,744.15      | 23.27            | 98                                                              | 2,13,683.59          | 3,47,947.92      | 62.83            |
| 11                                                                    | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,49,638.92          | 8,65,169.47      | 1.83             | 137                                                             | 1,35,036.23          | 1,61,566.07      | 19.65            |
| 12                                                                    | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15         | 0.00             | 0                                                               | 0.00                 | 0.00             | 0.00             |
| 13                                                                    | TELECOMMUNICATIONS             | 7               | 61,849.01            | 61,915.14        | 0.11             | 2                                                               | 24,729.82            | 24,795.95        | 0.27             |
| 14                                                                    | URBAN DEVELOPMENT              | 28              | 2,86,967.19          | 3,10,151.53      | 8.08             | 6                                                               | 1,05,641.56          | 1,28,905.10      | 22.02            |
| 15                                                                    | WATER RESOURCES                | 41              | 23,420.50            | 69,700.98        | 197.61           | 9                                                               | 13,784.94            | 60,370.90        | 337.95           |
| 16                                                                    | SOCIAL JUSTICE                 | 1               | 170.99               | 170.99           | 0.00             | 0                                                               | 0.00                 | 0.00             | 0.00             |
| 17                                                                    | DEPARTMENT OF HIGHER EDUCATION | 20              | 10,312.91            | 10,271.32        | -0.40            | 1                                                               | 392.51               | 446.43           | 13.74            |
| 18                                                                    | HOME AFFAIRS                   | 5               | 2,946.02             | 2,958.98         | 0.44             | 1                                                               | 277.35               | 290.33           | 4.68             |
| 19                                                                    | DPIIT                          | 2               | 24,857.00            | 25,485.00        | 2.53             | 1                                                               | 4,773.00             | 5,401.00         | 13.16            |
| 20                                                                    | DONER                          | 1               | 151.33               | 151.33           | 0.00             | 0                                                               | 0.00                 | 0.00             | 0.00             |
| 21                                                                    | RENEWABLE ENERGY               | 1               | 366.12               | 366.12           | 0.00             | 0                                                               | 0.00                 | 0.00             | 0.00             |
|                                                                       |                                |                 |                      |                  |                  |                                                                 |                      |                  |                  |
| Total                                                                 |                                | 1817            | 30,51,414.82         | 33,29,647.99     | 9.12             | 298                                                             | 6,28,103.43          | 9,30,566.71      | 48.16            |

<sup>^</sup> - Cost Overrun = Anticipated Cost minus Revised/Original Cost



**TABLE-11**

| Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 150 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                                |                 |                      |                  |                  | Projects with time\$ & cost overruns^ |                      |                  |                            |
|------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|----------------------|------------------|------------------|---------------------------------------|----------------------|------------------|----------------------------|
| Sl.No.                                                                                                                                         | Sector                         | No. of projects | Latest Approved Cost | Anticipated Cost | Cost Overrun (%) | No.                                   | Latest Approved Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                              | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00      | 2.50             | 1                                     | 3,492.00             | 7,670.00         | 171- 171                   |
| 2                                                                                                                                              | CIVIL AVIATION                 | 37              | 23,090.59            | 26,152.16        | 13.26            | 2                                     | 1,598.86             | 2,833.00         | 46- 48                     |
| 3                                                                                                                                              | COAL                           | 118             | 1,90,012.22          | 1,90,346.57      | 0.18             | 3                                     | 3,254.01             | 5,905.56         | 48- 77                     |
| 4                                                                                                                                              | FINANCE                        | 3               | 786.27               | 831.04           | 5.69             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 5                                                                                                                                              | MINES                          | 8               | 9,253.04             | 9,833.57         | 6.27             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 6                                                                                                                                              | STEEL                          | 12              | 11,911.23            | 11,911.23        | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 7                                                                                                                                              | PETROLEUM                      | 116             | 5,00,884.08          | 5,11,468.56      | 2.11             | 2                                     | 12,909.91            | 19,638.90        | 14- 58                     |
| 8                                                                                                                                              | POWER                          | 108             | 3,26,843.65          | 3,73,034.97      | 14.13            | 11                                    | 45,732.57            | 89,974.13        | 10- 193                    |
| 9                                                                                                                                              | HEALTH AND FAMILY WELFARE      | 8               | 7,272.53             | 7,298.73         | 0.36             | 1                                     | 150.29               | 162.00           | 50- 50                     |
| 10                                                                                                                                             | RAILWAYS                       | 235             | 5,48,173.07          | 6,75,744.15      | 23.27            | 49                                    | 1,04,950.62          | 1,75,899.68      | 3- 216                     |
| 11                                                                                                                                             | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,49,638.92          | 8,65,169.47      | 1.83             | 43                                    | 49,089.30            | 60,239.70        | 1- 123                     |
| 12                                                                                                                                             | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15         | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 13                                                                                                                                             | TELECOMMUNICATIONS             | 7               | 61,849.01            | 61,915.14        | 0.11             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 14                                                                                                                                             | URBAN DEVELOPMENT              | 28              | 2,86,967.19          | 3,10,151.53      | 8.08             | 2                                     | 24,138.77            | 26,850.05        | 3- 66                      |
| 15                                                                                                                                             | WATER RESOURCES                | 41              | 23,420.50            | 69,700.98        | 197.61           | 1                                     | 307.12               | 653.67           | 51- 51                     |
| 16                                                                                                                                             | SOCIAL JUSTICE                 | 1               | 170.99               | 170.99           | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 17                                                                                                                                             | DEPARTMENT OF HIGHER EDUCATION | 20              | 10,312.91            | 10,271.32        | -0.40            | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 18                                                                                                                                             | HOME AFFAIRS                   | 5               | 2,946.02             | 2,958.98         | 0.44             | 1                                     | 277.35               | 290.33           | 34- 34                     |
| 19                                                                                                                                             | DPIIT                          | 2               | 24,857.00            | 25,485.00        | 2.53             | 1                                     | 4,773.00             | 5,401.00         | 54- 54                     |
| 20                                                                                                                                             | DONER                          | 1               | 151.33               |                  | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 21                                                                                                                                             | RENEWABLE ENERGY               | 1               | 366.12               | 366.12           | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| Total                                                                                                                                          |                                | 1817            | 30,51,414.82         | 33,29,647.99     | 9.12             | 117                                   | 2,50,673.80          | 3,95,518.02      |                            |

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

**TABLE-12**

| Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 150 Crore and above |                                |                 |               |                  |                  | (All Cost/ Expenditure in Rs. crore)  |               |                  |                            |
|----------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|---------------------------------------|---------------|------------------|----------------------------|
|                                                                                                          |                                |                 |               |                  |                  | Projects with time\$ & cost overruns^ |               |                  |                            |
| Sl.No.                                                                                                   | Sector                         | No. of projects | Original Cost | Anticipated Cost | Cost Overrun (%) | No.                                   | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                        | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 3                                     | 55,661.00     | 99,487.00        | 72- 171                    |
| 2                                                                                                        | CIVIL AVIATION                 | 37              | 22,130.27     | 26,152.16        | 18.17            | 7                                     | 4,730.83      | 8,287.89         | 18- 48                     |
| 3                                                                                                        | COAL                           | 118             | 1,88,146.71   | 1,90,346.57      | 1.17             | 6                                     | 21,154.83     | 26,512.31        | 40- 90                     |
| 4                                                                                                        | FINANCE                        | 3               | 786.27        | 831.04           | 5.69             | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 5                                                                                                        | MINES                          | 8               | 7,559.78      | 9,833.57         | 30.08            | 3                                     | 4,683.79      | 6,529.06         | 14- 58                     |
| 6                                                                                                        | STEEL                          | 12              | 11,285.36     | 11,911.23        | 5.55             | 1                                     | 2,092.97      | 2,718.84         | 17- 17                     |
| 7                                                                                                        | PETROLEUM                      | 116             | 4,46,863.87   | 5,11,468.56      | 14.46            | 23                                    | 1,56,338.49   | 2,16,504.51      | 1- 143                     |
| 8                                                                                                        | POWER                          | 108             | 3,17,711.51   | 3,73,034.97      | 17.41            | 12                                    | 56,385.12     | 1,09,654.70      | 12- 193                    |
| 9                                                                                                        | HEALTH AND FAMILY WELFARE      | 8               | 7,132.02      | 7,298.73         | 2.34             | 4                                     | 2,024.13      | 2,456.84         | 9- 62                      |
| 10                                                                                                       | RAILWAYS                       | 235             | 4,32,506.78   | 6,75,744.15      | 56.24            | 78                                    | 1,33,655.77   | 2,96,686.45      | 3- 261                     |
| 11                                                                                                       | ROAD TRANSPORT AND HIGHWAYS    | 1060            | 8,16,749.80   | 8,65,169.47      | 5.93             | 137                                   | 1,26,703.61   | 1,68,745.29      | 1- 187                     |
| 12                                                                                                       | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 13                                                                                                       | TELECOMMUNICATIONS             | 7               | 40,229.56     | 61,915.14        | 53.90            | 2                                     | 13,519.27     | 35,193.05        | 4- 109                     |
| 14                                                                                                       | URBAN DEVELOPMENT              | 28              | 2,84,730.97   | 3,10,151.53      | 8.93             | 3                                     | 35,558.77     | 40,506.27        | 3- 66                      |
| 15                                                                                                       | WATER RESOURCES                | 41              | 23,466.28     | 69,700.98        | 197.03           | 1                                     | 307.12        | 653.67           | 51- 51                     |
| 16                                                                                                       | SOCIAL JUSTICE                 | 1               | 170.99        | 170.99           | 0.00             | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 17                                                                                                       | DEPARTMENT OF HIGHER EDUCATION | 20              | 9,680.92      | 10,271.32        | 6.10             | 3                                     | 1,404.83      | 2,035.99         | 17- 37                     |
| 18                                                                                                       | HOME AFFAIRS                   | 5               | 2,025.73      | 2,958.98         | 46.07            | 3                                     | 1,659.44      | 2,592.69         | 34- 80                     |
| 19                                                                                                       | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                                     | 4,773.00      | 5,401.00         | 54- 54                     |
| 20                                                                                                       | DONER                          | 1               | 151.33        | 151.33           | 0.00             | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 21                                                                                                       | RENEWABLE ENERGY               | 1               | 271.90        | 366.12           | 34.65            | 0                                     | 0.00          | 0.00             | 0- 0                       |
| Total                                                                                                    |                                | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 287                                   | 6,20,652.97   | 10,23,965.56     |                            |

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

**TABLE-13**

| List of projects completed/dropped/Frozen during current month |                                                                                                      |         |          |         | Rs. 150         |         | Crore and above   |  |
|----------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------|----------|---------|-----------------|---------|-------------------|--|
| (All Cost/ Expenditure in Rs. crore)                           |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                |                                                                                                      |         | Original |         | Now anticipated |         |                   |  |
| Sl.No                                                          | Project                                                                                              | DOA     | Cost     | DOC     | Cost            | DOC     | Final Expenditure |  |
|                                                                |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                | DEPARTMENT OF HIGHER EDUCATION                                                                       |         |          |         |                 |         |                   |  |
| 1                                                              | CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA                                                | 01/2010 | 165.23   | 10/2012 | 165.23          | 10/2012 | 135.78            |  |
|                                                                |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                | PETROLEUM                                                                                            |         |          |         |                 |         |                   |  |
| 2                                                              | RUF PITCH LOADING GANTRY EPC                                                                         | 10/2020 | 332.61   | 11/2022 | 332.61          | 04/2024 | 356.61            |  |
| 3                                                              | CGD PROJECT AT REWA DISTRICT                                                                         | 10/2018 | 177.00   | 02/2027 | 177.00          | 09/2028 | 109.76            |  |
| 4                                                              | CGD PROJECT AT COIMBATORE DISTRICT                                                                   | 10/2018 | 2,998.00 | 03/2030 | 2,998.00        | 03/2030 | 326.22            |  |
| 5                                                              | CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS                                              | 10/2018 | 613.00   | 12/2029 | 613.00          | 03/2030 | 226.62            |  |
| 6                                                              | CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS                                               | 10/2018 | 176.00   | 08/2027 | 176.00          | 02/2029 | 132.81            |  |
| 7                                                              | CGD PROJECT AT SALEM DISTRICT                                                                        | 10/2018 | 1,304.00 | 03/2030 | 1,304.00        | 03/2030 | 107.78            |  |
| 8                                                              | CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS                                      | 06/2019 | 988.00   |         | 988.00          | 03/2030 | 93.56             |  |
| 9                                                              | SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN Central Sector Projects                | 09/2021 | 231.00   | 11/2023 | 211.00          | 06/2024 | 105.60            |  |
| 10                                                             | CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS                                               | 06/2019 | 303.00   | 02/2028 | 303.00          | 08/2029 | 195.24            |  |
| 11                                                             | CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS                                 | 06/2019 | 2,996.00 | 02/2028 | 2,996.00        | 08/2029 | 572.30            |  |
| 12                                                             | CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS                                            | 06/2019 | 347.00   | 02/2028 | 347.00          | 08/2029 | 156.74            |  |
| 13                                                             | CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS                                         | 06/2019 | 439.00   | 02/2028 | 439.00          | 08/2029 | 221.42            |  |
| 14                                                             | CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS                                  | 06/2019 | 2,880.00 | 08/2027 | 2,880.00        | 03/2030 | 236.74            |  |
|                                                                |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                | POWER                                                                                                |         |          |         |                 |         |                   |  |
| 15                                                             | CHATTI BARIATU COAL MINING PROJECT National Project                                                  | 03/2015 | 1,314.00 | 04/2024 | 1,783.00        | 04/2024 | 1,012.94          |  |
|                                                                |                                                                                                      |         |          |         |                 |         |                   |  |
|                                                                | RAILWAYS                                                                                             |         |          |         |                 |         |                   |  |
| 16                                                             | VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A | 03/2012 | 217.38   | N.A.    | 393.62          | 03/2024 | 142.48            |  |
| 17                                                             | VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66                                  | 03/2012 | 248.26   | N.A.    | 528.49          | 03/2024 | 116.25            |  |

| List of projects completed/dropped/Frozen during current month |                                                                                                                              |          |          |                 |          |         |                   |
|----------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|----------|----------|-----------------|----------|---------|-------------------|
| (All Cost/ Expenditure in Rs. crore)                           |                                                                                                                              |          |          |                 |          |         |                   |
|                                                                |                                                                                                                              | Rs. 150  |          | Crore and above |          |         |                   |
|                                                                |                                                                                                                              | Original |          | Now anticipated |          |         |                   |
| Sl.No                                                          | Project                                                                                                                      | DOA      | Cost     | DOC             | Cost     | DOC     | Final Expenditure |
|                                                                | 68 69 71 74 75 77 81 AND 82 ALON                                                                                             |          |          |                 |          |         |                   |
|                                                                |                                                                                                                              |          |          |                 |          |         |                   |
|                                                                | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                           |          |          |                 |          |         |                   |
| 18                                                             | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO                         | 03/2018  | 272.89   | 10/2022         | 272.89   | 10/2023 | 137.63            |
| 19                                                             | CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU EPC                     | 08/2017  | 962.43   | 09/2020         | 978.93   | 05/2024 | 892.54            |
| 20                                                             | UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4                         | 03/2018  | 351.00   | 06/2021         | 270.00   | 07/2023 | 220.88            |
| 21                                                             | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) EPC                                                                        | 03/2020  | 330.78   | 12/2021         | 330.78   | 03/2023 | 204.26            |
| 22                                                             | 6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) PPP BOT (Hybrid Annuity)               | 02/2021  | 772.70   | 02/2024         | 980.51   | 02/2024 | 556.84            |
| 23                                                             | 4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM HAM(Hybrid Annuity Mode) | 05/2020  | 971.03   | 10/2023         | 971.03   | 06/2024 | 627.86            |
| 24                                                             | CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC                     | 11/2018  | 2,312.26 | 09/2021         | 2,312.26 | 05/2024 | 1,361.51          |
| 25                                                             | 4-LANING OF DERGAON TOWN EPC                                                                                                 | 03/2020  | 287.63   | 06/2022         | 287.63   | 03/2024 | 405.95            |
| 26                                                             | BALANCE WORK FOR REHABILITATION AND UPGADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.                          | 11/2017  | 392.33   | 03/2018         | 470.72   | 01/2024 | 443.77            |
| 27                                                             | DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE EPC                     | 12/2017  | 867.97   | 11/2020         | 913.49   | 06/2024 | 795.92            |
| 28                                                             | SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION                                                      | 01/2018  | 895.39   | 04/2024         | 895.39   | 12/2024 | 1,632.71          |
| 29                                                             | 4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T                         | 04/2016  | 804.97   | 06/2018         | 571.45   | 05/2024 | 723.59            |
| 30                                                             | JUNAGADH BYPASS Central Sector Projects                                                                                      | 10/2017  | 232.49   | 04/2021         | 375.58   | 05/2024 | 345.49            |
|                                                                |                                                                                                                              |          |          |                 |          |         |                   |

**TABLE-14**

| List of projects added Rs. 150 Crore and above |                                                                                                                              |         |          |         | (May 2024)  |         |
|------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|---------|----------|---------|-------------|---------|
|                                                |                                                                                                                              |         | Original |         | Anticipated |         |
| Sl.No                                          | Project                                                                                                                      | DOA     | Cost     | DOC     | Cost        | DOC     |
|                                                | <u>PETROLEUM</u>                                                                                                             |         |          |         |             |         |
| 1                                              | PIPELINE NETWORK PROJECT RUDRASAGAR EPC                                                                                      | 1/2023  | 344.99   | 4/2026  | 344.99      | 4/2026  |
| 2                                              | AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR EPC                                                                                   | 8/2023  | 227.62   | 11/2027 | 227.62      | 11/2027 |
|                                                | <u>POWER</u>                                                                                                                 |         |          |         |             |         |
| 3                                              | TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 Central Sector Projects      | 7/2023  | 334.00   | 7/2025  | 334.00      | 7/2025  |
| 4                                              | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA Public Private (SPV)]   | 12/2023 | 3,752.00 | 12/2025 | 3,752.00    | 12/2025 |
| 5                                              | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK Central Sector Projects | 12/2023 | 2,889.00 | 12/2025 | 2,889.00    | 12/2025 |
| 6                                              | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N Central Sector Projects | 12/2023 | 2,998.00 | 12/2025 | 2,998.00    | 12/2025 |
| 7                                              | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B Central Sector Projects | 12/2023 | 2,056.00 | 12/2025 | 2,056.00    | 12/2025 |
| 8                                              | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] Central Sector Projects                       | 2/2024  | 2,148.00 | 2/2026  | 2,148.00    | 2/2026  |
| 9                                              | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI Central Sector Projects | 2/2024  | 2,000.00 | 8/2025  | 2,000.00    | 8/2025  |
|                                                |                                                                                                                              |         |          |         |             |         |

**TABLE-15**

| Milestones (Cumulative due & achieved) | Rs. | 150  | Crore and above |
|----------------------------------------|-----|------|-----------------|
| Total                                  |     | 5512 |                 |
| Achieved up to month                   |     | 3003 |                 |

**TABLE-16**

| <u>List of projects reporting additional delayed</u> Rs. 150 Crore and above |                                                                                        |                  |             |              |            |            | (May 2024)        |
|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                       | Project name                                                                           | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                              |                                                                                        | Original         | Anticipated | Original     | Last month | This month |                   |
|                                                                              | <u>CIVIL AVIATION</u>                                                                  |                  |             |              |            |            |                   |
| 1                                                                            | UPGRADATION OF JABALPUR AIRPORT AAI                                                    | 412.24           | 412.24      | 06/2021      | 05/2024    | 06/2024    | 1                 |
| 2                                                                            | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 AAI EPC                                        | 242.14           | 358.00      | 12/2022      | 05/2024    | 06/2024    | 1                 |
| 3                                                                            | DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 AAI EPC                                        | 446.12           | 446.12      | 08/2023      | 05/2024    | 06/2024    | 1                 |
| 4                                                                            | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN AAI | 456.86           | 500.00      | 09/2020      | 05/2024    | 07/2024    | 2                 |
| 5                                                                            | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH AAI     | 645.63           | 712.15      | 08/2022      | 06/2024    | 08/2024    | 2                 |
|                                                                              | <u>COAL</u>                                                                            |                  |             |              |            |            |                   |
| 6                                                                            | DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) NCL                                            | 1,255.17         | 1,255.17    | 03/2022      | 06/2024    | 07/2024    | 1                 |
| 7                                                                            | CHURI BENTI UG (0.81 MTY) CCL                                                          | 163.51           | 163.51      | 03/2011      | 06/2024    | 08/2024    | 2                 |
| 8                                                                            | KARMA OCP (1.0MTY) CCL                                                                 | 162.46           | 162.46      | 03/2014      | 06/2024    | 08/2024    | 2                 |
| 9                                                                            | 2.0 MTPA BHOJUDIH NLW WASHERY BCCL                                                     | 304.13           | 341.22      | 03/2017      | 06/2024    | 09/2024    | 3                 |
| 10                                                                           | MOONIDIH XV SEAM UG BCCL                                                               | 1,230.27         | 1,230.27    | 03/2019      | 04/2025    | 02/2026    | 10                |
| 11                                                                           | KHADIA EXPANSION OCP NCL                                                               | 491.67           | 491.67      | 03/2025      | 03/2025    | 03/2026    | 12                |
| 12                                                                           | RAMPUR BATURA OC (4.0 MTY) SECL                                                        | 1,248.93         | 1,248.93    | 03/2026      | 03/2025    | 03/2026    | 12                |
|                                                                              | <u>MINES</u>                                                                           |                  |             |              |            |            |                   |
| 13                                                                           | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA NALCO ITEM RATE            | 225.79           | 270.66      | 03/2023      | 03/2023    | 05/2024    | 14                |
|                                                                              | <u>STEEL</u>                                                                           |                  |             |              |            |            |                   |
| 14                                                                           | NMDC SLURRY PIPE LINE PROJECT - PHASE-1 NMDC Central Sector Projects                   | 2,907.00         | 2,907.00    | 06/2023      | 05/2025    | 11/2025    | 6                 |
|                                                                              | <u>PETROLEUM</u>                                                                       |                  |             |              |            |            |                   |
| 15                                                                           | DEVANGONTHI MARKETING TERMINAL MANGALORE REFIN                                         | 200.00           | 304.00      | 06/2023      | 06/2024    | 07/2024    | 1                 |



| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 16                                                                               | PIPELINE REPLACEMENT PROJECT - VII ONGC EPC                                                                                        | 3,183.58         | 3,645.23    | 05/2024      | 05/2024    | 06/2024    | 1                 |
| 17                                                                               | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY IOCL                                                                           | 5,251.00         | 5,894.00    | 05/2023      | 07/2024    | 09/2024    | 2                 |
| 18                                                                               | SWRO II WITH LLPH FACILITIES HPCL                                                                                                  | 196.26           | 196.26      | 07/2020      | 06/2024    | 11/2024    | 5                 |
| 19                                                                               | AUGMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM IOCL                                                                      | 1,614.00         | 1,614.00    | 08/2023      | 05/2024    | 11/2024    | 6                 |
| 20                                                                               | GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI IOCL                                                                                    | 827.00           | 827.00      | 07/2024      | 12/2024    | 06/2025    | 6                 |
| 21                                                                               | PART REPLACEMENT PIPELINE PROJECT (PRPP) ONGC EPC                                                                                  | 1,219.48         | 1,145.10    | 05/2024      | 05/2024    | 12/2024    | 7                 |
| 22                                                                               | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV ONGC                                                                                      | 3,228.80         | 3,976.67    | 03/2022      | 06/2024    | 02/2025    | 8                 |
| 23                                                                               | DURGAPUR-HALDIA PIPELINE PROJECT GAIL                                                                                              | 1,740.00         | 2,433.15    | 12/2020      | 06/2024    | 03/2025    | 9                 |
| 24                                                                               | DHAMRA HALDIA PIPELINE PROJECT GAIL                                                                                                | 1,030.65         | 1,030.65    | 11/2022      | 06/2024    | 03/2025    | 9                 |
|                                                                                  |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                                  | <u>POWER</u>                                                                                                                       |                  |             |              |            |            |                   |
| 25                                                                               | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL Central Sector Projects | 1,666.00         | 1,666.00    | 11/2023      | 06/2024    | 07/2024    | 1                 |
| 26                                                                               | OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) SJVN Central Sector Projects                                                      | 646.17           | 646.17      | 04/2024      | 05/2024    | 06/2024    | 1                 |
| 27                                                                               | NORTH EASTERN REGION STRENGTHENING SCHEME-XII PGCIL                                                                                | 576.42           | 576.42      | 03/2023      | 06/2024    | 08/2024    | 2                 |
| 28                                                                               | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL PPP (BOT)               | 359.47           | 359.47      | 09/2023      | 07/2024    | 09/2024    | 2                 |
| 29                                                                               | SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR PGCIL Central Sector Projects                                      | 200.58           | 200.58      | 05/2024      | 05/2024    | 07/2024    | 2                 |
| 30                                                                               | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B PGCIL Central Sector Projects                          | 4,546.26         | 4,546.26    | 06/2023      | 06/2024    | 09/2024    | 3                 |
| 31                                                                               | WESTERN REGION EXPANSION SCHEME XXV PGCIL Central Sector Projects                                                                  | 385.84           | 385.84      | 11/2023      | 06/2024    | 09/2024    | 3                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                      |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                         | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                      | Original         | Anticipated | Original     | Last month | This month |                   |
| 32                                                                               | 300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME<br>NHPC Central Sector Projects                                         | 1,677.12         | 1,677.12    | 11/2023      | 12/2024    | 03/2025    | 3                 |
|                                                                                  |                                                                                                                      |                  |             |              |            |            |                   |
|                                                                                  | <u>HEALTH AND FAMILY WELFARE</u>                                                                                     |                  |             |              |            |            |                   |
| 33                                                                               | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH                                     | 1,404.00         | 1,642.00    | 09/2023      | 05/2024    | 06/2024    | 1                 |
| 34                                                                               | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH CPWD FOR HEALTH | 260.00           | 371.78      | 06/2021      | 06/2026    | 08/2026    | 2                 |
| 35                                                                               | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR CPWD FOR HEALTH                                                  | 1,828.00         | 1,577.00    | 09/2025      | 09/2025    | 11/2025    | 2                 |
| 36                                                                               | ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM HITES                                                      | 875.00           | 860.00      | 05/2021      | 05/2024    | 08/2024    | 3                 |
|                                                                                  |                                                                                                                      |                  |             |              |            |            |                   |
|                                                                                  | <u>RAILWAYS</u>                                                                                                      |                  |             |              |            |            |                   |
| 37                                                                               | RAJKOT-KANALUS (111.20 KM) WR ITEM RATE                                                                              | 1,011.72         | 1,080.57    | 10/2026      | 03/2025    | 06/2025    | 3                 |
| 38                                                                               | BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) NER ITEM RATE                                                              | 950.00           | 341.66      | 12/2024      | 03/2025    | 06/2025    | 3                 |
| 39                                                                               | CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) SR ITEM RATE                                  | 359.60           | 274.20      | 03/2026      | 09/2024    | 12/2024    | 3                 |
| 40                                                                               | BHAIRABI SAIRONG, NL, NEFR NFR                                                                                       | 2,393.47         | 8,605.00    | 03/2014      | 03/2025    | 07/2025    | 4                 |
| 41                                                                               | BURHWAL - GONDA - 3RD RUNNING LINE. NER                                                                              | 602.50           | 714.96      | N.A.         | 03/2025    | 07/2025    | 4                 |
| 42                                                                               | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I IRCON                                                     | 3,055.00         | 3,438.39    | 09/2018      | 06/2024    | 12/2024    | 6                 |
| 43                                                                               | CHHAPRA-BALLIA UP NER                                                                                                | 295.00           | 954.00      | 01/2019      | 05/2024    | 02/2025    | 9                 |
| 44                                                                               | 4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). WR ITEM RATE                      | 961.67           | 961.67      | 03/2027      | 03/2026    | 12/2026    | 9                 |
| 45                                                                               | QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR WR ITEM RATE    | 152.44           | 152.44      | 12/2025      | 01/2025    | 10/2025    | 9                 |
| 46                                                                               | TALCHER-BIMALAGARH(NL)(ECOR) ECOR                                                                                    | 810.78           | 1,928.07    | 06/2021      | 03/2025    | 03/2026    | 12                |
| 47                                                                               | NEW BG LINE BETWEEN NALIYA-JAKHAU PORT PPP BOT (Annuity) WR                                                          | 410.46           | 410.46      | 01/2028      | 03/2025    | 09/2026    | 18                |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                               |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                  | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                               | Original         | Anticipated | Original     | Last month | This month |                   |
| 48                                                                               | SHIMOGA-HARIHAR NL SWR                                                                                        | 832.47           | 832.47      | 03/2016      | 12/2028    | 12/2030    | 24                |
| 49                                                                               | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) WR                                                   | 318.24           | 1,531.55    | 03/2012      | 05/2024    | 09/2026    | 28                |
|                                                                                  |                                                                                                               |                  |             |              |            |            |                   |
|                                                                                  | <b>ROAD TRANSPORT AND HIGHWAYS</b>                                                                            |                  |             |              |            |            |                   |
| 50                                                                               | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 MoRTH EPC | 319.68           | 503.28      | 11/2008      | 05/2024    | 06/2024    | 1                 |
| 51                                                                               | FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU NHAI     | 763.08           | 763.08      | 08/2019      | 06/2024    | 07/2024    | 1                 |
| 52                                                                               | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K MoRTH    | 178.85           | 278.54      | 05/2016      | 05/2024    | 06/2024    | 1                 |
| 53                                                                               | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 MoRTH    | 553.30           | 706.39      | 05/2016      | 05/2024    | 06/2024    | 1                 |
| 54                                                                               | 4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 NHAI                           | 829.97           | 829.97      | 07/2020      | 06/2024    | 07/2024    | 1                 |
| 55                                                                               | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM NHAI     | 950.69           | 1,487.46    | 08/2019      | 05/2024    | 06/2024    | 1                 |
| 56                                                                               | BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN NHAI      | 950.27           | 786.43      | 02/2020      | 05/2024    | 06/2024    | 1                 |
| 57                                                                               | 2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA NHIDCL    | 417.24           | 417.24      | 11/2020      | 05/2024    | 06/2024    | 1                 |
| 58                                                                               | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 NHIDCL   | 290.05           | 290.05      | 10/2020      | 05/2024    | 06/2024    | 1                 |
| 59                                                                               | CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA NHAI     | 741.86           | 649.00      | 04/2021      | 05/2024    | 06/2024    | 1                 |
| 60                                                                               | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI     | 1,117.84         | 1,203.92    | 12/2021      | 05/2024    | 06/2024    | 1                 |
| 61                                                                               | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL   | 640.07           | 1,286.35    | 07/2023      | 06/2024    | 07/2024    | 1                 |
| 62                                                                               | UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. MoRTH    | 426.18           | 426.18      | 09/2020      | 05/2024    | 06/2024    | 1                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                               |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                  | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                               | Original         | Anticipated | Original     | Last month | This month |                   |
| 63                                                                               | DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO MoRTH    | 254.30           | 254.30      | 10/2020      | 05/2024    | 06/2024    | 1                 |
| 64                                                                               | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND MoRTH    | 160.27           | 213.97      | 09/2023      | 05/2024    | 06/2024    | 1                 |
| 65                                                                               | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N MoRTH    | 236.78           | 263.26      | 09/2021      | 06/2024    | 07/2024    | 1                 |
| 66                                                                               | WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. MoRTH                                    | 287.70           | 287.70      | 02/2017      | 06/2024    | 07/2024    | 1                 |
| 67                                                                               | WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA MoRTH               | 223.50           | 223.50      | 08/2018      | 06/2024    | 07/2024    | 1                 |
| 68                                                                               | REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION MoRTH      | 335.32           | 335.32      | 06/2017      | 05/2024    | 06/2024    | 1                 |
| 69                                                                               | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V MoRTH    | 476.20           | 543.73      | 09/2016      | 05/2024    | 06/2024    | 1                 |
| 70                                                                               | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION MoRTH      | 624.98           | 731.50      | 10/2016      | 05/2024    | 06/2024    | 1                 |
| 71                                                                               | CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. MoRTH    | 349.03           | 349.03      | 01/2019      | 05/2024    | 06/2024    | 1                 |
| 72                                                                               | KAILASHAHAR TO KHOWAI PKG-4 NHIDCL EPC                                                                        | 159.13           | 171.50      | 06/2022      | 06/2024    | 07/2024    | 1                 |
| 73                                                                               | DABOKA KATHKATI PACKAGE-5 NHIDCL EPC                                                                          | 288.85           | 288.85      | 01/2023      | 08/2024    | 09/2024    | 1                 |
| 74                                                                               | TAMENGLONG - MAHUR PKG-4 NHIDCL EPC                                                                           | 198.77           | 198.77      | 03/2023      | 06/2024    | 07/2024    | 1                 |
| 75                                                                               | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 MoRTH EPC | 302.88           | 302.88      | 02/2022      | 07/2024    | 08/2024    | 1                 |
| 76                                                                               | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 NHIDCL EPC                                                           | 215.27           | 215.27      | 07/2024      | 07/2024    | 08/2024    | 1                 |
| 77                                                                               | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 NHIDCL EPC                                                           | 170.95           | 170.95      | 07/2024      | 07/2024    | 08/2024    | 1                 |
| 78                                                                               | BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA NHAI EPC | 811.19           | 811.19      | 12/2023      | 05/2024    | 06/2024    | 1                 |
| 79                                                                               | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) NHAI EPC     | 624.45           | 627.79      | 09/2023      | 06/2024    | 07/2024    | 1                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                        | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                     | Original         | Anticipated | Original     | Last month | This month |                   |
| 80                                                                               | IMPHAL - KHONGSANG PKG-5 NHIDCL EPC                                                                                                 | 410.68           | 410.68      | 05/2024      | 02/2025    | 03/2025    | 1                 |
| 81                                                                               | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL NHAI EPC                       | 1,640.10         | 1,640.10    | 05/2023      | 05/2023    | 06/2023    | 1                 |
| 82                                                                               | CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI NHAI EPC                       | 157.05           | 157.05      | 10/2020      | 05/2024    | 06/2024    | 1                 |
| 83                                                                               | BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 NHAI EPC                                          | 200.00           | 154.73      | 03/2022      | 05/2024    | 06/2024    | 1                 |
| 84                                                                               | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR NHAI EPC                       | 210.37           | 214.36      | 06/2022      | 05/2024    | 06/2024    | 1                 |
| 85                                                                               | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode) | 1,069.00         | 1,067.89    | 01/2024      | 05/2024    | 06/2024    | 1                 |
| 86                                                                               | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. NHAI PPP BOT (Hybrid Annuity)         | 1,097.18         | 1,097.00    | 01/2024      | 05/2024    | 06/2024    | 1                 |
| 87                                                                               | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E NHAI PPP BOT (Hybrid Annuity)            | 1,143.46         | 1,143.46    | 01/2024      | 05/2024    | 06/2024    | 1                 |
| 88                                                                               | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S NHAI PPP BOT (Hybrid Annuity)  | 2,334.68         | 2,494.20    | 03/2023      | 05/2024    | 06/2024    | 1                 |
| 89                                                                               | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHAI HAM(Hybrid Annuity Mode)   | 1,155.49         | 1,458.45    | 08/2024      | 12/2024    | 01/2025    | 1                 |
| 90                                                                               | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] NHAI PPP BOT (Hybrid Annuity)                                     | 774.16           | 893.08      | 09/2023      | 05/2024    | 06/2024    | 1                 |
| 91                                                                               | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] NHAI PPP BOT (Hybrid Annuity)                         | 814.04           | 947.29      | 09/2023      | 05/2024    | 06/2024    | 1                 |
| 92                                                                               | DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] NHAI HAM(Hybrid Annuity Mode)                        | 831.00           | 831.00      | 08/2023      | 05/2024    | 06/2024    | 1                 |
| 93                                                                               | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC                       | 2,067.67         | 2,160.00    | 10/2021      | 05/2024    | 06/2024    | 1                 |
| 94                                                                               | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC                       | 2,252.75         | 2,252.75    | 09/2021      | 05/2024    | 06/2024    | 1                 |

| List of projects reporting additional delayed Rs. 150 Crore and above |                                                                                                                                  |                  |             |              |            |            | (May 2024)        |
|-----------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                | Project name                                                                                                                     | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                       |                                                                                                                                  | Original         | Anticipated | Original     | Last month | This month |                   |
| 95                                                                    | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC                     | 1,935.61         | 1,935.61    | 09/2021      | 05/2024    | 06/2024    | 1                 |
| 96                                                                    | SANCHORE - SANTALPUR FROM KM 67.000-KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) NHAI EPC                                            | 752.30           | 766.20      | 08/2023      | 05/2024    | 06/2024    | 1                 |
| 97                                                                    | SANCHORE - SANTALPUR FROM KM 99.000-KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) NHAI EPC                                           | 778.15           | 785.67      | 03/2023      | 05/2024    | 06/2024    | 1                 |
| 98                                                                    | 4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE NHAI ITEM RATE              | 162.73           | 162.73      | 03/2023      | 05/2024    | 06/2024    | 1                 |
| 99                                                                    | CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM MoRTH EPC                    | 238.78           | 238.78      | 10/2025      | 10/2025    | 11/2025    | 1                 |
| 100                                                                   | UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED MoRTH EPC                    | 222.86           | 222.86      | 08/2023      | 05/2024    | 06/2024    | 1                 |
| 101                                                                   | WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO MoRTH EPC                    | 317.19           | 317.19      | 07/2024      | 07/2024    | 08/2024    | 1                 |
| 102                                                                   | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHAI HAM(Hybrid Annuity Mode) | 1,328.07         | 2,346.00    | 08/2023      | 08/2024    | 09/2024    | 1                 |
| 103                                                                   | PATNA-MUZZAFFARPUR NHAI PPP (ANNUITY)                                                                                            | 671.30           | 671.30      | 02/2013      | 06/2024    | 08/2024    | 2                 |
| 104                                                                   | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI                                                                           | 2,136.97         | 2,644.00    | 12/2018      | 05/2024    | 07/2024    | 2                 |
| 105                                                                   | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU NHAI                        | 1,396.74         | 4,300.00    | 10/2019      | 06/2024    | 08/2024    | 2                 |
| 106                                                                   | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI                                        | 1,587.49         | 3,500.00    | 04/2019      | 06/2024    | 08/2024    | 2                 |
| 107                                                                   | FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST NHAI                        | 723.64           | 723.64      | 09/2019      | 04/2024    | 06/2024    | 2                 |
| 108                                                                   | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH NHAI                        | 1,273.71         | 1,478.61    | 07/2020      | 06/2024    | 08/2024    | 2                 |
| 109                                                                   | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE NHAI                         | 1,471.75         | 1,903.98    | 07/2021      | 06/2024    | 08/2024    | 2                 |

| List of projects reporting additional delayed Rs. 150 Crore and above |                                                                                                                |                  |             |              |            |            | (May 2024)        |
|-----------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
|                                                                       |                                                                                                                |                  |             |              |            |            |                   |
|                                                                       |                                                                                                                | Cost ( Rs.crore) |             | DOC reported |            |            |                   |
| Sl. No                                                                | Project name                                                                                                   | Original         | Anticipated | Original     | Last month | This month | Delay (in months) |
| 110                                                                   | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I NHAI            | 573.70           | 726.99      | 12/2021      | 06/2024    | 08/2024    | 2                 |
| 111                                                                   | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG NHAI        | 614.48           | 757.12      | 08/2021      | 06/2024    | 08/2024    | 2                 |
| 112                                                                   | 2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI NHIDCL    | 403.36           | 403.36      | 11/2020      | 04/2024    | 06/2024    | 2                 |
| 113                                                                   | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC MoRTH     | 322.81           | 322.81      | 09/2020      | 04/2023    | 06/2023    | 2                 |
| 114                                                                   | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION NHIDCL EPC   | 277.50           | 302.02      | 01/2022      | 05/2024    | 07/2024    | 2                 |
| 115                                                                   | CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 NHIDCL EPC            | 275.02           | 247.25      | 10/2022      | 04/2024    | 06/2024    | 2                 |
| 116                                                                   | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) NHIDCL EPC                                                  | 361.53           | 365.42      | 06/2022      | 04/2024    | 06/2024    | 2                 |
| 117                                                                   | 2-LANING FROM JOLAIBARI - BELONIA NHIDCL EPC                                                                   | 201.99           | 287.47      | 01/2022      | 05/2024    | 07/2024    | 2                 |
| 118                                                                   | MARIAM - PEREN PKG-1A NHIDCL EPC                                                                               | 226.32           | 226.32      | 12/2022      | 12/2024    | 02/2025    | 2                 |
| 119                                                                   | IMPHAL – MOREH PACKAGE- 3 NHIDCL EPC                                                                           | 259.31           | 259.31      | 12/2022      | 04/2024    | 06/2024    | 2                 |
| 120                                                                   | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 NHAI EPC  | 733.00           | 908.28      | 01/2024      | 05/2024    | 07/2024    | 2                 |
| 121                                                                   | DABOKA KATHKATI PACKAGE-6 NHIDCL EPC                                                                           | 625.64           | 625.64      | 07/2024      | 10/2024    | 12/2024    | 2                 |
| 122                                                                   | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM MoRTH EPC        | 199.39           | 199.39      | 02/2024      | 06/2024    | 08/2024    | 2                 |
| 123                                                                   | PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 MoRTH EPC                         | 264.86           | 264.86      | 08/2023      | 06/2024    | 08/2024    | 2                 |
| 124                                                                   | WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW MoRTH EPC | 227.06           | 227.06      | 04/2024      | 06/2024    | 08/2024    | 2                 |
| 125                                                                   | INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC NHAI EPC  | 397.60           | 397.60      | 02/2022      | 04/2024    | 06/2024    | 2                 |

| List of projects reporting additional delayed Rs. 150 Crore and above |                                                                                                                                   |                  |             |              |            |            | (May 2024)        |
|-----------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
|                                                                       |                                                                                                                                   | Cost ( Rs.crore) |             | DOC reported |            |            |                   |
| Sl. No                                                                | Project name                                                                                                                      | Original         | Anticipated | Original     | Last month | This month | Delay (in months) |
| 126                                                                   | DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION NHAI EPC                                             | 618.45           | 618.45      | 09/2023      | 06/2024    | 08/2024    | 2                 |
| 127                                                                   | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP NHAI PPP BOT (Hybrid Annuity) | 1,690.23         | 2,010.17    | 12/2023      | 04/2024    | 06/2024    | 2                 |
| 128                                                                   | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F NHAI PPP BOT (Hybrid Annuity) | 1,430.88         | 1,430.88    | 12/2023      | 04/2024    | 06/2024    | 2                 |
| 129                                                                   | BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 NHAI HAM(Hybrid Annuity Mode) | 1,023.91         | 1,341.51    | 05/2024      | 08/2024    | 10/2024    | 2                 |
| 130                                                                   | 6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH NHAI ITEM RATE                | 463.44           | 463.44      | 02/2023      | 04/2024    | 06/2024    | 2                 |
| 131                                                                   | DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 NHAI EPC                     | 801.46           | 801.46      | 10/2023      | 04/2024    | 06/2024    | 2                 |
| 132                                                                   | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 NHAI HAM(Hybrid Annuity Mode)                                 | 1,063.72         | 1,063.72    | 07/2025      | 07/2025    | 09/2025    | 2                 |
| 133                                                                   | WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 MoRTH EPC                                                         | 477.54           | 477.54      | 01/2025      | 01/2025    | 03/2025    | 2                 |
| 134                                                                   | DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC NHIDCL EPC                   | 592.06           | 592.06      | 03/2022      | 06/2024    | 08/2024    | 2                 |
| 135                                                                   | SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE NHAI EPC                     | 200.30           | 200.30      | 07/2024      | 08/2024    | 10/2024    | 2                 |
| 136                                                                   | NAGPUR RING ROAD PACKAGE-2 NHAI                                                                                                   | 591.66           | 591.66      | 07/2019      | 06/2024    | 09/2024    | 3                 |
| 137                                                                   | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO NHAI                         | 686.65           | 686.65      | 07/2020      | 09/2024    | 12/2024    | 3                 |
| 138                                                                   | SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION NHAI                                                          | 1,155.16         | 950.49      | 11/2021      | 12/2024    | 03/2025    | 3                 |
| 139                                                                   | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHAI                         | 686.65           | 1,015.16    | 09/2020      | 09/2024    | 12/2024    | 3                 |
| 140                                                                   | REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU NHAI                         | 841.57           | 708.30      | 09/2022      | 09/2024    | 12/2024    | 3                 |



| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                        | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                     | Original         | Anticipated | Original     | Last month | This month |                   |
| 141                                                                              | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FROM NHIDCL                        | 473.18           | 688.25      | 04/2023      | 09/2024    | 12/2024    | 3                 |
| 142                                                                              | CONSTRUCTION OF 2 LANE OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 NHIDCL                           | 568.92           | 568.92      | 12/2019      | 04/2024    | 07/2024    | 3                 |
| 143                                                                              | 4-LANING OF HAPACHARA - TULUNGIA SECTION NHIDCL EPC                                                                                 | 220.20           | 220.20      | 12/2022      | 05/2024    | 08/2024    | 3                 |
| 144                                                                              | TADADEGE - HENKAR NHIDCL EPC                                                                                                        | 550.45           | 550.45      | 03/2023      | 06/2024    | 09/2024    | 3                 |
| 145                                                                              | KHELLANI-KHANABAL PKG-1 NHIDCL EPC                                                                                                  | 486.45           | 486.45      | 09/2022      | 06/2024    | 09/2024    | 3                 |
| 146                                                                              | TAMENGLONG - MAHUR PKG-2 NHIDCL EPC                                                                                                 | 483.87           | 483.87      | 03/2023      | 09/2024    | 12/2024    | 3                 |
| 147                                                                              | TAMENGLONG - MAHUR PKG-6 NHIDCL EPC                                                                                                 | 311.18           | 311.18      | 05/2023      | 10/2024    | 01/2025    | 3                 |
| 148                                                                              | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM NHIDCL EPC                      | 310.76           | 310.76      | 02/2024      | 12/2024    | 03/2025    | 3                 |
| 149                                                                              | DABOKA KATHKATI PACKAGE-7 NHIDCL EPC                                                                                                | 204.10           | 204.10      | 07/2024      | 07/2024    | 10/2024    | 3                 |
| 150                                                                              | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)                                              | 1,051.69         | 1,051.69    | 01/2023      | 09/2024    | 12/2024    | 3                 |
| 151                                                                              | 6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAGE NHAI HAM(Hybrid Annuity Mode) | 1,734.00         | 1,734.00    | 05/2024      | 03/2025    | 06/2025    | 3                 |
| 152                                                                              | 6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHAI HAM(Hybrid Annuity Mode)  | 1,460.00         | 1,460.00    | 06/2024      | 12/2024    | 03/2025    | 3                 |
| 153                                                                              | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER MoRTH EPC                        | 427.29           | 427.29      | 12/2024      | 12/2024    | 03/2025    | 3                 |
| 154                                                                              | REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FROM MoRTH EPC                     | 549.28           | 549.28      | 12/2024      | 12/2024    | 03/2025    | 3                 |
| 155                                                                              | WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 MoRTH EPC                       | 644.45           | 644.45      | 03/2025      | 03/2025    | 06/2025    | 3                 |
| 156                                                                              | 4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) NHIDCL EPC                     | 437.39           | 437.39      | 08/2023      | 08/2024    | 12/2024    | 4                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 157                                                                              | 4 LANING FROM RANGAGARA TO KALIABHORTINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. NHIDCL EPC                          | 289.99           | 289.99      | 12/2018      | 06/2024    | 10/2024    | 4                 |
| 158                                                                              | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI NHIDCL                        | 167.28           | 167.28      | 04/2022      | 07/2023    | 11/2023    | 4                 |
| 159                                                                              | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA MoRTH                           | 293.10           | 315.00      | 08/2020      | 03/2024    | 07/2024    | 4                 |
| 160                                                                              | CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA MoRTH EPC                      | 400.76           | 394.44      | 11/2020      | 05/2024    | 09/2024    | 4                 |
| 161                                                                              | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K NHIDCL EPC                     | 210.79           | 210.79      | 04/2022      | 07/2024    | 11/2024    | 4                 |
| 162                                                                              | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) NHIDCL                                                          | 228.71           | 228.71      | 04/2022      | 03/2024    | 07/2024    | 4                 |
| 163                                                                              | GOHA-KHELLANI PKG-3 NHIDCL EPC                                                                                                     | 431.28           | 431.28      | 03/2023      | 07/2024    | 11/2024    | 4                 |
| 164                                                                              | IMPHAL - KHONGSANG PKG-3 NHIDCL EPC                                                                                                | 467.00           | 467.00      | 03/2023      | 08/2024    | 12/2024    | 4                 |
| 165                                                                              | CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT MoRTH EPC                     | 166.21           | 166.21      | 04/2023      | 05/2024    | 09/2024    | 4                 |
| 166                                                                              | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO MoRTH EPC                      | 307.11           | 307.11      | 05/2024      | 08/2024    | 12/2024    | 4                 |
| 167                                                                              | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI NHAI PPP BOT (Hybrid Annuity) | 517.05           | 655.06      | 09/2022      | 09/2024    | 01/2025    | 4                 |
| 168                                                                              | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) NHAI PPP BOT (Hybrid Annuity)                                    | 1,409.38         | 1,409.38    | 12/2022      | 05/2024    | 09/2024    | 4                 |
| 169                                                                              | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) NHAI EPC                                                                           | 790.78           | 790.78      | 04/2024      | 04/2024    | 08/2024    | 4                 |
| 170                                                                              | 6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) NHAI HAM(Hybrid Annuity Mode)          | 593.00           | 593.00      | 03/2024      | 08/2024    | 12/2024    | 4                 |
| 171                                                                              | 6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) NHAI HAM(Hybrid Annuity Mode)        | 925.00           | 925.00      | 03/2024      | 06/2024    | 10/2024    | 4                 |

| List of projects reporting additional delayed Rs. 150 Crore and above |                                                                                                                                   |                  |             |              |            |            | (May 2024)        |
|-----------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                | Project name                                                                                                                      | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                       |                                                                                                                                   | Original         | Anticipated | Original     | Last month | This month |                   |
| 172                                                                   | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 NHAI HAM(Hybrid Annuity Mode) | 843.48           | 1,051.36    | 07/2024      | 07/2024    | 11/2024    | 4                 |
| 173                                                                   | DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 NHAI EPC                     | 2,171.80         | 2,171.80    | 10/2023      | 05/2024    | 09/2024    | 4                 |
| 174                                                                   | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J NHAI EPC                                                       | 1,166.96         | 1,251.00    | 10/2023      | 04/2024    | 08/2024    | 4                 |
| 175                                                                   | 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 NHIDCL EPC                                            | 520.01           | 520.01      | 06/2019      | 05/2024    | 10/2024    | 5                 |
| 176                                                                   | SIX-LANING OF BARWA ADDA-PANAGARH NHAI PPP (BOT)                                                                                  | 1,665.00         | 4,860.41    | 09/2016      | 06/2024    | 11/2024    | 5                 |
| 177                                                                   | 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O NHIDCL EPC                     | 294.17           | 294.17      | 01/2016      | 07/2024    | 12/2024    | 5                 |
| 178                                                                   | TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX NHIDCL                        | 180.57           | 180.57      | 11/2023      | 05/2024    | 10/2024    | 5                 |
| 179                                                                   | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ( NHAI                         | 633.68           | 633.68      | 08/2022      | 10/2024    | 03/2025    | 5                 |
| 180                                                                   | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                       | 519.09           | 785.65      | 04/2023      | 06/2024    | 11/2024    | 5                 |
| 181                                                                   | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                       | 404.29           | 750.32      | 04/2024      | 07/2024    | 12/2024    | 5                 |
| 182                                                                   | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                       | 428.11           | 746.39      | 09/2023      | 07/2024    | 12/2024    | 5                 |
| 183                                                                   | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H MoRTH                        | 271.17           | 291.20      | 11/2018      | 05/2024    | 10/2024    | 5                 |
| 184                                                                   | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV NHIDCL EPC                 | 345.38           | 395.59      | 04/2023      | 03/2024    | 08/2024    | 5                 |
| 185                                                                   | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL NHIDCL EPC                   | 228.39           | 228.39      | 04/2022      | 07/2024    | 12/2024    | 5                 |
| 186                                                                   | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L NHIDCL EPC                   | 183.31           | 439.56      | 05/2022      | 10/2024    | 03/2025    | 5                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 187                                                                              | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT NHIDCL EPC                    | 493.42           | 478.79      | 11/2023      | 01/2025    | 06/2025    | 5                 |
| 188                                                                              | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 NHIDCL EPC                                                                               | 260.21           | 260.21      | 12/2022      | 06/2024    | 11/2024    | 5                 |
| 189                                                                              | JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) NHIDCL EPC                                                      | 294.04           | 294.04      | 04/2022      | 03/2024    | 08/2024    | 5                 |
| 190                                                                              | TAMENGLONG - MAHUR PKG-5 NHIDCL EPC                                                                                                | 477.86           | 477.86      | 05/2023      | 07/2024    | 12/2024    | 5                 |
| 191                                                                              | IMPHAL - KHONGSANG PKG-4 NHIDCL EPC                                                                                                | 579.63           | 579.63      | 12/2023      | 09/2024    | 02/2025    | 5                 |
| 192                                                                              | 2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP MoRTH EPC                         | 236.47           | 236.47      | 03/2024      | 07/2024    | 12/2024    | 5                 |
| 193                                                                              | 2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP MoRTH EPC                     | 211.09           | 211.09      | 07/2024      | 07/2024    | 12/2024    | 5                 |
| 194                                                                              | TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 NHAI EPC                      | 493.00           | 493.00      | 02/2022      | 06/2024    | 11/2024    | 5                 |
| 195                                                                              | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S NHAI EPC                      | 519.93           | 519.93      | 05/2024      | 05/2024    | 10/2024    | 5                 |
| 196                                                                              | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S NHAI EPC                      | 1,833.73         | 1,833.73    | 05/2024      | 05/2024    | 10/2024    | 5                 |
| 197                                                                              | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM NHAI PPP BOT (Hybrid Annuity) | 1,741.86         | 1,741.86    | 05/2024      | 05/2024    | 10/2024    | 5                 |
| 198                                                                              | 6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHAI HAM(Hybrid Annuity Mode)          | 1,249.00         | 1,249.00    | 04/2024      | 10/2024    | 03/2025    | 5                 |
| 199                                                                              | 6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) NHAI HAM(Hybrid Annuity Mode)          | 586.00           | 586.00      | 03/2024      | 10/2024    | 03/2025    | 5                 |
| 200                                                                              | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE NHAI PPP BOT (Hybrid Annuity)                                       | 1,409.68         | 1,409.68    | 10/2024      | 10/2024    | 03/2025    | 5                 |
| 201                                                                              | FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE NHAI EPC                                   | 557.55           | 557.55      | 08/2023      | 06/2024    | 11/2024    | 5                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 202                                                                              | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- MoRTH EPC                      | 882.18           | 882.18      | 01/2025      | 01/2025    | 06/2025    | 5                 |
| 203                                                                              | 3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 NHAI EPC                       | 153.61           | 153.61      | 01/2025      | 01/2025    | 06/2025    | 5                 |
| 204                                                                              | UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 MoRTH EPC                                                  | 511.83           | 511.83      | 08/2017      | 06/2024    | 12/2024    | 6                 |
| 205                                                                              | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( NHAI                          | 503.88           | 609.03      | 06/2021      | 06/2024    | 12/2024    | 6                 |
| 206                                                                              | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                        | 537.82           | 789.05      | 04/2023      | 06/2024    | 12/2024    | 6                 |
| 207                                                                              | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                        | 518.53           | 906.76      | 06/2023      | 06/2024    | 12/2024    | 6                 |
| 208                                                                              | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) NHIDCL EPC                                                           | 216.49           | 216.49      | 03/2022      | 06/2024    | 12/2024    | 6                 |
| 209                                                                              | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) NHIDCL EPC                                                           | 292.24           | 292.24      | 06/2022      | 06/2024    | 12/2024    | 6                 |
| 210                                                                              | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) NHIDCL EPC                                                           | 365.53           | 365.53      | 08/2022      | 06/2024    | 12/2024    | 6                 |
| 211                                                                              | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) NHIDCL EPC                                                           | 167.95           | 167.95      | 06/2022      | 06/2024    | 12/2024    | 6                 |
| 212                                                                              | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) NHIDCL EPC                                                           | 177.76           | 177.76      | 08/2022      | 06/2024    | 12/2024    | 6                 |
| 213                                                                              | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) NHIDCL EPC                                                               | 157.86           | 157.86      | 04/2022      | 06/2024    | 12/2024    | 6                 |
| 214                                                                              | IMPHAL - KHONGSANG PKG-2 NHIDCL EPC                                                                                                | 195.14           | 195.14      | 12/2022      | 08/2024    | 02/2025    | 6                 |
| 215                                                                              | KEIFANG - TUIVAI PKG-1 NHIDCL EPC                                                                                                  | 492.94           | 492.94      | 05/2023      | 06/2024    | 12/2024    | 6                 |
| 216                                                                              | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP NHAI PPP BOT (Hybrid Annuity) | 622.00           | 817.91      | 09/2022      | 09/2024    | 03/2025    | 6                 |
| 217                                                                              | RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 NHIDCL EPC                                                                                    | 283.50           | 283.50      | 06/2024      | 06/2024    | 12/2024    | 6                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 218                                                                              | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S NHAI EPC                      | 1,341.36         | 1,341.36    | 12/2023      | 12/2023    | 06/2024    | 6                 |
| 219                                                                              | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO NHAI PPP BOT (Hybrid Annuity) | 1,306.95         | 1,306.95    | 12/2023      | 04/2024    | 10/2024    | 6                 |
| 220                                                                              | UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER MoRTH EPC                     | 278.97           | 278.97      | 05/2024      | 05/2024    | 11/2024    | 6                 |
| 221                                                                              | WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM MoRTH EPC                     | 703.68           | 703.68      | 01/2025      | 01/2025    | 07/2025    | 6                 |
| 222                                                                              | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL                        | 1,718.59         | 1,718.59    | 03/2022      | 12/2024    | 07/2025    | 7                 |
| 223                                                                              | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V NHAI                          | 656.98           | 840.00      | 11/2022      | 05/2024    | 12/2024    | 7                 |
| 224                                                                              | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM NHAI                          | 217.96           | 884.00      | 12/2022      | 05/2024    | 12/2024    | 7                 |
| 225                                                                              | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA NHAI EPC                      | 464.09           | 765.12      | 11/2020      | 05/2024    | 12/2024    | 7                 |
| 226                                                                              | MANU-SIMLUNG ( PKG 4) NHIDCL EPC                                                                                                   | 354.79           | 354.79      | 12/2022      | 06/2024    | 01/2025    | 7                 |
| 227                                                                              | CHURACHANPUR TUIVAI PKG-3 NHIDCL EPC                                                                                               | 673.27           | 673.27      | 10/2023      | 06/2024    | 01/2025    | 7                 |
| 228                                                                              | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN NHAI                          | 1,872.68         | 2,756.09    | 10/2020      | 01/2025    | 08/2025    | 7                 |
| 229                                                                              | REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM NHIDCL EPC                     | 359.86           | 359.86      | 05/2024      | 05/2024    | 12/2024    | 7                 |
| 230                                                                              | WIDENING AND UPGADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) MoRTH EPC                       | 395.62           | 395.62      | 05/2024      | 05/2024    | 12/2024    | 7                 |
| 231                                                                              | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) NHAI PPP BOT (Hybrid Annuity)         | 1,549.02         | 1,549.02    | 03/2024      | 03/2024    | 10/2024    | 7                 |
| 232                                                                              | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) NHAI EPC                                              | 755.16           | 755.16      | 10/2023      | 10/2023    | 05/2024    | 7                 |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                      | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                   | Original         | Anticipated | Original     | Last month | This month |                   |
| 233                                                                              | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) NHAI EPC                                             | 738.90           | 738.90      | 10/2023      | 10/2023    | 05/2024    | 7                 |
| 234                                                                              | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K NHAI EPC                     | 510.97           | 510.97      | 03/2023      | 05/2024    | 12/2024    | 7                 |
| 235                                                                              | WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 MoRTH EPC                                                            | 566.15           | 566.15      | 03/2024      | 11/2024    | 06/2025    | 7                 |
| 236                                                                              | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 NHAI                         | 999.00           | 1,152.70    | 09/2021      | 07/2024    | 03/2025    | 8                 |
| 237                                                                              | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE NHAI EPC                     | 446.97           | 740.50      | 11/2020      | 04/2024    | 12/2024    | 8                 |
| 238                                                                              | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) NHIDCL EPC                                                                    | 261.13           | 261.13      | 06/2022      | 08/2024    | 04/2025    | 8                 |
| 239                                                                              | TAMENGLONG - MAHUR PKG-3 NHIDCL EPC                                                                                               | 234.08           | 234.08      | 12/2022      | 04/2024    | 12/2024    | 8                 |
| 240                                                                              | JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) NHIDCL EPC                                                     | 184.88           | 184.88      | 04/2022      | 03/2024    | 11/2024    | 8                 |
| 241                                                                              | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) MoRTH EPC                     | 385.15           | 385.15      | 05/2024      | 05/2024    | 01/2025    | 8                 |
| 242                                                                              | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) NHAI PPP BOT (Hybrid Annuity)       | 1,260.00         | 1,260.00    | 05/2024      | 05/2024    | 01/2025    | 8                 |
| 243                                                                              | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 NHAI HAM(Hybrid Annuity Mode) | 1,592.00         | 1,592.00    | 10/2024      | 10/2024    | 06/2025    | 8                 |
| 244                                                                              | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. NHIDCL EPC                   | 301.06           | 301.06      | 04/2022      | 05/2024    | 02/2025    | 9                 |
| 245                                                                              | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM NHIDCL EPC                    | 315.63           | 315.63      | 04/2022      | 05/2024    | 02/2025    | 9                 |
| 246                                                                              | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM NHIDCL EPC                   | 292.80           | 292.80      | 05/2022      | 06/2024    | 03/2025    | 9                 |
| 247                                                                              | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) NHIDCL EPC                                                                   | 217.50           | 217.50      | 06/2022      | 07/2024    | 04/2025    | 9                 |

| <u>List of projects reporting additional delayed</u> Rs. 150 Crore and above |                                                                                                                                      |                  |             |              |            |            | (May 2024)        |
|------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
|                                                                              |                                                                                                                                      |                  |             |              |            |            |                   |
|                                                                              |                                                                                                                                      | Cost ( Rs.crore) |             | DOC reported |            |            |                   |
| Sl. No                                                                       | Project name                                                                                                                         | Original         | Anticipated | Original     | Last month | This month | Delay (in months) |
| 248                                                                          | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO NHIDCL EPC                      | 230.45           | 244.91      | 04/2023      | 06/2024    | 03/2025    | 9                 |
| 249                                                                          | IMPHAL - KHONGSANG PKG-6 NHIDCL EPC                                                                                                  | 504.76           | 504.76      | 02/2025      | 02/2025    | 11/2025    | 9                 |
| 250                                                                          | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO NHAI EPC                         | 552.55           | 553.00      | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 251                                                                          | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTING NHAI HAM(Hybrid Annuity Mode) | 1,020.84         | 1,020.84    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 252                                                                          | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C NHAI HAM(Hybrid Annuity Mode)   | 1,485.66         | 1,485.66    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 253                                                                          | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM NHAI ITEM RATE                                                 | 186.50           | 210.81      | 08/2023      | 03/2024    | 12/2024    | 9                 |
| 254                                                                          | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR NHAI EPC                         | 1,147.26         | 1,147.26    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 255                                                                          | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 NHAI PPP BOT (Hybrid Annuity)                                    | 757.45           | 757.45      | 03/2023      | 03/2024    | 12/2024    | 9                 |
| 256                                                                          | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECT NHIDCL EPC                       | 379.39           | 379.39      | 04/2022      | 10/2024    | 08/2025    | 10                |
| 257                                                                          | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) NHAI PPP BOT (Hybrid Annuity)          | 2,747.00         | 2,747.00    | 02/2024      | 02/2024    | 12/2024    | 10                |
| 258                                                                          | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON NHAI EPC                        | 1,425.02         | 1,425.02    | 03/2023      | 08/2023    | 06/2024    | 10                |
| 259                                                                          | SRIRAMPUR - DHUBRI PKG-1 NHIDCL EPC                                                                                                  | 613.89           | 613.89      | 02/2025      | 02/2025    | 12/2025    | 10                |
| 260                                                                          | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M NHAI                            | 478.74           | 1,514.46    | 05/2021      | 01/2024    | 12/2024    | 11                |
| 261                                                                          | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT MoRTH                           | 294.13           | 294.13      | 11/2019      | 02/2023    | 01/2024    | 11                |
| 262                                                                          | RISHI BORDER- ROLEP- MENLA PKG- 2A NHIDCL EPC                                                                                        | 332.20           | 332.20      | 09/2023      | 01/2025    | 12/2025    | 11                |
| 263                                                                          | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N NHAI EPC                        | 1,119.35         | 1,119.35    | 05/2023      | 07/2023    | 06/2024    | 11                |



| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                  |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                     | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                  | Original         | Anticipated | Original     | Last month | This month |                   |
| 264                                                                              | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP NHAI HAM(Hybrid Annuity Mode)    | 1,863.09         | 2,238.00    | 01/2024      | 01/2024    | 12/2024    | 11                |
| 265                                                                              | REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI MoRTH EPC   | 545.11           | 545.11      | 07/2024      | 07/2024    | 06/2025    | 11                |
| 266                                                                              | 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH MoRTH       | 283.15           | 283.15      | 05/2020      | 08/2023    | 08/2024    | 12                |
| 267                                                                              | TLABUNG - LUNGLEI PKG-A NHIDCL EPC                                                                               | 698.44           | 698.45      | 12/2022      | 12/2024    | 12/2025    | 12                |
| 268                                                                              | TLABUNG - LUNGLEI PKG-B NHIDCL EPC                                                                               | 740.58           | 740.58      | 01/2023      | 12/2024    | 12/2025    | 12                |
| 269                                                                              | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA NHAI EPC    | 1,272.97         | 1,272.97    | 10/2022      | 07/2023    | 07/2024    | 12                |
| 270                                                                              | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M NHAI EPC    | 1,658.06         | 1,658.06    | 12/2022      | 06/2023    | 06/2024    | 12                |
| 271                                                                              | BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- NHAI EPC    | 466.55           | 466.55      | 12/2020      | 12/2023    | 12/2024    | 12                |
| 272                                                                              | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX NHAI EPC    | 1,401.87         | 1,401.87    | 06/2024      | 06/2024    | 06/2025    | 12                |
| 273                                                                              | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 NHAI EPC                                 | 819.89           | 922.85      | 05/2021      | 12/2024    | 12/2025    | 12                |
| 274                                                                              | UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRRANG SECTION OF NH 102B OF AIZAWL - IMPHA NHIDCL EPC | 523.78           | 523.78      | 02/2025      | 02/2025    | 02/2026    | 12                |
| 275                                                                              | CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST NHAI        | 247.02           | 157.49      | 03/2020      | 11/2023    | 12/2024    | 13                |
| 276                                                                              | REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 MoRTH       | 192.67           | 192.67      | 07/2019      | 07/2023    | 08/2024    | 13                |
| 277                                                                              | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 NHAI EPC    | 2,002.79         | 2,002.79    | 11/2023      | 11/2023    | 12/2024    | 13                |
| 278                                                                              | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON MoRTH        | 298.32           | 298.32      | 02/2019      | 06/2023    | 08/2024    | 14                |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 279                                                                              | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR MoRTH                         | 193.19           | 249.72      | N.A.         | 06/2023    | 08/2024    | 14                |
| 280                                                                              | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 NHIDCL EPC                    | 816.79           | 786.60      | 12/2023      | 09/2024    | 12/2025    | 15                |
| 281                                                                              | KARGIL-ZANSKR PACKAGE-8 NHIDCL EPC                                                                                                 | 398.37           | 398.37      | 01/2023      | 08/2023    | 11/2024    | 15                |
| 282                                                                              | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 NHAI PPP BOT (Hybrid Annuity) | 1,821.72         | 1,945.32    | 09/2024      | 09/2024    | 12/2025    | 15                |
| 283                                                                              | AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV NHAI EPC                                                   | 524.88           | 524.88      | 09/2023      | 09/2023    | 12/2024    | 15                |
| 284                                                                              | KEIFANG - TUVAI PKG-3 NHIDCL EPC                                                                                                   | 500.88           | 500.88      | 02/2025      | 02/2025    | 05/2026    | 15                |
| 285                                                                              | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ MoRTH                         | 248.83           | 248.83      | 03/2019      | 04/2023    | 08/2024    | 16                |
| 286                                                                              | REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR MoRTH EPC                      | 295.47           | 295.47      | 02/2017      | 10/2023    | 03/2025    | 17                |
| 287                                                                              | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER NHAI                          | 496.20           | 537.17      | 11/2021      | 06/2023    | 12/2024    | 18                |
| 288                                                                              | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO NHIDCL EPC                    | 268.98           | 268.98      | 04/2022      | 06/2024    | 12/2025    | 18                |
| 289                                                                              | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI NHIDCL EPC                    | 228.97           | 228.97      | 04/2022      | 06/2024    | 12/2025    | 18                |
| 290                                                                              | ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA MoRTH EPC                          | 186.71           | 186.71      | 06/2023      | 06/2023    | 12/2024    | 18                |
| 291                                                                              | WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION MoRTH EPC                     | 631.49           | 631.49      | 03/2024      | 03/2024    | 10/2025    | 19                |
| 292                                                                              | CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES MoRTH                         | 626.76           | 626.76      | 07/2020      | 06/2024    | 02/2026    | 20                |
| 293                                                                              | AKASH BRIDGE - JESSAMI SECTION PKG-2 NHIDCL EPC                                                                                    | 152.11           | 152.11      | 02/2025      | 02/2023    | 02/2025    | 24                |
| 294                                                                              | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL NHIDCL EPC                    | 445.51           | 445.51      | 12/2023      | 12/2023    | 04/2026    | 28                |

| List of projects reporting additional delayed Rs. 150 Crore and above (May 2024) |                                                                                                                                  |                  |             |              |            |            |                   |
|----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                           | Project name                                                                                                                     | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                                  |                                                                                                                                  | Original         | Anticipated | Original     | Last month | This month |                   |
| 295                                                                              | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION MoRTH                       | 300.00           | 300.00      | 05/2019      | 07/2021    | 01/2024    | 30                |
| 296                                                                              | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B NHIDCL EPC                  | 284.21           | 284.21      | 12/2023      | 12/2023    | 11/2026    | 35                |
| 297                                                                              | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH MoRTH                       | 196.52           | 196.52      | 10/2019      | 10/2019    | 02/2024    | 52                |
| 298                                                                              | EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM MoRTH EPC                   | 153.21           | 153.21      | 01/2017      | 01/2017    | 12/2023    | 83                |
|                                                                                  |                                                                                                                                  |                  |             |              |            |            |                   |
|                                                                                  | <u>TELECOMMUNICATIONS</u>                                                                                                        |                  |             |              |            |            |                   |
| 299                                                                              | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and BSNL Central Sector Projects | 185.27           | 239.60      | 03/2024      | 03/2024    | 07/2024    | 4                 |
|                                                                                  |                                                                                                                                  |                  |             |              |            |            |                   |
|                                                                                  | <u>URBAN DEVELOPMENT</u>                                                                                                         |                  |             |              |            |            |                   |
| 300                                                                              | REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR NBCC                                                                               | 2,694.00         | 2,694.00    | N.A.         | 05/2024    | 06/2024    | 1                 |
| 301                                                                              | CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI CPWD                           | 299.97           | 299.97      | 09/2020      | 02/2024    | 10/2024    | 8                 |
|                                                                                  |                                                                                                                                  |                  |             |              |            |            |                   |
|                                                                                  | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                            |                  |             |              |            |            |                   |
| 302                                                                              | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) CPWD EDUCATION                                                           | 424.93           | 500.91      | 07/2022      | 05/2024    | 06/2024    | 1                 |
| 303                                                                              | CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED CPWD EDUCATION EPC           | 193.83           | 193.83      | 06/2020      | 04/2024    | 05/2024    | 1                 |
| 304                                                                              | CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT CPWD EDUCATION             | 588.72           | 588.72      | 09/2022      | 05/2024    | 06/2024    | 1                 |
| 305                                                                              | PERMANENT CAMPUS FOR IIM BODH GAYA CPWD EDUCATION                                                                                | 375.00           | 375.00      | 09/2020      | 04/2024    | 05/2024    | 1                 |
| 306                                                                              | ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL CPWD                                          | 316.25           | 316.25      | 02/2024      | 06/2024    | 08/2024    | 2                 |
| 307                                                                              | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) CPWD EDUCATION                                                             | 676.00           | 1,144.68    | 04/2023      | 12/2023    | 09/2024    | 9                 |
|                                                                                  |                                                                                                                                  |                  |             |              |            |            |                   |
|                                                                                  | <u>DPIIT</u>                                                                                                                     |                  |             |              |            |            |                   |

| <u>List of projects reporting additional delayed</u> Rs. 150 Crore and above (May 2024) |                                                               |                  |             |              |            |            |                   |
|-----------------------------------------------------------------------------------------|---------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
|                                                                                         |                                                               |                  |             |              |            |            |                   |
|                                                                                         |                                                               | Cost ( Rs.crore) |             | DOC reported |            |            |                   |
| Sl. No                                                                                  | Project name                                                  | Original         | Anticipated | Original     | Last month | This month | Delay (in months) |
| 308                                                                                     | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT | 4,773.00         | 5,401.00    | 12/2019      | 04/2024    | 06/2024    | 2                 |
|                                                                                         |                                                               |                  |             |              |            |            |                   |
|                                                                                         |                                                               |                  |             |              |            |            |                   |
|                                                                                         |                                                               |                  |             |              |            |            |                   |

**TABLE-17**

| <u>Sector wise analysis of projects</u> Rs. 150 Crore and above |                    |                  |              |              |                        |
|-----------------------------------------------------------------|--------------------|------------------|--------------|--------------|------------------------|
|                                                                 |                    | Cost (Rs. crore) |              |              |                        |
| Sector                                                          | Number of projects | Original         | Latest       | Anticipated  | Cumulative Expenditure |
| ATOMIC ENERGY                                                   | 5                  | 1,16,741.00      | 1,674,47.00  | 1,71,625.00  | 1,05,851.22            |
| CIVIL AVIATION                                                  | 37                 | 22,130.27        | 230,90.59    | 26,152.16    | 14,660.77              |
| COAL                                                            | 118                | 1,88,146.71      | 1,900,12.22  | 1,90,346.57  | 69,103.34              |
| FINANCE                                                         | 3                  | 786.27           | 7,86.27      | 831.04       | 605.39                 |
| MINES                                                           | 8                  | 7,559.78         | 92,53.04     | 9,833.57     | 5,002.39               |
| STEEL                                                           | 12                 | 11,285.36        | 119,11.23    | 11,911.23    | 5,264.35               |
|                                                                 |                    |                  | 5,008,84.08  | 5,11,468.56  | 2,26,876.40            |
| POWER                                                           | 108                | 3,17,711.51      | 3,268,43.65  | 3,73,034.97  | 1,92,512.04            |
| HEALTH AND FAMILY WELFARE                                       | 8                  | 7,132.02         | 72,72.53     | 7,298.73     | 4,101.28               |
| RAILWAYS                                                        | 235                | 4,32,506.78      | 5,481,73.07  | 6,75,744.15  | 4,00,618.90            |
| ROAD TRANSPORT AND HIGHWAYS                                     | 1060               | 8,16,749.80      | 8,496,38.92  | 8,65,169.47  | 4,01,083.77            |
| SHIPPING AND PORTS                                              | 1                  | 5,369.18         | 50,61.15     | 5,061.15     | 2,961.61               |
| TELECOMMUNICATIONS                                              | 7                  | 40,229.56        | 618,49.01    | 61,915.14    | 25,119.65              |
| URBAN DEVELOPMENT                                               | 28                 | 2,84,730.97      | 2,869,67.19  | 3,10,151.53  | 2,00,527.97            |
| WATER RESOURCES                                                 | 41                 | 23,466.28        | 234,20.50    | 69,700.98    | 28,677.51              |
| SOCIAL JUSTICE                                                  | 1                  | 170.99           | 1,70.99      | 170.99       | 73.80                  |
| DEPARTMENT OF HIGHER EDUCATION                                  | 20                 | 9,680.92         | 103,12.91    | 10,271.32    | 6,945.81               |
| HOME AFFAIRS                                                    | 5                  | 2,025.73         | 29,46.02     | 2,958.98     | 2,298.16               |
| DPIIT                                                           | 2                  | 24,857.00        | 248,57.00    | 25,485.00    | 14,427.97              |
| DONER                                                           | 1                  | 151.33           | 1,51.33      | 151.33       | 148.33                 |
| RENEWABLE ENERGY                                                | 1                  | 271.90           | 3,66.12      | 366.12       | 329.49                 |
|                                                                 |                    |                  |              |              |                        |
| Grand total                                                     | 1817               | 27,58,567.23     | 30,51,414.82 | 33,29,647.99 | 17,07,190.15           |

**TABLE-18**

| State-Wise Position of Central Sector Projects costing Rs. 150 Crore and above showing Both Time and Cost Overruns<br>(All Cost/ Expenditure in Rs. crore) |                             |                 |               |                  |                  |                               |               |                  |                            |
|------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
|                                                                                                                                                            |                             |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                                                                                                      | State                       | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                                          | ANDHRA PRADESH              | 110             | 1,45,653.44   | 2,05,083.47      | 40.80            | 14                            | 37,787.30     | 50,279.47        | 4 - 216                    |
| 2                                                                                                                                                          | ARUNACHAL PRADESH           | 26              | 48,306.73     | 63,335.46        | 31.11            | 2                             | 6,930.96      | 21,959.69        | 24 - 188                   |
| 3                                                                                                                                                          | ASSAM                       | 66              | 66,958.07     | 76,415.88        | 14.13            | 5                             | 16,696.23     | 26,637.39        | 14 - 58                    |
| 4                                                                                                                                                          | BIHAR                       | 92              | 1,21,327.18   | 1,49,858.94      | 23.52            | 23                            | 38,157.69     | 59,863.07        | 3 - 187                    |
| 5                                                                                                                                                          | GOA                         | 6               | 3,824.63      | 3,911.13         | 2.26             | 1                             | 303.90        | 390.40           | 37 - 37                    |
| 6                                                                                                                                                          | GUJARAT                     | 90              | 1,47,491.26   | 1,68,023.63      | 13.92            | 15                            | 27,875.80     | 35,139.27        | 4 - 174                    |
| 7                                                                                                                                                          | HARYANA                     | 34              | 75,026.48     | 85,854.28        | 14.43            | 8                             | 43,145.55     | 51,752.57        | 6 - 31                     |
| 8                                                                                                                                                          | HIMACHAL PRADESH            | 30              | 29,904.85     | 44,245.73        | 47.96            | 4                             | 5,932.04      | 15,524.85        | 43 - 183                   |
| 9                                                                                                                                                          | JAMMU AND KASHMIR           | 51              | 74,532.19     | 1,16,497.78      | 56.31            | 7                             | 10,435.37     | 51,711.89        | 9 - 261                    |
| 10                                                                                                                                                         | KARNATAKA                   | 84              | 1,07,895.92   | 1,11,967.84      | 3.77             | 14                            | 12,127.76     | 17,929.80        | 13 - 129                   |
| 11                                                                                                                                                         | KERALA                      | 31              | 63,355.20     | 70,605.03        | 11.44            | 4                             | 5,004.90      | 5,952.27         | 13 - 50                    |
| 12                                                                                                                                                         | MADHYA PRADESH              | 75              | 1,10,638.03   | 1,24,846.28      | 12.84            | 10                            | 12,585.72     | 23,835.00        | 9 - 57                     |
| 13                                                                                                                                                         | MAHARASHTRA                 | 197             | 2,25,897.83   | 2,52,159.61      | 11.63            | 18                            | 53,076.14     | 70,386.14        | 1 - 97                     |
| 14                                                                                                                                                         | MANIPUR                     | 34              | 15,741.53     | 30,890.04        | 96.23            | 1                             | 4,454.17      | 19,602.68        | 189 - 189                  |
| 15                                                                                                                                                         | MEGHALAYA                   | 14              | 5,372.73      | 12,735.93        | 137.05           | 0                             | 0.00          | 0.00             | -                          |
| 16                                                                                                                                                         | MIZORAM                     | 21              | 11,852.41     | 20,836.14        | 75.80            | 11                            | 7,112.12      | 15,806.72        | 8 - 136                    |
| 17                                                                                                                                                         | NAGALAND                    | 32              | 11,923.60     | 16,501.89        | 38.40            | 4                             | 3,575.14      | 8,118.25         | 19 - 132                   |
| 18                                                                                                                                                         | ODISHA                      | 78              | 1,43,718.80   | 1,51,061.72      | 5.11             | 12                            | 14,721.29     | 23,236.69        | 14 - 213                   |
| 19                                                                                                                                                         | PUNJAB                      | 44              | 42,575.89     | 42,915.08        | 0.80             | 3                             | 1,780.64      | 2,031.88         | 6 - 51                     |
| 20                                                                                                                                                         | RAJASTHAN                   | 81              | 1,40,279.39   | 1,80,760.35      | 28.86            | 3                             | 56,343.00     | 96,790.32        | 29 - 120                   |
| 21                                                                                                                                                         | SIKKIM                      | 22              | 14,500.36     | 22,320.65        | 53.93            | 5                             | 1,960.27      | 3,365.49         | 12 - 34                    |
| 22                                                                                                                                                         | TAMIL NADU                  | 77              | 2,11,834.56   | 2,67,302.52      | 26.18            | 23                            | 67,893.26     | 1,10,662.68      | 4 - 171                    |
| 23                                                                                                                                                         | TRIPURA                     | 10              | 5,071.09      | 5,332.56         | 5.16             | 3                             | 638.62        | 760.99           | 25 - 30                    |
| 24                                                                                                                                                         | UTTAR PRADESH               | 134             | 2,00,891.50   | 2,22,356.82      | 10.69            | 25                            | 46,178.67     | 64,051.59        | 1 - 65                     |
| 25                                                                                                                                                         | WEST BENGAL                 | 61              | 71,527.12     | 98,300.58        | 37.43            | 17                            | 26,832.19     | 48,049.48        | 9 - 141                    |
| 26                                                                                                                                                         | ANDAMAN AND NICOBAR ISLANDS | 9               | 2,847.18      | 3,118.54         | 9.53             | 0                             | 0.00          | 0.00             | -                          |
| 27                                                                                                                                                         | DELHI                       | 28              | 93,267.64     | 97,669.65        | 4.72             | 5                             | 10,844.23     | 12,973.59        | 21 - 56                    |
| 28                                                                                                                                                         | CHHATTISGARH                | 59              | 86,729.89     | 88,808.64        | 2.40             | 7                             | 10,574.88     | 12,010.31        | 15 - 100                   |
| 29                                                                                                                                                         | JHARKHAND                   | 67              | 1,01,527.58   | 1,09,481.73      | 7.83             | 11                            | 23,638.50     | 27,830.76        | 7 - 84                     |
| 30                                                                                                                                                         | UTTARAKHAND                 | 31              | 36,349.58     | 54,086.60        | 48.80            | 6                             | 24,519.92     | 42,097.95        | 3 - 193                    |
| 31                                                                                                                                                         | TELANGANA                   | 54              | 38,654.39     | 41,498.90        | 7.36             | 3                             | 1,719.60      | 3,719.87         | 48 - 180                   |
| 32                                                                                                                                                         | LADAKH                      | 6               | 2,474.97      | 2,634.64         | 6.45             | 1                             | 480.33        | 640.00           | 37 - 37                    |
| 33                                                                                                                                                         | MULTI STATE                 | 63              | 3,00,615.21   | 3,88,229.95      | 29.15            | 22                            | 47,326.78     | 1,00,854.50      | 4 - 202                    |
|                                                                                                                                                            |                             |                 |               |                  |                  |                               |               |                  |                            |
| Total                                                                                                                                                      |                             | 1817            | 27,58,567.23  | 33,29,647.99     | 20.70            | 287                           | 6,20,652.97   | 10,23,965.56     |                            |

**TABLE-19**

| EXECUTIVE SUMMARY COSTING Rs. 1000 Crore and above |                                |                     |                               |
|----------------------------------------------------|--------------------------------|---------------------|-------------------------------|
| Sl.No.                                             | Sector                         | Projects on Monitor | Projects Additionally Delayed |
| 1                                                  | ROAD TRANSPORT AND HIGHWAYS    | 300                 | 56                            |
| 2                                                  | RAILWAYS                       | 111                 | 5                             |
| 3                                                  | POWER                          | 64                  | 3                             |
| 4                                                  | PETROLEUM                      | 56                  | 7                             |
| 5                                                  | COAL                           | 33                  | 3                             |
| 6                                                  | URBAN DEVELOPMENT              | 23                  | 1                             |
| 7                                                  | CIVIL AVIATION                 | 7                   | 0                             |
| 8                                                  | ATOMIC ENERGY                  | 5                   | 0                             |
| 9                                                  | HEALTH AND FAMILY WELFARE      | 4                   | 2                             |
| 10                                                 | MINES                          | 3                   | 0                             |
| 11                                                 | STEEL                          | 3                   | 1                             |
| 12                                                 | TELECOMMUNICATIONS             | 2                   | 0                             |
| 13                                                 | DPIIT                          | 2                   | 1                             |
| 14                                                 | SHIPPING AND PORTS             | 1                   | 0                             |
| 15                                                 | WATER RESOURCES                | 1                   | 0                             |
| 16                                                 | DEPARTMENT OF HIGHER EDUCATION | 1                   | 1                             |
| 17                                                 | HOME AFFAIRS                   | 1                   | 0                             |
|                                                    | Total                          | 617                 | 80                            |

**TABLE-20**

| Month wise List of Completed Projects Costing Rs. 1000 crore and above during |                                                                                                                                                           |                           |                                |                                    |
|-------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                     |                                                                                                                                                           |                           |                                |                                    |
| Sl. No                                                                        | Project Name                                                                                                                                              | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
|                                                                               |                                                                                                                                                           |                           |                                |                                    |
|                                                                               | April,2024                                                                                                                                                |                           |                                |                                    |
|                                                                               |                                                                                                                                                           |                           |                                |                                    |
|                                                                               | <u>COAL</u>                                                                                                                                               |                           |                                |                                    |
|                                                                               | Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]                                                                                       | 1,783.09                  | 03/2021                        | 1,390.64                           |
|                                                                               |                                                                                                                                                           |                           |                                |                                    |
|                                                                               | <u>PETROLEUM</u>                                                                                                                                          |                           |                                |                                    |
| 2                                                                             | KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]                                                                 | 1,112.00                  | 06/2019                        | 1,157.07                           |
| 3                                                                             | 30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332]       | 3,712.00                  | 09/2022                        | 2,915.64                           |
| 4                                                                             | Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]                           | 1,607.00                  | 08/2022                        | 1,085.97                           |
| 5                                                                             | CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]                                                                | 3,450.20                  | 03/2029                        | 1,962.02                           |
|                                                                               |                                                                                                                                                           |                           |                                |                                    |
|                                                                               | <u>RAILWAYS</u>                                                                                                                                           |                           |                                |                                    |
| 6                                                                             | MUNEERABAD-MAHABOONAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]                                                                                     | 1,723.00                  | 03/2000                        | 2,532.19                           |
| 7                                                                             | MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]                                                               | 632.68                    | 03/2016                        | 1,094.53                           |
| 8                                                                             | ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]                                                                                 | 1,295.42                  | 03/2022                        | 2,262.57                           |
| 9                                                                             | LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]                                                                         | 927.01                    | 03/2019                        | 1,684.00                           |
| 10                                                                            | MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]                                                                                      | 1,765.92                  | 03/2023                        | 1,687.89                           |
| 11                                                                            | BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]                                                                                      | 942.95                    | 03/2019                        | 1,918.70                           |
| 12                                                                            | MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]                                                                             | 1,700.00                  | 03/2022                        | 1,675.56                           |
| 13                                                                            | BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]                                                            | 991.60                    | 02/2024                        | 1,775.59                           |
|                                                                               |                                                                                                                                                           |                           |                                |                                    |
|                                                                               | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                                        |                           |                                |                                    |
| 14                                                                            | 4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]                                                    | 1,064.88                  | 07/2021                        | 958.51                             |
| 15                                                                            | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213] | 1,094.97                  | 02/2022                        | 1,387.21                           |
| 16                                                                            | PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233] | 1,047.00                  | 05/2020                        | 1,253.89                           |
| 17                                                                            | 4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]                                         | 1,621.07                  | 10/2022                        | 1,679.63                           |



| Month wise List of Completed Projects Costing Rs. 1000 crore and above during |                                                                                                                                                                     |                           |                                |                                    |
|-------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------|------------------------------------|
| 2024-2025                                                                     |                                                                                                                                                                     |                           |                                |                                    |
| Sl. No                                                                        | Project Name                                                                                                                                                        | Original Cost (Rs. crore) | Original Date of commissioning | Cumulative Expenditure (Rs. crore) |
| 18                                                                            | 4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361<br>HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]                    | 1,169.04                  | 03/2021                        | 841.84                             |
| 19                                                                            | CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80<br>HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]                          | 1,241.38                  | 03/2023                        | 965.10                             |
| 20                                                                            | FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A<br>HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816] | 1,980.00                  | 03/2023                        | 1,220.38                           |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               | May,2024                                                                                                                                                            |                           |                                |                                    |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               | <u>PETROLEUM</u>                                                                                                                                                    |                           |                                |                                    |
| 21                                                                            | CGD PROJECT AT COIMBATORE DISTRICT<br>(INDIAN OIL CORPORATION LIMITED) - [N16000418]                                                                                | 2,998.00                  | 03/2030                        | 326.22                             |
| 22                                                                            | CGD PROJECT AT SALEM DISTRICT<br>(INDIAN OIL CORPORATION LIMITED) - [N16000419]                                                                                     | 1,304.00                  | 03/2030                        | 107.78                             |
| 23                                                                            | CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS<br>(INDIAN OIL CORPORATION LIMITED) - [N16000420]                                               | 2,880.00                  | 08/2027                        | 236.74                             |
| 24                                                                            | CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS<br>(INDIAN OIL CORPORATION LIMITED) - [N16000425]                                              | 2,996.00                  | 02/2028                        | 572.30                             |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               | <u>POWER</u>                                                                                                                                                        |                           |                                |                                    |
| 25                                                                            | CHATTI BARIATU COAL MINING PROJECT<br>National Project(NATIONAL THERMAL POWER CORPORATION) - [N18000369]                                                            | 1,314.00                  | 04/2024                        | 1,012.94                           |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                                                  |                           |                                |                                    |
| 26                                                                            | CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A<br>EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001782]     | 2,312.26                  | 09/2021                        | 1,361.51                           |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |
|                                                                               |                                                                                                                                                                     |                           |                                |                                    |

TABLE-21

| Month wise List of Deleted Projects Costing Rs. 1000 crore and above during |              |                              |                                   |                                          |
|-----------------------------------------------------------------------------|--------------|------------------------------|-----------------------------------|------------------------------------------|
| 2024-2025                                                                   |              |                              |                                   |                                          |
| Sl. No                                                                      | Project Name | Original Cost<br>(Rs. crore) | Original Date of<br>Commissioning | Cumulative<br>Expenditure<br>(Rs. crore) |
|                                                                             |              |                              |                                   |                                          |
|                                                                             |              |                              |                                   |                                          |
|                                                                             |              |                              |                                   |                                          |
|                                                                             |              |                              |                                   |                                          |

TABLE-22

Projects Added / Completed / Dropped / Frozen Rs. 1000 Crore and above

|                                                          |     |
|----------------------------------------------------------|-----|
| No of Projects in Previous Month                         | 613 |
| No of Projects Completed/Dropped/Frozen in Current Month | 8   |
| No of Projects added in Current Month                    | 6   |
| No of Projects Elevated in Current Month                 | 6   |
| No of Projects in Current Month                          | 617 |

| Project status Rs. 1000 Crore and above |               |             |               |                               |               |       |
|-----------------------------------------|---------------|-------------|---------------|-------------------------------|---------------|-------|
| Number of Projects                      |               |             |               |                               |               |       |
| With Respect To                         | Delayed       | Ahead       | On schedule   | Without ODC but DOC available | Without D.O.C | Total |
| Original ( Date )                       | 333 ( 53.97%) | 10 ( 1.62%) | 221 ( 35.82%) | 11 ( 1.78%)                   | 42 ( 6.81%)   | 617   |
| Latest Approved ( Date)                 | 220 ( 35.66%) | 7 ( 1.13%)  | 339 ( 54.94%) | 9 ( 1.46%)                    | 42 ( 6.81%)   | 617   |

| Project cost Rs. 1000 Crore and above |                 |                 |                  |                  |                                           |              |       |
|---------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore ) |                 |                 |                  |                  |                                           |              |       |
|                                       |                 |                 |                  |                  |                                           | Cost overrun |       |
|                                       | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Project with No Revision in Cost      | 444             | 16,50,879.29    | 18,75,781.21     | 8,67,596.22      | 46.30                                     | 2,24,901.92  | 13.60 |
| Project with Revision in Cost         | 173             | 8,58,408.02     | 9,11,937.41      | 5,72,389.14      | 62.80                                     | 53,529.39    | 6.20  |
| Total                                 | 617.00          | 25,09,287.31    | 27,87,718.62     | 14,39,985.36     | 51.65                                     | 2,78,431.31  | 11.10 |
| Original Cost of All Projects         |                 |                 |                  |                  |                                           |              |       |
| Original Cost                         | 617.00          | 22,23,376.00    | 27,87,718.62     | 14,39,985.36     | 51.65                                     | 5,64,342.62  | 25.38 |

| Delayed Project cost Rs. 1000 Crore and above |                 |                 |                  |                  |                                           |              |       |
|-----------------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore )         |                 |                 |                  |                  |                                           |              |       |
|                                               |                 |                 |                  |                  |                                           | Cost overrun |       |
| With Respect to                               | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Original (OCE)                                | 333             | 12,50,764.45    | 16,38,003.21     | 10,13,425.23     | 61.90                                     | 3,87,238.76  | 30.96 |
| Latest Approved (RCE)                         | 220             | 9,85,729.38     | 11,24,834.67     | 7,00,044.16      | 62.20                                     | 1,39,105.29  | 14.11 |
|                                               |                 |                 |                  |                  |                                           |              |       |

| Additional Delayed Project cost Rs. 1000 Crore and above |                 |                 |                  |                  |                                           |              |       |
|----------------------------------------------------------|-----------------|-----------------|------------------|------------------|-------------------------------------------|--------------|-------|
| (All Cost/ Expenditure in Rs. crore )                    |                 |                 |                  |                  |                                           |              |       |
|                                                          |                 |                 |                  |                  |                                           | Cost overrun |       |
| With Respect to                                          | No. of Projects | Sanctioned Cost | Anticipated Cost | Expenditure Cost | % Expenditure cost w.r.t anticipated cost | Rs crore     | %     |
| Latest Approved                                          | 80              | 1,32,077.68     | 1,60,452.25      | 1,00,361.12      | 62.50                                     | 28,374.57    | 21.50 |
| Total                                                    | 80              | 1,32,077.68     | 1,60,452.25      | 1,00,361.12      | 62.55                                     | 28,374.57    | 21.48 |

**TABLE-23**

| <u>Extent of cost overrun in projects with respect to original cost (Sector Wise)</u> |                                |                 |               |                  |                  | Rs. 1000 Crore and above                |               |                  |                  |
|---------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|-----------------------------------------|---------------|------------------|------------------|
| (All Cost/ Expenditure in Rs. crore )                                                 |                                |                 |               |                  |                  | Projects with cost overrun <sup>^</sup> |               |                  |                  |
| Sl.No                                                                                 | Sector                         | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                                     | Original Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                                     | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 4                                       | 67,120.00     | 1,22,004.00      | 81.77            |
| 2                                                                                     | CIVIL AVIATION                 | 7               | 9,870.18      | 12,970.15        | 31.41            | 3                                       | 3,476.28      | 6,737.30         | 93.81            |
| 3                                                                                     | COAL                           | 33              | 1,47,628.54   | 1,49,975.83      | 1.59             | 3                                       | 26,006.60     | 32,968.79        | 26.77            |
| 4                                                                                     | MINES                          | 3               | 6,074.00      | 8,080.37         | 33.03            | 2                                       | 4,637.00      | 6,699.37         | 44.48            |
| 5                                                                                     | STEEL                          | 3               | 6,033.98      | 6,659.85         | 10.37            | 1                                       | 2,092.97      | 2,718.84         | 29.90            |
| 6                                                                                     | PETROLEUM                      | 56              | 4,20,034.37   | 4,84,136.30      | 15.26            | 21                                      | 1,88,013.88   | 2,53,360.19      | 34.76            |
| 7                                                                                     | POWER                          | 64              | 2,98,230.20   | 3,53,343.80      | 18.48            | 15                                      | 69,863.10     | 1,24,976.70      | 78.89            |
| 8                                                                                     | HEALTH AND FAMILY WELFARE      | 4               | 5,636.89      | 5,623.89         | -0.23            | 1                                       | 1,404.00      | 1,642.00         | 16.95            |
| 9                                                                                     | RAILWAYS                       | 111             | 3,69,129.98   | 6,14,393.38      | 66.44            | 88                                      | 1,75,670.19   | 4,22,002.21      | 140.22           |
| 10                                                                                    | ROAD TRANSPORT AND HIGHWAYS    | 300             | 4,82,048.92   | 5,24,851.50      | 8.88             | 101                                     | 1,55,396.82   | 2,00,040.79      | 28.73            |
| 11                                                                                    | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 0                                       | 0.00          | 0.00             | 0.00             |
| 12                                                                                    | TELECOMMUNICATIONS             | 2               | 37,878.55     | 59,509.80        | 57.11            | 2                                       | 37,878.55     | 59,509.80        | 57.11            |
| 13                                                                                    | URBAN DEVELOPMENT              | 23              | 2,81,796.96   | 3,07,217.52      | 9.02             | 7                                       | 1,17,061.56   | 1,42,561.32      | 21.78            |
| 14                                                                                    | WATER RESOURCES                | 1               | 10,151.04     | 55,548.87        | 447.22           | 1                                       | 10,151.04     | 55,548.87        | 447.22           |
| 15                                                                                    | DEPARTMENT OF HIGHER EDUCATION | 1               | 676.00        | 1,144.68         | 69.33            | 1                                       | 676.00        | 1,144.68         | 69.33            |
| 16                                                                                    | HOME AFFAIRS                   | 1               | 1,219.21      | 2,091.53         | 71.55            | 1                                       | 1,219.21      | 2,091.53         | 71.55            |
| 17                                                                                    | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                                       | 4,773.00      | 5,401.00         | 13.16            |
|                                                                                       |                                |                 |               |                  |                  |                                         |               |                  |                  |
| Total                                                                                 |                                | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 252                                     | 8,65,440.20   | 14,39,407.39     | 66.32            |

<sup>^</sup> - Cost Overrun = Anticipated Cost minus Original Cost

**TABLE-24**

| Extent of cost overrun in projects with respect to original cost (State Wise) Rs. |                   |                 |               |                  |                  |                             | 1000          | Crore and above  |                  |
|-----------------------------------------------------------------------------------|-------------------|-----------------|---------------|------------------|------------------|-----------------------------|---------------|------------------|------------------|
| (All Cost/ Expenditure in Rs. crore                                               |                   |                 |               |                  |                  |                             |               |                  |                  |
|                                                                                   |                   |                 |               |                  |                  | Projects with cost overrun^ |               |                  |                  |
| Sl.No                                                                             | State             | No. of Projects | Original Cost | Anticipated Cost | Cost overrun (%) | No.                         | Original Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                                 | ANDHRA PRADESH    | 31              | 1,07,822.35   | 1,66,428.29      | 54.35            | 16                          | 53,837.44     | 1,12,508.50      | 108.98           |
| 2                                                                                 | ARUNACHAL PRADESH | 3               | 39,880.31     | 54,842.52        | 37.52            | 1                           | 6,285.33      | 21,247.54        | 238.05           |
| 3                                                                                 | ASSAM             | 12              | 40,897.21     | 49,637.54        | 21.37            | 4                           | 17,066.32     | 26,976.65        | 58.07            |
| 4                                                                                 | BIHAR             | 38              | 97,042.52     | 1,23,142.06      | 26.90            | 15                          | 33,581.47     | 60,316.69        | 79.61            |
| 5                                                                                 | GOA               | 1               | 1,183.16      | 1,183.16         | 0.00             | 0                           | 0.00          | 0.00             | 0.00             |
| 6                                                                                 | GUJARAT           | 36              | 1,19,244.77   | 1,38,586.15      | 16.22            | 12                          | 39,048.07     | 58,550.50        | 49.94            |
| 7                                                                                 | HARYANA           | 24              | 69,419.45     | 80,097.88        | 15.38            | 12                          | 50,475.30     | 61,153.77        | 21.16            |
| 8                                                                                 | HIMACHAL PRADESH  | 12              | 22,416.81     | 36,737.99        | 63.89            | 7                           | 12,667.57     | 26,988.75        | 113.05           |
| 9                                                                                 | JAMMU AND KASHMIR | 21              | 60,293.36     | 1,02,183.10      | 69.48            | 9                           | 18,243.88     | 60,384.62        | 230.99           |
| 10                                                                                | KARNATAKA         | 28              | 84,373.99     | 89,124.28        | 5.63             | 8                           | 10,508.49     | 15,725.71        | 49.65            |
| 11                                                                                | KERALA            | 22              | 59,206.35     | 66,461.60        | 12.25            | 10                          | 27,223.77     | 34,980.73        | 28.49            |
| 12                                                                                | MADHYA PRADESH    | 21              | 85,621.24     | 99,008.92        | 15.64            | 8                           | 15,372.58     | 28,760.26        | 87.09            |
| 13                                                                                | MAHARASHTRA       | 43              | 1,55,483.16   | 1,86,953.44      | 20.24            | 19                          | 76,601.02     | 1,08,145.68      | 41.18            |
| 14                                                                                | MANIPUR           | 1               | 4,454.17      | 19,602.68        | 340.10           | 1                           | 4,454.17      | 19,602.68        | 340.10           |
| 15                                                                                | MEGHALAYA         | 1               | 906.46        | 8,324.28         | 818.33           | 1                           | 906.46        | 8,324.28         | 818.33           |
| 16                                                                                | MIZORAM           | 2               | 3,033.54      | 9,891.35         | 226.07           | 2                           | 3,033.54      | 9,891.35         | 226.07           |
| 17                                                                                | NAGALAND          | 1               | 2,326.52      | 6,663.00         | 186.39           | 1                           | 2,326.52      | 6,663.00         | 186.39           |
| 18                                                                                | ODISHA            | 31              | 1,23,016.64   | 1,28,949.68      | 4.82             | 8                           | 18,500.10     | 29,104.02        | 57.32            |
| 19                                                                                | PUNJAB            | 20              | 29,804.54     | 29,804.37        | -0.00            | 0                           | 0.00          | 0.00             | 0.00             |
| 20                                                                                | RAJASTHAN         | 34              | 1,16,096.42   | 1,57,118.34      | 35.33            | 3                           | 55,859.08     | 96,881.00        | 73.44            |
| 21                                                                                | SIKKIM            | 3               | 8,025.81      | 15,496.19        | 93.08            | 2                           | 2,277.77      | 9,748.15         | 327.97           |
| 22                                                                                | TAMIL NADU        | 43              | 1,96,471.80   | 2,50,738.15      | 27.62            | 22                          | 1,15,714.88   | 1,69,981.23      | 46.90            |
| 23                                                                                | TRIPURA           | 1               | 2,026.05      | 2,026.05         | 0.00             | 0                           | 0.00          | 0.00             | 0.00             |
| 24                                                                                | UTTAR PRADESH     | 56              | 1,64,342.25   | 1,86,504.54      | 13.49            | 22                          | 48,099.14     | 70,433.17        | 46.43            |
| 25                                                                                | WEST BENGAL       | 21              | 54,862.50     | 81,613.90        | 48.76            | 14                          | 35,403.58     | 62,154.98        | 75.56            |
| 26                                                                                | DELHI             | 14              | 87,652.67     | 91,761.21        | 4.69             | 6                           | 50,619.32     | 54,807.06        | 8.27             |
| 27                                                                                | CHHATTISGARH      | 21              | 71,099.62     | 73,561.26        | 3.46             | 6                           | 10,768.34     | 13,229.98        | 22.86            |
| 28                                                                                | JHARKHAND         | 25              | 81,023.17     | 88,413.51        | 9.12             | 12                          | 28,551.32     | 37,010.30        | 29.63            |
| 29                                                                                | UTTARAKHAND       | 9               | 29,444.53     | 46,979.42        | 59.55            | 5                           | 24,063.06     | 41,597.95        | 72.87            |
| 30                                                                                | TELANGANA         | 6               | 17,552.39     | 20,071.07        | 14.35            | 3                           | 13,906.32     | 16,425.00        | 18.11            |
| 31                                                                                | MULTI STATE       | 36              | 2,88,352.24   | 3,75,812.69      | 30.33            | 23                          | 90,045.36     | 1,77,813.84      | 97.47            |
|                                                                                   |                   |                 |               |                  |                  |                             |               |                  |                  |
| Total                                                                             |                   | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 252                         | 8,65,440.20   | 14,39,407.39     | 66.32            |

<sup>^</sup> - Cost Overrun = Anticipated Cost minus Original Cost

**TABLE-25**

| Extent of time overrun in projects with respect to original schedule Rs. 1000 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                                |                 |               |                  |                  |                               |               |                  |                            |
|---------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
|                                                                                                                                       |                                |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                                                                                 | Sector                         | No. of Projects | Original Cost | Anticipated Cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                     | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 3                             | 55,661.00     | 99,487.00        | 72 - 171                   |
| 2                                                                                                                                     | CIVIL AVIATION                 | 7               | 9,870.18      | 12,970.15        | 31.41            | 5                             | 7,613.90      | 10,713.71        | 22 - 48                    |
| 3                                                                                                                                     | COAL                           | 33              | 1,47,628.54   | 1,49,975.83      | 1.59             | 9                             | 46,688.19     | 51,342.06        | 24 - 96                    |
| 4                                                                                                                                     | MINES                          | 3               | 6,074.00      | 8,080.37         | 33.03            | 2                             | 5,540.00      | 7,058.40         | 5 - 53                     |
| 5                                                                                                                                     | STEEL                          | 3               | 6,033.98      | 6,659.85         | 10.37            | 3                             | 6,033.98      | 6,659.85         | 17 - 104                   |
| 6                                                                                                                                     | PETROLEUM                      | 56              | 4,20,034.37   | 4,84,136.30      | 15.26            | 34                            | 2,86,419.12   | 3,44,702.22      | 1 - 143                    |
| 7                                                                                                                                     | POWER                          | 64              | 2,98,230.20   | 3,53,343.80      | 18.48            | 34                            | 1,51,287.41   | 2,04,556.99      | 3 - 193                    |
| 8                                                                                                                                     | HEALTH AND FAMILY WELFARE      | 4               | 5,636.89      | 5,623.89         | -0.23            | 4                             | 5,636.89      | 5,623.89         | 2 - 36                     |
| 9                                                                                                                                     | RAILWAYS                       | 111             | 3,69,129.98   | 6,14,393.38      | 66.44            | 73                            | 2,91,188.56   | 4,51,793.28      | 3 - 261                    |
| 10                                                                                                                                    | ROAD TRANSPORT AND HIGHWAYS    | 300             | 4,82,048.92   | 5,24,851.50      | 8.88             | 147                           | 2,27,263.94   | 2,60,485.63      | 1 - 123                    |
| 11                                                                                                                                    | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 1                             | 5,369.18      | 5,061.15         | 33 - 33                    |
| 12                                                                                                                                    | TELECOMMUNICATIONS             | 2               | 37,878.55     | 59,509.80        | 57.11            | 1                             | 13,334.00     | 34,953.45        | 109 - 109                  |
| 13                                                                                                                                    | URBAN DEVELOPMENT              | 23              | 2,81,796.96   | 3,07,217.52      | 9.02             | 14                            | 1,42,060.07   | 1,46,928.37      | 3 - 66                     |
| 14                                                                                                                                    | WATER RESOURCES                | 1               | 10,151.04     | 55,548.87        | 447.22           | 0                             | 0.00          | 0.00             | -                          |
| 15                                                                                                                                    | DEPARTMENT OF HIGHER EDUCATION | 1               | 676.00        | 1,144.68         | 69.33            | 1                             | 676.00        | 1,144.68         | 17 - 17                    |
| 16                                                                                                                                    | HOME AFFAIRS                   | 1               | 1,219.21      | 2,091.53         | 71.55            | 1                             | 1,219.21      | 2,091.53         | 56 - 56                    |
| 17                                                                                                                                    | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                             | 4,773.00      | 5,401.00         | 54 - 54                    |
| Total                                                                                                                                 |                                | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 333                           | 12,50,764.45  | 16,38,003.21     |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

**TABLE-26**

| <u>Extent of time overrun in projects with respect to original schedule(State Wise)</u> |                   |                 |               |                  |                  | Rs. 1000 Crore and above      |               |                  |                            |
|-----------------------------------------------------------------------------------------|-------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
| (All Cost/ Expenditure in Rs. crore)                                                    |                   |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                                   | State             | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                       | ANDHRA PRADESH    | 31              | 1,07,822.35   | 1,66,428.29      | 54.35            | 13                            | 75,009.45     | 86,819.22        | 2 - 216                    |
| 2                                                                                       | ARUNACHAL PRADESH | 3               | 39,880.31     | 54,842.52        | 37.52            | 2                             | 8,003.92      | 22,966.13        | 40 - 188                   |
| 3                                                                                       | ASSAM             | 12              | 40,897.21     | 49,637.54        | 21.37            | 4                             | 25,968.32     | 34,514.65        | 11 - 48                    |
| 4                                                                                       | BIHAR             | 38              | 97,042.52     | 1,23,142.06      | 26.90            | 23                            | 72,835.97     | 92,080.90        | 3 - 157                    |
| 5                                                                                       | GOA               | 1               | 1,183.16      | 1,183.16         | 0.00             | 1                             | 1,183.16      | 1,183.16         | 29 - 29                    |
| 6                                                                                       | GUJARAT           | 36              | 1,19,244.77   | 1,38,586.15      | 16.22            | 20                            | 73,092.88     | 79,965.08        | 1 - 174                    |
| 7                                                                                       | HARYANA           | 24              | 69,419.45     | 80,097.88        | 15.38            | 14                            | 53,636.01     | 62,093.34        | 6 - 36                     |
| 8                                                                                       | HIMACHAL PRADESH  | 12              | 22,416.81     | 36,737.99        | 63.89            | 4                             | 8,157.97      | 17,639.00        | 43 - 183                   |
| 9                                                                                       | JAMMU AND KASHMIR | 21              | 60,293.36     | 1,02,183.10      | 69.48            | 14                            | 41,048.46     | 81,998.00        | 2 - 261                    |
| 10                                                                                      | KARNATAKA         | 28              | 84,373.99     | 89,124.28        | 5.63             | 18                            | 52,599.09     | 57,349.38        | 4 - 129                    |
| 11                                                                                      | KERALA            | 22              | 59,206.35     | 66,461.60        | 12.25            | 8                             | 20,605.79     | 21,537.46        | 7 - 22                     |
| 12                                                                                      | MADHYA PRADESH    | 21              | 85,621.24     | 99,008.92        | 15.64            | 10                            | 26,966.17     | 37,114.22        | 11 - 57                    |
| 13                                                                                      | MAHARASHTRA       | 43              | 1,55,483.16   | 1,86,953.44      | 20.24            | 28                            | 1,06,122.59   | 1,23,354.87      | 1 - 97                     |
| 14                                                                                      | MANIPUR           | 1               | 4,454.17      | 19,602.68        | 340.10           | 1                             | 4,454.17      | 19,602.68        | 189 - 189                  |
| 15                                                                                      | MEGHALAYA         | 1               | 906.46        | 8,324.28         | 818.33           | 0                             | 0.00          | 0.00             | -                          |
| 16                                                                                      | MIZORAM           | 2               | 3,033.54      | 9,891.35         | 226.07           | 2                             | 3,033.54      | 9,891.35         | 12 - 136                   |
| 17                                                                                      | NAGALAND          | 1               | 2,326.52      | 6,663.00         | 186.39           | 1                             | 2,326.52      | 6,663.00         | 132 - 132                  |
| 18                                                                                      | ODISHA            | 31              | 1,23,016.64   | 1,28,949.68      | 4.82             | 18                            | 49,116.31     | 56,867.94        | 5 - 213                    |
| 19                                                                                      | PUNJAB            | 20              | 29,804.54     | 29,804.37        | -0.00            | 6                             | 7,822.43      | 7,822.43         | 3 - 17                     |
| 20                                                                                      | RAJASTHAN         | 34              | 1,16,096.42   | 1,57,118.34      | 35.33            | 18                            | 87,206.39     | 1,27,618.39      | 2 - 120                    |
| 21                                                                                      | SIKKIM            | 3               | 8,025.81      | 15,496.19        | 93.08            | 2                             | 6,686.33      | 7,619.27         | 12 - 45                    |
| 22                                                                                      | TAMIL NADU        | 43              | 1,96,471.80   | 2,50,738.15      | 27.62            | 23                            | 74,876.23     | 1,16,993.57      | 4 - 171                    |
| 23                                                                                      | TRIPURA           | 1               | 2,026.05      | 2,026.05         | 0.00             | 0                             | 0.00          | 0.00             | -                          |
| 24                                                                                      | UTTAR PRADESH     | 56              | 1,64,342.25   | 1,86,504.54      | 13.49            | 26                            | 86,339.67     | 1,03,487.92      | 6 - 64                     |
| 25                                                                                      | WEST BENGAL       | 21              | 54,862.50     | 81,613.90        | 48.76            | 10                            | 25,051.84     | 45,681.50        | 15 - 141                   |
| 26                                                                                      | DELHI             | 14              | 87,652.67     | 91,761.21        | 4.69             | 10                            | 43,427.01     | 45,464.19        | 6 - 56                     |
| 27                                                                                      | CHHATTISGARH      | 21              | 71,099.62     | 73,561.26        | 3.46             | 9                             | 34,812.20     | 35,998.06        | 15 - 96                    |
| 28                                                                                      | JHARKHAND         | 25              | 81,023.17     | 88,413.51        | 9.12             | 10                            | 42,263.71     | 45,664.41        | 7 - 104                    |
| 29                                                                                      | UTTARAKHAND       | 9               | 29,444.53     | 46,979.42        | 59.55            | 6                             | 25,446.84     | 42,981.73        | 3 - 193                    |
| 30                                                                                      | TELANGANA         | 6               | 17,552.39     | 20,071.07        | 14.35            | 3                             | 3,578.98      | 5,432.50         | 3 - 180                    |
| 31                                                                                      | MULTI STATE       | 36              | 2,88,352.24   | 3,75,812.69      | 30.33            | 29                            | 1,89,092.50   | 2,41,598.86      | 8 - 202                    |
| Total                                                                                   |                   | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 333                           | 12,50,764.45  | 16,38,003.21     |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning



**TABLE-27**

| <u>Extent of time overrun in projects with respect to latest schedule</u> |                                |                 |                      |                     |                  | Rs. 1000 Crore and above      |                      |                     |                            |
|---------------------------------------------------------------------------|--------------------------------|-----------------|----------------------|---------------------|------------------|-------------------------------|----------------------|---------------------|----------------------------|
| (All Cost/ Expenditure in Rs. crore)                                      |                                |                 |                      |                     |                  | Projects with time overruns\$ |                      |                     |                            |
| Sl.No                                                                     | Sector                         | No. of Projects | Latest Approved Cost | Anticipated Cost    | Cost overrun (%) | No.                           | Latest Approved Cost | Anticipated Cost    | Range of T.O.R (in months) |
| 1                                                                         | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00         | 2.50             | 3                             | 95,309.00            | 99,487.00           | 72 - 171                   |
| 2                                                                         | CIVIL AVIATION                 | 7               | 10,264.13            | 12,970.15           | 26.36            | 3                             | 5,014.00             | 6,205.00            | 22 - 48                    |
| 3                                                                         | COAL                           | 33              | 1,49,797.76          | 1,49,975.83         | 0.12             | 8                             | 29,451.19            | 31,935.94           | 24 - 96                    |
| 4                                                                         | MINES                          | 3               | 7,725.63             | 8,080.37            | 4.59             | 1                             | 1,381.00             | 1,381.00            | 5 - 5                      |
| 5                                                                         | STEEL                          | 3               | 6,659.85             | 6,659.85            | 0.00             | 3                             | 6,659.85             | 6,659.85            | 17 - 104                   |
| 6                                                                         | PETROLEUM                      | 56              | 4,73,543.03          | 4,84,136.30         | 2.24             | 16                            | 1,03,402.90          | 1,08,834.90         | 4 - 97                     |
| 7                                                                         | POWER                          | 64              | 3,07,258.22          | 3,53,343.80         | 15.00            | 34                            | 1,60,315.43          | 2,04,556.99         | 3 - 193                    |
| 8                                                                         | HEALTH AND FAMILY WELFARE      | 4               | 5,623.89             | 5,623.89            | 0.00             | 1                             | 1,577.00             | 1,577.00            | 2 - 2                      |
| 9                                                                         | RAILWAYS                       | 111             | 4,84,352.88          | 6,14,393.38         | 26.85            | 59                            | 2,83,855.95          | 3,56,898.56         | 0 - 216                    |
| 10                                                                        | ROAD TRANSPORT AND HIGHWAYS    | 300             | 5,09,774.34          | 5,24,851.50         | 2.96             | 77                            | 1,39,598.53          | 1,44,877.82         | 0 - 123                    |
| 11                                                                        | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15            | 0.00             | 0                             | 0.00                 | 0.00                | -                          |
| 12                                                                        | TELECOMMUNICATIONS             | 2               | 59,498.00            | 59,509.80           | 0.02             | 1                             | 34,953.45            | 34,953.45           | 109 - 109                  |
| 13                                                                        | URBAN DEVELOPMENT              | 23              | 2,84,033.18          | 3,07,217.52         | 8.16             | 11                            | 1,16,197.87          | 1,18,829.95         | 3 - 66                     |
| 14                                                                        | WATER RESOURCES                | 1               | 10,151.04            | 55,548.87           | 447.22           | 0                             | 0.00                 | 0.00                | -                          |
| 15                                                                        | DEPARTMENT OF HIGHER EDUCATION | 1               | 1,148.68             | 1,144.68            | -0.35            | 1                             | 1,148.68             | 1,144.68            | 17 - 17                    |
| 16                                                                        | HOME AFFAIRS                   | 1               | 2,091.53             | 2,091.53            | 0.00             | 1                             | 2,091.53             | 2,091.53            | 56 - 56                    |
| 17                                                                        | DPIIT                          | 2               | 24,857.00            | 25,485.00           | 2.53             | 1                             | 4,773.00             | 5,401.00            | 54 - 54                    |
|                                                                           |                                |                 |                      |                     |                  |                               |                      |                     |                            |
| <b>Total</b>                                                              |                                | <b>617</b>      | <b>25,09,287.31</b>  | <b>27,87,718.62</b> | <b>11.10</b>     | <b>220</b>                    | <b>9,85,729.38</b>   | <b>11,24,834.67</b> |                            |

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

**TABLE-28**

| <u>Extent of cost overrun in projects with respect to latest cost</u> |                                |                 |                      |                  |                  | Rs. 1000 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                      |                  |                  |
|-----------------------------------------------------------------------|--------------------------------|-----------------|----------------------|------------------|------------------|------------------------------------------------------------------|----------------------|------------------|------------------|
|                                                                       |                                |                 |                      |                  |                  | Projects with cost overruns <sup>^</sup>                         |                      |                  |                  |
| Sl.No.                                                                | Sector                         | No. of projects | Latest Approved Cost | Anticipated Cost | Cost overrun (%) | No.                                                              | Latest Approved Cost | Anticipated Cost | Cost overrun (%) |
| 1                                                                     | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00      | 2.50             | 1                                                                | 3,492.00             | 7,670.00         | 119.64           |
| 2                                                                     | CIVIL AVIATION                 | 7               | 10,264.13            | 12,970.15        | 26.36            | 3                                                                | 4,031.28             | 6,737.30         | 67.13            |
| 3                                                                     | COAL                           | 33              | 1,49,797.76          | 1,49,975.83      | 0.12             | 2                                                                | 8,769.60             | 13,562.67        | 54.66            |
| 4                                                                     | MINES                          | 3               | 7,725.63             | 8,080.37         | 4.59             | 1                                                                | 667.23               | 1,021.97         | 53.17            |
| 5                                                                     | STEEL                          | 3               | 6,659.85             | 6,659.85         | 0.00             | 0                                                                | 0.00                 | 0.00             | 0.00             |
| 6                                                                     | PETROLEUM                      | 56              | 4,73,543.03          | 4,84,136.30      | 2.24             | 3                                                                | 47,129.58            | 58,967.23        | 25.12            |
| 7                                                                     | POWER                          | 64              | 3,07,258.22          | 3,53,343.80      | 15.00            | 14                                                               | 59,210.55            | 1,05,296.13      | 77.83            |
| 8                                                                     | HEALTH AND FAMILY WELFARE      | 4               | 5,623.89             | 5,623.89         | 0.00             | 0                                                                | 0.00                 | 0.00             | 0.00             |
| 9                                                                     | RAILWAYS                       | 111             | 4,84,352.88          | 6,14,393.38      | 26.85            | 72                                                               | 2,02,916.48          | 3,34,025.64      | 64.61            |
| 10                                                                    | ROAD TRANSPORT AND HIGHWAYS    | 300             | 5,09,774.34          | 5,24,851.50      | 2.96             | 59                                                               | 98,910.40            | 1,19,952.77      | 21.27            |
| 11                                                                    | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15         | 0.00             | 0                                                                | 0.00                 | 0.00             | 0.00             |
| 12                                                                    | TELECOMMUNICATIONS             | 2               | 59,498.00            | 59,509.80        | 0.02             | 1                                                                | 24,544.55            | 24,556.35        | 0.05             |
| 13                                                                    | URBAN DEVELOPMENT              | 23              | 2,84,033.18          | 3,07,217.52      | 8.16             | 6                                                                | 1,05,641.56          | 1,28,905.10      | 22.02            |
| 14                                                                    | WATER RESOURCES                | 1               | 10,151.04            | 55,548.87        | 447.22           | 1                                                                | 10,151.04            | 55,548.87        | 447.22           |
| 15                                                                    | DEPARTMENT OF HIGHER EDUCATION | 1               | 1,148.68             | 1,144.68         | -0.35            | 0                                                                | 0.00                 | 0.00             | 0.00             |
| 16                                                                    | HOME AFFAIRS                   | 1               | 2,091.53             | 2,091.53         | 0.00             | 0                                                                | 0.00                 | 0.00             | 0.00             |
| 17                                                                    | DPIIT                          | 2               | 24,857.00            | 25,485.00        | 2.53             | 1                                                                | 4,773.00             | 5,401.00         | 13.16            |
|                                                                       |                                |                 |                      |                  |                  |                                                                  |                      |                  |                  |
| Total                                                                 |                                | 617             | 25,09,287.31         | 27,87,718.62     | 11.10            | 164                                                              | 5,70,237.27          | 8,61,645.03      | 51.10            |

<sup>^</sup> - Cost Overrun = Anticipated Cost minus Revised/Original Cost

**TABLE-29**

| Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 1000 Crore and above<br>(All Cost/ Expenditure in Rs. crore) |                                |                 |                      |                  |                  |                                       |                      |                  |                            |
|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|----------------------|------------------|------------------|---------------------------------------|----------------------|------------------|----------------------------|
|                                                                                                                                                 |                                |                 |                      |                  |                  | Projects with time\$ & cost overruns^ |                      |                  |                            |
| Sl.No.                                                                                                                                          | Sector                         | No. of projects | Latest Approved Cost | Anticipated Cost | Cost Overrun (%) | No.                                   | Latest Approved Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                               | ATOMIC ENERGY                  | 5               | 1,67,447.00          | 1,71,625.00      | 2.50             | 1                                     | 3,492.00             | 7,670.00         | 171- 171                   |
| 2                                                                                                                                               | CIVIL AVIATION                 | 7               | 10,264.13            | 12,970.15        | 26.36            | 1                                     | 1,142.00             | 2,333.00         | 48- 48                     |
| 3                                                                                                                                               | COAL                           | 33              | 1,49,797.76          | 1,49,975.83      | 0.12             | 1                                     | 2,661.73             | 5,146.48         | 60- 60                     |
| 4                                                                                                                                               | MINES                          | 3               | 7,725.63             | 8,080.37         | 4.59             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 5                                                                                                                                               | STEEL                          | 3               | 6,659.85             | 6,659.85         | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 6                                                                                                                                               | PETROLEUM                      | 56              | 4,73,543.03          | 4,84,136.30      | 2.24             | 1                                     | 12,366.00            | 18,968.00        | 14- 14                     |
| 7                                                                                                                                               | POWER                          | 64              | 3,07,258.22          | 3,53,343.80      | 15.00            | 11                                    | 45,732.57            | 89,974.13        | 10- 193                    |
| 8                                                                                                                                               | HEALTH AND FAMILY WELFARE      | 4               | 5,623.89             | 5,623.89         | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 9                                                                                                                                               | RAILWAYS                       | 111             | 4,84,352.88          | 6,14,393.38      | 26.85            | 42                                    | 1,01,834.27          | 1,71,828.37      | 3- 216                     |
| 10                                                                                                                                              | ROAD TRANSPORT AND HIGHWAYS    | 300             | 5,09,774.34          | 5,24,851.50      | 2.96             | 24                                    | 40,060.14            | 49,405.94        | 6- 123                     |
| 11                                                                                                                                              | SHIPPING AND PORTS             | 1               | 5,061.15             | 5,061.15         | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 12                                                                                                                                              | TELECOMMUNICATIONS             | 2               | 59,498.00            | 59,509.80        | 0.02             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 13                                                                                                                                              | URBAN DEVELOPMENT              | 23              | 2,84,033.18          | 3,07,217.52      | 8.16             | 2                                     | 24,138.77            | 26,850.05        | 3- 66                      |
| 14                                                                                                                                              | WATER RESOURCES                | 1               | 10,151.04            | 55,548.87        | 447.22           | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 15                                                                                                                                              | DEPARTMENT OF HIGHER EDUCATION | 1               | 1,148.68             | 1,144.68         | -0.35            | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 16                                                                                                                                              | HOME AFFAIRS                   | 1               | 2,091.53             | 2,091.53         | 0.00             | 0                                     | 0.00                 | 0.00             | 0- 0                       |
| 17                                                                                                                                              | DPIIT                          | 2               | 24,857.00            | 25,485.00        | 2.53             | 1                                     | 4,773.00             | 5,401.00         | 54- 54                     |
| Total                                                                                                                                           |                                | 617             | 25,09,287.31         | 27,87,718.62     | 11.10            | 84                                    | 2,36,200.48          | 3,77,576.97      |                            |

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

**TABLE-30**

| Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 1000 Crore and above |                                |                 |               |                  |                  | (All Cost/ Expenditure in Rs. crore)  |               |                  |                            |
|-----------------------------------------------------------------------------------------------------------|--------------------------------|-----------------|---------------|------------------|------------------|---------------------------------------|---------------|------------------|----------------------------|
|                                                                                                           |                                |                 |               |                  |                  | Projects with time\$ & cost overruns^ |               |                  |                            |
| Sl.No.                                                                                                    | Sector                         | No. of projects | Original Cost | Anticipated Cost | Cost Overrun (%) | No.                                   | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                         | ATOMIC ENERGY                  | 5               | 1,16,741.00   | 1,71,625.00      | 47.01            | 3                                     | 55,661.00     | 99,487.00        | 72- 171                    |
| 2                                                                                                         | CIVIL AVIATION                 | 7               | 9,870.18      | 12,970.15        | 31.41            | 2                                     | 2,525.00      | 5,624.81         | 39- 48                     |
| 3                                                                                                         | COAL                           | 33              | 1,47,628.54   | 1,49,975.83      | 1.59             | 2                                     | 19,898.73     | 24,552.60        | 40- 60                     |
| 4                                                                                                         | MINES                          | 3               | 6,074.00      | 8,080.37         | 33.03            | 1                                     | 4,103.00      | 5,677.40         | 53- 53                     |
| 5                                                                                                         | STEEL                          | 3               | 6,033.98      | 6,659.85         | 10.37            | 1                                     | 2,092.97      | 2,718.84         | 17- 17                     |
| 6                                                                                                         | PETROLEUM                      | 56              | 4,20,034.37   | 4,84,136.30      | 15.26            | 18                                    | 1,54,089.25   | 2,13,616.73      | 1- 143                     |
| 7                                                                                                         | POWER                          | 64              | 2,98,230.20   | 3,53,343.80      | 18.48            | 12                                    | 56,385.12     | 1,09,654.70      | 12- 193                    |
| 8                                                                                                         | HEALTH AND FAMILY WELFARE      | 4               | 5,636.89      | 5,623.89         | -0.23            | 1                                     | 1,404.00      | 1,642.00         | 9- 9                       |
| 9                                                                                                         | RAILWAYS                       | 111             | 3,69,129.98   | 6,14,393.38      | 66.44            | 62                                    | 1,26,749.68   | 2,87,354.40      | 3- 261                     |
| 10                                                                                                        | ROAD TRANSPORT AND HIGHWAYS    | 300             | 4,82,048.92   | 5,24,851.50      | 8.88             | 67                                    | 94,917.03     | 1,29,241.33      | 4- 123                     |
| 11                                                                                                        | SHIPPING AND PORTS             | 1               | 5,369.18      | 5,061.15         | -5.74            | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 12                                                                                                        | TELECOMMUNICATIONS             | 2               | 37,878.55     | 59,509.80        | 57.11            | 1                                     | 13,334.00     | 34,953.45        | 109- 109                   |
| 13                                                                                                        | URBAN DEVELOPMENT              | 23              | 2,81,796.96   | 3,07,217.52      | 9.02             | 3                                     | 35,558.77     | 40,506.27        | 3- 66                      |
| 14                                                                                                        | WATER RESOURCES                | 1               | 10,151.04     | 55,548.87        | 447.22           | 0                                     | 0.00          | 0.00             | 0- 0                       |
| 15                                                                                                        | DEPARTMENT OF HIGHER EDUCATION | 1               | 676.00        | 1,144.68         | 69.33            | 1                                     | 676.00        | 1,144.68         | 17- 17                     |
| 16                                                                                                        | HOME AFFAIRS                   | 1               | 1,219.21      | 2,091.53         | 71.55            | 1                                     | 1,219.21      | 2,091.53         | 56- 56                     |
| 17                                                                                                        | DPIIT                          | 2               | 24,857.00     | 25,485.00        | 2.53             | 1                                     | 4,773.00      | 5,401.00         | 54- 54                     |
| Total                                                                                                     |                                | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 176                                   | 5,73,386.76   | 9,63,666.74      |                            |

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

**TABLE-31**

| List of projects completed/dropped/Frozen during current month |                                                                                                          |         |          |         | Rs. 1000        |         | Crore and above   |  |
|----------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|---------|----------|---------|-----------------|---------|-------------------|--|
| (All Cost/ Expenditure in Rs. crore)                           |                                                                                                          |         |          |         |                 |         |                   |  |
|                                                                |                                                                                                          |         | Original |         | Now anticipated |         |                   |  |
| Sl.No                                                          | Project                                                                                                  | DOA     | Cost     | DOC     | Cost            | DOC     | Final Expenditure |  |
|                                                                |                                                                                                          |         |          |         |                 |         |                   |  |
|                                                                | <u>PETROLEUM</u>                                                                                         |         |          |         |                 |         |                   |  |
| 1                                                              | CGD PROJECT AT COIMBATORE DISTRICT                                                                       | 10/2018 | 2,998.00 | 03/2030 | 2,998.00        | 03/2030 | 326.22            |  |
| 2                                                              | CGD PROJECT AT SALEM DISTRICT                                                                            | 10/2018 | 1,304.00 | 03/2030 | 1,304.00        | 03/2030 | 107.78            |  |
| 3                                                              | CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS                                      | 06/2019 | 2,880.00 | 08/2027 | 2,880.00        | 03/2030 | 236.74            |  |
| 4                                                              | CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS                                     | 06/2019 | 2,996.00 | 02/2028 | 2,996.00        | 08/2029 | 572.30            |  |
|                                                                |                                                                                                          |         |          |         |                 |         |                   |  |
|                                                                | <u>POWER</u>                                                                                             |         |          |         |                 |         |                   |  |
| 5                                                              | CHATTI BARIATU COAL MINING PROJECT National Project                                                      | 03/2015 | 1,314.00 | 04/2024 | 1,783.00        | 04/2024 | 1,012.94          |  |
|                                                                |                                                                                                          |         |          |         |                 |         |                   |  |
|                                                                | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                       |         |          |         |                 |         |                   |  |
| 6                                                              | TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS                                        | 08/2016 | 1,583.18 | 09/2020 | 1,583.18        | N.A.    | 0.00              |  |
| 7                                                              | DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L EPC | 06/2022 | 1,769.70 | 03/2025 | 1,769.70        | 03/2025 | 0.00              |  |
| 8                                                              | CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC | 11/2018 | 2,312.26 | 09/2021 | 2,312.26        | 05/2024 | 1,361.51          |  |
|                                                                |                                                                                                          |         |          |         |                 |         |                   |  |

**TABLE-32**

| List of projects added Rs. 1000 Crore and above |                                                                                                                              |         |          |         | (May 2024)  |         |
|-------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|---------|----------|---------|-------------|---------|
|                                                 |                                                                                                                              |         | Original |         | Anticipated |         |
| Sl.No                                           | Project                                                                                                                      | DOA     | Cost     | DOC     | Cost        | DOC     |
|                                                 | <u>POWER</u>                                                                                                                 |         |          |         |             |         |
| 1                                               | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA Public Private (SPV)]   | 12/2023 | 3,752.00 | 12/2025 | 3,752.00    | 12/2025 |
| 2                                               | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK Central Sector Projects | 12/2023 | 2,889.00 | 12/2025 | 2,889.00    | 12/2025 |
| 3                                               | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N Central Sector Projects | 12/2023 | 2,998.00 | 12/2025 | 2,998.00    | 12/2025 |
| 4                                               | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B Central Sector Projects | 12/2023 | 2,056.00 | 12/2025 | 2,056.00    | 12/2025 |
| 5                                               | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] Central Sector Projects                       | 2/2024  | 2,148.00 | 2/2026  | 2,148.00    | 2/2026  |
| 6                                               | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI Central Sector Projects | 2/2024  | 2,000.00 | 8/2025  | 2,000.00    | 8/2025  |
|                                                 |                                                                                                                              |         |          |         |             |         |

**TABLE-33**

| Milestones (Cumulative due & achieved) | Rs. 1000 | Crore and above |
|----------------------------------------|----------|-----------------|
| Total                                  | 2803     |                 |
| Achieved up to month                   | 1723     |                 |

**TABLE-34**

| <u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above |                                                                                                                                             |                  |             |              |            |            | (May 2024)        |
|-------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                        | Project name                                                                                                                                | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                               |                                                                                                                                             | Original         | Anticipated | Original     | Last month | This month |                   |
|                                                                               | <u>COAL</u>                                                                                                                                 |                  |             |              |            |            |                   |
| 1                                                                             | DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)<br>NCL                                                                                              | 1,255.17         | 1,255.17    | 03/2022      | 06/2024    | 07/2024    | 1                 |
| 2                                                                             | MOONIDIH XV SEAM UG<br>BCCL                                                                                                                 | 1,230.27         | 1,230.27    | 03/2019      | 04/2025    | 02/2026    | 10                |
| 3                                                                             | RAMPUR BATURA OC (4.0 MTY)<br>SECL                                                                                                          | 1,248.93         | 1,248.93    | 03/2026      | 03/2025    | 03/2026    | 12                |
|                                                                               | <u>STEEL</u>                                                                                                                                |                  |             |              |            |            |                   |
| 4                                                                             | NMDC SLURRY PIPE LINE PROJECT - PHASE-1<br>NMDC Central Sector Projects                                                                     | 2,907.00         | 2,907.00    | 06/2023      | 05/2025    | 11/2025    | 6                 |
|                                                                               | <u>PETROLEUM</u>                                                                                                                            |                  |             |              |            |            |                   |
| 5                                                                             | PIPELINE REPLACEMENT PROJECT - VII<br>ONGC EPC                                                                                              | 3,183.58         | 3,645.23    | 05/2024      | 05/2024    | 06/2024    | 1                 |
| 6                                                                             | ACRYLICS OR OXO-ALCOHOL PROJECT AT<br>GUJARAT REFINERY<br>IOCL                                                                              | 5,251.00         | 5,894.00    | 05/2023      | 07/2024    | 09/2024    | 2                 |
| 7                                                                             | AUGUMENTATION OF SALAYA MATHURA<br>CRUDE OIL PIPELINE SYSTEM<br>IOCL                                                                        | 1,614.00         | 1,614.00    | 08/2023      | 05/2024    | 11/2024    | 6                 |
| 8                                                                             | PART REPLACEMENT PIPELINE PROJECT<br>(PRPP)<br>ONGC EPC                                                                                     | 1,219.48         | 1,145.10    | 05/2024      | 05/2024    | 12/2024    | 7                 |
| 9                                                                             | MUMBAI HIGH NORTH REDEVELOPMENT<br>PHASE-IV<br>ONGC                                                                                         | 3,228.80         | 3,976.67    | 03/2022      | 06/2024    | 02/2025    | 8                 |
| 10                                                                            | DURGAPUR-HALDIA PIPELINE PROJECT<br>GAIL                                                                                                    | 1,740.00         | 2,433.15    | 12/2020      | 06/2024    | 03/2025    | 9                 |
| 11                                                                            | DHAMRA HALDIA PIPELINE PROJECT<br>GAIL                                                                                                      | 1,030.65         | 1,030.65    | 11/2022      | 06/2024    | 03/2025    | 9                 |
|                                                                               | <u>POWER</u>                                                                                                                                |                  |             |              |            |            |                   |
| 12                                                                            | TRANSMISSION SYSTEM STRENGTHENING<br>SCHEME FOR EVACUATION OF POWER FROM<br>SOLAR ENERGY ZONES IN RAJASTHA PGCIL<br>Central Sector Projects | 1,666.00         | 1,666.00    | 11/2023      | 06/2024    | 07/2024    | 1                 |
| 13                                                                            | TRANSMISSION NETWORK EXPANSION IN<br>GUJARAT TO INCREASE ATC FROM ISTS:<br>PART B PGCIL Central Sector<br>Projects                          | 4,546.26         | 4,546.26    | 06/2023      | 06/2024    | 09/2024    | 3                 |
| 14                                                                            | 300 MW SOLAR POWER PROJECT UNDER<br>CPSU SCHEME<br>NHPC Central Sector Projects                                                             | 1,677.12         | 1,677.12    | 11/2023      | 12/2024    | 03/2025    | 3                 |



| <u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above |                                                                                                                                     |                  |             |              |            |            | (May 2024)        |
|-------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                        | Project name                                                                                                                        | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                               |                                                                                                                                     | Original         | Anticipated | Original     | Last month | This month |                   |
|                                                                               | <u>HEALTH AND FAMILY WELFARE</u>                                                                                                    |                  |             |              |            |            |                   |
| 15                                                                            | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH                                                    | 1,404.00         | 1,642.00    | 09/2023      | 05/2024    | 06/2024    | 1                 |
| 16                                                                            | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR CPWD FOR HEALTH                                                                 | 1,828.00         | 1,577.00    | 09/2025      | 09/2025    | 11/2025    | 2                 |
|                                                                               | <u>RAILWAYS</u>                                                                                                                     |                  |             |              |            |            |                   |
| 17                                                                            | RAJKOT-KANALUS (111.20 KM) WR ITEM RATE                                                                                             | 1,011.72         | 1,080.57    | 10/2026      | 03/2025    | 06/2025    | 3                 |
| 18                                                                            | BHAIRABI SAIRONG, NL, NEFR NFR                                                                                                      | 2,393.47         | 8,605.00    | 03/2014      | 03/2025    | 07/2025    | 4                 |
| 19                                                                            | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I IRCON                                                                    | 3,055.00         | 3,438.39    | 09/2018      | 06/2024    | 12/2024    | 6                 |
| 20                                                                            | TALCHER-BIMALAGARH(NL)(ECOR) ECOR                                                                                                   | 810.78           | 1,928.07    | 06/2021      | 03/2025    | 03/2026    | 12                |
| 21                                                                            | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) WR                                                                         | 318.24           | 1,531.55    | 03/2012      | 05/2024    | 09/2026    | 28                |
|                                                                               | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                  |                  |             |              |            |            |                   |
| 22                                                                            | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM NHAI                           | 950.69           | 1,487.46    | 08/2019      | 05/2024    | 06/2024    | 1                 |
| 23                                                                            | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI                           | 1,117.84         | 1,203.92    | 12/2021      | 05/2024    | 06/2024    | 1                 |
| 24                                                                            | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL                         | 640.07           | 1,286.35    | 07/2023      | 06/2024    | 07/2024    | 1                 |
| 25                                                                            | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL NHAI EPC                       | 1,640.10         | 1,640.10    | 05/2023      | 05/2023    | 06/2023    | 1                 |
| 26                                                                            | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode) | 1,069.00         | 1,067.89    | 01/2024      | 05/2024    | 06/2024    | 1                 |
| 27                                                                            | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. NHAI PPP BOT (Hybrid Annuity)         | 1,097.18         | 1,097.00    | 01/2024      | 05/2024    | 06/2024    | 1                 |
| 28                                                                            | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E NHAI PPP BOT (Hybrid Annuity)            | 1,143.46         | 1,143.46    | 01/2024      | 05/2024    | 06/2024    | 1                 |

| List of projects reporting additional delayed Rs. 1000 Crore and above |                                                                                                                                    |                  |             |              |            |            | (May 2024)        |
|------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                 | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                        |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 29                                                                     | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S NHAI PPP BOT (Hybrid Annuity) | 2,334.68         | 2,494.20    | 03/2023      | 05/2024    | 06/2024    | 1                 |
| 30                                                                     | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHAI HAM(Hybrid Annuity Mode)  | 1,155.49         | 1,458.45    | 08/2024      | 12/2024    | 01/2025    | 1                 |
| 31                                                                     | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC                      | 2,067.67         | 2,160.00    | 10/2021      | 05/2024    | 06/2024    | 1                 |
| 32                                                                     | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC                      | 2,252.75         | 2,252.75    | 09/2021      | 05/2024    | 06/2024    | 1                 |
| 33                                                                     | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC                       | 1,935.61         | 1,935.61    | 09/2021      | 05/2024    | 06/2024    | 1                 |
| 34                                                                     | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHAI HAM(Hybrid Annuity Mode)   | 1,328.07         | 2,346.00    | 08/2023      | 08/2024    | 09/2024    | 1                 |
| 35                                                                     | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI                                                                             | 2,136.97         | 2,644.00    | 12/2018      | 05/2024    | 07/2024    | 2                 |
| 36                                                                     | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR NHAI                         | 1,396.74         | 4,300.00    | 10/2019      | 06/2024    | 08/2024    | 2                 |
| 37                                                                     | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI                                          | 1,587.49         | 3,500.00    | 04/2019      | 06/2024    | 08/2024    | 2                 |
| 38                                                                     | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH NHAI                          | 1,273.71         | 1,478.61    | 07/2020      | 06/2024    | 08/2024    | 2                 |
| 39                                                                     | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE NHAI                           | 1,471.75         | 1,903.98    | 07/2021      | 06/2024    | 08/2024    | 2                 |
| 40                                                                     | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP NHAI PPP BOT (Hybrid Annuity)  | 1,690.23         | 2,010.17    | 12/2023      | 04/2024    | 06/2024    | 2                 |
| 41                                                                     | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F NHAI PPP BOT (Hybrid Annuity)  | 1,430.88         | 1,430.88    | 12/2023      | 04/2024    | 06/2024    | 2                 |
| 42                                                                     | BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 NHAI HAM(Hybrid Annuity Mode)  | 1,023.91         | 1,341.51    | 05/2024      | 08/2024    | 10/2024    | 2                 |

| List of projects reporting additional delayed Rs. 1000 Crore and above |                                                                                                                                    |                  |             |              |            |            | (May 2024)        |
|------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                 | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                        |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 43                                                                     | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 NHAH HAM(Hybrid Annuity Mode)                                  | 1,063.72         | 1,063.72    | 07/2025      | 07/2025    | 09/2025    | 2                 |
| 44                                                                     | REHABILITATION AND UPGRADEATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHAH                         | 686.65           | 1,015.16    | 09/2020      | 09/2024    | 12/2024    | 3                 |
| 45                                                                     | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAH PPP BOT (Hybrid Annuity)                                             | 1,051.69         | 1,051.69    | 01/2023      | 09/2024    | 12/2024    | 3                 |
| 46                                                                     | 6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG NHAH HAM(Hybrid Annuity Mode) | 1,734.00         | 1,734.00    | 05/2024      | 03/2025    | 06/2025    | 3                 |
| 47                                                                     | 6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHAH HAM(Hybrid Annuity Mode) | 1,460.00         | 1,460.00    | 06/2024      | 12/2024    | 03/2025    | 3                 |
| 48                                                                     | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) NHAH PPP BOT (Hybrid Annuity)                                    | 1,409.38         | 1,409.38    | 12/2022      | 05/2024    | 09/2024    | 4                 |
| 49                                                                     | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 NHAH HAM(Hybrid Annuity Mode)  | 843.48           | 1,051.36    | 07/2024      | 07/2024    | 11/2024    | 4                 |
| 50                                                                     | DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 NHAH EPC                      | 2,171.80         | 2,171.80    | 10/2023      | 05/2024    | 09/2024    | 4                 |
| 51                                                                     | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J NHAH EPC                                                        | 1,166.96         | 1,251.00    | 10/2023      | 04/2024    | 08/2024    | 4                 |
| 52                                                                     | SIX-LANING OF BARWA ADDA-PANAGARH NHAH PPP (BOT)                                                                                   | 1,665.00         | 4,860.41    | 09/2016      | 06/2024    | 11/2024    | 5                 |
| 53                                                                     | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S NHAH EPC                      | 1,833.73         | 1,833.73    | 05/2024      | 05/2024    | 10/2024    | 5                 |
| 54                                                                     | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM NHAH PPP BOT (Hybrid Annuity) | 1,741.86         | 1,741.86    | 05/2024      | 05/2024    | 10/2024    | 5                 |
| 55                                                                     | 6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHAH HAM(Hybrid Annuity Mode)          | 1,249.00         | 1,249.00    | 04/2024      | 10/2024    | 03/2025    | 5                 |
| 56                                                                     | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE NHAH PPP BOT (Hybrid Annuity)                                       | 1,409.68         | 1,409.68    | 10/2024      | 10/2024    | 03/2025    | 5                 |
| 57                                                                     | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S NHAH EPC                      | 1,341.36         | 1,341.36    | 12/2023      | 12/2023    | 06/2024    | 6                 |

| List of projects reporting additional delayed Rs. 1000 Crore and above |                                                                                                                                    |                  |             |              |            |            | (May 2024)        |
|------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
| Sl. No                                                                 | Project name                                                                                                                       | Cost ( Rs.crore) |             | DOC reported |            |            | Delay (in months) |
|                                                                        |                                                                                                                                    | Original         | Anticipated | Original     | Last month | This month |                   |
| 58                                                                     | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO NHAI PPP BOT (Hybrid Annuity) | 1,306.95         | 1,306.95    | 12/2023      | 04/2024    | 10/2024    | 6                 |
| 59                                                                     | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL                        | 1,718.59         | 1,718.59    | 03/2022      | 12/2024    | 07/2025    | 7                 |
| 60                                                                     | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN NHAI                          | 1,872.68         | 2,756.09    | 10/2020      | 01/2025    | 08/2025    | 7                 |
| 61                                                                     | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) NHAI PPP BOT (Hybrid Annuity)         | 1,549.02         | 1,549.02    | 03/2024      | 03/2024    | 10/2024    | 7                 |
| 62                                                                     | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 NHAI                          | 999.00           | 1,152.70    | 09/2021      | 07/2024    | 03/2025    | 8                 |
| 63                                                                     | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) NHAI PPP BOT (Hybrid Annuity)        | 1,260.00         | 1,260.00    | 05/2024      | 05/2024    | 01/2025    | 8                 |
| 64                                                                     | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 NHAI HAM(Hybrid Annuity Mode)  | 1,592.00         | 1,592.00    | 10/2024      | 10/2024    | 06/2025    | 8                 |
| 65                                                                     | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI NHAI HAM(Hybrid Annuity Mode) | 1,020.84         | 1,020.84    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 66                                                                     | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C NHAI HAM(Hybrid Annuity Mode) | 1,485.66         | 1,485.66    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 67                                                                     | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR NHAI EPC                       | 1,147.26         | 1,147.26    | 03/2024      | 03/2024    | 12/2024    | 9                 |
| 68                                                                     | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) NHAI PPP BOT (Hybrid Annuity)       | 2,747.00         | 2,747.00    | 02/2024      | 02/2024    | 12/2024    | 10                |
| 69                                                                     | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON NHAI EPC                      | 1,425.02         | 1,425.02    | 03/2023      | 08/2023    | 06/2024    | 10                |
| 70                                                                     | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M NHAI                          | 478.74           | 1,514.46    | 05/2021      | 01/2024    | 12/2024    | 11                |
| 71                                                                     | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N NHAI EPC                      | 1,119.35         | 1,119.35    | 05/2023      | 07/2023    | 06/2024    | 11                |
| 72                                                                     | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP NHAI HAM(Hybrid Annuity Mode)                      | 1,863.09         | 2,238.00    | 01/2024      |            |            |                   |

| <u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above |                                                                                                                                    |                  |             |              |            |            | (May 2024)        |
|-------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------|-------------|--------------|------------|------------|-------------------|
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               |                                                                                                                                    | Cost ( Rs.crore) |             | DOC reported |            |            |                   |
| Sl. No                                                                        | Project name                                                                                                                       | Original         | Anticipated | Original     | Last month | This month | Delay (in months) |
| 73                                                                            | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA NHAI EPC                      | 1,272.97         | 1,272.97    | 10/2022      | 07/2023    | 07/2024    | 12                |
| 74                                                                            | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M NHAI EPC                      | 1,658.06         | 1,658.06    | 12/2022      | 06/2023    | 06/2024    | 12                |
| 75                                                                            | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX NHAI EPC                      | 1,401.87         | 1,401.87    | 06/2024      | 06/2024    | 06/2025    | 12                |
| 76                                                                            | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 NHAI EPC                      | 2,002.79         | 2,002.79    | 11/2023      | 11/2023    | 12/2024    | 13                |
| 77                                                                            | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 NHAI PPP BOT (Hybrid Annuity) | 1,821.72         | 1,945.32    | 09/2024      | 09/2024    | 12/2025    | 15                |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               | <u>URBAN DEVELOPMENT</u>                                                                                                           |                  |             |              |            |            |                   |
| 78                                                                            | REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR NBCC                                                                                 | 2,694.00         | 2,694.00    | N.A.         | 05/2024    | 06/2024    | 1                 |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                              |                  |             |              |            |            |                   |
| 79                                                                            | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) CPWD EDUCATION                                                               | 676.00           | 1,144.68    | 04/2023      | 12/2023    | 09/2024    | 9                 |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               | <u>DPIIT</u>                                                                                                                       |                  |             |              |            |            |                   |
| 80                                                                            | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT                                                                      | 4,773.00         | 5,401.00    | 12/2019      | 04/2024    | 06/2024    | 2                 |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |
|                                                                               |                                                                                                                                    |                  |             |              |            |            |                   |

**TABLE-35**

| <u>Sector wise analysis of projects</u> Rs. 1000 Crore and above |                    |                  |              |              |                        |
|------------------------------------------------------------------|--------------------|------------------|--------------|--------------|------------------------|
|                                                                  |                    | Cost (Rs. crore) |              |              |                        |
| Sector                                                           | Number of projects | Original         | Latest       | Anticipated  | Cumulative Expenditure |
| ATOMIC ENERGY                                                    | 5                  | 1,16,741.00      | 1,674,47.00  | 1,71,625.00  | 1,05,851.22            |
| CIVIL AVIATION                                                   | 7                  | 9,870.18         | 102,64.13    | 12,970.15    | 7,862.44               |
| COAL                                                             | 33                 | 1,47,628.54      | 1,497,97.76  | 1,49,975.83  | 54,388.74              |
| MINES                                                            | 3                  | 6,074.00         | 77,25.63     | 8,080.37     | 4,388.81               |
| STEEL                                                            | 3                  | 6,033.98         | 66,59.85     | 6,659.85     | 3,939.29               |
| PETROLEUM                                                        | 56                 | 4,20,034.37      | 4,735,43.03  | 4,84,136.30  | 2,18,182.33            |
| POWER                                                            | 64                 | 2,98,230.20      | 3,072,58.22  | 3,53,343.80  | 1,83,383.88            |
| HEALTH AND FAMILY WELFARE                                        | 4                  | 5,636.89         | 56,23.89     | 5,623.89     | 2,983.86               |
| RAILWAYS                                                         | 111                | 3,69,129.98      | 4,843,52.88  | 6,14,393.38  | 3,72,738.55            |
| ROAD TRANSPORT AND HIGHWAYS                                      | 300                | 4,82,048.92      | 5,097,74.34  | 5,24,851.50  | 2,21,735.12            |
| SHIPPING AND PORTS                                               | 1                  | 5,369.18         | 50,61.15     | 5,061.15     | 2,961.61               |
| TELECOMMUNICATIONS                                               | 2                  | 37,878.55        | 594,98.00    | 59,509.80    | 24,523.93              |
| URBAN DEVELOPMENT                                                | 23                 | 2,81,796.96      | 2,840,33.18  | 3,07,217.52  | 1,99,614.67            |
| WATER RESOURCES                                                  | 1                  | 10,151.04        | 101,51.04    | 55,548.87    | 21,095.31              |
| DEPARTMENT OF HIGHER EDUCATION                                   | 1                  | 676.00           | 11,48.68     | 1,144.68     | 54.75                  |
| HOME AFFAIRS                                                     | 1                  | 1,219.21         | 20,91.53     | 2,091.53     | 1,852.88               |
| DPIIT                                                            | 2                  | 24,857.00        | 248,57.00    | 25,485.00    | 14,427.97              |
|                                                                  |                    |                  |              |              |                        |
| Grand total                                                      | 617                | 22,23,376.00     | 25,09,287.31 | 27,87,718.62 | 14,39,985.36           |

**TABLE-36**

| State-Wise Position of Central Sector Projects costing Rs. 1000 Crore and above showing Both Time and Cost Overruns<br>(All Cost/ Expenditure in Rs. crore) |                   |                 |               |                  |                  |                               |               |                  |                            |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-----------------|---------------|------------------|------------------|-------------------------------|---------------|------------------|----------------------------|
|                                                                                                                                                             |                   |                 |               |                  |                  | Projects with time overruns\$ |               |                  |                            |
| Sl.No                                                                                                                                                       | State             | No. of Projects | Original Cost | Anticipated cost | Cost overrun (%) | No.                           | Original Cost | Anticipated Cost | Range of T.O.R (in months) |
| 1                                                                                                                                                           | ANDHRA PRADESH    | 31              | 1,07,822.35   | 1,66,428.29      | 54.35            | 8                             | 35,151.63     | 46,961.40        | 9 - 216                    |
| 2                                                                                                                                                           | ARUNACHAL PRADESH | 3               | 39,880.31     | 54,842.52        | 37.52            | 1                             | 6,285.33      | 21,247.54        | 188 - 188                  |
| 3                                                                                                                                                           | ASSAM             | 12              | 40,897.21     | 49,637.54        | 21.37            | 3                             | 15,740.32     | 25,456.65        | 14 - 48                    |
| 4                                                                                                                                                           | BIHAR             | 38              | 97,042.52     | 1,23,142.06      | 26.90            | 11                            | 32,026.56     | 51,907.17        | 3 - 157                    |
| 5                                                                                                                                                           | GOA               | 1               | 1,183.16      | 1,183.16         | 0.00             | 0                             | 0.00          | 0.00             |                            |
| 6                                                                                                                                                           | GUJARAT           | 36              | 1,19,244.77   | 1,38,586.15      | 16.22            | 8                             | 23,995.90     | 30,868.10        | 6 - 174                    |
| 7                                                                                                                                                           | HARYANA           | 24              | 69,419.45     | 80,097.88        | 15.38            | 7                             | 42,337.24     | 50,794.57        | 6 - 31                     |
| 8                                                                                                                                                           | HIMACHAL PRADESH  | 12              | 22,416.81     | 36,737.99        | 63.89            | 3                             | 5,672.04      | 15,153.07        | 43 - 183                   |
| 9                                                                                                                                                           | JAMMU AND KASHMIR | 21              | 60,293.36     | 1,02,183.10      | 69.48            | 6                             | 10,010.44     | 51,210.98        | 9 - 261                    |
| 10                                                                                                                                                          | KARNATAKA         | 28              | 84,373.99     | 89,124.28        | 5.63             | 8                             | 10,508.49     | 15,725.71        | 16 - 129                   |
| 11                                                                                                                                                          | KERALA            | 22              | 59,206.35     | 66,461.60        | 12.25            | 2                             | 4,644.24      | 5,575.91         | 13 - 22                    |
| 12                                                                                                                                                          | MADHYA PRADESH    | 21              | 85,621.24     | 99,008.92        | 15.64            | 6                             | 10,122.58     | 20,270.63        | 27 - 57                    |
| 13                                                                                                                                                          | MAHARASHTRA       | 43              | 1,55,483.16   | 1,86,953.44      | 20.24            | 17                            | 52,451.69     | 69,758.35        | 1 - 97                     |
| 14                                                                                                                                                          | MANIPUR           | 1               | 4,454.17      | 19,602.68        | 340.10           | 1                             | 4,454.17      | 19,602.68        | 189 - 189                  |
| 15                                                                                                                                                          | MEGHALAYA         | 1               | 906.46        | 8,324.28         | 818.33           | 0                             | 0.00          | 0.00             | -                          |
| 16                                                                                                                                                          | MIZORAM           | 2               | 3,033.54      | 9,891.35         | 226.07           | 2                             | 3,033.54      | 9,891.35         | 12 - 136                   |
| 17                                                                                                                                                          | NAGALAND          | 1               | 2,326.52      | 6,663.00         | 186.39           | 1                             | 2,326.52      | 6,663.00         | 132 - 132                  |
| 18                                                                                                                                                          | ODISHA            | 31              | 1,23,016.64   | 1,28,949.68      | 4.82             | 6                             | 11,858.23     | 19,665.86        | 24 - 213                   |
| 19                                                                                                                                                          | PUNJAB            | 20              | 29,804.54     | 29,804.37        | -0.00            | 0                             | 0.00          | 0.00             | -                          |
| 20                                                                                                                                                          | RAJASTHAN         | 34              | 1,16,096.42   | 1,57,118.34      | 35.33            | 2                             | 55,449.00     | 95,861.00        | 29 - 120                   |
| 21                                                                                                                                                          | SIKKIM            | 3               | 8,025.81      | 15,496.19        | 93.08            | 1                             | 938.29        | 1,871.23         | 12 - 12                    |
| 22                                                                                                                                                          | TAMIL NADU        | 43              | 1,96,471.80   | 2,50,738.15      | 27.62            | 15                            | 63,905.12     | 1,06,022.46      | 4 - 171                    |
| 23                                                                                                                                                          | TRIPURA           | 1               | 2,026.05      | 2,026.05         | 0.00             | 0                             | 0.00          | 0.00             | -                          |
| 24                                                                                                                                                          | UTTAR PRADESH     | 56              | 1,64,342.25   | 1,86,504.54      | 13.49            | 18                            | 44,225.39     | 61,373.64        | 8 - 64                     |
| 25                                                                                                                                                          | WEST BENGAL       | 21              | 54,862.50     | 81,613.90        | 48.76            | 10                            | 25,051.84     | 45,681.50        | 15 - 141                   |
| 26                                                                                                                                                          | DELHI             | 14              | 87,652.67     | 91,761.21        | 4.69             | 4                             | 10,566.88     | 12,683.26        | 21 - 56                    |
| 27                                                                                                                                                          | CHHATTISGARH      | 21              | 71,099.62     | 73,561.26        | 3.46             | 4                             | 8,976.56      | 10,162.42        | 15 - 75                    |
| 28                                                                                                                                                          | JHARKHAND         | 25              | 81,023.17     | 88,413.51        | 9.12             | 6                             | 21,584.71     | 24,985.41        | 7 - 66                     |
| 29                                                                                                                                                          | UTTARAKHAND       | 9               | 29,444.53     | 46,979.42        | 59.55            | 5                             | 24,063.06     | 41,597.95        | 3 - 193                    |
| 30                                                                                                                                                          | TELANGANA         | 6               | 17,552.39     | 20,071.07        | 14.35            | 1                             | 1,160.48      | 3,014.00         | 180 - 180                  |
| 31                                                                                                                                                          | MULTI STATE       | 36              | 2,88,352.24   | 3,75,812.69      | 30.33            | 20                            | 46,846.51     | 99,660.90        | 24 - 202                   |
|                                                                                                                                                             |                   |                 |               |                  |                  |                               |               |                  |                            |
| Total                                                                                                                                                       |                   | 617             | 22,23,376.00  | 27,87,718.62     | 25.38            | 176                           | 5,73,386.76   | 9,63,666.74      |                            |

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$ - Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## Sector -Wise List of Projects Requiring Focused Attention

### Annexure - 1

| S.No. | Project Name                                                                                         | Sector        | DOC Original | DOC Anticipated | Original Cost | Anticipated Cost | COR (%) | TOR (in months) |
|-------|------------------------------------------------------------------------------------------------------|---------------|--------------|-----------------|---------------|------------------|---------|-----------------|
| 1.    | Prototype Fast Breeder Reactor (Bhavini, 500 MWE                                                     | Atomic Energy | Sep-10       | Dec-24          | 3492          | 7670             | 119.64  | 171             |
| 2.    | Rajasthan Atomic Power Project -7 And 8 (2x700 MW)                                                   | Atomic Energy | Dec-16       | Dec-26          | 12320         | 22924            | 86.07   | 120             |
| 3.    | Kudankulam Nuclear Power Project Unit-3 And 4                                                        | Atomic Energy | Nov-20       | Nov-26          | 39849         | 68893            | 72.89   | 72              |
| 4.    | Hura - C OC (3 MTY)                                                                                  | Coal          | Mar-22       | Mar-29          | 359.69        | 859.41           | 138.93  | 84              |
| 5.    | Raniganj Master Plan                                                                                 | Coal          | Aug-19       | Aug-24          | 2661.73       | 5146.48          | 93.35   | 60              |
| 6.    | Establishment Of Central Armed Police Force Institute Of Medical Sciences(Capfims) At New Delhi      | Home Affairs  | Oct-19       | Jun-24          | 1219.21       | 2091.53          | 71.55   | 56              |
| 7.    | Conversion Of Flat Bottom Settlers And Washers With A Single Train Of HRDS And DCWS In Streams 1 And | Mines         | Nov-20       | Sep-25          | 355           | 581              | 63.66   | 58              |
| 8.    | Irugur-Devangonthi Pol Pipeline                                                                      | Petroleum     | Feb-17       | Oct-25          | 678           | 1732             | 155.46  | 104             |
| 9.    | Kochi-Koottanad-Bangalore-Mangalore Pipeline Phase-II                                                | Petroleum     | Dec-12       | Nov-24          | 2915          | 5909             | 102.71  | 143             |
| 10.   | Parbati Hep (4x200 MW) (NHPC) II                                                                     | Power         | Sep-09       | Dec-24          | 3919.59       | 12160            | 210.24  | 183             |
| 11.   | Subansiri Lower H.E.P (8x250 MW) (NHPC)                                                              | Power         | Sep-10       | May-26          | 6285.33       | 21247.54         | 238.05  | 188             |
| 12.   | Barh Stpp(3x660MW) NTPC                                                                              | Power         | Oct-11       | Nov-24          | 8692.97       | 21312.11         | 145.16  | 157             |
| 13.   | Tehri Pumped Storage Plant(1000MW)                                                                   | Power         | Feb-16       | Oct-24          | 1657          | 4825.6           | 191.23  | 104             |
| 14.   | Tapovan-Vishnugad Hep (4x130MW)                                                                      | Power         | Mar-13       | Apr-29          | 2978.48       | 7103             | 138.48  | 193             |
| 15.   | VishnugadPipalkoti Hydro Electric Project                                                            | Power         | Jun-13       | Jun-26          | 2491.58       | 3860.35          | 54.94   | 156             |
| 16.   | Comprehensive Scheme For The Strengthening Of The Transmission And Distribution System In A P        | Power         | Dec-18       | Mar-25          | 4754.42       | 9129.32          | 92.02   | 75              |



|     |                                                                                              |          |        |        |         |          |         |     |
|-----|----------------------------------------------------------------------------------------------|----------|--------|--------|---------|----------|---------|-----|
| 17. | Udhampur-Srinagar-Baramulla (NL),NR                                                          | Railways | Nov-02 | Aug-24 | 2500    | 41931    | 1577.24 | 261 |
| 18. | Ahmednagar-Parli Vajjnath(NL) CR                                                             | Railways | Mar-21 | Dec-25 | 2271.5  | 4805.17  | 111.54  | 57  |
| 19. | Nangaldam-Talwara(NL),NR                                                                     | Railways | Jul-12 | Nov-24 | 450     | 2017.96  | 348.44  | 148 |
| 20. | Lalitpur-Satna-Rewa-Singruli NL, (NCR)                                                       | Railways | May-08 | Mar-25 | 247.66  | 8248.5   | 3230.57 | 202 |
| 21. | Kotipalli-Narasapur (NL) (SCR)                                                               | Railways | Mar-09 | Mar-27 | 1045.2  | 2500.98  | 139.28  | 216 |
| 22. | Khurda Road-Bolangir(NL)Ecor                                                                 | Railways | Mar-09 | Dec-26 | 2923.13 | 5089.37  | 74.11   | 213 |
| 23. | Jiribam To Imphal (Tupui)(NL)(NEFR)                                                          | Railways | Mar-11 | Dec-26 | 4454.17 | 19602.68 | 340.10  | 189 |
| 24. | Ramganjmundi-Bhopal (NL),WCR                                                                 | Railways | Mar-21 | Dec-25 | 424.6   | 5125.16  | 1107.06 | 57  |
| 25. | Talcher-Bimalagarh(NL)(ECOR)                                                                 | Railways | Jun-21 | Mar-26 | 810.78  | 1928.07  | 137.80  | 57  |
| 26. | Manoharabad-Kothpall New Line(SCR)                                                           | Railways | Mar-10 | Mar-25 | 1160.48 | 3014     | 159.72  | 180 |
| 27. | Mayladuthurai-Thiruvavur-Karaikudi-Thiru 'Pondi'-Agastiyampalli                              | Railways | Feb-19 | Mar-27 | 724.69  | 3118.34  | 330.30  | 97  |
| 28. | New B.G. Line FromAraria To Galgalia (Thakurgung), NEFR                                      | Railways | Mar-19 | Dec-24 | 532.87  | 4359.32  | 718.08  | 69  |
| 29. | Bhairabi Sairong, NL, NEFR                                                                   | Railways | Mar-14 | Jul-25 | 2393.47 | 8605     | 259.52  | 136 |
| 30. | New Work For Construction Of Metro Railway From Nscb Airport To New Garia Via Rajarhat (MTP) | Railways | Mar-16 | Mar-26 | 3951.98 | 8964.35  | 126.83  | 120 |
| 31. | New Work For Construction Of Metro Railway From Joka To Binoy Badal Dinesh Bagh.             | Railways | Mar-16 | Dec-26 | 2913.51 | 4834.54  | 65.94   | 129 |
| 32. | Bhuj-Naliya(GC) With Extension From Naliya To Vayor (WR)                                     | Railways | Mar-12 | Sep-26 | 318.24  | 1531.55  | 381.26  | 174 |
| 33. | New Line From Dimapur To Zubza(Kohima) National Project (NEFR)                               | Railways | Mar-15 | Mar-26 | 2326.52 | 6663     | 186.39  | 132 |
| 34. | Chhapra-Ballia Up                                                                            | Railways | Jan-19 | Feb-25 | 295     | 954      | 223.39  | 73  |
| 35. | Dahod-Indore Via Sardarpur, Jhabua And                                                       | Railways | Mar-22 | Feb-28 | 1640.04 | 2873.11  | 75.19   | 71  |

|     |                                                                                                       |                             |        |        |         |          |         |     |
|-----|-------------------------------------------------------------------------------------------------------|-----------------------------|--------|--------|---------|----------|---------|-----|
|     | Dhar (NL)                                                                                             |                             |        |        |         |          |         |     |
| 36. | New Bongaigaon-Rangia-Kamakghya Doubling                                                              | Railways                    | Mar-19 | Jun-24 | 1798    | 2832.35  | 57.53   | 63  |
| 37. | New Bg Line From Balurghat To Hilly NFR                                                               | Railways                    | Mar-20 | Mar-27 | 242.22  | 1208.73  | 399.02  | 84  |
| 38. | Murkongselek-Pasighat NL                                                                              | Railways                    | Mar-20 | Mar-25 | 414.84  | 1220.25  | 194.15  | 60  |
| 39. | Madurai-Tuticorin Via Aruppukkottai                                                                   | Railways                    | Mar-19 | Dec-27 | 120.7   | 2053.39  | 1601.23 | 105 |
| 40. | Pirpainti-Jasidih                                                                                     | Railways                    | Mar-22 | Mar-28 | 915.98  | 2137.81  | 133.39  | 72  |
| 41. | Bagalkot-Kudachi NL                                                                                   | Railways                    | Mar-16 | Dec-26 | 986.3   | 1649.31  | 67.22   | 129 |
| 42. | Hotgi-Kudgi-Gadag                                                                                     | Railways                    | Mar-19 | Jun-25 | 1614.59 | 2458.87  | 52.29   | 75  |
| 43. | Bondamunda Ranchi Doubling                                                                            | Railways                    | Mar-21 | Jun-26 | 1724.2  | 3029.04  | 75.68   | 63  |
| 44. | Shahganj-Bhatni-Phephna-Indara, Mau-Shahganj (Excl. Mau-Indara) Patch Doubling.                       | Railways                    | Dec-19 | Dec-24 | 1177.96 | 1777.39  | 50.89   | 60  |
| 45. | Wadsa-Gadhchiroli New Line (52.36 Km)                                                                 | Railways                    | Dec-21 | Dec-26 | 229     | 1886.05  | 723.60  | 60  |
| 46. | East West Metro Corridor Kolkata                                                                      | Railways                    | Sep-16 | Jun-24 | 4874.58 | 10442.41 | 114.22  | 93  |
| 47. | Rehabilitation And Upgradation Of Existing Nh-565 From Km.86.057 To 133.922 Of Nagarjunasagar Dam T   | Road Transport And Highways | Nov-14 | May-24 | 195.45  | 385.97   | 97.48   | 114 |
| 48. | 4-Laning Of Goa/Karnataka Border-Kundapur Section                                                     | Road Transport And Highways | Aug-16 | Dec-24 | 1655.01 | 2639     | 59.46   | 100 |
| 49. | Six-Laning Of Barwa Adda-Panagarh                                                                     | Road Transport And Highways | Sep-16 | Nov-24 | 1665    | 4860.41  | 191.92  | 98  |
| 50. | Rehabilitation And Upgrading To 2 Lanes/2 Lane With Paved Shoulders (Km 40 To Km 219.945) Of NH-104   | Road Transport And Highways | Nov-08 | Jun-24 | 319.68  | 503.28   | 57.43   | 187 |
| 51. | 4-Lanning Of Varanasi Gorakhpur Section Of Nh-29 From 88.00 148.00 Km 4-Lanning Of Varanasi Gorakhpur | Road Transport And Highways | Oct-19 | Aug-24 | 1396.74 | 4300     | 207.86  | 58  |
| 52. | 4-Lanning Of Varanasi Gorakhpur Section Of NH-29 From 148.00 208.300 Km [Package-                     | Road Transport And Highways | Apr-19 | Aug-24 | 1587.49 | 3500     | 120.47  | 64  |

|     |                                                                                                      |                             |        |        |         |          |        |     |
|-----|------------------------------------------------------------------------------------------------------|-----------------------------|--------|--------|---------|----------|--------|-----|
|     | IV]                                                                                                  |                             |        |        |         |          |        |     |
| 53. | Four Lanning Of Rampur- Kathgodam Section Of NH-87 From Km 0.000 (Km. 190.000 Of NH-24) To Km 42.791 | Road Transport And Highways | Apr-19 | Jun-24 | 899     | 1623.88  | 80.63  | 62  |
| 54. | Four Lanning Of Rampur- Kathgodam Section Of NH-87 From Km 42.791 (Design Chainage 43.446) To Km 88  | Road Transport And Highways | Oct-19 | Jun-24 | 720     | 1150     | 59.72  | 56  |
| 55. | Construction Of Rehabilitation And Upgrading To 2 Lanes/2 Lane(For Lot-I-Km 40.00 To Km 65.400 And K | Road Transport And Highways | May-16 | Jun-24 | 178.85  | 278.54   | 55.74  | 97  |
| 56. | Four LaningOf Gaya-Hisua-Rajgiri-Nalanda-Biharsharif Section (Km0.00 To 92.935) On Nh-82 In Bihar    | Road Transport And Highways | Oct-16 | Aug-24 | 1408.85 | 2138.16  | 51.77  | 94  |
| 57. | Two/Four Lanning OfBrt Tiger Reserve Boundary To Bangalore Section Of Nh-209(Existing Chainage From  | Road Transport And Highways | Aug-19 | Jun-24 | 950.69  | 1487.46  | 56.46  | 58  |
| 58. | Network For Spectrum                                                                                 | Telecommunications          | Jul-15 | Aug-24 | 13334   | 34953.45 | 162.14 | 109 |
| 59. | Interception Diversion Treatment Works AtTollys Nullah Adi Ganga                                     | Water Resources             | Sep-22 | Dec-26 | 307.12  | 653.67   | 112.84 | 51  |

## State-Wise Central Sector Projects Summary

Annexure-2

| S.No. | State                       | Total Projects | Original Cost | Anticipated Cost | Cumulative Expenditure |
|-------|-----------------------------|----------------|---------------|------------------|------------------------|
| 1.    | ANDAMAN AND NICOBAR ISLANDS | 9              | 2847.18       | 3118.54          | 1998.46                |
| 2.    | ANDHRA PRADESH              | 110            | 145653.44     | 205083.47        | 115586.58              |
| 3.    | ARUNACHAL PRADESH           | 26             | 48306.73      | 63335.46         | 29579.98               |
| 4.    | ASSAM                       | 66             | 66958.07      | 76415.88         | 38083.46               |
| 5.    | BIHAR                       | 92             | 121327.18     | 149858.94        | 90270.51               |
| 6.    | CHHATTISGARH                | 59             | 86729.89      | 88808.64         | 34129.01               |
| 7.    | DELHI                       | 28             | 93267.64      | 97669.65         | 72212.47               |
| 8.    | GOA                         | 6              | 3824.63       | 3911.13          | 3056.25                |
| 9.    | GUJARAT                     | 90             | 147491.26     | 168023.63        | 81310.28               |
| 10.   | HARYANA                     | 34             | 75026.48      | 85854.28         | 31759.04               |
| 11.   | HIMACHAL PRADESH            | 30             | 29904.85      | 44245.73         | 28564.28               |
| 12.   | JAMMU AND KASHMIR           | 51             | 74532.19      | 116497.78        | 70906.24               |
| 13.   | JHARKHAND                   | 67             | 101527.58     | 109481.73        | 55236.8                |
| 14.   | KARNATAKA                   | 84             | 107895.92     | 111967.84        | 49526.85               |
| 15.   | KERALA                      | 31             | 63355.2       | 70605.03         | 36924.97               |
| 16.   | LADAKH                      | 6              | 2474.97       | 2634.64          | 819.47                 |
| 17.   | MADHYA PRADESH              | 75             | 110638.03     | 124846.28        | 40566.2                |
| 18.   | MAHARASHTRA                 | 197            | 225897.83     | 252159.61        | 127198.99              |
| 19.   | MANIPUR                     | 34             | 15741.53      | 30890.04         | 18324.07               |
| 20.   | MEGHALAYA                   | 14             | 5372.73       | 12735.93         | 2969.68                |
| 21.   | MIZORAM                     | 21             | 11852.41      | 20836.14         | 16222.77               |
| 22.   | MULTI STATE                 | 63             | 300615.21     | 388229.95        | 234857.65              |
| 23.   | NAGALAND                    | 32             | 11923.6       | 16501.89         | 7295.04                |
| 24.   | ODISHA                      | 78             | 143718.8      | 151061.72        | 58354.05               |
| 25.   | PUNJAB                      | 44             | 42575.89      | 42915.08         | 15981.16               |
| 26.   | RAJASTHAN                   | 81             | 140279.39     | 180760.35        | 99684.26               |
| 27.   | SIKKIM                      | 22             | 14500.36      | 22320.65         | 11790.3                |
| 28.   | TAMIL NADU                  | 77             | 211834.56     | 267302.52        | 120230.51              |
| 29.   | TELANGANA                   | 54             | 38654.39      | 41498.9          | 23071.11               |

|     |               |      |            |            |            |
|-----|---------------|------|------------|------------|------------|
| 30. | TRIPURA       | 10   | 5071.09    | 5332.56    | 1347.79    |
| 31. | UTTAR PRADESH | 134  | 200891.5   | 222356.82  | 99922.96   |
| 32. | UTTARAKHAND   | 31   | 36349.58   | 54086.6    | 41775.65   |
| 33. | WEST BENGAL   | 61   | 71527.12   | 98300.58   | 47633.31   |
|     | Grand Total   | 1817 | 2758567.23 | 3329647.99 | 1707190.15 |

## List of Projects in which Expenditure is More than Approved Cost

### Annexure - III

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
|                                 | <u>ATOMIC ENERGY</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bhavini Limited</u>                                                                                            |                  |                                    |                              |                                         |                       |             |
| 1                               | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044                                                    | 9/2003           | 3,492.00 -                         | 7,670.00                     | 6,517.22                                | 09/2010 -             | 12/2024     |
|                                 | Total                                                                                                             |                  | 3,492.00 -                         | 7,670.00                     | 6,517.22                                |                       |             |
|                                 | <u>CIVIL AVIATION</u>                                                                                             |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                         |                  |                                    |                              |                                         |                       |             |
| 2                               | UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075 | 8/2018           | 951.28 -                           | 1,112.49                     | 1,093.00                                | 10/2021 -             | 12/2023     |
| 3                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079 | 3/2017           | 475.39 -                           | 520.00                       | 504.33                                  | 04/2021 -             | 12/2023     |
| 4                               | CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077                                                                  | 6/2018           | 1,383.00 -                         | 3,291.81                     | 2,092.82                                | 09/2021 12/2024       | 12/2024     |
| 5                               | AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081                                                | 1/2019           | 389.71 -                           | 392.00                       | 391.78                                  | 11/2021 -             | 05/2023     |
| 6                               | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085                   | 7/2018           | 456.86 -                           | 500.00                       | 484.85                                  | 09/2020 -             | 07/2024     |
| 7                               | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092                       | 2/2019           | 645.63 -                           | 712.15                       | 657.33                                  | 08/2022 08/2024       | 08/2024     |
| 8                               | EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096 | 6/2017           | 255.68 -                           | 265.00                       | 262.47                                  | 12/2020 -             | 04/2024     |
| 9                               | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094                                                              | 3/2021           | 242.14 -                           | 358.00                       | 335.02                                  | 12/2022 06/2024       | 06/2024     |
|                                 | Total                                                                                                             |                  | 4,799.69 -                         | 7,151.45                     | 5,821.60                                |                       |             |
|                                 | <u>COAL</u>                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bharat Coking Coal Limited</u>                                                                                 |                  |                                    |                              |                                         |                       |             |
| 10                              | MADHUBAND NLW WASHERY - [N06000126                                                                                | 8/2010           | 289.45 -                           | 302.00                       | 299.38                                  | 05/2014 -             | 11/2023     |
|                                 | Total                                                                                                             |                  | 289.45 -                           | 302.00                       | 299.38                                  |                       |             |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                             |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Cpwd Of Higher Education</u>                                                                                   |                  |                                    |                              |                                         |                       |             |
| 11                              | 2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067                                             | 9/2012           | 171.86 -                           | 171.86                       | 174.49                                  | 03/2016 -             | 03/2016     |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 12                              | CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]               | 7/2019           | 851.00<br>851.00                   | 851.00                       | 885.26                                  | 03/2022<br>10/2022    | 03/2023     |
| 13                              | CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007] | 9/2019           | 588.72<br>-                        | 588.72                       | 631.07                                  | 09/2022<br>-          | 06/2024     |
|                                 | Total                                                                                                               |                  | 1,611.58<br>-                      | 1,611.58                     | 1,690.82                                |                       |             |
|                                 |                                                                                                                     |                  |                                    |                              |                                         |                       |             |
|                                 | <u>MINES</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |
|                                 | <u>National Aluminum Company Limited (Nalco)</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 14                              | UTKAL D AND E COAL BLOCK - [N10000011]                                                                              | 5/2016           | 534.00<br>-                        | 1,021.97                     | 749.83                                  | 01/2020<br>11/2023    | 03/2024     |
|                                 | Total                                                                                                               |                  | 534.00<br>-                        | 1,021.97                     | 749.83                                  |                       |             |
|                                 |                                                                                                                     |                  |                                    |                              |                                         |                       |             |
|                                 | <u>POWER</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |
|                                 | <u>National Hydro-Electric Power Corporation</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 15                              | PARBATI HEP (4X200 MW) (NHPC) II - [180100210]                                                                      | 9/2002           | 3,919.59<br>-                      | 12,160.00                    | 11,278.29                               | 09/2009<br>-          | 12/2024     |
| 16                              | RANGIT IV HE PROJECT - [N18000326]                                                                                  | 3/2021           | 938.29<br>-                        | 1,871.23                     | 1,075.33                                | 05/2024<br>-          | 05/2025     |
| 17                              | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]                                                               | 9/2003           | 6,285.33<br>-                      | 21,247.54                    | 21,272.82                               | 09/2010<br>-          | 05/2026     |
|                                 | <u>National Thermal Power Corporation</u>                                                                           |                  |                                    |                              |                                         |                       |             |
| 18                              | TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]                                                                       | 11/2006          | 2,978.48<br>-                      | 7,103.00                     | 6,298.38                                | 03/2013<br>-          | 04/2029     |
| 19                              | ANTA SOLAR 90 MW - [N18000292]                                                                                      | 1/2021           | 382.22<br>-                        | 382.22                       | 497.17                                  | 03/2022<br>-          | 03/2022     |
| 20                              | BARH STPP(3X660MW) NTPC - [180100242]                                                                               | 2/2005           | 8,692.97<br>-                      | 21,312.11                    | 22,311.28                               | 10/2011<br>07/2023    | 11/2024     |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                      |                  |                                    |                              |                                         |                       |             |
| 21                              | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]         | 12/2014          | 4,754.42<br>-                      | 9,129.32                     | 6,453.40                                | 12/2018<br>-          | 03/2025     |
| 22                              | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]  | 8/2017           | 1,931.39<br>-                      | 2,635.55                     | 1,973.12                                | 02/2020<br>-          | 09/2024     |
| 23                              | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]                                | 11/2018          | 241.38<br>-                        | 241.38                       | 243.25                                  | 11/2021<br>-          | 03/2024     |
| 24                              | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]                                                 | 3/2019           | 1,326.00<br>-                      | 1,520.00                     | 1,464.74                                | 03/2023<br>-          | 12/2023     |
|                                 | <u>Thdc India Limited</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
| 25                              | TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]                                                                    | 7/2006           | 1,657.00<br>-                      | 4,825.60                     | 6,484.41                                | 02/2016<br>06/2022    | 10/2024     |
|                                 | Total                                                                                                               |                  | 33,107.07<br>-                     | 82,427.95                    | 79,352.19                               |                       |             |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                        |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                        |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                                | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                      | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
|                                 | <u>RAILWAYS</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Central Railways</u>                                                                                                |                  |                                    |                              |                                         |                       |             |
| 26                              | WARDHA-SEWAGRAM NGP 3RD LINE<br>- [N22000250]                                                                          | 4/2012           | 540.02<br>-                        | 540.02                       | 547.33                                  | 03/2022<br>-          | 03/2025     |
| 27                              | AHMEDNAGAR-PARLI VAIJNATH(NL) CR<br>- [220100181]                                                                      | 2/1997           | 2,271.50<br>-                      | 4,805.17                     | 4,072.18                                | 03/2021<br>-          | 12/2025     |
| 28                              | SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)<br>- [N22000513]                                                            | 1/2019           | 904.92<br>-                        | 904.92                       | 954.11                                  | 03/2028<br>-          | 03/2027     |
| 29                              | WARDHA - NAGPUR - 4TH LINE (76 KM)<br>- [N22000362]                                                                    | 2/2016           | 637.95<br>-                        | 637.95                       | 717.11                                  | 03/2023<br>-          | 03/2025     |
| 30                              | MANMAD - JALGAON - 3RD LINE (160 KM)<br>- [N22000361]                                                                  | 2/2016           | 1,035.16<br>-                      | 1,035.16                     | 1,219.08                                | 03/2022<br>-          | 12/2024     |
| 31                              | DAUND - MANMAD (236 KM)<br>- [N22000360]                                                                               | 2/2016           | 1,876.00<br>-                      | 2,081.27                     | 2,056.27                                | 03/2023<br>-          | 12/2024     |
| 32                              | PUNE-MIRAJ-LONDA (467 KM)<br>- [N22000359]                                                                             | 2/2015           | 3,627.47<br>3,627.00               | 6,463.49                     | 3,737.52                                | 03/2024<br>-          | 06/2024     |
|                                 | <u>East Central Railways</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
| 33                              | HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR<br>- [220100303]                                                                | 4/2003           | 528.65<br>-                        | 2,087.36                     | 2,134.42                                | -<br>-                | 12/2024     |
| 34                              | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR<br>- [220100240]                                                            | 4/1997           | 324.73<br>-                        | 1,250.00                     | 1,213.40                                | 03/2012<br>-          | 12/2023     |
| 35                              | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)<br>- [N22000180]                                | 4/2004           | 372.14<br>-                        | 2,350.00                     | 2,383.17                                | -<br>-                | 06/2024     |
| 36                              | KODERMA-TILAIYA (NL), ECR<br>- [220100305]                                                                             | 4/2002           | 459.91<br>-                        | 1,625.87                     | 1,631.92                                | -<br>-                | 03/2025     |
| 37                              | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIYAWAN-BIHARSHARIF, -<br>[N22000476] | 4/1991           | 329.39<br>-                        | 2,722.16                     | 2,303.36                                | -<br>-                | 12/2024     |
| 38                              | MUZAFFARPUR SAGAULI DOUBLING 100.60 KM<br>- [N22000473]                                                                | 4/2016           | 731.64<br>-                        | 1,250.00                     | 1,265.86                                | 03/2021<br>-          | 06/2024     |
| 39                              | SAGAULI VALMIKINAGAR DOUBLING 109.7 KM<br>- [N22000472]                                                                | 4/2016           | 744.04<br>-                        | 1,215.54                     | 1,254.17                                | 03/2021<br>-          | 06/2024     |
| 40                              | KIUL - GAYA DOUBLING PROJECT<br>- [N22000349]                                                                          | 12/2015          | 1,200.20<br>-                      | 1,771.07                     | 1,615.77                                | 03/2020<br>-          | 05/2024     |
| 41                              | RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE<br>- [N22000350]                                      | 12/2015          | 1,491.47<br>-                      | 1,491.47                     | 1,547.72                                | 03/2020<br>-          | 03/2025     |
|                                 | <u>East Coast Railway</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
| 42                              | TALCHER-BIMALAGARH(NL)(ECOR)<br>- [220100328]                                                                          | 4/2005           | 810.78<br>-                        | 1,928.07                     | 1,409.30                                | 06/2021<br>-          | 03/2026     |
| 43                              | BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.<br>- [N22000381]                                                  | 4/2015           | 1,172.92<br>-                      | 1,172.92                     | 1,463.52                                | 12/2018<br>-          | 02/2025     |
| 44                              | BHADRAK - NERGUNDI 3RD LINE<br>- [N22000316]                                                                           | 3/2013           | 843.04<br>-                        | 843.04                       | 994.19                                  | 10/2020<br>-          | 02/2025     |
| 45                              | KIRANDUL - JAGDALPUR DOUBLING<br>- [N22000318]                                                                         | 12/2012          | 1,160.00<br>-                      | 1,440.00                     | 1,373.16                                | 03/2020<br>-          | 03/2024     |
|                                 | <u>Metropolitan Rapid Transport Projects</u>                                                                           |                  |                                    |                              |                                         |                       |             |



## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                     |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 46                              | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP<br>- [N22000028]                               | 4/2006           | 495.74<br>-                        | 734.01                       | 625.57                                  | 06/2013<br>07/2024    | 09/2024     |
| 47                              | MUMBAI URBAN TRANSPORT PROJECT PHASE-II<br>- [N22000092]                                            | 4/2008           | 5,300.00<br>-                      | 918.53                       | 7,135.77                                | 03/2014<br>-          | 03/2014     |
|                                 | <u>North East Frontier Railway</u>                                                                  |                  |                                    |                              |                                         |                       |             |
| 48                              | BHAIRABI SAIRONG, NL, NEFR<br>- [N22000100]                                                         | 4/2008           | 2,393.47<br>-                      | 8,605.00                     | 7,306.77                                | 03/2014<br>-          | 07/2025     |
| 49                              | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR<br>- [N22000087]                           | 9/2006           | 532.87<br>-                        | 4,359.32                     | 2,522.93                                | 03/2019<br>-          | 12/2024     |
| 50                              | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING<br>- [N22000183]                                           | 4/2013           | 1,798.00<br>-                      | 2,832.35                     | 2,760.40                                | 03/2019<br>-          | 06/2024     |
| 51                              | SEVOK RANGPO, NEFR<br>- [N22000102]                                                                 | 4/2008           | 1,339.48<br>-                      | 7,876.92                     | 3,290.96                                | 12/2015<br>-          | 12/2023     |
| 52                              | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)<br>- [220100288]                                                | 4/2003           | 4,454.17<br>-                      | 19,602.68                    | 14,499.92                               | 03/2011<br>12/2026    | 12/2026     |
| 53                              | NEW BG LINE FROM BALURGHAT TO HILLY NFR<br>- [N22000206]                                            | 4/2010           | 242.22<br>-                        | 1,208.73                     | 386.56                                  | 03/2020<br>-          | 03/2027     |
| 54                              | MURKONGSELEK-PASIGHAT NL<br>- [N22000208]                                                           | 4/2011           | 414.84<br>-                        | 1,220.25                     | 506.04                                  | 03/2020<br>-          | 03/2025     |
| 55                              | BONGAIGAON-GOALPARA-GUWAHATI (176 KM)<br>- [N22000388]                                              | 4/2015           | 2,232.32<br>-                      | 4,155.65                     | 3,342.93                                | 03/2022<br>-          | 03/2026     |
| 56                              | NEW BG LINE FROM JAGBANI TO BIRATNAGAR<br>- [N22000207]                                             | 4/2010           | 241.52<br>-                        | 401.65                       | 343.30                                  | -<br>-                | 03/2023     |
|                                 | <u>North Eastern Railway</u>                                                                        |                  |                                    |                              |                                         |                       |             |
| 57                              | CHHAPRA-BALLIA UP<br>- [N22000134]                                                                  | 3/2013           | 295.00<br>-                        | 954.00                       | 958.58                                  | 01/2019<br>-          | 02/2025     |
| 58                              | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI<br>- 3RD RUNNING LINE (21.15 KM)<br>- [N22000613] | 11/2016          | 186.85<br>-                        | 457.68                       | 406.56                                  | 06/2024<br>-          | 02/2025     |
| 59                              | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ<br>(EXCL. MAU-INDARA) PATCH DOUBLING.<br>- [N22000470] | 4/2016           | 1,177.96<br>-                      | 1,777.39                     | 1,730.87                                | 12/2019<br>-          | 12/2024     |
| 60                              | BURHWAL - GONDA - 3RD RUNNING LINE.<br>- [N22000468]                                                | 4/2016           | 602.50<br>-                        | 714.96                       | 747.12                                  | -<br>-                | 07/2025     |
|                                 | <u>North Western Railway</u>                                                                        |                  |                                    |                              |                                         |                       |             |
| 61                              | DAUSA-GANGAPUR CITY(NL),NWR<br>- [220100184]                                                        | 2/1997           | 410.08<br>-                        | 1,020.00                     | 1,038.91                                | 02/2019<br>-          | 03/2024     |
| 62                              | PHULERA - DIGANA DOUBLING<br>- [N22000326]                                                          | 5/2015           | 600.00<br>-                        | 701.81                       | 712.11                                  | 03/2020<br>04/2024    | 04/2024     |
|                                 | <u>Northern Railway</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 63                              | DEOBAND (MUZAFFARNAGAR)- ROORKEE NL<br>- [N22000274]                                                | 4/2007           | 336.91<br>-                        | 791.39                       | 572.99                                  | -<br>-                | 02/2024     |
| 64                              | CHANDIGARH-BADDI<br>- [N22000467]                                                                   | 4/2007           | 328.14<br>-                        | 1,540.14                     | 482.67                                  | 03/2023<br>-          | 06/2025     |
| 65                              | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR<br>- [220100133]                                                | 3/1995           | 2,500.00<br>-                      | 41,931.00                    | 39,605.00                               | 11/2002<br>08/2024    | 08/2024     |
|                                 | <u>Rail Vikas Nigam Ltd.</u>                                                                        |                  |                                    |                              |                                         |                       |             |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                            |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                            |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                    | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                          | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 66                              | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]             | 4/2010           | 2,913.51 -                         | 4,834.54                     | 3,869.56                                | 03/2016 -             | 12/2026     |
| 67                              | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]              | 5/2018           | 1,177.96 -                         | 2,529.46                     | 1,574.90                                | 03/2024 -             | 02/2025     |
| 68                              | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]                                                      | 12/2015          | 1,116.00 -                         | 3,270.07                     | 2,875.04                                | 03/2025 -             | 06/2024     |
| 69                              | MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]                                                          | 6/2016           | 3,677.76 -                         | 5,190.26                     | 4,969.16                                | 12/2023 -             | 12/2024     |
| 70                              | VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]                                                            | 1/1991           | 2,335.67 -                         | 4,803.16                     | 4,620.71                                | 12/2024 -             | 12/2026     |
| 71                              | RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]                                                             | 4/2011           | 16,216.00 -                        | 24,659.00                    | 18,267.00                               | 12/2024 -             | 03/2025     |
| 72                              | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]                                                       | 4/2015           | 943.60 -                           | 2,018.23                     | 1,779.61                                | 03/2022 -             | 12/2024     |
| 73                              | VIJAYAWADA-GUDUR - [N22000369]                                                                             | 4/2015           | 3,246.26 -                         | 6,238.67                     | 5,614.60                                | 12/2023 -             | 12/2024     |
| 74                              | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110] | 4/2010           | 3,951.98 -                         | 8,964.35                     | 6,817.20                                | 03/2016 -             | 03/2026     |
| 75                              | BHANUPALI-BILASPUR BERI NL - [N22000273]                                                                   | 4/2008           | 2,966.99 -                         | 6,753.42                     | 5,190.99                                | 12/2026 -             | 03/2025     |
| 76                              | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]                     | 3/2008           | 631.78 -                           | 1,627.56                     | 1,323.64                                | 06/2025 -             | 06/2025     |
| 77                              | HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]                                                            | 4/2010           | 2,127.00 -                         | 3,692.60                     | 3,481.82                                | 03/2023 -             | 12/2026     |
|                                 | <u>South Central Railway</u>                                                                               |                  |                                    |                              |                                         |                       |             |
| 78                              | KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]                                                               | 12/2001          | 1,045.20 -                         | 2,500.98                     | 1,141.44                                | 03/2009 -             | 03/2027     |
| 79                              | MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]                                                           | 4/2006           | 1,160.48 -                         | 3,014.00                     | 1,190.58                                | 03/2010 -             | 03/2025     |
| 80                              | KAZIPET-BALHRSHA - [N22000367]                                                                             | 4/2015           | 2,063.03 -                         | 2,909.00                     | 2,461.70                                | 03/2021 -             | 01/2025     |
|                                 | <u>South East Central Railway</u>                                                                          |                  |                                    |                              |                                         |                       |             |
| 81                              | WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]                                                        | 6/2018           | 229.00 -                           | 1,886.05                     | 405.86                                  | 12/2021 -             | 12/2026     |
|                                 | <u>South Western Railway</u>                                                                               |                  |                                    |                              |                                         |                       |             |
| 82                              | HOTGI-KUDGI-GADAG - [N22000333]                                                                            | 3/2015           | 1,614.59 -                         | 2,458.87                     | 2,243.71                                | 03/2019 -             | 06/2025     |
|                                 | <u>Southern Railway</u>                                                                                    |                  |                                    |                              |                                         |                       |             |
| 83                              | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI - [N22000079]                             | 9/2007           | 724.69 -                           | 3,118.34                     | 1,917.34                                | 02/2019 -             | 03/2027     |
| 84                              | TIDIVANAM-NAGARI (NL) - [N22000085]                                                                        | 9/2006           | 582.83 -                           | 3,631.34                     | 763.70                                  | - 12/2026             | 03/2027     |
| 85                              | MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]                                                           | 4/2011           | 120.70 -                           | 2,053.39                     | 334.97                                  | 03/2019 12/2027       | 12/2027     |
|                                 | <u>West Central Railway</u>                                                                                |                  |                                    |                              |                                         |                       |             |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 86                              | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232                                                               | 9/1998           | 247.66 -                           | 8,248.50                     | 2,500.34                                | 05/2008 -             | 03/2025     |
| 87                              | KATNI - SINGRAULI DOUBLING PROJECT - [N22000351                                                                   | 12/2015          | 1,763.93 -                         | 2,445.30                     | 2,830.45                                | 03/2020 -             | 10/2024     |
| 88                              | KATNI GRADE SEPARATOR/BYE PASS - [N22000416                                                                       | 8/2016           | 582.13 -                           | 1,247.64                     | 1,080.04                                | 03/2022 09/2024       | 09/2024     |
|                                 | <u>Western Railway</u>                                                                                            |                  |                                    |                              |                                         |                       |             |
| 89                              | MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505                                                          | 4/2018           | 537.31 -                           | 537.31                       | 564.48                                  | 03/2024 -             | 12/2024     |
|                                 | Total                                                                                                             |                  | 98,920.06 -                        | 2,48,050.98                  | 2,00,688.36                             |                       |             |
|                                 |                                                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                       |                  |                                    |                              |                                         |                       |             |
| 90                              | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282  | 1/2014           | 195.45 -                           | 385.97                       | 294.95                                  | 11/2014 -             | 05/2024     |
| 91                              | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941 | 3/2018           | 293.64 -                           | 293.64                       | 295.46                                  | 08/2020 -             | 08/2020     |
| 92                              | REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968 | 11/2016          | 376.25 -                           | 414.44                       | 405.97                                  | 08/2017 -             | 08/2017     |
| 93                              | WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988  | 1/2018           | 230.03 -                           | 230.03                       | 231.33                                  | 12/2019 11/2020       | 11/2020     |
| 94                              | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292 | 3/2019           | 543.05 -                           | 543.05                       | 567.92                                  | 03/2027 -             | 03/2027     |
| 95                              | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162   | 3/2018           | 325.86 -                           | 386.41                       | 356.76                                  | 10/2018 -             | 11/2022     |
| 96                              | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157   | 8/2016           | 175.50 -                           | 241.60                       | 178.73                                  | 02/2017 -             | 07/2024     |
| 97                              | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156 | 1/2017           | 166.67 -                           | 264.34                       | 192.08                                  | 09/2017 -             | 05/2023     |
| 98                              | BHOGAN KHURD TO KASHEDI - [N24001132                                                                              | 9/2017           | 743.21 743.00                      | 743.21                       | 911.64                                  | 06/2021 -             | 12/2023     |
| 99                              | REHABILITATION AND UPGRADATION OF REPALLE TO EPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970  | 1/2017           | 576.48 -                           | 686.13                       | 685.20                                  | 01/2018 -             | 01/2018     |
| 100                             | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964 | 8/2016           | 350.61 -                           | 411.18                       | 407.92                                  | 01/2017 -             | 01/2017     |
| 101                             | REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939  | 3/2018           | 504.19 504.00                      | 504.19                       | 516.39                                  | 11/2018 -             | 11/2018     |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 102                             | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576 | 2/2016           | 178.85 -                           | 278.54                       | 232.61                                  | 05/2016<br>06/2024    | 06/2024     |
| 103                             | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531  | 1/1991           | 319.68 -                           | 503.28                       | 430.14                                  | 11/2008<br>06/2024    | 06/2024     |
| 104                             | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928 | 10/2015          | 333.21 -                           | 353.43                       | 342.71                                  | 12/2015<br>12/2019    | 01/2021     |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                  |                                    |                              |                                         |                       |             |
| 105                             | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858 | 4/2017           | 640.07 -                           | 1,286.35                     | 1,140.04                                | 07/2023<br>05/2024    | 07/2024     |
| 106                             | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254 | 3/2020           | 242.97 -                           | 244.45                       | 246.91                                  | 06/2022 -             | 01/2024     |
| 107                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278               | 3/2020           | 206.88 -                           | 219.33                       | 256.29                                  | 07/2022<br>01/2024    | 06/2024     |
|                                 | <u>National Highways Authority Of India</u>                                                                       |                  |                                    |                              |                                         |                       |             |
| 108                             | PATNA-MUZZAFFARPUR - [N24000165                                                                                   | 8/2010           | 671.30 -                           | 671.30                       | 1,830.13                                | 02/2013<br>06/2024    | 08/2024     |
| 109                             | BAKHTIYARPUR RAJAUJI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709                                        | 9/2020           | 897.45 -                           | 1,090.00                     | 1,037.63                                | 04/2023<br>12/2024    | 12/2024     |
| 110                             | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673 | 3/2020           | 510.97 -                           | 510.97                       | 522.44                                  | 03/2023<br>12/2024    | 12/2024     |
| 111                             | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656 | 6/2021           | 2,595.00 -                         | 3,994.60                     | 2,916.74                                | 03/2025 -             | 03/2025     |
| 112                             | 4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645 | 12/2020          | 366.85 -                           | 366.85                       | 519.77                                  | 06/2023<br>02/2024    | 02/2024     |
| 113                             | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615                                                      | 3/2021           | 790.78 -                           | 790.78                       | 1,269.17                                | 04/2024<br>05/2024    | 08/2024     |
| 114                             | 4LBERKHEDI TO GODPEHRA NH-44 - [N24001614                                                                         | 2/2022           | 524.84 -                           | 524.84                       | 2,123.91                                | 11/2024 -             | 11/2024     |
| 115                             | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590                    | 9/2020           | 748.99 -                           | 903.00                       | 799.08                                  | 10/2023<br>12/2024    | 12/2024     |
| 116                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568 | 11/2019          | 1,119.35 -                         | 1,119.35                     | 1,409.00                                | 05/2023<br>06/2024    | 06/2024     |
| 117                             | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562                         | 2/2019           | 738.90 -                           | 738.90                       | 882.77                                  | 10/2023<br>05/2024    | 05/2024     |
| 118                             | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826 | 2/2019           | 927.77 -                           | 1,603.00                     | 1,202.77                                | 02/2022<br>12/2024    | 12/2024     |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 119                             | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771 | 6/2020           | 1,479.22 -                         | 1,479.22                     | 1,491.26                                | 12/2024 -             | 12/2024     |
| 120                             | DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769                       | 11/2018          | 831.00 -                           | 831.00                       | 840.30                                  | 08/2023 06/2024       | 06/2024     |
| 121                             | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748 | 3/2021           | 2,200.93 -                         | 2,303.06                     | 2,303.06                                | 09/2024 -             | 09/2024     |
| 122                             | FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712 | 8/2020           | 690.00 -                           | 690.00                       | 770.73                                  | 07/2023 12/2024       | 12/2024     |
| 123                             | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560                         | 2/2019           | 755.16 -                           | 755.16                       | 897.48                                  | 10/2023 05/2024       | 05/2024     |
| 124                             | 6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524 | 3/2021           | 990.28 -                           | 990.28                       | 997.39                                  | 10/2023 06/2024       | 06/2024     |
| 125                             | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305 | 10/2013          | 464.09 -                           | 765.12                       | 698.25                                  | 11/2020 12/2024       | 12/2024     |
| 126                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304 | 10/2013          | 446.97 -                           | 740.50                       | 638.80                                  | 11/2020 12/2024       | 12/2024     |
| 127                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303 | 10/2013          | 649.90 -                           | 750.00                       | 711.53                                  | 12/2020 12/2024       | 12/2024     |
| 128                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214 | 12/2017          | 217.96 -                           | 884.00                       | 2,248.00                                | 12/2022 12/2024       | 12/2024     |
| 129                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212 | 12/2017          | 656.98 -                           | 840.00                       | 812.00                                  | 11/2022 12/2024       | 12/2024     |
| 130                             | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852 | 3/2018           | 478.74 -                           | 1,514.46                     | 1,172.11                                | 05/2021 12/2024       | 12/2024     |
| 131                             | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796 | 3/2018           | 1,117.84 -                         | 1,203.92                     | 1,165.50                                | 12/2021 12/2023       | 06/2024     |
| 132                             | REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788 | 3/2018           | 841.57 -                           | 708.30                       | 3,908.59                                | 09/2022 12/2022       | 12/2024     |
| 133                             | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734   | 1/2018           | 614.48 -                           | 757.12                       | 664.48                                  | 08/2021 -             | 08/2024     |
| 134                             | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717  | 12/2017          | 1,471.75 -                         | 1,903.98                     | 1,557.50                                | 07/2021 06/2024       | 08/2024     |
| 135                             | 4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708                                                                  | 9/2017           | 1,227.87 -                         | 1,227.87                     | 1,261.43                                | 08/2020 06/2024       | 06/2024     |
| 136                             | FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697                                                                 | 8/2017           | 1,176.37 -                         | 1,176.37                     | 1,254.79                                | 09/2020 06/2024       | 06/2024     |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                       |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 137                             | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV<br>- [N24000691]                                             | 4/2017           | 894.00<br>-                        | 929.32                       | 915.67                                  | 04/2020<br>06/2024    | 06/2024     |
| 138                             | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM<br>- [N24000622] | 9/2016           | 950.69<br>-                        | 1,487.46                     | 1,607.58                                | 08/2019<br>06/2024    | 06/2024     |
| 139                             | VARANASI-AURANGABAD KM.786 TO KM.978.40<br>- [N24000182]                                                              | 9/2011           | 2,848.00<br>-                      | 3,241.56                     | 3,901.66                                | 03/2014<br>-          | 06/2024     |
| 140                             | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH -<br>[N24000613] | 9/2016           | 1,273.71<br>-                      | 1,478.61                     | 1,351.62                                | 07/2020<br>-          | 08/2024     |
| 141                             | SIX-LANING OF BARWA ADDA-PANAGARH<br>- [N24000515]                                                                    | 4/2014           | 1,665.00<br>-                      | 4,860.41                     | 4,878.10                                | 09/2016<br>-          | 11/2024     |
|                                 | Total                                                                                                                 |                  | 40,237.31<br>-                     | 51,820.88                    | 58,254.29                               |                       |             |
|                                 |                                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>URBAN DEVELOPMENT</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
| 142                             | AHMEDABAD METRO RAIL PROJECT PHASE 1<br>- [N28000122]                                                                 | 11/2014          | 10,773.00<br>-                     | 12,924.55                    | 12,210.21                               | 12/2018<br>-          | 06/2024     |
|                                 | <u>Chennai Metro Rail Ltd</u>                                                                                         |                  |                                    |                              |                                         |                       |             |
| 143                             | CHENNAI METRO RAIL LTD (PHASE 1)<br>- [N28000084]                                                                     | 2/2009           | 14,600.00<br>-                     | 18,380.00                    | 17,619.68                               | 12/2015<br>-          | 12/2015     |
|                                 | <u>Delhi Metro Rail Corporation</u>                                                                                   |                  |                                    |                              |                                         |                       |             |
| 144                             | DELHI MRTS PHASE-III<br>- [N28000056]                                                                                 | 9/2011           | 38,585.00<br>-                     | 40,180.91                    | 40,465.12                               | 03/2016<br>08/2021    | 08/2021     |
|                                 | <u>Kochi Metro Rail Corporation Ltd</u>                                                                               |                  |                                    |                              |                                         |                       |             |
| 145                             | KOCHI METRO RAIL PROJECT<br>- [N28000081]                                                                             | 7/2012           | 5,181.79<br>-                      | 6,218.14                     | 6,059.17                                | 07/2017<br>09/2020    | 09/2020     |
|                                 | <u>Mumbai Metro Rail Corporation Ltd</u>                                                                              |                  |                                    |                              |                                         |                       |             |
| 146                             | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)<br>- [N28000086]                                                            | 7/2013           | 23,136.00<br>-                     | 37,276.00                    | 23,687.33                               | 03/2020<br>-          | 12/2023     |
|                                 | Total                                                                                                                 |                  | 92,275.79<br>-                     | 1,14,979.60                  | 1,00,041.51                             |                       |             |
|                                 |                                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>WATER RESOURCES</u>                                                                                                |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bihar Urban Infrastructure Development Corporation Ltd</u>                                                         |                  |                                    |                              |                                         |                       |             |
| 147                             | SEWER NETWORKS SPS AND STP HAJIPUR<br>- [N30000035]                                                                   | 3/2018           | 305.19<br>-                        | 305.19                       | 307.30                                  | 08/2021<br>03/2018    | 08/2023     |
| 148                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR<br>- [N30000037]                                                        | 12/2014          | 225.77<br>-                        | 398.90                       | 363.19                                  | 03/2020<br>-          | 06/2020     |
| 149                             | SAIDPUR SEWER NETWORK PATNA<br>- [N30000039]                                                                          | 4/2015           | 268.63<br>-                        | 431.21                       | 479.26                                  | 01/2021<br>-          | 01/2021     |
| 150                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK<br>- [N30000044]                                                 | 3/2017           | 277.42<br>-                        | 277.42                       | 345.95                                  | 05/2021<br>03/2017    | 05/2021     |
|                                 | <u>Delhi Jal Board</u>                                                                                                |                  |                                    |                              |                                         |                       |             |

## List of Projects in which Expenditure is More than Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| S.No                            | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original/ Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 151                             | CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N300000014 | 3/2017           | 665.78 -                           | 665.78                       | 782.51                                  | 12/2022 -             | 09/2023     |
|                                 | <u>Polavaram Project Authority</u>                                                                                |                  |                                    |                              |                                         |                       |             |
| 152                             | POLAVARAM IRRIGATION PROJECT - [N300000002                                                                        | 2/2009           | 10,151.04 -                        | 55,548.87                    | 21,095.31                               | 03/2020 -             | 03/2024     |
|                                 | Total                                                                                                             |                  | 11,893.83 -                        | 57,627.37                    | 23,373.52                               |                       |             |
|                                 |                                                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | Grand Total                                                                                                       |                  | 2,87,160.78                        | 5,72,663.78                  | 4,76,788.72                             |                       |             |

### Details of Projects Ahead of Schedule w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                     |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                   | 5                            | 6                                  | 7                                  | 8           |
|                                 | <u>CIVIL AVIATION</u>                                                                                              |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                          |                               |                                     |                              |                                    |                                    |             |
| 1                               | HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108]             | 6/2023                        | 320.47 -                            | 320.47                       | 4.10                               | 02/2026 -                          | 01/2026     |
|                                 | Total                                                                                                              |                               | 320.47 -                            | 320.47                       | 4.10                               |                                    |             |
|                                 | <u>COAL</u>                                                                                                        |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>Mahanadi Coal Fields Limited</u>                                                                                |                               |                                     |                              |                                    |                                    |             |
| 2                               | SIARMAL OCP (40.00MTY) - [N06000113]                                                                               | 2/2021                        | 5,194.96 -                          | 3,756.36                     | 3,385.29                           | 03/2029 -                          | 03/2026     |
|                                 | Total                                                                                                              |                               | 5,194.96 -                          | 3,756.36                     | 3,385.29                           |                                    |             |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                              |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>Sikkim University</u>                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 3                               | CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]                | 8/2020                        | 314.06                              | 303.55                       | 121.42                             | 01/2025 -                          | 12/2024     |
|                                 | Total                                                                                                              |                               | 314.06 -                            | 303.55                       | 121.42                             |                                    |             |
|                                 | <u>POWER</u>                                                                                                       |                               |                                     |                              |                                    |                                    |             |
|                                 |                                                                                                                    |                               |                                     |                              |                                    |                                    |             |
| 4                               | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372] | 6/2023                        | 202.39 -                            | 202.39                       | .84                                | 01/2025 -                          | 12/2024     |
|                                 | Total                                                                                                              |                               | 202.39 -                            | 202.39                       | .84                                |                                    |             |
|                                 | <u>RAILWAYS</u>                                                                                                    |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>Central Railways</u>                                                                                            |                               |                                     |                              |                                    |                                    |             |
| 5                               | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]                                                 | 8/2022                        | 955.00 -                            | 955.39                       | 56.34                              | 08/2027 -                          | 03/2027     |
| 6                               | KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]                                                         | 2/2023                        | 836.12 -                            | 836.12                       | 5.28                               | 03/2027 -                          | 03/2026     |
| 7                               | SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]                                                           | 1/2019                        | 904.92 -                            | 904.92                       | 954.11                             | 03/2028 -                          | 03/2027     |
| 8                               | BARAMATI - LONAND - [N22000615]                                                                                    | 2/1999                        | 736.44 -                            | 736.44                       | 518.52                             | 03/2027 -                          | 03/2026     |
|                                 | <u>East Central Railways</u>                                                                                       |                               |                                     |                              |                                    |                                    |             |



| Costing Rs. 150 Crore and above |                                                                                                           |                               |                                     |                              |                                    | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                           |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                   | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                         | 3                             | 4                                   | 5                            | 6                                  | 7                                  | 8           |
| 9                               | DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523] | 6/2019                        | 983.62<br>253.23                    | 415.00                       | 331.16                             | 06/2025<br>-                       | 06/2024     |
| 10                              | JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]                                             | 2/2019                        | 496.47<br>-                         | 496.47                       | 2.07                               | 06/2028<br>-                       | 03/2027     |
| 11                              | BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]                                                          | 7/2022                        | 486.00<br>-                         | 486.00                       | 54.87                              | 07/2027<br>-                       | 06/2025     |
| 12                              | SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]                                | 10/2022                       | 234.00<br>223.69                    | 223.69                       | 6.82                               | 10/2027<br>-                       | 06/2025     |
| <u>North Eastern Railway</u>    |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 13                              | SAHJANWA - DOHRIGHAT - [N22000565]                                                                        | 8/2019                        | 371.77<br>-                         | 1,319.75                     | 363.37                             | 03/2029<br>-                       | 12/2027     |
| 14                              | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]                                                      | 10/2018                       | 1,600.00<br>-                       | 4,939.78                     | 726.83                             | 10/2030<br>-                       | 03/2027     |
| <u>North Western Railway</u>    |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 15                              | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]                                                   | 7/2022                        | 1,695.82<br>-                       | 2,798.16                     | 590.63                             | 07/2030<br>-                       | 12/2026     |
| 16                              | DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]                                                 | 2/2023                        | 422.60<br>-                         | 422.60                       | 51.12                              | 02/2028<br>-                       | 01/2026     |
| 17                              | DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]                                                    | 11/2021                       | 466.42<br>-                         | 466.42                       | 439.02                             | 11/2026<br>-                       | 12/2024     |
| 18                              | DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]                                                        | 2/2023                        | 471.06<br>-                         | 471.06                       | 14.38                              | 02/2028<br>-                       | 02/2026     |
| 19                              | DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]                                                 | 2/2023                        | 352.41<br>-                         | 352.41                       | 6.07                               | 06/2027<br>-                       | 06/2025     |
| 20                              | GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]                                                 | 1/2023                        | 968.92<br>-                         | 968.92                       | 110.81                             | 06/2028<br>-                       | 01/2027     |
| 21                              | SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]                      | 12/2022                       | 304.00<br>239.54                    | 239.54                       | 57.86                              | 06/2026<br>-                       | 12/2025     |
| <u>Rail Vikas Nigam Ltd.</u>    |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 22                              | BHANUPALI-BILASPUR BERI NL - [N22000273]                                                                  | 4/2008                        | 2,966.99<br>-                       | 6,753.42                     | 5,190.99                           | 12/2026<br>-                       | 03/2025     |
| 23                              | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]                                                     | 12/2015                       | 1,116.00<br>-                       | 3,270.07                     | 2,875.04                           | 03/2025<br>-                       | 06/2024     |
| <u>South Eastern Railway</u>    |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 24                              | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]               | 9/2022                        | 209.75<br>-                         | 244.99                       | 18.18                              | 09/2026<br>-                       | 03/2026     |
| <u>South Western Railway</u>    |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 25                              | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]                                          | 4/2019                        | 294.67<br>307.66                    | 307.66                       | 97.36                              | 03/2026<br>-                       | 02/2025     |
| 26                              | HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]                              | 6/2019                        | 663.03<br>748.85                    | 748.85                       | .34                                | 04/2028<br>-                       | 12/2027     |
| <u>Western Railway</u>          |                                                                                                           |                               |                                     |                              |                                    |                                    |             |
| 27                              | PETLAD-BHADRAN (22.5 KM) - [N22000538]                                                                    | 5/2022                        | 202.50<br>307.12                    | 307.12                       | 31.30                              | 05/2030<br>-                       | 12/2025     |
| 28                              | SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]                                                               | 2/2023                        | 401.48<br>670.17                    | 670.17                       | 67.94                              | 03/2030<br>-                       | 10/2025     |
| 29                              | NADIAD-PETLAD (37.26 KM) - [N22000539]                                                                    | 5/2022                        | 335.34<br>461.91                    | 461.91                       | 31.79                              | 06/2030<br>-                       | 12/2025     |

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                     |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                   | 5                            | 6                                  | 7                                  | 8           |
|                                 | Total                                                                                                             |                               | 18,475.33 -                         | 29,796.86                    | 12,602.20                          |                                    |             |
|                                 |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                |                               |                                     |                              |                                    |                                    |             |
|                                 | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                       |                               |                                     |                              |                                    |                                    |             |
| 30                              | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940 | 1/2023                        | 166.58 -                            | 166.58                       | -                                  | 01/2026 -                          | 05/2024     |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                               |                                     |                              |                                    |                                    |             |
| 31                              | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390                                   | 8/2020                        | 228.71 -                            | 228.71                       | 95.36                              | 04/2022<br>08/2024                 | 07/2024     |
|                                 | <u>National Highways Authority Of India</u>                                                                       |                               |                                     |                              |                                    |                                    |             |
| 32                              | SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651 | 9/2021                        | 2,878.97 -                          | 2,878.97                     | 46.57                              | 09/2024<br>03/2026                 | 09/2024     |
| 33                              | 4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757                  | 1/2020                        | 876.37 -                            | 876.37                       | 353.57                             | 10/2024 -                          | 06/2024     |
| 34                              | 4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758                   | 1/2020                        | 823.05 -                            | 823.05                       | 337.60                             | 10/2024 -                          | 06/2024     |
| 35                              | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790                        | 2/2020                        | 752.30 -                            | 766.20                       | 451.11                             | 08/2023<br>12/2024                 | 06/2024     |
| 36                              | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794                       | 2/2020                        | 778.15 -                            | 785.67                       | 511.14                             | 03/2023<br>12/2024                 | 06/2024     |
|                                 | Total                                                                                                             |                               | 6,504.13 -                          | 6,525.55                     | 1,795.35                           |                                    |             |
|                                 |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |
|                                 | Grand Total                                                                                                       |                               | 31,011.34                           | 40,905.18                    | 17,909.20                          |                                    |             |

## Details of On Schedule Projects w.r.t. Original Schedule

**Annexure - V**

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>ATOMIC ENERGY</u>                                                                                               |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Nuclear Power Corporation Of India Limited</u>                                                                  |                               |                                    |                              |                                    |                                    |             |
| 1                               | KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029]                                                             | 6/2017                        | 49,621.00 -                        | 49,621.00                    | 15,934.00                          | 09/2027 -                          | 09/2027     |
|                                 | Total                                                                                                              |                               | 49,621.00 -                        | 49,621.00                    | 15,934.00                          |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>CIVIL AVIATION</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                          |                               |                                    |                              |                                    |                                    |             |
| 2                               | KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106] | 3/2023                        | 265.91 -                           | 265.91                       | 3.11                               | 01/2026 -                          | 01/2026     |
| 3                               | DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099]                      | 6/2022                        | 1,305.00 -                         | 1,143.95                     | 162.39                             | 12/2025 -                          | 12/2025     |
| 4                               | UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]                          | 6/2023                        | 887.00 -                           | 887.00                       | 47.31                              | 03/2026 -                          | 03/2026     |
| 5                               | JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107]                                                            | 7/2022                        | 861.37 -                           | 861.37                       | 17.44                              | 06/2026 -                          | 06/2026     |
| 6                               | CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101]                                             | 5/2022                        | 480.00 -                           | 480.00                       | 76.60                              | 11/2024 -                          | 11/2024     |
| 7                               | PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]  | 5/2023                        | 185.75 -                           | 232.52                       | 28.26                              | 11/2024 -                          | 11/2024     |
| 8                               | BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105]                                | 6/2023                        | 322.45 -                           | 322.45                       | 17.82                              | 02/2026 -                          | 02/2026     |
| 9                               | CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111]    | 6/2023                        | 323.98 -                           | 323.98                       | -                                  | 09/2025 -                          | 09/2025     |
| 10                              | NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109]   | 4/2023                        | 328.30 -                           | 328.30                       | 22.35                              | 10/2025 -                          | 10/2025     |
| 11                              | RAJAHMUNDRI AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]   | 12/2022                       | 347.15 -                           | 347.15                       | 27.93                              | 08/2025 -                          | 08/2025     |
| 12                              | PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110] | 11/2023                       | 323.26 -                           | 323.26                       | 6.01                               | 06/2026 -                          | 06/2026     |
|                                 | Total                                                                                                              |                               | 5,630.17 -                         | 5,515.89                     | 409.22                             |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>COAL</u>                                                                                                        |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Central Coal Fields Limited</u>                                                                                 |                               |                                    |                              |                                    |                                    |             |
| 13                              | REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]                                                          | 8/2020                        | 7,254.37 -                         | 7,254.37                     | 1,100.19                           | 03/2028 -                          | 03/2028     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                            |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 14                              | EXPANSION OF KARO OCP<br>- [N06000246]                     | 1/2022                        | 908.47<br>-                        | 908.47                       | 145.14                             | 03/2026<br>-                       | 03/2026     |
| 15                              | EXPANSION PROJECT AMRAPALI OCP<br>- [N06000217]            | 8/2020                        | 5,136.15<br>-                      | 5,136.15                     | 671.43                             | 03/2028<br>-                       | 03/2028     |
| 16                              | SIRKA OCP<br>- [N06000239]                                 | 5/2020                        | 222.82<br>-                        | 222.82                       | 139.31                             | 03/2025<br>-                       | 03/2025     |
| 17                              | JHARKHAND LAIYO OCP<br>- [N06000240]                       | 8/2020                        | 764.57<br>-                        | 764.57                       | 145.80                             | 03/2031<br>-                       | 03/2031     |
| 18                              | EXPANSION OF KONAR OCP<br>- [N06000245]                    | 1/2022                        | 799.34<br>-                        | 799.34                       | 349.47                             | 03/2032<br>-                       | 03/2032     |
| 19                              | EXPANSION OF ASHOK OCP<br>- [N06000247]                    | 5/2021                        | 2,898.28<br>-                      | 2,898.28                     | 175.01                             | 03/2028<br>-                       | 03/2028     |
| 20                              | EPR ROHINI KARKATA OCP<br>- [N06000243]                    | 1/2021                        | 1,020.42<br>-                      | 1,020.42                     | 82.92                              | 03/2028<br>-                       | 03/2028     |
| 21                              | EPR PUNDI OCP<br>- [N06000242]                             | 11/2020                       | 713.35<br>-                        | 713.35                       | 236.57                             | 03/2027<br>-                       | 03/2027     |
| 22                              | UCE OF EPR OF NORTH URIMARI OCP<br>- [N06000218]           | 7/2021                        | 778.80<br>-                        | 778.80                       | 671.23                             | 03/2026<br>-                       | 03/2026     |
| 23                              | EPR TAPIN SOUTH OCP<br>- [N06000241]                       | 11/2020                       | 230.41<br>-                        | 230.41                       | 18.14                              | 03/2025<br>-                       | 03/2025     |
| 24                              | KOTRE BASANTPUR PACHMO OCP<br>- [N06000237]                | 8/2020                        | 861.06<br>-                        | 625.40                       | 362.06                             | 03/2032<br>-                       | 03/2032     |
| 25                              | CHANDRAGUPT OCP<br>- [N06000238]                           | 8/2020                        | 973.50<br>-                        | 973.50                       | 7.95                               | 03/2032<br>-                       | 03/2032     |
|                                 | <u>Eastern Coal Fields Limited</u>                         |                               |                                    |                              |                                    |                                    |             |
| 26                              | EXPANSION PR OF JHANJRA UG (5.00 MTY)<br>- [N06000223]     | 4/2020                        | 1,210.12<br>-                      | 1,210.12                     | 371.21                             | 03/2029<br>-                       | 03/2029     |
| 27                              | SIDULI MINE (OC AND UG)<br>- [N06000165]                   | 5/2018                        | 535.18<br>-                        | 535.17                       | 3.91                               | 03/2026<br>-                       | 03/2026     |
| 28                              | SONEPUR BAZARI EXPANSION OC<br>- [N06000220]               | 7/2021                        | 5,365.88<br>5,366.00               | 5,365.88                     | 470.08                             | 03/2029<br>-                       | 03/2029     |
| 29                              | NAKRAKONDA KUMARDIH B OCP<br>- [N06000170]                 | 8/2018                        | 502.68<br>-                        | 502.67                       | 56.46                              | 03/2029<br>-                       | 03/2029     |
|                                 | <u>Mahanadi Coal Fields Limited</u>                        |                               |                                    |                              |                                    |                                    |             |
| 30                              | BHUBANESWARI EXPANSION OCP<br>- [N06000227]                | 3/2024                        | 6,321.73<br>-                      | 3,145.45                     | 1,209.27                           | 03/2031<br>-                       | 03/2031     |
| 31                              | SUBHADRA OCP<br>- [N06000249]                              | 5/2021                        | 1,693.81<br>-                      | 1,693.81                     | 1,129.52                           | 03/2029<br>03/2029                 | 03/2029     |
| 32                              | GOPALJI-KANIHA OCP<br>- [N06000229]                        | 4/2022                        | 6,107.87<br>-                      | 8,416.19                     | 1,566.44                           | 03/2028<br>-                       | 03/2028     |
| 33                              | INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP<br>- [N06000167]  | 5/2018                        | 2,434.75<br>-                      | 2,434.75                     | 1,767.10                           | 03/2027<br>-                       | 03/2027     |
| 34                              | BALARAM EXPANSION OCP<br>- [N06000230]                     | 8/2020                        | 3,504.21<br>-                      | 3,504.21                     | 894.77                             | 03/2029<br>-                       | 03/2029     |
| 35                              | REORGANISATION OF BHARATPUR OCP EXPANSION<br>- [N06000171] | 11/2018                       | 2,838.87<br>-                      | 2,838.87                     | 1,562.29                           | 03/2029<br>-                       | 03/2029     |
| 36                              | RPR OF HINGULA -II EXPANSION PH-III<br>- [N06000261]       | 12/2022                       | 2,264.68<br>-                      | 2,264.68                     | 997.96                             | 03/2029<br>-                       | 03/2029     |
|                                 | <u>Neyveli Lignite Corporation</u>                         |                               |                                    |                              |                                    |                                    |             |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                        | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                              | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 37                              | PACHWARA SOUTH COAL BLOCK<br>- [N06000193]                                     | 7/2013                        | 2,242.92<br>-                      | 2,242.90                     | 168.84                             | 09/2028<br>-                       | 09/2028     |
| 38                              | TALABIRA II AND III OCP<br>- [N06000189]                                       | 7/2017                        | 2,401.07<br>-                      | 2,401.07                     | 1,258.77                           | 01/2027<br>-                       | 01/2027     |
| 39                              | NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)<br>- [N06000269] | 3/2023                        | 1,813.00<br>-                      | 1,813.00                     | 298.62                             | 09/2024<br>-                       | 09/2024     |
| 40                              | NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)<br>- [N06000270]      | 1/2024                        | 27,213.00<br>-                     | 27,213.00                    | 954.95                             | 05/2029<br>-                       | 05/2029     |
|                                 | <u>Northern Coal Fields Limited</u>                                            |                               |                                    |                              |                                    |                                    |             |
| 41                              | NIGAHI EXPANSION OCP (15 TO 25 MTPA)<br>- [N06000196]                          | 11/2020                       | 1,729.68<br>-                      | 1,729.68                     | 596.10                             | 03/2025<br>-                       | 03/2025     |
|                                 | <u>Singareni Colliers Company Limited</u>                                      |                               |                                    |                              |                                    |                                    |             |
| 42                              | JAWAHAR KHANI OPENCAST (JK OC) MINE<br>- [N06000259]                           | 12/2021                       | 297.88<br>-                        | 297.88                       | 45.15                              | 03/2025<br>-                       | 03/2025     |
| 43                              | GOLETI OPENCAST MINE<br>- [N06000258]                                          | 7/2021                        | 345.60<br>-                        | 345.60                       | 50.25                              | 03/2026<br>-                       | 03/2026     |
|                                 | <u>South-Eastern Coal Fields Limited</u>                                       |                               |                                    |                              |                                    |                                    |             |
| 44                              | VIJAY WEST OPENCAST PROJECT<br>- [N06000158]                                   | 5/2017                        | 976.95<br>-                        | 976.95                       | 90.89                              | 03/2026<br>-                       | 03/2026     |
| 45                              | RAMPUR BATURA OC (4.0 MTY)<br>- [N06000233]                                    | 7/2019                        | 1,248.93<br>-                      | 1,248.93                     | 415.92                             | 03/2026<br>-                       | 03/2026     |
| 46                              | BAROUD OC EXPANSION (3-10 MTY)<br>- [N06000197]                                | 8/2020                        | 2,309.80<br>-                      | 2,309.80                     | 815.20                             | 03/2029<br>-                       | 03/2029     |
| 47                              | DIPKA OC EXPANSION 40 MTY<br>- [N06000200]                                     | 12/2020                       | 5,241.40<br>-                      | 5,241.40                     | 2,607.21                           | 03/2029<br>-                       | 03/2029     |
| 48                              | MAHAMAYA OPENCAST PROJECT<br>- [N06000164]                                     | 5/2018                        | 410.26<br>-                        | 410.26                       | 178.39                             | 03/2026<br>-                       | 03/2026     |
| 49                              | PORDA CHINTAPANI OCP (10 MTY)<br>- [N06000199]                                 | 12/2020                       | 2,310.12<br>-                      | 2,310.12                     | 71.99                              | 03/2029<br>-                       | 03/2029     |
|                                 | <u>Western Coal Fields Limited</u>                                             |                               |                                    |                              |                                    |                                    |             |
| 50                              | GHONSA EXPANSION DEEP OC<br>- [N06000205]                                      | 3/2021                        | 241.72<br>-                        | 241.72                       | 58.79                              | 03/2028<br>-                       | 03/2028     |
| 51                              | SAONER UG MINE I EXPANSION<br>- [N06000251]                                    | 1/2022                        | 253.51<br>-                        | 253.51                       | 103.50                             | 03/2028<br>-                       | 03/2028     |
| 52                              | SASTI EXPANSION OC<br>- [N06000206]                                            | 8/2020                        | 371.59<br>-                        | 371.59                       | 104.34                             | 03/2026<br>-                       | 03/2026     |
| 53                              | GANDHIGRAM UG MINE<br>- [N06000183]                                            | 8/2019                        | 414.16<br>-                        | 414.16                       | 24.98                              | 03/2026<br>-                       | 03/2026     |
| 54                              | GOKUL EXPANSION OC<br>- [N06000264]                                            | 4/2021                        | 456.95<br>-                        | 456.95                       | 147.90                             | 03/2026<br>-                       | 03/2026     |
| 55                              | RPR PAUNI II EXPANSION OC<br>- [N06000263]                                     | 3/2023                        | 464.45<br>-                        | 464.45                       | 178.76                             | 03/2027<br>-                       | 03/2027     |
| 56                              | MAKARDHOKDA I EXPANSION OC<br>- [N06000253]                                    | 6/2022                        | 497.06<br>-                        | 497.06                       | 144.20                             | 03/2026<br>-                       | 03/2026     |
| 57                              | URDHAN OC<br>- [N06000265]                                                     | 7/2022                        | 228.42<br>-                        | 228.42                       | 23.96                              | 03/2031<br>-                       | 03/2031     |
| 58                              | DINESH (MAKARDHOKDA-III) OC (8.0 MTY)<br>- [N06000222]                         | 2/2020                        | 1,184.33<br>-                      | 1,184.33                     | 846.03                             | 03/2027<br>-                       | 03/2027     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 59                              | TAWA III UG MINE<br>- [N06000250]                                                                                 | 12/2021                       | 324.25<br>-                        | 324.25                       | 12.31                              | 03/2027<br>-                       | 03/2027     |
| 60                              | DHUPTALA OC(SASTI UG TO OC)<br>- [N06000209]                                                                      | 2/2019                        | 720.87<br>-                        | 720.87                       | 179.54                             | 03/2028<br>-                       | 03/2028     |
| 61                              | MUNGOLI NIRGUDA EXTENSION (DEEP) OC<br>- [N06000231]                                                              | 11/2020                       | 826.80<br>-                        | 826.80                       | 462.32                             | 03/2026<br>-                       | 03/2026     |
| 62                              | VISHNUPURI UG TO OC<br>- [N06000260]                                                                              | 11/2022                       | 227.65<br>-                        | 227.65                       | 7.02                               | 03/2029<br>-                       | 03/2029     |
| 63                              | SHARDA UG<br>- [N06000266]                                                                                        | 7/2022                        | 200.16<br>-                        | 200.16                       | 34.27                              | 03/2028<br>-                       | 03/2028     |
| 64                              | BHANEAGAON OC (1.15MTY)<br>- [N06000256]                                                                          | 9/2022                        | 494.60<br>-                        | 494.60                       | 98.36                              | 03/2028<br>-                       | 03/2028     |
| 65                              | BHATADI EXPANSION OC<br>- [N06000254]                                                                             | 2/2020                        | 729.86<br>-                        | 729.86                       | 158.97                             | 03/2028<br>-                       | 03/2028     |
| 66                              | NEW MAJARI UG TO OC (3.0 MTY)<br>- [N06000255]                                                                    | 5/2019                        | 496.38<br>-                        | 496.38                       | 143.72                             | 03/2027<br>-                       | 03/2027     |
| 67                              | RPR GAURI PAUNI EXPANSION OC<br>- [N06000268]                                                                     | 3/2023                        | 497.23<br>-                        | 497.23                       | 40.50                              | 03/2031<br>-                       | 03/2031     |
| 68                              | SINGHORI DEEP OC<br>- [N06000252]                                                                                 | 5/2022                        | 421.84<br>-                        | 421.84                       | 115.89                             | 03/2029<br>-                       | 03/2029     |
| 69                              | AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)<br>- [N06000257]                                                       | 9/2022                        | 497.01<br>-                        | 497.01                       | 157.83                             | 03/2027<br>-                       | 03/2027     |
| 70                              | KOLGAON EXPANSION (DEEP) OC<br>- [N06000267]                                                                      | 1/2023                        | 206.19<br>-                        | 206.19                       | 7.75                               | 03/2027<br>-                       | 03/2027     |
| 71                              | AMALGAMATED YEKONA-I YEKONA-II<br>- [N06000132]                                                                   | 8/2015                        | 727.28<br>-                        | 727.28                       | 531.54                             | 03/2025<br>-                       | 03/2025     |
|                                 | Total                                                                                                             |                               | 1,14,364.24<br>-                   | 1,13,260.58                  | 25,268.99                          |                                    |             |
|                                 |                                                                                                                   |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>DPIIT</u>                                                                                                      |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Dmic For Dpiit</u>                                                                                             |                               |                                    |                              |                                    |                                    |             |
| 72                              | NATIONAL INDUSTRIAL CORRIDOR PROJECT<br>- [N40000001]                                                             | 9/2011                        | 20,084.00<br>-                     | 20,084.00                    | 9,718.22                           | 03/2027<br>03/2027                 | 03/2027     |
|                                 | Total                                                                                                             |                               | 20,084.00<br>-                     | 20,084.00                    | 9,718.22                           |                                    |             |
|                                 |                                                                                                                   |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>PETROLEUM</u>                                                                                                  |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Bharat Petroleum Corporation Limited</u>                                                                       |                               |                                    |                              |                                    |                                    |             |
| 73                              | REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY<br>- [N16000508]                                   | 3/2023                        | 621.87<br>-                        | 621.87                       | 35.50                              | 03/2026<br>-                       | 03/2026     |
| 74                              | INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY<br>- [N16000507]     | 3/2023                        | 405.00<br>-                        | 405.00                       | 19.48                              | 07/2025<br>-                       | 07/2025     |
| 75                              | SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500] | 4/2021                        | 676.89<br>-                        | 676.89                       | 438.97                             | 03/2025<br>-                       | 03/2025     |
| 76                              |                                                                                                                   |                               | 2,585.00<br>-                      | 2,585.00                     | 80.54                              | 05/2026<br>-                       | 05/2026     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 77                              | ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518] | 5/2023                        | 43,367.00<br>-                     | 43,367.00                    | 21.67                              | 05/2028<br>-                       | 05/2028     |
| 78                              | CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]                                         | 12/2022                       | 1,017.00<br>-                      | 1,017.00                     | 59.58                              | 03/2030<br>-                       | 03/2030     |
| 79                              | CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI, SITAPUR, BAHRAICH, SHRAVASTI, BALRAMPUR, - [N16000525]          | 12/2022                       | 16,654.00<br>-                     | 16,654.00                    | 242.03                             | 06/2030<br>-                       | 06/2030     |
| 80                              | CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]        | 12/2022                       | 3,207.00<br>-                      | 3,207.00                     | 153.42                             | 06/2030<br>-                       | 06/2030     |
| 81                              | CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]      | 12/2022                       | 3,638.00<br>-                      | 3,638.00                     | 185.19                             | 03/2030<br>-                       | 03/2030     |
| 82                              | CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]                                                     | 12/2022                       | 3,685.00<br>-                      | 3,685.00                     | 69.58                              | 03/2030<br>-                       | 03/2030     |
| 83                              | CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523] | 12/2022                       | 3,919.00<br>-                      | 3,919.00                     | 157.30                             | 06/2030<br>-                       | 06/2030     |
|                                 | <u>Chennai Petroleum Corporation Limited</u>                                                                       |                               |                                    |                              |                                    |                                    |             |
| 84                              | CBR 9 MMTA PROJECT - [N16000434]                                                                                   | 1/2021                        | 31,580.00<br>-                     | 36,354.00                    | 1,133.11                           | 06/2025<br>-                       | 06/2025     |
|                                 | <u>Hindustan Petroleum Corporation Limited</u>                                                                     |                               |                                    |                              |                                    |                                    |             |
| 85                              | SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]                                         | 3/2023                        | 384.04<br>-                        | 384.04                       | 28.40                              | 12/2026<br>-                       | 12/2026     |
| 86                              | CGD PROJECT IN BIHAR JHARKHAND - [N16000497]                                                                       | 6/2022                        | 1,377.00<br>-                      | 1,377.00                     | 154.63                             | 06/2030<br>-                       | 06/2030     |
| 87                              | SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512]                           | 12/2023                       | 461.05<br>-                        | 461.05                       | 2.21                               | 12/2026<br>-                       | 12/2026     |
| 88                              | HALDIA PANAGARH PIPELINE PROJECT - [N16000478]                                                                     | 11/2022                       | 1,010.00<br>-                      | 1,010.00                     | 218.11                             | 11/2025<br>-                       | 11/2025     |
| 89                              | CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]                                                                | 6/2022                        | 2,628.00<br>-                      | 2,628.00                     | 88.50                              | 06/2030<br>-                       | 06/2030     |
| 90                              | CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI - [N16000496]                                                   | 3/2022                        | 1,751.00<br>-                      | 1,751.00                     | 137.61                             | 03/2030<br>-                       | 03/2030     |
| 91                              | CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]                                                  | 3/2023                        | 156.36<br>-                        | 156.36                       | 1.08                               | 03/2026<br>03/2026                 | 03/2026     |
|                                 | <u>Indian Oil Corporation Limited</u>                                                                              |                               |                                    |                              |                                    |                                    |             |
| 92                              | CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]            | 3/2022                        | 564.00<br>-                        | 564.00                       | 138.45                             | 11/2024<br>-                       | 11/2024     |
| 93                              | CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAR DISTRICTS - [N16000489]                                                  | 3/2022                        | 575.00<br>-                        | 575.00                       | 75.54                              | 03/2030<br>-                       | 03/2030     |
| 94                              | CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]                                              | 3/2022                        | 1,328.00<br>-                      | 1,328.00                     | 79.13                              | 03/2030<br>-                       | 03/2030     |
| 95                              | CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]                                                  | 3/2022                        | 501.00<br>-                        | 501.00                       | 62.29                              | 03/2030<br>-                       | 03/2030     |
| 96                              | CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]                                                                    | 3/2022                        | 151.00<br>-                        | 151.00                       | 7.77                               | 03/2030<br>-                       | 03/2030     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 97                              | CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]                       | 3/2022                        | 1,295.00 -                         | 1,295.00                     | 86.59                              | 03/2030 -                          | 03/2030     |
| 98                              | CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]                                                | 3/2022                        | 1,420.00 -                         | 1,420.00                     | 84.45                              | 03/2030 -                          | 03/2030     |
| 99                              | POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]                                                               | 3/2022                        | 1,459.00 -                         | 2,102.79                     | 222.33                             | 03/2025 -                          | 03/2025     |
| 100                             | INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]                   | 1/2022                        | 389.00 -                           | 389.00                       | 20.19                              | 04/2025 -                          | 04/2025     |
| 101                             | CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]                                                     | 3/2022                        | 865.00 -                           | 865.00                       | 18.09                              | 03/2030 -                          | 03/2030     |
| 102                             | CGD PROJECT AT JAMMU DISTRICTS - [N16000527]                                                                       | 3/2022                        | 538.00 -                           | 538.00                       | -                                  | 03/2032 -                          | 03/2032     |
| 103                             | EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]      | 1/2023                        | 346.70 -                           | 346.70                       | 0.72                               | 01/2025 -                          | 01/2025     |
| 104                             | CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]                                 | 3/2022                        | 609.00 -                           | 609.00                       | 23.49                              | 03/2030 -                          | 03/2030     |
| 105                             | ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]     | 9/2022                        | 165.00 -                           | 165.00                       | 35.11                              | 08/2025 -                          | 08/2025     |
| 106                             | LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]                                             | 3/2023                        | 202.07 -                           | 202.07                       | 1.52                               | 02/2026 -                          | 02/2026     |
| 107                             | AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR - [N16000529]                                                               | 8/2023                        | 227.62 -                           | 227.62                       | -                                  | 11/2027 -                          | 11/2027     |
| 108                             | ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]                                                                    | 6/2017                        | 281.35 -                           | 281.35                       | 71.74                              | 05/2025 -                          | 05/2025     |
|                                 | <u>Mangalore Refinery And Petrochemicals Limited</u>                                                               |                               |                                    |                              |                                    |                                    |             |
| 109                             | POWER SYSTEM UPGRADATION PROJECT - [N16000509]                                                                     | 10/2023                       | 385.00 -                           | 385.00                       | 44.67                              | 02/2026 -                          | 02/2026     |
|                                 | <u>Numaligarh Refinery Limited</u>                                                                                 |                               |                                    |                              |                                    |                                    |             |
| 110                             | POWER RECOVERY TURBINE IN PFCCU - [N16000510]                                                                      | 3/2023                        | 293.50 -                           | 293.50                       | 18.59                              | 07/2025 -                          | 07/2025     |
| 111                             | DCU REVAMP PROJECT - [N16000511]                                                                                   | 8/2021                        | 370.00 -                           | 370.00                       | 115.28                             | 03/2025 -                          | 03/2025     |
|                                 | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                   |                               |                                    |                              |                                    |                                    |             |
| 112                             | REDEVELOPMENT OF SANTHAL FIELD - [N16000279]                                                                       | 2/2017                        | 1,162.56 -                         | 1,162.56                     | 1,093.53                           | 03/2026 -                          | 03/2026     |
| 113                             | PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528]                                                                  | 1/2023                        | 344.99 -                           | 344.99                       | 66.51                              | 04/2026 -                          | 04/2026     |
| 114                             | REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]                                                                    | 8/2021                        | 885.63                             | 1,286.67                     | 353.50                             | 02/2026 -                          | 02/2026     |
| 115                             | REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]                                          | 11/2022                       | 837.34 -                           | 837.34                       | 14.82                              | 08/2026 -                          | 08/2026     |
| 116                             | KALOL REDEVELOPMENT PROJECT - [N16000481]                                                                          | 8/2022                        | 1,487.41 -                         | 1,487.41                     | 680.25                             | 03/2027 -                          | 03/2027     |
| 117                             | CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482] | 7/2021                        | 320.20 -                           | 187.61                       | 111.52                             | 07/2024 -                          | 07/2024     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                       |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 118                             | MHN TCPP PGC BGC PROJECT (MTPBP)<br>- [N16000526]                                                                     | 2/2024                        | 2,329.45<br>-                      | 2,329.45                     | -                                  | 05/2026<br>-                       | 05/2026     |
| 119                             | RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT<br>- [N16000477]                                          | 5/2022                        | 249.43<br>-                        | 249.43                       | 62.35                              | 02/2025<br>-                       | 02/2025     |
| 120                             | OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A<br>- [N16000483]                                                             | 7/2021                        | 173.03<br>-                        | 169.84                       | 105.72                             | 07/2025<br>-                       | 07/2025     |
| 121                             | COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD<br>- [N16000444]                                                | 1/2022                        | 621.40<br>-                        | 621.40                       | 85.84                              | 11/2024<br>-                       | 11/2024     |
|                                 | <u>Oil India Limited</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |
| 122                             | UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT<br>- [N16000449] | 6/2021                        | 860.00<br>-                        | 860.00                       | 234.60                             | 12/2024<br>-                       | 12/2024     |
|                                 | Total                                                                                                                 |                               | 1,40,359.89<br>-                   | 1,46,042.94                  | 7,141.50                           |                                    |             |
|                                 |                                                                                                                       |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>POWER</u>                                                                                                          |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                           |                               |                                    |                              |                                    |                                    |             |
| 123                             | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSION] - [N18000389] | 2/2024                        | 2,000.00<br>-                      | 2,000.00                     | -                                  | 08/2025<br>-                       | 08/2025     |
|                                 | <u>Bharat Heavy Electricals Limited</u>                                                                               |                               |                                    |                              |                                    |                                    |             |
| 124                             | SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW)<br>- [N18000382]                                          | 3/2024                        | 17,195.31<br>-                     | 17,195.31                    | 531.00                             | 02/2030<br>-                       | 02/2030     |
| 125                             | LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)<br>- [N18000381]                                                | 8/2023                        | 15,530.00<br>-                     | 15,530.00                    | 709.38                             | 06/2028<br>-                       | 06/2028     |
|                                 | <u>National Hydro-Electric Power Corporation</u>                                                                      |                               |                                    |                              |                                    |                                    |             |
| 126                             | DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH<br>- [N18000362]                                                | 2/2023                        | 31,876.39<br>-                     | 31,876.39                    | 2,397.93                           | 02/2032<br>-                       | 02/2032     |
|                                 | <u>National Thermal Power Corporation</u>                                                                             |                               |                                    |                              |                                    |                                    |             |
| 127                             | DAYAPAR WIND ENERGY PROJECT 200MW<br>- [N18000345]                                                                    | 7/2022                        | 1,316.02<br>-                      | 1,316.02                     | 190.59                             | 03/2025<br>-                       | 03/2025     |
| 128                             | KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)<br>- [N18000346]                                                      | 9/2022                        | 7,179.54<br>-                      | 7,179.54                     | 854.13                             | 09/2024<br>-                       | 09/2024     |
| 129                             | KHAWDA 1200MW (4X300MW) IN KHAWDA RE PARK<br>- [N18000365]                                                            | 6/2023                        | 6,283.81<br>-                      | 6,283.81                     | 244.77                             | 12/2024<br>-                       | 12/2024     |
| 130                             | TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)<br>- [N18000364]                                                    | 8/2022                        | 11,844.00<br>-                     | 11,844.00                    | 1,405.09                           | 05/2027<br>-                       | 05/2027     |
| 131                             | BADAM COAL MINING PROJECT<br>- [N18000367]                                                                            | 2/2019                        | 501.79<br>-                        | 501.79                       | 40.35                              | 10/2024<br>-                       | 10/2024     |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                        |                               |                                    |                              |                                    |                                    |             |
| 132                             | TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM<br>- [N18000330]                               | 3/2022                        | 288.71<br>-                        | 288.71                       | 26.79                              | 12/2024<br>-                       | 12/2024     |
| 133                             | TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM<br>- [N18000328]                      | 2/2022                        | 318.12<br>-                        | 318.12                       | 132.27                             | 04/2025<br>-                       | 04/2025     |
| 134                             | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAWDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA] - [N18000384]   | 12/2023                       | 3,752.00<br>-                      | 3,752.00                     | 76.02                              | 12/2025<br>-                       | 12/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 135                             | TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377]                            | 11/2023                       | 224.00 -                           | 224.00                       | -                                  | 07/2025 -                          | 07/2025     |
| 136                             | SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]                                     | 10/2022                       | 307.87 -                           | 307.87                       | 46.31                              | 10/2025 -                          | 10/2025     |
| 137                             | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388]                       | 2/2024                        | 2,148.00 -                         | 2,148.00                     | -                                  | 02/2026 -                          | 02/2026     |
| 138                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]                          | 12/2022                       | 331.00 -                           | 331.00                       | 4.66                               | 03/2025 -                          | 03/2025     |
| 139                             | ER WR TRANSMISSION LIMITED - [N18000353]                                                                           | 3/2023                        | 281.16 -                           | 281.16                       | 0.11                               | 03/2025 -                          | 03/2025     |
| 140                             | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]                          | 7/2022                        | 186.19 -                           | 186.19                       | 15.31                              | 03/2025 -                          | 03/2025     |
| 141                             | TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]                | 3/2023                        | 3,546.94 -                         | 3,546.94                     | 589.03                             | 11/2024 -                          | 11/2024     |
| 142                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]                         | 11/2023                       | 428.00 -                           | 428.00                       | -                                  | 06/2025 -                          | 06/2025     |
| 143                             | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387] | 12/2023                       | 2,056.00 -                         | 2,056.00                     | 110.42                             | 12/2025 -                          | 12/2025     |
| 144                             | EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]                                                                 | 3/2023                        | 524.04 -                           | 524.04                       | 240.01                             | 11/2025 -                          | 11/2025     |
| 145                             | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]                  | 3/2023                        | 260.30 -                           | 260.30                       | 40.74                              | 03/2025 -                          | 03/2025     |
| 146                             | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386] | 12/2023                       | 2,998.00 -                         | 2,998.00                     | 72.72                              | 12/2025 -                          | 12/2025     |
| 147                             | KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361] | 3/2023                        | 2,820.99 -                         | 2,820.99                     | -                                  | 03/2025 -                          | 03/2025     |
| 148                             | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]                     | 8/2023                        | 688.74 -                           | 688.74                       | -                                  | 02/2025 -                          | 02/2025     |
| 149                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]                         | 10/2023                       | 1,796.00 -                         | 1,796.00                     | 158.45                             | 04/2025 -                          | 04/2025     |
| 150                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]                          | 10/2023                       | 2,211.00 -                         | 2,211.00                     | 109.74                             | 04/2025 -                          | 04/2025     |
| 151                             | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]                            | 3/2023                        | 271.69 -                           | 271.69                       | 25.35                              | 09/2024 -                          | 09/2024     |
| 152                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]                         | 9/2023                        | 2,191.00 -                         | 2,191.00                     | 147.99                             | 04/2025 -                          | 04/2025     |
| 153                             | TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358] | 3/2023                        | 815.12 -                           | 815.12                       | 2.99                               | 03/2025 -                          | 03/2025     |
| 154                             | TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383]      | 7/2023                        | 334.00 -                           | 334.00                       | -                                  | 07/2025 -                          | 07/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 155                             | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385] | 12/2023                       | 2,889.00 -                         | 2,889.00                     | -                                  | 12/2025 -                          | 12/2025     |
| 156                             | KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360] | 3/2023                        | 1,167.55 -                         | 1,167.55                     | 205.35                             | 03/2025 -                          | 03/2025     |
| 157                             | TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]   | 3/2023                        | 1,433.28 -                         | 1,433.28                     | 359.47                             | 09/2024 -                          | 09/2024     |
| 158                             | KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]                | 3/2023                        | 966.79 -                           | 966.79                       | 26.00                              | 12/2024 -                          | 12/2024     |
| 159                             | ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]                                   | 3/2023                        | 922.30 -                           | 922.30                       | 107.23                             | 12/2024 -                          | 12/2024     |
|                                 | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                             |                               |                                    |                              |                                    |                                    |             |
| 160                             | LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]                                                                 | 11/2020                       | 1,810.56 -                         | 1,810.56                     | 1,466.02                           | 01/2026 -                          | 01/2026     |
| 161                             | DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]                                                             | 10/2020                       | 687.97 -                           | 687.97                       | 630.46                             | 11/2025 -                          | 11/2025     |
| 162                             | SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]                                                                     | 1/2023                        | 2,614.51 -                         | 2,614.51                     | 689.99                             | 04/2028 -                          | 04/2028     |
|                                 | Total                                                                                                              |                               | 1,34,997.69 -                      | 1,34,997.69                  | 11,656.67                          |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>RAILWAYS</u>                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>East Central Railways</u>                                                                                       |                               |                                    |                              |                                    |                                    |             |
| 163                             | PARASNATH-MADHUBAN-GIRIDIH - [N22000527]                                                                           | 3/2019                        | 816.03 -                           | 902.86                       | 3.08                               | 03/2030 -                          | 03/2030     |
| 164                             | SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]                    | 10/2022                       | 199.96 -                           | 199.96                       | 55.09                              | 10/2027 -                          | 10/2027     |
| 165                             | GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]                                                                      | 1/2018                        | 487.73 -                           | 487.73                       | 245.45                             | 12/2025 -                          | 12/2025     |
| 166                             | DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]                                               | 11/2022                       | 202.00 -                           | 349.22                       | -                                  | 11/2027 -                          | 11/2027     |
|                                 | <u>East Coast Railway</u>                                                                                          |                               |                                    |                              |                                    |                                    |             |
| 167                             | KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]                                                | 8/2022                        | 190.90 -                           | 190.90                       | 10.00                              | 08/2027 -                          | 08/2027     |
| 168                             | JEYPORE NABARANGPUR NEWLINE - [N22000517]                                                                          | 7/2017                        | 499.99 -                           | 747.91                       | -                                  | 07/2028 -                          | 07/2028     |
| 169                             | GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]                                                       | 9/2022                        | 189.93 -                           | 189.93                       | -                                  | 09/2027 -                          | 09/2027     |
| 170                             | BAGHUAPAL FLY OVER (20 KM) - [N22000522]                                                                           | 8/2019                        | 183.00 -                           | 183.00                       | -                                  | 08/2027 -                          | 08/2027     |
| 171                             | BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]                                         | 12/2009                       | 48.44 297.00                       | 297.00                       | -                                  | 12/2026 -                          | 12/2026     |
| 172                             | JEYPORE MALKANGIRI NEW LINE - [N22000516]                                                                          | 2/2018                        | 642.69 -                           | 642.69                       | 150.72                             | 07/2033 -                          | 07/2033     |
| 173                             | TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]                                                | 7/2018                        | 278.96 495.00                      | 494.62                       | -                                  | 12/2026 -                          | 12/2026     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                  |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
|                                 | <u>Maharashtra Rail Infrastructure Development Corporation Limited</u>                           |                               |                                    |                              |                                    |                                    |             |
| 174                             | NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629]                              | 10/2019                       | 1,400.00 -                         | 1,400.00                     | -                                  | 06/2024 -                          | 06/2024     |
|                                 | <u>National Capital Region Transport Corp</u>                                                    |                               |                                    |                              |                                    |                                    |             |
| 175                             | YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]                                                | 4/2019                        | 169.65 -                           | 169.65                       | 71.75                              | 03/2026 -                          | 03/2026     |
| 176                             | BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]                                                     | 4/2019                        | 375.67 -                           | 375.67                       | -                                  | 03/2026 -                          | 03/2026     |
|                                 | <u>North Central Railway</u>                                                                     |                               |                                    |                              |                                    |                                    |             |
| 177                             | ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]                | 4/2019                        | 494.11 -                           | 494.11                       | -                                  | 03/2026 -                          | 03/2026     |
| 178                             | MATHURA - VRINDAVAN (11 KM) - [N22000612]                                                        | 8/2022                        | 402.88 -                           | 402.88                       | -                                  | 06/2025 -                          | 06/2025     |
| 179                             | MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]                                                 | 8/2019                        | 2,390.00 -                         | 2,390.00                     | -                                  | 12/2026 -                          | 12/2026     |
| 180                             | ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]                                                 | 4/2020                        | 1,456.89 -                         | 1,456.89                     | -                                  | 06/2026 06/2026                    | 06/2026     |
| 181                             | ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]       | 4/2019                        | 451.99 -                           | 451.99                       | -                                  | 12/2025 -                          | 12/2025     |
| 182                             | LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]                                         | 3/2017                        | 260.00 -                           | 260.00                       | -                                  | 12/2024 -                          | 12/2024     |
|                                 | <u>North East Frontier Railway</u>                                                               |                               |                                    |                              |                                    |                                    |             |
| 183                             | KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]      | 8/2022                        | 745.00 -                           | 745.00                       | -                                  | 08/2027 -                          | 08/2027     |
|                                 | <u>North Western Railway</u>                                                                     |                               |                                    |                              |                                    |                                    |             |
| 184                             | GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]                                          | 4/2019                        | 528.48 -                           | 528.48                       | 307.66                             | 03/2025 -                          | 03/2025     |
|                                 | <u>Northern Railway</u>                                                                          |                               |                                    |                              |                                    |                                    |             |
| 185                             | JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]                                                  | 8/2017                        | 515.50 -                           | 676.00                       | -                                  | 03/2025 -                          | 03/2025     |
| 186                             | BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]                                      | 1/2019                        | 323.85 -                           | 323.85                       | -                                  | 03/2025 -                          | 03/2025     |
| 187                             | DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]                                   | 3/2023                        | 177.33 -                           | 177.33                       | -                                  | 12/2026 -                          | 12/2026     |
| 188                             | FEROZPUR - PATTI (25.72 KM) - [N22000614]                                                        | 4/2017                        | 299.74 -                           | 299.74                       | -                                  | 03/2027 -                          | 03/2027     |
| 189                             | JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]                                                 | 11/2017                       | 701.98 -                           | 1,100.00                     | -                                  | 03/2025 -                          | 03/2025     |
| 190                             | BARABANKI AKBARPUR DOUBLING - [N22000578]                                                        | 9/2017                        | 1,200.00 -                         | 1,700.00                     | -                                  | 03/2025 -                          | 03/2025     |
| 191                             | LUDHIANA MULLANPUR DOUBLING - [N22000589]                                                        | 9/2020                        | 82.99 234.77                       | 235.00                       | -                                  | 03/2025 -                          | 03/2025     |
| 192                             | LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584] | 3/2019                        | 235.72 -                           | 235.72                       | -                                  | 03/2025 -                          | 03/2025     |
|                                 | <u>Rail Vikas Nigam Ltd.</u>                                                                     |                               |                                    |                              |                                    |                                    |             |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                  |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 193                             | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}<br>- [N22000602                         | 3/2008                        | 631.78<br>-                        | 1,627.56                     | 1,323.64                           | 06/2025<br>-                       | 06/2025     |
| 194                             | 3RD LINE BETWEEN DHANBAD SONNAGAR<br>- [N22000599                                                                | 11/2016                       | 8,975.00<br>-                      | 7,906.38                     | 4,630.47                           | 03/2026<br>-                       | 03/2026     |
| 195                             | JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)<br>- [N22000596                                     | 11/2018                       | 357.48<br>-                        | 409.38                       | 312.07                             | 03/2025<br>-                       | 03/2025     |
| 196                             | JUNAGARH - VISAVADAR (42.28) KM<br>- [N22000600                                                                  | 6/2022                        | 492.83<br>-                        | 492.83                       | -                                  | 12/2026<br>-                       | 12/2026     |
| 197                             | INDORE BUDNI (INDORE JABALPUR)<br>- [N22000601                                                                   | 9/2018                        | 4,340.00<br>-                      | 7,393.75                     | 1,004.86                           | 09/2030<br>-                       | 09/2030     |
|                                 | <u>South Central Railway</u>                                                                                     |                               |                                    |                              |                                    |                                    |             |
| 198                             | RENIGUNTA WADI GOOTY - BYPASS<br>- [N22000587                                                                    | 4/2016                        | 302.00<br>-                        | 302.00                       | 98.83                              | 12/2025<br>-                       | 12/2025     |
| 199                             | VIJAYAWADA KAZIPET BYEPASS LINE<br>- [N22000586                                                                  | 4/2016                        | 226.72<br>-                        | 226.72                       | 107.76                             | 12/2025<br>-                       | 12/2025     |
| 200                             | DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)<br>- [N22000585                                                       | 3/2023                        | 351.83<br>-                        | 351.83                       | -                                  | 03/2027<br>-                       | 03/2027     |
|                                 | <u>South East Central Railway</u>                                                                                |                               |                                    |                              |                                    |                                    |             |
| 201                             | DOUBLING OF BORIDAND - AMBIKAPUR ( SURAJPUR)<br>- [N22000580                                                     | 6/2022                        | 1,376.20<br>-                      | 775.82                       | 33.55                              | 06/2030<br>-                       | 06/2030     |
| 202                             | Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km)<br>- [N22000572                 | 7/2011                        | 1,171.30<br>-                      | 1,171.30                     | 209.98                             | 10/2024<br>-                       | 10/2024     |
| 203                             | NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)<br>- [N22000573                                           | 9/2022                        | 170.49<br>-                        | 170.49                       | 0.10                               | 12/2026<br>-                       | 12/2026     |
| 204                             | 4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)<br>- [N22000577                                  | 9/2022                        | 328.34<br>-                        | 328.34                       | 0.37                               | 09/2026<br>-                       | 09/2026     |
| 205                             | 4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)<br>- [N22000576                                           | 9/2022                        | 169.06<br>-                        | 169.06                       | 0.22                               | 09/2026<br>-                       | 09/2026     |
| 206                             | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)<br>- [N22000575                                       | 9/2022                        | 169.06<br>-                        | 177.34                       | 0.02                               | 09/2026<br>-                       | 09/2026     |
| 207                             | 3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI<br>- [N22000579                                                     | 9/2022                        | 167.64<br>-                        | 167.64                       | -                                  | 09/2026<br>-                       | 09/2026     |
| 208                             | CHIRIMIRI-NAGPUR HALT<br>- [N22000616                                                                            | 10/2018                       | 241.00<br>-                        | 241.00                       | -                                  | 06/2030<br>-                       | 06/2030     |
| 209                             | 4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)<br>- [N22000574                                        | 12/2022                       | 177.03<br>-                        | 177.03                       | 0.21                               | 12/2026<br>-                       | 12/2026     |
|                                 | <u>South Western Railway</u>                                                                                     |                               |                                    |                              |                                    |                                    |             |
| 210                             | SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR)<br>- [N22000559                                   | 9/2019                        | 1,453.73<br>-                      | 994.47                       | 53.80                              | 12/2027<br>-                       | 12/2027     |
|                                 | <u>West Central Railway</u>                                                                                      |                               |                                    |                              |                                    |                                    |             |
| 211                             | SATNA - REWA (50 KM)<br>- [N22000554                                                                             | 11/2015                       | 500.00<br>-                        | 500.00                       | -                                  | 03/2026<br>-                       | 03/2026     |
|                                 | <u>Western Railway</u>                                                                                           |                               |                                    |                              |                                    |                                    |             |
| 212                             | NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551 | 10/2022                       | 437.21<br>-                        | 437.21                       | -                                  | 10/2027<br>-                       | 10/2027     |
| 213                             | ADRAJ MOTI-VIAJAPUR (39.75 KM)<br>- [N22000548                                                                   | 5/2022                        | 296.54<br>-                        | 296.54                       | -                                  | 05/2030<br>-                       | 05/2030     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 214                             | NATHDWARA-NEW NATHDWARA NEW LINE ( MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623                                  | 6/2013                        | 166.33 -                           | 166.33                       | 32.28                              | 06/2025 -                          | 06/2025     |
|                                 | Total                                                                                                              |                               | 38,452.98 -                        | 42,591.15                    | 8,651.91                           |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                 |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Border Road Organisation</u>                                                                                    |                               |                                    |                              |                                    |                                    |             |
| 215                             | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998  | 6/2022                        | 832.46 -                           | 823.46                       | 252.09                             | 08/2025 -                          | 08/2025     |
| 216                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899   | 2/2021                        | 395.25 -                           | 395.25                       | 165.41                             | 07/2024 -                          | 07/2024     |
| 217                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900   | 3/2020                        | 796.97 -                           | 796.97                       | 353.94                             | 08/2024 -                          | 08/2024     |
| 218                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119    | 10/2022                       | 562.45 -                           | 562.45                       | 8.68                               | 01/2026 -                          | 01/2026     |
| 219                             | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916  | 3/2021                        | 314.67 -                           | 314.67                       | -                                  | 05/2026 -                          | 05/2026     |
| 220                             | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915  | 3/2021                        | 230.54 -                           | 230.54                       | -                                  | 06/2026 -                          | 06/2026     |
| 221                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897   | 3/2021                        | 642.24 -                           | 642.24                       | 370.71                             | 07/2024 -                          | 07/2024     |
| 222                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898    | 7/2020                        | 272.49 -                           | 272.49                       | 146.77                             | 11/2024 -                          | 11/2024     |
| 223                             | CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999   | 11/2021                       | 426.14 -                           | 426.14                       | 27.99                              | 06/2025 -                          | 06/2025     |
|                                 | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                        |                               |                                    |                              |                                    |                                    |             |
| 224                             | 4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935                | 3/2022                        | 724.17 -                           | 724.17                       | 321.81                             | 08/2025 -                          | 08/2025     |
| 225                             | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470  | 8/2020                        | 314.32 -                           | 314.32                       | 9.45                               | 04/2025 -                          | 04/2025     |
| 226                             | REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881 | 6/2021                        | 574.00 -                           | 574.00                       | 574.00                             | 11/2024 -                          | 11/2024     |
| 227                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291   | 3/2019                        | 421.48 -                           | 421.48                       | 365.83                             | 03/2027 -                          | 03/2027     |
| 228                             | WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948  | 10/2022                       | 355.72 -                           | 355.72                       | -                                  | 10/2024 -                          | 10/2024     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 229                             | WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587    | 3/2020                        | 262.37 -                           | 343.77                       | 193.78                             | 09/2024 -                          | 09/2024     |
| 230                             | REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910 | 9/2022                        | 157.62 -                           | 157.62                       | 13.86                              | 07/2024 -                          | 07/2024     |
| 231                             | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924  | 3/2022                        | 514.22 -                           | 514.22                       | -                                  | 08/2025 -                          | 08/2025     |
| 232                             | 44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529  | 12/2021                       | 451.66 -                           | 451.66                       | 401.78                             | 08/2024 -                          | 08/2024     |
| 233                             | DEVELOPMENT TO 4/6-LANING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850   | 3/2022                        | 995.04 -                           | 995.04                       | 194.48                             | 09/2025 09/2025                    | 09/2025     |
| 234                             | CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929  | 1/2022                        | 697.66 -                           | 697.66                       | 213.01                             | 10/2025 -                          | 10/2025     |
| 235                             | CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032  | 1/2022                        | 1,156.72 -                         | 1,156.72                     | 119.26                             | 01/2026 -                          | 01/2026     |
| 236                             | REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885   | 2/2023                        | 414.81 -                           | 414.81                       | -                                  | 12/2024 -                          | 12/2024     |
| 237                             | CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861  | 2/2022                        | 157.49 -                           | 157.49                       | 59.20                              | 11/2024 11/2024                    | 11/2024     |
| 238                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292  | 3/2019                        | 543.05 -                           | 543.05                       | 567.92                             | 03/2027 -                          | 03/2027     |
| 239                             | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015   | 11/2021                       | 403.36 -                           | 403.36                       | 37.50                              | 06/2025 -                          | 06/2025     |
| 240                             | CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828   | 1/2022                        | 221.03 -                           | 243.95                       | 114.24                             | 11/2024 -                          | 11/2024     |
| 241                             | 2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527  | 12/2021                       | 411.40 -                           | 411.40                       | 143.61                             | 05/2024 -                          | 05/2024     |
| 242                             | REHABILITATION AND UPGRADATION OF KURWAI- MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965 | 3/2022                        | 386.49 -                           | 386.49                       | 86.72                              | 02/2025 -                          | 02/2025     |
| 243                             | 2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932                               | 3/2022                        | 401.72 -                           | 401.72                       | 161.11                             | 09/2024 -                          | 09/2024     |
| 244                             | CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408 | 2/2021                        | 925.47 -                           | 925.47                       | 321.15                             | 07/2025 -                          | 07/2025     |
| 245                             | R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471     | 4/2020                        | 325.24 -                           | 325.24                       | 171.46                             | 11/2024 -                          | 11/2024     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 246                             | REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887 | 8/2022                        | 291.37 -                           | 291.37                       | 102.94                             | 06/2024 -                          | 06/2024     |
| 247                             | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928 | 3/2022                        | 317.74 -                           | 317.74                       | 136.23                             | 04/2025 -                          | 04/2025     |
| 248                             | REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890 | 2/2023                        | 261.82 -                           | 261.82                       | 70.59                              | 12/2024 -                          | 12/2024     |
| 249                             | WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923 | 1/2022                        | 315.21 -                           | 315.21                       | 59.59                              | 07/2024 -                          | 07/2024     |
| 250                             | UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964 | 3/2022                        | 365.21 -                           | 365.21                       | 136.44                             | 05/2025 -                          | 05/2025     |
| 251                             | 4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931 | 3/2022                        | 536.00 -                           | 536.00                       | 393.48                             | 02/2025 -                          | 02/2025     |
| 252                             | UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927  | 2/2022                        | 838.43 -                           | 838.43                       | 142.87                             | 09/2025 -                          | 09/2025     |
| 253                             | 4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374  | 6/2020                        | 437.60 -                           | 437.60                       | 345.59                             | 03/2027 -                          | 03/2027     |
| 254                             | KOPARGAON TO SAVALI VIHIR SECTION - [N24001904                                                                    | 9/2022                        | 195.38 -                           | 195.38                       | 29.59                              | 07/2024 -                          | 07/2024     |
| 255                             | WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002  | 1/2022                        | 423.48 -                           | 423.48                       | 198.05                             | 12/2024 -                          | 12/2024     |
| 256                             | NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953                                                             | 12/2021                       | 388.71 -                           | 388.71                       | 108.69                             | 09/2024 -                          | 09/2024     |
| 257                             | WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855 | 2/2021                        | 192.93 -                           | 192.93                       | 41.69                              | 06/2025 06/2025                    | 06/2025     |
| 258                             | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018 | 1/2022                        | 239.72 232.00                      | 232.22                       | 110.11                             | 03/2025 -                          | 03/2025     |
| 259                             | UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908 | 12/2021                       | 167.97 -                           | 167.97                       | 35.28                              | 05/2024 -                          | 05/2024     |
| 260                             | WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478 | 12/2021                       | 257.97 -                           | 257.97                       | 132.48                             | 05/2024 -                          | 05/2024     |
| 261                             | WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466 | 3/2021                        | 297.24 -                           | 297.24                       | 99.24                              | 07/2024 07/2024                    | 07/2024     |
| 262                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996 | 3/2022                        | 640.18 -                           | 640.18                       | 253.09                             | 11/2025 -                          | 11/2025     |
| 263                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293 | 3/2019                        | 486.70 -                           | 486.70                       | 474.23                             | 03/2027 -                          | 03/2027     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 264                             | FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU - [N24001829 | 10/2022                       | 172.15 -                           | 172.15                       | 43.59                              | 11/2024 -                          | 11/2024     |
| 265                             | WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528   | 1/2022                        | 194.88 -                           | 194.88                       | 104.69                             | 12/2024 -                          | 12/2024     |
| 266                             | CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460                          | 12/2021                       | 170.60 -                           | 170.60                       | 153.04                             | 09/2024 -                          | 09/2024     |
| 267                             | CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997            | 10/2022                       | 189.31 -                           | 189.31                       | 46.36                              | 05/2025 -                          | 05/2025     |
| 268                             | UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530 | 12/2021                       | 150.11 -                           | 150.11                       | 56.33                              | 09/2024 -                          | 09/2024     |
| 269                             | REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892  | 2/2023                        | 245.61 -                           | 245.61                       | 43.39                              | 12/2024 -                          | 12/2024     |
| 270                             | 4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959                | 3/2022                        | 839.98 -                           | 839.98                       | 173.32                             | 09/2025 -                          | 09/2025     |
| 271                             | CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115  | 3/2023                        | 438.24 -                           | 438.24                       | 151.35                             | 08/2025 -                          | 08/2025     |
| 272                             | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531 | 3/2022                        | 304.87 -                           | 304.87                       | 289.31                             | 08/2024 -                          | 08/2024     |
| 273                             | Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868                      | 3/2022                        | 187.65 -                           | 187.65                       | 66.57                              | 08/2025 -                          | 08/2025     |
| 274                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007 | 3/2022                        | 886.69 -                           | 886.69                       | 90.46                              | 07/2025 -                          | 07/2025     |
| 275                             | IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133 | 3/2021                        | 178.63 -                           | 178.63                       | 34.10                              | 03/2025 -                          | 03/2025     |
| 276                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297 | 3/2019                        | 450.65 -                           | 450.65                       | 361.48                             | 03/2027 -                          | 03/2027     |
| 277                             | CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ( - [N24002120 | 2/2023                        | 274.06 -                           | 274.06                       | 41.24                              | 09/2025 -                          | 09/2025     |
| 278                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012 | 3/2023                        | 718.52 -                           | 718.52                       | -                                  | 03/2025 -                          | 03/2025     |
| 279                             | UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963   | 12/2021                       | 305.12 -                           | 305.12                       | 73.56                              | 10/2024 -                          | 10/2024     |
| 280                             | WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925 | 3/2022                        | 423.18 -                           | 423.18                       | 0.11                               | 08/2025 -                          | 08/2025     |
| 281                             | UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019  | 1/2022                        | 329.14 319.00                      | 319.09                       | 87.66                              | 09/2025 -                          | 09/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 282                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866  | 3/2022                        | 186.29<br>-                        | 186.29                       | 142.69                             | 08/2024<br>-                       | 08/2024     |
| 283                             | WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858  | 3/2022                        | 499.79<br>-                        | 499.79                       | 218.62                             | 06/2025<br>06/2025                 | 06/2025     |
| 284                             | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946  | 11/2022                       | 218.93<br>-                        | 218.93                       | -                                  | 11/2024<br>-                       | 11/2024     |
| 285                             | REHABILITATION AND UP-GRADATION OF MUDKHED TO NANEDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903 | 8/2022                        | 206.54<br>-                        | 206.54                       | 21.36                              | 04/2025<br>-                       | 04/2025     |
| 286                             | NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951                                   | 1/2022                        | 403.22<br>-                        | 403.22                       | 262.08                             | 01/2025<br>-                       | 01/2025     |
| 287                             | REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884  | 3/2023                        | 428.80<br>-                        | 428.80                       | 54.11                              | 05/2025<br>-                       | 05/2025     |
| 288                             | CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860  | 1/2022                        | 300.33<br>-                        | 300.33                       | 159.82                             | 04/2025<br>04/2025                 | 04/2025     |
| 289                             | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869  | 12/2022                       | 235.15<br>-                        | 235.15                       | 92.29                              | 08/2025<br>-                       | 08/2025     |
| 290                             | 2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957                                                  | 8/2020                        | 349.29<br>-                        | 349.29                       | 138.22                             | 07/2024<br>-                       | 07/2024     |
| 291                             | WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954          | 3/2022                        | 568.12<br>-                        | 568.12                       | 255.54                             | 01/2025<br>-                       | 01/2025     |
| 292                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031  | 12/2021                       | 840.93<br>-                        | 840.93                       | 337.24                             | 02/2026<br>-                       | 02/2026     |
| 293                             | NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934                                                                       | 12/2021                       | 439.82<br>-                        | 439.82                       | 193.63                             | 05/2024<br>-                       | 05/2024     |
| 294                             | 4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375   | 6/2020                        | 496.47<br>-                        | 496.47                       | 131.33                             | 03/2027<br>-                       | 03/2027     |
| 295                             | WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465  | 6/2020                        | 252.19<br>-                        | 252.19                       | 0.28                               | 09/2024<br>09/2024                 | 09/2024     |
| 296                             | GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955   | 3/2022                        | 317.22<br>-                        | 317.22                       | 67.67                              | 05/2025<br>-                       | 05/2025     |
| 297                             | CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS, NAGOD BYPASS (TOTAL L - [N24002020   | 3/2022                        | 158.36<br>158.00                   | 158.36                       | 29.79                              | 10/2025<br>-                       | 10/2025     |
| 298                             | REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880  | 3/2022                        | 778.18<br>-                        | 778.18                       | 135.78                             | 07/2025<br>-                       | 07/2025     |
| 299                             | CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016                              | 10/2022                       | 225.17<br>-                        | 225.17                       | 66.47                              | 06/2025<br>-                       | 06/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 300                             | WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376  | 3/2021                        | 182.55 -                           | 182.55                       | 119.02                             | 03/2027 -                          | 03/2027     |
| 301                             | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447 | 8/2020                        | 371.93 -                           | 371.93                       | 30.75                              | 12/2024 -                          | 12/2024     |
| 302                             | WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029  | 3/2022                        | 917.91 -                           | 917.91                       | 423.34                             | 01/2026 -                          | 01/2026     |
| 303                             | CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879  | 3/2022                        | 295.24 -                           | 295.24                       | 10.89                              | 07/2025 -                          | 07/2025     |
| 304                             | 2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942                         | 3/2021                        | 423.67 -                           | 423.67                       | 159.74                             | 07/2024 -                          | 07/2024     |
| 305                             | CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877 | 7/2020                        | 1,110.23 -                         | 1,110.23                     | 95.02                              | 05/2027 -                          | 05/2027     |
| 306                             | CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864  | 11/2021                       | 154.49 -                           | 154.49                       | 38.03                              | 06/2025 -                          | 06/2025     |
| 307                             | NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950 | 3/2021                        | 369.81 -                           | 369.81                       | 136.23                             | 02/2025 -                          | 02/2025     |
| 308                             | WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947  | 2/2023                        | 177.94 -                           | 177.94                       | -                                  | 02/2025 -                          | 02/2025     |
| 309                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008   | 1/2022                        | 578.85 -                           | 578.85                       | 172.76                             | 12/2024 -                          | 12/2024     |
| 310                             | REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116 | 1/2022                        | 343.54 -                           | 343.54                       | 28.40                              | 08/2025 -                          | 08/2025     |
| 311                             | UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867 | 3/2022                        | 174.34 -                           | 174.34                       | 104.08                             | 07/2024 -                          | 07/2024     |
| 312                             | CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882 | 3/2022                        | 496.64 -                           | 496.64                       | -                                  | 10/2024 -                          | 10/2024     |
| 313                             | 2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958                                              | 8/2020                        | 311.22 -                           | 311.22                       | 100.84                             | 10/2024 -                          | 10/2024     |
| 314                             | UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920  | 3/2021                        | 218.57 -                           | 218.57                       | 79.94                              | 09/2024 -                          | 09/2024     |
| 315                             | WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941 | 1/2023                        | 350.69 -                           | 350.69                       | -                                  | 01/2025 -                          | 01/2025     |
| 316                             | CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962 | 3/2022                        | 179.19 -                           | 179.19                       | 75.37                              | 12/2024 -                          | 12/2024     |
| 317                             | NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952                           | 3/2022                        | 285.50 -                           | 285.50                       | 85.84                              | 08/2025 -                          | 08/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 318                             | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011  | 12/2021                       | 516.96 -                           | 516.96                       | -                                  | 06/2024 -                          | 06/2024     |
| 319                             | MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933 | 12/2021                       | 480.10 -                           | 480.10                       | 443.87                             | 12/2024 -                          | 12/2024     |
| 320                             | IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121  | 1/2022                        | 509.65 -                           | 509.65                       | 109.01                             | 09/2025 -                          | 09/2025     |
| 321                             | CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840 | 3/2022                        | 535.03 -                           | 535.03                       | -                                  | 04/2025 -                          | 04/2025     |
| 322                             | STRENGTHING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909 | 11/2021                       | 157.72 -                           | 157.72                       | 55.38                              | 06/2024 -                          | 06/2024     |
| 323                             | REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902 | 12/2022                       | 213.32 -                           | 213.32                       | 20.00                              | 09/2024 -                          | 09/2024     |
| 324                             | DEVELOPMENT/WIDENING OF TALEGAON - CHAKAN - SHIKRAPUR - NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886 | 10/2022                       | 304.68 -                           | 304.68                       | 97.09                              | 08/2024 -                          | 08/2024     |
| 325                             | CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865  | 12/2021                       | 324.09 -                           | 324.09                       | 66.70                              | 05/2025 05/2025                    | 05/2025     |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                               |                                    |                              |                                    |                                    |             |
| 326                             | UKHRUL TOLOI TADUBI PKG-2 - [N24002131                                                                            | 3/2023                        | 578.98 -                           | 578.98                       | -                                  | 02/2026 -                          | 02/2026     |
| 327                             | 4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132                            | 3/2023                        | 2,026.05 -                         | 2,026.05                     | -                                  | 03/2027 -                          | 03/2027     |
| 328                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970 | 3/2023                        | 860.37 -                           | 860.37                       | 235.45                             | 08/2025 -                          | 08/2025     |
| 329                             | IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914           | 5/2023                        | 195.95 -                           | 195.95                       | -                                  | 11/2024 -                          | 11/2024     |
| 330                             | 2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026  | 3/2023                        | 643.42 -                           | 643.42                       | 64.03                              | 12/2025 -                          | 12/2025     |
| 331                             | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974  | 9/2021                        | 315.56 -                           | 315.56                       | 33.31                              | 01/2025 -                          | 01/2025     |
| 332                             | CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475 | 3/2022                        | 605.36 -                           | 605.36                       | 172.28                             | 12/2024 -                          | 12/2024     |
| 333                             | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832                                                             | 1/2023                        | 458.59 -                           | 458.59                       | 110.19                             | 05/2025 -                          | 05/2025     |
| 334                             | JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833                                                            | 7/2022                        | 198.28 -                           | 198.28                       | 42.85                              | 03/2025 -                          | 03/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 335                             | CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256 | 8/2020                        | 6,808.69 -                         | 6,808.69                     | 3,013.84                           | 09/2026 -                          | 09/2026     |
| 336                             | 2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542                                                                     | 2/2022                        | 456.88 -                           | 456.88                       | 90.15                              | 01/2025 -                          | 01/2025     |
| 337                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976 | 12/2022                       | 430.24 -                           | 430.24                       | 23.38                              | 02/2026 -                          | 02/2026     |
| 338                             | BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022                                                                       | 3/2023                        | 1,000.27 -                         | 1,000.27                     | 192.38                             | 06/2026 -                          | 06/2026     |
| 339                             | BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023                                                                      | 3/2023                        | 1,264.90 -                         | 1,264.90                     | 245.59                             | 06/2026 -                          | 06/2026     |
| 340                             | SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127                                                                 | 2/2023                        | 1,256.90 -                         | 1,256.90                     | -                                  | 07/2026 -                          | 07/2026     |
| 341                             | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973  | 3/2023                        | 562.05 -                           | 562.05                       | 117.62                             | 02/2026 -                          | 02/2026     |
| 342                             | BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021                                                                       | 3/2023                        | 1,457.59 -                         | 1,457.59                     | 209.21                             | 12/2026 -                          | 12/2026     |
| 343                             | 4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326                                                        | 11/2020                       | 4,997.04 -                         | 4,997.04                     | 1,924.72                           | 09/2028 -                          | 09/2028     |
| 344                             | 2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025 | 1/2023                        | 356.65 -                           | 356.65                       | 103.86                             | 12/2025 -                          | 12/2025     |
| 345                             | PEREN-DIMAPUR PKG-3 - [N24001912                                                                                  | 2/2021                        | 177.77 -                           | 199.02                       | 7.98                               | 06/2025 -                          | 06/2025     |
| 346                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977 | 12/2022                       | 442.54 -                           | 442.54                       | 7.11                               | 02/2026 -                          | 02/2026     |
| 347                             | FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129                 | 2/2023                        | 574.26 -                           | 574.26                       | -                                  | 08/2026 -                          | 08/2026     |
| 348                             | AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540                                                                 | 3/2022                        | 152.11 -                           | 152.11                       | 35.66                              | 02/2025 -                          | 02/2025     |
| 349                             | FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543                                                                   | 7/2022                        | 245.34 -                           | 245.34                       | 37.06                              | 01/2025 -                          | 01/2025     |
| 350                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978  | 12/2022                       | 497.18 -                           | 497.18                       | 31.67                              | 02/2026 -                          | 02/2026     |
| 351                             | SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128                                                                 | 3/2023                        | 1,716.21 -                         | 1,716.21                     | -                                  | 08/2026 -                          | 08/2026     |
| 352                             | FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544                                                                | 3/2022                        | 909.02 -                           | 909.02                       | 342.08                             | 01/2025 -                          | 01/2025     |
| 353                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969  | 3/2023                        | 904.04 -                           | 904.04                       | 252.66                             | 08/2025 -                          | 08/2025     |
| 354                             | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972  | 3/2023                        | 609.16 -                           | 609.16                       | 129.87                             | 04/2026 -                          | 04/2026     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 355                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971 | 3/2023                        | 890.33 -                           | 890.33                       | 284.37                             | 08/2025 -                          | 08/2025     |
| 356                             | LMPHAL TO JIRIBAM PKG-7 - [N24002028                                                                              | 1/2023                        | 760.16 -                           | 760.16                       | 51.71                              | 12/2025 -                          | 12/2025     |
| 357                             | DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024                                                          | 1/2023                        | 516.88 -                           | 516.88                       | 99.57                              | 11/2025 -                          | 11/2025     |
| 358                             | TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130                                                                         | 12/2023                       | 846.82 -                           | 846.82                       | -                                  | 03/2026 -                          | 03/2026     |
|                                 | <u>National Highways Authority Of India</u>                                                                       |                               |                                    |                              |                                    |                                    |             |
| 359                             | 6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432 | 12/2021                       | 300.00 -                           | 300.00                       | 294.62                             | 08/2024 08/2024                    | 08/2024     |
| 360                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122 | 2/2024                        | 813.66 -                           | 813.66                       | 11.72                              | 02/2026 -                          | 02/2026     |
| 361                             | 4L OF CHANDESARA TO KHEDEKAHJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759    | 1/2020                        | 909.84 -                           | 909.84                       | 383.81                             | 06/2024 -                          | 06/2024     |
| 362                             | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061 | 8/2022                        | 2,474.47 -                         | 2,675.93                     | 578.62                             | 06/2025 -                          | 06/2025     |
| 363                             | 6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092 | 3/2021                        | 1,801.37 -                         | 1,801.37                     | 653.74                             | 10/2025 -                          | 10/2025     |
| 364                             | 4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823 | 1/2022                        | 1,852.12 -                         | 1,787.00                     | 471.80                             | 01/2025 01/2023                    | 01/2025     |
| 365                             | DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017 | 3/2022                        | 1,307.16 -                         | 1,307.16                     | 65.25                              | 10/2025 -                          | 10/2025     |
| 366                             | CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981  | 7/2022                        | 1,398.84 -                         | 1,398.84                     | 58.68                              | 10/2025 -                          | 10/2025     |
| 367                             | 4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990                               | 6/2022                        | 524.54 -                           | 683.26                       | 74.74                              | 05/2025 05/2025                    | 05/2025     |
| 368                             | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656 | 6/2021                        | 2,595.00 -                         | 3,994.60                     | 2,916.74                           | 03/2025 -                          | 03/2025     |
| 369                             | 4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811                 | 4/2021                        | 583.93 -                           | 653.67                       | 126.12                             | 06/2024 -                          | 06/2024     |
| 370                             | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820                     | 2/2021                        | 1,484.83 -                         | 1,768.00                     | 824.83                             | 12/2024 -                          | 12/2024     |
| 371                             | 4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851 | 1/2022                        | 1,738.20 -                         | 1,738.20                     | 702.75                             | 03/2025 -                          | 03/2025     |
| 372                             | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054                    | 10/2022                       | 1,390.77 1,391.00                  | 1,600.00                     | 130.88                             | 11/2025 -                          | 11/2025     |
| 373                             | CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038 | 11/2022                       | 1,691.45 1,998.00                  | 1,998.00                     | 590.37                             | 08/2025 -                          | 08/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 374                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846 | 2/2023                        | 1,200.42 -                         | 1,200.42                     | 57.34                              | 10/2025 -                          | 10/2025     |
| 375                             | FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111                 | 2/2019                        | 825.94 -                           | 1,116.13                     | 51.76                              | 12/2025 12/2025                    | 12/2025     |
| 376                             | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835                 | 5/2023                        | 986.00 -                           | 986.00                       | 320.65                             | 05/2025 -                          | 05/2025     |
| 377                             | 4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812  | 3/2021                        | 1,002.11 -                         | 1,361.79                     | 159.19                             | 05/2024 -                          | 05/2024     |
| 378                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [ - [N24002124 | 2/2024                        | 747.29 -                           | 747.29                       | 42.83                              | 02/2026 -                          | 02/2026     |
| 379                             | REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052 | 2/2022                        | 1,146.19 -                         | 1,146.19                     | 841.69                             | 04/2025 -                          | 04/2025     |
| 380                             | COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103 | 9/2022                        | 166.52 -                           | 166.52                       | 43.74                              | 01/2025 -                          | 01/2025     |
| 381                             | 4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967                 | 11/2018                       | 521.21 -                           | 521.21                       | 52.23                              | 10/2025 -                          | 10/2025     |
| 382                             | FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795       | 10/2022                       | 490.40 -                           | 289.00                       | 191.13                             | 07/2024 -                          | 07/2024     |
| 383                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089 | 10/2022                       | 617.87 -                           | 617.87                       | 21.73                              | 06/2025 -                          | 06/2025     |
| 384                             | 6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548 | 3/2022                        | 457.72 -                           | 457.72                       | 216.55                             | 06/2024 -                          | 06/2024     |
| 385                             | CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086 | 10/2022                       | 1,706.47 -                         | 1,706.47                     | 571.79                             | 07/2025 -                          | 07/2025     |
| 386                             | 6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703  | 2/2022                        | 786.81 787.00                      | 787.00                       | -                                  | 05/2025 -                          | 05/2025     |
| 387                             | 2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059 | 9/2022                        | 1,183.60 -                         | 1,183.60                     | 71.42                              | 06/2026 -                          | 06/2026     |
| 388                             | 4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084                      | 3/2022                        | 1,076.97 -                         | 1,076.97                     | 267.12                             | 02/2025 -                          | 02/2025     |
| 389                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733 | 3/2022                        | 1,602.48 -                         | 1,602.48                     | 300.41                             | 08/2024 -                          | 08/2024     |
| 390                             | CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926  | 3/2023                        | 939.86 -                           | 939.86                       | 177.75                             | 06/2025 -                          | 06/2025     |
| 391                             | 6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631                                                        | 3/2021                        | 1,525.31 -                         | 1,525.31                     | 245.00                             | 10/2024 -                          | 10/2024     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 392                             | 4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621  | 7/2021                        | 614.48 -                           | 614.48                       | 121.18                             | 08/2024<br>08/2024                 | 08/2024     |
| 393                             | 2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559 | 9/2021                        | 672.35 -                           | 672.35                       | 345.31                             | 06/2024 -                          | 06/2024     |
| 394                             | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771 | 6/2020                        | 1,479.22 -                         | 1,479.22                     | 1,491.26                           | 12/2024 -                          | 12/2024     |
| 395                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109 | 3/2023                        | 1,301.37 -                         | 1,301.37                     | -                                  | 05/2026 -                          | 05/2026     |
| 396                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110 | 3/2023                        | 1,207.40 -                         | 1,207.40                     | -                                  | 05/2026 -                          | 05/2026     |
| 397                             | 4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100 | 10/2021                       | 1,003.38 -                         | 1,003.38                     | 199.03                             | 06/2025 -                          | 06/2025     |
| 398                             | 4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071                                     | 3/2023                        | 998.27 -                           | 998.27                       | 58.53                              | 06/2026 -                          | 06/2026     |
| 399                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736  | 1/2022                        | 1,159.96 -                         | 1,159.96                     | 493.94                             | 08/2024 -                          | 08/2024     |
| 400                             | BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677 | 11/2022                       | 226.76 -                           | 226.76                       | 14.68                              | 05/2024<br>05/2024                 | 05/2024     |
| 401                             | IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072 | 7/2022                        | 150.21 -                           | 150.21                       | 7.11                               | 10/2025 -                          | 10/2025     |
| 402                             | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105 | 8/2023                        | 1,378.36 -                         | 739.00                       | 11.58                              | 06/2026 -                          | 06/2026     |
| 403                             | CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648 | 8/2022                        | 2,429.52 -                         | 2,429.52                     | 406.39                             | 01/2026 -                          | 01/2026     |
| 404                             | DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641 | 3/2021                        | 1,641.75 -                         | 1,641.75                     | 164.43                             | 10/2024 -                          | 10/2024     |
| 405                             | STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097  | 2/2023                        | 526.45 -                           | 526.45                       | 78.65                              | 09/2025 -                          | 09/2025     |
| 406                             | 6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852 | 10/2021                       | 957.62 -                           | 957.62                       | 571.82                             | 02/2025 -                          | 02/2025     |
| 407                             | ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991   | 5/2022                        | 314.31 -                           | 314.31                       | 121.75                             | 09/2024 -                          | 09/2024     |
| 408                             | CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069 | 7/2022                        | 209.29 -                           | 209.29                       | 86.10                              | 12/2024 -                          | 12/2024     |
| 409                             | INDORE - HARDI (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766                           | 1/2022                        | 1,011.29 -                         | 1,011.29                     | 121.99                             | 10/2024 -                          | 10/2024     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 410                             | 4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]                      | 2/2022                        | 190.60 -                           | 163.00                       | 103.48                             | 06/2024 -                          | 06/2024     |
| 411                             | FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989] | 3/2023                        | 830.28 -                           | 830.28                       | 348.55                             | 05/2025 -                          | 05/2025     |
| 412                             | 4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761]                       | 2/2023                        | 520.28 -                           | 520.28                       | 309.38                             | 02/2025 -                          | 02/2025     |
| 413                             | CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104] | 1/2023                        | 1,754.00 -                         | 1,754.00                     | 180.55                             | 06/2026 -                          | 06/2026     |
| 414                             | IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082]           | 2/2022                        | 541.58 -                           | 541.58                       | 20.82                              | 09/2024 -                          | 09/2024     |
| 415                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]  | 3/2022                        | 1,428.19 -                         | 1,428.19                     | 368.73                             | 08/2024 -                          | 08/2024     |
| 416                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087] | 10/2022                       | 1,493.14 -                         | 1,493.14                     | 0.76                               | 10/2025 -                          | 10/2025     |
| 417                             | 6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546]                            | 1/2023                        | 1,025.20 -                         | 1,025.20                     | 619.09                             | 01/2025 -                          | 01/2025     |
| 418                             | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692] | 1/2022                        | 467.99 -                           | 468.00                       | 18.83                              | 09/2024 -                          | 09/2024     |
| 419                             | 4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]            | 7/2021                        | 1,692.05 -                         | 1,692.05                     | 942.14                             | 09/2024 -                          | 09/2024     |
| 420                             | SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]    | 1/2022                        | 953.79 -                           | 953.79                       | 384.66                             | 10/2024 -                          | 10/2024     |
| 421                             | CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853] | 10/2021                       | 772.05 -                           | 772.05                       | 530.57                             | 09/2024 -                          | 09/2024     |
| 422                             | WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085] | 11/2023                       | 1,470.93 -                         | 1,470.93                     | 69.56                              | 03/2025 -                          | 03/2025     |
| 423                             | 4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113] | 3/2023                        | 1,141.78 -                         | 1,141.78                     | 60.29                              | 08/2025 -                          | 08/2025     |
| 424                             | PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064]  | 12/2022                       | 381.80 -                           | 381.80                       | -                                  | 12/2025 -                          | 12/2025     |
| 425                             | WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074] | 8/2022                        | 1,231.74 -                         | 1,231.74                     | 65.04                              | 06/2025 -                          | 06/2025     |
| 426                             | 2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921] | 8/2021                        | 581.65 -                           | 581.65                       | 96.30                              | 09/2025 -                          | 09/2025     |
| 427                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734] | 3/2022                        | 1,335.45 -                         | 1,335.45                     | 306.00                             | 08/2024 -                          | 08/2024     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 428                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102  | 1/2020                        | 2,165.23 -                         | 2,165.23                     | 94.12                              | 04/2026 -                          | 04/2026     |
| 429                             | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547  | 3/2022                        | 1,909.98 -                         | 1,909.98                     | 380.63                             | 01/2026 -                          | 01/2026     |
| 430                             | 4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630  | 7/2021                        | 1,501.02 -                         | 1,501.02                     | 247.00                             | 02/2025 -                          | 02/2025     |
| 431                             | 6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640  | 3/2021                        | 1,229.38 -                         | 1,229.38                     | 632.90                             | 11/2024 -                          | 11/2024     |
| 432                             | 4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ( - [N24001495  | 11/2022                       | 930.00 -                           | 930.00                       | 507.13                             | 11/2024 -                          | 11/2024     |
| 433                             | KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482    | 8/2022                        | 772.11 -                           | 772.11                       | 424.49                             | 10/2024 -                          | 10/2024     |
| 434                             | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675  | 11/2022                       | 1,732.73 -                         | 1,732.73                     | 540.34                             | 05/2025 -                          | 05/2025     |
| 435                             | REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808 | 3/2021                        | 1,322.95 -                         | 1,442.47                     | 656.54                             | 12/2024 12/2024                    | 12/2024     |
| 436                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551  | 10/2021                       | 3,044.02 -                         | 3,299.14                     | 2,360.26                           | 09/2024 -                          | 09/2024     |
| 437                             | UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526  | 8/2021                        | 1,377.79 -                         | 1,377.79                     | 679.10                             | 10/2024 10/2024                    | 10/2024     |
| 438                             | FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095  | 12/2021                       | 2,555.50 -                         | 2,555.50                     | 653.92                             | 03/2025 -                          | 03/2025     |
| 439                             | 6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818                    | 2/2021                        | 818.73 -                           | 1,105.00                     | 240.02                             | 01/2025 -                          | 01/2025     |
| 440                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848  | 2/2023                        | 909.02 -                           | 909.02                       | 59.96                              | 10/2025 -                          | 10/2025     |
| 441                             | CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048  | 7/2022                        | 2,414.67 2,898.00                  | 2,898.00                     | 933.49                             | 06/2025 -                          | 06/2025     |
| 442                             | 4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044                                        | 6/2023                        | 629.16 -                           | 629.16                       | 76.00                              | 06/2025 -                          | 06/2025     |
| 443                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626  | 2/2022                        | 972.06 -                           | 972.06                       | 8.38                               | 01/2025 -                          | 01/2025     |
| 444                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625  | 1/2022                        | 1,227.57 -                         | 1,227.57                     | 4.98                               | 01/2025 -                          | 01/2025     |
| 445                             | 4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066   | 2/2022                        | 1,494.31 -                         | 1,494.31                     | 38.28                              | 07/2025 -                          | 07/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 446                             | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658 | 1/2021                        | 4,265.42 -                         | 4,708.42                     | 3,171.31                           | 07/2024 -                          | 07/2024     |
| 447                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078  | 12/2023                       | 711.00 -                           | 711.00                       | 35.60                              | 12/2025 -                          | 12/2025     |
| 448                             | CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039 | 2/2023                        | 1,088.64 1,178.00                  | 1,178.00                     | 257.03                             | 10/2025 -                          | 10/2025     |
| 449                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125  | 2/2024                        | 976.40 -                           | 976.40                       | 55.64                              | 02/2026 -                          | 02/2026     |
| 450                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843  | 12/2022                       | 992.89 -                           | 992.89                       | 28.78                              | 11/2025 -                          | 11/2025     |
| 451                             | KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745 | 12/2021                       | 1,972.10 -                         | 1,936.00                     | 415.21                             | 07/2025 07/2025                    | 07/2025     |
| 452                             | 4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982 | 3/2023                        | 827.39 -                           | 827.39                       | 185.65                             | 10/2025 -                          | 10/2025     |
| 453                             | 4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980 | 10/2022                       | 907.76 -                           | 907.76                       | 214.67                             | 07/2025 -                          | 07/2025     |
| 454                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123 | 2/2024                        | 1,292.65 -                         | 1,292.65                     | 27.33                              | 02/2026 -                          | 02/2026     |
| 455                             | SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ( - [N24001653 | 11/2021                       | 3,565.82 -                         | 3,064.11                     | 1,817.56                           | 04/2025 -                          | 04/2025     |
| 456                             | BAKHTIYARPUR RAJALI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708                                       | 9/2020                        | 2,156.22 -                         | 2,156.22                     | 2,134.67                           | 06/2024 -                          | 06/2024     |
| 457                             | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819        | 3/2021                        | 1,102.63 -                         | 1,303.00                     | 626.36                             | 01/2025 -                          | 01/2025     |
| 458                             | 6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988 | 2/2021                        | 591.99 703.00                      | 703.00                       | 128.44                             | 10/2025 -                          | 10/2025     |
| 459                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844   | 12/2022                       | 1,058.90 -                         | 1,058.90                     | 55.89                              | 10/2025 -                          | 10/2025     |
| 460                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821 | 11/2020                       | 1,137.74 -                         | 1,289.00                     | 760.64                             | 10/2024 -                          | 10/2024     |
| 461                             | REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050 | 2/2022                        | 696.65 698.00                      | 698.46                       | 269.44                             | 09/2025 -                          | 09/2025     |
| 462                             | BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056 | 6/2020                        | 964.64 -                           | 964.64                       | 362.33                             | 06/2025 -                          | 06/2025     |
| 463                             | 6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731                     | 12/2021                       | 2,470.64 -                         | 2,335.00                     | 407.81                             | 05/2025 05/2025                    | 05/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 464                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822 | 12/2020                       | 1,075.27 -                         | 1,307.00                     | 657.86                             | 10/2024 -                          | 10/2024     |
| 465                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728 | 12/2021                       | 1,138.81 -                         | 1,138.81                     | 194.80                             | 07/2025 -                          | 07/2025     |
| 466                             | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659 | 2/2021                        | 3,375.31 -                         | 3,790.17                     | 2,082.51                           | 07/2024 -                          | 07/2024     |
| 467                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094 | 9/2022                        | 1,212.26 -                         | 1,212.26                     | 182.10                             | 11/2025 -                          | 11/2025     |
| 468                             | 4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065       | 2/2022                        | 1,390.92 -                         | 1,390.92                     | 35.12                              | 03/2025 -                          | 03/2025     |
| 469                             | 4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984 | 3/2023                        | 887.28 -                           | 887.28                       | 49.18                              | 10/2025 -                          | 10/2025     |
| 470                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985 | 3/2021                        | 1,942.94<br>2,171.00               | 2,171.00                     | 744.60                             | 06/2025 -                          | 06/2025     |
| 471                             | 6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076 | 3/2021                        | 2,029.17<br>2,029.00               | 2,029.00                     | 84.23                              | 10/2025<br>10/2025                 | 10/2025     |
| 472                             | INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070                                                   | 1/2022                        | 1,162.80 -                         | 1,162.80                     | 420.31                             | 01/2025 -                          | 01/2025     |
| 473                             | 6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD - [N24002091 | 6/2021                        | 906.51 -                           | 906.51                       | 134.05                             | 09/2025<br>09/2025                 | 09/2025     |
| 474                             | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655 | 6/2021                        | 3,606.00 -                         | 3,923.82                     | 2,951.34                           | 02/2025 -                          | 02/2025     |
| 475                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847 | 1/2023                        | 956.14 -                           | 956.14                       | 19.12                              | 11/2025 -                          | 11/2025     |
| 476                             | DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993  | 12/2022                       | 1,589.00 -                         | 1,589.00                     | 319.50                             | 10/2025 -                          | 10/2025     |
| 477                             | 4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730        | 12/2021                       | 1,384.79 -                         | 1,384.79                     | 604.81                             | 01/2025 -                          | 01/2025     |
| 478                             | CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077  | 9/2022                        | 1,000.63 -                         | 1,000.63                     | 94.24                              | 12/2025 -                          | 12/2025     |
| 479                             | CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 - [N24002043 | 3/2022                        | 927.22 -                           | 927.22                       | 341.13                             | 06/2025 -                          | 06/2025     |
| 480                             | 6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098 | 3/2022                        | 1,641.66 -                         | 1,641.66                     | 35.00                              | 10/2025 -                          | 10/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 481                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080   | 12/2023                       | 762.75 -                           | 762.75                       | 38.10                              | 12/2025 -                          | 12/2025     |
| 482                             | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698    | 8/2022                        | 1,198.02 -                         | 1,198.02                     | -                                  | 08/2024 -                          | 08/2024     |
| 483                             | FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854 | 6/2023                        | 1,214.93 -                         | 1,324.95                     | 565.44                             | 06/2025 -                          | 06/2025     |
| 484                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845  | 2/2023                        | 1,253.24 -                         | 1,253.24                     | 70.44                              | 10/2025 -                          | 10/2025     |
| 485                             | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796           | 3/2022                        | 1,013.33 -                         | 1,111.33                     | 326.80                             | 10/2024 10/2024                    | 10/2024     |
| 486                             | 4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697                         | 2/2023                        | 1,358.00 -                         | 1,358.00                     | 43.27                              | 02/2025 -                          | 02/2025     |
| 487                             | CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042 | 11/2022                       | 1,322.13 -                         | 1,322.13                     | 38.50                              | 12/2025 -                          | 12/2025     |
| 488                             | CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968 | 4/2022                        | 1,260.74 -                         | 1,260.74                     | 318.47                             | 05/2025 -                          | 05/2025     |
| 489                             | CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051 | 7/2022                        | 739.39 -                           | 739.39                       | 230.82                             | 10/2025 -                          | 10/2025     |
| 490                             | FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055 | 3/2023                        | 1,444.94 -                         | 1,444.94                     | -                                  | 12/2025 -                          | 12/2025     |
| 491                             | FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053        | 4/2022                        | 1,232.00 1,343.00                  | 1,400.00                     | 257.87                             | 09/2025 -                          | 09/2025     |
| 492                             | 4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986                 | 10/2023                       | 1,047.32 -                         | 1,047.32                     | 188.88                             | 04/2025 -                          | 04/2025     |
| 493                             | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785  | 3/2022                        | 1,373.06 -                         | 1,373.06                     | 379.94                             | 06/2025 -                          | 06/2025     |
| 494                             | FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057 | 12/2022                       | 1,443.77 -                         | 1,443.77                     | -                                  | 05/2025 -                          | 05/2025     |
| 495                             | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA - - [N24001983 | 10/2022                       | 972.63 -                           | 1,055.23                     | 179.90                             | 08/2025 -                          | 08/2025     |
| 496                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126 | 2/2024                        | 1,103.89 -                         | 1,103.89                     | 54.54                              | 02/2026 -                          | 02/2026     |
| 497                             | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834                 | 5/2023                        | 839.00 -                           | 839.00                       | 305.41                             | 05/2025 -                          | 05/2025     |
| 498                             | PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049  | 3/2022                        | 1,703.48 2,278.00                  |                              | 651.98                             | 04/2026 -                          | 04/2026     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 499                             | FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083 | 3/2022                        | 2,146.86<br>2,413.00               | 2,413.00                     | 651.97                             | 07/2025<br>-                       | 07/2025     |
| 500                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842  | 12/2022                       | 750.81<br>-                        | 750.81                       | 31.56                              | 11/2025<br>-                       | 11/2025     |
| 501                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079   | 12/2023                       | 742.25<br>-                        | 742.25                       | 37.10                              | 12/2025<br>-                       | 12/2025     |
| 502                             | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033 | 7/2022                        | 909.47<br>-                        | 909.47                       | 97.03                              | 12/2025<br>-                       | 12/2025     |
| 503                             | 6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075 | 12/2020                       | 757.13<br>757.00                   | 757.00                       | 246.51                             | 08/2025<br>08/2025                 | 08/2025     |
| 504                             | UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034 | 12/2021                       | 1,181.34<br>1,181.00               | 1,181.34                     | 275.67                             | 03/2025<br>-                       | 03/2025     |
| 505                             | DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060 | 3/2023                        | 1,107.00<br>-                      | 1,107.00                     | 32.24                              | 11/2025<br>-                       | 11/2025     |
| 506                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108 | 3/2023                        | 1,618.96<br>-                      | 1,618.96                     | -                                  | 05/2026<br>-                       | 05/2026     |
| 507                             | 4LBERKHEDI TO GODPEHRA NH-44 - [N24001614                                                                         | 2/2022                        | 524.84<br>-                        | 524.84                       | 2,123.91                           | 11/2024<br>-                       | 11/2024     |
| 508                             | 4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753  | 2/2022                        | 570.98<br>-                        | 578.02                       | 278.19                             | 06/2024<br>06/2024                 | 06/2024     |
| 509                             | SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651 | 9/2021                        | 2,878.97<br>-                      | 2,878.97                     | 46.57                              | 09/2024<br>03/2026                 | 09/2024     |
| 510                             | CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA - RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636 | 5/2021                        | 1,368.91<br>-                      | 1,368.91                     | 163.58                             | 12/2024<br>12/2024                 | 12/2024     |
| 511                             | KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483 | 2/2022                        | 637.11<br>-                        | 637.11                       | 309.27                             | 09/2024<br>-                       | 09/2024     |
| 512                             | 4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557                 | 3/2022                        | 1,636.15<br>-                      | 1,636.15                     | 562.13                             | 11/2024<br>-                       | 11/2024     |
| 513                             | DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593 | 11/2021                       | 1,368.19<br>-                      | 1,368.19                     | 734.62                             | 09/2024<br>-                       | 09/2024     |
| 514                             | 4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628                                   | 11/2021                       | 2,155.95<br>-                      | 2,155.95                     | 1,026.00                           | 02/2025<br>-                       | 02/2025     |
| 515                             | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676 | 12/2022                       | 2,718.46<br>-                      | 2,718.46                     | 159.70                             | 06/2025<br>-                       | 06/2025     |
| 516                             | DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637   | 3/2021                        | 1,754.84<br>-                      | 1,754.84                     | 923.06                             | 01/2025<br>-                       | 01/2025     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 517                             | 4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643              | 12/2020                       | 857.91 -                           | 857.91                       | 105.75                             | 06/2024 -                          | 06/2024     |
| 518                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552  | 10/2021                       | 2,714.95 -                         | 3,198.57                     | 2,484.16                           | 09/2024 -                          | 09/2024     |
| 519                             | 6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556        | 12/2021                       | 521.53 -                           | 521.53                       | 193.05                             | 07/2024 -                          | 07/2024     |
| 520                             | 4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815   | 12/2022                       | 1,699.00 -                         | 1,699.00                     | 64.39                              | 11/2024 -                          | 11/2024     |
| 521                             | 6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555 | 3/2022                        | 955.49 -                           | 955.49                       | 138.71                             | 01/2025 -                          | 01/2025     |
| 522                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727 | 3/2022                        | 762.62 -                           | 762.62                       | 275.02                             | 02/2025 -                          | 02/2025     |
| 523                             | CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062 | 3/2023                        | 3,012.27 -                         | 3,012.27                     | -                                  | 09/2027 -                          | 09/2027     |
| 524                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088 | 10/2022                       | 1,493.50 -                         | 1,493.50                     | 408.73                             | 08/2025 -                          | 08/2025     |
| 525                             | WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035 | 9/2023                        | 2,070.44 -                         | 2,070.44                     | 74.79                              | 09/2025 -                          | 09/2025     |
| 526                             | CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107 | 3/2023                        | 1,382.00 -                         | 1,382.00                     | -                                  | 05/2026 -                          | 05/2026     |
| 527                             | CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619 | 8/2022                        | 200.05 200.00                      | 208.92                       | 67.57                              | 06/2024 -                          | 06/2024     |
| 528                             | 6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629 | 4/2022                        | 796.65 -                           | 796.65                       | 189.18                             | 11/2024 -                          | 11/2024     |
| 529                             | 4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114 | 2/2022                        | 1,097.59 -                         | 1,097.59                     | 314.95                             | 04/2025 -                          | 04/2025     |
| 530                             | ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765 | 8/2022                        | 207.77 -                           | 207.77                       | 36.27                              | 07/2024 -                          | 07/2024     |
| 531                             | CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045     | 6/2022                        | 1,828.00 -                         | 1,828.00                     | 318.96                             | 07/2025 -                          | 07/2025     |
| 532                             | 6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598         | 1/2022                        | 1,388.70 -                         | 1,388.70                     | 37.42                              | 04/2025 04/2025                    | 04/2025     |
| 533                             | ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594 | 2/2022                        | 534.73 -                           | 534.73                       | -                                  | 01/2025 -                          | 01/2025     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 534                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608    | 9/2021                        | 2,208.68 -                         | 2,208.68                     | 352.87                             | 07/2025 -                          | 07/2025     |
| 535                             | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041  | 4/2022                        | 1,491.71 -                         | 1,491.71                     | 527.84                             | 05/2025 -                          | 05/2025     |
| 536                             | BANGALORE/TN BORDER TO HOSKOTE - [N24001674                                                                        | 2/2023                        | 1,240.60 -                         | 1,240.60                     | 511.97                             | 02/2025 -                          | 02/2025     |
| 537                             | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036   | 4/2022                        | 1,843.59 -                         | 1,843.59                     | 716.12                             | 05/2025 -                          | 05/2025     |
| 538                             | 4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT) - [N24001726 | 1/2023                        | 391.26 -                           | 391.26                       | 14.12                              | 08/2024 -                          | 08/2024     |
| 539                             | 4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101  | 8/2021                        | 809.51 -                           | 809.51                       | 114.83                             | 06/2025 -                          | 06/2025     |
| 540                             | CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856   | 5/2023                        | 648.75 -                           | 648.75                       | 75.00                              | 08/2025 -                          | 08/2025     |
| 541                             | CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068   | 12/2022                       | 652.33 -                           | 652.33                       | 183.64                             | 03/2025 -                          | 03/2025     |
| 542                             | FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642  | 2/2021                        | 1,474.77 -                         | 1,474.77                     | 384.91                             | 08/2024 -                          | 08/2024     |
| 543                             | CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987  | 6/2023                        | 152.05 -                           | 152.05                       | 58.09                              | 12/2024 -                          | 12/2024     |
| 544                             | CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096  | 2/2023                        | 1,973.98 -                         | 1,973.98                     | 416.98                             | 01/2026 -                          | 01/2026     |
| 545                             | ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058             | 8/2022                        | 409.64 -                           | 409.64                       | 175.26                             | 06/2024 -                          | 06/2024     |
| 546                             | CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699   | 3/2022                        | 312.58 -                           | 312.58                       | 113.94                             | 12/2024 -                          | 12/2024     |
| 547                             | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106  | 8/2023                        | 993.77 -                           | 349.48                       | 57.50                              | 03/2025 -                          | 03/2025     |
| 548                             | CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090  | 3/2021                        | 646.27 -                           | 646.27                       | 38.85                              | 11/2024 -                          | 11/2024     |
| 549                             | 4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635  | 3/2022                        | 1,269.50 -                         | 1,269.50                     | 151.00                             | 02/2025 -                          | 02/2025     |
| 550                             | IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093  | 10/2022                       | 1,841.92 -                         | 1,841.92                     | 163.42                             | 09/2025 -                          | 09/2025     |
| 551                             | 6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679                           | 10/2022                       | 1,479.30 -                         | 1,479.30                     | 47.44                              | 04/2025 04/2025                    | 04/2025     |



## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 552                             | BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 ( - [N24001607  | 10/2022                       | 332.00 -                           | 332.00                       | 184.34                             | 05/2024 -                          | 05/2024     |
| 553                             | 4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638  | 11/2021                       | 646.42 -                           | 646.42                       | 481.67                             | 07/2024 07/2024                    | 07/2024     |
| 554                             | CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702   | 12/2021                       | 184.90 185.00                      | 185.00                       | 146.04                             | 09/2024 -                          | 09/2024     |
| 555                             | UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037  | 1/2023                        | 609.32 609.00                      | 609.00                       | 18.53                              | 12/2025 -                          | 12/2025     |
| 556                             | SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649  | 12/2021                       | 3,273.61 -                         | 3,273.61                     | 340.49                             | 02/2025 02/2025                    | 02/2025     |
| 557                             | 4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558            | 11/2021                       | 736.75 -                           | 736.75                       | 181.91                             | 08/2024 -                          | 08/2024     |
| 558                             | CONSTRUCTION OF 6 LANE DURGA RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046 | 6/2022                        | 1,958.94 1,959.00                  | 1,958.94                     | 585.16                             | 05/2025 -                          | 05/2025     |
| 559                             | 4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979  | 8/2022                        | 609.43 -                           | 609.43                       | 25.24                              | 09/2025 -                          | 09/2025     |
| 560                             | 4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627  | 7/2021                        | 1,912.17 -                         | 1,912.17                     | 32.75                              | 02/2025 02/2025                    | 02/2025     |
| 561                             | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773      | 5/2020                        | 1,467.44 -                         | 1,942.89                     | 888.96                             | 07/2024 -                          | 07/2024     |
| 562                             | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836           | 2/2021                        | 824.29 -                           | 924.00                       | 345.76                             | -                                  | 10/2024     |
| 563                             | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693  | 9/2021                        | 1,751.18 -                         | 1,757.27                     | 49.69                              | 10/2024 -                          | 10/2024     |
| 564                             | 4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553                                | 3/2022                        | 1,092.90 -                         | 1,092.90                     | 460.72                             | 02/2025 02/2025                    | 02/2025     |
| 565                             | 4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756                                        | 10/2020                       | 1,352.56 -                         | 1,352.56                     | 736.40                             | 10/2024 -                          | 10/2024     |
| 566                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507  | 11/2022                       | 1,124.00 -                         | 1,124.00                     | 299.43                             | 05/2024 -                          | 05/2024     |
| 567                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508      | 11/2022                       | 1,450.00 -                         | 1,450.00                     | 518.58                             | 10/2024 -                          | 10/2024     |
| 568                             | DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588  | 12/2021                       | 1,470.73 -                         | 1,470.73                     | 454.50                             | 01/2025 -                          | 01/2025     |
| 569                             | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748  | 3/2021                        | 2,200.93 -                         | 2,303.06                     | 2,303.06                           | 09/2024 -                          | 09/2024     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
| 570                             | 6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493]                           | 12/2022                       | 1,749.86 -                         | 1,749.86                     | 1,118.00                           | 12/2024 -                          | 12/2024     |
| 571                             | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]                                    | 3/2020                        | 2,193.23 -                         | 2,314.00                     | 1,762.34                           | 09/2024 -                          | 09/2024     |
| 572                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732] | 12/2021                       | 540.97 -                           | 540.97                       | 75.66                              | 10/2024 -                          | 10/2024     |
|                                 | Total                                                                                                              |                               | 3,46,917.69 -                      | 3,53,979.99                  | 1,02,549.05                        |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>STEEL</u>                                                                                                       |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Steel Authority Of India Limited (Sail)</u>                                                                     |                               |                                    |                              |                                    |                                    |             |
| 573                             | UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]                            | 2/2022                        | 207.74 -                           | 207.74                       | 179.72                             | 06/2024 -                          | 06/2024     |
| 574                             | REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]                                 | 9/2023                        | 513.82 -                           | 513.82                       | 46.03                              | 07/2025 -                          | 07/2025     |
| 575                             | INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125]  | 1/2022                        | 970.18 -                           | 970.18                       | 331.15                             | 05/2025 -                          | 05/2025     |
| 576                             | REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]                                         | 11/2023                       | 916.78 -                           | 916.78                       | 35.00                              | 12/2026 -                          | 12/2026     |
| 577                             | REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]                                           | 11/2023                       | 627.31 -                           | 627.31                       | 45.51                              | 11/2026 -                          | 11/2026     |
| 578                             | REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131] | 10/2023                       | 471.83 -                           | 471.83                       | 35.04                              | 06/2026 -                          | 06/2026     |
| 579                             | REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]                                     | 11/2023                       | 884.10 -                           | 884.10                       | 204.88                             | 10/2025 -                          | 10/2025     |
|                                 | Total                                                                                                              |                               | 4,591.76 -                         | 4,591.76                     | 877.33                             |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>TELECOMMUNICATIONS</u>                                                                                          |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Bharat Sanchar Nigam Limited</u>                                                                                |                               |                                    |                              |                                    |                                    |             |
| 580                             | PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]  | 6/2023                        | 24,544.55 -                        | 24,556.35                    | 1,897.24                           | 06/2025 -                          | 06/2025     |
| 581                             | OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]                                                         | 2/2024                        | 810.99 -                           | 810.99                       | -                                  | 08/2025 -                          | 08/2025     |
| 582                             | MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]  | 5/2023                        | 645.13 -                           | 645.13                       | 76.00                              | 08/2024 -                          | 08/2024     |
|                                 | Total                                                                                                              |                               | 26,000.67 -                        | 26,012.47                    | 1,973.24                           |                                    |             |
|                                 |                                                                                                                    |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>URBAN DEVELOPMENT</u>                                                                                           |                               |                                    |                              |                                    |                                    |             |
|                                 | <u>Bangalore Metro Rail Corporation Limited</u>                                                                    |                               |                                    |                              |                                    |                                    |             |
| 583                             | BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151]                                               | 6/2021                        | 14,788.10 -                        | 14,788.10                    | 2,424.04                           | 06/2026 -                          | 06/2026     |

## Details of On Schedule Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                               |                                    |                              |                                    | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |
| S.No                            | Project                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated |
| 1                               | 2                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           |
|                                 | <u>Central Public Works Department</u>                                                                            |                               |                                    |                              |                                    |                                    |             |
| 584                             | CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154 | 4/2022                        | 512.34 -                           | 512.34                       | -                                  | 11/2024 -                          | 11/2024     |
|                                 | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                                    |                               |                                    |                              |                                    |                                    |             |
| 585                             | PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157                                     | 10/2023                       | 910.18 -                           | 910.18                       | -                                  | 01/2027 -                          | 01/2027     |
|                                 | <u>Nagpur Metro Rail Corporation Ltd</u>                                                                          |                               |                                    |                              |                                    |                                    |             |
| 586                             | NAGPUR METRO RAIL PROJECT PHASE II - [N28000155                                                                   | 12/2022                       | 6,708.00 -                         | 6,708.00                     | 151.78                             | 12/2027 -                          | 12/2027     |
|                                 | <u>National Capital Region Transport Corp</u>                                                                     |                               |                                    |                              |                                    |                                    |             |
| 587                             | DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134                                                                 | 3/2019                        | 30,274.00 -                        | 30,274.00                    | 21,387.42                          | 06/2025 -                          | 06/2025     |
|                                 | Total                                                                                                             |                               | 53,192.62 -                        | 53,192.62                    | 23,963.24                          |                                    |             |
|                                 |                                                                                                                   |                               |                                    |                              |                                    |                                    |             |
|                                 | Grand Total                                                                                                       |                               | 9,34,212.71                        | 9,49,890.09                  | 2,08,143.37                        |                                    |             |

## Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

### Annexure -VI

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>ATOMIC ENERGY</u>                                                                                               |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Bhavini Limited</u>                                                                                             |                               |                                   |                             |                                    |                                    |             |                   |
| 1          | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)<br>- [020100044]                                                 | 09/2003                       | 3,492.00<br>-                     | 7,670.00                    | 6,517.22                           | 09/2010<br>-                       | 12/2024     | 119.64            |
|            | <u>Nuclear Power Corporation Of India Limited</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 2          | KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4<br>- [N02000010]                                                           | 10/2009                       | 11,459.00<br>-                    | 22,517.00                   | 21,479.00                          | 12/2015<br>-                       | 03/2024     | 96.50             |
| 3          | RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)<br>- [N02000027]                                                | 10/2009                       | 12,320.00<br>-                    | 22,924.00                   | 18,385.00                          | 12/2016<br>-                       | 12/2026     | 86.07             |
| 4          | KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4<br>- [N02000028]                                                     | 03/2013                       | 39,849.00<br>-                    | 68,893.00                   | 43,536.00                          | 11/2020<br>-                       | 11/2026     | 72.89             |
|            | Total                                                                                                              |                               | 67,120.00<br>-                    | 1,22,004.00                 | 89,917.22                          |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>CIVIL AVIATION</u>                                                                                              |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Airport Authority Of India Limited</u>                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 5          | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR<br>[N04000073]                          | 10/2013                       | 417.23<br>-                       | 707.73                      | 697.52                             | 09/2018<br>-                       | 06/2023     | 69.63             |
| 6          | UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075] | 08/2018                       | 951.28<br>-                       | 1,112.49                    | 1,093.00                           | 10/2021<br>-                       | 12/2023     | 16.95             |
| 7          | CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076] | 11/2016                       | 303.80<br>-                       | 374.98                      | 326.90                             | 04/2020<br>-                       | 04/2024     | 23.43             |
| 8          | CCS INTERNATIONAL AIRPORT , LUCKNOW<br>- [N04000077]                                                               | 06/2018                       | 1,383.00<br>-                     | 3,291.81                    | 2,092.82                           | 09/2021<br>-                       | 12/2024     | 138.02            |
| 9          | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT<br>- [N04000078]                             | 07/2018                       | 480.33<br>-                       | 640.00                      | 339.00                             | 09/2021<br>-                       | 10/2024     | 33.24             |
| 10         | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079] | 03/2017                       | 475.39<br>-                       | 520.00                      | 504.33                             | 04/2021<br>-                       | 12/2023     | 9.38              |
| 11         | AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA<br>- [N04000081]                                             | 01/2019                       | 389.71<br>-                       | 392.00                      | 391.78                             | 11/2021<br>-                       | 05/2023     | .59               |
| 12         | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI<br>[N04000083]                           | 12/2016                       | 1,142.00<br>-                     | 2,333.00                    | 1,091.52                           | 03/2021<br>-                       | 03/2025     | 104.29            |
| 13         | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN<br>- [N04000085]                | 07/2018                       | 456.86<br>-                       | 500.00                      | 484.85                             | 09/2020<br>-                       | 07/2024     | 9.44              |

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 14         | DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]                                                                     | 06/2019                       | 380.87 -                          | 452.93                      | 271.73                             | 03/2022 -                          | 07/2024     | 18.92             |
| 15         | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]                       | 02/2019                       | 645.63 -                          | 712.15                      | 657.33                             | 08/2022 -                          | 08/2024     | 10.30             |
| 16         | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]                                                              | 03/2021                       | 242.14 -                          | 358.00                      | 335.02                             | 12/2022 -                          | 06/2024     | 47.85             |
| 17         | EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096] | 06/2017                       | 255.68 -                          | 265.00                      | 262.47                             | 12/2020 -                          | 04/2024     | 3.65              |
| 18         | PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]  | 05/2023                       | 185.75 -                          | 232.52                      | 28.26                              | 11/2024 -                          | 11/2024     | 25.18             |
|            | Total                                                                                                              |                               | 7,709.67 -                        | 11,892.61                   | 8,576.53                           |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>COAL</u>                                                                                                        |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Bharat Coking Coal Limited</u>                                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 19         | MADHUBAND NLW WASHERY - [N06000126]                                                                                | 08/2010                       | 289.45 -                          | 302.00                      | 299.38                             | 05/2014 -                          | 11/2023     | 4.34              |
| 20         | PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]                                                                       | 10/2015                       | 243.00 -                          | 334.27                      | 111.51                             | 04/2018 -                          | 09/2024     | 37.56             |
| 21         | 2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]                                                                        | 12/2015                       | 304.13 -                          | 341.22                      | 281.17                             | 03/2017 -                          | 09/2024     | 12.20             |
|            | <u>Eastern Coal Fields Limited</u>                                                                                 |                               |                                   |                             |                                    |                                    |             |                   |
| 22         | HURA - C OC (3 MTY) - [N06000143]                                                                                  | 10/2015                       | 359.69 -                          | 859.41                      | 316.19                             | 03/2022 -                          | 03/2029     | 138.93            |
| 23         | RANIGANJ MASTER PLAN - [N06000163]                                                                                 | 08/2009                       | 2,661.73 -                        | 5,146.48                    | 741.28                             | 08/2019 -                          | 08/2024     | 93.35             |
|            | <u>Mahanadi Coal Fields Limited</u>                                                                                |                               |                                   |                             |                                    |                                    |             |                   |
| 24         | GOPALJI-KANIHA OCP - [N06000229]                                                                                   | 04/2022                       | 6,107.87 -                        | 8,416.19                    | 1,566.44                           | 03/2028 -                          | 03/2028     | 37.79             |
|            | <u>Neyveli Lignite Corporation</u>                                                                                 |                               |                                   |                             |                                    |                                    |             |                   |
| 25         | NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]                                                  | 07/2016                       | 17,237.00 -                       | 19,406.12                   | 17,105.55                          | 11/2021 -                          | 03/2025     | 12.58             |
|            | <u>Singareni Colliers Company Limited</u>                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 26         | RCE OF INDARAM OPENCAST PROJECT - [N06000211]                                                                      | 08/2017                       | 349.28 -                          | 424.81                      | 335.24                             | 03/2021 -                          | 03/2025     | 21.62             |
|            | Total                                                                                                              |                               | 27,552.15 -                       | 35,230.50                   | 20,756.76                          |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                              |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Cpwd Of Higher Education</u>                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
| 27         | CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]                                      | 01/2018                       | 223.37 -                          | 230.00                      | 141.16                             | 07/2020 -                          | 02/2024     | 2.97              |

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 28         | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]                                              | 03/2019                       | 424.93 -                          | 500.91                      | 464.38                             | 07/2022 -                          | 06/2024     | 17.88             |
| 29         | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]                                                | 01/2018                       | 676.00 -                          | 1,144.68                    | 54.75                              | 04/2023 -                          | 09/2024     | 69.33             |
| 30         | CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]          | 05/2019                       | 303.90 -                          | 390.40                      | 360.00                             | 08/2021 -                          | 09/2024     | 28.46             |
| 31         | ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]                                             | 09/2018                       | 392.51 -                          | 446.43                      | 285.47                             | 06/2022 -                          | 04/2024     | 13.74             |
|            | Total                                                                                                              |                               | 2,020.71 -                        | 2,712.42                    | 1,305.76                           |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>DPIIT</u>                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>licc For Dpiit</u>                                                                                              |                               |                                   |                             |                                    |                                    |             |                   |
| 32         | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]                                                       | 11/2017                       | 4,773.00 -                        | 5,401.00                    | 4,709.75                           | 12/2019 -                          | 06/2024     | 13.16             |
|            | Total                                                                                                              |                               | 4,773.00 -                        | 5,401.00                    | 4,709.75                           |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>FINANCE</u>                                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Cpwd For Finance</u>                                                                                            |                               |                                   |                             |                                    |                                    |             |                   |
| 33         | C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]   | 12/2015                       | 209.00 -                          | 262.00                      | 205.72                             | 10/2019 -                          | 10/2022     | 25.36             |
|            | Total                                                                                                              |                               | 209.00 -                          | 262.00                      | 205.72                             |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>HEALTH AND FAMILY WELFARE</u>                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Cpwd For Health</u>                                                                                             |                               |                                   |                             |                                    |                                    |             |                   |
| 34         | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]              | 10/2016                       | 209.84 -                          | 281.06                      | 248.29                             | 03/2020 -                          | 07/2024     | 33.94             |
| 35         | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112] | 09/2017                       | 150.29 -                          | 162.00                      | 88.39                              | 03/2020 -                          | 05/2024     | 7.79              |
| 36         | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127] | 12/2018                       | 260.00 -                          | 371.78                      | 46.24                              | 06/2021 -                          | 08/2026     | 42.99             |
| 37         | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]                                     | 03/2019                       | 1,404.00 -                        | 1,642.00                    | 1,340.12                           | 09/2023 -                          | 06/2024     | 16.95             |
|            | Total                                                                                                              |                               | 2,024.13 -                        | 2,456.84                    | 1,723.04                           |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>HOME AFFAIRS</u>                                                                                                |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Cpwd For Mha</u>                                                                                                |                               |                                   |                             |                                    |                                    |             |                   |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 38         | ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071      | 10/2013                       | 1,219.21 -                        | 2,091.53                    | 1,852.88                           | 10/2019 -                          | 06/2024     | 71.55             |
| 39         | NSG AT KOLKATA - [N28000104                                                                                       | 10/2014                       | 162.88 -                          | 210.83                      | 183.31                             | 04/2018 -                          | 12/2024     | 29.44             |
| 40         | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002                                 | 06/2019                       | 277.35 -                          | 290.33                      | 85.11                              | 07/2022 -                          | 05/2025     | 4.68              |
|            | Total                                                                                                             |                               | 1,659.44 -                        | 2,592.69                    | 2,121.30                           |                                    |             |                   |
|            |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>MINES</u>                                                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>National Aluminum Company Limited (Nalco)</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 41         | 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010                                                        | 12/2014                       | 4,103.00 5,055.00                 | 5,677.40                    | 2,999.82                           | 04/2021 -                          | 09/2025     | 38.37             |
| 42         | UTKAL D AND E COAL BLOCK - [N10000011                                                                             | 05/2016                       | 534.00 -                          | 1,021.97                    | 749.83                             | 01/2020 -                          | 03/2024     | 91.38             |
| 43         | CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012 | 12/2015                       | 355.00 -                          | 581.00                      | 108.93                             | 11/2020 -                          | 09/2025     | 63.66             |
| 44         | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017                                          | 09/2019                       | 225.79 -                          | 270.66                      | 5.00                               | 03/2023 -                          | 05/2024     | 19.87             |
|            | Total                                                                                                             |                               | 5,217.79 -                        | 7,551.03                    | 3,863.58                           |                                    |             |                   |
|            |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>PETROLEUM</u>                                                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Bharat Petroleum Corporation Limited</u>                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 45         | IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234                                                                      | 11/2012                       | 678.00 -                          | 1,732.00                    | 532.01                             | 02/2017 -                          | 10/2025     | 155.46            |
|            | <u>Chennai Petroleum Corporation Limited</u>                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
| 46         | CBR 9 MMTA PROJECT - [N16000434                                                                                   | 01/2021                       | 31,580.00 -                       | 36,354.00                   | 1,133.11                           | 06/2025 -                          | 06/2025     | 15.12             |
|            | <u>Gas Authority Of India Limited</u>                                                                             |                               |                                   |                             |                                    |                                    |             |                   |
| 47         | DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275                                                                     | 03/2017                       | 1,740.00 -                        | 2,433.15                    | 1,885.80                           | 12/2020 -                          | 03/2025     | 39.84             |
| 48         | KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285                                                | 06/2009                       | 2,915.00 2,915.00                 | 5,909.00                    | 3,876.60                           | 12/2012 -                          | 11/2024     | 102.71            |
| 49         | 60 KTA POLYPROPYLENE PROJECT - [N16000429                                                                         | 03/2019                       | 910.56 -                          | 1,299.02                    | 700.40                             | 04/2024 -                          | 03/2025     | 42.66             |
| 50         | SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430 | 05/2019                       | 8,797.00 -                        | 11,256.00                   | 4,022.27                           | 04/2025 -                          | 10/2025     | 27.95             |
|            | <u>Hindustan Petroleum Corporation Limited</u>                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
| 51         | VISAKH REFINERY MODERNISATION PROJECT - [N16000235                                                                | 07/2016                       | 20,928.00 -                       | 26,264.00                   | 25,798.72                          | 07/2020 -                          | 06/2024     | 25.50             |
|            | <u>Hpcl Rajasthan Refinery Limited(Jv)</u>                                                                        |                               |                                   |                             |                                    |                                    |             |                   |

| (May 2024) |                                                                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                          |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                                  | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                        | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 52         | RAJASTHAN REFINERY PROJECT<br>- [N16000513]                                                                              | 10/2017                       | 43,129.00<br>-                    | 72,937.00                   | 46,029.00                          | 10/2022<br>-                       | 03/2025     | 69.11             |
|            | <u>Indian Oil Corporation Limited</u>                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
| 53         | ENNORE THIRUVALLUR BENGALURU PUDUCHERRY<br>NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE<br>- [N16000253]                   | 05/2016                       | 4,497.00<br>-                     | 6,025.00                    | 5,502.92                           | 12/2018<br>-                       | 12/2024     | 33.98             |
| 54         | ADDITIONAL STORAGE TANKS AT PARADIP<br>- [N16000361]                                                                     | 11/2018                       | 462.30<br>-                       | 543.00                      | 445.45                             | 09/2021<br>-                       | 12/2024     | 17.46             |
| 55         | R and D CAMPUS II AT FARIDABAD<br>- [N16000375]                                                                          | 06/2019                       | 2,281.94<br>-                     | 3,219.94                    | 1,459.77                           | 12/2022<br>-                       | 07/2025     | 41.11             |
| 56         | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT<br>REFINERY - [N16000382]                                                     | 11/2019                       | 5,251.00<br>-                     | 5,894.00                    | 3,987.09                           | 05/2023<br>-                       | 09/2024     | 12.25             |
| 57         | SETTING UP LUBE COMPLEX AT VILLAGES<br>AMULLAVOYAL AND VAIKKADU, CHENNAI AS<br>RESITEMENT OF EXISTING FACI - [N16000405] | 10/2020                       | 1,398.00<br>-                     | 1,587.00                    | 1,098.00                           | 12/2023<br>-                       | 08/2024     | 13.52             |
| 58         | CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15<br>TO 25 MMTA - [N16000412]                                               | 02/2021                       | 34,627.00<br>-                    | 38,231.00                   | 11,152.75                          | 09/2024<br>-                       | 12/2025     | 10.41             |
| 59         | EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2<br>MMTPA ALONG WITH INSTALLATION OF CATALYTIC<br>REFORMING UN - [N16000414] | 05/2021                       | 412.00<br>-                       | 509.84                      | 330.54                             | 10/2023<br>-                       | 02/2025     | 23.75             |
| 60         | POLY BUTADIENE RUBBER PLANT AT PANIPAT<br>- [N16000458]                                                                  | 03/2022                       | 1,459.00<br>-                     | 2,102.79                    | 222.33                             | 03/2025<br>-                       | 03/2025     | 44.13             |
|            | <u>Mangalore Refinery And Petrochemicals Limited</u>                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
| 61         | DEVANGONTHI MARKETING TERMINAL<br>- [N16000401]                                                                          | 06/2020                       | 200.00<br>-                       | 304.00                      | 245.26                             | 06/2023<br>-                       | 07/2024     | 52.00             |
|            | <u>Numaligarh Refinery Limited</u>                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 62         | NUMALIGARH REFINERY EXPANSION PROJECT 6<br>MMTPA REFINARY - [N16000379]                                                  | 01/2019                       | 12,366.00<br>-                    | 18,968.00                   | 10,740.74                          | 10/2024<br>-                       | 12/2025     | 53.39             |
|            | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                         |                               |                                   |                             |                                    |                                    |             |                   |
| 63         | LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI<br>HIGH AND HEERA FIELDS - [N16000213]                                        | 12/2015                       | 3,190.69<br>-                     | 3,375.90                    | 2,961.86                           | 04/2018<br>-                       | 05/2026     | 5.80              |
| 64         | DEVELOPMENT PLAN OF CBM - BOKARO BLOCK<br>- [N16000239]                                                                  | 12/2015                       | 823.27<br>-                       | 1,137.79                    | 1,028.58                           | 03/2023<br>-                       | 03/2025     | 38.20             |
| 65         | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV<br>- [N16000358]                                                                | 04/2019                       | 3,228.80<br>-                     | 3,976.67                    | 3,897.30                           | 03/2022<br>-                       | 02/2025     | 23.16             |
| 66         | REDEVELOPMENT OF LINCH FIELD<br>- [N16000428]                                                                            | 04/2021                       | 631.03<br>-                       | 860.04                      | 242.83                             | 03/2025<br>-                       | 07/2025     | 36.29             |
| 67         | REDEVELOPMENT OF SOBHASAN COMPLEX<br>- [N16000431]                                                                       | 08/2021                       | 885.63<br>-                       | 1,286.67                    | 353.50                             | 02/2026<br>-                       | 02/2026     | 45.28             |
| 68         | PIPELINE REPLACEMENT PROJECT - VII<br>- [N16000436]                                                                      | 01/2022                       | 3,183.58<br>-                     | 3,645.23                    | 2,705.68                           | 05/2024<br>-                       | 06/2024     | 14.50             |
| 69         | DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN<br>TAPTI DAMAN BLOCK - [N16000470]                                            | 06/2022                       | 4,144.41<br>-                     | 5,726.03                    | 1.21                               | 10/2025<br>-                       | 02/2026     | 38.16             |
|            | <u>Oil India Limited</u>                                                                                                 |                               |                                   |                             |                                    |                                    |             |                   |



| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 70         | DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331  | 01/2018                       | 543.91<br>-                       | 670.90                      | 491.56                             | 02/2020<br>-                       | 12/2024     | 23.35             |
|            | Total                                                                                                              |                               | 1,90,263.12<br>-                  | 2,56,247.97                 | 130,845.28                         |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>POWER</u>                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>National Hydro-Electric Power Corporation</u>                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
| 71         | PARBATI HEP (4X200 MW) (NHPC) II - [180100210                                                                      | 09/2002                       | 3,919.59<br>-                     | 12,160.00                   | 11,278.29                          | 09/2009<br>-                       | 12/2024     | 210.24            |
| 72         | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221                                                               | 09/2003                       | 6,285.33<br>-                     | 21,247.54                   | 21,272.82                          | 09/2010<br>-                       | 05/2026     | 238.05            |
| 73         | KALPI SOLAR POWER PROJECT - [N18000323                                                                             | 07/2020                       | 314.64<br>-                       | 350.46                      | 297.14                             | 03/2022<br>-                       | 03/2024     | 11.38             |
| 74         | RANGIT IV HE PROJECT - [N18000326                                                                                  | 03/2021                       | 938.29<br>-                       | 1,871.23                    | 1,075.33                           | 05/2024<br>-                       | 05/2025     | 99.43             |
|            | <u>National Thermal Power Corporation</u>                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 75         | TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014                                                                       | 11/2006                       | 2,978.48<br>-                     | 7,103.00                    | 6,298.38                           | 03/2013<br>-                       | 04/2029     | 138.48            |
| 76         | NORTH KARANPURA STPP (3X660 MW) - [N18000177                                                                       | 02/2014                       | 16,242.90<br>-                    | 17,007.00                   | 15,361.62                          | 06/2019<br>-                       | 12/2024     | 4.70              |
| 77         | RAMMAM-III HEPP (3X40 MW) - [N18000178                                                                             | 09/2014                       | 1,381.84<br>-                     | 1,803.00                    | 1,042.24                           | 09/2019<br>-                       | 03/2029     | 30.48             |
| 78         | BARH STPP(3X660MW) NTPC - [180100242                                                                               | 02/2005                       | 8,692.97<br>-                     | 21,312.11                   | 22,311.28                          | 10/2011<br>-                       | 11/2024     | 145.16            |
| 79         | TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212                                                         | 01/2016                       | 10,598.98<br>-                    | 10,998.00                   | 10,437.71                          | 11/2020<br>-                       | 02/2024     | 3.76              |
| 80         | DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277                                                                     | 12/2016                       | 529.68<br>-                       | 679.00                      | 558.39                             | 11/2018<br>-                       | 03/2024     | 28.19             |
| 81         | KERANDARI COAL MINING PROJECT - [N18000370                                                                         | 09/2015                       | 1,553.00<br>-                     | 2,804.00                    | -                                  | 11/2019<br>-                       | 04/2023     | 80.55             |
|            | <u>Power Grid Corporation Of India Limited</u>                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
| 82         | EASTERN REGION STRENGTHENING SCHEME XVII( PART B) - [N18000244                                                     | 02/2017                       | 235.53<br>-                       | 243.74                      | 170.26                             | 06/2019<br>-                       | 08/2023     | 3.49              |
| 83         | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249         | 12/2014                       | 4,754.42<br>-                     | 9,129.32                    | 6,453.40                           | 12/2018<br>-                       | 03/2025     | 92.02             |
| 84         | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250                    | 12/2014                       | 5,111.33<br>-                     | 6,700.00                    | 4,876.43                           | 12/2018<br>-                       | 12/2024     | 31.08             |
| 85         | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262 | 05/2017                       | 186.17<br>-                       | 219.66                      | 180.54                             | 07/2019<br>-                       | 07/2019     | 17.99             |
| 86         | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264  | 08/2017                       | 1,931.39<br>-                     | 2,635.55                    | 1,973.12                           | 02/2020<br>-                       | 09/2024     | 36.46             |
| 87         | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327                                                 | 03/2019                       | 1,326.00<br>-                     | 1,520.00                    | 1,464.74                           | 03/2023<br>-                       | 12/2023     | 14.63             |

| (May 2024) |                                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                      |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                              | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                    | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
|            | <u>Thdc India Limited</u>                                                            |                               |                                   |                             |                                    |                                    |             |                   |
| 88         | VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]                             | 08/2008                       | 2,491.58 -                        | 3,860.35                    | 3,730.12                           | 06/2013 -                          | 06/2026     | 54.94             |
| 89         | TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]                                     | 07/2006                       | 1,657.00 -                        | 4,825.60                    | 6,484.41                           | 02/2016 -                          | 10/2024     | 191.23            |
|            | Total                                                                                |                               | 71,129.12 -                       | 1,26,469.56                 | 115,266.22                         |                                    |             |                   |
|            |                                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>RAILWAYS</u>                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Central Railways</u>                                                              |                               |                                   |                             |                                    |                                    |             |                   |
| 90         | WARDHA-NANDED MAHARASHTRA - [N22000231]                                              | 04/2008                       | 3,168.29 -                        | 3,445.48                    | 2,394.71                           | 03/2023 -                          | 12/2026     | 8.75              |
| 91         | AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]                                       | 02/1997                       | 2,271.50 -                        | 4,805.17                    | 4,072.18                           | 03/2021 -                          | 12/2025     | 111.54            |
| 92         | WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]                                  | 02/2015                       | 1,272.19 -                        | 1,384.72                    | 1,021.24                           | 03/2022 -                          | 03/2025     | 8.85              |
| 93         | PUNE-MIRAJ-LONDA (467 KM) - [N22000359]                                              | 02/2015                       | 3,627.47 3,627.00                 | 6,463.49                    | 3,737.52                           | 03/2024 -                          | 06/2024     | 78.18             |
| 94         | DAUND - MANMAD (236 KM) - [N22000360]                                                | 02/2016                       | 1,876.00 -                        | 2,081.27                    | 2,056.27                           | 03/2023 -                          | 12/2024     | 10.94             |
| 95         | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]                   | 08/2022                       | 955.00 -                          | 955.39                      | 56.34                              | 08/2027 -                          | 03/2027     | .04               |
|            | <u>Dedicated Freight Corridor Corporation Of India Ltd</u>                           |                               |                                   |                             |                                    |                                    |             |                   |
| 96         | WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]                                     | 11/2007                       | 16,592.00 51,101.00               | 51,101.00                   | 47,476.00                          | 03/2020 -                          | 03/2020     | 207.99            |
|            | <u>East Central Railways</u>                                                         |                               |                                   |                             |                                    |                                    |             |                   |
| 97         | HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]                                 | 04/2003                       | 528.65 -                          | 2,087.36                    | 2,134.42                           | - -                                | 12/2024     | 294.85            |
| 98         | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]                             | 04/1997                       | 324.73 -                          | 1,250.00                    | 1,213.40                           | 03/2012 -                          | 12/2023     | 284.94            |
| 99         | KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]                                  | 04/1997                       | 162.87 -                          | 614.45                      | 428.00                             | - -                                | 12/2026     | 277.26            |
| 100        | SAMASTIPUR-DARBANGHA - [N22000329]                                                   | 05/2015                       | 380.00 -                          | 519.33                      | 479.66                             | - -                                | 03/2025     | 36.67             |
| 101        | KODERMA-TILAIYA (NL), ECR - [220100305]                                              | 04/2002                       | 459.91 -                          | 1,625.87                    | 1,631.92                           | - -                                | 03/2025     | 253.52            |
| 102        | SAKRI-HASANPUR ROAD (NL) - [N22000171]                                               | 04/1999                       | 325.00 -                          | 735.20                      | 560.99                             | - -                                | 03/2027     | 126.22            |
| 103        | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180] | 04/2004                       | 372.14 -                          | 2,350.00                    | 2,383.17                           | - -                                | 06/2024     | 531.48            |
| 104        | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]    | 04/2009                       | 548.00 -                          | 783.83                      | 543.54                             | 03/2020 -                          | 03/2026     | 43.03             |
| 105        | KIUL - GAYA DOUBLING PROJECT - [N22000349]                                           | 12/2015                       | 1,200.20 -                        | 1,771.07                    | 1,615.77                           | 03/2020 -                          | 05/2024     | 47.56             |
| 106        | RAMNA - SINGRAULI DOUBLING - [N22000417]                                             | 08/2015                       | 2,436.21 -                        | 2,880.40                    | 2,782.71                           | 03/2020 -                          | 09/2024     | 18.23             |

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 107        | KARAILA ROAD - SHAKTINAGAR DOUBLING<br>- [N22000419]                                                               | 08/2015                       | 528.57<br>-                       | 762.97                      | 698.20                             | 03/2019<br>-                       | 08/2024     | 44.35             |
| 108        | SAGAULI VALMIKINAGAR DOUBLING 109.7 KM<br>- [N22000472]                                                            | 04/2016                       | 744.04<br>-                       | 1,215.54                    | 1,254.17                           | 03/2021<br>-                       | 06/2024     | 63.37             |
| 109        | MUZAFFARPUR SAGAULI DOUBLING 100.60 KM<br>- [N22000473]                                                            | 04/2016                       | 731.64<br>-                       | 1,250.00                    | 1,265.86                           | 03/2021<br>-                       | 06/2024     | 70.85             |
| 110        | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476] | 04/1991                       | 329.39<br>-                       | 2,722.16                    | 2,303.36                           | -<br>-                             | 12/2024     | 726.42            |
| 111        | PARASNATH-MADHUBAN-GIRIDIH<br>- [N22000527]                                                                        | 03/2019                       | 816.03<br>-                       | 902.86                      | 3.08                               | 03/2030<br>-                       | 03/2030     | 10.64             |
| 112        | DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDI<br>[N22000529]                                               | 11/2022                       | 202.00<br>-                       | 349.22                      | -                                  | 11/2027<br>-                       | 11/2027     | 72.88             |
|            | <u>East Coast Railway</u>                                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 113        | TALCHER-BIMALAGARH(NL)(ECOR)<br>- [220100328]                                                                      | 04/2005                       | 810.78<br>-                       | 1,928.07                    | 1,409.30                           | 06/2021<br>-                       | 03/2026     | 137.80            |
| 114        | KHURDA ROAD-BOLANGIR(NL)ECOR<br>- [220100284]                                                                      | 04/1994                       | 2,923.13<br>-                     | 5,089.37                    | 3,692.11                           | 03/2009<br>-                       | 12/2026     | 74.11             |
| 115        | KIRANDUL - JAGDALPUR DOUBLING<br>- [N22000318]                                                                     | 12/2012                       | 1,160.00<br>-                     | 1,440.00                    | 1,373.16                           | 03/2020<br>-                       | 03/2024     | 24.14             |
| 116        | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE<br>[N22000380]                                 | 04/2015                       | 701.61<br>-                       | 810.02                      | 179.43                             | 11/2018<br>-                       | 03/2025     | 15.45             |
| 117        | JEYPORE NABARANGPUR NEWLINE<br>- [N22000517]                                                                       | 07/2017                       | 499.99<br>-                       | 747.91                      | -                                  | 07/2028<br>-                       | 07/2028     | 49.59             |
| 118        | TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER<br>- [N22000518]                                             | 07/2018                       | 278.96<br>495.00                  | 494.62                      | -                                  | 12/2026<br>-                       | 12/2026     | 77.31             |
| 119        | BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE<br>[N22000521]                                        | 12/2009                       | 48.44<br>297.00                   | 297.00                      | -                                  | 12/2026<br>-                       | 12/2026     | 513.13            |
|            | <u>Eastern Railways</u>                                                                                            |                               |                                   |                             |                                    |                                    |             |                   |
| 120        | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER<br>- [220100272]                                                       | 04/2000                       | 1,188.91<br>-                     | 1,619.51                    | 1,044.76                           | 03/2019<br>12/2009                 | 03/2025     | 36.22             |
| 121        | PIRPAINTI-JASIDIH<br>- [N22000219]                                                                                 | 04/2013                       | 915.98<br>-                       | 2,137.81                    | 789.25                             | 03/2022<br>-                       | 03/2028     | 133.39            |
|            | <u>Indian Railway Construction Company Limited</u>                                                                 |                               |                                   |                             |                                    |                                    |             |                   |
| 122        | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I<br>[N22000489]                                          | 04/2013                       | 3,055.00<br>-                     | 3,438.39                    | 2,807.27                           | 09/2018<br>-                       | 12/2024     | 12.55             |
|            | <u>Kolkata Metro Rail Corporation Limited</u>                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
| 123        | EAST WEST METRO CORRIDOR KOLKATA<br>- [N22000628]                                                                  | 02/2009                       | 4,874.58<br>8,575.00              | 10,442.41                   | -                                  | 09/2016<br>-                       | 06/2024     | 114.22            |
|            | <u>Metropolitan Rapid Transport Projects</u>                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 124        | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP<br>- [N22000028]                                              | 04/2006                       | 495.74<br>-                       | 734.01                      | 625.57                             | 06/2013<br>-                       | 09/2024     | 48.06             |
| 125        | EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE<br>- [N22000135]                                          | 03/2013                       | 4,874.58<br>-                     | 10,442.41                   | 8,008.94                           | 03/2016<br>-                       | 12/2023     | 114.22            |

| (May 2024) |                                                                                               |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-----------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                               |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                       | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                             | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
|            | <u>North Central Railway</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 126        | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]                                  | 04/2011                       | 2,912.96 -                        | 3,845.60                    | 1,024.32                           | 03/2022 -                          | 12/2024     | 32.02             |
| 127        | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]                                  | 04/2019                       | 187.21 -                          | 250.17                      | 1.62                               | 12/2025 -                          | 03/2026     | 33.63             |
|            | <u>North East Frontier Railway</u>                                                            |                               |                                   |                             |                                    |                                    |             |                   |
| 128        | BHAIRABI SAIRONG, NL, NEFR - [N22000100]                                                      | 04/2008                       | 2,393.47 -                        | 8,605.00                    | 7,306.77                           | 03/2014 -                          | 07/2025     | 259.52            |
| 129        | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]                                             | 04/2003                       | 4,454.17 -                        | 19,602.68                   | 14,499.92                          | 03/2011 -                          | 12/2026     | 340.10            |
| 130        | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]                        | 09/2006                       | 532.87 -                          | 4,359.32                    | 2,522.93                           | 03/2019 -                          | 12/2024     | 718.08            |
| 131        | NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]                  | 04/2006                       | 2,326.52 -                        | 6,663.00                    | 3,390.46                           | 03/2015 -                          | 03/2026     | 186.39            |
| 132        | SEVOK RANGPO, NEFR - [N22000102]                                                              | 04/2008                       | 1,339.48 -                        | 7,876.92                    | 3,290.96                           | 12/2015 -                          | 12/2023     | 488.06            |
| 133        | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]                                        | 04/2013                       | 1,798.00 -                        | 2,832.35                    | 2,760.40                           | 03/2019 -                          | 06/2024     | 57.53             |
| 134        | AGARTALA-AKHAURA NL - [N22000195]                                                             | 04/2012                       | 569.63 -                          | 708.73                      | 380.92                             | 03/2020 -                          | 09/2022     | 24.42             |
| 135        | NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]                                           | 04/2010                       | 906.46 -                          | 8,324.28                    | 269.80                             | 03/2021 -                          | 03/2021     | 818.33            |
| 136        | NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]                                         | 04/2010                       | 242.22 -                          | 1,208.73                    | 386.56                             | 03/2020 -                          | 03/2027     | 399.02            |
| 137        | NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]                                          | 04/2010                       | 241.52 -                          | 401.65                      | 343.30                             | -                                  | 03/2023     | 66.30             |
| 138        | MURKONGSELEK-PASIGHAT NL - [N22000208]                                                        | 04/2011                       | 414.84 -                          | 1,220.25                    | 506.04                             | 03/2020 -                          | 03/2025     | 194.15            |
| 139        | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]                                           | 04/2015                       | 2,232.32 -                        | 4,155.65                    | 3,342.93                           | 03/2022 -                          | 03/2026     | 86.16             |
|            | <u>North Eastern Railway</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 140        | CHHAPRA-BALLIA UP - [N22000134]                                                               | 03/2013                       | 295.00 -                          | 954.00                      | 958.58                             | 01/2019 -                          | 02/2025     | 223.39            |
| 141        | BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]                                             | 04/2016                       | 602.50 -                          | 714.96                      | 747.12                             | -                                  | 07/2025     | 18.67             |
| 142        | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470] | 04/2016                       | 1,177.96 -                        | 1,777.39                    | 1,730.87                           | 12/2019 -                          | 12/2024     | 50.89             |
| 143        | SAHJANWA - DOHRIGHAT - [N22000565]                                                            | 08/2019                       | 371.77 -                          | 1,319.75                    | 363.37                             | 03/2029 -                          | 12/2027     | 254.99            |
| 144        | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]                                          | 10/2018                       | 1,600.00 -                        | 4,939.78                    | 726.83                             | 10/2030 -                          | 03/2027     | 208.74            |
| 145        | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613] | 11/2016                       | 186.85 -                          | 457.68                      | 406.56                             | 06/2024 -                          | 02/2025     | 144.95            |
|            | <u>North Western Railway</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |

| (May 2024) |                                                                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
|------------|------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                  |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                          | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 146        | DAUSA-GANGAPUR CITY(NL),NWR<br>- [N220100184                                                                     | 02/1997                       | 410.08<br>-                       | 1,020.00                    | 1,038.91                           | 02/2019<br>-                       | 03/2024     | 148.73            |
| 147        | PHULERA - DIGANA DOUBLING<br>- [N22000326                                                                        | 05/2015                       | 600.00<br>-                       | 701.81                      | 712.11                             | 03/2020<br>-                       | 04/2024     | 16.97             |
| 148        | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE<br>- [N22000592                                                        | 07/2022                       | 1,695.82<br>-                     | 2,798.16                    | 590.63                             | 07/2030<br>-                       | 12/2026     | 65.00             |
|            | <u>Northern Railway</u>                                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 149        | DEOBAND (MUZAFFARNAGAR)- ROORKEE NL<br>- [N22000274                                                              | 04/2007                       | 336.91<br>-                       | 791.39                      | 572.99                             | -<br>-                             | 02/2024     | 134.90            |
| 150        | ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE<br>- [N22000281                                                        | 04/2012                       | 295.68<br>-                       | 419.00                      | 133.78                             | -<br>-                             | 09/2023     | 41.71             |
| 151        | NANGALDAM-TALWARA(NL),NR<br>- [N220100188                                                                        | 03/1981                       | 450.00<br>-                       | 2,017.96                    | 1,190.75                           | 07/2012<br>-                       | 11/2024     | 348.44            |
| 152        | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR<br>- [N220100133                                                             | 03/1995                       | 2,500.00<br>-                     | 41,931.00                   | 39,605.00                          | 11/2002<br>-                       | 08/2024     | 1,577.24          |
| 153        | CHANDIGARH-BADDI<br>- [N22000467                                                                                 | 04/2007                       | 328.14<br>-                       | 1,540.14                    | 482.67                             | 03/2023<br>-                       | 06/2025     | 369.35            |
| 154        | BARABANKI AKBARPUR DOUBLING<br>- [N22000578                                                                      | 09/2017                       | 1,200.00<br>-                     | 1,700.00                    | -                                  | 03/2025<br>-                       | 03/2025     | 41.67             |
| 155        | JAUNPUR AKBARPUR (TANDA) DOUBLING<br>- [N22000582                                                                | 08/2017                       | 515.50<br>-                       | 676.00                      | -                                  | 03/2025<br>-                       | 03/2025     | 31.13             |
| 156        | JANGHAI PRATAPGARH AMETHI DOUBLING<br>- [N22000583                                                               | 11/2017                       | 701.98<br>-                       | 1,100.00                    | -                                  | 03/2025<br>-                       | 03/2025     | 56.70             |
| 157        | LUDHIANA MULLANPUR DOUBLING<br>- [N22000589                                                                      | 09/2020                       | 82.99<br>234.77                   | 235.00                      | -                                  | 03/2025<br>-                       | 03/2025     | 183.17            |
|            | <u>Rail Vikas Nigam Ltd.</u>                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
| 158        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.<br>- [N22000111                 | 04/2010                       | 2,913.51<br>-                     | 4,834.54                    | 3,869.56                           | 03/2016<br>-                       | 12/2026     | 65.94             |
| 159        | BHANUPALI-BILASPUR BERI NL<br>- [N22000273                                                                       | 04/2008                       | 2,966.99<br>-                     | 6,753.42                    | 5,190.99                           | 12/2026<br>-                       | 03/2025     | 127.62            |
| 160        | HOSPET-HUBLI-LONDA-VASCODAGAMA DL<br>- [N22000297                                                                | 04/2010                       | 2,127.00<br>-                     | 3,692.60                    | 3,481.82                           | 03/2023<br>-                       | 12/2026     | 73.61             |
| 161        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)<br>- [N22000110     | 04/2010                       | 3,951.98<br>-                     | 8,964.35                    | 6,817.20                           | 03/2016<br>-                       | 03/2026     | 126.83            |
| 162        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)<br>- [N22000109 | 04/2010                       | 2,298.42<br>-                     | 2,733.86                    | 392.84                             | 03/2014<br>-                       | 12/2025     | 18.95             |
| 163        | VIJAYAWADA-GUDUR<br>- [N22000369                                                                                 | 04/2015                       | 3,246.26<br>-                     | 6,238.67                    | 5,614.60                           | 12/2023<br>-                       | 12/2024     | 92.18             |
| 164        | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING<br>- [N22000401                                                           | 04/2015                       | 943.60<br>-                       | 2,018.23                    | 1,779.61                           | 03/2022<br>-                       | 12/2024     | 113.89            |
| 165        | RISHIKESH - KARNAPRAYAG NEW LINE<br>- [N22000406                                                                 | 04/2011                       | 16,216.00<br>-                    | 24,659.00                   | 18,267.00                          | 12/2024<br>-                       | 03/2025     | 52.07             |
| 166        | VIZIANAGARAM -SAMABALPUR 3RD LINE<br>- [N22000409                                                                | 01/1991                       | 2,335.67<br>-                     | 4,803.16                    | 4,620.71                           | 12/2024<br>-                       | 12/2026     | 105.64            |
| 167        | MATHURA-JHANSI-3RD LINE (273.80 KM)<br>- [N22000501                                                              | 06/2016                       | 3,677.76<br>-                     | 5,190.26                    | 4,969.16                           | 12/2023<br>-                       | 12/2024     | 41.13             |

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 168        | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)<br>- [N22000595]                                                           | 12/2015                       | 1,116.00<br>-                     | 3,270.07                    | 2,875.04                           | 03/2025<br>-                       | 06/2024     | 193.02            |
| 169        | JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)<br>[N22000596]                                        | 11/2018                       | 357.48<br>-                       | 409.38                      | 312.07                             | 03/2025<br>-                       | 03/2025     | 14.52             |
| 170        | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))<br>[N22000598]                     | 05/2018                       | 1,177.96<br>-                     | 2,529.46                    | 1,574.90                           | 03/2024<br>-                       | 02/2025     | 114.73            |
| 171        | INDORE BUDNI (INDORE JABALPUR)<br>- [N22000601]                                                                    | 09/2018                       | 4,340.00<br>-                     | 7,393.75                    | 1,004.86                           | 09/2030<br>-                       | 09/2030     | 70.36             |
| 172        | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}<br>[N22000602]                            | 03/2008                       | 631.78<br>-                       | 1,627.56                    | 1,323.64                           | 06/2025<br>-                       | 06/2025     | 157.62            |
|            | <u>South Central Railway</u>                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 173        | KOTLPALLI-NARASAPUR (NL) (SCR)<br>- [220100265]                                                                    | 12/2001                       | 1,045.20<br>-                     | 2,500.98                    | 1,141.44                           | 03/2009<br>-                       | 03/2027     | 139.28            |
| 174        | MANOHARABAD-KOTHPALL NEW LINE(SCR)<br>- [N22000032]                                                                | 04/2006                       | 1,160.48<br>-                     | 3,014.00                    | 1,190.58                           | 03/2010<br>-                       | 03/2025     | 159.72            |
| 175        | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION<br>[N22000261]                                                    | 04/2012                       | 1,856.95<br>-                     | 1,952.68                    | 1,144.19                           | 03/2023<br>-                       | 03/2025     | 5.16              |
| 176        | NADIKUDE-SRI KALAHASTI<br>- [N22000286]                                                                            | 04/2011                       | 2,288.70<br>-                     | 3,122.35                    | 1,579.60                           | 03/2021<br>-                       | 05/2027     | 36.42             |
| 177        | GUNTUR-GUNTAKAL<br>- [N22000368]                                                                                   | 04/2016                       | 3,631.00<br>-                     | 3,887.48                    | 2,926.55                           | 03/2022<br>-                       | 12/2025     | 7.06              |
| 178        | KAZIPET-BALHRSHA<br>- [N22000367]                                                                                  | 04/2015                       | 2,063.03<br>-                     | 2,909.00                    | 2,461.70                           | 03/2021<br>-                       | 01/2025     | 41.01             |
| 179        | MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432] | 04/2017                       | 119.73<br>185.00                  | 242.28                      | 54.15                              | 03/2022<br>-                       | 03/2022     | 102.36            |
|            | <u>South East Central Railway</u>                                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 180        | RAJNANDGAON - NAGPUR - 3RD LINE (SECR)<br>- [N22000420]                                                            | 09/2016                       | 1,908.51<br>-                     | 3,544.25                    | 2,596.20                           | 03/2023<br>-                       | 12/2024     | 85.71             |
| 181        | WADSA-GADHCHIROLI NEW LINE (52.36 KM)<br>- [N22000480]                                                             | 06/2018                       | 229.00<br>-                       | 1,886.05                    | 405.86                             | 12/2021<br>-                       | 12/2026     | 723.60            |
| 182        | JHARSUGUDA-BILASPUR 4TH LINE<br>- [N22000484]                                                                      | 04/2015                       | 1,973.00<br>-                     | 2,135.34                    | 1,875.15                           | 03/2021<br>-                       | 10/2024     | 8.23              |
| 183        | ANUPPUR-KATNI<br>- [N22000485]                                                                                     | 04/2015                       | 1,370.00<br>-                     | 2,311.02                    | 1,459.96                           | 12/2021<br>-                       | 12/2024     | 68.69             |
| 184        | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)<br>- [N22000575]                                        | 09/2022                       | 169.06<br>-                       | 177.34                      | 0.02                               | 09/2026<br>-                       | 09/2026     | 4.90              |
|            | <u>South Eastern Railway</u>                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 185        | BONDAMUNDA RANCHI DOUBLING<br>- [N22000396]                                                                        | 03/2016                       | 1,724.20<br>-                     | 3,029.04                    | 2,022.68                           | 03/2021<br>-                       | 06/2026     | 75.68             |
| 186        | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)<br>- [N22000508]                     | 04/2018                       | 428.65<br>-                       | 472.50                      | 265.82                             | 06/2022<br>-                       | 06/2026     | 10.23             |
| 187        | PURULIA TO KOTSHILA DOUBLING (39.1 KM)<br>- [N22000510]                                                            | 04/2018                       | 338.00<br>-                       | 393.83                      | 139.09                             | 06/2022<br>-                       | 12/2024     | 16.52             |

| (May 2024) |                                                                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
|------------|------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                  |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                          | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 188        | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]                      | 09/2022                       | 209.75 -                          | 244.99                      | 18.18                              | 09/2026 -                          | 03/2026     | 16.80             |
|            | <u>South Western Railway</u>                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
| 189        | BAGALKOT-KUDACHI NL - [N22000258]                                                                                | 04/2010                       | 986.30 -                          | 1,649.31                    | 502.00                             | 03/2016 -                          | 12/2026     | 67.22             |
| 190        | RAYADURGA-TUMKUR NL - [N22000279]                                                                                | 04/2007                       | 2,062.30 -                        | 2,495.59                    | 1,359.89                           | -                                  | 02/2027     | 21.01             |
| 191        | MARIKUPPAM - KUPPAM - [N22000308]                                                                                | 04/2012                       | 279.54 -                          | 296.72                      | 89.12                              | 03/2016 -                          | 06/2026     | 6.15              |
| 192        | HOTGI-KUDGI-GADAG - [N22000333]                                                                                  | 03/2015                       | 1,614.59 -                        | 2,458.87                    | 2,243.71                           | 03/2019 -                          | 06/2025     | 52.29             |
| 193        | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]                                                      | 03/1996                       | 644.78 -                          | 825.31                      | 564.07                             | 03/2017 -                          | 12/2025     | 28.00             |
| 194        | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]                                                 | 04/2019                       | 294.67 -                          | 307.66                      | 97.36                              | 03/2026 -                          | 02/2025     | 4.41              |
| 195        | MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]                                                 | 09/2022                       | 323.14 -                          | 342.41                      | 39.46                              | 12/2025 -                          | 12/2026     | 5.96              |
| 196        | HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]                                     | 06/2019                       | 663.03 -                          | 748.85                      | 0.34                               | 04/2028 -                          | 12/2027     | 12.94             |
| 197        | WHITEFIELD-KOLAR (52.9 KM) - [N22000560]                                                                         | 02/2011                       | 162.13 -                          | 348.85                      | 0.36                               | 04/2028 -                          | 12/2030     | 115.17            |
|            | <u>Southern Railway</u>                                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 198        | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' - AGASTIYAMPALLI - [N22000079]                                   | 09/2007                       | 724.69 -                          | 3,118.34                    | 1,917.34                           | 02/2019 -                          | 03/2027     | 330.30            |
| 199        | TIDIVANAM-NAGARI (NL) - [N22000085]                                                                              | 09/2006                       | 582.83 -                          | 3,631.34                    | 763.70                             | -                                  | 03/2027     | 523.05            |
| 200        | MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]                                                                 | 04/2011                       | 120.70 -                          | 2,053.39                    | 334.97                             | 03/2019 -                          | 12/2027     | 1,601.23          |
| 201        | TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]                                                                    | 02/2015                       | 1,431.90 -                        | 3,785.45                    | 3,027.76                           | -                                  | 12/2026     | 164.37            |
| 202        | TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]                                                                       | 02/2015                       | 1,000.00 -                        | 1,416.49                    | 1.63                               | -                                  | 03/2025     | 41.65             |
| 203        | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]                                  | 01/2006                       | 417.50 -                          | 419.44                      | 191.46                             | 03/2025 -                          | 12/2025     | .46               |
| 204        | KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]                              | 01/2019                       | 304.22 -                          | 373.42                      | 225.18                             | 03/2026 -                          | 12/2024     | 22.75             |
| 205        | NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626] | 07/2008                       | 677.12 -                          | 788.05                      | 165.00                             | 03/2026 -                          | 03/2027     | 16.38             |
|            | <u>West Central Railway</u>                                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
| 206        | RAMGANJ MUNDI-BHOPAL (NL), WCR - [220100314]                                                                     | 04/2001                       | 424.60 -                          | 5,125.16                    | 2,596.43                           | 03/2021 -                          | 12/2025     | 1,107.06          |
| 207        | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]                                                             | 09/1998                       | 247.66 -                          | 8,248.50                    | 2,500.34                           | 05/2008 -                          | 03/2025     | 3,230.57          |

| (May 2024) |                                                                                         |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-----------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                         |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                 | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                       | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 208        | KATNI - SINGRAULI DOUBLING PROJECT<br>- [N22000351]                                     | 12/2015                       | 1,763.93<br>-                     | 2,445.30                    | 2,830.45                           | 03/2020<br>-                       | 10/2024     | 38.63             |
| 209        | KATNI-BINA 3RD LINE (263 KM)<br>- [N22000415]                                           | 06/2016                       | 2,478.23<br>-                     | 2,938.00                    | 1,279.35                           | 03/2022<br>-                       | 06/2024     | 18.55             |
| 210        | KATNI GRADE SEPARATOR/BYE PASS<br>- [N22000416]                                         | 08/2016                       | 582.13<br>-                       | 1,247.64                    | 1,080.04                           | 03/2022<br>-                       | 09/2024     | 114.32            |
|            | <u>Western Railway</u>                                                                  |                               |                                   |                             |                                    |                                    |             |                   |
| 211        | RATLAM-MHOW-KHANDWA-AKOLA (GC)<br>- [N22000120]                                         | 04/2008                       | 3,503.69<br>-                     | 6,203.51                    | 3,510.08                           | 03/2022<br>-                       | 03/2026     | 77.06             |
| 212        | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)<br>- [N22000123]               | 04/2008                       | 318.24<br>-                       | 1,531.55                    | 748.79                             | 03/2012<br>-                       | 09/2026     | 381.26            |
| 213        | CHOTTAUDEPUR-DHAR(NL)<br>- [N22000138]                                                  | 04/2007                       | 1,347.26<br>-                     | 1,793.63                    | 1,395.03                           | 03/2022<br>-                       | 12/2026     | 33.13             |
| 214        | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)<br>- [N22000139]                       | 04/2007                       | 1,640.04<br>-                     | 2,873.11                    | 1,726.34                           | 03/2022<br>-                       | 02/2028     | 75.19             |
| 215        | MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM<br>[N22000434] | 03/2010                       | 265.88<br>-                       | 311.36                      | -                                  | -<br>-                             | 03/2024     | 17.11             |
| 216        | ANAND GODHRA DOUBLING PROJECT 79 KMS<br>- [N22000504]                                   | 04/2017                       | 692.25<br>-                       | 692.26                      | 384.31                             | 03/2020<br>-                       | 12/2024     | .00               |
| 217        | MEHSANA-PALANPUR (65.1 KM)<br>- [N22000534]                                             | 09/2020                       | 529.30<br>-                       | 537.31                      | 81.44                              | 09/2026<br>-                       | 08/2024     | 1.51              |
| 218        | RAJKOT-KANALUS (111.20 KM)<br>- [N22000535]                                             | 10/2021                       | 1,011.72<br>-                     | 1,080.57                    | 369.55                             | 10/2026<br>-                       | 06/2025     | 6.81              |
| 219        | NIMACH-RATLAM (133 KM)<br>- [N22000536]                                                 | 10/2021                       | 910.00<br>-                       | 1,095.88                    | 578.94                             | 10/2027<br>-                       | 03/2025     | 20.43             |
| 220        | HIMMATNAGAR-KHEDBRAHMA (54.83 KM)<br>- [N22000537]                                      | 06/2022                       | 354.99<br>-                       | 482.43                      | 126.96                             | 02/2030<br>-                       | 02/2025     | 35.90             |
| 221        | PETLAD-BHADLAN (22.5 KM)<br>- [N22000538]                                               | 05/2022                       | 202.50<br>-                       | 307.12                      | 31.30                              | 05/2030<br>-                       | 12/2025     | 51.66             |
| 222        | NADIAD-PETLAD (37.26 KM)<br>- [N22000539]                                               | 05/2022                       | 335.34<br>-                       | 461.91                      | 31.79                              | 06/2030<br>-                       | 12/2025     | 37.74             |
| 223        | SAMLAYA-TIMBA ROAD (53.53 KM)<br>- [N22000540]                                          | 02/2023                       | 401.48<br>-                       | 670.17                      | 67.94                              | 03/2030<br>-                       | 10/2025     | 66.92             |
| 224        | SAMNI-JAMBUSAR (24.08 KM)<br>- [N22000541]                                              | 05/2022                       | 216.72<br>-                       | 349.93                      | 47.99                              | 03/2030<br>-                       | 04/2025     | 61.47             |
| 225        | VIJAPUR-AMBLIYASAN (41.53 KM)<br>- [N22000547]                                          | 05/2022                       | 309.81<br>-                       | 415.38                      | 121.72                             | 03/2030<br>-                       | 02/2025     | 34.08             |
| 226        | KALOL-KADI-KATOSAN ROAD (37.23 KM)<br>- [N22000549]                                     | 06/2022                       | 279.23<br>-                       | 346.94                      | 135.00                             | 06/2027<br>-                       | 08/2024     | 24.25             |
|            | Total                                                                                   |                               | 1,94,502.49<br>-                  | 4,47,985.25                 | 301,871.71                         |                                    |             |                   |
|            |                                                                                         |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>RENEWABLE ENERGY</u>                                                                 |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Cpwd For Renewable Energy</u>                                                        |                               |                                   |                             |                                    |                                    |             |                   |
| 227        | CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI<br>[N28000118] | 10/2017                       | 271.90<br>-                       | 366.12                      | 329.49                             | 11/2019<br>-                       | 04/2022     | 34.65             |



| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
|            | Total                                                                                                             |                               | 271.90<br>-                       | 366.12                      | 329.49                             |                                    |             |                   |
|            |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                       |                               |                                   |                             |                                    |                                    |             |                   |
| 228        | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282  | 01/2014                       | 195.45<br>-                       | 385.97                      | 294.95                             | 11/2014<br>-                       | 05/2024     | 97.48             |
| 229        | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331                    | 12/2019                       | 282.41<br>-                       | 319.96                      | 269.08                             | 04/2022<br>-                       | 06/2024     | 13.30             |
| 230        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382 | 01/1991                       | 675.00<br>-                       | 780.77                      | 616.26                             | 02/2019<br>-                       | 08/2024     | 15.67             |
| 231        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531  | 01/1991                       | 319.68<br>-                       | 503.28                      | 430.14                             | 11/2008<br>-                       | 06/2024     | 57.43             |
| 232        | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576 | 02/2016                       | 178.85<br>-                       | 278.54                      | 232.61                             | 05/2016<br>-                       | 06/2024     | 55.74             |
| 233        | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578 | 02/2016                       | 553.30<br>-                       | 706.39                      | 604.73                             | 05/2016<br>-                       | 06/2024     | 27.67             |
| 234        | FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579   | 01/2014                       | 1,408.85<br>-                     | 2,138.16                    | 1,687.62                           | 10/2016<br>-                       | 08/2024     | 51.77             |
| 235        | REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782 | 03/2018                       | 460.73<br>-                       | 461.00                      | -                                  | -<br>-                             | -           | .06               |
| 236        | Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820 | 11/2017                       | 237.80<br>-                       | 238.00                      | 222.13                             | 11/2019<br>-                       | 11/2019     | .08               |
| 237        | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874 | 03/2016                       | 271.17<br>291.20                  | 291.20                      | 175.00                             | 11/2018<br>-                       | 10/2024     | 7.39              |
| 238        | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885 | 03/2016                       | 160.27<br>-                       | 213.97                      | 144.31                             | 09/2023<br>-                       | 06/2024     | 33.51             |
| 239        | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887 | 06/2016                       | 236.78<br>-                       | 263.26                      | 211.51                             | 09/2021<br>-                       | 07/2024     | 11.18             |
| 240        | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907   | 03/2018                       | 293.10<br>-                       | 315.00                      | 306.60                             | 08/2020<br>-                       | 07/2024     | 7.47              |
| 241        | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928 | 10/2015                       | 333.21<br>-                       | 353.43                      | 342.71                             | 12/2015<br>-                       | 01/2021     | 6.07              |
| 242        | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964 | 08/2016                       | 350.61<br>-                       | 411.18                      | 407.92                             | 01/2017<br>-                       | 01/2017     | 17.28             |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 243        | REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967 | 03/2016                       | 444.84<br>-                       | 459.37                      | 423.36                             | 09/2016<br>-                       | 09/2016     | 3.27              |
| 244        | REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966   | 01/2016                       | 348.95<br>-                       | 355.69                      | 317.36                             | 08/2016<br>-                       | 08/2016     | 1.93              |
| 245        | REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968 | 11/2016                       | 376.25<br>-                       | 414.44                      | 405.97                             | 08/2017<br>-                       | 08/2017     | 10.15             |
| 246        | REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970  | 01/2017                       | 576.48<br>-                       | 686.13                      | 685.20                             | 01/2018<br>-                       | 01/2018     | 19.02             |
| 247        | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998 | 01/2019                       | 193.19<br>-                       | 249.72                      | 222.58                             | -<br>-                             | 08/2024     | 29.26             |
| 248        | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156 | 01/2017                       | 166.67<br>-                       | 264.34                      | 192.08                             | 09/2017<br>-                       | 05/2023     | 58.60             |
| 249        | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157   | 08/2016                       | 175.50<br>-                       | 241.60                      | 178.73                             | 02/2017<br>-                       | 07/2024     | 37.66             |
| 250        | RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158 | 03/2018                       | 159.97<br>-                       | 242.61                      | 113.15                             | 06/2019<br>-                       | 03/2023     | 51.66             |
| 251        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- [N24001161    | 12/2017                       | 297.30<br>-                       | 318.28                      | 277.27                             | 01/2019<br>-                       | 04/2022     | 7.06              |
| 252        | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162   | 03/2018                       | 325.86<br>-                       | 386.41                      | 356.76                             | 10/2018<br>-                       | 11/2022     | 18.58             |
| 253        | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173 | 02/2017                       | 157.32<br>188.00                  | 187.61                      | 43.16                              | 05/2019<br>-                       | 11/2024     | 19.25             |
| 254        | REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217                       | 01/2016                       | 497.14<br>-                       | 572.66                      | 351.76                             | 08/2016<br>-                       | 12/2024     | 15.19             |
| 255        | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219 | 01/2016                       | 476.20<br>544.00                  | 543.73                      | 501.42                             | 09/2016<br>-                       | 06/2024     | 14.18             |
| 256        | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221   | 01/2016                       | 624.98<br>-                       | 731.50                      | 601.11                             | 10/2016<br>-                       | 06/2024     | 17.04             |
| 257        | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369 | 02/2017                       | 294.28<br>-                       | 296.53                      | 285.30                             | 08/2017<br>-                       | 08/2023     | .76               |
| 258        | WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380 | 08/2020                       | 302.62<br>-                       | 345.62                      | 324.68                             | 02/2021<br>-                       | 05/2024     | 14.21             |
| 259        | WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587   | 03/2020                       | 262.37<br>-                       | 343.77                      | 193.78                             | 09/2024<br>-                       | 09/2024     | 31.02             |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 260        | CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828  | 01/2022                       | 221.03 -                          | 243.95                      | 114.24                             | 11/2024 -                          | 11/2024     | 10.37             |
| 261        | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117 | 10/2022                       | 246.60 -                          | 291.00                      | 29.33                              | 02/2024 -                          | 02/2026     | 18.00             |
| 262        | UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118 | 12/2022                       | 173.06 -                          | 219.00                      | 0.15                               | 02/2024 -                          | 08/2025     | 26.55             |
|            | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                               |                                   |                             |                                    |                                    |             |                   |
| 263        | FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305 | 05/2015                       | 454.89 -                          | 814.56                      | 569.94                             | 05/2018 -                          | 03/2024     | 79.07             |
| 264        | 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583   | 01/2016                       | 252.00 -                          | 330.30                      | 146.28                             | 12/2021 -                          | 12/2021     | 31.07             |
| 265        | FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686 | 03/2016                       | 373.07 -                          | 387.00                      | 382.50                             | 09/2019 -                          | 12/2023     | 3.73              |
| 266        | (I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752 | 02/2017                       | 387.00 -                          | 391.02                      | 386.81                             | 09/2020 -                          | 06/2024     | 1.04              |
| 267        | (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753  | 03/2018                       | 500.09 -                          | 698.81                      | 365.22                             | 11/2022 -                          | 06/2024     | 39.74             |
| 268        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857 | 04/2017                       | 519.09 -                          | 785.65                      | 640.68                             | 04/2023 -                          | 11/2024     | 51.35             |
| 269        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858 | 04/2017                       | 640.07 -                          | 1,286.35                    | 1,140.04                           | 07/2023 -                          | 07/2024     | 100.97            |
| 270        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859 | 04/2017                       | 642.96 -                          | 988.23                      | 697.56                             | 06/2023 -                          | 03/2024     | 53.70             |
| 271        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861 | 04/2017                       | 473.18 -                          | 688.25                      | 508.51                             | 04/2023 -                          | 12/2024     | 45.45             |
| 272        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862 | 04/2017                       | 537.82 -                          | 789.05                      | 729.36                             | 04/2023 -                          | 12/2024     | 46.71             |
| 273        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863 | 04/2017                       | 518.53 -                          | 906.76                      | 762.60                             | 06/2023 -                          | 12/2024     | 74.87             |
| 274        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864 | 04/2017                       | 404.29 -                          | 750.32                      | 567.59                             | 04/2024 -                          | 12/2024     | 85.59             |
| 275        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865 | 04/2017                       | 428.11 -                          | 746.39                      | 565.65                             | 09/2023 -                          | 12/2024     | 74.35             |

| (May 2024) |                                                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
|------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                     |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                   | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 276        | FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902   | 10/2017                       | 818.00 -                          | 887.68                      | 871.51                             | 06/2020 -                          | 04/2024     | 8.52              |
| 277        | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254   | 03/2020                       | 242.97 -                          | 244.45                      | 246.91                             | 06/2022 -                          | 01/2024     | .61               |
| 278        | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262 | 07/2020                       | 345.38 -                          | 395.59                      | 352.31                             | 04/2023 -                          | 08/2024     | 14.54             |
| 279        | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263      | 06/2020                       | 277.50 -                          | 302.02                      | 252.10                             | 01/2022 -                          | 07/2024     | 8.84              |
| 280        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278                 | 03/2020                       | 206.88 -                          | 219.33                      | 256.29                             | 07/2022 -                          | 06/2024     | 6.02              |
| 281        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281               | 03/2020                       | 292.24 -                          | 331.17                      | 275.80                             | 07/2022 -                          | 06/2024     | 13.32             |
| 282        | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284                                                     | 03/2020                       | 361.53 -                          | 365.42                      | 189.26                             | 06/2022 -                          | 06/2024     | 1.08              |
| 283        | KAILASHAHAR TO KHOWAI PKG-4 - [N24001309                                                                            | 11/2020                       | 159.13 -                          | 171.50                      | 79.43                              | 06/2022 -                          | 07/2024     | 7.77              |
| 284        | 2-LANING FROM JOLAIBARI - BELONIA - [N24001317                                                                      | 06/2020                       | 201.99 -                          | 287.47                      | 139.41                             | 01/2022 -                          | 07/2024     | 42.32             |
| 285        | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322   | 09/2020                       | 183.31 -                          | 439.56                      | 346.67                             | 05/2022 -                          | 03/2025     | 139.79            |
| 286        | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325    | 09/2020                       | 262.84 -                          | 414.20                      | 216.21                             | 05/2023 -                          | 01/2025     | 57.59             |
| 287        | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM 27.200 (END OF RO - [N24001336  | 08/2020                       | 230.45 -                          | 244.91                      | 198.49                             | 04/2023 -                          | 03/2025     | 6.27              |
| 288        | TLABUNG - LUNGLEI PKG-A - [N24001358                                                                                | 03/2021                       | 698.44 -                          | 698.45                      | 350.43                             | 12/2022 -                          | 12/2025     | .00               |
| 289        | PEREN-DIMAPUR PKG-3 - [N24001912                                                                                    | 02/2021                       | 177.77 -                          | 199.02                      | 7.98                               | 06/2025 -                          | 06/2025     | 11.95             |
|            | <u>National Highways Authority Of India</u>                                                                         |                               |                                   |                             |                                    |                                    |             |                   |
| 290        | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182                                                                | 09/2011                       | 2,848.00 -                        | 3,241.56                    | 3,901.66                           | 03/2014 -                          | 06/2024     | 13.82             |
| 291        | 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462                                                      | 05/2014                       | 1,655.01 -                        | 2,639.00                    | 1,822.06                           | 08/2016 -                          | 12/2024     | 59.46             |
| 292        | 4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI ( KM 0.00 TO KM . 83.785) - [N24000463                             | 12/2015                       | 1,083.00 -                        | 1,414.01                    |                                    | 06/2018 -                          | 08/2023     | 30.56             |
| 293        | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488                                                      | 12/2015                       | 2,136.97 -                        | 2,644.00                    | 2,362.99                           | 12/2018 -                          | 07/2024     | 23.73             |
| 294        | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507                                                  | 12/2015                       | 1,167.45 -                        | 1,182.94                    | 707.88                             | 12/2019 -                          | 05/2024     | 1.33              |

| (May 2024) |                                                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
|------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                     |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                   | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 295        | SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]                                                                     | 04/2014                       | 1,665.00 -                        | 4,860.41                    | 4,878.10                           | 09/2016 -                          | 11/2024     | 191.92            |
| 296        | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549] | 03/2016                       | 1,396.74 -                        | 4,300.00                    | 3,983.38                           | 10/2019 -                          | 08/2024     | 207.86            |
| 297        | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]                  | 03/2016                       | 1,587.49 -                        | 3,500.00                    | 3,157.00                           | 04/2019 -                          | 08/2024     | 120.47            |
| 298        | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]  | 03/2016                       | 899.00 -                          | 1,623.88                    | 1,058.84                           | 04/2019 -                          | 06/2024     | 80.63             |
| 299        | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]   | 03/2016                       | 720.00 -                          | 1,150.00                    | 557.04                             | 10/2019 -                          | 06/2024     | 59.72             |
| 300        | 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]                  | 03/2016                       | 1,408.00 -                        | 1,659.12                    | 1,157.85                           | 07/2020 -                          | 06/2024     | 17.84             |
| 301        | HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]                                                                    | 08/2016                       | 1,167.42 -                        | 1,224.01                    | 742.18                             | 03/2019 -                          | 05/2025     | 4.85              |
| 302        | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]  | 09/2016                       | 1,273.71 -                        | 1,478.61                    | 1,351.62                           | 07/2020 -                          | 08/2024     | 16.09             |
| 303        | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]  | 09/2016                       | 950.69 -                          | 1,487.46                    | 1,607.58                           | 08/2019 -                          | 06/2024     | 56.46             |
| 304        | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]       | 01/2017                       | 1,251.11 -                        | 1,361.00                    | 682.44                             | 12/2020 -                          | 09/2024     | 8.78              |
| 305        | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]                                              | 03/2017                       | 744.64 -                          | 1,007.00                    | 362.98                             | 03/2020 -                          | 07/2024     | 35.23             |
| 306        | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]                                         | 03/2017                       | 1,059.73 -                        | 1,071.00                    | 878.19                             | 03/2017 -                          | 10/2024     | 1.06              |
| 307        | CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]  | 03/2017                       | 754.54 -                          | 808.60                      | 800.29                             | 03/2020 -                          | 06/2024     | 7.16              |
| 308        | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]   | 03/2017                       | 672.89 -                          | 830.31                      | 304.68                             | 03/2020 -                          | 12/2024     | 23.39             |
| 309        | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]                                              | 04/2017                       | 894.00 -                          | 929.32                      | 915.67                             | 04/2020 -                          | 06/2024     | 3.95              |
| 310        | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]                       | 08/2017                       | 950.64 -                          | 1,168.33                    | 932.99                             | 02/2022 -                          | 10/2024     | 22.90             |
| 311        | 4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]                                                                   | 09/2017                       | 1,124.11 -                        | 1,567.73                    | 1,520.21                           | 05/2020 -                          | 02/2024     | 39.46             |
| 312        | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]   | 12/2017                       | 1,471.75 -                        |                             | 1,557.50                           | 07/2021 -                          | 08/2024     | 29.37             |
| 313        | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]         | 01/2018                       | 573.70 -                          | 726.99                      | 452.20                             | 12/2021 -                          | 08/2024     | 26.72             |

| (May 2024) |                                                                                                                     |                               |                                   |                             |                                    |                                    |             |                   |
|------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                     |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                   | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 314        | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]                                                     | 01/2018                       | 273.46 -                          | 276.17                      | 244.92                             | 11/2021 -                          | 08/2024     | .99               |
| 315        | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]    | 01/2018                       | 614.48 -                          | 757.12                      | 664.48                             | 08/2021 -                          | 08/2024     | 23.21             |
| 316        | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]  | 01/2018                       | 686.65 -                          | 1,015.16                    | 435.85                             | 09/2020 -                          | 12/2024     | 47.84             |
| 317        | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) - [N24000738] | 01/2018                       | 999.00 -                          | 1,152.70                    | 339.23                             | 09/2021 -                          | 03/2025     | 15.39             |
| 318        | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( - [N24000739]  | 01/2018                       | 503.88 -                          | 609.03                      | 327.05                             | 06/2021 -                          | 12/2024     | 20.87             |
| 319        | 6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]  | 02/2018                       | 1,424.77 -                        | 1,862.77                    | 665.38                             | 02/2023 -                          | 12/2024     | 30.74             |
| 320        | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]  | 03/2018                       | 1,117.84 -                        | 1,203.92                    | 1,165.50                           | 12/2021 -                          | 06/2024     | 7.70              |
| 321        | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]  | 03/2018                       | 314.43 -                          | 348.72                      | 85.61                              | 12/2020 -                          | 12/2024     | 10.91             |
| 322        | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]  | 03/2018                       | 496.20 -                          | 537.17                      | 366.24                             | 11/2021 -                          | 12/2024     | 8.26              |
| 323        | FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]   | 03/2018                       | 505.35 -                          | 837.69                      | 376.61                             | 10/2022 -                          | 01/2024     | 65.76             |
| 324        | FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300) - [N24000827]  | 03/2018                       | 628.71 -                          | 756.13                      | 583.02                             | 11/2020 -                          | 04/2023     | 20.27             |
| 325        | CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]   | 03/2018                       | 1,161.39 -                        | 1,404.00                    | 418.51                             | 10/2021 -                          | 09/2024     | 20.89             |
| 326        | CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]  | 03/2018                       | 1,484.30 -                        | 2,182.41                    | 1,237.02                           | 12/2020 -                          | 03/2024     | 47.03             |
| 327        | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]  | 03/2018                       | 1,162.92 -                        | 1,182.87                    | 371.48                             | 07/2021 -                          | 09/2024     | 1.72              |
| 328        | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]  | 03/2018                       | 478.74 -                          | 1,514.46                    | 1,172.11                           | 05/2021 -                          | 12/2024     | 216.34            |
| 329        | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]  | 03/2018                       | 1,005.08 -                        | 1,073.10                    | 699.05                             | 03/2021 -                          | 12/2024     | 6.77              |
| 330        | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]  | 11/2017                       | 2,159.00 -                        | 2,262.00                    | 2,245.43                           | 07/2021 -                          | 12/2024     | 4.77              |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 331        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212 | 12/2017                       | 656.98 -                          | 840.00                      | 812.00                             | 11/2022 -                          | 12/2024     | 27.86             |
| 332        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214 | 12/2017                       | 217.96 -                          | 884.00                      | 2,248.00                           | 12/2022 -                          | 12/2024     | 305.58            |
| 333        | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300 | 11/2019                       | 1,226.88 -                        | 1,581.24                    | 1,419.23                           | 02/2021 -                          | 09/2024     | 28.88             |
| 334        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303 | 10/2013                       | 649.90 -                          | 750.00                      | 711.53                             | 12/2020 -                          | 12/2024     | 15.40             |
| 335        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304 | 10/2013                       | 446.97 -                          | 740.50                      | 638.80                             | 11/2020 -                          | 12/2024     | 65.67             |
| 336        | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305 | 10/2013                       | 464.09 -                          | 765.12                      | 698.25                             | 11/2020 -                          | 12/2024     | 64.86             |
| 337        | MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377                      | 02/2019                       | 731.89 -                          | 731.99                      | 678.97                             | 01/2022 -                          | 08/2023     | .01               |
| 338        | WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378                     | 02/2019                       | 362.46 -                          | 372.46                      | 346.15                             | 01/2022 -                          | 06/2023     | 2.76              |
| 339        | KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379                 | 02/2019                       | 594.75 -                          | 613.75                      | 581.87                             | 01/2022 -                          | 08/2023     | 3.19              |
| 340        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414 | 12/2020                       | 733.00 -                          | 908.28                      | 863.78                             | 01/2024 -                          | 07/2024     | 23.91             |
| 341        | FOUR LANING OF VILUPPURAM TO PUDUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428   | 03/2018                       | 998.70 -                          | 1,358.32                    | 866.81                             | 11/2021 -                          | 12/2024     | 36.01             |
| 342        | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429  | 03/2018                       | 1,294.47 -                        | 1,588.40                    | 786.77                             | 11/2021 -                          | 12/2024     | 22.71             |
| 343        | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430 | 03/2018                       | 2,120.40 -                        | 2,565.63                    | 1,429.17                           | 01/2022 -                          | 12/2024     | 21.00             |
| 344        | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431 | 03/2018                       | 1,872.68 -                        | 2,756.09                    | 1,066.80                           | 10/2020 -                          | 08/2025     | 47.17             |
| 345        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476 | 09/2021                       | 517.05 -                          | 655.06                      | 473.67                             | 09/2022 -                          | 01/2025     | 26.69             |
| 346        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477 | 09/2021                       | 622.00 -                          | 817.91                      | 440.55                             | 09/2022 -                          | 03/2025     | 31.50             |
| 347        | PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501                                                                | 09/2021                       | 531.86 -                          | 532.41                      | 520.71                             | 09/2023 -                          | 07/2023     | .10               |



| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 348        | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502     | 09/2021                       | 624.45 -                          | 627.79                      | 398.06                             | 09/2023 -                          | 07/2024     | .53               |
| 349        | CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532  | 11/2021                       | 694.00 -                          | 1,500.00                    | 1,398.08                           | 11/2023 -                          | 05/2024     | 116.14            |
| 350        | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533  | 11/2020                       | 1,690.23 -                        | 2,010.17                    | 917.09                             | 12/2023 -                          | 06/2024     | 18.93             |
| 351        | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535 | 07/2020                       | 899.00 -                          | 1,882.46                    | 987.25                             | 07/2022 -                          | 05/2024     | 109.39            |
| 352        | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536 | 07/2020                       | 817.00 -                          | 1,605.00                    | 929.61                             | 07/2022 -                          | 05/2024     | 96.45             |
| 353        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550 | 09/2021                       | 1,821.72 -                        | 1,945.32                    | 1,635.74                           | 09/2024 -                          | 12/2025     | 6.78              |
| 354        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551 | 10/2021                       | 3,044.02 -                        | 3,299.14                    | 2,360.26                           | 09/2024 -                          | 09/2024     | 8.38              |
| 355        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552 | 10/2021                       | 2,714.95 -                        | 3,198.57                    | 2,484.16                           | 09/2024 -                          | 09/2024     | 17.81             |
| 356        | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589                               | 09/2020                       | 755.26 -                          | 1,039.00                    | 534.87                             | 03/2024 -                          | 12/2024     | 37.57             |
| 357        | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590                    | 09/2020                       | 748.99 -                          | 903.00                      | 799.08                             | 10/2023 -                          | 12/2024     | 20.56             |
| 358        | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595 | 08/2020                       | 1,034.00 -                        | 1,699.48                    | 41.50                              | 03/2024 -                          | 10/2024     | 64.36             |
| 359        | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603                                | 01/2019                       | 1,518.53 -                        | 1,607.54                    | 915.40                             | 10/2022 -                          | 12/2023     | 5.86              |
| 360        | 4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611                                   | 04/2020                       | 1,855.59<br>1,870.00              | 1,869.85                    | 368.32                             | 03/2024 -                          | 06/2025     | .77               |
| 361        | CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619 | 08/2022                       | 200.05<br>200.00                  | 208.92                      | 67.57                              | 06/2024 -                          | 06/2024     | 4.43              |
| 362        | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652 | 03/2020                       | 210.37<br>213.00                  | 214.36                      | 198.01                             | 06/2022 -                          | 06/2024     | 1.90              |
| 363        | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655 | 06/2021                       | 3,606.00 -                        | 3,923.82                    | 2,951.34                           | 02/2025 -                          | 02/2025     | 8.81              |
| 364        | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656 | 06/2021                       | 2,595.00 -                        | 3,994.60                    | 2,916.74                           | 03/2025 -                          | 03/2025     | 53.93             |



| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 365        | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658 | 01/2021                       | 4,265.42<br>-                     | 4,708.42                    | 3,171.31                           | 07/2024<br>-                       | 07/2024     | 10.39             |
| 366        | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659 | 02/2021                       | 3,375.31<br>-                     | 3,790.17                    | 2,082.51                           | 07/2024<br>-                       | 07/2024     | 12.29             |
| 367        | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661                                      | 10/2020                       | 3,219.47<br>3,713.00              | 3,713.14                    | 2,067.11                           | 04/2024<br>-                       | 05/2025     | 15.33             |
| 368        | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686 | 03/2021                       | 1,065.06<br>1,445.00              | 1,444.50                    | 151.25                             | 03/2023<br>-                       | 07/2024     | 35.63             |
| 369        | FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687 | 10/2021                       | 1,331.77<br>2,083.00              | 2,082.98                    | 273.23                             | 10/2023<br>-                       | 03/2025     | 56.41             |
| 370        | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691 | 10/2019                       | 1,225.24<br>1,506.00              | 1,505.85                    | 68.58                              | 10/2021<br>-                       | 07/2024     | 22.90             |
| 371        | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692 | 01/2022                       | 467.99<br>-                       | 468.00                      | 18.83                              | 09/2024<br>-                       | 09/2024     | .00               |
| 372        | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693 | 09/2021                       | 1,751.18<br>-                     | 1,757.27                    | 49.69                              | 10/2024<br>-                       | 10/2024     | .35               |
| 373        | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700  | 12/2021                       | 552.55<br>553.00                  | 553.00                      | 21.00                              | 03/2024<br>-                       | 12/2024     | .08               |
| 374        | CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702  | 12/2021                       | 184.90<br>185.00                  | 185.00                      | 146.04                             | 09/2024<br>-                       | 09/2024     | .05               |
| 375        | 6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703  | 02/2022                       | 786.81<br>787.00                  | 787.00                      | -                                  | 05/2025<br>-                       | 05/2025     | .02               |
| 376        | BAKHTIYARPUR RAJAUJI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709                                        | 09/2020                       | 897.45<br>-                       | 1,090.00                    | 1,037.63                           | 04/2023<br>-                       | 12/2024     | 21.46             |
| 377        | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710 | 09/2020                       | 2,334.68<br>2,335.00              | 2,494.20                    | 704.32                             | 03/2023<br>-                       | 06/2024     | 6.83              |
| 378        | BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715  | 12/2018                       | 333.60<br>-                       | 461.41                      | 368.23                             | 10/2020<br>-                       | 01/2024     | 38.31             |
| 379        | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716                                | 07/2022                       | 186.50<br>-                       | 210.81                      | 12.92                              | 08/2023<br>-                       | 12/2024     | 13.03             |
| 380        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717  | 11/2020                       | 1,155.49<br>-                     | 1,458.45                    | 424.27                             | 08/2024<br>-                       | 01/2025     | 26.22             |
| 381        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718  | 12/2020                       | 843.48<br>-                       | 1,051.36                    | 347.02                             | 07/2024<br>-                       | 11/2024     | 24.65             |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 382        | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719 | 02/2021                       | 2,948.31 -                        | 3,516.83                    | 659.75                             | 07/2024 -                          | 12/2024     | 19.28             |
| 383        | BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720  | 10/2020                       | 1,023.91 -                        | 1,341.51                    | 489.07                             | 05/2024 -                          | 10/2024     | 31.02             |
| 384        | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721                 | 02/2019                       | 1,008.99 -                        | 1,360.53                    | 159.66                             | 05/2024 -                          | 11/2024     | 34.84             |
| 385        | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723                                                   | 10/2018                       | 707.90 -                          | 766.51                      | 401.98                             | 02/2021 -                          | 12/2024     | 8.28              |
| 386        | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725                              | 01/2019                       | 819.89 -                          | 922.85                      | 361.98                             | 05/2021 -                          | 12/2025     | 12.56             |
| 387        | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729 | 08/2022                       | 326.79 -                          | 329.79                      | 87.78                              | 04/2024 -                          | 05/2024     | .92               |
| 388        | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739 | 10/2019                       | 1,779.83 -                        | 2,200.00                    | 983.00                             | 11/2023 -                          | 12/2024     | 23.61             |
| 389        | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747                                    | 03/2020                       | 2,193.23 -                        | 2,314.00                    | 1,762.34                           | 09/2024 -                          | 09/2024     | 5.51              |
| 390        | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748 | 03/2021                       | 2,200.93 -                        | 2,303.06                    | 2,303.06                           | 09/2024 -                          | 09/2024     | 4.64              |
| 391        | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752                         | 12/2018                       | 2,375.87 -                        | 2,843.79                    | 2,360.81                           | 02/2023 -                          | 05/2024     | 19.69             |
| 392        | 4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753  | 02/2022                       | 570.98 -                          | 578.02                      | 278.19                             | 06/2024 -                          | 06/2024     | 1.23              |
| 393        | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755 | 10/2019                       | 1,936.68 -                        | 2,458.03                    | 1,380.90                           | 03/2023 -                          | 12/2024     | 26.92             |
| 394        | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763                                    | 09/2021                       | 774.16 -                          | 893.08                      | 464.84                             | 09/2023 -                          | 06/2024     | 15.36             |
| 395        | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764                        | 09/2021                       | 814.04 -                          | 947.29                      | 431.27                             | 09/2023 -                          | 06/2024     | 16.37             |
| 396        | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773     | 05/2020                       | 1,467.44 -                        | 1,942.89                    | 888.96                             | 07/2024 -                          | 07/2024     | 32.40             |
| 397        | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775  | 02/2020                       | 808.31 -                          | 958.00                      | 803.78                             | 01/2023 -                          | 12/2024     | 18.52             |
| 398        | DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779     | 03/2018                       | 2,507.00 -                        | 3,030.73                    | 1,155.70                           | 09/2022 -                          | 06/2024     | 20.89             |
| 399        | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781 | 01/2018                       | 2,067.67 -                        | 2,160.00                    |                                    | 10/2021 -                          | 06/2024     | 4.47              |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 400        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786 | 03/2021                       | 1,259.00 -                        | 1,910.00                    | 137.93                             | 03/2024 -                          | 03/2025     | 51.71             |
| 401        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788 | 07/2020                       | 2,271.86 -                        | 3,916.00                    | 518.25                             | 12/2023 -                          | 06/2024     | 72.37             |
| 402        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789 | 07/2020                       | 1,710.30 -                        | 1,927.00                    | 362.81                             | 08/2023 -                          | 06/2024     | 12.67             |
| 403        | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790                        | 02/2020                       | 752.30 -                          | 766.20                      | 451.11                             | 08/2023 -                          | 06/2024     | 1.85              |
| 404        | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791                        | 02/2020                       | 606.51 -                          | 657.00                      | 453.89                             | 06/2023 -                          | 05/2024     | 8.32              |
| 405        | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794                       | 02/2020                       | 778.15 -                          | 785.67                      | 511.14                             | 03/2023 -                          | 06/2024     | .97               |
| 406        | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796           | 03/2022                       | 1,013.33 -                        | 1,111.33                    | 326.80                             | 10/2024 -                          | 10/2024     | 9.67              |
| 407        | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799                                   | 02/2021                       | 1,166.96 -                        | 1,251.00                    | 981.91                             | 10/2023 -                          | 08/2024     | 7.20              |
| 408        | REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808 | 03/2021                       | 1,322.95 -                        | 1,442.47                    | 656.54                             | 12/2024 -                          | 12/2024     | 9.03              |
| 409        | 4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811                 | 04/2021                       | 583.93 -                          | 653.67                      | 126.12                             | 06/2024 -                          | 06/2024     | 11.94             |
| 410        | 4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812  | 03/2021                       | 1,002.11 -                        | 1,361.79                    | 159.19                             | 05/2024 -                          | 05/2024     | 35.89             |
| 411        | 6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818                    | 02/2021                       | 818.73 -                          | 1,105.00                    | 240.02                             | 01/2025 -                          | 01/2025     | 34.97             |
| 412        | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819        | 03/2021                       | 1,102.63 -                        | 1,303.00                    | 626.36                             | 01/2025 -                          | 01/2025     | 18.17             |
| 413        | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820                     | 02/2021                       | 1,484.83 -                        | 1,768.00                    | 824.83                             | 12/2024 -                          | 12/2024     | 19.07             |
| 414        | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821 | 11/2020                       | 1,137.74 -                        | 1,289.00                    | 760.64                             | 10/2024 -                          | 10/2024     | 13.29             |
| 415        | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822 | 12/2020                       | 1,075.27 -                        | 1,307.00                    | 657.86                             | 10/2024 -                          | 10/2024     | 21.55             |
| 416        | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824                      | 03/2020                       | 1,863.09 -                        | 2,238.00                    | 1,051.65                           | 01/2024 -                          | 12/2024     | 20.12             |

| (May 2024) |                                                                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                   |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                 | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 417        | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826 | 02/2019                       | 927.77<br>-                       | 1,603.00                    | 1,202.77                           | 02/2022<br>-                       | 12/2024     | 72.78             |
| 418        | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836          | 02/2021                       | 824.29<br>-                       | 924.00                      | 345.76                             | 10/2024<br>-                       | 10/2024     | 12.10             |
| 419        | 6L JAKKUVU – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837                   | 02/2021                       | 663.60<br>-                       | 768.00                      | 305.44                             | 03/2024<br>-                       | 07/2024     | 15.73             |
| 420        | 6L ALURU - JAKKUVU SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838                   | 02/2021                       | 922.50<br>-                       | 1,128.68                    | 329.01                             | 03/2024<br>-                       | 12/2024     | 22.35             |
| 421        | FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854 | 06/2023                       | 1,214.93<br>-                     | 1,324.95                    | 565.44                             | 06/2025<br>-                       | 06/2025     | 9.06              |
| 422        | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- [N24001983  | 10/2022                       | 972.63<br>-                       | 1,055.23                    | 179.90                             | 08/2025<br>-                       | 08/2025     | 8.49              |
| 423        | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985 | 03/2021                       | 1,942.94<br>2,171.00              | 2,171.00                    | 744.60                             | 06/2025<br>-                       | 06/2025     | 11.74             |
| 424        | 6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988 | 02/2021                       | 591.99<br>703.00                  | 703.00                      | 128.44                             | 10/2025<br>-                       | 10/2025     | 18.75             |
| 425        | 4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990                               | 06/2022                       | 524.54<br>-                       | 683.26                      | 74.74                              | 05/2025<br>-                       | 05/2025     | 30.26             |
| 426        | BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992 | 08/2022                       | 199.31<br>-                       | 199.38                      | 86.84                              | 02/2024<br>-                       | 06/2024     | .04               |
| 427        | CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038 | 11/2022                       | 1,691.45<br>1,998.00              | 1,998.00                    | 590.37                             | 08/2025<br>-                       | 08/2025     | 18.12             |
| 428        | CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039 | 02/2023                       | 1,088.64<br>1,178.00              | 1,178.00                    | 257.03                             | 10/2025<br>-                       | 10/2025     | 8.21              |
| 429        | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047   | 05/2020                       | 1,328.07<br>2,346.00              | 2,346.00                    | 1,014.69                           | 08/2023<br>-                       | 09/2024     | 76.65             |
| 430        | CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048 | 07/2022                       | 2,414.67<br>2,898.00              | 2,898.00                    | 933.49                             | 06/2025<br>-                       | 06/2025     | 20.02             |
| 431        | PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049  | 03/2022                       | 1,703.48<br>2,278.00              | 2,278.00                    | 651.98                             | 04/2026<br>-                       | 04/2026     | 33.73             |
| 432        | REHABILITATION AND UPGRADATION TO 4L CONFIGURATION AND STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050 | 02/2022                       | 696.65<br>698.00                  | 698.46                      | 269.44                             | 09/2025<br>-                       | 09/2025     | .26               |
| 433        | FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053        | 04/2022                       | 1,232.00<br>1,343.00              | 1,400.00                    | 257.87                             | 09/2025<br>-                       | 09/2025     | 13.64             |

| (May 2024) |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                                    |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                                  | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 434        | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]                    | 10/2022                       | 1,390.77<br>1,391.00              | 1,600.00                    | 130.88                             | 11/2025<br>-                       | 11/2025     | 15.04             |
| 435        | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061] | 08/2022                       | 2,474.47<br>-                     | 2,675.93                    | 578.62                             | 06/2025<br>-                       | 06/2025     | 8.14              |
| 436        | GARHMUKTESHVAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]   | 10/2019                       | 2,068.99<br>2,171.00              | 2,171.00                    | 209.60                             | 10/2023<br>-                       | 06/2024     | 4.93              |
| 437        | FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083] | 03/2022                       | 2,146.86<br>2,413.00              | 2,413.00                    | 651.97                             | 07/2025<br>-                       | 07/2025     | 12.40             |
| 438        | FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111]                 | 02/2019                       | 825.94<br>-                       | 1,116.13                    | 51.76                              | 12/2025<br>-                       | 12/2025     | 35.13             |
|            | Total                                                                                                              |                               | 2,04,315.35<br>-                  | 2,59,316.01                 | 151,288.70                         |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>STEEL</u>                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>National Mineral Development Corporation (Nmhc)</u>                                                             |                               |                                   |                             |                                    |                                    |             |                   |
| 439        | SCREENING PLANT-III AT KIRANDUL - [N12000127]                                                                      | 03/2021                       | 2,092.97<br>-                     | 2,718.84                    | 1,090.01                           | 08/2024<br>-                       | 01/2026     | 29.90             |
|            | Total                                                                                                              |                               | 2,092.97<br>-                     | 2,718.84                    | 1,090.01                           |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>TELECOMMUNICATIONS</u>                                                                                          |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Bharat Sanchar Nigam Limited</u>                                                                                |                               |                                   |                             |                                    |                                    |             |                   |
| 440        | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]  | 03/2023                       | 185.27<br>-                       | 239.60                      | 146.93                             | 03/2024<br>-                       | 07/2024     | 29.32             |
| 441        | PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117] | 06/2023                       | 24,544.55<br>-                    | 24,556.35                   | 1,897.24                           | 06/2025<br>-                       | 06/2025     | .05               |
|            | <u>Department Of Telecommunication</u>                                                                             |                               |                                   |                             |                                    |                                    |             |                   |
| 442        | NETWORK FOR SPECTRUM - [N26000101]                                                                                 | 03/2012                       | 13,334.00<br>-                    | 34,953.45                   | 22,626.69                          | 07/2015<br>-                       | 08/2024     | 162.14            |
|            | Total                                                                                                              |                               | 38,063.82<br>-                    | 59,749.40                   | 24,670.86                          |                                    |             |                   |
|            |                                                                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>URBAN DEVELOPMENT</u>                                                                                           |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Ahmedabad Metro Rail</u>                                                                                        |                               |                                   |                             |                                    |                                    |             |                   |
| 443        | AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]                                                                 | 11/2014                       | 10,773.00<br>-                    | 12,924.55                   | 12,210.21                          | 12/2018<br>-                       | 06/2024     | 19.97             |
|            | <u>Chennai Metro Rail Ltd</u>                                                                                      |                               |                                   |                             |                                    |                                    |             |                   |
| 444        | CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]                                                                     | 02/2009                       | 14,600.00<br>-                    | 18,380.00                   | 17,619.68                          | 12/2015<br>-                       | 12/2015     | 25.89             |
|            | <u>Delhi Metro Rail Corporation</u>                                                                                |                               |                                   |                             |                                    |                                    |             |                   |

| (May 2024) |                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|------------|-------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|
|            |                                                                                                       |                               |                                   |                             |                                    | Date of Commissioning (Month/Year) |             |                   |
| S.No       | Project                                                                                               | Date of Approval (Month/Year) | Original / Revised Cost(Rs crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original/ Revised                  | Anticipated | Cost Overruns (%) |
| 1          | 2                                                                                                     | 3                             | 4                                 | 5                           | 6                                  | 7                                  | 8           | 9                 |
| 445        | DELHI MRTS PHASE-III<br>- [N28000056]                                                                 | 09/2011                       | 38,585.00<br>-                    | 40,180.91                   | 40,465.12                          | 03/2016<br>-                       | 08/2021     | 4.14              |
|            | <u>Kochi Metro Rail Corporation Ltd</u>                                                               |                               |                                   |                             |                                    |                                    |             |                   |
| 446        | KOCHI METRO RAIL PROJECT<br>- [N28000081]                                                             | 07/2012                       | 5,181.79<br>-                     | 6,218.14                    | 6,059.17                           | 07/2017<br>-                       | 09/2020     | 20.00             |
|            | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                        |                               |                                   |                             |                                    |                                    |             |                   |
| 447        | PUNE METRO RAIL PROJECT (PHASE 1)<br>- [N28000121]                                                    | 12/2016                       | 11,420.00<br>-                    | 13,656.22                   | 12,138.13                          | 11/2021<br>-                       | 06/2024     | 19.58             |
|            | <u>Mumbai Metro Rail Corporation Ltd</u>                                                              |                               |                                   |                             |                                    |                                    |             |                   |
| 448        | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)<br>- [N28000086]                                            | 07/2013                       | 23,136.00<br>-                    | 37,276.00                   | 23,687.33                          | 03/2020<br>-                       | 12/2023     | 61.12             |
|            | <u>Patna Metro Rail Corporation</u>                                                                   |                               |                                   |                             |                                    |                                    |             |                   |
| 449        | PATNA METRO RAIL CORPORATION LIMITED<br>- [N28000148]                                                 | 02/2019                       | 13,365.77<br>-                    | 13,925.50                   | 2,188.95                           | 06/2024<br>-                       | 09/2024     | 4.19              |
|            | Total                                                                                                 |                               | 1,17,061.56<br>-                  | 1,42,561.32                 | 114,368.59                         |                                    |             |                   |
|            |                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>WATER RESOURCES</u>                                                                                |                               |                                   |                             |                                    |                                    |             |                   |
|            | <u>Bihar Urban Infrastructure Development Corporation Ltd</u>                                         |                               |                                   |                             |                                    |                                    |             |                   |
| 450        | I AND D AND STP WORKS FOR BHAGALPUR<br>- [N30000027]                                                  | 10/2017                       | 254.13<br>-                       | 413.29                      | 90.30                              | 09/2020<br>-                       | 03/2024     | 62.63             |
| 451        | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA<br>BEUR - [N30000037]                                        | 12/2014                       | 225.77<br>-                       | 398.90                      | 363.19                             | 03/2020<br>-                       | 06/2020     | 76.68             |
| 452        | SAIDPUR SEWER NETWORK PATNA<br>- [N30000039]                                                          | 04/2015                       | 268.63<br>-                       | 431.21                      | 479.26                             | 01/2021<br>-                       | 01/2021     | 60.52             |
|            | <u>Kolkata Metropolitan Development Authority</u>                                                     |                               |                                   |                             |                                    |                                    |             |                   |
| 453        | INTERCEPTION AND DIVERSION WITH STP AT<br>MAHESHTALA - [N30000032]                                    | 05/2018                       | 198.43<br>-                       | 224.69                      | 59.95                              | 02/2022<br>-                       | 03/2024     | 13.23             |
| 454        | INTERCEPTION DIVERSION TREATMENT WORKS AT<br>TOLLYS NULLAH ADI GANGA - [N30000034]                    | 08/2017                       | 307.12<br>-                       | 653.67                      | -                                  | 09/2022<br>-                       | 12/2026     | 112.84            |
|            | <u>Polavaram Project Authority</u>                                                                    |                               |                                   |                             |                                    |                                    |             |                   |
| 455        | POLAVARAM IRRIGATION PROJECT<br>- [N30000002]                                                         | 02/2009                       | 10,151.04<br>-                    | 55,548.87                   | 21,095.31                          | 03/2020<br>-                       | 03/2024     | 447.22            |
|            | <u>Uttar Pradesh Jal Nigam</u>                                                                        |                               |                                   |                             |                                    |                                    |             |                   |
| 456        | FARRUKHABAD I AND D AND STP WORKS HAM<br>- [N30000008]                                                | 10/2017                       | 213.62<br>-                       | 261.12                      | 177.62                             | 03/2022<br>-                       | 04/2024     | 22.24             |
| 457        | INTERCEPTION AND DIVERSION WORKS AND STP AT<br>MUZAFFARNAGAR UTTAR PRADESH - [N30000021]              | 01/2019                       | 231.79<br>-                       | 234.03                      | 141.79                             | 12/2021<br>-                       | 06/2023     | .97               |
| 458        | SEWERAGE SCHEME INTERCEPTION AND DIVERSION<br>WITH STP WORKS AT MEERUT UTTAR PRADESH<br>- [N30000024] | 02/2019                       | 681.78<br>-                       | 690.71                      | 13.34                              | 06/2022<br>-                       | 04/2024     | 1.31              |
|            | Total                                                                                                 |                               | 12,532.31<br>-                    | 58,856.49                   | 22,420.76                          |                                    |             |                   |
|            |                                                                                                       |                               |                                   |                             |                                    |                                    |             |                   |
|            | Grand Total                                                                                           |                               | 9,48,518.53                       | 15,44,374.05                | 995,331.28                         |                                    |             |                   |



## Details of Delayed Projects w.r.t. Original Schedule

### Annexure - VII

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>ATOMIC ENERGY</u>                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Bhavini Limited</u>                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 1                                          | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI, TAMIL NADU                                | 09/2003                       | 3,492.00 -                         | 7,670.00                     | 6,517.22                           | 09/2010 -                          | 12/2024     | 171                   | 119.64           |                                                                  |
|                                            | <u>Nuclear Power Corporation Of India Limited</u>                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 2                                          | KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL, TAMIL NADU                                     | 03/2013                       | 39,849.00<br>68,893.00             | 68,893.00                    | 43,536.00                          | 11/2020 -                          | 11/2026     | 72                    | 72.89            |                                                                  |
| 3                                          | RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL, RAJASTHAN                                 | 10/2009                       | 12,320.00<br>22,924.00             | 22,924.00                    | 18,385.00                          | 12/2016 -                          | 12/2026     | 120                   | 86.07            |                                                                  |
|                                            | Total                                                                                                            |                               | 55,661.00 -                        | 99,487.00                    | 68,438.22                          |                                    |             |                       |                  |                                                                  |
|                                            | <u>CIVIL AVIATION</u>                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Airport Authority Of India Limited</u>                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 4                                          | UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI, MADHYA PRADESH                                                 | 06/2016                       | 412.24 -                           | 412.24                       | 398.95                             | 06/2021 -                          | 06/2024     | 36                    | 0                | Nil                                                              |
| 5                                          | C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI, GUJARAT                                  | 01/2018                       | 1,405.00 -                         | 1,405.00                     | 1,229.60                           | 08/2022<br>05/2024                 | 06/2024     | 22                    | 0                | Nil                                                              |
| 6                                          | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI, UTTAR PRADESH                                          | 03/2021                       | 242.14<br>328.00                   | 358.00                       | 335.02                             | 12/2022<br>06/2024                 | 06/2024     | 18                    | 47.85            | As above.                                                        |
| 7                                          | DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI, MADHYA PRADESH                                         | 10/2021                       | 446.12 -                           | 446.12                       | 422.59                             | 08/2023<br>06/2024                 | 06/2024     | 10                    | 0                | NIL                                                              |
| 8                                          | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI, UTTARAKHAND | 07/2018                       | 456.86 -                           | 500.00                       | 484.85                             | 09/2020 -                          | 07/2024     | 46                    | 9.44             | Nil                                                              |
| 9                                          | DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI, TAMIL NADU                                                    | 06/2019                       | 380.87<br>452.93                   | 452.93                       | 271.73                             | 03/2022<br>07/2024                 | 07/2024     | 28                    | 18.92            | Nil                                                              |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                          |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                               |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                          |
| S.No                                       | Project                                                                                                                       | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                         |
| 1                                          | 2                                                                                                                             | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                       |
| 10                                         | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI,ARUNACHAL PRADESH             | 02/2019                       | 645.63 -                           | 712.15                       | 657.33                             | 08/2022<br>08/2024                 | 08/2024     | 24                    | 10.3             | Nil                                                                                                                      |
| 11                                         | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH                                 | 07/2018                       | 480.33 -                           | 640.00                       | 339.00                             | 09/2021<br>10/2024                 | 10/2024     | 37                    | 33.24            | Slow progress of work by PDD for getting Dedicated power supply to Leh (Deposit work)                                    |
| 12                                         | EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT                            | 08/2018                       | 353.25 -                           | 353.25                       | 325.13                             | 02/2021<br>-                       | 10/2024     | 44                    | 0                | Nil                                                                                                                      |
| 13                                         | CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH                                                            | 06/2018                       | 1,383.00<br>1,938.00               | 3,291.81                     | 2,092.82                           | 09/2021<br>12/2024                 | 12/2024     | 39                    | 138.02           | NIL                                                                                                                      |
| 14                                         | CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR                   | 05/2018                       | 1,216.90 -                         | 1,216.90                     | 715.47                             | 10/2022<br>12/2024                 | 12/2024     | 26                    | 0                | AUGUMENTATION OF STORM WATER DRAINAGE SYSTEM FOR CONNECTIONING NEW STORM WATER SYSTEM OF AIRPORT WITH ENLARGED CAPACITY. |
| 15                                         | C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH                                         | 04/2020                       | 611.80 -                           | 611.80                       | 280.52                             | 03/2023<br>-                       | 12/2024     | 21                    | 0                | NIL                                                                                                                      |
| 16                                         | EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA                      | 11/2017                       | 255.69 -                           | 255.69                       | 60.75                              | 09/2021<br>-                       | 12/2024     | 39                    | 0                | Nil                                                                                                                      |
| 17                                         | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM                              | 12/2016                       | 1,142.00 -                         | 2,333.00                     | 1,091.52                           | 03/2021<br>-                       | 03/2025     | 48                    | 104.29           | Transportation strike from 1st week of November 2020, to end of the month at CEMENT Plant in Govt, of Assam & Meghalaya. |
| 18                                         | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI,MANIPUR | 11/2021                       | 499.00 -                           | 499.00                       | 95.59                              | 07/2024<br>03/2025                 | 03/2025     | 8                     | 0                | Acquisition of AAI Land for proposed 6 lane road is pending.                                                             |
| 19                                         | MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU                                                | 06/2018                       | 2,467.00 -                         | 2,467.00                     | 1,477.64                           | 02/2022<br>-                       | 12/2025     | 46                    | 0                | Nil                                                                                                                      |
|                                            | Total                                                                                                                         |                               | 12,397.83 -                        | 15,954.89                    | 10,278.51                          |                                    |             |                       |                  |                                                                                                                          |
|                                            |                                                                                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                          |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>COAL</u>                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Bharat Coking Coal Limited</u>                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 20                                         | PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND   | 10/2015                       | 243.00 -                           | 334.27                       | 111.51                             | 04/2018 -                          | 09/2024     | 77                    | 37.56            |                                                                  |
| 21                                         | 2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL | 12/2015                       | 304.13 341.22                      | 341.22                       | 281.17                             | 03/2017 -                          | 09/2024     | 90                    | 12.2             |                                                                  |
| 22                                         | MURAIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND       | 02/2011                       | 339.88 -                           | 339.88                       | 151.19                             | 04/2014 -                          | 01/2026     | 141                   | 0                |                                                                  |
| 23                                         | MOONIDH XV SEAM UG - [N06000098]BCCL,JHARKHAND               | 08/2011                       | 1,230.27 -                         | 1,230.27                     | 588.09                             | 03/2019 -                          | 02/2026     | 83                    | 0                |                                                                  |
|                                            | <u>Central Coal Fields Limited</u>                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 24                                         | CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND         | 08/2007                       | 163.51 -                           | 163.51                       | 133.35                             | 03/2011 -                          | 08/2024     | 161                   | 0                |                                                                  |
| 25                                         | KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND                | 06/2009                       | 162.46 -                           | 162.46                       | 95.92                              | 03/2014 -                          | 08/2024     | 125                   | 0                |                                                                  |
| 26                                         | RAJRAPPA RCE OCP ( 3.0 MTY) - [N06000087]CCL,JHARKHAND       | 12/2009                       | 510.85 -                           | 510.85                       | 488.31                             | 03/2016 -                          | 03/2025     | 108                   | 0                |                                                                  |
| 27                                         | TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND         | 11/2019                       | 243.52 -                           | 243.52                       | 44.35                              | 03/2023 -                          | 03/2025     | 24                    | 0                |                                                                  |
|                                            | <u>Eastern Coal Fields Limited</u>                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|--------------------------------------------|---------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| S.No                                       | Project                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 1                                          | 2                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 28                                         | RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL                  | 08/2009                       | 2,661.73 -                         | 5,146.48                     | 741.28                             | 08/2019 -                          | 08/2024     | 60                    | 93.35            | 1.Publication of final figure of Demographic survey report for Non-ECL houses and valuation of immovable properties for Legal Title Holder (LTH) households by ADDA.<br>2. Identification and finalization of balance land for this rehabilitation project by ADDA.<br>3. Construction of balance quarters for shifting of remaining eligible families identified under survey report.<br>4. Shifting of affected families at the resettlement sites by ADDA where construction of flats have already been completed and after shifting demolition of vacated houses, which were under the threat of subsidence at the old rehabilitation sites.<br>5.Finalization of tender and award of work for unfinished construction works of 2672 flats at Bijoy nagar & Daskeary J.L. No.-02 resettlement sites by Housing Dept.<br>6.To take over the possession of 2000 flats completed in all respect at Andal site for immediate shifting of families from unstable sites susceptible to proneness of subsidence.<br>7.Approval of revised rehabilitation package by Cabinet of Government of West Bengal. |
| 29                                         | CHITRA EAST (RCE) OCP - [N06000169]ECL, JHARKHAND                   | 08/2018                       | 513.98 -                           | 513.98                       | 179.76                             | 03/2024<br>03/2026                 | 03/2026     | 24                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 30                                         | SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL, WEST BENGAL | 04/2020                       | 483.65 -                           | 483.65                       | 26.51                              | 03/2025<br>03/2026                 | 03/2026     | 12                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 31                                         | MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL, WEST BENGAL        | 11/2020                       | 888.99 -                           | 888.99                       | 88.32                              | 03/2025<br>03/2026                 | 03/2026     | 12                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                               |
|--------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                               |
| S.No                                       | Project                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                              |
| 1                                          | 2                                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                            |
| 32                                         | BONJEME HARI EXPANSION OCP - [N06000244]ECL, WEST BENGAL                            | 08/2021                       | 570.12 -                           | 570.11                       | 45.33                              | 03/2025<br>03/2026                 | 03/2026     | 12                    | 0                |                                                                                                                                                                                               |
| 33                                         | PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]ECL, WEST BENGAL               | 07/2019                       | 826.42<br>389.10                   | 389.10                       | 4.47                               | 03/2027<br>03/2028                 | 03/2028     | 12                    | -52.92           |                                                                                                                                                                                               |
| 34                                         | HURA - C OC (3 MTY) - [N06000143]ECL, JHARKHAND                                     | 10/2015                       | 359.69<br>859.41                   | 859.41                       | 316.19                             | 03/2022<br>03/2029                 | 03/2029     | 84                    | 138.93           |                                                                                                                                                                                               |
| 35                                         | TILABONI UG MINE - [N06000172]ECL, WEST BENGAL                                      | 02/2019                       | 916.62<br>749.08                   | 749.07                       | 11.69                              | 03/2027<br>03/2029                 | 03/2029     | 24                    | -18.28           |                                                                                                                                                                                               |
|                                            | <u>Mahanadi Coal Fields Limited</u>                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                               |
| 36                                         | GARJANBAHAL OCP - [N06000117]MCL, ODISHA                                            | 11/2014                       | 1,375.38 -                         | 1,375.38                     | 816.64                             | 03/2021 -                          | 03/2026     | 60                    | 0                |                                                                                                                                                                                               |
| 37                                         | KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA                                | 06/2014                       | 348.16 -                           | 348.16                       | 194.16                             | 03/2018 -                          | 03/2026     | 96                    | 0                |                                                                                                                                                                                               |
| 38                                         | BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL, ODISHA                        | 05/2014                       | 479.15 -                           | 479.15                       | 264.66                             | 03/2019 -                          | 03/2027     | 96                    | 0                |                                                                                                                                                                                               |
|                                            | <u>Neyveli Lignite Corporation</u>                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                               |
| 39                                         | NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC, UTTAR PRADESH | 07/2016                       | 17,237.00<br>19,406.12             | 19,406.12                    | 17,105.55                          | 11/2021<br>03/2025                 | 03/2025     | 40                    | 12.58            |                                                                                                                                                                                               |
|                                            | <u>Northern Coal Fields Limited</u>                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                               |
| 40                                         | DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL, MADHYA PRADESH            | 11/2017                       | 1,255.17 -                         | 1,255.17                     | 1,219.77                           | 03/2022 -                          | 07/2024     | 28                    | 0                |                                                                                                                                                                                               |
| 41                                         | BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL, MADHYA PRADESH                 | 07/2019                       | 998.71 -                           | 998.71                       | 339.07                             | 03/2023 -                          | 03/2025     | 24                    | 0                | Delayed by 24 months as FC proposal was rejected by FAC of MoEF and CC and is under process now for getting FC with modified proposal of forest land causing delay in project implementation. |
| 42                                         | BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL, MULTI STATE                   | 08/2020                       | 836.42 -                           | 836.42                       | 611.73                             | 03/2024 -                          | 03/2025     | 12                    | 0                |                                                                                                                                                                                               |
| 43                                         | KHADIA EXPANSION OCP - [N06000208]NCL, UTTAR PRADESH                                | 06/2021                       | 491.67 -                           | 491.67                       | 21.32                              | 03/2025 -                          | 03/2026     | 12                    | 0                |                                                                                                                                                                                               |
|                                            | <u>Singareni Colliers Company Limited</u>                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                               |
| 44                                         | KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL, TELANGANA             | 03/2017                       | 413.84 -                           | 413.84                       | 377.38                             | 03/2022 -                          | 03/2025     | 36                    | 0                |                                                                                                                                                                                               |
| 45                                         | GODAVARIKHANI COAL MINE - [N06000202]SCCL, TELANGANA                                | 07/2019                       | 438.98 -                           | 438.98                       | 144.22                             | 03/2023 -                          | 03/2025     | 24                    | 0                |                                                                                                                                                                                               |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 46                                         | RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL, TELANGANA | 11/2015                       | 489.62 -                           | 489.62                       | 400.35                             | 03/2023 -                          | 03/2025     | 24                    | 0                |                                                                  |
| 47                                         | RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL, TELANGANA                 | 08/2017                       | 349.28 -                           | 424.81                       | 335.24                             | 03/2021 -                          | 03/2025     | 48                    | 21.62            |                                                                  |
| 48                                         | RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL, TELANGANA            | 03/2016                       | 384.32 -                           | 384.32                       | 206.24                             | 03/2020 -                          | 03/2025     | 60                    | 0                |                                                                  |
| 49                                         | RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL, TELANGANA            | 08/2017                       | 442.42 -                           | 442.42                       | 173.89                             | 03/2020 -                          | 03/2025     | 60                    | 0                |                                                                  |
| 50                                         | NAINI COAL MINE - [N06000203]SCCL, ODISHA                                    | 03/2020                       | 494.30 -                           | 494.30                       | 491.33                             | 03/2024 -                          | 03/2026     | 24                    | 0                |                                                                  |
| 51                                         | VENKATESH KHANI COAL MINE - [N06000204]SCCL, TELANGANA                       | 10/2020                       | 484.51 -                           | 484.51                       | 135.52                             | 03/2023 -                          | 03/2026     | 36                    | 0                |                                                                  |
|                                            | <u>South-Eastern Coal Fields Limited</u>                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 52                                         | GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL, CHHATTISGARH       | 06/2010                       | 11,816.40 -                        | 11,816.40                    | 6,068.83                           | 03/2023 -                          | 03/2025     | 24                    | 0                |                                                                  |
| 53                                         | KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL, CHHATTISGARH            | 08/2013                       | 7,612.33 -                         | 7,612.33                     | 4,417.81                           | 03/2023 -                          | 03/2025     | 24                    | 0                |                                                                  |
| 54                                         | CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL, CHHATTISGARH                | 12/2013                       | 610.63 -                           | 610.63                       | 535.12                             | 03/2022 03/2025                    | 03/2025     | 36                    | 0                |                                                                  |
| 55                                         | BATURA HIGHWALL PROJECT - [N06000134]SECL, MADHYA PRADESH                    | 07/2015                       | 231.92 -                           | 231.92                       | 2.75                               | 03/2022 -                          | 03/2025     | 36                    | 0                |                                                                  |
| 56                                         | JAMPALI OCP RCE - [N06000198]SECL, CHHATTISGARH                              | 05/2020                       | 278.64 -                           | 278.64                       | 204.23                             | 03/2024 03/2025                    | 03/2025     | 12                    | 0                |                                                                  |
| 57                                         | JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL, CHHATTISGARH                | 07/2016                       | 459.49 -                           | 459.49                       | 249.31                             | 03/2020 03/2005                    | 03/2025     | 60                    | 0                |                                                                  |
| 58                                         | KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL, CHHATTISGARH                | 07/2008                       | 178.44 -                           | 178.44                       | 9.02                               | 03/2014 -                          | 03/2026     | 144                   | 0                |                                                                  |
| 59                                         | AMERA OC RCE - [N06000123]SECL, CHHATTISGARH                                 | 02/2015                       | 335.97 -                           | 335.97                       | 90.39                              | 03/2018 03/2026                    | 03/2026     | 96                    | 0                |                                                                  |
| 60                                         | RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL, MADHYA PRADESH                | 12/2014                       | 357.80 -                           | 357.80                       | 88.19                              | 03/2021 03/2026                    | 03/2026     | 60                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                           |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                   | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                         | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 61                                         | KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH                     | 12/2014                       | 371.04 -                           | 371.04                       | 126.82                             | 03/2021<br>03/2026                 | 03/2026     | 60                    | 0                |                                                                  |
| 62                                         | AMGAON OPENCASE PROJECT - [N06000135]SECL,CHHATTISGARH                    | 07/2015                       | 316.10 -                           | 316.10                       | 191.16                             | 03/2020                            |             | 72                    | 0                |                                                                  |
| 63                                         | AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH                    | 02/2015                       | 481.60 -                           | 481.60                       | 3.40                               | 03/2023 -                          | 03/2027     | 48                    | 0                |                                                                  |
| 64                                         | AMADAND OPENCASE EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH       | 03/2016                       | 869.44 -                           | 869.44                       | 254.73                             | 03/2021<br>03/2027                 | 03/2027     | 72                    | 0                |                                                                  |
| 65                                         | JHIRIA WEST OPENCASE PROJECT - [N06000166]SECL,CHHATTISGARH               | 11/2018                       | 389.97 -                           | 366.94                       | 25.38                              | 03/2026<br>03/2029                 | 03/2029     | 36                    | -5.91            |                                                                  |
| 66                                         | BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH        | 03/2021                       | 496.28 -                           | 496.28                       | -                                  | 03/2028 -                          | 03/2029     | 12                    | 0                |                                                                  |
| 67                                         | DURGAPUR OPENCASE PROJECT - [N06000136]SECL,CHHATTISGARH                  | 02/2015                       | 916.24 -                           | 916.24                       | 50.68                              | 03/2023 -                          | 03/2030     | 84                    | 0                |                                                                  |
| 68                                         | MADANNAGAR OPENCASE PROJECT - [N06000140]SECL,CHHATTISGARH                | 10/2015                       | 1,875.32 -                         | 1,875.32                     | -                                  | 03/2024 -                          | 03/2030     | 72                    | 0                |                                                                  |
| 69                                         | PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH                        | 11/2014                       | 1,624.59 -                         | 1,624.59                     | 13.66                              | 03/2023 -                          | 03/2031     | 96                    | 0                |                                                                  |
|                                            | <u>Western Coal Fields Limited</u>                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 70                                         | NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE         | 08/2016                       | 319.76<br>319.76                   | 319.76                       | 281.38                             | 03/2022<br>03/2025                 | 03/2025     | 36                    | 0                |                                                                  |
| 71                                         | DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE       | 02/2017                       | 328.00 -                           | 328.00                       | 321.43                             | 03/2021<br>03/2025                 | 03/2025     | 48                    | 0                |                                                                  |
| 72                                         | UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA                                 | 11/2018                       | 318.14 -                           | 318.14                       | 252.71                             | 03/2021<br>03/2025                 | 03/2025     | 48                    | 0                |                                                                  |
| 73                                         | BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA                      | 11/2018                       | 252.71 -                           | 252.71                       | 122.64                             | 03/2021<br>03/2025                 | 03/2025     | 48                    | 0                |                                                                  |
| 74                                         | ADASA UG TO OC (1.50 MTY) - [N06000219]WCL,MAHARASHTRA                    | 11/2018                       | 333.43 -                           | 333.43                       | 222.75                             | 03/2024<br>03/2025                 | 03/2025     | 12                    | 0                |                                                                  |
| 75                                         | AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]WCL,MAHARASHTRA | 09/2018                       | 313.34 -                           | 313.34                       | 203.13                             | 03/2024<br>03/2025                 | 03/2025     | 12                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                        |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                      | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | Total                                  |                               | 68,025.33                          | 72,754.90                    | 39,880.03                          |                                    |             |                       |                  |                                                                  |
|                                            |                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>MINES</u>                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Central Public Works Department</u> |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| S.No                                       | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 76                                         | CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD, WEST BENGAL | 04/2019                       | 255.37                             | 255.37                       | 48.83                              | 04/2022                            | 08/2026     | 52                    | 0                | <p>Work started on 20.02.2020, but the work progress delayed due to following reasons.</p> <p>1)- Due to Covid-19 Pandemic and sanction of project was kept in abeyance by Ministry Of Mines w.e.f July-2020 to April-2021.</p> <p>2)-Due to shortage of budget for making payment to the State Govt.for obtaining approval for change of land use. Budget was received at the end of March-2022 &amp; after making payment to the State Govt. approval for change of land use obtained in the 1st week of May-2022.</p> <p>3)-After obtaining change of land use approval provisional Fire NOC &amp; Clearance of Air-Port Authority obtained. Further after getting these approvals Building plans and other Drawings were submitted to the local body (NABADIGANTA)for approval. Building plan approval obtained in the month of April-2023.</p> <p>4)-After getting the plan approval Environmental clearance and subsequently Consent To Establishment for the whole Campus i.e. for the proposed construction as well as for the old previously constructed buildings also were obtained by 21.02.2024. After getting it now work started in full swing. As per the condition of the sanctioned preliminary estimate execution period for the completion of project is 30(Thirty)months from the date of Local body approval &amp; accordingly the target date of completion comes to 20.08.2026.</p> |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                |
| S.No                                       | Project                                                                                                                        | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                               |
| 1                                          | 2                                                                                                                              | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                             |
|                                            | <u>National Aluminum Company Limited (Nalco)</u>                                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
| 77                                         | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA                                          | 09/2019                       | 225.79<br>44.87                    | 270.66                       | 5.00                               | 03/2023<br>05/2024                 | 05/2024     | 14                    | 19.87            |                                                                                                                                                                                                                                                                |
| 78                                         | 25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU                                              | 09/2017                       | 166.62<br>163.17                   | 163.17                       | 135.63                             | 06/2019<br>03/2024                 | 12/2024     | 66                    | -2.07            | NFR extension is pending with TANGEDCO.                                                                                                                                                                                                                        |
| 79                                         | SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA | 11/2017                       | 483.00<br>483.00                   | 483.00                       | 315.19                             | 04/2021<br>05/2025                 | 05/2025     | 49                    | 0                |                                                                                                                                                                                                                                                                |
| 80                                         | POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA                                                                               | 05/2018                       | 1,437.00<br>1,381.00               | 1,381.00                     | 639.16                             | 12/2024<br>03/2025                 | 05/2025     | 5                     | -3.9             | 1) Delay in issuance of Terms and Conditions for grant of Mining Lease by Govt of Odisha over an area of 697.979 Ha.<br><br>2) Delay in Issuance of Forest Right Act (FRA) certificate.<br><br>3) Delay in approval of Compensatory Afforestation (CA) Scheme. |
| 81                                         | 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA                                                        | 12/2014                       | 4,103.00<br>5,677.40               | 5,677.40                     | 2,999.82                           | 04/2021<br>09/2025                 | 09/2025     | 53                    | 38.37            |                                                                                                                                                                                                                                                                |
| 82                                         | CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA | 12/2015                       | 355.00<br>581.00                   | 581.00                       | 108.93                             | 11/2020<br>09/2025                 | 09/2025     | 58                    | 63.66            |                                                                                                                                                                                                                                                                |
|                                            | Total                                                                                                                          |                               | 7,025.78<br>-                      | 8,811.60                     | 4,252.56                           |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
|                                            |                                                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
|                                            | <u>STEEL</u>                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
|                                            | <u>National Mineral Development Corporation (Nmhc)</u>                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                |
| 83                                         | NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH                                                         | 11/2015                       | 2,907.00<br>-                      | 2,907.00                     | 1,979.42                           | 06/2023<br>07/2024                 | 11/2025     | 29                    | 0                |                                                                                                                                                                                                                                                                |
| 84                                         | SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH                                                                 | 03/2021                       | 2,092.97<br>2,718.84               | 2,718.84                     | 1,090.01                           | 08/2024<br>-                       | 01/2026     | 17                    | 29.9             |                                                                                                                                                                                                                                                                |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                        |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                      | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 85                                         | CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC, CHHATTISGARH                                            | 07/2021                       | 282.44 -                           | 282.44                       | 78.11                              | 11/2024 -                          | 01/2026     | 14                    | 0                |                                                                  |
|                                            | <u>Steel Authority Of India Limited (SAIL)</u>                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 86                                         | REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL, ODISHA          | 11/2020                       | 377.18 -                           | 377.18                       | 369.62                             | 05/2023 -                          | 08/2024     | 15                    | 0                |                                                                  |
| 87                                         | NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL, JHARKHAND                                                                    | 03/2015                       | 1,034.01 -                         | 1,034.01                     | 869.86                             | 10/2017 12/2021                    | 06/2026     | 104                   | 0                |                                                                  |
|                                            | Total                                                                                                                                  |                               | 6,693.60 -                         | 7,319.47                     | 4,387.02                           |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>PETROLEUM</u>                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Bharat Petroleum Corporation Limited</u>                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 88                                         | CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL, MAHARASHTRA                                         | 05/2022                       | 423.39 -                           | 423.39                       | 181.25                             | 03/2024 -                          | 09/2024     | 6                     | 0                | Nil                                                              |
| 89                                         | DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL, MAHARASHTRA                    | 04/2021                       | 1,164.69 -                         | 1,164.69                     | 578.24                             | 06/2024 -                          | 04/2025     | 10                    | 0                | Nil                                                              |
| 90                                         | IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL, TAMIL NADU                                                                          | 11/2012                       | 678.00 1,732.00                    | 1,732.00                     | 532.01                             | 02/2017 10/2025                    | 10/2025     | 104                   | 155.46           | Nil                                                              |
| 91                                         | MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL, ANDHRA PRADESH | 09/2019                       | 1,932.00 -                         | 1,932.00                     | 1,437.19                           | 03/2025 -                          | 10/2025     | 7                     | 0                | Nil                                                              |
|                                            | <u>Gas Authority Of India Limited</u>                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 92                                         | SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL, MULTI STATE                                                                       | 09/2019                       | 2,658.34 -                         | 2,658.34                     | 1,888.50                           | 07/2022 09/2024                    | 09/2024     | 26                    | 0                | Delay in receipt of Forest permission for Spurline.              |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                               |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                              |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                                                                                               |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                            |
| 93                                         | MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE                                                            | 06/2020                       | 7,844.25 -                         | 7,844.25                     | 5,486.10                           | 05/2023<br>10/2024                 | 10/2024     | 17                    | 0                | -Hindrances in MSRDC RoW in Mumbai Nagpur section.<br>-<br>For rest permission & Wildlife clearance in under process & expected to take time. |
| 94                                         | KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE                                                | 06/2009                       | 2,915.00<br>5,909.00               | 5,909.00                     | 3,876.60                           | 12/2012<br>11/2024                 | 11/2024     | 143                   | 102.71           | Non - availability of hindrance free RoU in Tamil Nadu. however pipeline is now being laid by highways/road.                                  |
| 95                                         | DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL                                                                     | 03/2017                       | 1,740.00<br>2,433.15               | 2,433.15                     | 1,885.80                           | 12/2020<br>06/2024                 | 03/2025     | 51                    | 39.84            | Slow RoU acquisition, Rate declaration and disbursement in West Bengal. Fisheries Issues in Purba Medinipur.                                  |
| 96                                         | DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE                                                                       | 03/2020                       | 1,030.65 -                         | 1,030.65                     | 751.60                             | 11/2022<br>06/2024                 | 03/2025     | 28                    | 0                | Delay in RoU acquisition in West Bengal. Fisheries issues in Purba Medinipur.                                                                 |
| 97                                         | 60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH                                                                       | 03/2019                       | 910.56<br>1,299.02                 | 1,299.02                     | 700.40                             | 04/2024<br>04/2024                 | 03/2025     | 11                    | 42.66            |                                                                                                                                               |
| 98                                         | SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL,MAHARASHTRA | 05/2019                       | 8,797.00<br>11,256.00              | 11,256.00                    | 4,022.27                           | 04/2025<br>10/2025                 | 10/2025     | 6                     | 27.95            | No Delay                                                                                                                                      |
|                                            | <u>Hindustan Petroleum Corporation Limited</u>                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                               |
| 99                                         | VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH                                                             | 07/2016                       | 20,928.00<br>26,264.00             | 26,264.00                    | 25,798.72                          | 07/2020<br>07/2022                 | 06/2024     | 47                    | 25.5             |                                                                                                                                               |
| 100                                        | SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL,PUNJAB                                           | 05/2020                       | 1,421.46 -                         | 1,421.46                     | 990.43                             | 02/2023<br>07/2024                 | 07/2024     | 17                    | 0                |                                                                                                                                               |
| 101                                        | CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA                                                        | 12/2018                       | 854.00<br>854.00                   | 854.00                       | 560.46                             | 12/2022<br>09/2024                 | 09/2024     | 21                    | 0                |                                                                                                                                               |
| 102                                        | SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH                                                                      | 09/2019                       | 196.26<br>196.26                   | 196.26                       | 147.53                             | 07/2020<br>-                       | 11/2024     | 52                    | 0                |                                                                                                                                               |
| 103                                        | BHATINDA SANGRUR PIPELINE - [N16000440]HPCL,PUNJAB                                                                                 | 11/2021                       | 367.00 -                           | 367.00                       | 255.29                             | 05/2024<br>-                       | 02/2025     | 9                     | 0                |                                                                                                                                               |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                  |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                 |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                               |
| 104                                        | AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL, CHHATTISGARH                                            | 03/2021                       | 456.00 -                           | 456.00                       | 300.15                             | 03/2024<br>03/2025                 | 03/2025     | 12                    | 0                |                                                                                                                  |
| 105                                        | HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL, ANDHRA PRADESH                        | 09/2021                       | 160.00 -                           | 160.00                       | 10.07                              | 06/2024 -                          | 06/2025     | 12                    | 0                |                                                                                                                  |
|                                            | <u>Hpcl Rajasthan Refinery Limited(Jv)</u>                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                  |
| 106                                        | RAJASTHAN REFINERY PROJECT - [N16000513]HPCLRRL(JV), RAJASTHAN                                                                     | 10/2017                       | 43,129.00<br>72,937.00             | 72,937.00                    | 46,029.00                          | 10/2022<br>03/2025                 | 03/2025     | 29                    | 69.11            |                                                                                                                  |
|                                            | <u>Indian Oil Corporation Limited</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                  |
| 107                                        | EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL, MAHARASHTRA                              | 09/2021                       | 378.00 -                           | 378.00                       | 120.07                             | 10/2023<br>05/2024                 | 05/2024     | 7                     | 0                |                                                                                                                  |
| 108                                        | SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL, TAMIL NADU | 10/2020                       | 1,398.00<br>1,587.00               | 1,587.00                     | 1,098.00                           | 12/2023<br>08/2024                 | 08/2024     | 8                     | 13.52            | NA                                                                                                               |
| 109                                        | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL, GUJARAT                                                     | 11/2019                       | 5,251.00<br>5,894.00               | 5,894.00                     | 3,987.09                           | 05/2023<br>03/2024                 | 09/2024     | 16                    | 12.25            |                                                                                                                  |
| 110                                        | AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL, GUJARAT                                               | 10/2020                       | 1,614.00 -                         | 1,614.00                     | 920.70                             | 08/2023<br>05/2024                 | 11/2024     | 15                    | 0                | Delay in purchase of land at Vadinar and Surendranagar. Delay in obtaining Statutory clearance such as PESO, CTE |
| 111                                        | ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL, TAMIL NADU                   | 05/2016                       | 4,497.00<br>6,025.00               | 6,025.00                     | 5,502.92                           | 12/2018<br>03/2024                 | 12/2024     | 72                    | 33.98            |                                                                                                                  |
| 112                                        | ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL, ODISHA                                                                      | 11/2018                       | 462.30<br>543.00                   | 543.00                       | 445.45                             | 09/2021<br>12/2024                 | 12/2024     | 39                    | 17.46            |                                                                                                                  |
| 113                                        | Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL, ODISHA                                                     | 05/2019                       | 3,361.00 -                         | 3,361.00                     | 2,653.07                           | 08/2021<br>12/2024                 | 12/2024     | 40                    | 0                |                                                                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                                                                                           |
| S.No                                       | Project                                                                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                          | 2                                                                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 114                                        | INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA              | 06/2019                       | 427.10<br>427.10                   | 427.10                       | 281.58                             | 09/2022<br>12/2024                 | 12/2024     | 27                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 115                                        | BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL,BIHAR                                            | 01/2020                       | 14,810.00<br>-                     | 14,810.00                    | 8,704.61                           | 04/2023<br>12/2024                 | 12/2024     | 20                    | 0                | "State Govt/Local Govt related issues: a) Issues related to closure of Roads (viz. Merger of Refinery & Biological Treatment Plant (BTP) Premises, and Boundary Wall Construction near Mahna Village for Polypropylene Unit construction) is pending with local administration and b) There are restrictions imposed on plying of heavy vehicle carrying sand, stone & construction materials over Rajendra Setu Bridge (Simariya Bridge on river Ganga)." |
| 116                                        | CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU                                | 10/2020                       | 921.00<br>-                        | 921.00                       | 649.04                             | 09/2023<br>12/2024                 | 12/2024     | 15                    | 0                | NA                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 117                                        | NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN                                                            | 12/2021                       | 9,028.00<br>-                      | 9,028.00                     | 5,174.44                           | 10/2024<br>12/2024                 | 12/2024     | 2                     | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 118                                        | EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM | 05/2021                       | 412.00<br>509.84                   | 509.84                       | 330.54                             | 10/2023<br>02/2025                 | 02/2025     | 16                    | 23.75            |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 119                                        | REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH                                                   | 04/2018                       | 355.00<br>-                        | 355.00                       | 234.89                             | 04/2022<br>03/2025                 | 03/2025     | 35                    | 0                | NA                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 120                                        | INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA        | 07/2020                       | 13,805.00<br>-                     | 13,805.00                    | 6,153.72                           | 01/2024<br>04/2025                 | 04/2025     | 15                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 121                                        | GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU                                                      | 01/2022                       | 827.00<br>-                        | 827.00                       | 430.28                             | 07/2024<br>12/2024                 | 06/2025     | 11                    | 0                | Quarrying for Earth required for filling: Approval of TN Govt. authorities to be expedited                                                                                                                                                                                                                                                                                                                                                                 |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                         |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------|
|                                            |                                                                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                         |
| S.No                                       | Project                                                                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)        |
| 1                                          | 2                                                                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                      |
| 122                                        | R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA                                                                     | 06/2019                       | 2,281.94<br>3,219.94               | 3,219.94                     | 1,459.77                           | 12/2022<br>07/2025                 | 07/2025     | 31                    | 41.11            |                                                                         |
| 123                                        | INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT                           | 01/2022                       | 328.00<br>-                        | 328.00                       | 15.53                              | 09/2024<br>-                       | 08/2025     | 11                    | 0                |                                                                         |
| 124                                        | GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA       | 06/2022                       | 656.00<br>-                        | 656.00                       | 279.17                             | 08/2025<br>09/2025                 | 09/2025     | 1                     | 0                | NA                                                                      |
| 125                                        | PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT                                     | 09/2020                       | 18,936.00<br>-                     | 18,936.00                    | 7,771.87                           | 08/2024<br>-                       | 12/2025     | 16                    | 0                | State Govt/Local Govt related issues:<br>a)Acquisition of village land. |
| 126                                        | CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTA - [N16000412]IOCL,HARYANA                                          | 02/2021                       | 34,627.00<br>38,231.00             | 38,231.00                    | 11,152.75                          | 09/2024<br>12/2025                 | 12/2025     | 15                    | 10.41            |                                                                         |
| 127                                        | REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA                     | 01/2022                       | 463.00<br>-                        | 463.00                       | 154.10                             | 07/2025<br>12/2025                 | 12/2025     | 5                     | 0                | NA                                                                      |
| 128                                        | CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTA - [N16000457]IOCL,ASSAM                                          | 06/2022                       | 768.00<br>-                        | 768.00                       | 57.13                              | 10/2025<br>-                       | 03/2026     | 5                     | 0                |                                                                         |
| 129                                        | LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU | 01/2022                       | 829.00<br>-                        | 829.00                       | 170.20                             | 07/2024<br>05/2026                 | 05/2026     | 22                    | 0                |                                                                         |
| 130                                        | CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA                     | 04/2022                       | 341.43<br>-                        | 341.43                       | 173.65                             | 10/2024<br>08/2026                 | 08/2026     | 22                    | 0                | NA                                                                      |
| 131                                        | REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM                                         | 03/2022                       | 277.00<br>-                        | 277.00                       | 142.72                             | 07/2026<br>09/2026                 | 09/2026     | 2                     | 0                | NA                                                                      |
| 132                                        | GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH                                                | 09/2022                       | 980.45<br>-                        | 980.45                       | 79.85                              | 06/2026<br>-                       | 11/2026     | 5                     | 0                | NA                                                                      |
| 133                                        | AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH                                          | 04/2022                       | 260.12<br>-                        | 260.12                       | .44                                | 04/2025<br>12/2026                 | 12/2026     | 20                    | 0                | NA                                                                      |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 134                                        | CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL, BIHAR          | 06/2019                       | 163.00 -                           | 163.00                       | 68.46                              | 12/2029<br>03/2030                 | 03/2030     | 3                     | 0                |                                                                  |
| 135                                        | CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL, MULTI STATE       | 06/2019                       | 169.00 -                           | 169.00                       | 65.17                              | 12/2029<br>03/2030                 | 03/2030     | 3                     | 0                |                                                                  |
|                                            | <u>Indradhanush Gas Grid Ltd</u>                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 136                                        | NORTH EAST GAS GRID - [N16000439]IGGL, MULTI STATE                               | 11/2020                       | 9,265.00<br>9,265.00               | 9,265.00                     | 5,413.03                           | 03/2024<br>03/2025                 | 03/2025     | 12                    | 0                | Not applicable.                                                  |
|                                            | <u>Mangalore Refinery And Petrochemicals Limited</u>                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 137                                        | DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN, KARNATAKA           | 06/2020                       | 200.00<br>304.00                   | 304.00                       | 245.26                             | 06/2023<br>03/2024                 | 07/2024     | 13                    | 52               |                                                                  |
|                                            | <u>Numaligarh Refinery Limited</u>                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 138                                        | NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL, ASSAM | 01/2019                       | 10,228.00 -                        | 9,058.00                     | 7,420.15                           | 10/2024 -                          | 09/2025     | 11                    | -11.44           | Nil                                                              |
| 139                                        | NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINERY - [N16000379]NRL, ASSAM    | 01/2019                       | 12,366.00 -                        | 18,968.00                    | 10,740.74                          | 10/2024 -                          | 12/2025     | 14                    | 53.39            | Nil                                                              |
|                                            | <u>Oil &amp; Natural Gas Corporation Limited</u>                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 140                                        | KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC, ANDHRA PRADESH     | 03/2016                       | 34,012.00 -                        | 34,012.00                    | 29,543.73                          | 06/2020<br>05/2024                 | 05/2024     | 47                    | 0                |                                                                  |
| 141                                        | PIPELINE REPLACEMENT PROJECT - VII - [N16000436]ONGC, MAHARASHTRA                | 01/2022                       | 3,183.58 -                         | 3,645.23                     | 2,705.68                           | 05/2024<br>06/2024                 | 06/2024     | 1                     | 14.5             |                                                                  |
| 142                                        | GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC, ASSAM      | 08/2021                       | 218.38 -                           | 218.38                       | 108.34                             | 02/2023<br>06/2024                 | 07/2024     | 17                    | 0                |                                                                  |
| 143                                        | UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC, GOA     | 03/2023                       | 325.53 -                           | 325.53                       | 253.65                             | 06/2024 -                          | 11/2024     | 5                     | 0                |                                                                  |
| 144                                        | DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC, JHARKHAND           | 11/2019                       | 431.00 -                           | 431.00                       | 140.06                             | 01/2024<br>03/2024                 | 12/2024     | 11                    | 0                |                                                                  |
| 145                                        | PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]ONGC, MAHARASHTRA          | 11/2022                       | 1,219.48 -                         | 1,145.10                     | -                                  | 05/2024<br>12/2024                 | 12/2024     | 7                     | -6.1             |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                              |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                             |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                              |
| S.No                                       | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                             |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                           |
| 146                                        | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA                                                      | 04/2019                       | 3,228.80<br>3,976.67               | 3,976.67                     | 3,897.30                           | 03/2022<br>06/2024                 | 02/2025     | 35                    | 23.16            |                                                                                                              |
| 147                                        | DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND                                                          | 12/2015                       | 823.27<br>1,137.79                 | 1,137.79                     | 1,028.58                           | 03/2023<br>03/2024                 | 03/2025     | 24                    | 38.2             | LAQ issues for remaining well locations.                                                                     |
| 148                                        | REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT                                                                      | 04/2021                       | 631.03<br>860.04                   | 860.04                       | 242.83                             | 03/2025<br>-                       | 07/2025     | 4                     | 36.29            |                                                                                                              |
| 149                                        | DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA                                  | 06/2022                       | 4,144.41<br>5,726.03               | 5,726.03                     | 1.21                               | 10/2025<br>-                       | 02/2026     | 4                     | 38.16            |                                                                                                              |
| 150                                        | LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA                              | 12/2015                       | 3,190.69<br>3,375.90               | 3,375.90                     | 2,961.86                           | 04/2018<br>12/2023                 | 05/2026     | 97                    | 5.8              |                                                                                                              |
|                                            | <u>Oil India Limited</u>                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                              |
| 151                                        | DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM | 01/2018                       | 543.91<br>-                        | 670.90                       | 491.56                             | 02/2020<br>12/2023                 | 12/2024     | 58                    | 23.35            |                                                                                                              |
| 152                                        | PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM         | 12/2020                       | 430.76<br>-                        | 430.76                       | 218.90                             | 07/2024<br>03/2024                 | 12/2024     | 5                     | 0                |                                                                                                              |
|                                            | Total                                                                                                                       |                               | 3,00,673.78<br>-                   | 3,59,595.42                  | 2,19,121.70                        |                                    |             |                       |                  |                                                                                                              |
|                                            |                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                              |
|                                            | <u>POWER</u>                                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                              |
|                                            | <u>Chenab Valley Power Projects [P] Limited</u>                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                              |
| 153                                        | PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR                                            | 10/2014                       | 8,112.12<br>-                      | 8,112.12                     | 4,329.66                           | 04/2020<br>07/2025                 | 09/2026     | 77                    | 0                |                                                                                                              |
| 154                                        | KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR                                                           | 03/2019                       | 4,287.59<br>-                      | 4,287.59                     | 1,521.91                           | 08/2024<br>-                       | 09/2026     | 25                    | 0                | Upfront subscription of additional equity of Rs 154.81 Cr on anticipated completion cost for Kiru HE Project |
| 155                                        | KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR                                                                       | 05/2022                       | 4,526.12<br>-                      | 4,526.12                     | 633.99                             | 11/2026<br>-                       | 12/2027     | 13                    | 0                | Infusion of Equity by JKSPDC                                                                                 |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>National Hydro-Electric Power Corporation</u>                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 156                                        | PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC, HIMACHAL PRADESH         | 09/2002                       | 3,919.59 -                         | 12,160.00                    | 11,278.29                          | 09/2009 -                          | 12/2024     | 183                   | 210.24           |                                                                  |
| 157                                        | 300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC, RAJASTHAN    | 05/2022                       | 1,677.12 -                         | 1,677.12                     | 679.60                             | 11/2023 -                          | 03/2025     | 16                    | 0                |                                                                  |
| 158                                        | RANGIT IV HE PROJECT - [N18000326]NHPC, SIKKIM                               | 03/2021                       | 938.29 -                           | 1,871.23                     | 1,075.33                           | 05/2024 -                          | 05/2025     | 12                    | 99.43            |                                                                  |
| 159                                        | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC, ARUNACHAL PRADESH | 09/2003                       | 6,285.33 -                         | 21,247.54                    | 21,272.82                          | 09/2010 -                          | 05/2026     | 188                   | 238.05           |                                                                  |
| 160                                        | RATLE HE PROJECT - [N18000324]NHPC, JAMMU AND KASHMIR                        | 02/2021                       | 5,281.94 -                         | 5,281.94                     | 708.63                             | 02/2026 -                          | 12/2026     | 10                    | 0                |                                                                  |
| 161                                        | TEESTA VI HE PROJECT - [N18000325]NHPC, SIKKIM                               | 03/2019                       | 5,748.04 -                         | 5,748.04                     | 3,542.56                           | 03/2024 -                          | 12/2027     | 45                    | 0                |                                                                  |
|                                            | <u>National Thermal Power Corporation</u>                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 162                                        | DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC, GUJARAT                 | 11/2021                       | 937.80 -                           | 937.80                       | 689.82                             | 05/2023 -                          | 06/2024     | 13                    | 0                |                                                                  |
| 163                                        | BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC, GUJARAT   | 11/2022                       | 1,442.60 -                         | 1,442.60                     | 80.60                              | 03/2024 -                          | 06/2024     | 3                     | 0                |                                                                  |
| 164                                        | SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC, RAJASTHAN                  | 03/2020                       | 1,782.00 -                         | 1,782.00                     | 1,279.42                           | 09/2021 -                          | 09/2024     | 36                    | 0                |                                                                  |
| 165                                        | NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC, RAJASTHAN              | 03/2022                       | 1,352.71 -                         | 1,352.71                     | 359.51                             | 08/2023 -                          | 09/2024     | 13                    | 0                |                                                                  |
| 166                                        | NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC, RAJASTHAN              | 03/2022                       | 1,409.52 -                         | 1,409.52                     | 632.99                             | 08/2023 -                          | 09/2024     |                       |                  |                                                                  |
| 167                                        | NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC, RAJASTHAN              | 03/2022                       | 1,426.94 -                         | 1,426.94                     | 362.86                             | 08/2023 -                          | 09/2024     | 13                    | 0                |                                                                  |
| 168                                        | BARH STPP(3X660MW) NTPC - [180100242]NTPC, BIHAR                             | 02/2005                       | 8,692.97<br>21,312.11              | 21,312.11                    | 22,311.28                          | 10/2011<br>07/2023                 | 11/2024     | 157                   | 145.16           |                                                                  |
| 169                                        | NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC, JHARKHAND                 | 02/2014                       | 16,242.90 -                        | 17,007.00                    | 15,361.62                          | 06/2019<br>10/2022                 | 12/2024     | 66                    | 4.7              |                                                                  |
| 170                                        | BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC, RAJASTHAN                | 06/2022                       | 2,598.92 -                         | 2,598.92                     | 453.43                             | 03/2024 -                          | 12/2024     | 9                     | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 171                                        | DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT                                                                      | 05/2023                       | 1,095.01 -                         | 1,095.01                     | 75.46                              | 01/2025 -                          | 05/2025     | 4                     | 0                |                                                                  |
| 172                                        | PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND                                                                                | 11/2017                       | 17,112.00 -                        | 17,112.00                    | 13,151.45                          | 03/2023 -                          | 11/2025     | 32                    | 0                |                                                                  |
| 173                                        | RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL                                                                             | 09/2014                       | 1,381.84 -                         | 1,803.00                     | 1,042.24                           | 09/2019 -                          | 03/2029     | 114                   | 30.48            |                                                                  |
| 174                                        | TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND                                                                       | 11/2006                       | 2,978.48 -                         | 7,103.00                     | 6,298.38                           | 03/2013 -                          | 04/2029     | 193                   | 138.48           |                                                                  |
|                                            | <u>Power Grid Corporation Of India Limited</u>                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 175                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN   | 06/2021                       | 713.82 -                           | 713.82                       | 583.51                             | 12/2022 -                          | 05/2024     | 17                    | 0                |                                                                  |
| 176                                        | ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE | 03/2015                       | 197.40 -                           | 197.40                       | 161.89                             | 03/2018 -                          | 06/2024     | 75                    | 0                |                                                                  |
| 177                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE | 05/2022                       | 1,666.00 -                         | 1,666.00                     | 1,119.62                           | 11/2023 -                          | 07/2024     | 8                     | 0                |                                                                  |
| 178                                        | SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN                                        | 02/2023                       | 200.58 -                           | 200.58                       | 131.24                             | 05/2024 -                          | 07/2024     | 2                     | 0                |                                                                  |
| 179                                        | NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE                                                        | 05/2021                       | 576.42 -                           | 576.42                       | 415.39                             | 03/2023 -                          | 08/2024     | 17                    | 0                |                                                                  |
| 180                                        | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE | 08/2017                       | 1,931.39 -                         | 2,635.55                     | 1,973.12                           | 02/2020 -                          | 09/2024     | 55                    | 36.46            |                                                                  |
| 181                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN   | 06/2021                       | 1,562.00 -                         | 1,562.00                     | 1,039.75                           | 12/2022 -                          | 09/2024     | 21                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 182                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN   | 06/2021                       | 1,006.00 -                         | 1,006.00                     | 847.05                             | 12/2022 -                          | 09/2024     | 21                    | 0                |                                                                  |
| 183                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE | 02/2022                       | 359.47 -                           | 359.47                       | 121.17                             | 09/2023 -                          | 09/2024     | 12                    | 0                |                                                                  |
| 184                                        | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE                          | 07/2022                       | 4,546.26 -                         | 4,546.26                     | 1,804.25                           | 06/2023 -                          | 09/2024     | 15                    | 0                |                                                                  |
| 185                                        | WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH                                                                 | 02/2023                       | 385.84 -                           | 385.84                       | 36.71                              | 11/2023 -                          | 09/2024     | 10                    | 0                |                                                                  |
| 186                                        | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE                   | 12/2014                       | 5,111.33 -                         | 6,700.00                     | 4,876.43                           | 12/2018 -                          | 12/2024     | 72                    | 31.08            |                                                                  |
| 187                                        | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE        | 12/2014                       | 4,754.42 -                         | 9,129.32                     | 6,453.40                           | 12/2018 -                          | 03/2025     | 75                    | 92.02            |                                                                  |
| 188                                        | TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH            | 09/2023                       | 1,249.00 -                         | 1,249.00                     | 56.94                              | 03/2025 -                          | 09/2025     | 6                     | 0                |                                                                  |
|                                            | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 189                                        | OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH                                                   | 11/2022                       | 646.17 -                           | 646.17                       | 576.82                             | 04/2024 -                          | 06/2024     | 2                     | 0                |                                                                  |
| 190                                        | Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT                                                                              | 05/2021                       | 339.35 -                           | 339.35                       | 330.05                             | 10/2022 -                          | 09/2024     | 23                    | 0                |                                                                  |
| 191                                        | BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR                                                                         | 03/2019                       | 10,439.09 -                        | 10,439.09                    | 9,933.89                           | 01/2024 -                          | 12/2024     | 11                    | 0                |                                                                  |
| 192                                        | BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA                                                                           | 04/2022                       | 5,491.89 532.00                    | 5,491.89                     | 2,653.11                           | 05/2024 -                          | 03/2025     | 10                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                         |
| S.No                                       | Project                                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                        |
| 1                                          | 2                                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                      |
|                                            | <u>Thdc India Limited</u>                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |
| 193                                        | TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND                                                                                 | 07/2006                       | 1,657.00 -                         | 4,825.60                     | 6,484.41                           | 02/2016<br>06/2022                 | 10/2024     | 104                   | 191.23           |                                                                                                                         |
| 194                                        | KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH                                                                               | 03/2019                       | 11,089.42 -                        | 11,089.42                    | 10,211.36                          | 09/2023 -                          | 10/2024     | 13                    | 0                |                                                                                                                         |
| 195                                        | VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND                                                                         | 08/2008                       | 2,491.58<br>3,860.35               | 3,860.35                     | 3,730.12                           | 06/2013 -                          | 06/2026     | 156                   | 54.94            | Presently, the works at Project are in progress. However, in PH / TRT area works are going on with controlled blasting. |
|                                            | Total                                                                                                                                              |                               | 1,55,644.26 -                      | 2,08,913.84                  | 1,60,682.08                        |                                    |             |                       |                  |                                                                                                                         |
|                                            |                                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |
|                                            | <u>HEALTH AND FAMILY WELFARE</u>                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |
|                                            | <u>Cpwd For Health</u>                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |
| 196                                        | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA            | 09/2017                       | 150.29 -                           | 162.00                       | 88.39                              | 03/2020<br>03/2024                 | 05/2024     | 50                    | 7.79             |                                                                                                                         |
| 197                                        | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR                                    | 03/2019                       | 1,404.00<br>1,642.00               | 1,642.00                     | 1,340.12                           | 09/2023<br>06/2024                 | 06/2024     | 9                     | 16.95            |                                                                                                                         |
| 198                                        | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA                     | 10/2016                       | 209.84<br>252.65                   | 281.06                       | 248.29                             | 03/2020<br>07/2024                 | 07/2024     | 52                    | 33.94            |                                                                                                                         |
| 199                                        | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR                                                 | 03/2019                       | 1,828.00<br>1,577.00               | 1,577.00                     | 995.63                             | 09/2025<br>01/2025                 | 11/2025     | 2                     | -13.73           |                                                                                                                         |
| 200                                        | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH | 12/2018                       | 260.00<br>371.78                   | 371.78                       | 46.24                              | 06/2021<br>08/2026                 | 08/2026     | 62                    | 42.99            |                                                                                                                         |
|                                            | <u>HII Infra Tech Services Limited</u>                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                         |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 201                                        | ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM                                                | 05/2017                       | 875.00<br>873.92                   | 860.00                       | 734.50                             | 05/2021<br>04/2023                 | 08/2024     | 39                    | -1.71            |                                                                  |
| 202                                        | COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA | 12/2018                       | 1,110.55<br>1,110.55               | 1,110.55                     | 550.42                             | 07/2024<br>10/2024                 | 10/2024     | 3                     | 0                |                                                                  |
| 203                                        | ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032]HITES,HARYANA                                           | 03/2019                       | 1,294.34<br>1,294.34               | 1,294.34                     | 97.69                              | 03/2023<br>03/2026                 | 03/2026     | 36                    | 0                |                                                                  |
|                                            | Total                                                                                                                             |                               | 7,132.02<br>-                      | 7,298.73                     | 4,101.28                           |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>RAILWAYS</u>                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Central Railways</u>                                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 204                                        | PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA                                                                             | 02/2015                       | 3,627.47<br>3,627.00               | 6,463.49                     | 3,737.52                           | 03/2024<br>-                       | 06/2024     | 3                     | 78.18            |                                                                  |
| 205                                        | DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA                                                                               | 02/2016                       | 1,876.00<br>-                      | 2,081.27                     | 2,056.27                           | 03/2023<br>-                       | 12/2024     | 21                    | 10.94            |                                                                  |
| 206                                        | MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA                                                                  | 02/2016                       | 1,035.16<br>-                      | 1,035.16                     | 1,219.08                           | 03/2022<br>-                       | 12/2024     | 33                    | 0                |                                                                  |
| 207                                        | WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA                                                                          | 04/2012                       | 540.02<br>-                        | 540.02                       | 547.33                             | 03/2022<br>-                       | 03/2025     | 36                    | 0                |                                                                  |
| 208                                        | WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA                                                                 | 02/2015                       | 1,272.19<br>-                      | 1,384.72                     | 1,021.24                           | 03/2022<br>-                       | 03/2025     | 36                    | 8.85             |                                                                  |
| 209                                        | WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA                                                                    | 02/2016                       | 637.95<br>-                        | 637.95                       | 717.11                             | 03/2023<br>-                       | 03/2025     | 24                    | 0                |                                                                  |
| 210                                        | AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA                                                                      | 02/1997                       | 2,271.50<br>-                      | 4,805.17                     | 4,072.18                           | 03/2021<br>-                       | 12/2025     | 57                    | 111.54           |                                                                  |
| 211                                        | KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA                                                                                | 04/2011                       | 792.89<br>-                        | 792.89                       | 700.54                             | 03/2021<br>-                       | 12/2025     | 57                    | 0                |                                                                  |
| 212                                        | WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA                                                                             | 04/2008                       | 3,168.29<br>-                      | 3,445.48                     | 2,394.71                           | 03/2023<br>-                       | 12/2026     | 45                    | 8.75             |                                                                  |
| 213                                        | DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA                                                              | 01/2019                       | 492.76<br>-                        | 492.76                       | 149.60                             | 03/2026<br>-                       | 12/2026     | 9                     | 0                |                                                                  |
| 214                                        | ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA                                                              | 02/2015                       | 2,449.91<br>-                      | 2,449.91                     | 1,254.93                           | 03/2023<br>-                       | 03/2027     | 48                    | 0                |                                                                  |
|                                            | <u>East Central Railways</u>                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 215                                        | KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR                                          | 12/2015                       | 1,200.20<br>1,200.20               | 1,771.07                     | 1,615.77                           | 03/2020<br>-                       | 05/2024     | 50                    | 47.56            |                                                                  |
| 216                                        | SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR                               | 04/2016                       | 744.04<br>1,215.54                 | 1,215.54                     | 1,254.17                           | 03/2021<br>-                       | 06/2024     | 39                    | 63.37            |                                                                  |
| 217                                        | MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR                               | 04/2016                       | 731.64<br>1,185.73                 | 1,250.00                     | 1,265.86                           | 03/2021<br>-                       | 06/2024     | 39                    | 70.85            |                                                                  |
| 218                                        | GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND                                      | 03/2017                       | 262.71<br>-                        | 262.71                       | 176.48                             | 03/2024<br>-                       | 07/2024     | 4                     | 0                |                                                                  |
| 219                                        | KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH                           | 08/2015                       | 528.57<br>762.97                   | 762.97                       | 698.20                             | 03/2019<br>-                       | 08/2024     | 65                    | 44.35            |                                                                  |
| 220                                        | RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH                                    | 08/2015                       | 2,436.21<br>2,880.40               | 2,880.40                     | 2,782.71                           | 03/2020<br>-                       | 09/2024     | 54                    | 18.23            |                                                                  |
| 221                                        | RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR      | 12/2015                       | 1,491.47<br>1,491.47               | 1,491.47                     | 1,547.72                           | 03/2020<br>-                       | 03/2025     | 60                    | 0                |                                                                  |
| 222                                        | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR   | 04/2009                       | 548.00<br>548.00                   | 783.83                       | 543.54                             | 03/2020<br>-                       | 03/2026     | 72                    | 43.03            |                                                                  |
| <u>East Coast Railway</u>                  |                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 223                                        | BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA                                         | 03/2013                       | 843.04<br>-                        | 843.04                       | 994.19                             | 10/2020<br>-                       | 02/2025     | 52                    | 0                |                                                                  |
| 224                                        | BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA                | 04/2015                       | 1,172.92<br>-                      | 1,172.92                     | 1,463.52                           | 12/2018<br>-                       | 02/2025     | 74                    | 0                |                                                                  |
| 225                                        | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA | 04/2015                       | 701.61<br>-                        | 810.02                       | 179.43                             | 11/2018<br>-                       | 03/2025     | 76                    | 15.45            |                                                                  |
| 226                                        | TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA                                        | 04/2005                       | 810.78<br>-                        | 1,928.07                     | 1,409.30                           | 06/2021<br>-                       | 03/2026     | 57                    | 137.8            |                                                                  |
| 227                                        | KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA                                    | 04/2015                       | 2,361.74<br>2,361.74               | 2,361.74                     | 1,401.69                           | 03/2022<br>03/2026                 | 03/2026     | 48                    | 0                |                                                                  |
| 228                                        | KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA                                        | 04/1994                       | 2,923.13<br>3,791.66               | 5,089.37                     | 3,692.11                           | 03/2009<br>12/2026                 | 12/2026     | 213                   | 74.11            |                                                                  |
| <u>Eastern Railways</u>                    |                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|--------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                               |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| S.No                                       | Project                                                                                       | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                                                                                |
| 1                                          | 2                                                                                             | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 229                                        | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL                      | 04/2000                       | 1,188.91 -                         | 1,619.51                     | 1,044.76                           | 03/2019<br>03/2025                 | 03/2025     | 72                    | 36.22            | Goghat – Kamarpukur (5.50 KM):<br>In Goghat - Kamarpukur though land has been handed over, but the work has been stopped at about 950M length near "Bhabadighi pond" by local villagers since last 4-5 years. Continuous follow up with Govt of WB has not yielded any substantial output as yet.<br>The matter has been highlighted by GM/ER to Chief Secy Govt of WB vide this office letter No: CAO/CON/W/1574/Pt. VIII dated 03/04.02.2022. |
| 230                                        | NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER, WEST BENGAL | 07/2015                       | 283.54 -                           | 283.54                       | 154.24                             | 03/2025<br>03/2026                 | 03/2026     | 12                    | 0                | Early land boundary decision: Final decision is to taken early for further course of action to be adopted.                                                                                                                                                                                                                                                                                                                                      |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                             |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| S.No                                       | Project                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 1                                          | 2                                                                                                           | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 231                                        | CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND                                                    | 01/2019                       | 827.89 -                           | 793.87                       | 183.19                             | 03/2026<br>03/2027                 | 03/2027     | 12                    | -4.11            | MoU for cost sharing has been sent to GoJH by Railway Board vide letter No. 2022/W-II/ER/NL/02/CB(MoU) dated 20.04.22 for approval. GM/ER vide letter dated 15.12.2022 & 06.06.23 has requested Chief Secretary, GoJH for approval of MoU by Govt. of Jharkhand. But till date approval of MoU for cost sharing is awaited. Railway Board has given reminder to State Govt vide letter No. 2022/ W-II/ ER/NL/02/CB (MoU) dated 08.11.2023. This issue was again raised during meeting of Advisor to PM and Chief Secretary, Govt. of Jharkhand on 08.12.2023. Advisor to PM directed the State Govt to take early decision and convey to Rlys. During meeting with Secretary/Transport, Government of Jharkhand on 26.12.23, the issue was raised again. It was informed by Secretary/Transport that no decision has been taken by higher authority. Due to above reasons, the project has been kept on hold. |
| 232                                        | PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE                                                               | 04/2013                       | 915.98 -                           | 2,137.81                     | 789.25                             | 03/2022<br>03/2028                 | 03/2028     | 72                    | 133.39           | Jharkhand & Bihar Government to expedite land acquisition. Milestones may be set only after physical possession of land.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                            | <u>Indian Railway Construction Company Limited</u>                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 233                                        | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH                  | 04/2013                       | 3,055.00<br>3,438.39               | 3,438.39                     | 2,807.27                           | 09/2018<br>-                       | 12/2024     | 75                    | 12.55            | 1-Agitation by Land losers.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 234                                        | EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA | 04/2016                       | 5,200.00 -                         | 5,200.00                     | -                                  | 03/2020<br>-                       | 12/2025     | 69                    | 0                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>Kolkata Metro Rail Corporation Limited</u>                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 235                                        | EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL                          | 02/2009                       | 4,874.58<br>8,575.00               | 10,442.41                    | -                                  | 09/2016<br>-                       | 06/2024     | 93                    | 114.22           |                                                                  |
|                                            | <u>Metropolitan Rapid Transport Projects</u>                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 236                                        | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP, TAMIL NADU         | 04/2006                       | 495.74<br>-                        | 734.01                       | 625.57                             | 06/2013<br>07/2024                 | 09/2024     | 135                   | 48.06            |                                                                  |
|                                            | <u>Mumbai Railway Vikas Corporation</u>                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 237                                        | MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC, MAHARASHTRA                         | 04/2019                       | 33,690.00<br>-                     | 33,690.00                    | 846.83                             | 03/2025<br>-                       | 12/2027     | 33                    | 0                |                                                                  |
|                                            | <u>North Central Railway</u>                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 238                                        | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR, MULTI STATE               | 04/2011                       | 2,912.96<br>-                      | 3,845.60                     | 1,024.32                           | 03/2022<br>-                       | 12/2024     | 33                    | 32.02            |                                                                  |
| 239                                        | JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR, UTTAR PRADESH               | 03/2018                       | 4,329.53<br>-                      | 4,329.53                     | 60.37                              | 03/2023<br>-                       | 03/2026     | 36                    | 0                |                                                                  |
| 240                                        | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR, UTTAR PRADESH             | 04/2019                       | 187.21<br>250.17                   | 250.17                       | 1.62                               | 12/2025<br>03/2026                 | 03/2026     | 3                     | 33.63            |                                                                  |
|                                            | <u>North East Frontier Railway</u>                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 241                                        | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR, MULTI STATE                     | 04/2013                       | 1,798.00<br>-                      | 2,832.35                     | 2,760.40                           | 03/2019<br>-                       | 06/2024     | 63                    | 57.53            |                                                                  |
| 242                                        | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR, BIHAR           | 09/2006                       | 532.87<br>2,132.03                 | 4,359.32                     | 2,522.93                           | 03/2019<br>-                       | 12/2024     | 69                    | 718.08           |                                                                  |
| 243                                        | MURKONGSELEK-PASIGHAT NL - [N22000208]NFR, MULTI STATE                                     | 04/2011                       | 414.84<br>-                        | 1,220.25                     | 506.04                             | 03/2020<br>-                       | 03/2025     | 60                    | 194.15           |                                                                  |
| 244                                        | BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR, MIZORAM                                       | 04/2008                       | 2,393.47<br>5,021.45               | 8,605.00                     | 7,306.77                           | 03/2014<br>-                       | 07/2025     | 136                   | 259.52           |                                                                  |
| 245                                        | NEW LINE FROM DIMAPUR TO ZUBZA (KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR, NAGALAND | 04/2006                       | 2,326.52<br>6,663.00               | 6,663.00                     | 3,390.46                           | 03/2015<br>-                       | 03/2026     | 132                   | 186.39           |                                                                  |
| 246                                        | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR, ASSAM                              | 04/2015                       | 2,232.32<br>-                      | 4,155.65                     | 3,342.93                           | 03/2022<br>-                       | 03/2026     | 48                    | 86.16            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                 |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                             |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                 |
| S.No                                       | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                                |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                              |
| 247                                        | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR                                                                | 04/2003                       | 4,454.17<br>12,274.06              | 19,602.68                    | 14,499.92                          | 03/2011<br>12/2026                 | 12/2026     | 189                   | 340.1            |                                                                                                                                                                                                                                                                                                                                                                                 |
| 248                                        | NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE                                                        | 04/2010                       | 242.22<br>-                        | 1,208.73                     | 386.56                             | 03/2020<br>-                       | 03/2027     | 84                    | 399.02           |                                                                                                                                                                                                                                                                                                                                                                                 |
|                                            | <u>North Eastern Railway</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                 |
| 249                                        | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH              | 04/2016                       | 1,177.96<br>-                      | 1,777.39                     | 1,730.87                           | 12/2019<br>-                       | 12/2024     | 60                    | 50.89            |                                                                                                                                                                                                                                                                                                                                                                                 |
| 250                                        | CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE                                                                              | 03/2013                       | 295.00<br>954.00                   | 954.00                       | 958.58                             | 01/2019<br>-                       | 02/2025     | 73                    | 223.39           |                                                                                                                                                                                                                                                                                                                                                                                 |
| 251                                        | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH              | 11/2016                       | 186.85<br>-                        | 457.68                       | 406.56                             | 06/2024<br>-                       | 02/2025     | 8                     | 144.95           |                                                                                                                                                                                                                                                                                                                                                                                 |
| 252                                        | BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH                                                    | 07/2020                       | 950.00<br>-                        | 341.66                       | 8.51                               | 12/2024<br>-                       | 06/2025     | 6                     | -64.04           |                                                                                                                                                                                                                                                                                                                                                                                 |
|                                            | <u>Northern Railway</u>                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                 |
| 253                                        | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR                                                       | 03/1995                       | 2,500.00<br>37,012.26              | 41,931.00                    | 39,605.00                          | 11/2002<br>08/2024                 | 08/2024     | 261                   | 1577.24          | 1. Law & Order issues (close liaison is maintained with State Govt)<br>2. Due to ban on mining of minor aggregates in UT of J&K wef Nov' 2019, the works of tunnel and bridges were adversely affected till July 2021 resulting in accumulation of arrears of around 35 Kms.Private E- Auctions for open mining blocks have been finalised by the J&K UT government in July 21. |
| 254                                        | NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE                                                                        | 03/1981                       | 450.00<br>2,018.00                 | 2,017.96                     | 1,190.75                           | 07/2012<br>11/2024                 | 11/2024     | 148                   | 348.44           |                                                                                                                                                                                                                                                                                                                                                                                 |
| 255                                        | CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE                                                                                | 04/2007                       | 328.14<br>-                        | 1,540.14                     | 482.67                             | 03/2023<br>-                       | 06/2025     | 27                    | 369.35           |                                                                                                                                                                                                                                                                                                                                                                                 |
| 256                                        | MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB | 06/2009                       | 404.00<br>-                        | 404.00                       | 190.00                             | 08/2016<br>-                       | 08/2025     | 108                   | 0                |                                                                                                                                                                                                                                                                                                                                                                                 |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                 |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                         | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                               | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>National High Speed Rail Corporation Limited</u>                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 257                                        | MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE                                                        | 12/2015                       | 1,08,000.00                        | 1,08,000.00                  | 61,272.82                          | 12/2023                            | 08/2027     | 44                    | 0                |                                                                  |
|                                            | <u>Rail Vikas Nigam Ltd.</u>                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 258                                        | VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH                                                                               | 04/2015                       | 3,246.26                           | 6,238.67                     | 5,614.60                           | 12/2023                            | 12/2024     | 12                    | 92.18            |                                                                  |
| 259                                        | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH                                                          | 04/2015                       | 943.60                             | 2,018.23                     | 1,779.61                           | 03/2022                            | 12/2024     | 33                    | 113.89           |                                                                  |
| 260                                        | MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH                                                             | 06/2016                       | 3,677.76                           | 5,190.26                     | 4,969.16                           | 12/2023                            | 12/2024     | 12                    | 41.13            |                                                                  |
| 261                                        | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH                 | 05/2018                       | 1,177.96                           | 2,529.46                     | 1,574.90                           | 03/2024                            | 02/2025     | 11                    | 114.73           |                                                                  |
| 262                                        | RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND                                                                  | 04/2011                       | 16,216.00                          | 24,659.00                    | 18,267.00                          | 12/2024                            | 03/2025     | 3                     | 52.07            |                                                                  |
| 263                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL | 04/2010                       | 2,298.42                           | 2,733.86                     | 392.84                             | 03/2014                            | 12/2025     | 141                   | 18.95            |                                                                  |
| 264                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL     | 04/2010                       | 3,951.98                           | 8,964.35                     | 6,817.20                           | 03/2016                            | 03/2026     | 120                   | 126.83           |                                                                  |
| 265                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL, WEST BENGAL                 | 04/2010                       | 2,913.51                           | 4,834.54                     | 3,869.56                           | 03/2016                            | 12/2026     | 129                   | 65.94            |                                                                  |
| 266                                        | HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL, KARNATAKA                                                                  | 04/2010                       | 2,127.00                           | 3,692.60                     | 3,481.82                           | 03/2023                            | 12/2026     | 45                    | 73.61            |                                                                  |
| 267                                        | VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA                                                                      | 01/1991                       | 2,335.67                           | 4,803.16                     | 4,620.71                           | 12/2024                            | 12/2026     | 24                    | 105.64           |                                                                  |
|                                            | <u>South Central Railway</u>                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 268                                        | KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE                                                            | 04/2015                       | 2,063.03 -                         | 2,909.00                     | 2,461.70                           | 03/2021 -                          | 01/2025     | 46                    | 41.01            |                                                                  |
| 269                                        | MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA                                            | 04/2006                       | 1,160.48 -                         | 3,014.00                     | 1,190.58                           | 03/2010 -                          | 03/2025     | 180                   | 159.72           |                                                                  |
| 270                                        | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE                            | 04/2012                       | 1,856.95 -                         | 1,952.68                     | 1,144.19                           | 03/2023 -                          | 03/2025     | 24                    | 5.16             |                                                                  |
| 271                                        | GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH                                                          | 04/2016                       | 3,631.00 -                         | 3,887.48                     | 2,926.55                           | 03/2022 -                          | 12/2025     | 45                    | 7.06             |                                                                  |
| 272                                        | KOTLIPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH                                          | 12/2001                       | 1,045.20 -                         | 2,500.98                     | 1,141.44                           | 03/2009 -                          | 03/2027     | 216                   | 139.28           |                                                                  |
| 273                                        | NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH                                                   | 04/2011                       | 2,288.70 -                         | 3,122.35                     | 1,579.60                           | 03/2021 03/2027                    | 05/2027     | 74                    | 36.42            |                                                                  |
|                                            | <u>South East Central Railway</u>                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 274                                        | JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH                                              | 04/2015                       | 1,973.00 2,135.34                  | 2,135.34                     | 1,875.15                           | 03/2021 12/2023                    | 10/2024     | 43                    | 8.23             |                                                                  |
| 275                                        | RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA                                     | 09/2016                       | 1,908.51 2,753.05                  | 3,544.25                     | 2,596.20                           | 03/2023 12/2023                    | 12/2024     | 21                    | 85.71            |                                                                  |
| 276                                        | ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH                                                           | 04/2015                       | 1,370.00 1,680.00                  | 2,311.02                     | 1,459.96                           | 12/2021 12/2023                    | 12/2024     | 36                    | 68.69            |                                                                  |
| 277                                        | WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA                                      | 06/2018                       | 229.00 -                           | 1,886.05                     | 405.86                             | 12/2021 -                          | 12/2026     | 60                    | 723.6            |                                                                  |
|                                            | <u>South Eastern Railway</u>                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 278                                        | PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL                                      | 04/2018                       | 338.00 -                           | 393.83                       | 139.09                             | 06/2022                            |             | 30                    | 16.52            |                                                                  |
| 279                                        | NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE                                    | 03/2019                       | 1,866.31 -                         | 1,866.31                     | 1,490.93                           | 05/2023 -                          | 12/2025     | 31                    | 0                |                                                                  |
| 280                                        | BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND                                                    | 03/2016                       | 1,724.20 3,029.04                  | 3,029.04                     | 2,022.68                           | 03/2021 -                          | 06/2026     | 63                    | 75.68            |                                                                  |
| 281                                        | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND | 04/2018                       | 428.65 -                           | 472.50                       | 265.82                             | 06/2022 -                          | 06/2026     | 48                    | 10.23            |                                                                  |
|                                            | <u>South Western Railway</u>                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                               |
|--------------------------------------------|---------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                               |
| S.No                                       | Project                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                              |
| 1                                          | 2                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                            |
| 282                                        | HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE                                                    | 03/2015                       | 1,614.59<br>1,877.81               | 2,458.87                     | 2,243.71                           | 03/2019<br>-                       | 06/2025     | 75                    | 52.29            |                                                                                                                                                                                                                                                                               |
| 283                                        | BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA       | 03/2018                       | 492.87<br>-                        | 492.87                       | 54.03                              | 03/2025<br>-                       | 06/2025     | 3                     | 0                |                                                                                                                                                                                                                                                                               |
| 284                                        | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA                          | 03/1996                       | 644.78<br>825.31                   | 825.31                       | 564.07                             | 03/2017<br>-                       | 12/2025     | 105                   | 28               |                                                                                                                                                                                                                                                                               |
| 285                                        | MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA                                                    | 04/2012                       | 279.54<br>296.72                   | 296.72                       | 89.12                              | 03/2016<br>-                       | 06/2026     | 123                   | 6.15             | Out of 255.23 acres of land in Andhra Pradesh, GoAP has handed over 185.46 acres of land. Balance 70 acres of land to be handed over by GoAP to Railways.                                                                                                                     |
| 286                                        | BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA                                                    | 04/2010                       | 986.30<br>1,378.00                 | 1,649.31                     | 502.00                             | 03/2016<br>-                       | 12/2026     | 129                   | 67.22            | Out of 2524.77 acres of land, 2435.44 acres of land has been handed over by GOK. For balance 89.33 acres of land acquisition by GOK is in progress as land to be given free by GOK.                                                                                           |
| 287                                        | MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH                | 09/2022                       | 323.14<br>342.41                   | 342.41                       | 39.46                              | 12/2025<br>-                       | 12/2026     | 12                    | 5.96             |                                                                                                                                                                                                                                                                               |
| 288                                        | GADAG-WADI NL - [N22000299]SWR,KARNATAKA                                                          | 04/2013                       | 2,841.84<br>-                      | 2,841.84                     | 1,041.27                           | 12/2018<br>-                       | 03/2027     | 99                    | 0                | Out of 4142.35 acres of land, 3984.27 acres of land has been handed over by GoK. For balance 158.06 acres, land acquisition by GoK is in progress as land to be given free by GoK.                                                                                            |
| 289                                        | BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA | 09/2020                       | 1,590.80<br>927.42                 | 927.42                       | .22                                | 03/2026<br>-                       | 12/2027     | 21                    | -41.7            | Land requisition for 888.3 acres has been submitted to GoK and the same is yet to be handed over.                                                                                                                                                                             |
| 290                                        | SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA                                                     | 04/2011                       | 832.47<br>-                        | 832.47                       | .94                                | 03/2016<br>-                       | 12/2030     | 177                   | 0                | GoK have not initiated land acquisition process, although requisition to acquire land for 1205.87 acres has been submitted by the Railways in the year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date. |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                              |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                |
| S.No                                       | Project                                                                                                                      | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                                                                                                                                                                                                                                                               |
| 1                                          | 2                                                                                                                            | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                                                                                                                                                                                                                                                             |
| 291                                        | WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA                                                                        | 02/2011                       | 162.13<br>348.85                   | 348.85                       | .36                                | 04/2028<br>-                       | 12/2030     | 32                    | 115.17           | Total land required 336.68 Ha, Land required in Bangalore Rural dist : 137.80 Ha, Land required in Kolar dist : 198.88 Ha, Govt. of Karnataka is yet to initiate land acquisition proceedings although requisition to acquire land has been submitted by Railways during the year 2013 itself. But GoK has not yet handed over the land and hence work could not be commenced. |
|                                            | <u>Southern Railway</u>                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                |
| 292                                        | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU                                 | 01/2006                       | 417.50<br>-                        | 419.44                       | 191.46                             | 03/2025<br>08/2024                 | 12/2025     | 9                     | .46              |                                                                                                                                                                                                                                                                                                                                                                                |
| 293                                        | KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA                                                         | 12/2011                       | 812.85<br>802.80                   | 802.80                       | 258.21                             | 08/2023<br>09/2026                 | 09/2026     | 37                    | -1.24            |                                                                                                                                                                                                                                                                                                                                                                                |
| 294                                        | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU                                   | 09/2007                       | 724.69<br>-                        | 3,118.34                     | 1,917.34                           | 02/2019<br>-                       | 03/2027     | 97                    | 330.3            |                                                                                                                                                                                                                                                                                                                                                                                |
| 295                                        | NAGAPATTINAM-THIRUTURAI-PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU | 07/2008                       | 677.12<br>-                        | 788.05                       | 165.00                             | 03/2026<br>03/2027                 | 03/2027     | 12                    | 16.38            |                                                                                                                                                                                                                                                                                                                                                                                |
| 296                                        | MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE                                                               | 04/2011                       | 120.70<br>-                        | 2,053.39                     | 334.97                             | 03/2019<br>12/2027                 | 12/2027     | 105                   | 1601.23          |                                                                                                                                                                                                                                                                                                                                                                                |
|                                            | <u>West Central Railway</u>                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                                                                                                                                                                                                                                                                |
| 297                                        | KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH                                                                 | 06/2016                       | 2,478.23<br>-                      | 2,938.00                     | 1,279.35                           | 03/2022<br>06/2024                 | 06/2024     | 27                    | 18.55            |                                                                                                                                                                                                                                                                                                                                                                                |
| 298                                        | KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH                                                               | 08/2016                       | 582.13<br>-                        | 1,247.64                     | 1,080.04                           | 03/2022<br>09/2024                 | 09/2024     | 30                    | 114.32           |                                                                                                                                                                                                                                                                                                                                                                                |
| 299                                        | KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH                                                           | 12/2015                       | 1,763.93<br>-                      | 2,445.30                     | 2,830.45                           | 03/2020<br>-                       | 10/2024     | 55                    | 38.63            |                                                                                                                                                                                                                                                                                                                                                                                |
| 300                                        | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE                                                          | 09/1998                       | 247.66<br>-                        | 8,248.50                     | 2,500.34                           | 05/2008<br>-                       | 03/2025     | 202                   | 3230.57          |                                                                                                                                                                                                                                                                                                                                                                                |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                        |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                      | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 301                                        | RAMGANJMUNDI-BHOPAL (NL), WCR - [220100314]WCR, MADHYA PRADESH                                                                         | 04/2001                       | 424.60<br>3,032.46                 | 5,125.16                     | 2,596.43                           | 03/2021<br>12/2025                 | 12/2025     | 57                    | 1107.06          |                                                                  |
|                                            | <u>Western Railway</u>                                                                                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 302                                        | ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR, GUJARAT                                                                          | 04/2017                       | 692.25<br>692.26                   | 692.26                       | 384.31                             | 03/2020<br>12/2024                 | 12/2024     | 57                    | 0                |                                                                  |
| 303                                        | MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR, GUJARAT                                                                   | 04/2018                       | 537.31<br>537.31                   | 537.31                       | 564.48                             | 03/2024<br>-                       | 12/2024     | 9                     | 0                |                                                                  |
| 304                                        | RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR, MADHYA PRADESH                                                                         | 04/2008                       | 3,503.69<br>5,677.80               | 6,203.51                     | 3,510.08                           | 03/2022<br>03/2026                 | 03/2026     | 48                    | 77.06            |                                                                  |
| 305                                        | NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR, MADHYA PRADESH                                                                     | 04/2017                       | 495.18<br>-                        | 495.18                       | 122.92                             | 03/2022<br>-                       | 03/2026     | 48                    | 0                |                                                                  |
| 306                                        | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR, GUJARAT                                                      | 04/2008                       | 318.24<br>1,531.55                 | 1,531.55                     | 748.79                             | 03/2012<br>09/2026                 | 09/2026     | 174                   | 381.26           |                                                                  |
| 307                                        | CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR, MULTI STATE                                                                                     | 04/2007                       | 1,347.26<br>1,793.63               | 1,793.63                     | 1,395.03                           | 03/2022<br>12/2026                 | 12/2026     | 57                    | 33.13            |                                                                  |
| 308                                        | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR, MULTI STATE                                                          | 04/2007                       | 1,640.04<br>1,873.10               | 2,873.11                     | 1,726.34                           | 03/2022<br>02/2028                 | 02/2028     | 71                    | 75.19            |                                                                  |
|                                            | Total                                                                                                                                  |                               | 3,08,890.93<br>-                   | 4,70,605.82                  | 2,83,222.26                        |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Border Road Organisation</u>                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 309                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO, JAMMU AND KASHMIR | 03/2020                       | 152.93<br>-                        | 152.93                       | 95.46                              | 09/2023<br>-                       | 06/2024     | 9                     | 0                |                                                                  |
|                                            | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 310                                        | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH, ANDHRA PRADESH | 01/2014                       | 195.45<br>-                        | 385.97                       | 294.95                             | 11/2014<br>-                       | 05/2024     | 114                   | 97.48            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 311                                        | WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU    | 08/2020                       | 302.62<br>345.62                   | 345.62                       | 324.68                             | 02/2021<br>-                       | 05/2024     | 39                    | 14.21            |                                                                  |
| 312                                        | 2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR- HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN    | 02/2021                       | 240.99<br>-                        | 240.99                       | 233.39                             | 01/2024<br>-                       | 05/2024     | 4                     | 0                |                                                                  |
| 313                                        | CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH | 03/2021                       | 185.09<br>269.81                   | 185.09                       | 239.02                             | 09/2023<br>-                       | 05/2024     | 8                     | 0                |                                                                  |
| 314                                        | UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA   | 08/2021                       | 288.14<br>-                        | 288.14                       | 63.01                              | 04/2023<br>-                       | 05/2024     | 13                    | 0                |                                                                  |
| 315                                        | BALANCE WORK OF CONTRSUTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA      | 03/2021                       | 344.79<br>-                        | 344.79                       | -                                  | 03/2023<br>-                       | 05/2024     | 14                    | 0                |                                                                  |
| 316                                        | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE - I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH                   | 12/2019                       | 282.41<br>-                        | 319.96                       | 269.08                             | 04/2022<br>-                       | 06/2024     | 26                    | 13.3             |                                                                  |
| 317                                        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR          | 01/1991                       | 319.68<br>404.10                   | 503.28                       | 430.14                             | 11/2008<br>06/2024                 | 06/2024     | 187                   | 57.43            |                                                                  |
| 318                                        | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR         | 02/2016                       | 178.85<br>225.06                   | 278.54                       | 232.61                             | 05/2016<br>06/2024                 | 06/2024     | 97                    | 55.74            |                                                                  |
| 319                                        | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR         | 02/2016                       | 553.30<br>706.39                   | 706.39                       | 604.73                             | 05/2016<br>06/2024                 | 06/2024     | 97                    | 27.67            |                                                                  |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 320                                        | UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH, WEST BENGAL  | 02/2018                       | 426.18<br>426.18                   | 426.18                       | 359.28                             | 09/2020<br>01/2024                 | 06/2024     | 45                    | 0                |                                                                  |
| 321                                        | DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH, WEST BENGAL  | 03/2018                       | 254.30<br>254.30                   | 254.30                       | 197.33                             | 10/2020<br>01/2024                 | 06/2024     | 44                    | 0                |                                                                  |
| 322                                        | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH, WEST BENGAL  | 03/2016                       | 160.27<br>213.97                   | 213.97                       | 144.31                             | 09/2023<br>03/2024                 | 06/2024     | 9                     | 33.51            |                                                                  |
| 323                                        | REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH, PUNJAB       | 03/2018                       | 170.57<br>192.48                   | 150.00                       | 104.98                             | 11/2020<br>-                       | 06/2024     | 43                    | -12.06           |                                                                  |
| 324                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH, JHARKHAND    | 12/2016                       | 196.00<br>-                        | 196.00                       | 163.97                             | 09/2021<br>06/2024                 | 06/2024     | 33                    | 0                |                                                                  |
| 325                                        | REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH, CHHATTISGARH   | 11/2015                       | 335.32<br>397.32                   | 335.32                       | 345.35                             | 06/2017<br>-                       | 06/2024     | 84                    | 0                |                                                                  |
| 326                                        | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH, CHHATTISGARH | 01/2016                       | 476.20<br>610.18                   | 543.73                       | 501.42                             | 09/2016<br>-                       | 06/2024     | 93                    | 14.18            |                                                                  |
| 327                                        | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH, CHHATTISGARH   | 01/2016                       | 624.98<br>731.50                   | 731.50                       | 601.11                             | 10/2016<br>-                       | 06/2024     | 92                    | 17.04            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 328                                        | CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH  | 03/2018                       | 349.03 -                           | 349.03                       | 314.18                             | 01/2019 -                          | 06/2024     | 65                    | 0                |                                                                  |
| 329                                        | UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH                                       | 11/2017                       | 188.80 -                           | 188.80                       | 136.81                             | 05/2019 -                          | 06/2024     | 61                    | 0                |                                                                  |
| 330                                        | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN                               | 12/2020                       | 379.23 -                           | 379.23                       | 227.12                             | 10/2023 -                          | 06/2024     | 8                     | 0                |                                                                  |
| 331                                        | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN          | 12/2020                       | 339.65 -                           | 339.65                       | 207.23                             | 10/2023 -                          | 06/2024     | 8                     | 0                |                                                                  |
| 332                                        | REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA                                                                                 | 03/2022                       | 282.07 -                           | 282.07                       | 34.65                              | 06/2022 -                          | 06/2024     | 24                    | 0                |                                                                  |
| 333                                        | UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH   | 12/2020                       | 222.86 -                           | 222.86                       | 168.63                             | 08/2023 06/2024                    | 06/2024     | 10                    | 0                |                                                                  |
| 334                                        | UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL - [N24001919]MoRTH,CHHATTISGARH | 12/2020                       | 193.16 -                           | 193.16                       | 73.28                              | 09/2023 06/2024                    | 06/2024     | 9                     | 0                |                                                                  |
| 335                                        | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND     | 02/2020                       | 153.01 -                           | 153.01                       | 83.60                              | 08/2023 06/2024                    | 06/2024     | 10                    | 0                |                                                                  |
| 336                                        | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL   | 06/2016                       | 236.78 263.26                      | 263.26                       | 211.51                             | 09/2021 02/2024                    | 07/2024     | 34                    | 11.18            |                                                                  |
| 337                                        | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB          | 03/2018                       | 293.10 341.84                      | 315.00                       | 306.60                             | 08/2020                            |             | 47                    | 7.47             |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 338                                        | WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA                                    | 08/2016                       | 287.70 -                           | 287.70                       | 272.95                             | 02/2017<br>07/2024                 | 07/2024     | 89                    | 0                |                                                                  |
| 339                                        | WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA               | 12/2016                       | 223.50 -                           | 223.50                       | 220.50                             | 08/2018<br>07/2024                 | 07/2024     | 71                    | 0                |                                                                  |
| 340                                        | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA   | 08/2016                       | 175.50 -                           | 241.60                       | 178.73                             | 02/2017<br>-                       | 07/2024     | 89                    | 37.66            |                                                                  |
| 341                                        | REHABILITATION AND UPGRADE OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH             | 03/2016                       | 452.94 -                           | 435.61                       | 275.36                             | 07/2016<br>-                       | 07/2024     | 96                    | -3.83            |                                                                  |
| 342                                        | WIDENING TO EXISTING SINGLE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND   | 03/2021                       | 226.44 -                           | 226.44                       | 103.34                             | 02/2024<br>07/2024                 | 07/2024     | 5                     | 0                |                                                                  |
| 343                                        | SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA                                                                        | 09/2022                       | 232.59 -                           | 232.59                       | 97.70                              | 04/2024<br>-                       | 07/2024     | 3                     | 0                |                                                                  |
| 344                                        | WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA | 01/2023                       | 255.88 -                           | 255.88                       | 60.99                              | 06/2024<br>-                       | 07/2024     | 1                     | 0                |                                                                  |
| 345                                        | REHABILITATION AND UPGRADE TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR       | 01/1991                       | 675.00<br>780.77                   | 780.77                       | 616.26                             | 02/2019<br>08/2024                 | 08/2024     | 66                    | 15.67            |                                                                  |
| 346                                        | FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR       | 01/2014                       | 1,408.85<br>2,138.16               | 2,138.16                     | 1,687.62                           | 10/2016<br>08/2024                 | 08/2024     | 94                    | 51.77            |                                                                  |
| 347                                        | WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA                                  | 03/2018                       | 199.16 -                           | 199.16                       | 155.10                             | 08/2018<br>08/2024                 | 08/2024     | 72                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 348                                        | WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA       | 10/2016                       | 298.32 -                           | 298.32                       | 178.47                             | 02/2019<br>06/2022                 | 08/2024     | 66                    | 0                |                                                                  |
| 349                                        | WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA      | 10/2016                       | 248.83 -                           | 248.83                       | 173.82                             | 03/2019<br>04/2023                 | 08/2024     | 65                    | 0                |                                                                  |
| 350                                        | 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA     | 01/2018                       | 283.15 -                           | 283.15                       | 278.69                             | 05/2020<br>12/2022                 | 08/2024     | 51                    | 0                |                                                                  |
| 351                                        | REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA     | 03/2018                       | 192.67 -                           | 192.67                       | 176.37                             | 07/2019<br>06/2022                 | 08/2024     | 61                    | 0                |                                                                  |
| 352                                        | KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA                                                                                     | 04/2016                       | 281.78<br>282.00                   | 281.78                       | 77.83                              | 04/2019<br>-                       | 08/2024     | 64                    | 0                |                                                                  |
| 353                                        | CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH | 07/2018                       | 1,948.25 -                         | 1,948.25                     | 889.53                             | 02/2024<br>-                       | 08/2024     | 6                     | 0                |                                                                  |
| 354                                        | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA      | 08/2020                       | 302.88 -                           | 302.88                       | 186.39                             | 02/2022<br>08/2024                 | 08/2024     | 30                    | 0                |                                                                  |
| 355                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH        | 04/2020                       | 199.39<br>212.96                   | 199.39                       | 139.08                             | 02/2024<br>-                       | 08/2024     | 6                     | 0                |                                                                  |
| 356                                        | PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH                         | 03/2021                       | 264.86 -                           | 264.86                       | 97.42                              | 08/2023<br>-                       | 08/2024     | 12                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 357                                        | WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH | 10/2021                       | 227.06 -                           | 227.06                       | 89.25                              | 04/2024 -                          | 08/2024     | 4                     | 0                |                                                                  |
| 358                                        | WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA      | 03/2021                       | 317.19 -                           | 317.19                       | 162.21                             | 07/2024 -                          | 08/2024     | 1                     | 0                |                                                                  |
| 359                                        | CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT        | 10/2018                       | 400.76<br>394.44                   | 394.44                       | 287.39                             | 11/2020<br>09/2024                 | 09/2024     | 46                    | -1.58            | Delayed due to Land Acquisition, Forest clearance & COVID-19     |
| 360                                        | 4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN                   | 07/2020                       | 319.09 -                           | 319.09                       | 133.67                             | 03/2024 -                          | 09/2024     | 6                     | 0                |                                                                  |
| 361                                        | CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT       | 06/2020                       | 166.21 -                           | 166.21                       | 98.65                              | 04/2023<br>09/2024                 | 09/2024     | 17                    | 0                |                                                                  |
| 362                                        | MOPA AIRPORT - [N24001458]MoRTH,GOA                                                                                                   | 12/2021                       | 1,183.16 -                         | 1,183.16                     | 1,106.30                           | 04/2022<br>09/2024                 | 09/2024     | 29                    | 0                |                                                                  |
| 363                                        | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL   | 03/2016                       | 271.17<br>291.20                   | 291.20                       | 175.00                             | 11/2018<br>12/2023                 | 10/2024     | 71                    | 7.39             |                                                                  |
| 364                                        | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU    | 02/2022                       | 191.33 -                           | 191.33                       | 118.15                             | 08/2022 -                          | 10/2024     | 26                    | 0                |                                                                  |
| 365                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA     | 03/2021                       | 766.64 -                           | 766.64                       | -                                  | 02/2022 -                          | 10/2024     | 32                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                      |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 366                                        | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA    | 02/2017                       | 157.32<br>188.00                   | 187.61                       | 43.16                              | 05/2019<br>-                       | 11/2024     | 66                    | 19.25            |                                                                  |
| 367                                        | CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA    | 03/2019                       | 423.15<br>-                        | 423.15                       | 268.97                             | 12/2019<br>-                       | 11/2024     | 59                    | 0                |                                                                  |
| 368                                        | CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA        | 03/2021                       | 196.94<br>-                        | 196.94                       | 60.97                              | 03/2024<br>11/2024                 | 11/2024     | 8                     | 0                |                                                                  |
| 369                                        | CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA       | 03/2021                       | 154.05<br>-                        | 154.05                       | 33.45                              | 06/2024<br>11/2024                 | 11/2024     | 5                     | 0                |                                                                  |
| 370                                        | UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH | 03/2020                       | 278.97<br>-                        | 278.97                       | 147.87                             | 05/2024<br>-                       | 11/2024     | 6                     | 0                |                                                                  |
| 371                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA    | 09/2022                       | 172.98<br>-                        | 172.98                       | -                                  | 03/2024<br>-                       | 11/2024     | 8                     | 0                |                                                                  |
| 372                                        | UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH                            | 03/2015                       | 511.83<br>-                        | 511.83                       | 485.18                             | 08/2017<br>12/2023                 | 12/2024     | 88                    | 0                |                                                                  |
| 373                                        | KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA                                                                                        | 03/2016                       | 1,230.02<br>1,230.00               | 1,230.02                     | 791.80                             | 11/2019<br>-                       | 12/2024     | 61                    | 0                |                                                                  |
| 374                                        | REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH                       | 01/2016                       | 497.14<br>572.66                   | 572.66                       | 351.76                             | 08/2016<br>-                       | 12/2024     | 100                   | 15.19            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 375                                        | UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN     | 03/2020                       | 255.23 -                           | 255.23                       | 250.00                             | 10/2022<br>12/2024                 | 12/2024     | 26                    | 0                |                                                                  |
| 376                                        | CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH | 04/2021                       | 309.48 -                           | 309.48                       | 112.76                             | 09/2023 -                          | 12/2024     | 15                    | 0                |                                                                  |
| 377                                        | 2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH     | 04/2020                       | 236.47 -                           | 236.47                       | 117.56                             | 03/2024 -                          | 12/2024     | 9                     | 0                |                                                                  |
| 378                                        | 2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH | 04/2020                       | 211.09 -                           | 211.09                       | 92.79                              | 07/2024 -                          | 12/2024     | 5                     | 0                |                                                                  |
| 379                                        | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH  | 11/2021                       | 307.11 -                           | 307.11                       | 142.30                             | 05/2024 -                          | 12/2024     | 7                     | 0                |                                                                  |
| 380                                        | WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH  | 03/2021                       | 395.62<br>392.03                   | 395.62                       | 183.61                             | 05/2024 -                          | 12/2024     | 7                     | 0                |                                                                  |
| 381                                        | CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA        | 06/2020                       | 414.24 -                           | 414.24                       | 231.91                             | 12/2023<br>12/2024                 | 12/2024     | 12                    | 0                |                                                                  |
| 382                                        | NH165 FROM KM 0,000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH       | 03/2020                       | 529.24 -                           | 529.24                       | 93.50                              | 09/2023 -                          | 12/2024     | 15                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 383                                        | BALANCE WORK FOR REHABILITATION AND UPGRADE OF SIDHISINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH | 12/2020                       | 529.44 -                           | 529.44                       | 160.96                             | 04/2023<br>05/2023                 | 12/2024     | 20                    | 0                |                                                                  |
| 384                                        | CONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA    | 10/2017                       | 186.71 -                           | 186.71                       | 155.30                             | 06/2023 -                          | 12/2024     | 18                    | 0                |                                                                  |
| 385                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM     | 10/2021                       | 385.15 -                           | 385.15                       | 163.03                             | 05/2024<br>01/2025                 | 01/2025     | 8                     | 0                |                                                                  |
| 386                                        | BALANCE WORK OF REHABILITATION AND UPGRADE TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA  | 02/2023                       | 398.48 -                           | 398.48                       | -                                  | 02/2024 -                          | 02/2025     | 12                    | 0                |                                                                  |
| 387                                        | REHABILITATION AND UPGRADE OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA     | 10/2014                       | 295.47 -                           | 295.47                       | 224.42                             | 02/2017<br>12/2022                 | 03/2025     | 97                    | 0                |                                                                  |
| 388                                        | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR     | 02/2022                       | 624.43 -                           | 624.43                       | 137.97                             | 11/2024<br>03/2025                 | 03/2025     | 4                     | 0                |                                                                  |
| 389                                        | WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR                                         | 03/2021                       | 477.54 -                           | 477.54                       | 165.73                             | 01/2025<br>03/2025                 | 03/2025     | 2                     | 0                |                                                                  |
| 390                                        | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR      | 02/2022                       | 427.29 -                           | 427.29                       | 112.71                             | 12/2024<br>03/2025                 | 03/2025     | 3                     | 0                |                                                                  |
| 391                                        | REHABILITATION AND UPGRADE OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA     | 01/2022                       | 549.28 -                           | 549.28                       | 103.51                             | 12/2024 -                          | 03/2025     | 3                     | 0                |                                                                  |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 392                                        | UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB    | 03/2021                       | 263.19 -                           | 220.00                       | 30.00                              | 10/2023 -                          | 04/2025     | 18                    | -16.41           |                                                                  |
| 393                                        | WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB     | 03/2022                       | 152.58 -                           | 152.58                       | 33.45                              | 10/2023 -                          | 04/2025     | 18                    | 0                |                                                                  |
| 394                                        | WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR                                             | 03/2021                       | 566.15 -                           | 566.15                       | 122.68                             | 03/2024 06/2025                    | 06/2025     | 15                    | 0                |                                                                  |
| 395                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA  | 01/2022                       | 882.18 -                           | 882.18                       | 220.87                             | 01/2025 -                          | 06/2025     | 5                     | 0                |                                                                  |
| 396                                        | REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA | 03/2021                       | 545.11 -                           | 545.11                       | 228.41                             | 07/2024 -                          | 06/2025     | 11                    | 0                |                                                                  |
| 397                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA   | 03/2022                       | 644.45 -                           | 644.45                       | 192.96                             | 03/2025 -                          | 06/2025     | 3                     | 0                |                                                                  |
| 398                                        | WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR - CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA | 01/2022                       | 703.68 -                           | 703.68                       | 205.84                             | 01/2025 -                          | 07/2025     | 6                     | 0                |                                                                  |
| 399                                        | UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]MoRTH,GUJARAT    | 12/2022                       | 173.06 -                           | 219.00                       | .15                                | 02/2024 08/2025                    | 08/2025     | 18                    | 26.55            |                                                                  |
| 400                                        | WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA | 03/2022                       | 631.49 -                           | 631.49                       | 42.69                              | 03/2024 -                          | 10/2025     | 19                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                      |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 401                                        | CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA        | 02/2022                       | 238.78 -                           | 238.78                       | 9.89                               | 10/2025<br>11/2025                 | 11/2025     | 1                     | 0                |                                                                  |
| 402                                        | CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR           | 02/2019                       | 2,926.42 -                         | 2,926.42                     | 970.95                             | 09/2024<br>12/2025                 | 12/2025     | 15                    | 0                |                                                                  |
| 403                                        | UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014]MoRTH,GUJARAT       | 09/2022                       | 237.28 -                           | 237.28                       | .59                                | 12/2023<br>12/2025                 | 12/2025     | 24                    | 0                |                                                                  |
| 404                                        | CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR          | 09/2018                       | 1,478.40 -                         | 1,478.40                     | 780.29                             | 06/2024<br>02/2026                 | 02/2026     | 20                    | 0                |                                                                  |
| 405                                        | CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA    | 03/2018                       | 626.76 -                           | 626.76                       | 273.60                             | 07/2020<br>06/2024                 | 02/2026     | 67                    | 0                |                                                                  |
| 406                                        | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT      | 10/2022                       | 246.60<br>291.00                   | 291.00                       | 29.33                              | 02/2024<br>02/2026                 | 02/2026     | 24                    | 18               |                                                                  |
|                                            | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 407                                        | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND     | 03/2018                       | 285.68 -                           | 285.68                       | 174.28                             | 09/2022<br>01/2023                 | 05/2024     | 20                    | 0                |                                                                  |
| 408                                        | IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR                                                                               | 03/2021                       | 277.99 -                           | 277.99                       | 146.35                             | 01/2023<br>-                       | 05/2024     | 16                    | 0                |                                                                  |
| 409                                        | 2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND | 03/2018                       | 403.36 -                           | 403.36                       | 337.72                             | 11/2020<br>12/2022                 | 06/2024     | 43                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 410                                        | 2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND        | 03/2018                       | 417.24 -                           | 417.24                       | 344.20                             | 11/2020<br>12/2022                 | 06/2024     | 43                    | 0                |                                                                  |
| 411                                        | (I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND          | 02/2017                       | 387.00<br>391.02                   | 391.02                       | 386.81                             | 09/2020<br>02/2023                 | 06/2024     | 45                    | 1.04             |                                                                  |
| 412                                        | (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND           | 03/2018                       | 500.09<br>698.81                   | 698.81                       | 365.22                             | 11/2022<br>06/2023                 | 06/2024     | 19                    | 39.74            |                                                                  |
| 413                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM            | 11/2017                       | 290.05 -                           | 290.05                       | 218.36                             | 10/2020<br>08/2023                 | 06/2024     | 44                    | 0                |                                                                  |
| 414                                        | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM           | 08/2020                       | 295.97 -                           | 295.97                       | 242.00                             | 04/2023<br>08/2023                 | 06/2024     | 14                    | 0                |                                                                  |
| 415                                        | CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR | 12/2019                       | 2,680.42 -                         | 2,680.42                     | -                                  | 12/2023 -                          | 06/2024     | 6                     | 0                |                                                                  |
| 416                                        | CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM                        | 09/2020                       | 275.02<br>247.25                   | 247.25                       | 244.63                             | 10/2022<br>04/2024                 | 06/2024     | 20                    | -10.1            |                                                                  |
| 417                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM                         | 03/2020                       | 206.88<br>219.33                   | 219.33                       | 256.29                             | 07/2022<br>01/2024                 | 06/2024     | 23                    | 6.02             |                                                                  |
| 418                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM                       | 03/2020                       | 292.24<br>331.17                   | 331.17                       | 275.80                             | 07/2022<br>03/2024                 | 06/2024     | 23                    | 13.32            |                                                                  |
| 419                                        | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND                                                            | 03/2020                       | 361.53<br>365.42                   | 365.42                       | 189.26                             | 06/2022<br>06/2023                 | 06/2024     | 24                    | 1.08             |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 420                                        | DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR                                                                  | 03/2021                       | 260.40 -                           | 260.40                       | 191.88                             | 12/2022 -                          | 06/2024     | 18                    | 0                |                                                                  |
| 421                                        | IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR                                                                                      | 03/2021                       | 259.31 -                           | 259.31                       | 144.94                             | 12/2022 -                          | 06/2024     | 18                    | 0                |                                                                  |
| 422                                        | TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR                                                                                       | 07/2021                       | 185.80 -                           | 185.80                       | 85.76                              | 03/2023 10/2023                    | 06/2024     | 15                    | 0                |                                                                  |
| 423                                        | FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DSIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM              | 06/2015                       | 463.49 -                           | 463.49                       | 319.48                             | 03/2024 -                          | 07/2024     | 4                     | 0                |                                                                  |
| 424                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM           | 04/2017                       | 640.07 990.88                      | 1,286.35                     | 1,140.04                           | 07/2023 05/2024                    | 07/2024     | 12                    | 100.97           |                                                                  |
| 425                                        | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH | 09/2016                       | 568.92 568.92                      | 568.92                       | 508.65                             | 12/2019 03/2023                    | 07/2024     | 55                    | 0                |                                                                  |
| 426                                        | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM              | 08/2020                       | 208.84 -                           | 208.84                       | 164.53                             | 04/2022 -                          | 07/2024     | 27                    | 0                |                                                                  |
| 427                                        | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA              | 06/2020                       | 277.50 302.02                      | 302.02                       | 252.10                             | 01/2022 02/2024                    | 07/2024     | 30                    | 8.84             |                                                                  |
| 428                                        | KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA                                                                                    | 11/2020                       | 159.13 171.50                      | 171.50                       | 79.43                              | 06/2022 10/2023                    | 07/2024     | 25                    | 7.77             |                                                                  |
| 429                                        | 2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA                                                                              | 06/2020                       | 201.99 287.47                      | 287.47                       | 139.41                             | 01/2022 06/2023                    | 07/2024     | 30                    | 42.32            |                                                                  |
| 430                                        | KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR                                                                              | 03/2021                       | 398.51 -                           | 398.51                       | 73.81                              | 12/2022 07/2024                    | 07/2024     | 19                    | 0                |                                                                  |
| 431                                        | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH                                   | 08/2020                       | 228.71 -                           | 228.71                       | 95.36                              | 04/2022 08/2024                    | 07/2024     | 27                    | 0                |                                                                  |
| 432                                        | KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR                                                                              | 07/2021                       | 497.09 -                           | 497.09                       | 111.87                             | 02/2023                            |             | 17                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 433                                        | TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL, MANIPUR                                                                              | 07/2021                       | 198.77 -                           | 198.77                       | 88.90                              | 03/2023<br>09/2023                 | 07/2024     | 16                    | 0                |                                                                  |
| 434                                        | MARAM - PEREN PKG-3 - [N24001439]NHIDCL, MANIPUR                                                                                   | 08/2021                       | 467.41 -                           | 467.41                       | 232.43                             | 05/2023<br>-                       | 07/2024     | 14                    | 0                |                                                                  |
| 435                                        | 4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL, ASSAM                                                                | 03/2020                       | 220.20 -                           | 220.20                       | 213.54                             | 12/2022<br>-                       | 08/2024     | 20                    | 0                |                                                                  |
| 436                                        | CONSTRUCTION AND UPGRADEMENT OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL, SIKKIM | 07/2020                       | 345.38<br>395.59                   | 395.59                       | 352.31                             | 04/2023<br>10/2023                 | 08/2024     | 16                    | 14.54            |                                                                  |
| 437                                        | JORAM - KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL, ARUNACHAL PRADESH                          | 08/2020                       | 294.04 -                           | 294.04                       | 139.96                             | 04/2022<br>02/2024                 | 08/2024     | 28                    | 0                |                                                                  |
| 438                                        | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451]NHIDCL, ASSAM                                                                | 03/2022                       | 215.27 -                           | 215.27                       | 111.59                             | 07/2024<br>-                       | 08/2024     | 1                     | 0                |                                                                  |
| 439                                        | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452]NHIDCL, ASSAM                                                                | 04/2022                       | 170.95 -                           | 170.95                       | 93.45                              | 07/2024<br>-                       | 08/2024     | 1                     | 0                |                                                                  |
| 440                                        | DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL, ASSAM    | 02/2020                       | 592.06 -                           | 592.06                       | 256.64                             | 03/2022<br>-                       | 08/2024     | 29                    | 0                |                                                                  |
| 441                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL, NAGALAND  | 09/2020                       | 277.44 -                           | 277.44                       | 156.81                             | 10/2022<br>04/2024                 | 09/2024     | 23                    | 0                |                                                                  |
| 442                                        | TADADEGE - HENKAR - [N24001315]NHIDCL, ARUNACHAL PRADESH                                                                           | 02/2021                       | 550.45 -                           | 550.45                       | 109.70                             | 03/2023                            |             | 18                    | 0                |                                                                  |
| 443                                        | KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL, JAMMU AND KASHMIR                                                                     | 03/2021                       | 486.45 -                           | 486.45                       | 115.47                             | 09/2022<br>08/2023                 | 09/2024     | 24                    | 0                |                                                                  |
| 444                                        | MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL, MANIPUR                                                                               | 02/2021                       | 188.36 -                           | 188.36                       | 111.68                             | 12/2022<br>-                       | 09/2024     | 21                    | 0                |                                                                  |
| 445                                        | DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL, ASSAM                                                                               | 03/2021                       | 288.85 -                           | 288.85                       | 163.69                             | 01/2023<br>-                       | 09/2024     | 20                    | 0                |                                                                  |
| 446                                        | PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL, NAGALAND                                                                          | 07/2021                       | 258.52 -                           | 258.52                       | 59.40                              | 03/2023<br>09/2024                 | 09/2024     | 18                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 447                                        | 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM                                      | 01/1991                       | 520.01 -                           | 520.01                       | 297.98                             | 06/2019<br>06/2019                 | 10/2024     | 64                    | 0                |                                                                  |
| 448                                        | 4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM                  | 12/2015                       | 289.99 -                           | 289.99                       | 230.45                             | 12/2018<br>07/2021                 | 10/2024     | 70                    | 0                |                                                                  |
| 449                                        | TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH  | 02/2017                       | 180.57<br>244.10                   | 180.57                       | 149.77                             | 11/2023<br>03/2024                 | 10/2024     | 11                    | 0                |                                                                  |
| 450                                        | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR | 03/2018                       | 253.44 -                           | 253.44                       | 176.87                             | 07/2021<br>08/2023                 | 10/2024     | 39                    | 0                |                                                                  |
| 451                                        | DABOKA KATHKATI PACKAGE-7 - [N24001537]NHIDCL,ASSAM                                                                                        | 11/2021                       | 204.10 -                           | 204.10                       | 109.21                             | 07/2024<br>-                       | 10/2024     | 3                     | 0                |                                                                  |
| 452                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM           | 04/2017                       | 519.09<br>785.65                   | 785.65                       | 640.68                             | 04/2023<br>03/2024                 | 11/2024     | 19                    | 51.35            |                                                                  |
| 453                                        | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR  | 07/2020                       | 210.79 -                           | 210.79                       | 57.08                              | 04/2022<br>11/2023                 | 11/2024     | 31                    | 0                |                                                                  |
| 454                                        | KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH                                                                                         | 08/2020                       | 381.01 -                           | 381.01                       | 144.91                             | 01/2023<br>06/2024                 | 11/2024     | 22                    | 0                |                                                                  |
| 455                                        | KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH                                                                                         | 03/2021                       | 398.37 -                           | 398.37                       | 133.01                             | 01/2023<br>08/2024                 | 11/2024     | 22                    | 0                |                                                                  |
| 456                                        | RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA                                                                     | 03/2021                       | 260.21 -                           | 260.21                       | 191.82                             | 12/2022<br>06/2024                 | 11/2024     | 23                    | 0                |                                                                  |
| 457                                        | JORAM - KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH                                   | 08/2020                       | 184.88 -                           | 184.88                       | 94.25                              | 04/2022<br>02/2024                 | 11/2024     | 31                    | 0                |                                                                  |
| 458                                        | GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR                                                                                  | 02/2021                       | 431.28 -                           | 431.28                       | 253.17                             | 03/2023<br>03/2024                 | 11/2024     | 20                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 459                                        | 4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM             | 06/2015                       | 437.39                             | 437.39                       | 267.81                             | 08/2023                            | 12/2024     | 16                    | 0                |                                                                  |
| 460                                        | 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM               | 01/2016                       | 294.17                             | 294.17                       | 292.40                             | 01/2016                            | 12/2024     | 107                   | 0                |                                                                  |
| 461                                        | WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA         | 04/2017                       | 553.51                             | 553.51                       | 329.10                             | 09/2021                            | 12/2024     | 39                    | 0                |                                                                  |
| 462                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM           | 04/2017                       | 473.18                             | 688.25                       | 508.51                             | 04/2023                            | 12/2024     | 20                    | 45.45            |                                                                  |
| 463                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM           | 04/2017                       | 537.82                             | 789.05                       | 729.36                             | 04/2023                            | 12/2024     | 20                    | 46.71            |                                                                  |
| 464                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM           | 04/2017                       | 518.53                             | 906.76                       | 762.60                             | 06/2023                            | 12/2024     | 18                    | 74.87            |                                                                  |
| 465                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM           | 04/2017                       | 404.29                             | 750.32                       | 567.59                             | 04/2024                            | 12/2024     | 8                     | 85.59            |                                                                  |
| 466                                        | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM           | 04/2017                       | 428.11                             | 746.39                       | 565.65                             | 09/2023                            | 12/2024     | 15                    | 74.35            |                                                                  |
| 467                                        | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR | 07/2020                       | 228.39                             | 228.39                       | 61.78                              | 04/2022                            | 12/2024     | 32                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 468                                        | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 1B) - [N24001269]NHIDCL,ASSAM                                           | 03/2020                       | 216.49<br>241.52                   | 216.49                       | 101.02                             | 03/2022<br>12/2023                 | 12/2024     | 33                    | 0                |                                                                  |
| 469                                        | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR                                         | 03/2020                       | 292.24<br>-                        | 292.24                       | 127.86                             | 06/2022<br>12/2023                 | 12/2024     | 30                    | 0                |                                                                  |
| 470                                        | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR                                         | 06/2020                       | 365.53<br>-                        | 365.53                       | 142.51                             | 08/2022<br>-                       | 12/2024     | 28                    | 0                |                                                                  |
| 471                                        | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR                                         | 03/2020                       | 167.95<br>204.12                   | 167.95                       | 77.72                              | 06/2022<br>-                       | 12/2024     | 30                    | 0                |                                                                  |
| 472                                        | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR                                         | 07/2020                       | 177.76<br>-                        | 177.76                       | 70.23                              | 08/2022<br>-                       | 12/2024     | 28                    | 0                |                                                                  |
| 473                                        | DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH                                                                              | 12/2020                       | 242.30<br>-                        | 242.30                       | 21.47                              | 09/2022<br>-                       | 12/2024     | 27                    | 0                |                                                                  |
| 474                                        | RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA                                            | 10/2020                       | 157.86<br>146.92                   | 157.86                       | 141.15                             | 04/2022<br>06/2024                 | 12/2024     | 32                    | 0                |                                                                  |
| 475                                        | KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL,LADAKH                                                                                | 03/2021                       | 384.23<br>-                        | 384.23                       | 68.27                              | 01/2023<br>12/2024                 | 12/2024     | 23                    | 0                |                                                                  |
| 476                                        | TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR                                                                              | 03/2021                       | 234.08<br>-                        | 234.08                       | 139.45                             | 12/2022<br>-                       | 12/2024     | 24                    | 0                |                                                                  |
| 477                                        | IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR                                                                              | 07/2021                       | 467.00<br>-                        | 467.00                       | 177.69                             | 03/2023<br>02/2024                 | 12/2024     | 21                    | 0                |                                                                  |
| 478                                        | TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR                                                                              | 07/2021                       | 483.87<br>-                        | 483.87                       | 278.89                             | 03/2023<br>05/2024                 | 12/2024     |                       |                  |                                                                  |
| 479                                        | TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR                                                                              | 08/2021                       | 477.86<br>-                        | 477.86                       | 227.05                             | 05/2023<br>12/2023                 | 12/2024     | 19                    | 0                |                                                                  |
| 480                                        | KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM                                                                                 | 09/2021                       | 492.94<br>492.94                   | 492.94                       | 342.39                             | 05/2023<br>06/2024                 | 12/2024     | 19                    | 0                |                                                                  |
| 481                                        | DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL,ASSAM                                                                               | 09/2021                       | 625.64<br>-                        | 625.64                       | 406.01                             | 07/2024<br>-                       | 12/2024     | 5                     | 0                |                                                                  |
| 482                                        | REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474]NHIDCL,MEGHALAYA | 09/2021                       | 359.86<br>-                        | 359.86                       | 215.06                             | 05/2024<br>-                       | 12/2024     | 7                     | 0                |                                                                  |
| 483                                        | RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 - [N24001541]NHIDCL,MEGHALAYA                                                                 | 11/2021                       | 283.50<br>-                        | 283.50                       | 179.70                             | 06/2024<br>-                       | 12/2024     | 6                     | 0                |                                                                  |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 484                                        | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM             | 09/2020                       | 262.84<br>414.20                   | 414.20                       | 216.21                             | 05/2023<br>-                       | 01/2025     | 20                    | 57.59            |                                                                  |
| 485                                        | MANU-SIMLUNG ( PKG 4) - [N24001363]NHIDCL,TRIPURA                                                                                          | 03/2021                       | 354.79<br>-                        | 354.79                       | 34.08                              | 12/2022<br>06/2023                 | 01/2025     | 25                    | 0                |                                                                  |
| 486                                        | KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR                                                                              | 07/2021                       | 859.67<br>-                        | 859.67                       | 127.68                             | 08/2023<br>07/2024                 | 01/2025     | 17                    | 0                |                                                                  |
| 487                                        | SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR                                                                                        | 03/2021                       | 211.70<br>-                        | 211.70                       | 22.00                              | 01/2023<br>-                       | 01/2025     | 24                    | 0                |                                                                  |
| 488                                        | CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR                                                                                      | 07/2021                       | 673.27<br>-                        | 673.27                       | 339.37                             | 10/2023<br>02/2024                 | 01/2025     | 15                    | 0                |                                                                  |
| 489                                        | TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR                                                                                       | 09/2021                       | 311.18<br>-                        | 311.18                       | 171.57                             | 05/2023<br>10/2023                 | 01/2025     | 20                    | 0                |                                                                  |
| 490                                        | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH | 08/2020                       | 301.06<br>-                        | 301.06                       | 133.99                             | 04/2022<br>02/2025                 | 02/2025     | 34                    | 0                |                                                                  |
| 491                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND           | 08/2020                       | 202.36<br>-                        | 202.36                       | 69.55                              | 04/2022<br>04/2023                 | 02/2025     | 34                    | 0                |                                                                  |
| 492                                        | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND           | 09/2020                       | 315.63<br>-                        | 315.63                       | 84.09                              | 04/2022<br>05/2024                 | 02/2025     | 34                    | 0                |                                                                  |
| 493                                        | KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH                                                                                         | 03/2021                       | 404.89<br>-                        | 404.89                       | 106.29                             | 01/2023<br>11/2023                 | 02/2025     | 25                    | 0                |                                                                  |
| 494                                        | MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR                                                                                          | 02/2021                       | 226.32<br>-                        | 226.32                       | 81.54                              | 12/2022<br>-                       | 02/2025     | 26                    | 0                |                                                                  |
| 495                                        | IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR                                                                                       | 03/2021                       | 195.14<br>-                        | 195.14                       | 54.67                              | 12/2022<br>11/2023                 | 02/2025     | 26                    | 0                |                                                                  |
| 496                                        | IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR                                                                                       | 08/2021                       | 579.63<br>-                        | 579.63                       | 111.01                             | 12/2023<br>-                       | 02/2025     | 14                    | 0                |                                                                  |
| 497                                        | CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND                     | 03/2018                       | 1,383.78<br>-                      | 1,383.78                     | 582.21                             | 07/2022<br>07/2022                 | 03/2025     | 32                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                            |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 498                                        | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM            | 09/2020                       | 183.31<br>439.56                   | 439.56                       | 346.67                             | 05/2022<br>-                       | 03/2025     | 34                    | 139.79           |                                                                  |
| 499                                        | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM            | 08/2020                       | 292.80<br>-                        | 292.80                       | 171.33                             | 05/2022<br>05/2023                 | 03/2025     | 34                    | 0                |                                                                  |
| 500                                        | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM            | 08/2020                       | 230.45<br>244.91                   | 244.91                       | 198.49                             | 04/2023<br>09/2023                 | 03/2025     | 23                    | 6.27             |                                                                  |
| 501                                        | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR            | 09/2021                       | 310.76<br>-                        | 310.76                       | 110.92                             | 02/2024<br>-                       | 03/2025     | 13                    | 0                |                                                                  |
| 502                                        | IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR                                                                                       | 12/2021                       | 410.68<br>-                        | 410.68                       | 98.70                              | 05/2024<br>-                       | 03/2025     | 10                    | 0                |                                                                  |
| 503                                        | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM                                                              | 03/2020                       | 261.13<br>-                        | 261.13                       | 53.85                              | 06/2022<br>-                       | 04/2025     | 34                    | 0                |                                                                  |
| 504                                        | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM                                                             | 03/2020                       | 217.50<br>-                        | 217.50                       | 58.73                              | 06/2022<br>05/2024                 | 04/2025     | 34                    | 0                |                                                                  |
| 505                                        | RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362]NHIDCL,SIKKIM                                                                              | 12/2020                       | 410.60<br>379.30                   | 379.30                       | 180.75                             | 02/2024<br>04/2025                 | 04/2025     | 14                    | -7.62            |                                                                  |
| 506                                        | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM            | 10/2020                       | 493.42<br>478.79                   | 478.79                       | 260.67                             | 11/2023<br>01/2025                 | 06/2025     | 19                    | -2.97            |                                                                  |
| 507                                        | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH | 03/2017                       | 1,718.59<br>1,718.59               | 1,718.59                     | 662.35                             | 03/2022<br>12/2023                 | 07/2025     | 40                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 508                                        | REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL, ANDAMAN AND NICOBAR ISLANDS | 02/2018                       | 391.00 -                           | 391.00                       | 170.37                             | 09/2020<br>01/2023                 | 08/2025     | 59                    | 0                |                                                                  |
| 509                                        | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL, MANIPUR                     | 08/2020                       | 379.39 -                           | 379.39                       | 189.78                             | 04/2022<br>-                       | 08/2025     | 40                    | 0                |                                                                  |
| 510                                        | KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL, JAMMU AND KASHMIR                                                                                        | 07/2021                       | 512.43 -                           | 512.43                       | 62.19                              | 02/2023<br>-                       | 08/2025     | 30                    | 0                |                                                                  |
| 511                                        | FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL, NAGALAND                    | 03/2016                       | 429.52<br>562.98                   | 429.52                       | 269.56                             | 08/2022<br>09/2025                 | 09/2025     | 37                    | 0                |                                                                  |
| 512                                        | IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL, MEGHALAYA                    | 11/2020                       | 351.12 -                           | 351.12                       | 210.17                             | 12/2023<br>10/2025                 | 10/2025     | 22                    | 0                |                                                                  |
| 513                                        | TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL, ASSAM                                                                                       | 03/2021                       | 286.72 -                           | 286.72                       | 73.07                              | 01/2024<br>-                       | 10/2025     | 21                    | 0                |                                                                  |
| 514                                        | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL, NAGALAND                                                                        | 04/2020                       | 330.80 -                           | 330.80                       | 84.93                              | 12/2021<br>11/2025                 | 11/2025     | 47                    | 0                |                                                                  |
| 515                                        | IMPHAL - KHONGSANG PKG-6 - [N24001539]NHIDCL, MANIPUR                                                                                                 | 12/2021                       | 504.76 -                           | 504.76                       | 71.07                              | 02/2025<br>-                       | 11/2025     | 9                     | 0                |                                                                  |
| 516                                        | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL, MANIPUR                     | 08/2020                       | 268.98 -                           | 268.98                       | 22.08                              | 04/2022<br>-                       | 12/2025     | 44                    | 0                |                                                                  |
| 517                                        | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL, MANIPUR                     | 08/2020                       | 228.97 -                           | 228.97                       | -                                  | 04/2022<br>-                       | 12/2025     | 44                    | 0                |                                                                  |
| 518                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL, SIKKIM                      | 10/2020                       | 816.79<br>786.60                   | 786.60                       | 265.27                             | 12/2023<br>09/2024                 | 12/2025     | 24                    | -3.7             |                                                                  |
| 519                                        | TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL, MIZORAM                                                                                                  | 03/2021                       | 698.44<br>698.45                   | 698.45                       | 350.43                             | 12/2022<br>12/2024                 | 12/2025     | 36                    | 0                |                                                                  |
| 520                                        | TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL, MIZORAM                                                                                                  | 03/2021                       | 740.58<br>740.58                   | 740.58                       | 250.57                             | 01/2023<br>12/2024                 | 12/2025     | 35                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 521                                        | RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM                                                                      | 01/2021                       | 332.20 -                           | 332.20                       | 142.70                             | 09/2023<br>01/2025                 | 12/2025     | 27                    | 0                |                                                                  |
| 522                                        | SRIRAMPUR - DHUBRI PKG-1 - [N24001831]NHIDCL,ASSAM                                                                                 | 03/2022                       | 613.89 -                           | 613.89                       | 16.96                              | 02/2025 -                          | 12/2025     | 10                    | 0                |                                                                  |
| 523                                        | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND                                                     | 03/2020                       | 355.79 -                           | 355.79                       | 109.24                             | 06/2022 -                          | 01/2026     | 43                    | 0                |                                                                  |
| 524                                        | UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975]NHIDCL,MIZORAM  | 09/2021                       | 523.78 -                           | 523.78                       | 199.81                             | 02/2025 -                          | 02/2026     | 12                    | 0                |                                                                  |
| 525                                        | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA | 11/2020                       | 445.51 -                           | 445.51                       | 191.35                             | 12/2023 -                          | 04/2026     | 28                    | 0                |                                                                  |
| 526                                        | KEIFANG - TUVAI PKG-3 - [N24002027]NHIDCL,MIZORAM                                                                                  | 12/2021                       | 500.88 -                           | 500.88                       | 91.04                              | 02/2025 -                          | 05/2026     | 15                    | 0                |                                                                  |
| 527                                        | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA | 11/2020                       | 525.68 -                           | 525.68                       | 358.99                             | 12/2023 -                          | 08/2026     | 32                    | 0                |                                                                  |
| 528                                        | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA | 11/2020                       | 284.21 -                           | 284.21                       | 45.46                              | 12/2023 -                          | 11/2026     | 35                    | 0                |                                                                  |
| 529                                        | JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM                                                                                         | 08/2021                       | 746.76 -                           | 746.76                       | 267.48                             | 11/2024 -                          | 12/2026     | 25                    | 0                |                                                                  |
|                                            | <u>National Highways Authority Of India</u>                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 530                                        | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR                                                      | 12/2015                       | 1,167.45 -                         | 1,182.94                     | 707.88                             | 12/2019 -                          | 05/2024     | 53                    | 1.33             |                                                                  |
| 531                                        | FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU  | 03/2017                       | 848.45 -                           | 848.45                       | 303.04                             | 03/2020<br>05/2024                 | 05/2024     | 50                    | 0                |                                                                  |
| 532                                        | FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN      | 12/2017                       | 1,308.73 -                         | 1,308.73                     | 656.10                             | 12/2020<br>05/2024                 | 05/2024     | 41                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                     |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 533                                        | TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH | 10/2020                       | 724.60 -                           | 724.60                       | 569.96                             | 03/2023 -                          | 05/2024     | 14                    | 0                |                                                                  |
| 534                                        | FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB       | 01/2021                       | 1,060.29 -                         | 1,060.29                     | 975.55                             | 01/2024 05/2024                    | 05/2024     | 4                     | 0                |                                                                  |
| 535                                        | CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA       | 11/2021                       | 694.00 1,918.00                    | 1,500.00                     | 1,398.08                           | 11/2023 01/2024                    | 05/2024     | 6                     | 116.14           |                                                                  |
| 536                                        | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA      | 07/2020                       | 899.00 1,882.46                    | 1,882.46                     | 987.25                             | 07/2022 05/2024                    | 05/2024     | 22                    | 109.39           |                                                                  |
| 537                                        | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA      | 07/2020                       | 817.00 1,605.00                    | 1,605.00                     | 929.61                             | 07/2022 -                          | 05/2024     | 22                    | 96.45            |                                                                  |
| 538                                        | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN                            | 02/2019                       | 755.16 -                           | 755.16                       | 897.48                             | 10/2023 05/2024                    | 05/2024     | 7                     | 0                |                                                                  |
| 539                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN                       | 10/2019                       | 839.63 -                           | 839.63                       | 192.06                             | 10/2023 05/2024                    | 05/2024     | 7                     | 0                |                                                                  |
| 540                                        | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN                            | 02/2019                       | 738.90 -                           | 738.90                       | 882.77                             | 10/2023 05/2024                    | 05/2024     | 7                     | 0                |                                                                  |
| 541                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN                       | 10/2019                       | 846.59 -                           | 846.59                       | 116.07                             | 08/2023 05/2024                    | 05/2024     | 9                     | 0                |                                                                  |
| 542                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN                       | 10/2019                       | 662.08 -                           | 662.08                       | 83.76                              | 07/2023 05/2024                    | 05/2024     | 10                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                      |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 543                                        | 2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH                            | 01/2021                       | 428.04 -                           | 328.77                       | 207.21                             | 10/2023 -                          | 05/2024     | 7                     | -23.19           |                                                                  |
| 544                                        | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH | 08/2022                       | 326.79 -                           | 329.79                       | 87.78                              | 04/2024 -                          | 05/2024     | 1                     | .92              |                                                                  |
| 545                                        | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL                           | 12/2018                       | 2,375.87<br>2,843.79               | 2,843.79                     | 2,360.81                           | 02/2023<br>08/2023                 | 05/2024     | 15                    | 19.69            |                                                                  |
| 546                                        | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT                              | 02/2020                       | 606.51 -                           | 657.00                       | 453.89                             | 06/2023<br>03/2024                 | 05/2024     | 11                    | 8.32             |                                                                  |
| 547                                        | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE                                                                | 09/2011                       | 2,848.00 -                         | 3,241.56                     | 3,901.66                           | 03/2014 -                          | 06/2024     | 123                   | 13.82            |                                                                  |
| 548                                        | 4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR                                                                                  | 01/2011                       | 575.00 -                           | 575.00                       | 526.44                             | 07/2013<br>06/2024                 | 06/2024     | 131                   | 0                |                                                                  |
| 549                                        | FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH  | 03/2016                       | 899.00<br>1,623.88                 | 1,623.88                     | 1,058.84                           | 04/2019<br>06/2024                 | 06/2024     | 62                    | 80.63            |                                                                  |
| 550                                        | NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA                                                                             | 03/2016                       | 546.00 -                           | 546.00                       | 526.26                             | 07/2019<br>07/2023                 | 06/2024     | 59                    | 0                | Nil                                                              |
| 551                                        | FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND     | 03/2016                       | 720.00<br>1,150.00                 | 1,150.00                     | 557.04                             | 10/2019<br>06/2024                 | 06/2024     | 56                    | 59.72            |                                                                  |
| 552                                        | 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH                 | 03/2016                       | 1,408.00<br>1,659.12               | 1,659.12                     | 1,157.85                           | 07/2020<br>06/2024                 | 06/2024     | 47                    | 17.84            | Nil                                                              |
| 553                                        | FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT       | 05/2016                       | 723.64 -                           | 723.64                       | 559.33                             | 05/2024                            | 06/2024     | 57                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                      |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 554                                        | DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA        | 09/2016                       | 2,510.04 -                         | 2,510.04                     | 1,104.98                           | 08/2019 -                          | 06/2024     | 58                    | 0                |                                                                  |
| 555                                        | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA     | 09/2016                       | 950.69 -                           | 1,487.46                     | 1,607.58                           | 08/2019 06/2024                    | 06/2024     | 58                    | 56.46            |                                                                  |
| 556                                        | CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB        | 03/2017                       | 754.54 808.60                      | 808.60                       | 800.29                             | 03/2020 06/2024                    | 06/2024     | 51                    | 7.16             |                                                                  |
| 557                                        | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN                                                 | 04/2017                       | 894.00 -                           | 929.32                       | 915.67                             | 04/2020 06/2024                    | 06/2024     | 50                    | 3.95             |                                                                  |
| 558                                        | FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU                                                                    | 08/2017                       | 1,176.37 -                         | 1,176.37                     | 1,254.79                           | 09/2020 06/2024                    | 06/2024     | 45                    | 0                |                                                                  |
| 559                                        | 4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU                                                                     | 09/2017                       | 1,227.87 -                         | 1,227.87                     | 1,261.43                           | 08/2020 06/2024                    | 06/2024     | 46                    | 0                |                                                                  |
| 560                                        | BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH | 12/2017                       | 950.27 -                           | 786.43                       | 616.54                             | 02/2020 -                          | 06/2024     | 52                    | -17.24           |                                                                  |
| 561                                        | CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN     | 02/2018                       | 741.86 649.00                      | 649.00                       | 672.53                             | 04/2021 06/2024                    | 06/2024     | 38                    | -12.52           |                                                                  |
| 562                                        | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH | 03/2018                       | 1,117.84 -                         | 1,203.92                     | 1,165.50                           | 12/2021 12/2023                    | 06/2024     | 30                    | 7.7              |                                                                  |
| 563                                        | SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH | 03/2018                       | 2,140.93 -                         | 2,140.93                     | 2,048.57                           | 11/2021 -                          | 06/2024     | 31                    | 0                | Nil                                                              |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                 |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                 |
| S.No                                       | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                              |
| 564                                        | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA                                                                      | 03/2021                       | 317.90<br>317.90                   | 317.90                       | 303.86                             | 10/2021<br>06/2024                 | 06/2024     | 32                    | 0                | Land acquisition affecting for cutting of horticulture trees from Ch. 266.680 to 266.820 (RHS). |
| 565                                        | BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR | 09/2021                       | 811.19<br>-                        | 811.19                       | 723.48                             | 12/2023<br>06/2024                 | 06/2024     | 6                     | 0                |                                                                                                 |
| 566                                        | INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA       | 02/2019                       | 397.60<br>-                        | 397.60                       | 374.85                             | 02/2022<br>06/2024                 | 06/2024     | 28                    | 0                |                                                                                                 |
| 567                                        | 4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA             | 09/2021                       | 667.66<br>666.21                   | 666.21                       | 471.34                             | 09/2023<br>03/2024                 | 06/2024     | 9                     | -22              |                                                                                                 |
| 568                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT                                              | 09/2020                       | 1,185.69<br>-                      | 1,185.69                     | 785.75                             | 02/2024<br>06/2024                 | 06/2024     | 4                     | 0                |                                                                                                 |
| 569                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT                                              | 11/2019                       | 1,669.56<br>-                      | 1,669.56                     | 890.00                             | 09/2023<br>-                       | 06/2024     | 9                     | 0                |                                                                                                 |
| 570                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT                                              | 09/2020                       | 1,198.55<br>-                      | 1,198.55                     | 757.29                             | 11/2023<br>-                       | 06/2024     | 7                     | 0                |                                                                                                 |
| 571                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT                                              | 11/2019                       | 1,604.06<br>-                      | 1,604.06                     | 1,211.61                           | 05/2024<br>-                       | 06/2024     | 1                     | 0                |                                                                                                 |
| 572                                        | 6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH     | 03/2021                       | 836.24<br>-                        | 836.24                       | 772.73                             | 10/2023<br>06/2024                 | 06/2024     | 8                     | 0                |                                                                                                 |
| 573                                        | 6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH     | 03/2021                       | 990.28<br>-                        | 990.28                       | 997.39                             | 10/2023<br>06/2024                 | 06/2024     | 8                     | 0                |                                                                                                 |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                             |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|---------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                             |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                            |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                          |
| 574                                        | 6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND | 03/2021                       | 169.08 -                           | 169.08                       | 92.56                              | 03/2024<br>06/2024                 | 06/2024     | 3                     | 0                |                                                                                             |
| 575                                        | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA      | 11/2020                       | 1,690.23 -                         | 2,010.17                     | 917.09                             | 12/2023 -                          | 06/2024     | 6                     | 18.93            |                                                                                             |
| 576                                        | 6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM        | 08/2022                       | 175.00 -                           | 175.00                       | 169.56                             | 12/2022 -                          | 06/2024     | 18                    | 0                |                                                                                             |
| 577                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN   | 11/2019                       | 1,119.35 -                         | 1,119.35                     | 1,409.00                           | 05/2023<br>06/2024                 | 06/2024     | 13                    | 0                |                                                                                             |
| 578                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN   | 11/2019                       | 1,425.02 -                         | 1,425.02                     | 1,364.99                           | 03/2023<br>06/2024                 | 06/2024     | 15                    | 0                |                                                                                             |
| 579                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN   | 11/2019                       | 1,341.36 -                         | 1,341.36                     | 1,067.22                           | 12/2023<br>06/2024                 | 06/2024     | 6                     | 0                |                                                                                             |
| 580                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN   | 11/2019                       | 1,658.06 -                         | 1,658.06                     | 157.41                             | 12/2022<br>06/2024                 | 06/2024     | 18                    | 0                |                                                                                             |
| 581                                        | 4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND   | 11/2021                       | 1,302.72 -                         | 1,302.72                     | 767.81                             | 07/2023 -                          | 06/2024     | 11                    | 0                |                                                                                             |
| 582                                        | BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA   | 03/2018                       | 440.16 -                           | 440.16                       | 278.29                             | 12/2022<br>06/2024                 | 06/2024     | 18                    | 0                | Delay in Government order for traffic diversion and also there is land acquisition problem. |
| 583                                        | KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH                                                        | 09/2019                       | 194.40 -                           | 194.40                       | 131.60                             | 09/2022 -                          | 06/2024     | 21                    | 0                |                                                                                             |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 584                                        | CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR | 07/2019                       | 157.05 -                           | 157.05                       | 133.21                             | 10/2020<br>04/2023                 | 06/2024     | 44                    | 0                | Nil                                                              |
| 585                                        | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]NHAI,HARYANA            | 12/2020                       | 1,430.88 -                         | 1,430.88                     | 955.63                             | 12/2023<br>06/2024                 | 06/2024     | 6                     | 0                |                                                                  |
| 586                                        | BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA                               | 08/2020                       | 200.00<br>154.73                   | 154.73                       | 137.04                             | 03/2022<br>-                       | 06/2024     | 27                    | -22.64           |                                                                  |
| 587                                        | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA            | 03/2020                       | 210.37<br>214.36                   | 214.36                       | 198.01                             | 06/2022<br>02/2024                 | 06/2024     | 24                    | 1.9              |                                                                  |
| 588                                        | CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA         | 01/2021                       | 1,069.00 -                         | 1,067.89                     | 812.64                             | 01/2024<br>-                       | 06/2024     | 5                     | -1               |                                                                  |
| 589                                        | CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA         | 10/2020                       | 3,184.00 -                         | 2,867.98                     | 1,142.41                           | 09/2023<br>03/2024                 | 06/2024     | 9                     | -9.93            |                                                                  |
| 590                                        | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA         | 12/2020                       | 1,745.00 -                         | 1,595.20                     | 1,237.77                           | 09/2023<br>03/2024                 | 06/2024     | 9                     | -8.58            |                                                                  |
| 591                                        | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR                    | 03/2021                       | 1,097.18<br>1,097.00               | 1,097.00                     | 262.91                             | 01/2024<br>06/2024                 | 06/2024     | 5                     | -.02             |                                                                  |
| 592                                        | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR                       | 03/2021                       | 1,143.46<br>1,143.46               | 1,143.46                     | 224.93                             | 01/2024<br>06/2024                 | 06/2024     | 5                     | 0                |                                                                  |
| 593                                        | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR             | 09/2020                       | 2,334.68<br>2,494.20               | 2,494.20                     | 704.32                             | 03/2023<br>06/2024                 | 06/2024     | 15                    | 6.83             |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 594                                        | 6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU | 11/2021                       | 463.44<br>463.44                   | 463.44                       | 329.70                             | 02/2023<br>-                       | 06/2024     | 16                    | 0                |                                                                  |
| 595                                        | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH                               | 09/2021                       | 774.16<br>-                        | 893.08                       | 464.84                             | 09/2023<br>06/2024                 | 06/2024     | 9                     | 15.36            |                                                                  |
| 596                                        | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH                   | 09/2021                       | 814.04<br>-                        | 947.29                       | 431.27                             | 09/2023<br>06/2024                 | 06/2024     | 9                     | 16.37            |                                                                  |
| 597                                        | DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH                  | 11/2018                       | 831.00<br>-                        | 831.00                       | 840.30                             | 08/2023<br>06/2024                 | 06/2024     | 10                    | 0                |                                                                  |
| 598                                        | CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA   | 12/2020                       | 1,524.03<br>-                      | 1,524.03                     | 1,059.40                           | 11/2023<br>-                       | 06/2024     | 7                     | 0                |                                                                  |
| 599                                        | DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI     | 07/2020                       | 801.46<br>-                        | 801.46                       | 382.03                             | 10/2023<br>-                       | 06/2024     | 8                     | 0                |                                                                  |
| 600                                        | DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI         | 03/2018                       | 2,507.00<br>-                      | 3,030.73                     | 1,155.70                           | 09/2022<br>-                       | 06/2024     | 21                    | 20.89            |                                                                  |
| 601                                        | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI     | 01/2018                       | 2,067.67<br>-                      | 2,160.00                     | 1,496.49                           | 10/2021<br>-                       | 06/2024     | 32                    | 4.47             |                                                                  |
| 602                                        | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA   | 11/2018                       | 2,252.75<br>-                      | 2,252.75                     | 1,223.07                           | 09/2021<br>-                       | 06/2024     | 33                    | 0                |                                                                  |
| 603                                        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA    | 11/2018                       | 1,935.61<br>-                      | 1,935.61                     | 856.41                             | 09/2021<br>-                       | 06/2024     | 33                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                 |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                         | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                               | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 604                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI, GUJARAT | 07/2020                       | 2,271.86 -                         | 3,916.00                     | 518.25                             | 12/2023 -                          | 06/2024     | 6                     | 72.37            |                                                                  |
| 605                                        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI, GUJARAT | 07/2020                       | 1,710.30 -                         | 1,927.00                     | 362.81                             | 08/2023 -                          | 06/2024     | 10                    | 12.67            |                                                                  |
| 606                                        | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI, GUJARAT                        | 02/2020                       | 752.30 -                           | 766.20                       | 451.11                             | 08/2023 12/2024                    | 06/2024     | 10                    | 1.85             |                                                                  |
| 607                                        | 4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI, GUJARAT          | 03/2021                       | 536.03 -                           | 536.03                       | 434.87                             | 09/2022 -                          | 06/2024     | 21                    | 0                |                                                                  |
| 608                                        | 4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI, GUJARAT            | 03/2021                       | 485.75 -                           | 485.75                       | 363.53                             | 09/2022 -                          | 06/2024     | 21                    | 0                |                                                                  |
| 609                                        | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI, GUJARAT                       | 02/2020                       | 778.15 -                           | 785.67                       | 511.14                             | 03/2023 12/2024                    | 06/2024     | 15                    | .97              |                                                                  |
| 610                                        | 4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI, MAHARASHTRA            | 02/2021                       | 540.21 -                           | 540.21                       | 406.67                             | 11/2023 -                          | 06/2024     | 7                     | 0                |                                                                  |
| 611                                        | BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI, MAHARASHTRA                    | 12/2019                       | 1,654.07 -                         | 980.00                       | 835.19                             | 09/2022 06/2024                    | 06/2024     | 21                    | -40.75           |                                                                  |
| 612                                        | DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI, DELHI    | 07/2020                       | 1,894.96 -                         | 1,894.96                     | 741.88                             | 10/2023 -                          | 06/2024     | 8                     | 0                |                                                                  |
| 613                                        | 4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI, GUJARAT | 03/2022                       | 162.73 -                           | 162.73                       | 125.79                             | 03/2023 -                          | 06/2024     | 15                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 614                                        | BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992]NHAI,UTTAR PRADESH  | 08/2022                       | 199.31<br>199.38                   | 199.38                       | 86.84                              | 02/2024<br>06/2024                 | 06/2024     | 4                     | .04              |                                                                  |
| 615                                        | GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH    | 10/2019                       | 2,068.99<br>2,171.00               | 2,171.00                     | 209.60                             | 10/2023<br>-                       | 06/2024     | 8                     | 4.93             |                                                                  |
| 616                                        | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR                                                 | 12/2015                       | 2,136.97<br>2,644.00               | 2,644.00                     | 2,362.99                           | 12/2018<br>05/2024                 | 07/2024     | 67                    | 23.73            |                                                                  |
| 617                                        | FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT        | 05/2016                       | 763.08<br>-                        | 763.08                       | 485.99                             | 08/2019<br>-                       | 07/2024     | 59                    | 0                |                                                                  |
| 618                                        | 4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT                              | 07/2016                       | 829.97<br>-                        | 829.97                       | 421.44                             | 07/2020<br>-                       | 07/2024     | 48                    | 0                |                                                                  |
| 619                                        | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA                                                | 03/2017                       | 744.64<br>-                        | 1,007.00                     | 362.98                             | 03/2020<br>07/2022                 | 07/2024     | 52                    | 35.23            | Nil                                                              |
| 620                                        | 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH | 11/2019                       | 1,601.10<br>-                      | 1,601.10                     | 729.14                             | 01/2024<br>-                       | 07/2024     | 6                     | 0                |                                                                  |
| 621                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB         | 12/2020                       | 733.00<br>908.28                   | 908.28                       | 863.78                             | 01/2024<br>05/2024                 | 07/2024     | 6                     | 23.91            |                                                                  |
| 622                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB          | 12/2020                       | 881.00<br>-                        | 881.00                       | 843.29                             | 04/2024<br>07/2024                 | 07/2024     | 3                     | 0                |                                                                  |
| 623                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB         | 12/2020                       | 1,234.40<br>-                      | 1,234.40                     | 708.62                             | 04/2024<br>07/2024                 | 07/2024     | 3                     | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                        |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                        |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                      | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 624                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB          | 12/2020                       | 1,094.46                           | 1,094.46                     | 682.02                             | 04/2024<br>07/2024                 | 07/2024     | 3                     | 0                |                                                                  |
| 625                                        | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA         | 09/2021                       | 624.45<br>627.79                   | 627.79                       | 398.06                             | 09/2023<br>03/2024                 | 07/2024     | 10                    | .53              |                                                                  |
| 626                                        | SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM.WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM            | 07/2017                       | 442.23                             | 442.23                       | 265.19                             | 04/2020<br>07/2024                 | 07/2024     | 51                    | 0                |                                                                  |
| 627                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN       | 11/2019                       | 1,272.97                           | 1,272.97                     | 559.27                             | 10/2022<br>07/2024                 | 07/2024     | 21                    | 0                |                                                                  |
| 628                                        | 4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU                             | 12/2018                       | 854.94                             | 854.94                       | 334.05                             | 03/2022<br>07/2024                 | 07/2024     | 28                    | 0                |                                                                  |
| 629                                        | CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR | 09/2021                       | 442.14                             | 442.14                       | 211.15                             | 10/2023<br>07/2024                 | 07/2024     | 9                     | 0                |                                                                  |
| 630                                        | BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR                   | 01/2020                       | 336.01                             | 336.01                       | 148.14                             | 01/2024<br>07/2024                 | 07/2024     | 6                     | 0                |                                                                  |
| 631                                        | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA       | 03/2021                       | 1,065.06<br>1,444.50               | 1,444.50                     | 151.25                             | 03/2023<br>07/2024                 | 07/2024     | 16                    | 35.63            |                                                                  |
| 632                                        | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA       | 10/2019                       | 1,225.24<br>1,505.85               | 1,505.85                     | 68.58                              | 10/2021<br>07/2024                 | 07/2024     | 33                    | 22.9             |                                                                  |
| 633                                        | 4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH                  | 05/2019                       | 779.17                             | 779.17                       | 13.27                              | 11/2022<br>-                       | 07/2024     | 20                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                         |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 634                                        | 6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA       | 10/2021                       | 815.77 -                           | 815.77                       | 571.98                             | 01/2024 -                          | 07/2024     | 6                     | 0                |                                                                  |
| 635                                        | 6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH                     | 02/2021                       | 663.60 -                           | 768.00                       | 305.44                             | 03/2024 -                          | 07/2024     | 4                     | 15.73            |                                                                  |
| 636                                        | BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH   | 01/2021                       | 178.18 -                           | 178.18                       | 160.64                             | 07/2023 -                          | 07/2024     | 12                    | 0                |                                                                  |
| 637                                        | PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR                                                                                              | 08/2010                       | 671.30 -                           | 671.30                       | 1,830.13                           | 02/2013 06/2024                    | 08/2024     | 138                   | 0                |                                                                  |
| 638                                        | CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA      | 12/2015                       | 649.50 -                           | 649.50                       | 563.30                             | 03/2019 11/2023                    | 08/2024     | 65                    | 0                |                                                                  |
| 639                                        | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549]NHAI,UTTAR PRADESH   | 03/2016                       | 1,396.74 4,172.67                  | 4,300.00                     | 3,983.38                           | 10/2019 08/2023                    | 08/2024     | 58                    | 207.86           |                                                                  |
| 640                                        | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH                    | 03/2016                       | 1,587.49 3,473.59                  | 3,500.00                     | 3,157.00                           | 04/2019 03/2024                    | 08/2024     | 64                    | 120.47           |                                                                  |
| 641                                        | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH | 09/2016                       | 1,273.71 -                         | 1,478.61                     | 1,351.62                           | 07/2020 -                          | 08/2024     | 49                    | 16.09            |                                                                  |
| 642                                        | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR | 12/2017                       | 1,471.75 1,471.75                  | 1,903.98                     | 1,557.50                           | 07/2021 06/2024                    | 08/2024     | 37                    | 29.37            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                 |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                 |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                 |
| S.No                                       | Project                                                                                                                         | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                |
| 1                                          | 2                                                                                                                               | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                              |
| 643                                        | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI, BIHAR          | 01/2018                       | 573.70<br>644.50                   | 726.99                       | 452.20                             | 12/2021<br>12/2019                 | 08/2024     | 32                    | 26.72            | Procedural delay in Land Acquisition. Now, disbursement is in progress and possession received. |
| 644                                        | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI, JHARKHAND                                                  | 01/2018                       | 273.46<br>-                        | 276.17                       | 244.92                             | 11/2021<br>08/2024                 | 08/2024     | 33                    | .99              |                                                                                                 |
| 645                                        | REHABILITATION AND UPGRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI, ODISHA     | 01/2018                       | 614.48<br>503.30                   | 757.12                       | 664.48                             | 08/2021<br>-                       | 08/2024     | 36                    | 23.21            |                                                                                                 |
| 646                                        | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]NHAI, GUJARAT | 05/2020                       | 690.30<br>-                        | 690.30                       | 662.26                             | 03/2024<br>08/2024                 | 08/2024     | 5                     | 0                |                                                                                                 |
| 647                                        | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI, GUJARAT | 05/2020                       | 882.00<br>-                        | 882.00                       | 662.93                             | 01/2024<br>08/2024                 | 08/2024     | 7                     | 0                |                                                                                                 |
| 648                                        | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI, GUJARAT | 05/2020                       | 691.52<br>-                        | 691.52                       | 635.31                             | 07/2023<br>08/2024                 | 08/2024     | 13                    | 0                |                                                                                                 |
| 649                                        | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI, GUJARAT | 05/2020                       | 894.00<br>-                        | 894.00                       | 779.37                             | 12/2023<br>08/2024                 | 08/2024     | 8                     | 0                |                                                                                                 |
| 650                                        | DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI, MAHARASHTRA                     | 09/2021                       | 618.45<br>-                        | 618.45                       | 565.93                             | 09/2023<br>08/2024                 | 08/2024     | 11                    | 0                |                                                                                                 |
| 651                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI, GUJARAT                                    | 09/2020                       | 1,542.02<br>-                      | 1,542.02                     | 679.25                             | 02/2024<br>-                       | 08/2024     | 6                     | 0                |                                                                                                 |
| 652                                        | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI, MADHYA PRADESH                                               | 03/2021                       | 790.78<br>-                        | 790.78                       | 1,269.17                           | 04/2024                            |             | 4                     | 0                |                                                                                                 |
| 653                                        | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI, MAHARASHTRA                               | 02/2021                       | 1,166.96<br>-                      | 1,251.00                     | 981.91                             | 10/2023<br>-                       | 08/2024     | 10                    | 7.2              |                                                                                                 |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                      |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                      |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                     |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                                   |
| 654                                        | NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA                                                                              | 03/2016                       | 591.66 -                           | 591.66                       | 540.38                             | 07/2019<br>03/2024                 | 09/2024     | 62                    | 0                | Nil                                                                                                                                  |
| 655                                        | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI,GUJARAT             | 01/2017                       | 1,251.11 -                         | 1,361.00                     | 682.44                             | 12/2020<br>09/2024                 | 09/2024     | 45                    | 8.78             |                                                                                                                                      |
| 656                                        | CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT         | 03/2018                       | 1,161.39<br>1,404.00               | 1,404.00                     | 418.51                             | 10/2021<br>09/2024                 | 09/2024     | 35                    | 20.89            |                                                                                                                                      |
| 657                                        | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA    | 03/2018                       | 1,162.92<br>1,182.87               | 1,182.87                     | 371.48                             | 07/2021<br>-                       | 09/2024     | 38                    | 1.72             |                                                                                                                                      |
| 658                                        | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH | 11/2019                       | 1,226.88<br>1,569.68               | 1,581.24                     | 1,419.23                           | 02/2021<br>08/2023                 | 09/2024     | 43                    | 28.88            |                                                                                                                                      |
| 659                                        | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU                                        | 01/2019                       | 1,409.38 -                         | 1,409.38                     | 605.70                             | 12/2022<br>09/2024                 | 09/2024     | 21                    | 0                |                                                                                                                                      |
| 660                                        | DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI          | 07/2020                       | 2,171.80 -                         | 2,171.80                     | 958.13                             | 10/2023<br>-                       | 09/2024     | 11                    | 0                |                                                                                                                                      |
| 661                                        | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA          | 05/2020                       | 1,328.07<br>2,346.00               | 2,346.00                     | 1,014.69                           | 08/2023<br>-                       | 09/2024     | 13                    | 76.65            |                                                                                                                                      |
| 662                                        | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA                                           | 03/2017                       | 1,059.73<br>1,071.00               | 1,071.00                     | 878.19                             | 03/2017<br>05/2021                 | 10/2024     | 91                    | 1.06             | Nil                                                                                                                                  |
| 663                                        | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR                               | 08/2017                       | 950.64<br>1,161.00                 | 1,168.33                     | 932.99                             | 02/2022<br>08/2023                 | 10/2024     | 32                    | 22.9             | Delay in providing the vacant access and Right of way to the site and adverse law and order situation in an around the project area. |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 664                                        | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S - [N24001489]NHAI,MAHARASHTRA | 05/2022                       | 519.93 -                           | 519.93                       | 362.51                             | 05/2024<br>10/2024                 | 10/2024     | 5                     | 0                |                                                                  |
| 665                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI,MAHARASHTRA         | 03/2022                       | 1,549.02 -                         | 1,549.02                     | 526.31                             | 03/2024<br>10/2024                 | 10/2024     | 7                     | 0                |                                                                  |
| 666                                        | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND   | 08/2020                       | 1,034.00<br>1,699.48               | 1,699.48                     | 41.50                              | 03/2024<br>-                       | 10/2024     | 7                     | 64.36            |                                                                  |
| 667                                        | 4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU                        | 06/2018                       | 1,103.86 -                         | 1,103.86                     | 461.32                             | 03/2022<br>-                       | 10/2024     | 31                    | 0                |                                                                  |
| 668                                        | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S - [N24001610]NHAI,MAHARASHTRA | 01/2022                       | 1,833.73 -                         | 1,833.73                     | 362.51                             | 05/2024<br>10/2024                 | 10/2024     | 5                     | 0                |                                                                  |
| 669                                        | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632]NHAI,PUNJAB      | 01/2021                       | 1,741.86 -                         | 1,741.86                     | 1,000.08                           | 05/2024<br>-                       | 10/2024     | 5                     | 0                |                                                                  |
| 670                                        | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FROM - [N24001634]NHAI,HARYANA    | 01/2021                       | 1,306.95 -                         | 1,306.95                     | 886.92                             | 12/2023<br>10/2024                 | 10/2024     | 10                    | 0                |                                                                  |
| 671                                        | 6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA              | 02/2021                       | 925.00 -                           | 925.00                       | 378.82                             | 03/2024<br>-                       | 10/2024     | 7                     | 0                |                                                                  |
| 672                                        | CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA                                 | 01/2021                       | 1,167.52<br>1,157.00               | 1,167.52                     | 1,112.16                           | 01/2023<br>12/2023                 | 10/2024     | 21                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                                 |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|---------------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                                 |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                                |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                              |
| 673                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU  | 10/2020                       | 1,023.91<br>1,341.51               | 1,341.51                     | 489.07                             | 05/2024<br>-                       | 10/2024     | 5                     | 31.02            |                                                                                                                                 |
| 674                                        | SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU | 03/2023                       | 200.30<br>-                        | 200.30                       | 32.76                              | 07/2024<br>-                       | 10/2024     | 3                     | 0                |                                                                                                                                 |
| 675                                        | SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL                                                                   | 04/2014                       | 1,665.00<br>-                      | 4,860.41                     | 4,878.10                           | 09/2016<br>-                       | 11/2024     | 98                    | 191.92           |                                                                                                                                 |
| 676                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]NHAI,PUNJAB     | 02/2021                       | 1,269.96<br>-                      | 1,269.96                     | 547.92                             | 04/2024<br>11/2024                 | 11/2024     | 7                     | 0                |                                                                                                                                 |
| 677                                        | TUNNEL AT KHAMBATKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA | 02/2019                       | 493.00<br>-                        | 493.00                       | 374.15                             | 02/2022<br>11/2024                 | 11/2024     | 33                    | 0                |                                                                                                                                 |
| 678                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU  | 12/2020                       | 843.48<br>1,051.36                 | 1,051.36                     | 347.02                             | 07/2024<br>-                       | 11/2024     | 4                     | 24.65            |                                                                                                                                 |
| 679                                        | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU                 | 02/2019                       | 1,008.99<br>1,360.53               | 1,360.53                     | 159.66                             | 05/2024<br>-                       | 11/2024     | 6                     | 34.84            |                                                                                                                                 |
| 680                                        | FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL             | 08/2021                       | 557.55<br>-                        | 557.55                       | 457.45                             | 08/2023<br>-                       | 11/2024     | 15                    | 0                |                                                                                                                                 |
| 681                                        | 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA                                                     | 05/2014                       | 1,655.01<br>2,639.00               | 2,639.00                     | 1,822.06                           | 08/2016<br>12/2024                 | 12/2024     | 100                   | 59.46            | 5.270 Km of Length hindered due to LAQ issues and Public demands. Permission for blasting operations is pending with DC Karwar. |
| 682                                        | FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR                                                               | 12/2015                       | 1,041.10<br>567.00                 | 639.58                       | 553.73                             | 04/2019<br>07/2022                 | 12/2024     | 68                    | -38.57           |                                                                                                                                 |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                                                          |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                                                          |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                                                         |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                                                       |
| 683                                        | CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA    | 03/2017                       | 247.02 -                           | 157.49                       | 83.16                              | 03/2020<br>12/2024                 | 12/2024     | 57                    | -36.24           |                                                                                                                          |
| 684                                        | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNTSAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR            | 03/2017                       | 672.89<br>736.01                   | 830.31                       | 304.68                             | 03/2020<br>12/2024                 | 12/2024     | 57                    | 23.39            | Procedural delay in Land Acquisition. Now, disbursement to land owner is under progress and possession of land received. |
| 685                                        | 4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH                                                    | 06/2017                       | 2,485.93 -                         | 2,485.93                     | 1,503.69                           | 06/2020<br>12/2024                 | 12/2024     | 54                    | 0                |                                                                                                                          |
| 686                                        | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA         | 12/2017                       | 686.65<br>565.00                   | 686.65                       | 559.26                             | 07/2020<br>-                       | 12/2024     | 53                    | 0                |                                                                                                                          |
| 687                                        | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA         | 01/2018                       | 686.65<br>504.09                   | 1,015.16                     | 435.85                             | 09/2020<br>-                       | 12/2024     | 51                    | 47.84            |                                                                                                                          |
| 688                                        | REHABILITATION AND UPGRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( - [N24000739]NHAI,ODISHA          | 01/2018                       | 503.88<br>609.03                   | 609.03                       | 327.05                             | 06/2021<br>12/2024                 | 12/2024     | 42                    | 20.87            |                                                                                                                          |
| 689                                        | 6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA         | 02/2018                       | 1,424.77<br>1,862.77               | 1,862.77                     | 665.38                             | 02/2023<br>12/2024                 | 12/2024     | 22                    | 30.74            |                                                                                                                          |
| 690                                        | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL     | 03/2018                       | 841.57<br>708.30                   | 708.30                       | 3,908.59                           | 09/2022<br>12/2022                 | 12/2024     | 27                    | -15.84           |                                                                                                                          |
| 691                                        | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH | 03/2018                       | 314.43 -                           | 348.72                       | 85.61                              | 12/2020<br>12/2022                 | 12/2024     | 48                    | 10.91            |                                                                                                                          |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 692                                        | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI, BIHAR            | 03/2018                       | 496.20<br>496.38                   | 537.17                       | 366.24                             | 11/2021<br>12/2024                 | 12/2024     | 37                    | 8.26             |                                                                  |
| 693                                        | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI, HIMACHAL PRADESH | 03/2018                       | 478.74<br>-                        | 1,514.46                     | 1,172.11                           | 05/2021<br>12/2024                 | 12/2024     | 43                    | 216.34           |                                                                  |
| 694                                        | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND        | 03/2018                       | 1,005.08<br>1,073.10               | 1,073.10                     | 699.05                             | 03/2021<br>12/2024                 | 12/2024     | 45                    | 6.77             | Nil                                                              |
| 695                                        | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]NHAI, UTTAR PRADESH    | 11/2017                       | 2,159.00<br>2,262.00               | 2,262.00                     | 2,245.43                           | 07/2021<br>12/2024                 | 12/2024     | 41                    | 4.77             | Slow disbursement by the CALA.                                   |
| 696                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI, MADHYA PRADESH   | 12/2017                       | 656.98<br>-                        | 840.00                       | 812.00                             | 11/2022<br>12/2024                 | 12/2024     | 25                    | 27.86            |                                                                  |
| 697                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI, MADHYA PRADESH   | 12/2017                       | 217.96<br>-                        | 884.00                       | 2,248.00                           | 12/2022<br>12/2024                 | 12/2024     | 24                    | 305.58           |                                                                  |
| 698                                        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI, BIHAR            | 10/2013                       | 649.90<br>-                        | 750.00                       | 711.53                             | 12/2020<br>12/2024                 | 12/2024     | 48                    | 15.4             | Project Not Delayed.                                             |
| 699                                        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI, BIHAR            | 10/2013                       | 446.97<br>598.48                   | 740.50                       | 638.80                             | 11/2020<br>12/2024                 | 12/2024     | 49                    | 65.67            | Project Not Delayed.                                             |
| 700                                        | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI, BIHAR            | 10/2013                       | 464.09<br>605.53                   | 765.12                       | 698.25                             | 11/2020<br>12/2024                 | 12/2024     | 49                    | 64.86            |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 701                                        | CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR      | 10/2019                       | 1,101.99 -                         | 1,101.99                     | 754.34                             | 08/2023<br>12/2024                 | 12/2024     | 16                    | 0                |                                                                  |
| 702                                        | FOUR LANING OF VILUPPURAM TO PUDUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU   | 03/2018                       | 998.70<br>1,358.32                 | 1,358.32                     | 866.81                             | 11/2021<br>12/2024                 | 12/2024     | 37                    | 36.01            |                                                                  |
| 703                                        | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU  | 03/2018                       | 1,294.47<br>1,588.40               | 1,588.40                     | 786.77                             | 11/2021<br>12/2024                 | 12/2024     | 37                    | 22.71            |                                                                  |
| 704                                        | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU | 03/2018                       | 2,120.40<br>2,565.63               | 2,565.63                     | 1,429.17                           | 01/2022<br>12/2024                 | 12/2024     | 35                    | 21               |                                                                  |
| 705                                        | KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA   | 09/2022                       | 804.69 -                           | 804.69                       | 378.32                             | 02/2024<br>12/2024                 | 12/2024     | 10                    | 0                |                                                                  |
| 706                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA      | 02/2022                       | 2,747.00 -                         | 2,747.00                     | 929.38                             | 02/2024<br>12/2024                 | 12/2024     | 10                    | 0                |                                                                  |
| 707                                        | 4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA  | 01/2021                       | 1,307.95 -                         | 1,307.95                     | 507.50                             | 01/2024<br>12/2024                 | 12/2024     | 11                    | 0                |                                                                  |
| 708                                        | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND                                | 09/2020                       | 755.26 -                           | 1,039.00                     | 534.87                             | 03/2024<br>12/2024                 | 12/2024     | 9                     | 37.57            |                                                                  |
| 709                                        | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND                     | 09/2020                       | 748.99 -                           | 903.00                       | 799.08                             | 10/2023<br>12/2024                 | 12/2024     | 14                    | 20.56            |                                                                  |
| 710                                        | BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND  | 01/2019                       | 466.55<br>518.00                   | 466.55                       | -                                  | 12/2020<br>12/2024                 | 12/2024     | 48                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                    |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 711                                        | BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU     | 10/2020                       | 434.12 -                           | 434.12                       | 258.89                             | 05/2023<br>12/2024                 | 12/2024     | 19                    | 0                |                                                                  |
| 712                                        | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU                                              | 01/2019                       | 1,051.69 -                         | 1,051.69                     | 493.13                             | 01/2023<br>12/2024                 | 12/2024     | 23                    | 0                |                                                                  |
| 713                                        | BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA | 01/2023                       | 151.26 -                           | 151.26                       | 102.79                             | 12/2023<br>12/2024                 | 12/2024     | 12                    | 0                |                                                                  |
| 714                                        | AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB                                   | 12/2020                       | 524.88 -                           | 524.88                       | 142.81                             | 09/2023<br>12/2024                 | 12/2024     | 15                    | 0                |                                                                  |
| 715                                        | SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA      | 05/2020                       | 1,981.07<br>2,467.68               | 1,981.07                     | 1,620.44                           | 05/2024<br>11/2021                 | 12/2024     | 7                     | 0                |                                                                  |
| 716                                        | SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA      | 06/2020                       | 3,041.65<br>3,799.76               | 3,041.65                     | 2,232.40                           | 04/2024<br>10/2021                 | 12/2024     | 8                     | 0                |                                                                  |
| 717                                        | SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA      | 06/2020                       | 1,746.45<br>2,377.88               | 1,746.45                     | 1,219.04                           | 04/2024<br>10/2021                 | 12/2024     | 8                     | 0                |                                                                  |
| 718                                        | 6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA               | 02/2021                       | 593.00 -                           | 593.00                       | 220.90                             | 03/2024<br>-                       | 12/2024     | 9                     | 0                |                                                                  |
| 719                                        | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA     | 03/2020                       | 510.97 -                           | 510.97                       | 522.44                             | 03/2023<br>12/2024                 | 12/2024     | 21                    | 0                |                                                                  |
| 720                                        | AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA                                                                     | 09/2021                       | 912.37 -                           | 424.16                       | 326.36                             | 12/2024                            | 12/2024     | 20                    | -53.51           |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 721                                        | FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU | 02/2019                       | 1,243.57 -                         | 1,243.57                     | 171.63                             | 12/2023<br>12/2024                 | 12/2024     | 12                    | 0                |                                                                  |
| 722                                        | FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU   | 02/2019                       | 1,291.37 -                         | 1,291.37                     | 215.02                             | 08/2023<br>12/2024                 | 12/2024     | 16                    | 0                |                                                                  |
| 723                                        | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR       | 12/2021                       | 552.55<br>553.00                   | 553.00                       | 21.00                              | 03/2024<br>12/2024                 | 12/2024     | 9                     | .08              |                                                                  |
| 724                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR      | 03/2021                       | 1,020.84 -                         | 1,020.84                     | 84.78                              | 03/2024<br>12/2024                 | 12/2024     | 9                     | 0                |                                                                  |
| 725                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR      | 03/2022                       | 1,485.66 -                         | 1,485.66                     | -                                  | 03/2024<br>12/2024                 | 12/2024     | 9                     | 0                |                                                                  |
| 726                                        | BAKHTIYARPUR RAJAUJI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR                                             | 09/2020                       | 897.45 -                           | 1,090.00                     | 1,037.63                           | 04/2023<br>12/2024                 | 12/2024     | 20                    | 21.46            |                                                                  |
| 727                                        | 6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR               | 09/2020                       | 939.43 -                           | 939.43                       | 370.62                             | 03/2023<br>12/2024                 | 12/2024     | 21                    | 0                |                                                                  |
| 728                                        | FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR      | 08/2020                       | 690.00 -                           | 690.00                       | 770.73                             | 07/2023<br>12/2024                 | 12/2024     | 17                    | 0                |                                                                  |
| 729                                        | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU                                | 07/2022                       | 186.50<br>210.81                   | 210.81                       | 12.92                              | 08/2023<br>12/2024                 | 12/2024     | 16                    | 13.03            |                                                                  |
| 730                                        | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU | 02/2021                       | 2,948.31<br>3,516.83               | 3,516.83                     | 659.75                             | 07/2024<br>-                       | 12/2024     | 5                     | 19.28            |                                                                  |
| 731                                        | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU                                                   | 10/2018                       | 707.90<br>766.51                   | 766.51                       | 401.98                             | 02/2021<br>-                       | 12/2024     | 46                    | 8.28             |                                                                  |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                         |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 732                                        | 2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH                                                  | 09/2021                       | 300.79 -                           | 300.79                       | 122.56                             | 10/2023<br>12/2024                 | 12/2024     | 14                    | 0                |                                                                  |
| 733                                        | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH    | 10/2019                       | 1,779.83 -                         | 2,200.00                     | 983.00                             | 11/2023<br>12/2024                 | 12/2024     | 13                    | 23.61            |                                                                  |
| 734                                        | CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL      | 08/2018                       | 622.04 -                           | 622.04                       | 425.36                             | 12/2021<br>-                       | 12/2024     | 36                    | 0                |                                                                  |
| 735                                        | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH    | 10/2019                       | 1,936.68 -                         | 2,458.03                     | 1,380.90                           | 03/2023<br>12/2024                 | 12/2024     | 21                    | 26.92            |                                                                  |
| 736                                        | INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]NHAI,MADHYA PRADESH                      | 10/2021                       | 1,146.22 -                         | 1,146.22                     | 484.93                             | 01/2024<br>12/2024                 | 12/2024     | 11                    | 0                |                                                                  |
| 737                                        | 4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]NHAI,MADHYA PRADESH   | 02/2022                       | 417.51 -                           | 417.51                       | 165.93                             | 03/2024<br>12/2024                 | 12/2024     | 9                     | 0                |                                                                  |
| 738                                        | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH     | 08/2021                       | 1,147.26 -                         | 1,147.26                     | 80.14                              | 03/2024<br>12/2024                 | 12/2024     | 9                     | 0                |                                                                  |
| 739                                        | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA           | 02/2020                       | 808.31 -                           | 958.00                       | 803.78                             | 01/2023<br>12/2024                 | 12/2024     | 23                    | 18.52            |                                                                  |
| 740                                        | CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH | 05/2022                       | 469.95 -                           | 280.00                       | 265.28                             | 03/2024<br>12/2024                 | 12/2024     | 9                     | -40.42           |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 741                                        | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH                                  | 02/2019                       | 757.45 -                           | 757.45                       | 257.76                             | 03/2023<br>12/2024                 | 12/2024     | 21                    | 0                |                                                                  |
| 742                                        | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]NHAI,ANDHRA PRADESH                      | 03/2020                       | 1,863.09 -                         | 2,238.00                     | 1,051.65                           | 01/2024<br>12/2024                 | 12/2024     | 11                    | 20.12            |                                                                  |
| 743                                        | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH  | 02/2019                       | 927.77 -                           | 1,603.00                     | 1,202.77                           | 02/2022<br>12/2024                 | 12/2024     | 34                    | 72.78            |                                                                  |
| 744                                        | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH  | 06/2020                       | 2,002.79 -                         | 2,002.79                     | 1,989.85                           | 11/2023<br>12/2024                 | 12/2024     | 13                    | 0                |                                                                  |
| 745                                        | 6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH                   | 02/2021                       | 922.50 -                           | 1,128.68                     | 329.01                             | 03/2024 -                          | 12/2024     | 9                     | 22.35            |                                                                  |
| 746                                        | 4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND   | 05/2021                       | 154.52 -                           | 154.52                       | 150.26                             | 11/2023<br>12/2024                 | 12/2024     | 13                    | 0                |                                                                  |
| 747                                        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH | 09/2021                       | 517.05 -                           | 655.06                       | 473.67                             | 09/2022<br>09/2024                 | 01/2025     | 28                    | 26.69            |                                                                  |
| 748                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA           | 05/2022                       | 1,260.00 -                         | 1,260.00                     | 463.45                             | 05/2024 -                          | 01/2025     | 8                     | 0                |                                                                  |
| 749                                        | UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]NHAI,KARNATAKA       | 03/2022                       | 294.62 -                           | 294.62                       | 31.76                              | 03/2024<br>01/2025                 | 01/2025     | 10                    | 0                | Pending Forest Clearance                                         |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                       |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 750                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU      | 11/2020                       | 1,155.49<br>1,458.45               | 1,458.45                     | 424.27                             | 08/2024<br>-                       | 01/2025     | 5                     | 26.22            |                                                                  |
| 751                                        | 4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA                                            | 03/2016                       | 701.40<br>591.86                   | 701.40                       | 382.24                             | 03/2019<br>12/2023                 | 03/2025     | 72                    | 0                | Add 3G Award of 1.2ha is pending                                 |
| 752                                        | SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND                                       | 01/2018                       | 1,155.16<br>-                      | 950.49                       | 615.72                             | 11/2021<br>03/2025                 | 03/2025     | 40                    | -17.72           |                                                                  |
| 753                                        | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ( - [N24000733]NHAI,ODISHA         | 01/2018                       | 633.68<br>492.83                   | 633.68                       | 560.38                             | 08/2022<br>-                       | 03/2025     | 31                    | 0                |                                                                  |
| 754                                        | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA         | 01/2018                       | 999.00<br>1,152.70                 | 1,152.70                     | 339.23                             | 09/2021<br>-                       | 03/2025     | 42                    | 15.39            |                                                                  |
| 755                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI,PUNJAB         | 12/2020                       | 989.66<br>-                        | 989.66                       | 284.28                             | 01/2024<br>03/2025                 | 03/2025     | 14                    | 0                |                                                                  |
| 756                                        | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA                                | 03/2021                       | 1,100.88<br>1,100.88               | 1,100.88                     | 864.39                             | 11/2021<br>03/2025                 | 03/2025     | 40                    | 0                | Tree felling permission & other hindrances                       |
| 757                                        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH | 09/2021                       | 622.00<br>-                        | 817.91                       | 440.55                             | 09/2022<br>09/2024                 | 03/2025     | 30                    | 31.5             |                                                                  |
| 758                                        | 6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130- CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA         | 12/2021                       | 714.00<br>714.00                   | 714.00                       | 331.65                             | 09/2024<br>-                       | 03/2025     | 6                     | 0                |                                                                  |
| 759                                        | 6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI,ODISHA                  | 03/2021                       | 1,249.00<br>-                      | 1,249.00                     | 344.40                             | 04/2024<br>-                       | 03/2025     | 11                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 760                                        | 6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI, ODISHA             | 02/2021                       | 586.00 -                           | 586.00                       | 159.30                             | 03/2024 -                          | 03/2025     | 12                    | 0                |                                                                  |
| 761                                        | 6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- [N24001678]NHAI, ODISHA     | 08/2021                       | 1,460.00 1,460.00                  | 1,460.00                     | 716.24                             | 06/2024 -                          | 03/2025     | 9                     | 0                |                                                                  |
| 762                                        | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680]NHAI, KARNATAKA                                       | 03/2021                       | 1,409.68 -                         | 1,409.68                     | 728.94                             | 10/2024 03/2025                    | 03/2025     | 5                     | 0                | Forest Issues                                                    |
| 763                                        | 4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION - [N24001684]NHAI, KARNATAKA         | 09/2020                       | 688.00 602.09                      | 688.00                       | 462.23                             | 01/2023 09/2020                    | 03/2025     | 26                    | 0                | Land acquisition                                                 |
| 764                                        | FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI, KARNATAKA | 10/2021                       | 1,331.77 2,082.98                  | 2,082.98                     | 273.23                             | 10/2023 03/2025                    | 03/2025     | 17                    | 56.41            |                                                                  |
| 765                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI, GUJARAT   | 03/2021                       | 1,259.00 -                         | 1,910.00                     | 137.93                             | 03/2024 -                          | 03/2025     | 12                    | 51.71            |                                                                  |
| 766                                        | CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI, BIHAR     | 12/2017                       | 2,598.00 -                         | 1,962.50                     | 1,223.05                           | 10/2024 10/2024                    | 04/2025     | 6                     | -24.46           |                                                                  |
| 767                                        | HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI, KARNATAKA                                                                   | 08/2016                       | 1,167.42 -                         | 1,224.01                     | 742.18                             | 03/2019 05/2025                    | 05/2025     | 74                    | 4.85             |                                                                  |
| 768                                        | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI, KERALA                                         | 10/2020                       | 3,219.47 3,713.14                  | 3,713.14                     | 2,067.11                           | 04/2024 05/2025                    | 05/2025     | 13                    | 15.33            |                                                                  |
| 769                                        | CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI, JAMMU AND KASHMIR                                      | 03/2021                       | 2,919.96 -                         | 2,919.96                     | 2,023.29                           | 02/2024 08/2024                    | 06/2025     | 16                    | 0                |                                                                  |
| 770                                        | 4 LANE OF BILASPUR TO URGAPUR PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI, CHHATTISGARH                             | 04/2020                       | 1,855.59 1,869.85                  | 1,869.85                     | 368.32                             | 03/2024 -                          | 06/2025     | 15                    | .77              |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 771                                        | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR | 07/2021                       | 1,401.87 -                         | 1,401.87                     | 355.70                             | 06/2024<br>06/2025                 | 06/2025     | 12                    | 0                |                                                                  |
| 772                                        | FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB             | 05/2020                       | 864.23<br>864.23                   | 864.23                       | 434.88                             | 12/2024<br>06/2025                 | 06/2025     | 6                     | 0                |                                                                  |
| 773                                        | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA             | 12/2021                       | 1,592.00<br>1,592.00               | 1,592.00                     | 672.97                             | 10/2024<br>-                       | 06/2025     | 8                     | 0                |                                                                  |
| 774                                        | 6L GREENFIELD KALIAGURA - BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA            | 09/2021                       | 1,734.00<br>1,734.00               | 1,734.00                     | 892.16                             | 05/2024<br>-                       | 06/2025     | 13                    | 0                |                                                                  |
| 775                                        | BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR                                   | 12/2021                       | 210.05<br>-                        | 210.05                       | 89.41                              | 01/2024<br>-                       | 06/2025     | 17                    | 0                |                                                                  |
| 776                                        | 3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA             | 08/2022                       | 153.61<br>-                        | 153.61                       | -                                  | 01/2025<br>-                       | 06/2025     | 5                     | 0                |                                                                  |
| 777                                        | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU        | 03/2018                       | 1,872.68<br>2,661.51               | 2,756.09                     | 1,066.80                           | 10/2020<br>08/2025                 | 08/2025     | 58                    | 47.17            |                                                                  |
| 778                                        | SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA            | 12/2021                       | 3,635.64<br>-                      | 3,635.64                     | 257.23                             | 01/2025<br>08/2025                 | 08/2025     | 7                     | 0                | Nil                                                              |
| 779                                        | SIX LANING OF THALIPARAMBHA-MUZHAIPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA              | 08/2020                       | 2,714.60<br>3,319.41               | 2,714.60                     | 1,853.96                           | 02/2024<br>11/2021                 | 08/2025     | 18                    | 0                |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                          |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 780                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN         | 07/2020                       | 1,788.69 -                         | 1,788.69                     | 730.84                             | 01/2024<br>09/2025                 | 09/2025     | 20                    | 0                |                                                                  |
| 781                                        | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH                                     | 05/2022                       | 1,063.72 -                         | 1,063.72                     | 275.23                             | 07/2025 -                          | 09/2025     | 2                     | 0                |                                                                  |
| 782                                        | 4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA          | 05/2022                       | 1,135.39 -                         | 1,135.39                     | 204.44                             | 03/2023 -                          | 09/2025     | 30                    | 0                |                                                                  |
| 783                                        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]NHAI,JAMMU AND KASHMIR | 09/2021                       | 1,821.72<br>1,917.32               | 1,945.32                     | 1,635.74                           | 09/2024 -                          | 12/2025     | 15                    | 6.78             |                                                                  |
| 784                                        | SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA            | 06/2021                       | 2,842.14 -                         | 2,842.14                     | 378.64                             | 10/2024<br>12/2025                 | 12/2025     | 14                    | 0                | Nil                                                              |
| 785                                        | TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA                                                                                     | 08/2022                       | 2,032.15<br>2,032.15               | 2,032.15                     | 148.97                             | 08/2025<br>12/2025                 | 12/2025     | 4                     | 0                |                                                                  |
| 786                                        | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU                                     | 01/2019                       | 819.89 -                           | 922.85                       | 361.98                             | 05/2021 -                          | 12/2025     | 55                    | 12.56            |                                                                  |
| 787                                        | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH    | 12/2022                       | 912.94 -                           | 912.94                       | 60.48                              | 09/2025 -                          | 02/2026     | 5                     | 0                |                                                                  |
| 788                                        | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA            | 04/2022                       | 1,554.21 -                         | 1,554.21                     | 356.46                             | 05/2025 -                          | 05/2028     | 36                    | 0                |                                                                  |
|                                            | Total                                                                                                                                    |                               | 3,75,415.98 -                      | 4,13,579.84                  | 2,35,322.55                        |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                                          |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | SHIPPING AND PORTS                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                                         |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
|                                            | <u>Inland Waterways Authority Of India</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 789                                        | JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE                                                                                    | 01/2018                       | 5,369.18<br>5,061.15               | 5,061.15                     | 2,961.61                           | 03/2023<br>12/2025                 | 12/2025     | 33                    | -5.74            | Land acquisition issues are pending with the State Government    |
|                                            | Total                                                                                                                                   |                               | 5,369.18<br>-                      | 5,061.15                     | 2,961.61                           |                                    |             |                       |                  |                                                                  |
|                                            | <u>TELECOMMUNICATIONS</u>                                                                                                               |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Bharat Sanchar Nigam Limited</u>                                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 790                                        | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE       | 03/2023                       | 185.27<br>-                        | 239.60                       | 146.93                             | 03/2024<br>07/2024                 | 07/2024     | 4                     | 29.32            |                                                                  |
| 791                                        | PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE       | 03/2020                       | 461.42<br>461.42                   | 461.42                       | 159.98                             | 06/2021<br>11/2021                 | 10/2024     | 40                    | 0                |                                                                  |
|                                            | <u>Cpwd For Telecom</u>                                                                                                                 |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 792                                        | SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI | 10/2014                       | 248.20<br>-                        | 248.20                       | 212.81                             | 03/2018<br>-                       | 06/2024     | 75                    | 0                |                                                                  |
|                                            | <u>Department Of Telecommunication</u>                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 793                                        | NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE                                                                                       | 03/2012                       | 13,334.00<br>34,953.45             | 34,953.45                    | 22,626.69                          | 07/2015<br>09/2023                 | 08/2024     | 109                   | 162.14           |                                                                  |
|                                            | Total                                                                                                                                   |                               | 14,228.89<br>-                     | 35,902.67                    | 23,146.41                          |                                    |             |                       |                  |                                                                  |
|                                            | <u>URBAN DEVELOPMENT</u>                                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Ahmedabad Metro Rail</u>                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 794                                        | AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT                                                                          | 11/2014                       | 10,773.00<br>-                     | 12,924.55                    | 12,210.21                          | 12/2018<br>-                       | 06/2024     | 66                    | 19.97            | NIL                                                              |
| 795                                        | AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT                                                                         | 03/2019                       | 5,384.17<br>-                      | 5,384.17                     | 2,991.47                           | 03/2024<br>-                       | 12/2024     | 9                     | 0                | NIL                                                              |
| 796                                        | SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT                                                                                      | 03/2019                       | 12,020.32<br>-                     | 12,020.32                    | 4,769.09                           | 03/2024<br>-                       | 06/2025     | 15                    | 0                | NIL                                                              |
|                                            | <u>Bangalore Metro Rail Corporation Limited</u>                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-------------------------------------------------------------------------------------|
|                                            |                                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                     |
| S.No                                       | Project                                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                    |
| 1                                          | 2                                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                  |
| 797                                        | BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA                                                                | 02/2014                       | 26,405.14 -                        | 26,405.14                    | 20,936.29                          | 02/2021 -                          | 03/2025     | 49                    | 0                |                                                                                     |
|                                            | <u>Central Public Works Department</u>                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
| 798                                        | REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI                       | 10/2016                       | 1,180.00 -                         | 1,100.80                     | 36.69                              | 07/2021 -                          | 06/2024     | 35                    | -6.71            |                                                                                     |
| 799                                        | REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI                                                          | 10/2016                       | 1,128.00 -                         | 1,128.00                     | 419.44                             | 03/2022 -                          | 06/2024     | 27                    | 0                |                                                                                     |
| 800                                        | CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH | 05/2019                       | 299.97 299.97                      | 299.97                       | 223.06                             | 09/2020 10/2024                    | 10/2024     | 49                    | 0                |                                                                                     |
| 801                                        | CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI                           | 01/2022                       | 646.52 -                           | 646.52                       | 168.79                             | 11/2024 05/2025                    | 05/2025     | 6                     | 0                |                                                                                     |
|                                            | <u>Delhi Metro Rail Corporation</u>                                                                                              |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
| 802                                        | DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI                                                            | 07/2019                       | 24,948.65 -                        | 24,948.65                    | 11,597.34                          | 03/2025 -                          | 03/2026     | 12                    | 0                | Nil                                                                                 |
|                                            | <u>Lucknow Metro Rail Corporation Limited</u>                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
| 803                                        | AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH                                                                         | 05/2019                       | 8,379.62 -                         | 8,379.62                     | 3,647.85                           | 03/2024 -                          | 12/2025     | 21                    | 0                | NO                                                                                  |
| 804                                        | KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH                                                                       | 05/2019                       | 11,076.48 -                        | 11,076.48                    | 7,005.28                           | 03/2024 -                          | 06/2026     | 27                    | 0                | NO                                                                                  |
|                                            | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                                                   |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
| 805                                        | PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA                                                                  | 12/2016                       | 11,420.00 13,656.22                | 13,656.22                    | 12,138.13                          | 11/2021 06/2024                    | 06/2024     | 31                    | 19.58            | Contribution of Pune Municipal Corporation amounting to Rs. 40 Cr is still pending. |
|                                            | <u>Madhya Pradesh Metro Rail Co Limited</u>                                                                                      |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |
| 806                                        | BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH                                                                             | 11/2018                       | 6,941.40 -                         | 6,941.40                     | 2,106.59                           | 02/2023 12/2026                    | 12/2026     | 46                    | 0                | NIL                                                                                 |
| 807                                        | INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH                                                                             | 11/2018                       | 7,500.80 -                         | 7,500.80                     | 2,830.31                           | 02/2023 12/2026                    | 12/2026     | 46                    | 0                | NIL                                                                                 |
|                                            | <u>National Building Construction Corporation Ltd</u>                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                     |



## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                                                           |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  | Reasons for Delay (As Reported by Project Implementing Agencies) |
| S.No                                       | Project                                                                                                                   | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) |                                                                  |
| 1                                          | 2                                                                                                                         | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 808                                        | REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI                                         | 10/2016                       | 1,536.72 -                         | 1,536.72                     | 111.15                             | 03/2024 -                          | 09/2024     | 6                     | 0                |                                                                  |
|                                            | <u>Patna Metro Rail Corporation</u>                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 809                                        | PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR                                                   | 02/2019                       | 13,365.77 -                        | 13,925.50                    | 2,188.95                           | 06/2024 -                          | 09/2024     | 3                     | 4.19             |                                                                  |
|                                            | Total                                                                                                                     |                               | 1,43,006.56 -                      | 1,47,874.86                  | 83,380.64                          |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>WATER RESOURCES</u>                                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Kolkata Metropolitan Development Authority</u>                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
| 810                                        | INTERCEPTION AND DIVERSION WITH STP AT HUGLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL                                     | 05/2018                       | 160.00 154.73                      | 154.73                       | 82.36                              | 02/2022 09/2020                    | 06/2024     | 28                    | -3.29            |                                                                  |
| 811                                        | DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL    | 01/2019                       | 384.96 -                           | 384.96                       | -                                  | 04/2022 02/2019                    | 12/2024     | 32                    | 0                |                                                                  |
| 812                                        | INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA, WEST BENGAL | 03/2019                       | 287.53 -                           | 287.53                       | -                                  | 04/2022 -                          | 12/2024     | 32                    | 0                |                                                                  |
| 813                                        | I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL                                               | 12/2018                       | 234.31 -                           | 234.31                       | -                                  | 04/2022 -                          | 12/2024     | 32                    | 0                |                                                                  |
| 814                                        | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL                          | 08/2017                       | 307.12 -                           | 653.67                       | -                                  | 09/2022 01/2023                    | 12/2026     | 51                    | 112.84           |                                                                  |
|                                            | Total                                                                                                                     |                               | 1,373.92 -                         | 1,715.20                     | 82.36                              |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                                                           |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                     |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | <u>Central Public Works Department</u>                                                                                    |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                          |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|--------------------------------------------------------------------------|
|                                            |                                                                                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                          |
| S.No                                       | Project                                                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)         |
| 1                                          | 2                                                                                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                       |
| 815                                        | ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD,KARNATAKA                                   | 08/2021                       | 316.25 -                           | 316.25                       | 310.46                             | 02/2024 -                          | 08/2024     | 6                     | 0                |                                                                          |
| 816                                        | CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH          | 03/2021                       | 512.37 512.37                      | 512.37                       | 61.65                              | 08/2022 11/2024                    | 11/2024     | 27                    | 0                |                                                                          |
|                                            | <u>Cpwd Of Higher Education</u>                                                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                          |
| 817                                        | CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL      | 03/2020                       | 193.83 -                           | 193.83                       | 185.70                             | 06/2020 -                          | 05/2024     | 47                    | 0                |                                                                          |
| 818                                        | PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR                                                                             | 09/2018                       | 375.00 -                           | 375.00                       | 324.87                             | 09/2020 -                          | 05/2024     | 44                    | 0                |                                                                          |
| 819                                        | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR                                            | 03/2019                       | 424.93 500.91                      | 500.91                       | 464.38                             | 07/2022 06/2024                    | 06/2024     | 23                    | 17.88            |                                                                          |
| 820                                        | CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH | 09/2019                       | 588.72 -                           | 588.72                       | 631.07                             | 09/2022 -                          | 06/2024     | 21                    | 0                | 3. Provisional approval from local bodies conveyed on 24th October 2020. |
| 821                                        | INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA                                                  | 01/2019                       | 790.79 -                           | 790.79                       | 620.36                             | 03/2022 -                          | 07/2024     | 28                    | 0                |                                                                          |
| 822                                        | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR                                              | 01/2018                       | 676.00 1,148.68                    | 1,144.68                     | 54.75                              | 04/2023 06/2024                    | 09/2024     | 17                    | 69.33            |                                                                          |
| 823                                        | CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA                      | 05/2019                       | 303.90 390.40                      | 390.40                       | 360.00                             | 08/2021 06/2024                    | 09/2024     | 37                    | 28.46            |                                                                          |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|-----------------------------------------------------------------------------------------------|
|                                            |                                                                                                                                             |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                                               |
| S.No                                       | Project                                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies)                              |
| 1                                          | 2                                                                                                                                           | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                                                            |
| 824                                        | CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB - [N28000142]CPWD EDUCATION,PUNJAB                | 10/2019                       | 348.24 -                           | 348.24                       | 246.29                             | 05/2022 -                          | 12/2024     | 31                    | 0                |                                                                                               |
| 825                                        | C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA      | 07/2019                       | 753.63 -                           | 753.63                       | 412.37                             | 03/2021 03/2023                    | 11/2025     | 56                    | 0                |                                                                                               |
|                                            | <u>Rites Of Higher Education</u>                                                                                                            |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
| 826                                        | CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N420000001]RITES OF HIGHER,MEGHALAYA | 09/2013                       | 484.32 429.70                      | 429.70                       | 269.05                             | 09/2014 07/2024                    | 07/2024     | 118                   | -11.28           | Due to Law and Order and subsequent delay                                                     |
|                                            | Total                                                                                                                                       |                               | 5,767.98 -                         | 6,344.52                     | 3,940.95                           |                                    |             |                       |                  |                                                                                               |
|                                            |                                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
|                                            | <u>HOME AFFAIRS</u>                                                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
|                                            | <u>Cpwd For Mha</u>                                                                                                                         |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
| 827                                        | ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI             | 10/2013                       | 1,219.21 2,091.53                  | 2,091.53                     | 1,852.88                           | 10/2019 -                          | 06/2024     | 56                    | 71.55            | Mandatory Approvals/NOC from Local Bodies, Fire Deptt., SDMC, Delhi Monument Authority & CEC. |
| 828                                        | C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]CPWD FOR MHA,HARYANA                  | 01/2020                       | 166.98 167.00                      | 166.98                       | 90.37                              | 10/2023 10/2024                    | 10/2024     | 12                    | 0                |                                                                                               |
| 829                                        | NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL                                                                                        | 10/2014                       | 162.88 210.83                      | 210.83                       | 183.31                             | 04/2018 -                          | 12/2024     | 80                    | 29.44            |                                                                                               |
| 830                                        | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI                                        | 06/2019                       | 277.35 -                           | 290.33                       | 85.11                              | 07/2022 -                          | 05/2025     | 34                    | 4.68             |                                                                                               |
|                                            | Total                                                                                                                                       |                               | 1,826.42 -                         | 2,759.67                     | 2,211.67                           |                                    |             |                       |                  |                                                                                               |
|                                            |                                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
|                                            | <u>DPIIT</u>                                                                                                                                |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |
|                                            | <u>Iicc For Dpiit</u>                                                                                                                       |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                                               |

## Details of Delayed Projects w.r.t. Original Schedule

| Costing Rs. 150 Crore and above (May 2024) |                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|--------------------------------------------|----------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------|------------------|------------------------------------------------------------------|
|                                            |                                                                                  |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                       |                  |                                                                  |
| S.No                                       | Project                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Time Overrun (Months) | Cost Overrun (%) | Reasons for Delay (As Reported by Project Implementing Agencies) |
| 1                                          | 2                                                                                | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                     | 10               | 11                                                               |
| 831                                        | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI | 11/2017                       | 4,773.00 -                         | 5,401.00                     | 4,709.75                           | 12/2019 -                          | 06/2024     | 54                    | 13.16            |                                                                  |
|                                            | Total                                                                            |                               | 4,773.00 -                         | 5,401.00                     | 4,709.75                           |                                    |             |                       |                  |                                                                  |
|                                            |                                                                                  |                               |                                    |                              |                                    |                                    |             |                       |                  |                                                                  |
|                                            | Grand Total                                                                      |                               | 14,73,906.46                       | 18,69,380.58                 | 11,50,119.60                       |                                    |             |                       |                  |                                                                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

Annexure - VIII

| (May 2024) |                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|------------|-----------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                     |                               |                                     |                             |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                   | 3                             | 4                                   |                             | 5                                  | 6                                  | 7           | 8                 | 9                   |
|            |                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>ATOMIC ENERGY</u>                                                                                |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>Bhavini Limited</u>                                                                              |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 1          | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)<br>- [020100044]                                  | 09/2003                       | 3,492.00<br>-                       | 7,670.00                    | 6,517.22                           | 09/2010<br>-                       | 12/2024     | 119.64            | 171                 |
|            | <u>Nuclear Power Corporation Of India Limited</u>                                                   |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 2          | RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)<br>[N02000027]                                   | 10/2009                       | 12,320.00<br>-                      | 22,924.00                   | 18,385.00                          | 12/2016<br>-                       | 12/2026     | 86.07             | 120                 |
| 3          | KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4<br>- [N02000028]                                      | 03/2013                       | 39,849.00<br>-                      | 68,893.00                   | 43,536.00                          | 11/2020<br>-                       | 11/2026     | 72.89             | 72                  |
|            | Total                                                                                               |                               | 55,661.00<br>-                      | 99,487.00                   | 68,438.22                          |                                    |             |                   |                     |
|            |                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>CIVIL AVIATION</u>                                                                               |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>Airport Authority Of India Limited</u>                                                           |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 4          | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01<br>- [N04000094]                                            | 03/2021                       | 242.14<br>-                         | 358.00                      | 335.02                             | 12/2022<br>-                       | 06/2024     | 47.85             | 18                  |
| 5          | DEVELOPMENT OF TUTICORIN AIRPORT<br>- [N04000090]                                                   | 06/2019                       | 380.87<br>-                         | 452.93                      | 271.73                             | 03/2022<br>-                       | 07/2024     | 18.92             | 28                  |
| 6          | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN<br>- [N04000085] | 07/2018                       | 456.86<br>-                         | 500.00                      | 484.85                             | 09/2020<br>-                       | 07/2024     | 9.44              | 46                  |
| 7          | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT<br>- [N04000078]              | 07/2018                       | 480.33<br>-                         | 640.00                      | 339.00                             | 09/2021<br>-                       | 10/2024     | 33.24             | 37                  |
| 8          | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH<br>- [N04000092]     | 02/2019                       | 645.63<br>-                         | 712.15                      | 657.33                             | 08/2022<br>-                       | 08/2024     | 10.30             | 24                  |
| 9          | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI<br>- [N04000083]          | 12/2016                       | 1,142.00<br>-                       | 2,333.00                    | 1,091.52                           | 03/2021<br>-                       | 03/2025     | 104.29            | 48                  |
| 10         | CCS INTERNATIONAL AIRPORT , LUCKNOW<br>- [N04000077]                                                | 06/2018                       | 1,383.00<br>-                       | 3,291.81                    | 2,092.82                           | 09/2021<br>-                       | 12/2024     | 138.02            | 39                  |
|            | Total                                                                                               |                               | 4,730.83<br>-                       | 8,287.89                    | 5,272.27                           |                                    |             |                   |                     |
|            |                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>COAL</u>                                                                                         |                               |                                     |                             |                                    |                                    |             |                   |                     |
|            | <u>Bharat Coking Coal Limited</u>                                                                   |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 11         | PATHERDIH 2.5 NLW COAL WASHERY<br>- [N06000194]                                                     | 10/2015                       | 243.00<br>-                         | 334.27                      | 111.51                             | 04/2018<br>-                       | 09/2024     | 37.56             | 77                  |
| 12         | 2.0 MTPA BHOJUDIH NLW WASHERY<br>- [N06000195]                                                      | 12/2015                       | 304.13<br>-                         | 341.22                      | 281.17                             | 03/2017<br>-                       | 09/2024     | 12.20             | 90                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

| Date of Commissioning (Month/Year) |                                                                                                                    |                               |                                     |                              |                                    |                    |             |                   |                     |
|------------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|--------------------|-------------|-------------------|---------------------|
| Sl.No                              | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                  | 2                                                                                                                  | 3                             | 4                                   |                              | 5                                  | 6                  | 7           | 8                 | 9                   |
|                                    | <u>Eastern Coal Fields Limited</u>                                                                                 |                               |                                     |                              |                                    |                    |             |                   |                     |
| 13                                 | HURA - C OC (3 MTY)<br>- [N06000143]                                                                               | 10/2015                       | 359.69<br>-                         | 859.41                       | 316.19                             | 03/2022<br>-       | 03/2029     | 138.93            | 84                  |
| 14                                 | RANIGANJ MASTER PLAN<br>- [N06000163]                                                                              | 08/2009                       | 2,661.73<br>-                       | 5,146.48                     | 741.28                             | 08/2019<br>-       | 08/2024     | 93.35             | 60                  |
|                                    | <u>Neyveli Lignite Corporation</u>                                                                                 |                               |                                     |                              |                                    |                    |             |                   |                     |
| 15                                 | NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW<br>[N06000152]                                                 | 07/2016                       | 17,237.00<br>-                      | 19,406.12                    | 17,105.55                          | 11/2021<br>-       | 03/2025     | 12.58             | 40                  |
|                                    | <u>Singareni Colliers Company Limited</u>                                                                          |                               |                                     |                              |                                    |                    |             |                   |                     |
| 16                                 | RCE OF INDARAM OPENCAST PROJECT<br>- [N06000211]                                                                   | 08/2017                       | 349.28<br>-                         | 424.81                       | 335.24                             | 03/2021<br>-       | 03/2025     | 21.62             | 48                  |
|                                    | Total                                                                                                              |                               | 21,154.83<br>-                      | 26,512.31                    | 18,890.94                          |                    |             |                   |                     |
|                                    |                                                                                                                    |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                              |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>Cpwd Of Higher Education</u>                                                                                    |                               |                                     |                              |                                    |                    |             |                   |                     |
| 17                                 | CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.<br>- [N42000002]       | 05/2019                       | 303.90<br>-                         | 390.40                       | 360.00                             | 08/2021<br>-       | 09/2024     | 28.46             | 37                  |
| 18                                 | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)<br>[N28000130]                                             | 03/2019                       | 424.93<br>-                         | 500.91                       | 464.38                             | 07/2022<br>-       | 06/2024     | 17.88             | 23                  |
| 19                                 | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)<br>[N28000131]                                               | 01/2018                       | 676.00<br>-                         | 1,144.68                     | 54.75                              | 04/2023<br>-       | 09/2024     | 69.33             | 17                  |
|                                    | Total                                                                                                              |                               | 1,404.83<br>-                       | 2,035.99                     | 879.13                             |                    |             |                   |                     |
|                                    |                                                                                                                    |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>DPIIT</u>                                                                                                       |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>licc For Dpiit</u>                                                                                              |                               |                                     |                              |                                    |                    |             |                   |                     |
| 20                                 | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE<br>[N40000002]                                                      | 11/2017                       | 4,773.00<br>-                       | 5,401.00                     | 4,709.75                           | 12/2019<br>-       | 06/2024     | 13.16             | 54                  |
|                                    | Total                                                                                                              |                               | 4,773.00<br>-                       | 5,401.00                     | 4,709.75                           |                    |             |                   |                     |
|                                    |                                                                                                                    |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>HEALTH AND FAMILY WELFARE</u>                                                                                   |                               |                                     |                              |                                    |                    |             |                   |                     |
|                                    | <u>Cpwd For Health</u>                                                                                             |                               |                                     |                              |                                    |                    |             |                   |                     |
| 21                                 | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112] | 09/2017                       | 150.29<br>-                         | 162.00                       | 88.39                              | 03/2020<br>-       | 05/2024     | 7.79              | 50                  |
| 22                                 | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD<br>- [N28000098]           | 10/2016                       | 209.84<br>-                         | 281.06                       | 248.29                             | 03/2020<br>-       | 07/2024     | 33.94             | 52                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                   |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                 | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 23    | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127 | 12/2018                       | 260.00 -                            | 371.78                       | 46.24                              | 06/2021 -                          | 08/2026     | 42.99             | 62                  |
| 24    | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR [N21000029                                       | 03/2019                       | 1,404.00 -                          | 1,642.00                     | 1,340.12                           | 09/2023 -                          | 06/2024     | 16.95             | 9                   |
|       | Total                                                                                                             |                               | 2,024.13 -                          | 2,456.84                     | 1,723.04                           |                                    |             |                   |                     |
|       |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>HOME AFFAIRS</u>                                                                                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>Cpwd For Mha</u>                                                                                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 25    | NSG AT KOLKATA - [N28000104                                                                                       | 10/2014                       | 162.88 -                            | 210.83                       | 183.31                             | 04/2018 -                          | 12/2024     | 29.44             | 80                  |
| 26    | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002                                 | 06/2019                       | 277.35 -                            | 290.33                       | 85.11                              | 07/2022 -                          | 05/2025     | 4.68              | 34                  |
| 27    | ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071      | 10/2013                       | 1,219.21 -                          | 2,091.53                     | 1,852.88                           | 10/2019 -                          | 06/2024     | 71.55             | 56                  |
|       | Total                                                                                                             |                               | 1,659.44 -                          | 2,592.69                     | 2,121.30                           |                                    |             |                   |                     |
|       |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>MINES</u>                                                                                                      |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>National Aluminum Company Limited (Nalco)</u>                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 28    | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017                                          | 09/2019                       | 225.79 -                            | 270.66                       | 5.00                               | 03/2023 -                          | 05/2024     | 19.87             | 14                  |
| 29    | CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012 | 12/2015                       | 355.00 -                            | 581.00                       | 108.93                             | 11/2020 -                          | 09/2025     | 63.66             | 58                  |
| 30    | 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT [N10000010                                                          | 12/2014                       | 4,103.00<br>5,055.00                | 5,677.40                     | 2,999.82                           | 04/2021 -                          | 09/2025     | 38.37             | 53                  |
|       | Total                                                                                                             |                               | 4,683.79 -                          | 6,529.06                     | 3,113.75                           |                                    |             |                   |                     |
|       |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>PETROLEUM</u>                                                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>Bharat Petroleum Corporation Limited</u>                                                                       |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 31    | IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234                                                                      | 11/2012                       | 678.00 -                            | 1,732.00                     | 532.01                             | 02/2017 -                          | 10/2025     | 155.46            | 104                 |
|       | <u>Gas Authority Of India Limited</u>                                                                             |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 32    | 60 KTA POLYPROPYLENE PROJECT - [N16000429                                                                         | 03/2019                       | 910.56 -                            | 1,299.02                     | 700.40                             | 04/2024 -                          | 03/2025     | 42.66             | 11                  |
| 33    | DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275                                                                     | 03/2017                       | 1,740.00 -                          | 2,433.15                     | 1,885.80                           | 12/2020 -                          | 03/2025     | 39.84             | 51                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                       |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|-----------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                               | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                     | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 34    | KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II<br>[N16000285]                                                  | 06/2009                       | 2,915.00<br>2,915.00                | 5,909.00                     | 3,876.60                           | 12/2012<br>-                       | 11/2024     | 102.71            | 143                 |
| 35    | SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND<br>- [N16000430] | 05/2019                       | 8,797.00<br>-                       | 11,256.00                    | 4,022.27                           | 04/2025<br>-                       | 10/2025     | 27.95             | 6                   |
|       | <u>Hindustan Petroleum Corporation Limited</u>                                                                        |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 36    | VISAKH REFINERY MODERNISATION PROJECT<br>- [N16000235]                                                                | 07/2016                       | 20,928.00<br>-                      | 26,264.00                    | 25,798.72                          | 07/2020<br>-                       | 06/2024     | 25.50             | 47                  |
|       | <u>HpcI Rajasthan Refinery Limited(Jv)</u>                                                                            |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 37    | RAJASTHAN REFINERY PROJECT<br>- [N16000513]                                                                           | 10/2017                       | 43,129.00<br>-                      | 72,937.00                    | 46,029.00                          | 10/2022<br>-                       | 03/2025     | 69.11             | 29                  |
|       | <u>Indian Oil Corporation Limited</u>                                                                                 |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 38    | EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]    | 05/2021                       | 412.00<br>-                         | 509.84                       | 330.54                             | 10/2023<br>-                       | 02/2025     | 23.75             | 16                  |
| 39    | ADDITIONAL STORAGE TANKS AT PARADIP<br>- [N16000361]                                                                  | 11/2018                       | 462.30<br>-                         | 543.00                       | 445.45                             | 09/2021<br>-                       | 12/2024     | 17.46             | 39                  |
| 40    | SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]    | 10/2020                       | 1,398.00<br>-                       | 1,587.00                     | 1,098.00                           | 12/2023<br>-                       | 08/2024     | 13.52             | 8                   |
| 41    | R and D CAMPUS II AT FARIDABAD<br>- [N16000375]                                                                       | 06/2019                       | 2,281.94<br>-                       | 3,219.94                     | 1,459.77                           | 12/2022<br>-                       | 07/2025     | 41.11             | 31                  |
| 42    | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY<br>[N16000382]                                                    | 11/2019                       | 5,251.00<br>-                       | 5,894.00                     | 3,987.09                           | 05/2023<br>-                       | 09/2024     | 12.25             | 16                  |
| 43    | ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE<br>- [N16000253]                   | 05/2016                       | 4,497.00<br>-                       | 6,025.00                     | 5,502.92                           | 12/2018<br>-                       | 12/2024     | 33.98             | 72                  |
| 44    | CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA<br>[N16000412]                                             | 02/2021                       | 34,627.00<br>-                      | 38,231.00                    | 11,152.75                          | 09/2024<br>-                       | 12/2025     | 10.41             | 15                  |
|       | <u>Mangalore Refinery And Petrochemicals Limited</u>                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 45    | DEVANGONTHI MARKETING TERMINAL<br>- [N16000401]                                                                       | 06/2020                       | 200.00<br>-                         | 304.00                       | 245.26                             | 06/2023<br>-                       | 07/2024     | 52.00             | 13                  |
|       | <u>Numaligarh Refinery Limited</u>                                                                                    |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 46    | NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY<br>[N16000379]                                                 | 01/2019                       | 12,366.00<br>-                      | 18,968.00                    | 10,740.74                          | 10/2024<br>-                       | 12/2025     | 53.39             | 14                  |
|       | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                      |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 47    | REDEVELOPMENT OF LINCH FIELD<br>- [N16000428]                                                                         | 04/2021                       | 631.03<br>-                         | 860.04                       | 242.83                             | 03/2025<br>-                       | 07/2025     | 36.29             | 4                   |
| 48    | DEVELOPMENT PLAN OF CBM - BOKARO BLOCK<br>- [N16000239]                                                               | 12/2015                       | 823.27<br>-                         | 1,137.79                     | 1,028.58                           | 03/2023<br>-                       | 03/2025     | 38.20             | 24                  |
| 49    | LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS<br>[N16000213]                                       | 12/2015                       | 3,190.69<br>-                       | 3,375.90                     | 2,961.86                           | 04/2018<br>-                       | 05/2026     | 5.80              | 97                  |



## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                          |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|--------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                                  | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                        | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 50    | PIPELINE REPLACEMENT PROJECT - VII<br>- [N16000436]                                                                      | 01/2022                       | 3,183.58<br>-                       | 3,645.23                     | 2,705.68                           | 05/2024<br>-                       | 06/2024     | 14.50             | 1                   |
| 51    | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV<br>- [N16000358]                                                                | 04/2019                       | 3,228.80<br>-                       | 3,976.67                     | 3,897.30                           | 03/2022<br>-                       | 02/2025     | 23.16             | 35                  |
| 52    | DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP)<br>IN TAPTI DAMAN BLOCK<br>[N16000470]                                           | 06/2022                       | 4,144.41<br>-                       | 5,726.03                     | 1.21                               | 10/2025<br>-                       | 02/2026     | 38.16             | 4                   |
|       | <u>Oil India Limited</u>                                                                                                 |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 53    | DEVELOPMENT OF SURFACE FACILITIES FOR<br>PRODUCTION AND EVACUATION OF CRUDE OIL<br>AND NATURAL GAS FROM NA - [N16000331] | 01/2018                       | 543.91<br>-                         | 670.90                       | 491.56                             | 02/2020<br>-                       | 12/2024     | 23.35             | 58                  |
|       | Total                                                                                                                    |                               | 1,56,338.49<br>-                    | 2,16,504.51                  | 129,136.34                         |                                    |             |                   |                     |
|       |                                                                                                                          |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>POWER</u>                                                                                                             |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>National Hydro-Electric Power Corporation</u>                                                                         |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 54    | RANGIT IV HE PROJECT<br>- [N18000326]                                                                                    | 03/2021                       | 938.29<br>-                         | 1,871.23                     | 1,075.33                           | 05/2024<br>-                       | 05/2025     | 99.43             | 12                  |
| 55    | PARBATI HEP (4X200 MW) (NHPC) II<br>- [180100210]                                                                        | 09/2002                       | 3,919.59<br>-                       | 12,160.00                    | 11,278.29                          | 09/2009<br>-                       | 12/2024     | 210.24            | 183                 |
| 56    | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)<br>- [180100221]                                                                 | 09/2003                       | 6,285.33<br>-                       | 21,247.54                    | 21,272.82                          | 09/2010<br>-                       | 05/2026     | 238.05            | 188                 |
|       | <u>National Thermal Power Corporation</u>                                                                                |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 57    | RAMMAM-III HEPP (3X40 MW)<br>- [N18000178]                                                                               | 09/2014                       | 1,381.84<br>-                       | 1,803.00                     | 1,042.24                           | 09/2019<br>-                       | 03/2029     | 30.48             | 114                 |
| 58    | TAPOVAN-VISHNUGAD HEP (4X130MW)<br>- [N18000014]                                                                         | 11/2006                       | 2,978.48<br>-                       | 7,103.00                     | 6,298.38                           | 03/2013<br>-                       | 04/2029     | 138.48            | 193                 |
| 59    | NORTH KARANPURA STPP (3X660 MW)<br>- [N18000177]                                                                         | 02/2014                       | 16,242.90<br>-                      | 17,007.00                    | 15,361.62                          | 06/2019<br>-                       | 12/2024     | 4.70              | 66                  |
| 60    | BARH STPP(3X660MW) NTPC<br>- [180100242]                                                                                 | 02/2005                       | 8,692.97<br>-                       | 21,312.11                    | 22,311.28                          | 10/2011<br>-                       | 11/2024     | 145.16            | 157                 |
|       | <u>Power Grid Corporation Of India Limited</u>                                                                           |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 61    | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH<br>TRICHUR - SCHEME -II AC SYSTEM<br>STRENGTHENING AT PUGALUR EN - [N18000264] | 08/2017                       | 1,931.39<br>-                       | 2,635.55                     | 1,973.12                           | 02/2020<br>-                       | 09/2024     | 36.46             | 55                  |
| 62    | NORTH EASTERN REGION POWER SYSTEM<br>IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6)<br>STATES - [N18000250]                   | 12/2014                       | 5,111.33<br>-                       | 6,700.00                     | 4,876.43                           | 12/2018<br>-                       | 12/2024     | 31.08             | 72                  |
| 63    | COMPREHENSIVE SCHEME FOR THE<br>STRENGTHENING OF THE TRANSMISSION AND<br>DISTRIBUTION SYSTEM IN A P - [N18000249]        | 12/2014                       | 4,754.42<br>-                       | 9,129.32                     | 6,453.40                           | 12/2018<br>-                       | 03/2025     | 92.02             | 75                  |
|       | <u>Thdc India Limited</u>                                                                                                |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 64    | VISHNUGAD PIPALKOTI HYDRO ELECTRIC<br>PROJECT - [N18000042]                                                              | 08/2008                       | 2,491.58<br>-                       | 3,860.35                     | 3,730.12                           | 06/2013<br>-                       | 06/2026     | 54.94             | 156                 |
| 65    | TEHRI PUMPED STORAGE PLANT(1000MW)<br>- [N18000010]                                                                      | 07/2006                       | 1,657.00<br>-                       | 4,825.60                     | 6,484.41                           | 02/2016<br>-                       | 10/2024     | 191.23            | 104                 |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                  |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|----------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                          | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
|       | Total                                                                            |                               | 56,385.12 -                         | 1,09,654.70                  | 102,157.44                         |                                    |             |                   |                     |
|       |                                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>RAILWAYS</u>                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
|       | <u>Central Railways</u>                                                          |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 66    | WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356                               | 02/2015                       | 1,272.19 -                          | 1,384.72                     | 1,021.24                           | 03/2022 -                          | 03/2025     | 8.85              | 36                  |
| 67    | DAUND - MANMAD (236 KM) - [N22000360                                             | 02/2016                       | 1,876.00 -                          | 2,081.27                     | 2,056.27                           | 03/2023 -                          | 12/2024     | 10.94             | 21                  |
| 68    | WARDHA-NANDED MAHARASHTRA - [N22000231                                           | 04/2008                       | 3,168.29 -                          | 3,445.48                     | 2,394.71                           | 03/2023 -                          | 12/2026     | 8.75              | 45                  |
| 69    | AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181                                    | 02/1997                       | 2,271.50 -                          | 4,805.17                     | 4,072.18                           | 03/2021 -                          | 12/2025     | 111.54            | 57                  |
| 70    | PUNE-MIRAJ-LONDA (467 KM) - [N22000359                                           | 02/2015                       | 3,627.47<br>3,627.00                | 6,463.49                     | 3,737.52                           | 03/2024 -                          | 06/2024     | 78.18             | 3                   |
|       | <u>East Central Railways</u>                                                     |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 71    | KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419                                 | 08/2015                       | 528.57 -                            | 762.97                       | 698.20                             | 03/2019 -                          | 08/2024     | 44.35             | 65                  |
| 72    | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181 | 04/2009                       | 548.00 -                            | 783.83                       | 543.54                             | 03/2020 -                          | 03/2026     | 43.03             | 72                  |
| 73    | SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472                             | 04/2016                       | 744.04 -                            | 1,215.54                     | 1,254.17                           | 03/2021 -                          | 06/2024     | 63.37             | 39                  |
| 74    | MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM - [N22000473                             | 04/2016                       | 731.64 -                            | 1,250.00                     | 1,265.86                           | 03/2021 -                          | 06/2024     | 70.85             | 39                  |
| 75    | KIUL - GAYA DOUBLING PROJECT - [N22000349                                        | 12/2015                       | 1,200.20 -                          | 1,771.07                     | 1,615.77                           | 03/2020 -                          | 05/2024     | 47.56             | 50                  |
| 76    | RAMNA - SINGRAULI DOUBLING - [N22000417                                          | 08/2015                       | 2,436.21 -                          | 2,880.40                     | 2,782.71                           | 03/2020 -                          | 09/2024     | 18.23             | 54                  |
|       | <u>East Coast Railway</u>                                                        |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 77    | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380 | 04/2015                       | 701.61 -                            | 810.02                       | 179.43                             | 11/2018 -                          | 03/2025     | 15.45             | 76                  |
| 78    | TALCHER-BIMALAGARH(NL)(ECOR) - [220100328                                        | 04/2005                       | 810.78 -                            | 1,928.07                     | 1,409.30                           | 06/2021 -                          | 03/2026     | 137.80            | 57                  |
| 79    | KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284                                        | 04/1994                       | 2,923.13 -                          | 5,089.37                     | 3,692.11                           | 03/2009 -                          | 12/2026     | 74.11             | 213                 |
|       | <u>Eastern Railways</u>                                                          |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 80    | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272                         | 04/2000                       | 1,188.91 -                          | 1,619.51                     | 1,044.76                           | 03/2019<br>12/2009                 | 03/2025     | 36.22             | 72                  |
| 81    | PIRPAINTI-JASIDIH - [N22000219                                                   | 04/2013                       | 915.98 -                            | 2,137.81                     | 789.25                             | 03/2022 -                          | 03/2028     | 133.39            | 72                  |
|       | <u>Indian Railway Construction Company Limited</u>                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 82    | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489          | 04/2013                       | 3,055.00 -                          | 3,438.39                     | 2,807.27                           | 09/2018 -                          | 12/2024     | 12.55             | 75                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                               |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|-----------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                       | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                             | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
|       | <u>Kolkata Metro Rail Corporation Limited</u>                                                 |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 83    | EAST WEST METRO CORRIDOR KOLKATA - [N22000628]                                                | 02/2009                       | 4,874.58<br>8,575.00                | 10,442.41                    | -                                  | 09/2016<br>-                       | 06/2024     | 114.22            | 93                  |
|       | <u>Metropolitan Rapid Transport Projects</u>                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 84    | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]                            | 04/2006                       | 495.74<br>-                         | 734.01                       | 625.57                             | 06/2013<br>-                       | 09/2024     | 48.06             | 135                 |
|       | <u>North Central Railway</u>                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 85    | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]                                  | 04/2019                       | 187.21<br>-                         | 250.17                       | 1.62                               | 12/2025<br>-                       | 03/2026     | 33.63             | 3                   |
| 86    | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]                                  | 04/2011                       | 2,912.96<br>-                       | 3,845.60                     | 1,024.32                           | 03/2022<br>-                       | 12/2024     | 32.02             | 33                  |
|       | <u>North East Frontier Railway</u>                                                            |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 87    | NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]                                         | 04/2010                       | 242.22<br>-                         | 1,208.73                     | 386.56                             | 03/2020<br>-                       | 03/2027     | 399.02            | 84                  |
| 88    | MURKONGSELEK-PASIGHAT NL - [N22000208]                                                        | 04/2011                       | 414.84<br>-                         | 1,220.25                     | 506.04                             | 03/2020<br>-                       | 03/2025     | 194.15            | 60                  |
| 89    | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]                                        | 04/2013                       | 1,798.00<br>-                       | 2,832.35                     | 2,760.40                           | 03/2019<br>-                       | 06/2024     | 57.53             | 63                  |
| 90    | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]                                           | 04/2015                       | 2,232.32<br>-                       | 4,155.65                     | 3,342.93                           | 03/2022<br>-                       | 03/2026     | 86.16             | 48                  |
| 91    | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]                        | 09/2006                       | 532.87<br>-                         | 4,359.32                     | 2,522.93                           | 03/2019<br>-                       | 12/2024     | 718.08            | 69                  |
| 92    | NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]                  | 04/2006                       | 2,326.52<br>-                       | 6,663.00                     | 3,390.46                           | 03/2015<br>-                       | 03/2026     | 186.39            | 132                 |
| 93    | BHAIRABI SAIRONG, NL, NEFR - [N22000100]                                                      | 04/2008                       | 2,393.47<br>-                       | 8,605.00                     | 7,306.77                           | 03/2014<br>-                       | 07/2025     | 259.52            | 136                 |
| 94    | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]                                             | 04/2003                       | 4,454.17<br>-                       | 19,602.68                    | 14,499.92                          | 03/2011<br>-                       | 12/2026     | 340.10            | 189                 |
|       | <u>North Eastern Railway</u>                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 95    | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613] | 11/2016                       | 186.85<br>-                         | 457.68                       | 406.56                             | 06/2024<br>-                       | 02/2025     | 144.95            | 8                   |
| 96    | CHHAPRA-BALLIA UP - [N22000134]                                                               | 03/2013                       | 295.00<br>-                         | 954.00                       | 958.58                             | 01/2019<br>-                       | 02/2025     | 223.39            | 73                  |
| 97    | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470] | 04/2016                       | 1,177.96<br>-                       | 1,777.39                     | 1,730.87                           | 12/2019<br>-                       | 12/2024     | 50.89             | 60                  |
|       | <u>Northern Railway</u>                                                                       |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 98    | CHANDIGARH-BADDI - [N22000467]                                                                | 04/2007                       | 328.14<br>-                         | 1,540.14                     | 482.67                             | 03/2023<br>-                       | 06/2025     | 369.35            | 27                  |
| 99    | NANGALDAM-TALWARA(NL),NR - [220100188]                                                        | 03/1981                       | 450.00<br>-                         | 2,017.96                     | 1,190.75                           | 07/2012<br>-                       | 11/2024     | 348.44            | 148                 |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|---------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                               |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                       | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                             | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 100        | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [N220100133                                                             | 03/1995                       | 2,500.00 -                          | 41,931.00                    | 39,605.00                          | 11/2002 -                          | 08/2024     | 1,577.24          | 261                 |
|            | <u>Rail Vikas Nigam Ltd.</u>                                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 101        | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401                                                           | 04/2015                       | 943.60 -                            | 2,018.23                     | 1,779.61                           | 03/2022 -                          | 12/2024     | 113.89            | 33                  |
| 102        | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598                  | 05/2018                       | 1,177.96 -                          | 2,529.46                     | 1,574.90                           | 03/2024 -                          | 02/2025     | 114.73            | 11                  |
| 103        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109 | 04/2010                       | 2,298.42 -                          | 2,733.86                     | 392.84                             | 03/2014 -                          | 12/2025     | 18.95             | 141                 |
| 104        | HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297                                                                | 04/2010                       | 2,127.00 -                          | 3,692.60                     | 3,481.82                           | 03/2023 -                          | 12/2026     | 73.61             | 45                  |
| 105        | VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409                                                                | 01/1991                       | 2,335.67 -                          | 4,803.16                     | 4,620.71                           | 12/2024 -                          | 12/2026     | 105.64            | 24                  |
| 106        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111                 | 04/2010                       | 2,913.51 -                          | 4,834.54                     | 3,869.56                           | 03/2016 -                          | 12/2026     | 65.94             | 129                 |
| 107        | MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501                                                              | 06/2016                       | 3,677.76 -                          | 5,190.26                     | 4,969.16                           | 12/2023 -                          | 12/2024     | 41.13             | 12                  |
| 108        | VIJAYAWADA-GUDUR - [N22000369                                                                                 | 04/2015                       | 3,246.26 -                          | 6,238.67                     | 5,614.60                           | 12/2023 -                          | 12/2024     | 92.18             | 12                  |
| 109        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110     | 04/2010                       | 3,951.98 -                          | 8,964.35                     | 6,817.20                           | 03/2016 -                          | 03/2026     | 126.83            | 120                 |
| 110        | RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406                                                                 | 04/2011                       | 16,216.00 -                         | 24,659.00                    | 18,267.00                          | 12/2024 -                          | 03/2025     | 52.07             | 3                   |
|            | <u>South Central Railway</u>                                                                                  |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 111        | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261                                                 | 04/2012                       | 1,856.95 -                          | 1,952.68                     | 1,144.19                           | 03/2023 -                          | 03/2025     | 5.16              | 24                  |
| 112        | KOTLPALLI-NARASAPUR (NL) (SCR) - [N220100265                                                                  | 12/2001                       | 1,045.20 -                          | 2,500.98                     | 1,141.44                           | 03/2009 -                          | 03/2027     | 139.28            | 216                 |
| 113        | KAZIPET-BALHRSHA - [N22000367                                                                                 | 04/2015                       | 2,063.03 -                          | 2,909.00                     | 2,461.70                           | 03/2021 -                          | 01/2025     | 41.01             | 46                  |
| 114        | MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032                                                               | 04/2006                       | 1,160.48 -                          | 3,014.00                     | 1,190.58                           | 03/2010 -                          | 03/2025     | 159.72            | 180                 |
| 115        | NADIKUDE-SRI KALAHASTI - [N22000286                                                                           | 04/2011                       | 2,288.70 -                          | 3,122.35                     | 1,579.60                           | 03/2021 -                          | 05/2027     | 36.42             | 74                  |
| 116        | GUNTUR-GUNTAKAL - [N22000368                                                                                  | 04/2016                       | 3,631.00 -                          | 3,887.48                     | 2,926.55                           | 03/2022 -                          | 12/2025     | 7.06              | 45                  |
|            | <u>South East Central Railway</u>                                                                             |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 117        | WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480                                                            | 06/2018                       | 229.00 -                            | 1,886.05                     | 405.86                             | 12/2021 -                          | 12/2026     | 723.60            | 60                  |
| 118        | JHARSUGUDA-BILASPUR 4TH LINE - [N22000484                                                                     | 04/2015                       | 1,973.00 -                          | 2,135.34                     | 1,875.15                           | 03/2021 -                          | 10/2024     | 8.23              | 43                  |
| 119        | ANUPPUR-KATNI - [N22000485                                                                                    | 04/2015                       | 1,370.00 -                          | 2,311.02                     | 1,459.96                           | 12/2021 -                          | 12/2024     | 68.69             | 36                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                           |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|---------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                                   | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                         | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 120   | RAJNANDGAON - NAGPUR - 3RD LINE (SECR)<br>- [N22000420]                                                                   | 09/2016                       | 1,908.51                            | 3,544.25                     | 2,596.20                           | 03/2023                            | 12/2024     | 85.71             | 21                  |
|       | <u>South Eastern Railway</u>                                                                                              |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 121   | PURULIA TO KOTSHILA DOUBLING (39.1 KM)<br>- [N22000510]                                                                   | 04/2018                       | 338.00                              | 393.83                       | 139.09                             | 06/2022                            | 12/2024     | 16.52             | 30                  |
| 122   | LODHMA TO PISKA LINK LINE BY PASSING<br>HATIA/RANCHI WITH Y CONNECTION (17.2 KM)<br>- [N22000508]                         | 04/2018                       | 428.65                              | 472.50                       | 265.82                             | 06/2022                            | 06/2026     | 10.23             | 48                  |
| 123   | BONDAMUNDA RANCHI DOUBLING<br>- [N22000396]                                                                               | 03/2016                       | 1,724.20                            | 3,029.04                     | 2,022.68                           | 03/2021                            | 06/2026     | 75.68             | 63                  |
|       | <u>South Western Railway</u>                                                                                              |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 124   | MARIKUPPAM - KUPPAM<br>- [N22000308]                                                                                      | 04/2012                       | 279.54                              | 296.72                       | 89.12                              | 03/2016                            | 06/2026     | 6.15              | 123                 |
| 125   | MALUGUR-PALASAMUDRAM (17.98 KM)<br>(PB#29/NR/2022-23)<br>[N22000556]                                                      | 09/2022                       | 323.14                              | 342.41                       | 39.46                              | 12/2025                            | 12/2026     | 5.96              | 12                  |
| 126   | WHITEFIELD-KOLAR (52.9 KM)<br>- [N22000560]                                                                               | 02/2011                       | 162.13                              | 348.85                       | 0.36                               | 04/2028                            | 12/2030     | 115.17            | 32                  |
| 127   | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)<br>- [N22000486]                                                            | 03/1996                       | 644.78                              | 825.31                       | 564.07                             | 03/2017                            | 12/2025     | 28.00             | 105                 |
| 128   | BAGALKOT-KUDACHI NL<br>- [N22000258]                                                                                      | 04/2010                       | 986.30                              | 1,649.31                     | 502.00                             | 03/2016                            | 12/2026     | 67.22             | 129                 |
| 129   | HOTGI-KUDGI-GADAG<br>- [N22000333]                                                                                        | 03/2015                       | 1,614.59                            | 2,458.87                     | 2,243.71                           | 03/2019                            | 06/2025     | 52.29             | 75                  |
|       | <u>Southern Railway</u>                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 130   | Chinnasalem-Kallakurichi New Line (MM of cuddalore-Salem 191 KM)<br>- [N22000567]                                         | 01/2006                       | 417.50                              | 419.44                       | 191.46                             | 03/2025                            | 12/2025     | .46               | 9                   |
| 131   | NAGAPATTINAM- THIRUTURAI PUNDI VIA<br>THIRUKUVALAI NEW LINE (MM OF<br>TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) -<br>[N22000626] | 07/2008                       | 677.12                              | 788.05                       | 165.00                             | 03/2026                            | 03/2027     | 16.38             | 12                  |
| 132   | MADURAI-TUTICORIN VIA ARUPPUKOTTAI<br>- [N22000215]                                                                       | 04/2011                       | 120.70                              | 2,053.39                     | 334.97                             | 03/2019                            | 12/2027     | 1,601.23          | 105                 |
| 133   | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU<br>'POND' - AGASTIYAMPALLI<br>[N22000079]                                        | 09/2007                       | 724.69                              | 3,118.34                     | 1,917.34                           | 02/2019                            | 03/2027     | 330.30            | 97                  |
|       | <u>West Central Railway</u>                                                                                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 134   | KATNI GRADE SEPARATOR/BYE PASS<br>- [N22000416]                                                                           | 08/2016                       | 582.13                              | 1,247.64                     | 1,080.04                           | 03/2022                            | 09/2024     | 114.32            | 30                  |
| 135   | KATNI - SINGRAULI DOUBLING PROJECT<br>- [N22000351]                                                                       | 12/2015                       | 1,763.93                            | 2,445.30                     | 2,830.45                           | 03/2020                            | 10/2024     | 38.63             | 55                  |
| 136   | KATNI-BINA 3RD LINE (263 KM)<br>- [N22000415]                                                                             | 06/2016                       | 2,478.23                            | 2,938.00                     | 1,279.35                           | 03/2022                            | 06/2024     | 18.55             | 27                  |
| 137   | RAMGANJ MUNDI-BHOPAL (NL), WCR<br>- [220100314]                                                                           | 04/2001                       | 424.60                              | 5,125.16                     | 2,596.43                           | 03/2021                            | 12/2025     | 1,107.06          | 57                  |
| 138   | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)<br>- [220100232]                                                                   | 09/1998                       | 247.66                              | 8,248.50                     | 2,500.34                           | 05/2008                            | 03/2025     | 3,230.57          | 202                 |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                    |                               |                                     |                             |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                  | 3                             | 4                                   |                             | 5                                  | 6                                  | 7           | 8                 | 9                   |
|       | <u>Western Railway</u>                                                                                             |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 139   | ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504                                                                  | 04/2017                       | 692.25 -                            | 692.26                      | 384.31                             | 03/2020 -                          | 12/2024     | .00               | 57                  |
| 140   | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123                                              | 04/2008                       | 318.24 -                            | 1,531.55                    | 748.79                             | 03/2012 -                          | 09/2026     | 381.26            | 174                 |
| 141   | CHOTTAUDEPUR-DHAR(NL) - [N22000138                                                                                 | 04/2007                       | 1,347.26 -                          | 1,793.63                    | 1,395.03                           | 03/2022 -                          | 12/2026     | 33.13             | 57                  |
| 142   | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139                                                      | 04/2007                       | 1,640.04 -                          | 2,873.11                    | 1,726.34                           | 03/2022 -                          | 02/2028     | 75.19             | 71                  |
| 143   | RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120                                                                        | 04/2008                       | 3,503.69 -                          | 6,203.51                    | 3,510.08                           | 03/2022 -                          | 03/2026     | 77.06             | 48                  |
|       | Total                                                                                                              |                               | 1,33,655.77 -                       | 2,96,686.45                 | 206,801.11                         |                                    |             |                   |                     |
|       |                                                                                                                    |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                 |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                        |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 144   | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173  | 02/2017                       | 157.32 188.00                       | 187.61                      | 43.16                              | 05/2019 -                          | 11/2024     | 19.25             | 66                  |
| 145   | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND) - [N24000885 | 03/2016                       | 160.27 -                            | 213.97                      | 144.31                             | 09/2023 -                          | 06/2024     | 33.51             | 9                   |
| 146   | UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA - [N24002118   | 12/2022                       | 173.06 -                            | 219.00                      | 0.15                               | 02/2024 -                          | 08/2025     | 26.55             | 18                  |
| 147   | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157    | 08/2016                       | 175.50 -                            | 241.60                      | 178.73                             | 02/2017 -                          | 07/2024     | 37.66             | 89                  |
| 148   | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887  | 06/2016                       | 236.78 -                            | 263.26                      | 211.51                             | 09/2021 -                          | 07/2024     | 11.18             | 34                  |
| 149   | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576  | 02/2016                       | 178.85 -                            | 278.54                      | 232.61                             | 05/2016 -                          | 06/2024     | 55.74             | 97                  |
| 150   | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117  | 10/2022                       | 246.60 -                            | 291.00                      | 29.33                              | 02/2024 -                          | 02/2026     | 18.00             | 24                  |
| 151   | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874  | 03/2016                       | 271.17 291.20                       | 291.20                      | 175.00                             | 11/2018 -                          | 10/2024     | 7.39              | 71                  |
| 152   | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907    | 03/2018                       | 293.10 -                            | 315.00                      | 306.60                             | 08/2020 -                          | 07/2024     | 7.47              | 47                  |
| 153   | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331                     | 12/2019                       | 282.41 -                            | 319.96                      | 269.08                             | 04/2022 -                          | 06/2024     | 13.30             | 26                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                   |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                 | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 154        | WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380 | 08/2020                       | 302.62 -                            | 345.62                       | 324.68                             | 02/2021 -                          | 05/2024     | 14.21             | 39                  |
| 155        | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282  | 01/2014                       | 195.45 -                            | 385.97                       | 294.95                             | 11/2014 -                          | 05/2024     | 97.48             | 114                 |
| 156        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531  | 01/1991                       | 319.68 -                            | 503.28                       | 430.14                             | 11/2008 -                          | 06/2024     | 57.43             | 187                 |
| 157        | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219 | 01/2016                       | 476.20<br>544.00                    | 543.73                       | 501.42                             | 09/2016 -                          | 06/2024     | 14.18             | 93                  |
| 158        | REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217                       | 01/2016                       | 497.14 -                            | 572.66                       | 351.76                             | 08/2016 -                          | 12/2024     | 15.19             | 100                 |
| 159        | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578 | 02/2016                       | 553.30 -                            | 706.39                       | 604.73                             | 05/2016 -                          | 06/2024     | 27.67             | 97                  |
| 160        | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221   | 01/2016                       | 624.98 -                            | 731.50                       | 601.11                             | 10/2016 -                          | 06/2024     | 17.04             | 92                  |
| 161        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382 | 01/1991                       | 675.00 -                            | 780.77                       | 616.26                             | 02/2019 -                          | 08/2024     | 15.67             | 66                  |
| 162        | FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579   | 01/2014                       | 1,408.85 -                          | 2,138.16                     | 1,687.62                           | 10/2016 -                          | 08/2024     | 51.77             | 94                  |
|            | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 163        | KAILASHAHAR TO KHOWAI PKG-4 - [N24001309                                                                          | 11/2020                       | 159.13 -                            | 171.50                       | 79.43                              | 06/2022 -                          | 07/2024     | 7.77              | 25                  |
| 164        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278               | 03/2020                       | 206.88 -                            | 219.33                       | 256.29                             | 07/2022 -                          | 06/2024     | 6.02              | 23                  |
| 165        | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336 | 08/2020                       | 230.45 -                            | 244.91                       | 198.49                             | 04/2023 -                          | 03/2025     | 6.27              | 23                  |
| 166        | 2-LANING FROM JOLAIBARI - BELONIA - [N24001317                                                                    | 06/2020                       | 201.99 -                            | 287.47                       | 139.41                             | 01/2022 -                          | 07/2024     | 42.32             | 30                  |
| 167        | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263    | 06/2020                       | 277.50 -                            | 302.02                       | 252.10                             | 01/2022 -                          | 07/2024     | 8.84              | 30                  |
| 168        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281             | 03/2020                       | 292.24 -                            | 331.17                       | 275.80                             | 07/2022 -                          | 06/2024     | 13.32             | 23                  |
| 169        | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284                                                   | 03/2020                       | 361.53 -                            | 365.42                       | 189.26                             | 06/2022 -                          | 06/2024     | 1.08              | 24                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024)                                  |                                                                                                                     |                               |                                     |                              |                                    |                                    |             |                   |                     |
|---------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                             |                                                                                                                     |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                       | Project                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                           | 2                                                                                                                   | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 170                                         | (I) CONSTRUCTION OF FOUR/SIX LANE FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752     | 02/2017                       | 387.00 -                            | 391.02                       | 386.81                             | 09/2020 -                          | 06/2024     | 1.04              | 45                  |
| 171                                         | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262 | 07/2020                       | 345.38 -                            | 395.59                       | 352.31                             | 04/2023 -                          | 08/2024     | 14.54             | 16                  |
| 172                                         | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325    | 09/2020                       | 262.84 -                            | 414.20                       | 216.21                             | 05/2023 -                          | 01/2025     | 57.59             | 20                  |
| 173                                         | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322   | 09/2020                       | 183.31 -                            | 439.56                       | 346.67                             | 05/2022 -                          | 03/2025     | 139.79            | 34                  |
| 174                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861   | 04/2017                       | 473.18 -                            | 688.25                       | 508.51                             | 04/2023 -                          | 12/2024     | 45.45             | 20                  |
| 175                                         | TLABUNG - LUNGLEI PKG-A - [N24001358                                                                                | 03/2021                       | 698.44 -                            | 698.45                       | 350.43                             | 12/2022 -                          | 12/2025     | .00               | 36                  |
| 176                                         | (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753    | 03/2018                       | 500.09 -                            | 698.81                       | 365.22                             | 11/2022 -                          | 06/2024     | 39.74             | 19                  |
| 177                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865   | 04/2017                       | 428.11 -                            | 746.39                       | 565.65                             | 09/2023 -                          | 12/2024     | 74.35             | 15                  |
| 178                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864   | 04/2017                       | 404.29 -                            | 750.32                       | 567.59                             | 04/2024 -                          | 12/2024     | 85.59             | 8                   |
| 179                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857   | 04/2017                       | 519.09 -                            | 785.65                       | 640.68                             | 04/2023 -                          | 11/2024     | 51.35             | 19                  |
| 180                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862   | 04/2017                       | 537.82 -                            | 789.05                       | 729.36                             | 04/2023 -                          | 12/2024     | 46.71             | 20                  |
| 181                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863   | 04/2017                       | 518.53 -                            | 906.76                       | 762.60                             | 06/2023 -                          | 12/2024     | 74.87             | 18                  |
| 182                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858   | 04/2017                       | 640.07 -                            | 1,286.35                     | 1,140.04                           | 07/2023 -                          | 07/2024     | 100.97            | 12                  |
| <b>National Highways Authority Of India</b> |                                                                                                                     |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 183                                         | BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992   | 08/2022                       | 199.31 -                            | 199.38                       | 86.84                              | 02/2024 -                          | 06/2024     | .04               | 4                   |
| 184                                         | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716                                  | 07/2022                       | 186.50 -                            | 210.81                       | 12.92                              | 08/2023 -                          | 12/2024     | 13.03             | 16                  |
| 185                                         | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652   | 03/2020                       | 210.37<br>213.00                    | 214.36                       | 198.01                             | 06/2022 -                          | 06/2024     | 1.90              | 24                  |



## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                    |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                    |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                  | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 186        | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]                                                    | 01/2018                       | 273.46 -                            | 276.17                       | 244.92                             | 11/2021 -                          | 08/2024     | .99               | 33                  |
| 187        | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729] | 08/2022                       | 326.79 -                            | 329.79                       | 87.78                              | 04/2024 -                          | 05/2024     | .92               | 1                   |
| 188        | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811] | 03/2018                       | 314.43 -                            | 348.72                       | 85.61                              | 12/2020 -                          | 12/2024     | 10.91             | 48                  |
| 189        | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813] | 03/2018                       | 496.20 -                            | 537.17                       | 366.24                             | 11/2021 -                          | 12/2024     | 8.26              | 37                  |
| 190        | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]  | 12/2021                       | 552.55<br>553.00                    | 553.00                       | 21.00                              | 03/2024 -                          | 12/2024     | .08               | 9                   |
| 191        | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( - [N24000739] | 01/2018                       | 503.88 -                            | 609.03                       | 327.05                             | 06/2021 -                          | 12/2024     | 20.87             | 42                  |
| 192        | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]     | 09/2021                       | 624.45 -                            | 627.79                       | 398.06                             | 09/2023 -                          | 07/2024     | .53               | 10                  |
| 193        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476] | 09/2021                       | 517.05 -                            | 655.06                       | 473.67                             | 09/2022 -                          | 01/2025     | 26.69             | 28                  |
| 194        | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]                        | 02/2020                       | 606.51 -                            | 657.00                       | 453.89                             | 06/2023 -                          | 05/2024     | 8.32              | 11                  |
| 195        | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]       | 01/2018                       | 573.70 -                            | 726.99                       | 452.20                             | 12/2021 -                          | 08/2024     | 26.72             | 32                  |
| 196        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304] | 10/2013                       | 446.97 -                            | 740.50                       | 638.80                             | 11/2020 -                          | 12/2024     | 65.67             | 49                  |
| 197        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303] | 10/2013                       | 649.90 -                            | 750.00                       | 711.53                             | 12/2020 -                          | 12/2024     | 15.40             | 48                  |
| 198        | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]   | 01/2018                       | 614.48 -                            | 757.12                       | 664.48                             | 08/2021 -                          | 08/2024     | 23.21             | 36                  |
| 199        | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305] | 10/2013                       | 464.09 -                            | 765.12                       | 698.25                             | 11/2020 -                          | 12/2024     | 64.86             | 49                  |
| 200        | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]                        | 02/2020                       | 752.30 -                            | 766.20                       | 451.11                             | 08/2023 -                          | 06/2024     | 1.85              | 10                  |
| 201        | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]                                                   | 10/2018                       | 707.90 -                            | 766.51                       | 401.98                             | 02/2021 -                          | 12/2024     | 8.28              | 46                  |
| 202        | 6L JAKKUVA - KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]                   | 02/2021                       | 663.60 -                            | 768.00                       | 305.44                             | 03/2024 -                          | 07/2024     | 15.73             | 4                   |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                    |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                    |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                  | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 203        | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]                       | 02/2020                       | 778.15 -                            | 785.67                       | 511.14                             | 03/2023 -                          | 06/2024     | .97               | 15                  |
| 204        | CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662] | 03/2017                       | 754.54 -                            | 808.60                       | 800.29                             | 03/2020 -                          | 06/2024     | 7.16              | 51                  |
| 205        | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477] | 09/2021                       | 622.00 -                            | 817.91                       | 440.55                             | 09/2022 -                          | 03/2025     | 31.50             | 30                  |
| 206        | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]  | 03/2017                       | 672.89 -                            | 830.31                       | 304.68                             | 03/2020 -                          | 12/2024     | 23.39             | 57                  |
| 207        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212] | 12/2017                       | 656.98 -                            | 840.00                       | 812.00                             | 11/2022 -                          | 12/2024     | 27.86             | 25                  |
| 208        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214] | 12/2017                       | 217.96 -                            | 884.00                       | 2,248.00                           | 12/2022 -                          | 12/2024     | 305.58            | 24                  |
| 209        | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]                                    | 09/2021                       | 774.16 -                            | 893.08                       | 464.84                             | 09/2023 -                          | 06/2024     | 15.36             | 9                   |
| 210        | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]                    | 09/2020                       | 748.99 -                            | 903.00                       | 799.08                             | 10/2023 -                          | 12/2024     | 20.56             | 14                  |
| 211        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414] | 12/2020                       | 733.00 -                            | 908.28                       | 863.78                             | 01/2024 -                          | 07/2024     | 23.91             | 6                   |
| 212        | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]                              | 01/2019                       | 819.89 -                            | 922.85                       | 361.98                             | 05/2021 -                          | 12/2025     | 12.56             | 55                  |
| 213        | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]                                             | 04/2017                       | 894.00 -                            | 929.32                       | 915.67                             | 04/2020 -                          | 06/2024     | 3.95              | 50                  |
| 214        | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]                        | 09/2021                       | 814.04 -                            | 947.29                       | 431.27                             | 09/2023 -                          | 06/2024     | 16.37             | 9                   |
| 215        | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]  | 02/2020                       | 808.31 -                            | 958.00                       | 803.78                             | 01/2023 -                          | 12/2024     | 18.52             | 23                  |
| 216        | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]                                             | 03/2017                       | 744.64 -                            | 1,007.00                     | 362.98                             | 03/2020 -                          | 07/2024     | 35.23             | 52                  |
| 217        | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736] | 01/2018                       | 686.65 -                            | 1,015.16                     | 435.85                             | 09/2020 -                          | 12/2024     | 47.84             | 51                  |
| 218        | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]                               | 09/2020                       | 755.26 -                            | 1,039.00                     | 534.87                             | 03/2024 -                          | 12/2024     | 37.57             | 9                   |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                    |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                    |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                  | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 219        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718    | 12/2020                       | 843.48 -                            | 1,051.36                     | 347.02                             | 07/2024 -                          | 11/2024     | 24.65             | 4                   |
| 220        | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659                                         | 03/2017                       | 1,059.73 -                          | 1,071.00                     | 878.19                             | 03/2017 -                          | 10/2024     | 1.06              | 91                  |
| 221        | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854  | 03/2018                       | 1,005.08 -                          | 1,073.10                     | 699.05                             | 03/2021 -                          | 12/2024     | 6.77              | 45                  |
| 222        | BAKHTIYARPUR RAJALI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709                                          | 09/2020                       | 897.45 -                            | 1,090.00                     | 1,037.63                           | 04/2023 -                          | 12/2024     | 21.46             | 20                  |
| 223        | 6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838                    | 02/2021                       | 922.50 -                            | 1,128.68                     | 329.01                             | 03/2024 -                          | 12/2024     | 22.35             | 9                   |
| 224        | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559   | 03/2016                       | 720.00 -                            | 1,150.00                     | 557.04                             | 10/2019 -                          | 06/2024     | 59.72             | 56                  |
| 225        | REHABILITATION AND UPGRADE OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738      | 01/2018                       | 999.00 -                            | 1,152.70                     | 339.23                             | 09/2021 -                          | 03/2025     | 15.39             | 42                  |
| 226        | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696                       | 08/2017                       | 950.64 -                            | 1,168.33                     | 932.99                             | 02/2022 -                          | 10/2024     | 22.90             | 32                  |
| 227        | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851 | 03/2018                       | 1,162.92 -                          | 1,182.87                     | 371.48                             | 07/2021 -                          | 09/2024     | 1.72              | 38                  |
| 228        | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507                                                 | 12/2015                       | 1,167.45 -                          | 1,182.94                     | 707.88                             | 12/2019 -                          | 05/2024     | 1.33              | 53                  |
| 229        | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796  | 03/2018                       | 1,117.84 -                          | 1,203.92                     | 1,165.50                           | 12/2021 -                          | 06/2024     | 7.70              | 30                  |
| 230        | HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603                                                                    | 08/2016                       | 1,167.42 -                          | 1,224.01                     | 742.18                             | 03/2019 -                          | 05/2025     | 4.85              | 74                  |
| 231        | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799                                    | 02/2021                       | 1,166.96 -                          | 1,251.00                     | 981.91                             | 10/2023 -                          | 08/2024     | 7.20              | 10                  |
| 232        | BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 - [N24001720    | 10/2020                       | 1,023.91 -                          | 1,341.51                     | 489.07                             | 05/2024 -                          | 10/2024     | 31.02             | 5                   |
| 233        | FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428   | 03/2018                       | 998.70 -                            | 1,358.32                     | 866.81                             | 11/2021 -                          | 12/2024     | 36.01             | 37                  |
| 234        | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721                  | 02/2019                       | 1,008.99 -                          | 1,360.53                     | 159.66                             | 05/2024 -                          | 11/2024     | 34.84             | 6                   |
| 235        | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649       | 01/2017                       | 1,251.11 -                          |                              | 682.44                             | 12/2020 -                          | 09/2024     | 8.78              | 45                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                   |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                 | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 236        | CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834  | 03/2018                       | 1,161.39 -                          | 1,404.00                     | 418.51                             | 10/2021 -                          | 09/2024     | 20.89             | 35                  |
| 237        | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686 | 03/2021                       | 1,065.06 1,445.00                   | 1,444.50                     | 151.25                             | 03/2023 -                          | 07/2024     | 35.63             | 16                  |
| 238        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717  | 11/2020                       | 1,155.49 -                          | 1,458.45                     | 424.27                             | 08/2024 -                          | 01/2025     | 26.22             | 5                   |
| 239        | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613 | 09/2016                       | 1,273.71 -                          | 1,478.61                     | 1,351.62                           | 07/2020 -                          | 08/2024     | 16.09             | 49                  |
| 240        | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622 | 09/2016                       | 950.69 -                            | 1,487.46                     | 1,607.58                           | 08/2019 -                          | 06/2024     | 56.46             | 58                  |
| 241        | CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532  | 11/2021                       | 694.00 -                            | 1,500.00                     | 1,398.08                           | 11/2023 -                          | 05/2024     | 116.14            | 6                   |
| 242        | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691 | 10/2019                       | 1,225.24 1,506.00                   | 1,505.85                     | 68.58                              | 10/2021 -                          | 07/2024     | 22.90             | 33                  |
| 243        | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852 | 03/2018                       | 478.74 -                            | 1,514.46                     | 1,172.11                           | 05/2021 -                          | 12/2024     | 216.34            | 43                  |
| 244        | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300 | 11/2019                       | 1,226.88 -                          | 1,581.24                     | 1,419.23                           | 02/2021 -                          | 09/2024     | 28.88             | 43                  |
| 245        | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429  | 03/2018                       | 1,294.47 -                          | 1,588.40                     | 786.77                             | 11/2021 -                          | 12/2024     | 22.71             | 37                  |
| 246        | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826 | 02/2019                       | 927.77 -                            | 1,603.00                     | 1,202.77                           | 02/2022 -                          | 12/2024     | 72.78             | 34                  |
| 247        | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536 | 07/2020                       | 817.00 -                            | 1,605.00                     | 929.61                             | 07/2022 -                          | 05/2024     | 96.45             | 22                  |
| 248        | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556 | 03/2016                       | 899.00 -                            | 1,623.88                     | 1,058.84                           | 04/2019 -                          | 06/2024     | 80.63             | 62                  |
| 249        | 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564                 | 03/2016                       | 1,408.00 -                          | 1,659.12                     | 1,157.85                           | 07/2020 -                          | 06/2024     | 17.84             | 47                  |
| 250        | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595 | 08/2020                       | 1,034.00 -                          | 1,699.48                     | 41.50                              | 03/2024 -                          | 10/2024     | 64.36             | 7                   |
| 251        | 6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784 | 02/2018                       | 1,424.77 -                          | 1,862.77                     | 665.38                             | 02/2023 -                          | 12/2024     | 30.74             | 22                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                    |                               |                                     |                             |                                    |                                    |             |                   |                     |
|------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                    |                               |                                     |                             |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                            | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                  | 3                             | 4                                   |                             | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 252        | 4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]                                   | 04/2020                       | 1,855.59<br>1,870.00                | 1,869.85                    | 368.32                             | 03/2024<br>-                       | 06/2025     | .77               | 15                  |
| 253        | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535] | 07/2020                       | 899.00<br>-                         | 1,882.46                    | 987.25                             | 07/2022<br>-                       | 05/2024     | 109.39            | 22                  |
| 254        | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]  | 12/2017                       | 1,471.75<br>-                       | 1,903.98                    | 1,557.50                           | 07/2021<br>-                       | 08/2024     | 29.37             | 37                  |
| 255        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786] | 03/2021                       | 1,259.00<br>-                       | 1,910.00                    | 137.93                             | 03/2024<br>-                       | 03/2025     | 51.71             | 12                  |
| 256        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789] | 07/2020                       | 1,710.30<br>-                       | 1,927.00                    | 362.81                             | 08/2023<br>-                       | 06/2024     | 12.67             | 10                  |
| 257        | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550] | 09/2021                       | 1,821.72<br>-                       | 1,945.32                    | 1,635.74                           | 09/2024<br>-                       | 12/2025     | 6.78              | 15                  |
| 258        | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]  | 11/2020                       | 1,690.23<br>-                       | 2,010.17                    | 917.09                             | 12/2023<br>-                       | 06/2024     | 18.93             | 6                   |
| 259        | FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687] | 10/2021                       | 1,331.77<br>2,083.00                | 2,082.98                    | 273.23                             | 10/2023<br>-                       | 03/2025     | 56.41             | 17                  |
| 260        | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781] | 01/2018                       | 2,067.67<br>-                       | 2,160.00                    | 1,496.49                           | 10/2021<br>-                       | 06/2024     | 4.47              | 32                  |
| 261        | GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]   | 10/2019                       | 2,068.99<br>2,171.00                | 2,171.00                    | 209.60                             | 10/2023<br>-                       | 06/2024     | 4.93              | 8                   |
| 262        | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739] | 10/2019                       | 1,779.83<br>-                       | 2,200.00                    | 983.00                             | 11/2023<br>-                       | 12/2024     | 23.61             | 13                  |
| 263        | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]                      | 03/2020                       | 1,863.09<br>-                       | 2,238.00                    | 1,051.65                           | 01/2024<br>-                       | 12/2024     | 20.12             | 11                  |
| 264        | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185] | 11/2017                       | 2,159.00<br>-                       | 2,262.00                    | 2,245.43                           | 07/2021<br>-                       | 12/2024     | 4.77              | 41                  |
| 265        | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]   | 05/2020                       | 1,328.07<br>2,346.00                | 2,346.00                    | 1,014.69                           | 08/2023<br>-                       | 09/2024     | 76.65             | 13                  |
| 266        | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755] | 10/2019                       | 1,936.68<br>-                       | 2,458.03                    | 1,380.90                           | 03/2023<br>-                       | 12/2024     | 26.92             | 21                  |
| 267        | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710] | 09/2020                       | 2,334.68<br>2,335.00                | 2,494.20                    | 704.32                             | 03/2023<br>-                       | 06/2024     | 6.83              | 15                  |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

|       |                                                                                                                     |                               |                                     |                             |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
|-------|---------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
| Sl.No | Project                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1     | 2                                                                                                                   | 3                             | 4                                   |                             | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 268   | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]  | 03/2018                       | 2,120.40                            | 2,565.63                    | 1,429.17                           | 01/2022                            | 12/2024     | 21.00             | 35                  |
| 269   | 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]                                                     | 05/2014                       | 1,655.01                            | 2,639.00                    | 1,822.06                           | 08/2016                            | 12/2024     | 59.46             | 100                 |
| 270   | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]                                                     | 12/2015                       | 2,136.97                            | 2,644.00                    | 2,362.99                           | 12/2018                            | 07/2024     | 23.73             | 67                  |
| 271   | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]  | 03/2018                       | 1,872.68                            | 2,756.09                    | 1,066.80                           | 10/2020                            | 08/2025     | 47.17             | 58                  |
| 272   | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]                          | 12/2018                       | 2,375.87                            | 2,843.79                    | 2,360.81                           | 02/2023                            | 05/2024     | 19.69             | 15                  |
| 273   | DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]      | 03/2018                       | 2,507.00                            | 3,030.73                    | 1,155.70                           | 09/2022                            | 06/2024     | 20.89             | 21                  |
| 274   | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]                                                               | 09/2011                       | 2,848.00                            | 3,241.56                    | 3,901.66                           | 03/2014                            | 06/2024     | 13.82             | 123                 |
| 275   | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]                  | 03/2016                       | 1,587.49                            | 3,500.00                    | 3,157.00                           | 04/2019                            | 08/2024     | 120.47            | 64                  |
| 276   | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]  | 02/2021                       | 2,948.31                            | 3,516.83                    | 659.75                             | 07/2024                            | 12/2024     | 19.28             | 5                   |
| 277   | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]                                       | 10/2020                       | 3,219.47                            | 3,713.14                    | 2,067.11                           | 04/2024                            | 05/2025     | 15.33             | 13                  |
| 278   | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADDARA MU - [N24001788]   | 07/2020                       | 2,271.86                            | 3,916.00                    | 518.25                             | 12/2023                            | 06/2024     | 72.37             | 6                   |
| 279   | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549] | 03/2016                       | 1,396.74                            | 4,300.00                    | 3,983.38                           | 10/2019                            | 08/2024     | 207.86            | 58                  |
| 280   | SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]                                                                     | 04/2014                       | 1,665.00                            | 4,860.41                    | 4,878.10                           | 09/2016                            | 11/2024     | 191.92            | 98                  |
|       | Total                                                                                                               |                               | 1,26,703.61                         | 1,68,745.29                 | 103,326.32                         |                                    |             |                   |                     |
|       |                                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>STEEL</u>                                                                                                        |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>National Mineral Development Corporation (Nmdc)</u>                                                              |                               |                                     |                             |                                    |                                    |             |                   |                     |
| 281   | SCREENING PLANT-III AT KIRANDUL - [N12000127]                                                                       | 03/2021                       | 2,092.97                            | 2,718.84                    | 1,090.01                           | 08/2024                            | 01/2026     | 29.90             | 17                  |
|       | Total                                                                                                               |                               | 2,092.97                            | 2,718.84                    | 1,090.01                           |                                    |             |                   |                     |
|       |                                                                                                                     |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>TELECOMMUNICATIONS</u>                                                                                           |                               |                                     |                             |                                    |                                    |             |                   |                     |
|       | <u>Bharat Sanchar Nigam Limited</u>                                                                                 |                               |                                     |                             |                                    |                                    |             |                   |                     |

## Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

| (May 2024) |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-------------------|---------------------|
|            |                                                                                                                   |                               |                                     |                              |                                    | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No      | Project                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1          | 2                                                                                                                 | 3                             | 4                                   |                              | 5                                  | 6                                  | 7           | 8                 | 9                   |
| 282        | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115] | 03/2023                       | 185.27 -                            | 239.60                       | 146.93                             | 03/2024 -                          | 07/2024     | 29.32             | 4                   |
|            | <u>Department Of Telecommunication</u>                                                                            |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 283        | NETWORK FOR SPECTRUM - [N26000101]                                                                                | 03/2012                       | 13,334.00 -                         | 34,953.45                    | 22,626.69                          | 07/2015 -                          | 08/2024     | 162.14            | 109                 |
|            | Total                                                                                                             |                               | 13,519.27 -                         | 35,193.05                    | 22,773.62                          |                                    |             |                   |                     |
|            |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|            | <u>URBAN DEVELOPMENT</u>                                                                                          |                               |                                     |                              |                                    |                                    |             |                   |                     |
|            | <u>Ahmedabad Metro Rail</u>                                                                                       |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 284        | AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]                                                                | 11/2014                       | 10,773.00 -                         | 12,924.55                    | 12,210.21                          | 12/2018 -                          | 06/2024     | 19.97             | 66                  |
|            | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                                    |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 285        | PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]                                                                   | 12/2016                       | 11,420.00 -                         | 13,656.22                    | 12,138.13                          | 11/2021 -                          | 06/2024     | 19.58             | 31                  |
|            | <u>Patna Metro Rail Corporation</u>                                                                               |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 286        | PATNA METRO RAIL CORPORATION LIMITED - [N28000148]                                                                | 02/2019                       | 13,365.77 -                         | 13,925.50                    | 2,188.95                           | 06/2024 -                          | 09/2024     | 4.19              | 3                   |
|            | Total                                                                                                             |                               | 35,558.77 -                         | 40,506.27                    | 26,537.29                          |                                    |             |                   |                     |
|            |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|            | <u>WATER RESOURCES</u>                                                                                            |                               |                                     |                              |                                    |                                    |             |                   |                     |
|            | <u>Kolkata Metropolitan Development Authority</u>                                                                 |                               |                                     |                              |                                    |                                    |             |                   |                     |
| 287        | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]                                   | 08/2017                       | 307.12 -                            | 653.67                       | -                                  | 09/2022 -                          | 12/2026     | 112.84            | 51                  |
|            | Total                                                                                                             |                               | 307.12 -                            | 653.67                       | .00                                |                                    |             |                   |                     |
|            |                                                                                                                   |                               |                                     |                              |                                    |                                    |             |                   |                     |
|            | Grand Total                                                                                                       |                               | 6,20,652.97                         | 10,23,965.56                 | 696,970.53                         |                                    |             |                   |                     |

## Details of Projects Without Date of Commissioning

### Annexure - IX

| Costing Rs. 150 Crore and above |                                                                                                                                   |                               |                                     | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                   |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                 | 3                             | 4                                   | 5                                  | 6           |
|                                 | <u>ATOMIC ENERGY</u>                                                                                                              |                               |                                     |                                    |             |
|                                 | <u>Nuclear Power Corporation Of India Limited</u>                                                                                 |                               |                                     |                                    |             |
| 1                               | KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT                                                                | 10/2009                       | 11,459.00<br>22,517.00              | 12/2015<br>-                       | 03/2024     |
|                                 | Total                                                                                                                             |                               | 11,459.00<br>-                      |                                    |             |
|                                 | <u>CIVIL AVIATION</u>                                                                                                             |                               |                                     |                                    |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                                         |                               |                                     |                                    |             |
| 2                               | AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL                                                | 01/2019                       | 389.71<br>-                         | 11/2021<br>-                       | 05/2023     |
| 3                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS           | 10/2013                       | 417.23<br>707.73                    | 09/2018<br>05/2023                 | 06/2023     |
| 4                               | CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA                                  | 05/2020                       | 353.61<br>-                         | 05/2022<br>06/2023                 | 06/2023     |
| 5                               | UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU  | 08/2018                       | 951.28<br>-                         | 10/2021<br>-                       | 12/2023     |
| 6                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA | 03/2017                       | 475.39<br>-                         | 04/2021<br>-                       | 12/2023     |
| 7                               | CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCB AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL                                | 01/2016                       | 458.00<br>-                         | 03/2020<br>06/2022                 | 12/2023     |
| 8                               | EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH                                         | 08/2017                       | 177.10<br>-                         | 02/2020<br>12/2021                 | 01/2024     |
| 9                               | CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI       | 11/2016                       | 303.80<br>374.98                    | 04/2020<br>04/2024                 | 04/2024     |
| 10                              | EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA | 06/2017                       | 255.68<br>-                         | 12/2020<br>-                       | 04/2024     |
|                                 | Total                                                                                                                             |                               | 3,781.80<br>-                       |                                    |             |
|                                 | <u>COAL</u>                                                                                                                       |                               |                                     |                                    |             |
|                                 | <u>Bharat Coking Coal Limited</u>                                                                                                 |                               |                                     |                                    |             |
| 11                              | MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND                                                                                 | 08/2010                       | 289.45<br>-                         | 05/2014<br>-                       | 11/2023     |
|                                 | <u>Singareni Colliers Company Limited</u>                                                                                         |                               |                                     |                                    |             |
| 12                              | SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA                                                                           | 11/2016                       | 272.73<br>-                         | 03/2018<br>-                       | 03/2024     |
|                                 | Total                                                                                                                             |                               | 562.18<br>-                         |                                    |             |



## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                            |                               |                                     | (May 2024)                         |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                            |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                    | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                          | 3                             | 4                                   | 5                                  | 6           |
|                                 |                                                                                                                                            |                               |                                     |                                    |             |
|                                 | <u>FINANCE</u>                                                                                                                             |                               |                                     |                                    |             |
|                                 | <u>Cpwd For Finance</u>                                                                                                                    |                               |                                     |                                    |             |
| 13                              | C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU | 12/2015                       | 209.00<br>-                         | 10/2019<br>10/2022                 | 10/2022     |
| 14                              | CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU                                               | 11/2017                       | 348.77<br>-                         | 11/2021<br>-                       | 11/2022     |
|                                 | <u>National Projects Construction Corporation Limited</u>                                                                                  |                               |                                     |                                    |             |
| 15                              | C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI               | 07/2018                       | 228.50<br>-                         | 04/2022<br>-                       | 04/2022     |
|                                 | Total                                                                                                                                      |                               | 786.27<br>-                         |                                    |             |
|                                 |                                                                                                                                            |                               |                                     |                                    |             |
|                                 | <u>MINES</u>                                                                                                                               |                               |                                     |                                    |             |
|                                 | <u>National Aluminum Company Limited (Nalco)</u>                                                                                           |                               |                                     |                                    |             |
| 16                              | UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA                                                                                         | 05/2016                       | 534.00<br>667.23                    | 01/2020<br>11/2023                 | 03/2024     |
|                                 | Total                                                                                                                                      |                               | 534.00<br>-                         |                                    |             |
|                                 |                                                                                                                                            |                               |                                     |                                    |             |
|                                 | <u>POWER</u>                                                                                                                               |                               |                                     |                                    |             |
|                                 | <u>National Hydro-Electric Power Corporation</u>                                                                                           |                               |                                     |                                    |             |
| 17                              | KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH                                                                                  | 07/2020                       | 314.64<br>-                         | 03/2022<br>03/2024                 | 03/2024     |
|                                 | <u>National Thermal Power Corporation</u>                                                                                                  |                               |                                     |                                    |             |
| 18                              | LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND                                                            | 07/2012                       | 1,527.00<br>-                       | 08/2017<br>-                       | 08/2017     |
| 19                              | ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN                                                                                               | 01/2021                       | 382.22<br>-                         | 03/2022<br>-                       | 03/2022     |
| 20                              | BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN                                                                                                | 01/2021                       | 1,221.73<br>-                       | 07/2022<br>-                       | 07/2022     |
| 21                              | GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT                                                                                    | 01/2021                       | 842.27<br>-                         | 07/2022<br>-                       | 07/2022     |
| 22                              | 150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT                                               | 05/2021                       | 674.92<br>-                         | 09/2022<br>-                       | 09/2022     |
| 23                              | KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND                                                                                  | 09/2015                       | 1,553.00<br>-                       | 11/2019<br>-                       | 04/2023     |
| 24                              | TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA                                                                  | 01/2016                       | 10,598.98<br>-                      | 11/2020<br>07/2022                 | 02/2024     |
| 25                              | DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL                                                                            | 12/2016                       | 529.68<br>633.80                    | 11/2018<br>03/2024                 | 03/2024     |
| 26                              | CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN                                                                                            | 02/2021                       | 599.99<br>-                         | 07/2022<br>03/2024                 | 03/2024     |
| 27                              | SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH                                                                           | 06/2022                       | 1,530.49<br>-                       | 03/2024<br>-                       | 03/2024     |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                                             |                               |                                     |                                    |             |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                     |                               |                                     | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                     |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                   | 3                             | 4                                   | 5                                  | 6           |
| 28                              | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU | 05/2017                       | 186.17 -                            | 07/2019 -                          | 07/2019     |
| 29                              | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN   | 05/2021                       | 1,184.88 -                          | 09/2022 -                          | 09/2022     |
| 30                              | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN   | 03/2021                       | 353.85 -                            | 12/2022 -                          | 12/2022     |
| 31                              | TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR        | 05/2021                       | 179.29 -                            | 04/2023 -                          | 04/2023     |
| 32                              | TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN   | 01/2020                       | 562.86 -                            | 01/2021 -                          | 05/2023     |
| 33                              | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE                               | 11/2018                       | 173.94 -                            | 11/2021 -                          | 06/2023     |
| 34                              | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN   | 03/2021                       | 1,340.81 -                          | 12/2022 -                          | 07/2023     |
| 35                              | EASTERN REGION STRENGTHENING SCHEME XVII (PART B) - [N18000244]PGCIL,MULTI STATE                                                    | 02/2017                       | 235.53 -                            | 06/2019 -                          | 08/2023     |
| 36                              | IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA                                   | 01/2019                       | 267.33 -                            | 03/2022 -                          | 12/2023     |
| 37                              | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM                                                      | 03/2019                       | 1,326.00 -                          | 03/2023 -                          | 12/2023     |
| 38                              | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE                               | 11/2018                       | 241.38 -                            | 11/2021 -                          | 03/2024     |
| 39                              | AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE                                          | 03/2022                       | 176.22 -                            | 03/2023 -                          | 03/2024     |
| 40                              | POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE                                                        | 08/2022                       | 863.99 -                            | 02/2024 -                          | 03/2024     |
|                                 | Total                                                                                                                               |                               | 26,867.17 -                         |                                    |             |
|                                 |                                                                                                                                     |                               |                                     |                                    |             |
|                                 | <u>RAILWAYS</u>                                                                                                                     |                               |                                     |                                    |             |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                                         |                               |                                     |                                    |             |
| 41                              | RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB                                                                               | 06/2017                       | 1,775.73 -                          | 03/2024 -                          | 03/2024     |
|                                 | <u>Dedicated Freight Corridor Corporation Of India Ltd</u>                                                                          |                               |                                     |                                    |             |
| 42                              | WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE                                                                    | 11/2007                       | 16,592.00<br>51,101.00              | 03/2020 -                          | 03/2020     |
|                                 | <u>East Central Railways</u>                                                                                                        |                               |                                     |                                    |             |
| 43                              | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR                                                                    | 04/1997                       | 324.73<br>967.29                    | 03/2012 -                          | 12/2023     |
|                                 | <u>East Coast Railway</u>                                                                                                           |                               |                                     |                                    |             |
| 44                              | KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH                                                                      | 04/2015                       | 2,499.71 -                          | 03/2022 -                          | 03/2022     |
| 45                              | KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH                                                                        | 12/2012                       | 1,160.00 -                          | 03/2020 -                          | 03/2024     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                 |                               |                                     | (May 2024)                         |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                 |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                         | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                               | 3                             | 4                                   | 5                                  | 6           |
| 46                              | JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA                                                                            | 04/2015                       | 1,547.38<br>-                       | 03/2022<br>-                       | 03/2024     |
|                                 | <u>Kolkata Metro Rail Corporation Limited</u>                                                                                   |                               |                                     |                                    |             |
| 47                              | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL          | 04/2010                       | 2,397.72<br>-                       | 03/2016<br>-                       | 03/2016     |
|                                 | <u>Metropolitan Rapid Transport Projects</u>                                                                                    |                               |                                     |                                    |             |
| 48                              | MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP, MAHARASHTRA                                                          | 04/2008                       | 5,300.00<br>-                       | 03/2014<br>-                       | 03/2014     |
| 49                              | EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL                                         | 03/2013                       | 4,874.58<br>8,574.98                | 03/2016<br>12/2023                 | 12/2023     |
|                                 | <u>North Central Railway</u>                                                                                                    |                               |                                     |                                    |             |
| 50                              | JHANSI BINA DOUBLING - [N22000496]NCR, UTTAR PRADESH                                                                            | 09/2016                       | 2,001.00<br>2,001.00                | 03/2021<br>-                       | 12/2023     |
|                                 | <u>North East Frontier Railway</u>                                                                                              |                               |                                     |                                    |             |
| 51                              | NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR, MEGHALAYA                                                               | 04/2010                       | 906.46<br>1,202.33                  | 03/2021<br>-                       | 03/2021     |
| 52                              | AGARTALA-AKHAURA NL - [N22000195]NFR, TRIPURA                                                                                   | 04/2012                       | 569.63<br>-                         | 03/2020<br>06/2022                 | 09/2022     |
| 53                              | NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR, MULTI STATE                                                            | 04/2010                       | 241.52<br>-                         | -<br>-                             | 03/2023     |
| 54                              | SEVOK RANGPO, NEFR - [N22000102]NFR, SIKKIM                                                                                     | 04/2008                       | 1,339.48<br>-                       | 12/2015<br>-                       | 12/2023     |
|                                 | <u>North Western Railway</u>                                                                                                    |                               |                                     |                                    |             |
| 55                              | DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR, RAJASTHAN                                                                         | 02/1997                       | 410.08<br>-                         | 02/2019<br>-                       | 03/2024     |
| 56                              | PHULERA - DIGANA DOUBLING - [N22000326]NWR, MULTI STATE                                                                         | 05/2015                       | 600.00<br>-                         | 03/2020<br>04/2024                 | 04/2024     |
|                                 | <u>Northern Railway</u>                                                                                                         |                               |                                     |                                    |             |
| 57                              | ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR, DELHI                                                                | 04/2012                       | 295.68<br>-                         | -<br>-                             | 09/2023     |
| 58                              | DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR, MULTI STATE                                                                | 04/2007                       | 336.91<br>-                         | -<br>-                             | 02/2024     |
|                                 | <u>South Central Railway</u>                                                                                                    |                               |                                     |                                    |             |
| 59                              | MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR, TELANGANA | 04/2017                       | 119.73<br>185.00                    | 03/2022<br>-                       | 03/2022     |
|                                 | <u>West Central Railway</u>                                                                                                     |                               |                                     |                                    |             |
| 60                              | POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR, MADHYA PRADESH                        | 12/2016                       | 199.63<br>-                         | 03/2024<br>-                       | 03/2024     |
|                                 | <u>Western Railway</u>                                                                                                          |                               |                                     |                                    |             |
| 61                              | MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR, MAHARASHTRA                           | 03/2010                       | 265.88<br>-                         | -<br>-                             | 03/2024     |
|                                 | <b>Total</b>                                                                                                                    |                               | 43,757.85<br>-                      |                                    |             |
|                                 |                                                                                                                                 |                               |                                     |                                    |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                              |                               |                                     |                                    |             |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                                     |                               |                                     |                                    |             |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                        |                               |                                     | (May 2024)                         |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                        |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                      | 3                             | 4                                   | 5                                  | 6           |
| 62                              | 4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND                                                                   | 11/2012                       | 605.84 -                            | 08/2016 -                          | 08/2016     |
|                                 | Ministry Of Road Transport And Highways (State Pwds)                                                                                   |                               |                                     |                                    |             |
| 63                              | REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH | 03/2016                       | 995.09 995.00                       | 05/2016 -                          | 05/2016     |
| 64                              | REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH | 01/2016                       | 386.09 -                            | 05/2016 -                          | 05/2016     |
| 65                              | REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH   | 01/2016                       | 348.95 -                            | 08/2016 -                          | 08/2016     |
| 66                              | REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH | 03/2016                       | 444.84 -                            | 09/2016 -                          | 09/2016     |
| 67                              | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH | 08/2016                       | 350.61 -                            | 01/2017 -                          | 01/2017     |
| 68                              | REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH | 11/2016                       | 290.15 -                            | 05/2017 -                          | 05/2017     |
| 69                              | REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH | 11/2016                       | 376.25 -                            | 08/2017 -                          | 08/2017     |
| 70                              | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA     | 01/2017                       | 264.34 -                            | 09/2017 -                          | 09/2017     |
| 71                              | CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH | 02/2017                       | 429.43 -                            | 11/2017 -                          | 11/2017     |
| 72                              | RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND    | 08/2016                       | 234.88 273.49                       | 12/2017 -                          | 12/2017     |
| 73                              | REHABILITATION AND UPGRADATION OF REPALLE TO EPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH  | 01/2017                       | 576.48 -                            | 01/2018 -                          | 01/2018     |
| 74                              | REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH                                   | 03/2015                       | 309.01 -                            | 09/2015 08/2017                    | 05/2018     |
| 75                              | REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH | 03/2018                       | 228.32 -                            | 08/2018 -                          | 08/2018     |
| 76                              | REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH | 03/2018                       | 289.67 290.00                       | 08/2018 -                          | 08/2018     |
| 77                              | REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH  | 03/2018                       | 504.19 504.00                       | 11/2018 -                          | 11/2018     |
| 78                              | CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA                                                                                        | 11/2016                       | 467.70 -                            | 03/2019 -                          | 03/2019     |
| 79                              | BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA                                                                                    | 01/2017                       | 392.83 393.00                       | 06/2019 -                          | 06/2019     |
| 80                              | FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA                                                                                     | 02/2017                       | 456.45 -                            | 06/2019 -                          | 06/2019     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                                     |                               |                                     | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                                     |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                                   | 3                             | 4                                   | 5                                  | 6           |
| 81                              | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA                   | 01/2017                       | 244.54 -                            | 05/2019<br>08/2019                 | 08/2019     |
| 82                              | REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA                   | 01/2014                       | 270.00 -                            | 03/2016<br>09/2019                 | 09/2019     |
| 83                              | NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA                                                                                                     | 12/2017                       | 456.93<br>457.00                    | 09/2019<br>-                       | 09/2019     |
| 84                              | JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB                                 | 10/2017                       | 1,069.59 -                          | 10/2019<br>-                       | 10/2019     |
| 85                              | RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND                 | 11/2017                       | 232.81 -                            | 11/2019<br>-                       | 11/2019     |
| 86                              | RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND                 | 11/2017                       | 283.51 -                            | 11/2019<br>-                       | 11/2019     |
| 87                              | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND                 | 11/2017                       | 266.52 -                            | 11/2019<br>-                       | 11/2019     |
| 88                              | Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS | 11/2017                       | 237.80 -                            | 11/2019<br>-                       | 11/2019     |
| 89                              | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND                 | 12/2017                       | 257.34 -                            | 12/2019<br>-                       | 12/2019     |
| 90                              | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND                 | 12/2017                       | 200.34<br>253.43                    | 12/2019<br>-                       | 12/2019     |
| 91                              | WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND                 | 12/2017                       | 248.22 -                            | 12/2019<br>-                       | 12/2019     |
| 92                              | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA                   | 01/2017                       | 283.00 -                            | 12/2019<br>12/2019                 | 12/2019     |
| 93                              | SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA                                                                                                     | 07/2018                       | 404.33<br>404.00                    | 05/2020<br>-                       | 05/2020     |
| 94                              | PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA                                                                                              | 07/2018                       | 381.08<br>302.00                    | 05/2020<br>-                       | 05/2020     |
| 95                              | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB                      | 03/2018                       | 293.64 -                            | 08/2020<br>-                       | 08/2020     |
| 96                              | KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA                                                                                                   | 09/2018                       | 301.38<br>301.00                    | 08/2020<br>-                       | 08/2020     |
| 97                              | WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA                    | 01/2018                       | 230.03 -                            | 12/2019<br>11/2020                 | 11/2020     |
| 98                              | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH              | 10/2015                       | 333.21 -                            | 12/2015<br>12/2019                 | 01/2021     |
| 99                              | WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA                   | 02/2018                       | 206.13 -                            | 06/2020<br>01/2021                 | 01/2021     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                          |                               |                                     | (May 2024)                         |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                          |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                  | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                        | 3                             | 4                                   | 5                                  | 6           |
| 100                             | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH | 08/2020                       | 242.80 -                            | 03/2021 -                          | 03/2021     |
| 101                             | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH   | 08/2020                       | 222.61 -                            | 03/2021 -                          | 03/2021     |
| 102                             | REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH  | 08/2020                       | 272.98 -                            | 04/2021 -                          | 04/2021     |
| 103                             | REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH | 08/2020                       | 349.20 -                            | 04/2021 -                          | 04/2021     |
| 104                             | REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH    | 03/2015                       | 271.45 -                            | 10/2015<br>05/2021                 | 05/2021     |
| 105                             | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH    | 06/2020                       | 221.40 -                            | 05/2021 -                          | 05/2021     |
| 106                             | REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA        | 01/2017                       | 605.08 -                            | 10/2019<br>10/2019                 | 06/2021     |
| 107                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA        | 11/2016                       | 314.90 -                            | 03/2017 -                          | 09/2021     |
| 108                             | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH | 02/2021                       | 345.89 -                            | 09/2021 -                          | 09/2021     |
| 109                             | REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH   | 01/2018                       | 418.03<br>386.99                    | 08/2018<br>12/2021                 | 12/2021     |
| 110                             | REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH    | 09/2016                       | 372.68 -                            | 02/2017<br>01/2022                 | 02/2022     |
| 111                             | UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA      | 11/2021                       | 223.35 -                            | 02/2022 -                          | 02/2022     |
| 112                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHEARA SECTION - [N24001159]MoRTH,KARNATAKA        | 01/2018                       | 159.70 -                            | 07/2018 -                          | 03/2022     |
| 113                             | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA           | 09/2017                       | 191.60 -                            | 10/2018 -                          | 04/2022     |
| 114                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA         | 12/2017                       | 297.30 -                            | 01/2019 -                          | 04/2022     |
| 115                             | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA        | 01/2017                       | 291.49 -                            | 08/2017 -                          | 06/2022     |
| 116                             | REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH   | 01/2017                       | 319.28 -                            | 08/2017<br>07/2022                 | 07/2022     |
| 117                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA        | 10/2016                       | 396.96 -                            | 03/2017 -                          | 07/2022     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                        |                               |                                     | (May 2024)                         |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                        |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                      | 3                             | 4                                   | 5                                  | 6           |
| 118                             | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA        | 03/2018                       | 325.86 -                            | 10/2018 -                          | 11/2022     |
| 119                             | REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH | 03/2020                       | 207.79 -                            | 03/2021 11/2022                    | 11/2022     |
| 120                             | UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH                                                          | 03/2018                       | 162.56 -                            | 03/2018 12/2022                    | 12/2022     |
| 121                             | WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH - [N24001180]MoRTH,NAGALAND        | 03/2019                       | 237.51 -                            | 12/2022 01/2023                    | 01/2023     |
| 122                             | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND       | 03/2017                       | 217.35 -                            | 11/2020 02/2023                    | 02/2023     |
| 123                             | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND    | 06/2017                       | 282.08 -                            | 06/2019 03/2023                    | 03/2023     |
| 124                             | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND       | 02/2018                       | 418.88 -                            | 02/2020 03/2023                    | 03/2023     |
| 125                             | RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA      | 03/2018                       | 159.97 -                            | 06/2019 -                          | 03/2023     |
| 126                             | JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH                       | 11/2015                       | 628.45 -                            | 01/2020 06/2021                    | 04/2023     |
| 127                             | REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND    | 02/2018                       | 293.68 -                            | - 04/2023                          | 04/2023     |
| 128                             | CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH               | 01/2017                       | 263.45 263.45                       | 09/2017 05/2023                    | 05/2023     |
| 129                             | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH,KARNATAKA      | 01/2017                       | 166.67 -                            | 09/2017 -                          | 05/2023     |
| 130                             | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA      | 03/2018                       | 322.81 -                            | 09/2020 06/2022                    | 06/2023     |
| 131                             | WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA                   | 02/2017                       | 380.76 372.87                       | 09/2017 01/2023                    | 06/2023     |
| 132                             | RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA                                                                                    | 01/2017                       | 210.81 -                            | 07/2019 -                          | 08/2023     |
| 133                             | MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA                                                                                       | 01/2017                       | 232.77 -                            | 07/2019 -                          | 08/2023     |
| 134                             | PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA                                                                                   | 02/2017                       | 205.72 206.00                       | 06/2019 -                          | 08/2023     |
| 135                             | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA         | 02/2017                       | 294.28 296.53                       | 08/2017 03/2022                    | 08/2023     |
| 136                             | CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA             | 10/2015                       | 936.40 -                            | - 09/2023                          | 09/2023     |



## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                     |                               |                                     | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                     |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                             | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                   | 3                             | 4                                   | 5                                  | 6           |
| 137                             | 2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH                                                          | 11/2017                       | 249.05<br>-                         | 07/2018<br>-                       | 09/2023     |
| 138                             | FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH                                              | 06/2020                       | 220.66<br>-                         | 09/2023<br>-                       | 09/2023     |
| 139                             | 2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH                 | 08/2020                       | 296.66<br>-                         | 09/2023<br>-                       | 09/2023     |
| 140                             | WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA                                                                                   | 01/2017                       | 376.19<br>-                         | 05/2019<br>-                       | 10/2023     |
| 141                             | KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA                                                                          | 02/2017                       | 407.19<br>407.00                    | 06/2019<br>-                       | 10/2023     |
| 142                             | PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA                                                                                 | 03/2018                       | 238.19<br>238.00                    | 12/2019<br>-                       | 10/2023     |
| 143                             | MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA                                                         | 03/2018                       | 256.15<br>-                         | 12/2019<br>-                       | 10/2023     |
| 144                             | MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA                                                                                 | 01/2018                       | 418.36<br>-                         | 12/2019<br>-                       | 11/2023     |
| 145                             | JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA                                                                                   | 01/2017                       | 461.96<br>-                         | 11/2019<br>-                       | 11/2023     |
| 146                             | KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA                                                                              | 01/2017                       | 307.63<br>-                         | 07/2019<br>-                       | 11/2023     |
| 147                             | EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA   | 03/2015                       | 153.21<br>-                         | 01/2017<br>-                       | 12/2023     |
| 148                             | WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA         | 12/2015                       | 819.95<br>-                         | -<br>-                             | 12/2023     |
| 149                             | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA              | 03/2016                       | 1,142.62<br>1,907.03                | -<br>-                             | 12/2023     |
| 150                             | CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND | 05/2018                       | 248.00<br>-                         | 05/2020<br>12/2023                 | 12/2023     |
| 151                             | SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA                                                                                    | 02/2016                       | 545.64<br>-                         | 07/2019<br>-                       | 12/2023     |
| 152                             | AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA                                                                                        | 01/2017                       | 313.95<br>-                         | 06/2019<br>-                       | 12/2023     |
| 153                             | DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA                                                                                | 01/2017                       | 391.06<br>391.00                    | 06/2019<br>-                       | 12/2023     |
| 154                             | DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA                                                                                     | 01/2017                       | 228.89<br>229.00                    | 06/2019<br>-                       | 12/2023     |
| 155                             | AMD TO SAONER - [N24001021]MoRTH,MAHARASHTRA                                                                                        | 01/2017                       | 396.91<br>397.00                    | 06/2019<br>-                       | 12/2023     |
| 156                             | WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA                                                                                        | 01/2017                       | 363.82<br>364.00                    | 09/2019<br>-                       | 12/2023     |
| 157                             | AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA                                                                                   | 01/2017                       | 422.38<br>-                         | 08/2019<br>-                       | 12/2023     |
| 158                             | PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH,MAHARASHTRA                                                                               | 01/2017                       | 595.77<br>-                         | 08/2019<br>-                       | 12/2023     |
| 159                             | JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA                                                                                   | 01/2017                       | 356.66<br>-                         | -<br>-                             | 12/2023     |



## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                   |                               |                                     | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                   |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                           | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                 | 3                             | 4                                   | 5                                  | 6           |
| 160                             | SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA                                                                         | 01/2017                       | 211.34<br>-                         | 07/2019<br>-                       | 12/2023     |
| 161                             | SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA                                                                               | 01/2018                       | 415.25<br>415.25                    | 12/2019<br>-                       | 12/2023     |
| 162                             | NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA                                                                             | 01/2018                       | 420.63<br>421.00                    | 05/2020<br>-                       | 12/2023     |
| 163                             | VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA                                                                                      | 03/2018                       | 304.58<br>305.00                    | 12/2019<br>-                       | 12/2023     |
| 164                             | PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA                                                                             | 03/2018                       | 227.19<br>227.00                    | 12/2019<br>-                       | 12/2023     |
| 165                             | OSMANNAGAR TO KUNDAL - [N24001075]MoRTH,MAHARASHTRA                                                                               | 09/2017                       | 344.25<br>344.00                    | 08/2020<br>-                       | 12/2023     |
| 166                             | PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA                                                                               | 03/2018                       | 228.31<br>-                         | 12/2019<br>-                       | 12/2023     |
| 167                             | ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA                                                                           | 12/2017                       | 426.06<br>426.00                    | 06/2020<br>-                       | 12/2023     |
| 168                             | HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA                                                                        | 03/2018                       | 294.87<br>295.00                    | 12/2019<br>-                       | 12/2023     |
| 169                             | PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA                                                            | 03/2018                       | 223.46<br>-                         | 12/2019<br>-                       | 12/2023     |
| 170                             | KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA                                                                                   | 01/2017                       | 509.18<br>-                         | 07/2019<br>-                       | 12/2023     |
| 171                             | SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA                                                                                  | 01/2017                       | 653.46<br>-                         | 07/2019<br>-                       | 12/2023     |
| 172                             | MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA                                                                               | 01/2017                       | 488.60<br>-                         | 07/2019<br>-                       | 12/2023     |
| 173                             | PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA                                                                              | 07/2017                       | 218.38<br>-                         | 07/2019<br>-                       | 12/2023     |
| 174                             | BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA                                                                               | 07/2016                       | 289.11<br>290.00                    | 09/2018<br>-                       | 12/2023     |
| 175                             | SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA                                                                                   | 02/2017                       | 381.77<br>-                         | 06/2019<br>-                       | 12/2023     |
| 176                             | AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA                                                                               | 02/2017                       | 456.32<br>541.93                    | 06/2019<br>-                       | 12/2023     |
| 177                             | SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA                                                                                 | 02/2017                       | 337.46<br>432.98                    | 06/2019<br>-                       | 12/2023     |
| 178                             | BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA                                                                            | 09/2017                       | 743.21<br>743.00                    | 06/2021<br>-                       | 12/2023     |
| 179                             | WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA                                                                                     | 02/2018                       | 313.58<br>-                         | 04/2020<br>-                       | 12/2023     |
| 180                             | ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA | 05/2018                       | 171.60<br>-                         | 05/2018<br>-                       | 12/2023     |
| 181                             | 2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00 ] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA                  | 09/2019                       | 277.81<br>-                         | 07/2021<br>-                       | 12/2023     |
| 182                             | 2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA        | 09/2019                       | 228.82<br>-                         | 07/2021<br>-                       | 12/2023     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                         |                               |                                     | (May 2024)                         |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                         |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                 | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                       | 3                             | 4                                   | 5                                  | 6           |
| 183                             | REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA    | 11/2021                       | 228.01 -                            | 09/2023 -                          | 12/2023     |
| 184                             | CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA     | 10/2021                       | 188.69 -                            | 08/2023 -                          | 12/2023     |
| 185                             | PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA                                                       | 03/2018                       | 152.03 -                            | 07/2024 -                          | 12/2023     |
| 186                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA       | 01/2017                       | 300.00 -                            | 05/2019 07/2021                    | 01/2024     |
| 187                             | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA       | 02/2018                       | 294.13 -                            | 11/2019 03/2022                    | 01/2024     |
| 188                             | PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA                                                                                           | 03/2018                       | 301.39 302.00                       | 03/2018 -                          | 01/2024     |
| 189                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA       | 01/2017                       | 196.52 -                            | 10/2019 10/2019                    | 02/2024     |
| 190                             | KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA                                                                           | 02/2017                       | 406.51 -                            | 06/2019 -                          | 02/2024     |
| 191                             | ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH                                | 04/2020                       | 294.84 309.99                       | 07/2024 -                          | 02/2024     |
| 192                             | SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA                                                                                | 01/2018                       | 150.79 -                            | 12/2019 -                          | 03/2024     |
| 193                             | KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA                                                                                       | 03/2018                       | 276.95 277.00                       | 12/2019 -                          | 03/2024     |
| 194                             | CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA                                                                                          | 03/2018                       | 189.46 189.00                       | 12/2019 -                          | 03/2024     |
| 195                             | DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA                                                                      | 03/2018                       | 336.21 336.00                       | 12/2019 -                          | 03/2024     |
| 196                             | NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA                                                                                   | 07/2016                       | 406.54 407.00                       | 09/2019 -                          | 03/2024     |
| 197                             | INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA                                                                                       | 01/2017                       | 1,202.52 1,656.94                   | 12/2019 -                          | 03/2024     |
| 198                             | PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA                                                                                        | 03/2017                       | 341.80 -                            | 06/2019 -                          | 03/2024     |
| 199                             | WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA        | 03/2015                       | 159.12 -                            | 01/2016 -                          | 03/2024     |
| 200                             | BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH | 02/2021                       | 588.09 -                            | 03/2024 12/2024                    | 03/2024     |
| 201                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH    | 04/2020                       | 172.50 169.56                       | 07/2024 -                          | 03/2024     |
| 202                             | BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA     | 07/2021                       | 256.54                              | 11/2023 -                          | 03/2024     |
| 203                             | UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA     | 08/2022                       | 185.59 -                            | 03/2024 -                          | 03/2024     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                                      |                               |                                     | (May 2024)                         |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                                      |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                              | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                                    | 3                             | 4                                   | 5                                  | 6           |
| 204                             | CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA                  | 06/2021                       | 169.15<br>-                         | 02/2024<br>-                       | 03/2024     |
| 205                             | NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH                                                     | 12/2021                       | 277.30<br>-                         | 03/2024<br>-                       | 03/2024     |
| 206                             | STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA                    | 03/2015                       | 165.67<br>-                         | 11/2015<br>-                       | 04/2024     |
| 207                             | CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA                  | 03/2021                       | 478.83<br>-                         | 03/2024<br>-                       | 04/2024     |
| 208                             | UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA                   | 11/2021                       | 224.44<br>-                         | 09/2023<br>-                       | 04/2024     |
| 209                             | CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA                     | 06/2021                       | 298.00<br>-                         | 06/2024<br>-                       | 04/2024     |
| 210                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA                     | 08/2022                       | 170.34<br>-                         | 02/2024<br>-                       | 04/2024     |
| 211                             | REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA                  | 01/2015                       | 225.81<br>-                         | -<br>-                             | 12/2023     |
| 212                             | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA                               | 03/2016                       | 1,101.58<br>-                       | -<br>-                             | 03/2024     |
| 213                             | REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND                  | 03/2018                       | 460.73<br>-                         | -<br>-                             | -           |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                                                             |                               |                                     |                                    |             |
| 214                             | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS | 11/2017                       | 257.34<br>-                         | 11/2019<br>-                       | 11/2019     |
| 215                             | 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM                         | 01/2016                       | 252.00<br>-                         | 12/2021<br>-                       | 12/2021     |
| 216                             | CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS  | 03/2015                       | 262.97<br>-                         | 01/2022<br>-                       | 01/2022     |
| 217                             | CONSUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM                       | 03/2019                       | 402.94<br>-                         | 04/2022<br>-                       | 04/2022     |
| 218                             | SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM                      | 03/2017                       | 165.56<br>-                         | 06/2022<br>-                       | 06/2022     |
| 219                             | CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND                                                                                      | 03/2020                       | 206.53<br>-                         | 06/2022<br>09/2022                 | 09/2022     |
| 220                             | MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR                                                                                                  | 07/2021                       | 204.58<br>-                         | 03/2023<br>-                       | 03/2023     |
| 221                             | PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND                                                                                                     | 02/2021                       | 207.33<br>-                         | 03/2023<br>-                       | 03/2023     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                                      |                               |                                     | (May 2024)                         |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                                      |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                              | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                                    | 3                             | 4                                   | 5                                  | 6           |
| 222                             | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM                    | 08/2020                       | 311.00<br>-                         | 04/2023<br>-                       | 04/2023     |
| 223                             | TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH            | 01/2017                       | 256.66<br>-                         | 05/2023<br>05/2023                 | 05/2023     |
| 224                             | TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM                       | 09/2019                       | 761.54<br>820.56                    | 05/2023<br>-                       | 05/2023     |
| 225                             | 2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND                                                              | 03/2020                       | 278.95<br>-                         | 06/2022<br>10/2022                 | 06/2023     |
| 226                             | JORAM - KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH                                            | 08/2020                       | 199.03<br>-                         | 04/2022<br>07/2023                 | 07/2023     |
| 227                             | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH           | 12/2016                       | 200.44<br>200.44                    | 01/2020<br>01/2023                 | 09/2023     |
| 228                             | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND                                                                        | 03/2020                       | 320.97<br>-                         | 06/2022<br>03/2023                 | 09/2023     |
| 229                             | 2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA                                 | 09/2020                       | 173.17<br>-                         | 04/2022<br>10/2022                 | 10/2023     |
| 230                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH           | 02/2017                       | 167.28<br>-                         | 04/2022<br>11/2023                 | 11/2023     |
| 231                             | FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND                    | 03/2016                       | 373.07<br>489.01                    | 09/2019<br>11/2022                 | 12/2023     |
| 232                             | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND                    | 03/2018                       | 215.79<br>-                         | 12/2021<br>08/2022                 | 12/2023     |
| 233                             | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM                      | 03/2017                       | 375.80<br>-                         | 04/2022<br>05/2022                 | 12/2023     |
| 234                             | IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA                   | 03/2019                       | 306.28<br>-                         | 03/2022<br>12/2023                 | 12/2023     |
| 235                             | AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS                                                                                  | 02/2017                       | 401.00<br>401.00                    | 07/2019<br>-                       | 12/2023     |
| 236                             | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM                      | 03/2020                       | 242.97<br>-                         | 06/2022<br>-                       | 01/2024     |
| 237                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM                                  | 03/2020                       | 281.78<br>253.41                    | 07/2022<br>01/2024                 | 01/2024     |
| 238                             | DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM                                                                                          | 03/2021                       | 674.71<br>674.71                    | 06/2023<br>01/2024                 | 01/2024     |
| 239                             | 2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS | 03/2017                       | 409.85<br>-                         | 12/2019<br>03/2023                 | 02/2024     |
| 240                             | LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH                                                                                                  | 02/2021                       | 445.96<br>-                         | 04/2023<br>01/2025                 | 02/2024     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above             |                                                                                                                                                       |                               |                                     | (May 2024)                         |             |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                             |                                                                                                                                                       |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                                       | Project                                                                                                                                               | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                                           | 2                                                                                                                                                     | 3                             | 4                                   | 5                                  | 6           |
| 241                                         | FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL, ASSAM                       | 05/2015                       | 454.89<br>814.56                    | 05/2018<br>-                       | 03/2024     |
| 242                                         | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL, UTTARAKHAND                 | 03/2018                       | 274.31<br>-                         | 11/2020<br>12/2022                 | 03/2024     |
| 243                                         | REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL, ANDAMAN AND NICOBAR ISLANDS | 03/2018                       | 234.27<br>-                         | 09/2020<br>11/2022                 | 03/2024     |
| 244                                         | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL, NAGALAND                    | 03/2018                       | 323.98<br>-                         | 09/2018<br>06/2023                 | 03/2024     |
| 245                                         | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL, MIZORAM                     | 04/2017                       | 642.96<br>988.23                    | 06/2023<br>03/2024                 | 03/2024     |
| 246                                         | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL, ARUNACHAL PRADESH           | 09/2020                       | 353.90<br>-                         | 05/2022<br>10/2022                 | 03/2024     |
| 247                                         | MARIAM - PEREN PKG-2B - [N24001351]NHIDCL, MANIPUR                                                                                                    | 02/2021                       | 232.26<br>-                         | 12/2022<br>-                       | 03/2024     |
| 248                                         | DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL, MIZORAM                                                                                          | 03/2021                       | 374.39<br>374.39                    | 12/2022<br>03/2024                 | 03/2024     |
| 249                                         | MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL, NAGALAND                                                                                        | 07/2021                       | 161.73<br>-                         | 12/2023<br>-                       | 03/2024     |
| 250                                         | FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL, ASSAM                       | 10/2017                       | 818.00<br>887.68                    | 06/2020<br>12/2023                 | 04/2024     |
| 251                                         | DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL, MIZORAM                                                                                          | 03/2021                       | 233.25<br>233.25                    | 12/2022<br>04/2024                 | 04/2024     |
| <b>National Highways Authority Of India</b> |                                                                                                                                                       |                               |                                     |                                    |             |
| 252                                         | FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI, TAMIL NADU                    | 03/2018                       | 628.71<br>-                         | 11/2020<br>04/2023                 | 04/2023     |
| 253                                         | WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI, MAHARASHTRA                                       | 02/2019                       | 362.46<br>372.46                    | 01/2022<br>06/2023                 | 06/2023     |
| 254                                         | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI, RAJASTHAN                     | 11/2019                       | 1,640.10<br>-                       | 05/2023<br>06/2024                 | 06/2023     |
| 255                                         | PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI, MAHARASHTRA                                                                                  | 09/2021                       | 531.86<br>532.41                    | 09/2023<br>07/2023                 | 07/2023     |
| 256                                         | 4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI ( KM 0.00 TO KM . 83.785) - [N24000463]NHAI, WEST BENGAL                                             | 12/2015                       | 1,083.00<br>1,414.01                | 06/2018<br>05/2024                 | 08/2023     |
| 257                                         | MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI, MAHARASHTRA                                        | 02/2019                       | 731.89<br>731.99                    | 01/2022<br>08/2023                 | 08/2023     |
| 258                                         | KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI, MAHARASHTRA                                   | 02/2019                       | 594.75<br>594.75                    | 01/2022<br>08/2023                 | 08/2023     |
| 259                                         | REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI, TAMIL NADU                                | 02/2019                       | 166.90<br>-                         | 03/2021<br>-                       | 10/2023     |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                       |                               |                                     | (May 2024)                         |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                       |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                               | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                     | 3                             | 4                                   | 5                                  | 6           |
| 260                             | BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH | 08/2019                       | 323.51 -                            | 04/2023 -                          | 11/2023     |
| 261                             | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU                                    | 01/2019                       | 1,518.53 -                          | 10/2022 12/2023                    | 12/2023     |
| 262                             | FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU      | 03/2018                       | 505.35 -                            | 10/2022 01/2024                    | 01/2024     |
| 263                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN      | 11/2019                       | 952.57 -                            | 01/2023 01/2024                    | 01/2024     |
| 264                             | BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR           | 12/2018                       | 333.60 466.59                       | 10/2020 -                          | 01/2024     |
| 265                             | FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT        | 05/2016                       | 998.18 -                            | 08/2019 -                          | 02/2024     |
| 266                             | 4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA                                                                          | 09/2017                       | 1,124.11 1,567.73                   | 05/2020 11/2023                    | 02/2024     |
| 267                             | 4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB         | 12/2020                       | 366.85 366.85                       | 06/2023 02/2024                    | 02/2024     |
| 268                             | CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA        | 03/2018                       | 1,484.30 -                          | 12/2020 12/2024                    | 03/2024     |
| 269                             | DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA                                        | 01/2018                       | 2,228.00 -                          | 11/2020 12/2024                    | 03/2024     |
| 270                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420]NHAI,PUNJAB         | 02/2021                       | 853.66 -                            | 04/2024 -                          | 04/2024     |
| 271                             | CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA        | 12/2020                       | 1,334.04 -                          | 01/2024 04/2024                    | 04/2024     |
| 272                             | SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]NHAI,HARYANA        | 01/2021                       | 864.27 864.00                       | 01/2024 04/2024                    | 04/2024     |
| 273                             | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI,BIHAR          | 04/2022                       | 1,769.50 -                          | 04/2024 -                          | 04/2024     |
| 274                             | 4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI,UTTAR PRADESH                                        | 11/2021                       | 923.15 -                            | 04/2024 -                          | 04/2024     |
| 275                             | 2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI,UTTAR PRADESH   | 03/2021                       | 364.47 -                            | 04/2024 -                          | 04/2024     |
| 276                             | 4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI,MADHYA PRADESH | 01/2021                       | 1,001.69 -                          | 04/2024 -                          | 04/2024     |
|                                 | Total                                                                                                                                 |                               | 88,337.13 -                         |                                    |             |
|                                 |                                                                                                                                       |                               |                                     |                                    |             |
|                                 | <u>URBAN DEVELOPMENT</u>                                                                                                              |                               |                                     |                                    |             |
|                                 | <u>Chennai Metro Rail Ltd</u>                                                                                                         |                               |                                     |                                    |             |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                       |                               |                                     | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                       |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                               | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                     | 3                             | 4                                   | 5                                  | 6           |
| 277                             | CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU                                         | 02/2009                       | 14,600.00<br>-                      | 12/2015<br>-                       | 12/2015     |
| 278                             | CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU                                     | 06/2016                       | 3,770.00<br>-                       | 03/2018<br>-                       | 02/2021     |
|                                 | <u>Delhi Metro Rail Corporation</u>                                                                   |                               |                                     |                                    |             |
| 279                             | DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI                                                          | 09/2011                       | 38,585.00<br>-                      | 03/2016<br>08/2021                 | 08/2021     |
| 280                             | DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI                 | 05/2017                       | 565.00<br>-                         | 12/2020<br>11/2022                 | 11/2022     |
|                                 | <u>Kochi Metro Rail Corporation Ltd</u>                                                               |                               |                                     |                                    |             |
| 281                             | KOCHI METRO RAIL PROJECT - [N28000081]KMRL,KERALA                                                     | 07/2012                       | 5,181.79<br>-                       | 07/2017<br>09/2020                 | 09/2020     |
|                                 | <u>Mumbai Metro Rail Corporation Ltd</u>                                                              |                               |                                     |                                    |             |
| 282                             | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA                              | 07/2013                       | 23,136.00<br>-                      | 03/2020<br>-                       | 12/2023     |
|                                 | Total                                                                                                 |                               | 85,837.79<br>-                      |                                    |             |
|                                 |                                                                                                       |                               |                                     |                                    |             |
|                                 | <u>WATER RESOURCES</u>                                                                                |                               |                                     |                                    |             |
|                                 | <u>Brahmaputra Board</u>                                                                              |                               |                                     |                                    |             |
| 283                             | PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPPB,MAHARASHTRA | 03/2017                       | 233.57<br>-                         | 12/2019<br>03/2024                 | 12/2023     |
|                                 | <u>Bihar Urban Infrastructure Development Corporation Ltd</u>                                         |                               |                                     |                                    |             |
| 284                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR                               | 12/2014                       | 225.77<br>-                         | 03/2020<br>-                       | 06/2020     |
| 285                             | SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR                                    | 05/2017                       | 191.62<br>-                         | 11/2020<br>05/2017                 | 11/2020     |
| 286                             | SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR                                                 | 04/2015                       | 268.63<br>-                         | 01/2021<br>-                       | 01/2021     |
| 287                             | SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR                                      | 05/2017                       | 356.37<br>364.00                    | 04/2021<br>05/2017                 | 04/2021     |
| 288                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR                        | 03/2017                       | 277.42<br>253.98                    | 05/2021<br>03/2017                 | 05/2021     |
| 289                             | I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR                                                  | 11/2018                       | 236.15<br>-                         | 12/2020<br>-                       | 08/2023     |
| 290                             | SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR                                          | 03/2018                       | 305.19<br>-                         | 08/2021<br>03/2018                 | 08/2023     |
| 291                             | SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR                                         | 03/2018                       | 230.06<br>-                         | 07/2021<br>12/2019                 | 12/2023     |
| 292                             | SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR                                         | 03/2018                       | 294.02<br>350.79                    | 10/2021<br>03/2018                 | 12/2023     |
| 293                             | I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR                                         | 10/2017                       | 254.13<br>413.29                    | 09/2020<br>11/2020                 | 03/2024     |
| 294                             | SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR                            | 08/2017                       | 578.89<br>453.83                    | 06/2022<br>-                       | 03/2024     |
| 295                             | SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR                               | 08/2017                       | 824.00<br>734.09                    | 06/2022<br>-                       | 03/2024     |
|                                 | <u>Delhi Jal Board</u>                                                                                |                               |                                     |                                    |             |



## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above                   |                                                                                                                                             |                               |                                     | (May 2024)                         |             |
|---------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                                   |                                                                                                                                             |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                                             | Project                                                                                                                                     | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                                                 | 2                                                                                                                                           | 3                             | 4                                   | 5                                  | 6           |
| 296                                               | 7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI                  | 05/2017                       | 344.81 -                            | 05/2020 -                          | 05/2020     |
| 297                                               | CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI                                        | 12/2018                       | 515.07 -                            | 01/2021 -                          | 03/2022     |
| 298                                               | CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI                  | 03/2017                       | 665.78 -                            | 12/2022 -                          | 09/2023     |
| 299                                               | REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI                                                            | 05/2016                       | 211.79<br>223.70                    | 12/2021 -                          | 09/2023     |
| 300                                               | REHABILITATION AND UPGADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI                      | 05/2016                       | 239.11<br>314.71                    | 02/2022<br>09/2023                 | 09/2023     |
| <u>Kolkata Metropolitan Development Authority</u> |                                                                                                                                             |                               |                                     |                                    |             |
| 301                                               | SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL                                                                   | 02/2014                       | 274.76 -                            | 12/2019 -                          | 12/2019     |
| 302                                               | SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL                                                            | 12/2014                       | 272.32<br>341.68                    | 04/2020 -                          | 04/2020     |
| 303                                               | INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL                                                                 | 10/2017                       | 164.93 -                            | 12/2021<br>02/2021                 | 03/2023     |
| 304                                               | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL                                                        | 08/2017                       | 185.22 -                            | 12/2021<br>02/2021                 | 08/2023     |
| 305                                               | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL                                      | 01/2018                       | -                                   | 12/2021<br>02/2021                 | 11/2023     |
| 306                                               | INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL                                                            | 05/2018                       | 198.43<br>224.69                    | 02/2022 -                          | 03/2024     |
| 307                                               | INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL                                       | 03/2018                       | 165.16 -                            | 06/2022 -                          | 03/2024     |
| <u>Polavaram Project Authority</u>                |                                                                                                                                             |                               |                                     |                                    |             |
| 308                                               | POLAVARAM IRRIGATION PROJECT - [N30000002]PPA, ANDHRA PRADESH                                                                               | 02/2009                       | 10,151.04 -                         | 03/2020 -                          | 03/2024     |
| <u>Uttar Pradesh Jal Nigam</u>                    |                                                                                                                                             |                               |                                     |                                    |             |
| 309                                               | MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam, UTTAR PRADESH                                                                              | 12/2017                       | 460.45 -                            | 12/2020<br>06/2018                 | 12/2020     |
| 310                                               | INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam, UTTAR PRADESH | 05/2017                       | 767.59 -                            | 09/2021 -                          | 09/2021     |
| 311                                               | INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam, UTTAR PRADESH                 | 01/2019                       | 206.05 -                            | 10/2021 -                          | 03/2023     |
| 312                                               | INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam, UTTAR PRADESH                              | 01/2019                       | 231.79<br>234.03                    | 12/2021<br>01/2020                 | 06/2023     |
| 313                                               | STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam, UTTAR PRADESH                                              | 03/2018                       | 967.23<br>708.70                    | 09/2021 -                          | 09/2023     |
| 314                                               | INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam, UTTAR PRADESH                                 | 03/2019                       | 271.39 -                            | 08/2021 -                          | 03/2024     |
| 315                                               | FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam, UTTAR PRADESH                                                                | 10/2017                       | 213.62<br>261.12                    | 03/2022<br>02/2021                 | 04/2024     |



## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                                 |                               |                                     | (May 2024)                         |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                                 |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                         | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                               | 3                             | 4                                   | 5                                  | 6           |
| 316                             | SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UP JalNigam,UTTAR PRADESH                        | 02/2019                       | 681.78 -                            | 06/2022 -                          | 04/2024     |
| 317                             | INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UP JalNigam,UTTAR PRADESH                                       | 03/2019                       | 298.12 -                            | 07/2021 05/2020                    | 04/2024     |
|                                 | <u>Uttarakhand Pey Jal Nigam</u>                                                                                                                |                               |                                     |                                    |             |
| 318                             | INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UK JalNigam,UTTARAKHAND                                                           | 03/2017                       | 158.00 -                            | 11/2019 -                          | 02/2022     |
|                                 | Total                                                                                                                                           |                               | 22,092.36 -                         |                                    |             |
|                                 |                                                                                                                                                 |                               |                                     |                                    |             |
|                                 | <u>SOCIAL JUSTICE</u>                                                                                                                           |                               |                                     |                                    |             |
|                                 | <u>Central Public Works Department</u>                                                                                                          |                               |                                     |                                    |             |
| 319                             | CENTRE FOR DISABILITY SPORTS - [N38000001]CPWD,MADHYA PRADESH                                                                                   | 02/2019                       | 170.99 -                            | 03/2024 -                          | 03/2024     |
|                                 | Total                                                                                                                                           |                               | 170.99 -                            |                                    |             |
|                                 |                                                                                                                                                 |                               |                                     |                                    |             |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                                           |                               |                                     |                                    |             |
|                                 | <u>Cpwd Of Higher Education</u>                                                                                                                 |                               |                                     |                                    |             |
| 320                             | 2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND                                                  | 09/2012                       | 171.86 -                            | 03/2016 -                          | 03/2016     |
| 321                             | CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH | 02/2019                       | 655.34 -                            | 06/2020 -                          | 06/2020     |
| 322                             | C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH                | 03/2020                       | 808.62 -                            | 07/2022 -                          | 07/2022     |
| 323                             | CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA                   | 07/2019                       | 851.00 851.00                       | 03/2022 10/2022                    | 03/2023     |
| 324                             | CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR                   | 02/2016                       | 496.18 496.00                       | 06/2017 01/2024                    | 01/2024     |
| 325                             | CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA                                         | 01/2018                       | 223.37 275.00                       | 07/2020 11/2023                    | 02/2024     |
| 326                             | ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH                                           | 09/2018                       | 392.51 -                            | 06/2022 09/2024                    | 04/2024     |
|                                 | Total                                                                                                                                           |                               | 3,598.88 -                          |                                    |             |
|                                 |                                                                                                                                                 |                               |                                     |                                    |             |
|                                 | <u>HOME AFFAIRS</u>                                                                                                                             |                               |                                     |                                    |             |
|                                 | <u>Cpwd For Mha</u>                                                                                                                             |                               |                                     |                                    |             |
| 327                             | CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003]CPWD FOR MHA,UTTAR PRADESH                         | 05/2019                       | 199.31 -                            | 01/2022 03/2023                    | 03/2023     |
|                                 | Total                                                                                                                                           |                               | 199.31 -                            |                                    |             |
|                                 |                                                                                                                                                 |                               |                                     |                                    |             |

## Details of Projects Without Date of Commissioning

| Costing Rs. 150 Crore and above |                                                                                                                                              |                               |                                     | (May 2024)                         |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|------------------------------------|-------------|
|                                 |                                                                                                                                              |                               |                                     | Date of Commissioning (Month/Year) |             |
| Sl.No                           | Project                                                                                                                                      | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Original / Revised                 | Anticipated |
| 1                               | 2                                                                                                                                            | 3                             | 4                                   | 5                                  | 6           |
|                                 | <u>DONER</u>                                                                                                                                 |                               |                                     |                                    |             |
|                                 | <u>Hscl For Doner</u>                                                                                                                        |                               |                                     |                                    |             |
| 328                             | CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGHALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA | 04/2014                       | 151.33<br>-                         | 09/2017<br>-                       | 09/2017     |
|                                 | Total                                                                                                                                        |                               | 151.33<br>-                         |                                    |             |
|                                 |                                                                                                                                              |                               |                                     |                                    |             |
|                                 | <u>RENEWABLE ENERGY</u>                                                                                                                      |                               |                                     |                                    |             |
|                                 | <u>Cpwd For Renewable Energy</u>                                                                                                             |                               |                                     |                                    |             |
| 329                             | CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI                                    | 10/2017                       | 271.90<br>366.12                    | 11/2019<br>04/2022                 | 04/2022     |
|                                 | Total                                                                                                                                        |                               | 271.90<br>-                         |                                    |             |
|                                 |                                                                                                                                              |                               |                                     |                                    |             |
|                                 | Grand Total                                                                                                                                  |                               | 2,88,407.96                         |                                    |             |

## Details of Projects Without Original Date of Commissioning

**Annexure - X**

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                             |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------------------|----------------------------|
|                                            |                                                                                                                             |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                                   |                            |
| Sl.No                                      | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Delay w.r.t. Original (in months) | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                                 | 10                         |
|                                            | <u>RAILWAYS</u>                                                                                                             |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | <u>East Central Railways</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 1                                          | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR                               | 04/2004                       | 372.14<br>1,470.50                 | 2,350.00                     | 2,383.17                           | -<br>-                             | 06/2024     | -                                 | 0/0                        |
| 2                                          | HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR                                                               | 04/2003                       | 528.65<br>2,087.36                 | 2,087.36                     | 2,134.42                           | -<br>-                             | 12/2024     | -                                 | 0/0                        |
| 3                                          | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR | 04/1991                       | 329.39<br>803.09                   | 2,722.16                     | 2,303.36                           | -<br>-                             | 12/2024     | -                                 | 0/0                        |
| 4                                          | ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR                                                                                   | 04/2008                       | 1,605.17<br>1,605.17               | 1,605.17                     | 1,177.49                           | -<br>-                             | 01/2025     | -                                 | 0/0                        |
| 5                                          | KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND                                                                        | 04/2002                       | 459.91<br>1,625.87                 | 1,625.87                     | 1,631.92                           | -<br>-                             | 03/2025     | -                                 | 0/0                        |
| 6                                          | SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR                                                                                 | 05/2015                       | 380.00<br>519.33                   | 519.33                       | 479.66                             | -<br>-                             | 03/2025     | -                                 | 0/0                        |
| 7                                          | KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR                                                                | 04/1997                       | 162.87<br>614.45                   | 614.45                       | 428.00                             | -<br>-                             | 12/2026     | -                                 | 0/0                        |
| 8                                          | SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR                                                                             | 04/1999                       | 325.00<br>735.20                   | 735.20                       | 560.99                             | -<br>-                             | 03/2027     | -                                 | 0/0                        |
|                                            | <u>North Central Railway</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 9                                          | DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE | 04/2010                       | 2,030.50<br>746.83                 | 746.83                       | 53.74                              | -<br>12/2026                       | 12/2026     | 0(R3)                             | 0/0                        |
|                                            | <u>North Eastern Railway</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 10                                         | BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH                                                          | 04/2016                       | 602.50<br>-                        | 714.96                       | 747.12                             | -<br>-                             | 07/2025     | -                                 | 0/0                        |
|                                            | <u>South Western Railway</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 11                                         | RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE                                                                            | 04/2007                       | 2,062.30<br>2,495.59               | 2,495.59                     | 1,359.89                           | -<br>-                             | 02/2027     | -                                 | 2/2                        |
| 12                                         | TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA                                                                  | 04/2011                       | 1,801.01<br>-                      | 1,801.01                     | 270.45                             | -<br>-                             | 12/2027     | -                                 | 0/0                        |
|                                            | <u>Southern Railway</u>                                                                                                     |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 13                                         | TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA                                                                         | 02/2015                       | 1,000.00<br>-                      | 1,416.49                     | 1.63                               | -<br>-                             | 03/2025     | -                                 | 0/0                        |
| 14                                         | TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA                                                                      | 02/2015                       | 1,431.90<br>3,785.45               | 3,785.45                     | 3,027.76                           | -<br>12/2026                       | 12/2026     | 0(R3)                             | 0/0                        |
| 15                                         | TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU                                                                            | 09/2006                       | 582.83<br>-                        | 3,631.34                     | 763.70                             | -<br>12/2026                       | 03/2027     | 3(R3)                             | 0/0                        |
|                                            | <u>Western Railway</u>                                                                                                      |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 16                                         | MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT                                                                  | 04/2011                       | 844.10<br>844.10                   | 844.10                       | 521.36                             | -<br>10/2025                       | 10/2025     | 0(R3)                             | 0/0                        |

### Details of Projects Without Original Date of Commissioning

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------|------------------------------------|------------------------------------|-------------|-----------------------------------|----------------------------|
|                                            |                                                                                                                                   |                               |                                    |                              |                                    | Date of Commissioning (Month/Year) |             |                                   |                            |
| Sl.No                                      | Project                                                                                                                           | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure (Rs. crore) | Original / Revised                 | Anticipated | Delay w.r.t. Original (in months) | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                 | 3                             | 4                                  | 5                            | 6                                  | 7                                  | 8           | 9                                 | 10                         |
|                                            | Total                                                                                                                             |                               | 14,518.27                          | 27,695.31                    | 17,844.66                          |                                    |             |                                   | 2/2                        |
|                                            |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                                       |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 17                                         | SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA                                                                    | 01/2017                       | 388.44                             | 388.44                       | 240.05                             | -                                  | 06/2024     | -                                 | 0/0                        |
| 18                                         | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA | 01/2019                       | 193.19<br>249.72                   | 249.72                       | 222.58                             | -<br>01/2023                       | 08/2024     | 19(R3)                            | 0/0                        |
|                                            | Total                                                                                                                             |                               | 581.63                             | 638.16                       | 462.63                             |                                    |             |                                   | 0/0                        |
|                                            |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | <u>URBAN DEVELOPMENT</u>                                                                                                          |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | <u>National Building Construcion Corporation Ltd</u>                                                                              |                               |                                    |                              |                                    |                                    |             |                                   |                            |
| 19                                         | REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI                                                             | 07/2016                       | 2,694.00                           | 2,694.00                     | 2,303.61                           | -                                  | 06/2024     | -                                 | 2/9                        |
|                                            | Total                                                                                                                             |                               | 2,694.00                           | 2,694.00                     | 2,303.61                           |                                    |             |                                   | 2/9                        |
|                                            |                                                                                                                                   |                               |                                    |                              |                                    |                                    |             |                                   |                            |
|                                            | Grand Total                                                                                                                       |                               | 17,793.90                          | 31,027.47                    | 20,610.90                          |                                    |             |                                   | 4/11                       |

## Details of Projects Without Milestones w.r.t. Original Schedule

### Annexure - XI

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                             |                               |                                    |                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                             |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                  | 6           | 7                          |
|                                            | <u>CIVIL AVIATION</u>                                                                                                       |                               |                                    |                    |             |                            |
|                                            | <u>Airport Authority Of India Limited</u>                                                                                   |                               |                                    |                    |             |                            |
| 1                                          | CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI | 11/2016                       | 303.80<br>374.98                   | 04/2020<br>04/2024 | 04/2024     | 0/0                        |
| 2                                          | UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]AAI,RAJASTHAN                      | 06/2023                       | 887.00<br>-                        | 03/2026<br>-       | 03/2026     | 0/0                        |
|                                            | <u>COAL</u>                                                                                                                 |                               |                                    |                    |             |                            |
|                                            | <u>Bharat Coking Coal Limited</u>                                                                                           |                               |                                    |                    |             |                            |
| 3                                          | PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND                                                                  | 10/2015                       | 243.00<br>-                        | 04/2018<br>-       | 09/2024     | 0/0                        |
| 4                                          | 2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL                                                                 | 12/2015                       | 304.13<br>341.22                   | 03/2017<br>-       | 09/2024     | 0/0                        |
|                                            | <u>Central Coal Fields Limited</u>                                                                                          |                               |                                    |                    |             |                            |
| 5                                          | SIRKA OCP - [N06000239]CCL,JHARKHAND                                                                                        | 05/2020                       | 222.82<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 6                                          | EPR TAPIN SOUTH OCP - [N06000241]CCL,JHARKHAND                                                                              | 11/2020                       | 230.41<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 7                                          | UCE OF EPR OF NORTH URIMARI OCP - [N06000218]CCL,JHARKHAND                                                                  | 07/2021                       | 778.80<br>-                        | 03/2026<br>-       | 03/2026     | 0/0                        |
| 8                                          | EXPANSION OF KARO OCP - [N06000246]CCL,JHARKHAND                                                                            | 01/2022                       | 908.47<br>-                        | 03/2026<br>-       | 03/2026     | 0/0                        |
| 9                                          | EPR PUNDI OCP - [N06000242]CCL,JHARKHAND                                                                                    | 11/2020                       | 713.35<br>-                        | 03/2027<br>-       | 03/2027     | 0/0                        |
| 10                                         | REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]CCL,JHARKHAND                                                      | 08/2020                       | 7,254.37<br>-                      | 03/2028<br>-       | 03/2028     | 0/0                        |
| 11                                         | EXPANSION PROJECT AMRAPALI OCP - [N06000217]CCL,JHARKHAND                                                                   | 08/2020                       | 5,136.15<br>-                      | 03/2028<br>-       | 03/2028     | 0/0                        |
| 12                                         | EPR ROHINI KARKATA OCP - [N06000243]CCL,JHARKHAND                                                                           | 01/2021                       | 1,020.42<br>-                      | 03/2028<br>-       | 03/2028     | 0/0                        |
| 13                                         | EXPANSION OF ASHOK OCP - [N06000247]CCL,JHARKHAND                                                                           | 05/2021                       | 2,898.28<br>-                      | 03/2028<br>-       | 03/2028     | 0/0                        |
| 14                                         | JHARKHAND LAIYO OCP - [N06000240]CCL,JHARKHAND                                                                              | 08/2020                       | 764.57<br>-                        | 03/2031<br>-       | 03/2031     | 0/0                        |
| 15                                         | KOTRE BASANTPUR PACHMO OCP - [N06000237]CCL,JHARKHAND                                                                       | 08/2020                       | 861.06<br>625.40                   | 03/2032<br>-       | 03/2032     | 0/0                        |
| 16                                         | CHANDRAGUPT OCP - [N06000238]CCL,JHARKHAND                                                                                  | 08/2020                       | 973.50<br>-                        | 03/2032<br>-       | 03/2032     | 0/0                        |
| 17                                         | EXPANSION OF KONAR OCP - [N06000245]CCL,JHARKHAND                                                                           | 01/2022                       | 799.34<br>-                        | 03/2032<br>-       | 03/2032     | 0/0                        |
|                                            | <u>Eastern Coal Fields Limited</u>                                                                                          |                               |                                    |                    |             |                            |
| 18                                         | SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL,WEST BENGAL                                                          | 04/2020                       | 483.65<br>-                        | 03/2025<br>03/2026 | 03/2026     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                      |                               |                                    |                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                      |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                  | 6           | 7                          |
| 19                                         | MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL, WEST BENGAL                                                                         | 11/2020                       | 888.99 -                           | 03/2025<br>03/2026 | 03/2026     | 0/0                        |
| 20                                         | BONJEMEHARI EXPANSION OCP - [N06000244]ECL, WEST BENGAL                                                                              | 08/2021                       | 570.12 -                           | 03/2025<br>03/2026 | 03/2026     | 0/0                        |
| 21                                         | SONEPUR BAZARI EXPANSION OC - [N06000220]ECL, WEST BENGAL                                                                            | 07/2021                       | 5,365.88<br>5,366.00               | 03/2029<br>-       | 03/2029     | 0/0                        |
| 22                                         | EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]ECL, WEST BENGAL                                                                  | 04/2020                       | 1,210.12 -                         | 03/2029<br>-       | 03/2029     | 0/0                        |
|                                            | <u>Mahanadi Coal Fields Limited</u>                                                                                                  |                               |                                    |                    |             |                            |
| 23                                         | KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA                                                                                 | 06/2014                       | 348.16 -                           | 03/2018<br>-       | 03/2026     | 0/0                        |
| 24                                         | GOPALJI-KANIHA OCP - [N06000229]MCL, ODISHA                                                                                          | 04/2022                       | 6,107.87 -                         | 03/2028<br>-       | 03/2028     | 0/0                        |
| 25                                         | BALARAM EXPANSION OCP - [N06000230]MCL, ODISHA                                                                                       | 08/2020                       | 3,504.21 -                         | 03/2029<br>-       | 03/2029     | 0/0                        |
| 26                                         | SUBHADRA OCP - [N06000249]MCL, ODISHA                                                                                                | 05/2021                       | 1,693.81 -                         | 03/2029<br>03/2029 | 03/2029     | 0/0                        |
| 27                                         | RPR OF HINGULA -II EXPANSION PH-III - [N06000261]MCL, ODISHA                                                                         | 12/2022                       | 2,264.68 -                         | 03/2029<br>-       | 03/2029     | 0/0                        |
| 28                                         | BHUBANESWARI EXPANSION OCP - [N06000227]MCL, ODISHA                                                                                  | 03/2024                       | 6,321.73 -                         | 03/2031<br>-       | 03/2031     | 0/0                        |
|                                            | <u>Neyveli Lignite Corporation</u>                                                                                                   |                               |                                    |                    |             |                            |
| 29                                         | NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270]NLC, ODISHA                                                    | 01/2024                       | 27,213.00 -                        | 05/2029<br>-       | 05/2029     | 0/0                        |
|                                            | <u>South-Eastern Coal Fields Limited</u>                                                                                             |                               |                                    |                    |             |                            |
| 30                                         | JAMPALI OCP RCE - [N06000198]SECL, CHHATTISGARH                                                                                      | 05/2020                       | 278.64 -                           | 03/2024<br>03/2025 | 03/2025     | 0/0                        |
| 31                                         | JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL, CHHATTISGARH                                                                        | 07/2016                       | 459.49 -                           | 03/2020<br>03/2005 | 03/2025     | 0/0                        |
| 32                                         | BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL, MADHYA PRADESH                                                                  | 03/2021                       | 496.28 -                           | 03/2028<br>-       | 03/2029     | 0/0                        |
|                                            |                                                                                                                                      |                               |                                    |                    |             |                            |
|                                            | <u>MINES</u>                                                                                                                         |                               |                                    |                    |             |                            |
|                                            | <u>National Aluminum Company Limited (Nalco)</u>                                                                                     |                               |                                    |                    |             |                            |
| 33                                         | POTTANGI BAUXITE MINES - [N10000016]NALCO, ODISHA                                                                                    | 05/2018                       | 1,437.00<br>1,381.00               | 12/2024<br>03/2025 | 05/2025     | 0/0                        |
|                                            |                                                                                                                                      |                               |                                    |                    |             |                            |
|                                            | <u>STEEL</u>                                                                                                                         |                               |                                    |                    |             |                            |
|                                            | <u>Steel Authority Of India Limited (Sail)</u>                                                                                       |                               |                                    |                    |             |                            |
| 34                                         | REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]SAIL, JHARKHAND                                    | 09/2023                       | 513.82 -                           | 07/2025<br>-       | 07/2025     | 0/0                        |
| 35                                         | REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]SAIL, CHHATTISGARH                                     | 11/2023                       | 884.10 -                           | 10/2025<br>-       | 10/2025     | 0/0                        |
| 36                                         | REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131]SAIL, CHHATTISGARH | 10/2023                       | 471.83 -                           | 06/2026<br>-       | 06/2026     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                                    |         |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|---------|----------------------------|
| SI.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |         | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                                  | 6       | 7                          |
| 37                                         | REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]SAIL,JHARKHAND                                                  | 11/2023                       | 627.31 -                           | 11/2026 -                          | 11/2026 | 0/0                        |
| 38                                         | REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]SAIL,WEST BENGAL                                              | 11/2023                       | 916.78 -                           | 12/2026 -                          | 12/2026 | 0/0                        |
|                                            |                                                                                                                                         |                               |                                    |                                    |         |                            |
|                                            | <u>PETROLEUM</u>                                                                                                                        |                               |                                    |                                    |         |                            |
|                                            | <u>Bharat Petroleum Corporation Limited</u>                                                                                             |                               |                                    |                                    |         |                            |
| 39                                         | CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA                                           | 05/2022                       | 423.39 -                           | 03/2024 -                          | 09/2024 | 0/0                        |
| 40                                         | SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]BPCL,JAMMU AND KASHMIR | 04/2021                       | 676.89 -                           | 03/2025 -                          | 03/2025 | 0/0                        |
| 41                                         | DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA                      | 04/2021                       | 1,164.69 -                         | 06/2024 -                          | 04/2025 | 0/0                        |
| 42                                         | INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]BPCL,MAHARASHTRA              | 03/2023                       | 405.00 -                           | 07/2025 -                          | 07/2025 | 0/0                        |
| 43                                         | IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU                                                                            | 11/2012                       | 678.00<br>1,732.00                 | 02/2017<br>10/2025                 | 10/2025 | 0/0                        |
| 44                                         | MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH   | 09/2019                       | 1,932.00 -                         | 03/2025 -                          | 10/2025 | 0/0                        |
| 45                                         | REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]BPCL,KERALA                                                 | 03/2023                       | 621.87 -                           | 03/2026 -                          | 03/2026 | 0/0                        |
| 46                                         | POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]BPCL,MAHARASHTRA                                             | 05/2023                       | 2,585.00 -                         | 05/2026 -                          | 05/2026 | 0/0                        |
| 47                                         | ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518]BPCL,MADHYA PRADESH   | 05/2023                       | 43,367.00 -                        | 05/2028 -                          | 05/2028 | 0/0                        |
| 48                                         | CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]BPCL,TAMIL NADU                                                           | 12/2022                       | 3,685.00 -                         | 03/2030 -                          | 03/2030 | 0/0                        |
| 49                                         | CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]BPCL,WEST BENGAL                                              | 12/2022                       | 1,017.00 -                         | 03/2030 -                          | 03/2030 | 0/0                        |
| 50                                         | CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]BPCL,BIHAR                 | 12/2022                       | 3,638.00 -                         | 03/2030 -                          | 03/2030 | 0/0                        |
| 51                                         | CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]BPCL,RAJASTHAN               | 12/2022                       | 3,207.00 -                         | 06/2030 -                          | 06/2030 | 0/0                        |
| 52                                         | CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523]BPCL,BIHAR            | 12/2022                       | 3,919.00 -                         | 06/2030 -                          | 06/2030 | 0/0                        |
| 53                                         | CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525]BPCL,UTTAR PRADESH             | 12/2022                       | 16,654.00 -                        | 06/2030 -                          | 06/2030 | 0/0                        |
|                                            | <u>Hindustan Petroleum Corporation Limited</u>                                                                                          |                               |                                    |                                    |         |                            |
| 54                                         | CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]HPCL,ASSAM                                                             | 03/2023                       | 156.36<br>156.36                   | 03/2026<br>03/2026                 | 03/2026 | 0/0                        |
|                                            | <u>Indian Oil Corporation Limited</u>                                                                                                   |                               |                                    |                                    |         |                            |
| 55                                         | EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA                                    | 09/2021                       | 378.00 -                           | 10/2023<br>05/2024                 | 05/2024 | 0/0                        |
| 56                                         | SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU       | 10/2020                       | 1,398.00<br>1,587.00               | 12/2023<br>08/2024                 | 08/2024 | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                |                               |                                    |                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                        | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                              | 3                             | 4                                  | 5                  | 6           | 7                          |
| 57                                         | AUGMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT                                             | 10/2020                       | 1,614.00 -                         | 08/2023<br>05/2024 | 11/2024     | 0/0                        |
| 58                                         | CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]IOCL,TAMIL NADU         | 03/2022                       | 564.00 -                           | 11/2024 -          | 11/2024     | 0/0                        |
| 59                                         | CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU                                  | 10/2020                       | 921.00 -                           | 09/2023<br>12/2024 | 12/2024     | 0/0                        |
| 60                                         | NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN                                                              | 12/2021                       | 9,028.00 -                         | 10/2024<br>12/2024 | 12/2024     | 0/0                        |
| 61                                         | EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]IOCL,TAMIL NADU   | 01/2023                       | 346.70 -                           | 01/2025 -          | 01/2025     | 0/0                        |
| 62                                         | REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH                                                     | 04/2018                       | 355.00 -                           | 04/2022<br>03/2025 | 03/2025     | 0/0                        |
| 63                                         | POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]IOCL,HARYANA                                                               | 03/2022                       | 1,459.00<br>2,102.79               | 03/2025 -          | 03/2025     | 0/0                        |
| 64                                         | INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]IOCL,BIHAR                     | 01/2022                       | 389.00 -                           | 04/2025 -          | 04/2025     | 0/0                        |
| 65                                         | ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]IOCL,MAHARASHTRA                                                                | 06/2017                       | 281.35 -                           | 05/2025 -          | 05/2025     | 0/0                        |
| 66                                         | GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU                                                        | 01/2022                       | 827.00 -                           | 07/2024<br>12/2024 | 06/2025     | 0/0                        |
| 67                                         | INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT                             | 01/2022                       | 328.00 -                           | 09/2024 -          | 08/2025     | 0/0                        |
| 68                                         | ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]IOCL,MAHARASHTRA | 09/2022                       | 165.00 -                           | 08/2025 -          | 08/2025     | 0/0                        |
| 69                                         | GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA         | 06/2022                       | 656.00 -                           | 08/2025<br>09/2025 | 09/2025     | 0/0                        |
| 70                                         | REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA                       | 01/2022                       | 463.00 -                           | 07/2025<br>12/2025 | 12/2025     | 0/0                        |
| 71                                         | LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]IOCL,JHARKHAND                                           | 03/2023                       | 202.07 -                           | 02/2026 -          | 02/2026     | 0/0                        |
| 72                                         | CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM                                           | 06/2022                       | 768.00 -                           | 10/2025 -          | 03/2026     | 0/0                        |
| 73                                         | LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU   | 01/2022                       | 829.00 -                           | 07/2024<br>05/2026 | 05/2026     | 0/0                        |
| 74                                         | CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA                       | 04/2022                       | 341.43 -                           | 10/2024<br>08/2026 | 08/2026     | 0/0                        |
| 75                                         | REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM                                           | 03/2022                       | 277.00 -                           | 07/2026<br>09/2026 | 09/2026     | 0/0                        |
| 76                                         | GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH                                                  | 09/2022                       | 980.45 -                           | 06/2026 -          | 11/2026     | 0/0                        |
| 77                                         | AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH                                            | 04/2022                       | 260.12 -                           | 04/2025<br>12/2026 | 12/2026     | 0/0                        |
| 78                                         | AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR - [N16000529]IOCL,NAGALAND                                                              | 08/2023                       | 227.62 -                           | 11/2027 -          | 11/2027     | 0/0                        |
| 79                                         | CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR                                                         | 06/2019                       | 163.00 -                           | 12/2029<br>03/2030 | 03/2030     | 0/0                        |
| 80                                         | CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE                                                      | 06/2019                       | 169.00 -                           | 12/2029<br>03/2030 | 03/2030     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                     |                               |                                    |                                    |             |                            |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                     |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 81                                         | CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]IOCL,ANDHRA PRADESH                                              | 03/2022                       | 1,420.00 -                         | 03/2030 -                          | 03/2030     | 0/0                        |
| 82                                         | CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]IOCL,TAMIL NADU                                                    | 03/2022                       | 501.00 -                           | 03/2030 -                          | 03/2030     | 0/0                        |
| 83                                         | CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]IOCL,MAHARASHTRA                                                      | 03/2022                       | 865.00 -                           | 03/2030 -                          | 03/2030     | 0/0                        |
| 84                                         | CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]IOCL,PUNJAB                                                                          | 03/2022                       | 151.00 -                           | 03/2030 -                          | 03/2030     | 0/0                        |
| 85                                         | CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGPUR DISTRICTS - [N16000489]IOCL,RAJASTHAN                                                    | 03/2022                       | 575.00 -                           | 03/2030 -                          | 03/2030     | 0/0                        |
| 86                                         | CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]IOCL,TAMIL NADU                                                | 03/2022                       | 1,328.00 -                         | 03/2030 -                          | 03/2030     | 0/0                        |
| 87                                         | CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]IOCL,WEST BENGAL                                  | 03/2022                       | 609.00 -                           | 03/2030 -                          | 03/2030     | 0/0                        |
| 88                                         | CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]IOCL,TAMIL NADU                         | 03/2022                       | 1,295.00 -                         | 03/2030 -                          | 03/2030     | 0/0                        |
| 89                                         | CGD PROJECT AT JAMMU DISTRICTS - [N16000527]IOCL,JAMMU AND KASHMIR                                                                  | 03/2022                       | 538.00 -                           | 03/2032 -                          | 03/2032     | 0/0                        |
|                                            | <u>Numaligarh Refinery Limited</u>                                                                                                  |                               |                                    |                                    |             |                            |
| 90                                         | DCU REVAMP PROJECT - [N16000511]NRL,ASSAM                                                                                           | 08/2021                       | 370.00 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 91                                         | POWER RECOVERY TURBINE IN PFCCU - [N16000510]NRL,ASSAM                                                                              | 03/2023                       | 293.50 -                           | 07/2025 -                          | 07/2025     | 0/0                        |
|                                            | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                                    |                               |                                    |                                    |             |                            |
| 92                                         | CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]ONGC,GUJARAT      | 07/2021                       | 320.20 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 93                                         | UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA                                                         | 03/2023                       | 325.53 -                           | 06/2024 -                          | 11/2024     | 0/0                        |
| 94                                         | PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]ONGC,MAHARASHTRA                                                              | 11/2022                       | 1,219.48 -                         | 05/2024 12/2024                    | 12/2024     | 0/0                        |
| 95                                         | PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528]ONGC,ASSAM                                                                         | 01/2023                       | 344.99 -                           | 04/2026 -                          | 04/2026     | 0/0                        |
| 96                                         | MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526]ONGC,MAHARASHTRA                                                                      | 02/2024                       | 2,329.45 -                         | 05/2026 -                          | 05/2026     | 0/0                        |
| 97                                         | REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]ONGC,GUJARAT                                               | 11/2022                       | 837.34 -                           | 08/2026 -                          | 08/2026     | 0/0                        |
|                                            | <u>Oil India Limited</u>                                                                                                            |                               |                                    |                                    |             |                            |
| 98                                         | UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]OIL,ASSAM         | 06/2021                       | 860.00 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 99                                         | PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM                 | 12/2020                       | 430.76 -                           | 07/2024 03/2024                    | 12/2024     | 0/0                        |
|                                            |                                                                                                                                     |                               |                                    |                                    |             |                            |
|                                            | <u>POWER</u>                                                                                                                        |                               |                                    |                                    |             |                            |
|                                            | <u>Ahmedabad Metro Rail</u>                                                                                                         |                               |                                    |                                    |             |                            |
| 100                                        | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSION] - [N18000389]MEGA,RAJASTHAN | 02/2024                       | 2,000.00 -                         | 08/2025 -                          | 08/2025     | 0/0                        |
|                                            | <u>Bharat Heavy Electricals Limited</u>                                                                                             |                               |                                    |                                    |             |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                               |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                       | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                               |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                             | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 101                                        | LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]BHEL, CHHATTISGARH         | 08/2023                       | 15,530.00 -                        | 06/2028 -                          | 06/2028     | 0/0                        |
| 102                                        | SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]BHEL, UTTAR PRADESH  | 03/2024                       | 17,195.31 -                        | 02/2030 -                          | 02/2030     | 0/0                        |
|                                            | <u>Chenab Valley Power Projects [P] Limited</u>                                               |                               |                                    |                                    |             |                            |
| 103                                        | PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL, JAMMU AND KASHMIR             | 10/2014                       | 8,112.12 -                         | 04/2020 07/2025                    | 09/2026     | 0/0                        |
| 104                                        | KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL, JAMMU AND KASHMIR                            | 03/2019                       | 4,287.59 -                         | 08/2024 -                          | 09/2026     | 0/0                        |
| 105                                        | KWAR HE PROJECT - [N18000363]CVPPPL, JAMMU AND KASHMIR                                        | 05/2022                       | 4,526.12 -                         | 11/2026 -                          | 12/2027     | 0/0                        |
|                                            | <u>National Hydro-Electric Power Corporation</u>                                              |                               |                                    |                                    |             |                            |
| 106                                        | KALPI SOLAR POWER PROJECT - [N18000323]NHPC, UTTAR PRADESH                                    | 07/2020                       | 314.64 -                           | 03/2022 03/2024                    | 03/2024     | 0/0                        |
| 107                                        | 300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC, RAJASTHAN                     | 05/2022                       | 1,677.12 -                         | 11/2023 -                          | 03/2025     | 0/0                        |
| 108                                        | RANGIT IV HE PROJECT - [N18000326]NHPC, SIKKIM                                                | 03/2021                       | 938.29 -                           | 05/2024 -                          | 05/2025     | 0/0                        |
| 109                                        | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC, ARUNACHAL PRADESH                  | 09/2003                       | 6,285.33 -                         | 09/2010 -                          | 05/2026     | 0/0                        |
| 110                                        | RATLE HE PROJECT - [N18000324]NHPC, JAMMU AND KASHMIR                                         | 02/2021                       | 5,281.94 -                         | 02/2026 -                          | 12/2026     | 0/0                        |
| 111                                        | TEESTA VI HE PROJECT - [N18000325]NHPC, SIKKIM                                                | 03/2019                       | 5,748.04 -                         | 03/2024 -                          | 12/2027     | 0/0                        |
| 112                                        | DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]NHPC, ARUNACHAL PRADESH    | 02/2023                       | 31,876.39 -                        | 02/2032 -                          | 02/2032     | 0/0                        |
|                                            | <u>National Thermal Power Corporation</u>                                                     |                               |                                    |                                    |             |                            |
| 113                                        | ANTA SOLAR 90 MW - [N18000292]NTPC, RAJASTHAN                                                 | 01/2021                       | 382.22 -                           | 03/2022 -                          | 03/2022     | 0/0                        |
| 114                                        | BHENSARA 320 MW - [N18000293]NTPC, RAJASTHAN                                                  | 01/2021                       | 1,221.73 -                         | 07/2022 -                          | 07/2022     | 0/0                        |
| 115                                        | GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC, GUJARAT                                      | 01/2021                       | 842.27 -                           | 07/2022 -                          | 07/2022     | 0/0                        |
| 116                                        | 150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC, GUJARAT | 05/2021                       | 674.92 -                           | 09/2022 -                          | 09/2022     | 0/0                        |
| 117                                        | KERANDARI COAL MINING PROJECT - [N18000370]NTPC, JHARKHAND                                    | 09/2015                       | 1,553.00 -                         | 11/2019 -                          | 04/2023     | 0/0                        |
| 118                                        | CHHATTARGARH 150 MW - [N18000294]NTPC, RAJASTHAN                                              | 02/2021                       | 599.99 -                           | 07/2022 03/2024                    | 03/2024     | 0/0                        |
| 119                                        | SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC, MADHYA PRADESH                             | 06/2022                       | 1,530.49 -                         | 03/2024 -                          | 03/2024     | 0/0                        |
| 120                                        | DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC, GUJARAT                                  | 11/2021                       | 937.80 -                           | 05/2023 -                          | 06/2024     | 0/0                        |
| 121                                        | BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC, GUJARAT                    | 11/2022                       | 1,442.60 -                         | 03/2024 -                          | 06/2024     | 0/0                        |
| 122                                        | SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC, RAJASTHAN                                   | 03/2020                       | 1,782.00 -                         | 09/2021 -                          | 09/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024)     |                                                                                                                                     |                               |                                    |                    |             |                            |
|------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                                |                                                                                                                                     |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                          | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                              | 2                                                                                                                                   | 3                             | 4                                  | 5                  | 6           | 7                          |
| 123                                            | NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN                                                                      | 03/2022                       | 1,352.71 -                         | 08/2023 -          | 09/2024     | 0/0                        |
| 124                                            | NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN                                                                      | 03/2022                       | 1,409.52 -                         | 08/2023 -          | 09/2024     | 0/0                        |
| 125                                            | NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN                                                                      | 03/2022                       | 1,426.94 -                         | 08/2023 -          | 09/2024     | 0/0                        |
| 126                                            | KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]NTPC,GUJARAT                                                           | 09/2022                       | 7,179.54 -                         | 09/2024 -          | 09/2024     | 0/0                        |
| 127                                            | BADAM COAL MINING PROJECT - [N18000367]NTPC,JHARKHAND                                                                               | 02/2019                       | 501.79 -                           | 10/2024 -          | 10/2024     | 0/0                        |
| 128                                            | BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN                                                                        | 06/2022                       | 2,598.92 -                         | 03/2024 -          | 12/2024     | 0/0                        |
| 129                                            | KHAWDA 1200MW (4X300MW) IN KHAWDA RE PARK - [N18000365]NTPC,GUJARAT                                                                 | 06/2023                       | 6,283.81 -                         | 12/2024 -          | 12/2024     | 0/0                        |
| 130                                            | DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC,GUJARAT                                                                         | 07/2022                       | 1,316.02 -                         | 03/2025 -          | 03/2025     | 0/0                        |
| 131                                            | DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT                                                                      | 05/2023                       | 1,095.01 -                         | 01/2025 -          | 05/2025     | 0/0                        |
| <u>Power Grid Corporation Of India Limited</u> |                                                                                                                                     |                               |                                    |                    |             |                            |
| 132                                            | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU | 05/2017                       | 186.17 -                           | 07/2019 -          | 07/2019     | 0/0                        |
| 133                                            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN   | 05/2021                       | 1,184.88 -                         | 09/2022 -          | 09/2022     | 0/0                        |
| 134                                            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN   | 03/2021                       | 353.85 -                           | 12/2022 -          | 12/2022     | 0/0                        |
| 135                                            | TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR        | 05/2021                       | 179.29 -                           | 04/2023 -          | 04/2023     | 0/0                        |
| 136                                            | TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN   | 01/2020                       | 562.86 -                           | 01/2021 -          | 05/2023     | 0/0                        |
| 137                                            | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE                               | 11/2018                       | 173.94 -                           | 11/2021 -          | 06/2023     | 0/0                        |
| 138                                            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN   | 03/2021                       | 1,340.81 -                         | 12/2022 -          | 07/2023     | 0/0                        |
| 139                                            | EASTERN REGION STRENGTHENING SCHEME XVII( PART B) - [N18000244]PGCIL,MULTI STATE                                                    | 02/2017                       | 235.53 -                           | 06/2019 -          | 08/2023     | 0/0                        |
| 140                                            | IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA                                   | 01/2019                       | 267.33 -                           | 03/2022 -          | 12/2023     | 0/0                        |
| 141                                            | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM                                                      | 03/2019                       | 1,326.00 -                         | 03/2023 -          | 12/2023     | 0/0                        |
| 142                                            | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE                               | 11/2018                       | 241.38 -                           | 11/2021 -          | 03/2024     | 0/0                        |
| 143                                            | AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE                                          | 03/2022                       | 176.22 -                           | 03/2023 -          | 03/2024     | 0/0                        |
| 144                                            | POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE                                                        | 08/2022                       | 863.99 -                           | 02/2024 -          | 03/2024     | 0/0                        |
| 145                                            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN   | 06/2021                       | 713.82 -                           | 12/2022 -          | 05/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                     |                               |                                    |                                    |             |                            |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                     |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 146                                        | ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE | 03/2015                       | 197.40 -                           | 03/2018 -                          | 06/2024     | 0/0                        |
| 147                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE | 05/2022                       | 1,666.00 -                         | 11/2023 -                          | 07/2024     | 0/0                        |
| 148                                        | SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN                                        | 02/2023                       | 200.58 -                           | 05/2024 -                          | 07/2024     | 0/0                        |
| 149                                        | NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE                                                        | 05/2021                       | 576.42 -                           | 03/2023 -                          | 08/2024     | 0/0                        |
| 150                                        | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE | 08/2017                       | 1,931.39 -                         | 02/2020 -                          | 09/2024     | 0/0                        |
| 151                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN   | 06/2021                       | 1,562.00 -                         | 12/2022 -                          | 09/2024     | 0/0                        |
| 152                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN   | 06/2021                       | 1,006.00 -                         | 12/2022 -                          | 09/2024     | 0/0                        |
| 153                                        | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE | 02/2022                       | 359.47 -                           | 09/2023 -                          | 09/2024     | 0/0                        |
| 154                                        | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE                          | 07/2022                       | 4,546.26 -                         | 06/2023 -                          | 09/2024     | 0/0                        |
| 155                                        | WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH                                                                 | 02/2023                       | 385.84 -                           | 11/2023 -                          | 09/2024     | 0/0                        |
| 156                                        | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]PGCIL,CHHATTISGARH                           | 03/2023                       | 271.69 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 157                                        | TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]PGCIL,RAJASTHAN     | 03/2023                       | 1,433.28 -                         | 09/2024 -                          | 09/2024     | 0/0                        |
| 158                                        | TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]PGCIL,MULTI STATE                | 03/2023                       | 3,546.94 -                         | 11/2024 -                          | 11/2024     | 0/0                        |
| 159                                        | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE                   | 12/2014                       | 5,111.33 -                         | 12/2018 -                          | 12/2024     | 0/0                        |
| 160                                        | TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]PGCIL,MULTI STATE                               | 03/2022                       | 288.71 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 161                                        | ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]PGCIL,GUJARAT                                       | 03/2023                       | 922.30 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 162                                        | KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]PGCIL,GUJARAT                    | 03/2023                       | 966.79 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 163                                        | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]PGCIL,RAJASTHAN   | 06/2023                       | 202.39 -                           | 01/2025 -                          | 12/2024     | 0/0                        |
| 164                                        | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]PGCIL,RAJASTHAN                       | 08/2023                       | 688.74 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 165                                        | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE        | 12/2014                       | 4,754.42 -                         | 12/2018 -                          | 03/2025     | 0/0                        |
| 166                                        | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]PGCIL,MULTI STATE                          | 07/2022                       | 186.19 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 167                                        | ER WR TRANSMISSION LIMITED - [N18000353]PGCIL,MULTI STATE                                                                           | 03/2023                       | 281.16 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 168                                        | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]PGCIL,CHHATTISGARH                 | 03/2023                       | 260.30 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 169                                        | TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]PGCIL,GUJARAT     | 03/2023                       | 815.12 -                           | 03/2025 -                          | 03/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                    |                               |                                    |                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                    |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                  | 6           | 7                          |
| 170                                        | KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]PGCIL, GUJARAT   | 03/2023                       | 1,167.55 -                         | 03/2025 -          | 03/2025     | 0/0                        |
| 171                                        | KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]PGCIL, GUJARAT   | 03/2023                       | 2,820.99 -                         | 03/2025 -          | 03/2025     | 0/0                        |
| 172                                        | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]PGCIL, RAJASTHAN                          | 12/2022                       | 331.00 -                           | 03/2025 -          | 03/2025     | 0/0                        |
| 173                                        | TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]PGCIL, MULTI STATE                    | 02/2022                       | 318.12 -                           | 04/2025 -          | 04/2025     | 0/0                        |
| 174                                        | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]PGCIL, RAJASTHAN                          | 10/2023                       | 2,211.00 -                         | 04/2025 -          | 04/2025     | 0/0                        |
| 175                                        | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]PGCIL, RAJASTHAN                         | 10/2023                       | 1,796.00 -                         | 04/2025 -          | 04/2025     | 0/0                        |
| 176                                        | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]PGCIL, RAJASTHAN                         | 09/2023                       | 2,191.00 -                         | 04/2025 -          | 04/2025     | 0/0                        |
| 177                                        | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]PGCIL, RAJASTHAN                         | 11/2023                       | 428.00 -                           | 06/2025 -          | 06/2025     | 0/0                        |
| 178                                        | TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377]PGCIL, MAHARASHTRA                          | 11/2023                       | 224.00 -                           | 07/2025 -          | 07/2025     | 0/0                        |
| 179                                        | TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383]PGCIL, GUJARAT        | 07/2023                       | 334.00 -                           | 07/2025 -          | 07/2025     | 0/0                        |
| 180                                        | TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL, ANDHRA PRADESH          | 09/2023                       | 1,249.00 -                         | 03/2025 -          | 09/2025     | 0/0                        |
| 181                                        | SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]PGCIL, MULTI STATE                                   | 10/2022                       | 307.87 -                           | 10/2025 -          | 10/2025     | 0/0                        |
| 182                                        | EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]PGCIL, ODISHA                                                                    | 03/2023                       | 524.04 -                           | 11/2025 -          | 11/2025     | 0/0                        |
| 183                                        | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA - [N18000384]PGCIL, GUJARAT   | 12/2023                       | 3,752.00 -                         | 12/2025 -          | 12/2025     | 0/0                        |
| 184                                        | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385]PGCIL, KARNATAKA | 12/2023                       | 2,889.00 -                         | 12/2025 -          | 12/2025     | 0/0                        |
| 185                                        | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386]PGCIL, RAJASTHAN | 12/2023                       | 2,998.00 -                         | 12/2025 -          | 12/2025     | 0/0                        |
| 186                                        | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387]PGCIL, RAJASTHAN | 12/2023                       | 2,056.00 -                         | 12/2025 -          | 12/2025     | 0/0                        |
| 187                                        | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388]PGCIL, KARNATAKA                       | 02/2024                       | 2,148.00 -                         | 02/2026 -          | 02/2026     | 0/0                        |
|                                            | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                                             |                               |                                    |                    |             |                            |
| 188                                        | OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN, MADHYA PRADESH                                                 | 11/2022                       | 646.17 -                           | 04/2024 -          | 06/2024     | 0/0                        |
| 189                                        | BIKANER SOLAR POWER PROJECT - [N18000335]SJVN, MAHARASHTRA                                                                         | 04/2022                       | 5,491.89<br>532.00                 | 05/2024 -          | 03/2025     | 0/0                        |
|                                            |                                                                                                                                    |                               |                                    |                    |             |                            |
|                                            | <u>HEALTH AND FAMILY WELFARE</u>                                                                                                   |                               |                                    |                    |             |                            |
|                                            | <u>Cpwd For Health</u>                                                                                                             |                               |                                    |                    |             |                            |
| 190                                        | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH, JAMMU AND KASHMIR                   | 03/2019                       | 1,404.00<br>1,642.00               | 09/2023<br>06/2024 | 06/2024     | 0/0                        |
| 191                                        | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH, JAMMU AND KASHMIR                                | 03/2019                       | 1,828.00<br>1,577.00               | 09/2025<br>01/2025 | 11/2025     |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                                    |                               |                                    |                                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| SI.No                                      | Project                                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                                    |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                                  | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 192                                        | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH | 12/2018                       | 260.00<br>371.78                   | 06/2021<br>08/2026                 | 08/2026     | 0/0                        |
|                                            | <u>RAILWAYS</u>                                                                                                                                    |                               |                                    |                                    |             |                            |
|                                            | <u>Ahmedabad Metro Rail</u>                                                                                                                        |                               |                                    |                                    |             |                            |
| 193                                        | RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB                                                                                              | 06/2017                       | 1,775.73<br>-                      | 03/2024<br>-                       | 03/2024     | 0/0                        |
|                                            | <u>Central Railways</u>                                                                                                                            |                               |                                    |                                    |             |                            |
| 194                                        | PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA                                                                                              | 02/2015                       | 3,627.47<br>3,627.00               | 03/2024<br>-                       | 06/2024     | 0/0                        |
| 195                                        | DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA                                                                                                | 02/2016                       | 1,876.00<br>-                      | 03/2023<br>-                       | 12/2024     | 0/0                        |
| 196                                        | MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA                                                                                   | 02/2016                       | 1,035.16<br>-                      | 03/2022<br>-                       | 12/2024     | 0/0                        |
| 197                                        | WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA                                                                                           | 04/2012                       | 540.02<br>-                        | 03/2022<br>-                       | 03/2025     | 0/0                        |
| 198                                        | WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA                                                                                  | 02/2015                       | 1,272.19<br>-                      | 03/2022<br>-                       | 03/2025     | 0/0                        |
| 199                                        | WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA                                                                                     | 02/2016                       | 637.95<br>-                        | 03/2023<br>-                       | 03/2025     | 0/0                        |
| 200                                        | AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA                                                                                       | 02/1997                       | 2,271.50<br>-                      | 03/2021<br>-                       | 12/2025     | 0/0                        |
| 201                                        | KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA                                                                                                 | 04/2011                       | 792.89<br>-                        | 03/2021<br>-                       | 12/2025     | 0/0                        |
| 202                                        | KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]CR,MAHARASHTRA                                                                           | 02/2023                       | 836.12<br>-                        | 03/2027<br>-                       | 03/2026     | 0/0                        |
| 203                                        | BARAMATI - LONAND - [N22000615]CR,MAHARASHTRA                                                                                                      | 02/1999                       | 736.44<br>-                        | 03/2027<br>-                       | 03/2026     | 0/0                        |
| 204                                        | WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA                                                                                              | 04/2008                       | 3,168.29<br>-                      | 03/2023<br>-                       | 12/2026     | 0/0                        |
| 205                                        | DHULE (BORVIHAR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA                                                                               | 01/2019                       | 492.76<br>-                        | 03/2026<br>-                       | 12/2026     | 0/0                        |
| 206                                        | ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA                                                                               | 02/2015                       | 2,449.91<br>-                      | 03/2023<br>-                       | 03/2027     | 0/0                        |
| 207                                        | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]CR,MAHARASHTRA                                                                   | 08/2022                       | 955.00<br>-                        | 08/2027<br>-                       | 03/2027     | 0/0                        |
| 208                                        | SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]CR,MAHARASHTRA                                                                             | 01/2019                       | 904.92<br>-                        | 03/2028<br>-                       | 03/2027     | 0/0                        |
|                                            | <u>Dedicated Freight Corridor Corporation Of India Ltd</u>                                                                                         |                               |                                    |                                    |             |                            |
| 209                                        | WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE                                                                                   | 11/2007                       | 16,592.00<br>51,101.00             | 03/2020<br>-                       | 03/2020     | 0/0                        |
|                                            | <u>East Central Railways</u>                                                                                                                       |                               |                                    |                                    |             |                            |
| 210                                        | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR                                                                                   | 04/1997                       | 324.73<br>967.29                   | 03/2012<br>-                       | 12/2023     | 0/0                        |
| 211                                        | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR                                                      | 04/2004                       | 372.14<br>1,470.50                 | -<br>-                             | 06/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                             |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                             |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 212                                        | SAGauli VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR                                                               | 04/2016                       | 744.04<br>1,215.54                 | 03/2021<br>-                       | 06/2024     | 0/0                        |
| 213                                        | MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473]ECR,BIHAR                                                               | 04/2016                       | 731.64<br>1,185.73                 | 03/2021<br>-                       | 06/2024     | 0/0                        |
| 214                                        | DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]ECR,BIHAR          | 06/2019                       | 983.62<br>253.23                   | 06/2025<br>-                       | 06/2024     | 0/0                        |
| 215                                        | GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND                                                                     | 03/2017                       | 262.71<br>-                        | 03/2024<br>-                       | 07/2024     | 0/0                        |
| 216                                        | KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH                                                          | 08/2015                       | 528.57<br>762.97                   | 03/2019<br>-                       | 08/2024     | 0/0                        |
| 217                                        | RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH                                                                   | 08/2015                       | 2,436.21<br>2,880.40               | 03/2020<br>-                       | 09/2024     | 0/0                        |
| 218                                        | HAJIPUR-SUGauli VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR                                                               | 04/2003                       | 528.65<br>2,087.36                 | -<br>-                             | 12/2024     | 0/0                        |
| 219                                        | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR | 04/1991                       | 329.39<br>803.09                   | -<br>-                             | 12/2024     | 0/0                        |
| 220                                        | ARARIA-SUPaul (NL) - [N22000177]ECR,BIHAR                                                                                   | 04/2008                       | 1,605.17<br>1,605.17               | -<br>-                             | 01/2025     | 0/0                        |
| 221                                        | KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND                                                                        | 04/2002                       | 459.91<br>1,625.87                 | -<br>-                             | 03/2025     | 0/0                        |
| 222                                        | SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR                                                                                 | 05/2015                       | 380.00<br>519.33                   | -<br>-                             | 03/2025     | 0/0                        |
| 223                                        | BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]ECR,BIHAR                                                                   | 07/2022                       | 486.00<br>-                        | 07/2027<br>-                       | 06/2025     | 0/0                        |
| 224                                        | SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]ECR,BIHAR                                         | 10/2022                       | 234.00<br>223.69                   | 10/2027<br>-                       | 06/2025     | 0/0                        |
| 225                                        | GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]ECR,JHARKHAND                                                                  | 01/2018                       | 487.73<br>-                        | 12/2025<br>-                       | 12/2025     | 0/0                        |
| 226                                        | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR                                  | 04/2009                       | 548.00<br>548.00                   | 03/2020<br>-                       | 03/2026     | 0/0                        |
| 227                                        | KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR                                                                | 04/1997                       | 162.87<br>614.45                   | -<br>-                             | 12/2026     | 0/0                        |
| 228                                        | SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR                                                                             | 04/1999                       | 325.00<br>735.20                   | -<br>-                             | 03/2027     | 0/0                        |
| 229                                        | JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]ECR,BIHAR                                                      | 02/2019                       | 496.47<br>-                        | 06/2028<br>-                       | 03/2027     | 0/0                        |
| 230                                        | SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]ECR,UTTAR PRADESH            | 10/2022                       | 199.96<br>-                        | 10/2027<br>-                       | 10/2027     | 0/0                        |
| 231                                        | DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIHI - [N22000529]ECR,JHARKHAND                                          | 11/2022                       | 202.00<br>349.22                   | 11/2027<br>-                       | 11/2027     | 0/0                        |
| 232                                        | PARASNATH-MADHUBAN-GIRIDIH - [N22000527]ECR,JHARKHAND                                                                       | 03/2019                       | 816.03<br>902.86                   | 03/2030<br>-                       | 03/2030     | 0/0                        |
| <u>East Coast Railway</u>                  |                                                                                                                             |                               |                                    |                                    |             |                            |
| 233                                        | KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH                                                              | 04/2015                       | 2,499.71<br>-                      | 03/2022<br>-                       | 03/2022     | 0/0                        |
| 234                                        | JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA                                                                        | 04/2015                       | 1,547.38<br>-                      | 03/2022<br>-                       | 03/2024     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024)         |                                                                                                                        |                               |                                    |                                    |             |                            |
|----------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                              | Project                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                                    |                                                                                                                        |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                                  | 2                                                                                                                      | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 235                                                | BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA                                                                   | 03/2013                       | 843.04<br>-                        | 10/2020<br>-                       | 02/2025     | 0/0                        |
| 236                                                | BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA                                          | 04/2015                       | 1,172.92<br>-                      | 12/2018<br>-                       | 02/2025     | 0/0                        |
| 237                                                | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA                           | 04/2015                       | 701.61<br>-                        | 11/2018<br>-                       | 03/2025     | 0/0                        |
| 238                                                | TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA                                                                  | 04/2005                       | 810.78<br>-                        | 06/2021<br>-                       | 03/2026     | 0/0                        |
| 239                                                | KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA                                                              | 04/2015                       | 2,361.74<br>2,361.74               | 03/2022<br>03/2026                 | 03/2026     | 0/0                        |
| 240                                                | KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA                                                                  | 04/1994                       | 2,923.13<br>3,791.66               | 03/2009<br>12/2026                 | 12/2026     | 0/0                        |
| 241                                                | TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]ECOR,ODISHA                                         | 07/2018                       | 278.96<br>495.00                   | 12/2026<br>-                       | 12/2026     | 0/0                        |
| 242                                                | BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]ECOR,ODISHA                                  | 12/2009                       | 48.44<br>297.00                    | 12/2026<br>-                       | 12/2026     | 0/0                        |
| 243                                                | KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]ECOR,ODISHA                                         | 08/2022                       | 190.90<br>-                        | 08/2027<br>-                       | 08/2027     | 0/0                        |
| 244                                                | BAGHUAPAL FLY OVER (20 KM) - [N22000522]ECOR,ODISHA                                                                    | 08/2019                       | 183.00<br>-                        | 08/2027<br>-                       | 08/2027     | 0/0                        |
| 245                                                | GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]ECOR,ODISHA                                                | 09/2022                       | 189.93<br>-                        | 09/2027<br>-                       | 09/2027     | 0/0                        |
| 246                                                | JEYPORE NABARANGPUR NEWLINE - [N22000517]ECOR,ODISHA                                                                   | 07/2017                       | 499.99<br>-                        | 07/2028<br>-                       | 07/2028     | 0/0                        |
| 247                                                | JEYPORE MALKANGIRI NEW LINE - [N22000516]ECOR,ODISHA                                                                   | 02/2018                       | 642.69<br>-                        | 07/2033<br>-                       | 07/2033     | 0/0                        |
| <u>Eastern Railways</u>                            |                                                                                                                        |                               |                                    |                                    |             |                            |
| 248                                                | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL                                               | 04/2000                       | 1,188.91<br>-                      | 03/2019<br>03/2025                 | 03/2025     | 0/0                        |
| 249                                                | NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER, WEST BENGAL                          | 07/2015                       | 283.54<br>-                        | 03/2025<br>03/2026                 | 03/2026     | 0/0                        |
| 250                                                | CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER, JHARKHAND                                                              | 01/2019                       | 827.89<br>-                        | 03/2026<br>03/2027                 | 03/2027     | 0/0                        |
| 251                                                | PIRPAINTI-JASIDIH - [N22000219]ER, MULTI STATE                                                                         | 04/2013                       | 915.98<br>-                        | 03/2022<br>03/2028                 | 03/2028     | 0/0                        |
| <u>Indian Railway Construction Company Limited</u> |                                                                                                                        |                               |                                    |                                    |             |                            |
| 252                                                | EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON, ODISHA           | 04/2016                       | 5,200.00<br>-                      | 03/2020<br>-                       | 12/2025     | 0/0                        |
| <u>Kolkata Metro Rail Corporation Limited</u>      |                                                                                                                        |                               |                                    |                                    |             |                            |
| 253                                                | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL | 04/2010                       | 2,397.72<br>-                      | 03/2016<br>-                       | 03/2016     | 0/0                        |
| 254                                                | EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL                                                      | 02/2009                       | 4,874.58<br>8,575.00               | 09/2016<br>-                       | 06/2024     | 0/0                        |
| <u>Metropolitan Rapid Transport Projects</u>       |                                                                                                                        |                               |                                    |                                    |             |                            |
| 255                                                | MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP, MAHARASHTRA                                                 | 04/2008                       | 5,300.00<br>-                      | 03/2014<br>-                       | 03/2014     | 0/0                        |
| 256                                                | EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL                                | 03/2013                       | 4,874.58<br>8,574.98               | 03/2016<br>12/2023                 | 12/2023     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                             |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| SI.No                                      | Project                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                             |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                           | 3                             | 4                                  | 5                                  | 6           | 7                          |
|                                            | <u>Maharashtra Rail Infrastructure Development Corporation Limited</u>                                                      |                               |                                    |                                    |             |                            |
| 257                                        | NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629]MRIDC,MAHARASHTRA                                        | 10/2019                       | 1,400.00 -                         | 06/2024 -                          | 06/2024     | 0/0                        |
|                                            | <u>Mumbai Railway Vikas Corporation</u>                                                                                     |                               |                                    |                                    |             |                            |
| 258                                        | MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA                                                           | 04/2019                       | 33,690.00 -                        | 03/2025 -                          | 12/2027     | 0/0                        |
|                                            | <u>National Capital Region Transport Corp</u>                                                                               |                               |                                    |                                    |             |                            |
| 259                                        | BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]NCRTC,KARNATAKA                                                                 | 04/2019                       | 375.67 -                           | 03/2026 -                          | 03/2026     | 0/0                        |
| 260                                        | YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]NCRTC,KARNATAKA                                                            | 04/2019                       | 169.65 -                           | 03/2026 -                          | 03/2026     | 0/0                        |
|                                            | <u>North Central Railway</u>                                                                                                |                               |                                    |                                    |             |                            |
| 261                                        | LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]NCR,UTTAR PRADESH                                                   | 03/2017                       | 260.00 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 262                                        | MATHURA - VRINDAVAN (11 KM) - [N22000612]NCR,UTTAR PRADESH                                                                  | 08/2022                       | 402.88 -                           | 06/2025 -                          | 06/2025     | 0/0                        |
| 263                                        | ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]NCR,UTTAR PRADESH                 | 04/2019                       | 451.99 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 264                                        | JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH                                                 | 03/2018                       | 4,329.53 -                         | 03/2023 -                          | 03/2026     | 0/0                        |
| 265                                        | ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]NCR,UTTAR PRADESH                          | 04/2019                       | 494.11 -                           | 03/2026 -                          | 03/2026     | 0/0                        |
| 266                                        | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH                                               | 04/2019                       | 187.21<br>250.17                   | 12/2025<br>03/2026                 | 03/2026     | 0/0                        |
| 267                                        | AGRA FORT-BANDIKUI - [N22000553]NCR,RAJASTHAN                                                                               | 06/2022                       | 1,389.81<br>987.83                 | 06/2027<br>05/2026                 | 05/2026     | 0/0                        |
| 268                                        | ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]NCR,UTTAR PRADESH                                                           | 04/2020                       | 1,456.89 -                         | 06/2026<br>06/2026                 | 06/2026     | 0/0                        |
| 269                                        | DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE | 04/2010                       | 2,030.50<br>746.83                 | -<br>12/2026                       | 12/2026     | 0/0                        |
| 270                                        | MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]NCR,UTTAR PRADESH                                                           | 08/2019                       | 2,390.00 -                         | 12/2026 -                          | 12/2026     | 0/0                        |
|                                            | <u>North East Frontier Railway</u>                                                                                          |                               |                                    |                                    |             |                            |
| 271                                        | NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA                                                            | 04/2010                       | 906.46<br>1,202.33                 | 03/2021 -                          | 03/2021     | 0/0                        |
| 272                                        | NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE                                                         | 04/2010                       | 241.52 -                           | -<br>-                             | 03/2023     | 0/0                        |
| 273                                        | SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM                                                                                  | 04/2008                       | 1,339.48 -                         | 12/2015 -                          | 12/2023     | 0/0                        |
| 274                                        | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE                                                       | 04/2013                       | 1,798.00 -                         | 03/2019 -                          | 06/2024     | 0/0                        |
| 275                                        | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR                                             | 09/2006                       | 532.87<br>2,132.03                 | 03/2019 -                          | 12/2024     | 0/0                        |
| 276                                        | MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE                                                                       | 04/2011                       | 414.84 -                           | 03/2020 -                          | 03/2025     | 0/0                        |
| 277                                        | BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM                                                                         | 04/2008                       | 2,393.47<br>5,021.45               | 03/2014 -                          | 07/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                |                               |                                    |                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| SI.No                                      | Project                                                                                                        | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                              | 3                             | 4                                  | 5                  | 6           | 7                          |
| 278                                        | NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND                       | 04/2006                       | 2,326.52<br>6,663.00               | 03/2015<br>-       | 03/2026     | 0/0                        |
| 279                                        | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM                                                   | 04/2015                       | 2,232.32<br>-                      | 03/2022<br>-       | 03/2026     | 0/0                        |
| 280                                        | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR                                                   | 04/2003                       | 4,454.17<br>12,274.06              | 03/2011<br>12/2026 | 12/2026     | 0/0                        |
| 281                                        | NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE                                           | 04/2010                       | 242.22<br>-                        | 03/2020<br>-       | 03/2027     | 0/0                        |
| 282                                        | KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]NFR,BIHAR           | 08/2022                       | 745.00<br>-                        | 08/2027<br>-       | 08/2027     | 0/0                        |
| <u>North Eastern Railway</u>               |                                                                                                                |                               |                                    |                    |             |                            |
| 283                                        | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH | 04/2016                       | 1,177.96<br>-                      | 12/2019<br>-       | 12/2024     | 0/0                        |
| 284                                        | CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE                                                                 | 03/2013                       | 295.00<br>954.00                   | 01/2019<br>-       | 02/2025     | 0/0                        |
| 285                                        | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH | 11/2016                       | 186.85<br>-                        | 06/2024<br>-       | 02/2025     | 0/0                        |
| 286                                        | BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH                                       | 07/2020                       | 950.00<br>-                        | 12/2024<br>-       | 06/2025     | 0/0                        |
| 287                                        | BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH                                             | 04/2016                       | 602.50<br>-                        | -<br>-             | 07/2025     | 0/0                        |
| 288                                        | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]NER,UTTAR PRADESH                                          | 10/2018                       | 1,600.00<br>-                      | 10/2030<br>-       | 03/2027     | 0/0                        |
| 289                                        | SAHJANWA - DOHRIGHAT - [N22000565]NER,UTTAR PRADESH                                                            | 08/2019                       | 371.77<br>-                        | 03/2029<br>-       | 12/2027     | 0/0                        |
| <u>North Western Railway</u>               |                                                                                                                |                               |                                    |                    |             |                            |
| 290                                        | DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN                                                         | 02/1997                       | 410.08<br>-                        | 02/2019<br>-       | 03/2024     | 0/0                        |
| 291                                        | PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE                                                         | 05/2015                       | 600.00<br>-                        | 03/2020<br>04/2024 | 04/2024     | 0/0                        |
| 292                                        | DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]NWR,RAJASTHAN                                            | 11/2021                       | 466.42<br>-                        | 11/2026<br>-       | 12/2024     | 0/0                        |
| 293                                        | GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR,RAJASTHAN                                           | 04/2019                       | 528.48<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 294                                        | DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]NWR,HARYANA                                           | 02/2023                       | 352.41<br>-                        | 06/2027<br>-       | 06/2025     | 0/0                        |
| 295                                        | SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]NWR,RAJASTHAN              | 12/2022                       | 304.00<br>239.54                   | 06/2026<br>-       | 12/2025     | 0/0                        |
| 296                                        | DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]NWR,RAJASTHAN                                         | 02/2023                       | 422.60<br>-                        | 02/2028<br>-       | 01/2026     | 0/0                        |
| 297                                        | DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]NWR,HARYANA                                                  | 02/2023                       | 471.06<br>-                        | 02/2028<br>-       | 02/2026     | 0/0                        |
| 298                                        | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]NWR,GUJARAT                                             | 07/2022                       | 1,695.82<br>-                      | 07/2030<br>-       | 12/2026     | 0/0                        |
| 299                                        | GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]NWR,RAJASTHAN                                         | 01/2023                       | 968.92<br>-                        | 06/2028<br>-       | 01/2027     | 0/0                        |
| <u>Northern Railway</u>                    |                                                                                                                |                               |                                    |                    |             |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                |                               |                                    |                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                        | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                              | 3                             | 4                                  | 5                  | 6           | 7                          |
| 300                                        | ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI                                                                | 04/2012                       | 295.68<br>-                        | -<br>-             | 09/2023     | 0/0                        |
| 301                                        | DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE                                                                | 04/2007                       | 336.91<br>-                        | -<br>-             | 02/2024     | 0/0                        |
| 302                                        | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR                                                          | 03/1995                       | 2,500.00<br>37,012.26              | 11/2002<br>08/2024 | 08/2024     | 0/0                        |
| 303                                        | NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE                                                                           | 03/1981                       | 450.00<br>2,018.00                 | 07/2012<br>11/2024 | 11/2024     | 0/0                        |
| 304                                        | BARABANKI AKBARPUR DOUBLING - [N22000578]NR,UTTAR PRADESH                                                                      | 09/2017                       | 1,200.00<br>-                      | 03/2025<br>-       | 03/2025     | 0/0                        |
| 305                                        | JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]NR,UTTAR PRADESH                                                                | 08/2017                       | 515.50<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 306                                        | JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]NR,UTTAR PRADESH                                                               | 11/2017                       | 701.98<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 307                                        | LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]NR,ANDAMAN AND NICOBAR ISLANDS | 03/2019                       | 235.72<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 308                                        | LUDHIANA MULLANPUR DOUBLING - [N22000589]NR,PUNJAB                                                                             | 09/2020                       | 82.99<br>-                         | 03/2025<br>-       | 03/2025     | 0/0                        |
| 309                                        | BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]NR,UTTAR PRADESH                                                    | 01/2019                       | 323.85<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 310                                        | CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE                                                                                   | 04/2007                       | 328.14<br>-                        | 03/2023<br>-       | 06/2025     | 0/0                        |
| 311                                        | MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB    | 06/2009                       | 404.00<br>-                        | 08/2016<br>-       | 08/2025     | 0/0                        |
| 312                                        | DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]NR,UTTAR PRADESH                                                 | 03/2023                       | 177.33<br>-                        | 12/2026<br>-       | 12/2026     | 0/0                        |
| 313                                        | FEROZPUR - PATTI (25.72 KM) - [N22000614]NR,PUNJAB                                                                             | 04/2017                       | 299.74<br>-                        | 03/2027<br>-       | 03/2027     | 0/0                        |
| <u>Rail Vikas Nigam Ltd.</u>               |                                                                                                                                |                               |                                    |                    |             |                            |
| 314                                        | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND                                                            | 12/2015                       | 1,116.00<br>-                      | 03/2025<br>-       | 06/2024     | 0/0                        |
| 315                                        | VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH                                                                              | 04/2015                       | 3,246.26<br>-                      | 12/2023<br>-       | 12/2024     | 0/0                        |
| 316                                        | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH                                                         | 04/2015                       | 943.60<br>-                        | 03/2022<br>-       | 12/2024     | 0/0                        |
| 317                                        | MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH                                                            | 06/2016                       | 3,677.76<br>-                      | 12/2023<br>-       | 12/2024     | 0/0                        |
| 318                                        | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH                | 05/2018                       | 1,177.96<br>-                      | 03/2024<br>-       | 02/2025     | 0/0                        |
| 319                                        | BHANUPALI-BILASPUR BERI NL - [N22000273]RVNL,HIMACHAL PRADESH                                                                  | 04/2008                       | 2,966.99<br>-                      | 12/2026<br>-       | 03/2025     | 0/0                        |
| 320                                        | RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND                                                                 | 04/2011                       | 16,216.00<br>-                     | 12/2024<br>-       | 03/2025     | 0/0                        |
| 321                                        | JANGHAI-PHAPMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]RVNL,UTTAR PRADESH                                     | 11/2018                       | 357.48<br>-                        | 03/2025<br>-       | 03/2025     | 0/0                        |
| 322                                        | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]RVNL,CHHATTISGARH                        | 03/2008                       | 631.78<br>-                        | 06/2025<br>-       | 06/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                  |                               |                                    |                                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                          | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                  |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 323                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL  | 04/2010                       | 2,298.42 -                         | 03/2014 -                          | 12/2025     | 0/0                        |
| 324                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL      | 04/2010                       | 3,951.98 -                         | 03/2016 -                          | 03/2026     | 0/0                        |
| 325                                        | 3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]RVNL, JHARKHAND                                                                   | 11/2016                       | 8,975.00 -                         | 03/2026 -                          | 03/2026     | 0/0                        |
| 326                                        | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL, WEST BENGAL                  | 04/2010                       | 2,913.51 -                         | 03/2016 -                          | 12/2026     | 0/0                        |
| 327                                        | VIZIANAGARAM - SAMABALPUR 3RD LINE - [N22000409]RVNL, ODISHA                                                                     | 01/1991                       | 2,335.67 -                         | 12/2024 -                          | 12/2026     | 0/0                        |
| 328                                        | JUNAGARH - VISAVADAR (42.28) KM - [N22000600]RVNL, GUJARAT                                                                       | 06/2022                       | 492.83 -                           | 12/2026 -                          | 12/2026     | 0/0                        |
| 329                                        | INDORE BUDNI (INDORE JABALPUR) - [N22000601]RVNL, MADHYA PRADESH                                                                 | 09/2018                       | 4,340.00 -                         | 09/2030 -                          | 09/2030     | 0/0                        |
|                                            | <u>South Central Railway</u>                                                                                                     |                               |                                    |                                    |             |                            |
| 330                                        | MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR, TELANGANA | 04/2017                       | 119.73 185.00                      | 03/2022 -                          | 03/2022     | 0/0                        |
| 331                                        | KAZIPET-BALHRSHA - [N22000367]SCR, MULTI STATE                                                                                   | 04/2015                       | 2,063.03 -                         | 03/2021 -                          | 01/2025     | 0/0                        |
| 332                                        | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR, MULTI STATE                                                   | 04/2012                       | 1,856.95 -                         | 03/2023 -                          | 03/2025     | 0/0                        |
| 333                                        | GUNTUR-GUNTAKAL - [N22000368]SCR, ANDHRA PRADESH                                                                                 | 04/2016                       | 3,631.00 -                         | 03/2022 -                          | 12/2025     | 0/0                        |
| 334                                        | VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]SCR, ANDHRA PRADESH                                                                 | 04/2016                       | 226.72 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 335                                        | RENIGUNTA WADI GOOTY - BYPASS - [N22000587]SCR, ANDHRA PRADESH                                                                   | 04/2016                       | 302.00 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 336                                        | KOTLALLI-NARASAPUR (NL) (SCR) - [220100265]SCR, ANDHRA PRADESH                                                                   | 12/2001                       | 1,045.20 -                         | 03/2009 -                          | 03/2027     | 0/0                        |
| 337                                        | DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]SCR, ANDHRA PRADESH                                                      | 03/2023                       | 351.83 -                           | 03/2027 -                          | 03/2027     | 0/0                        |
|                                            | <u>South East Central Railway</u>                                                                                                |                               |                                    |                                    |             |                            |
| 338                                        | Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572]SECR, CHHATTISGARH                 | 07/2011                       | 1,171.30 -                         | 10/2024 -                          | 10/2024     | 0/0                        |
| 339                                        | ANUPPUR-KATNI - [N22000485]SECR, MADHYA PRADESH                                                                                  | 04/2015                       | 1,370.00 1,680.00                  | 12/2021 12/2023                    | 12/2024     | 0/0                        |
| 340                                        | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]SECR, CHHATTISGARH                                       | 09/2022                       | 169.06 -                           | 09/2026 -                          | 09/2026     | 0/0                        |
| 341                                        | 4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]SECR, CHHATTISGARH                                           | 09/2022                       | 169.06 -                           | 09/2026 -                          | 09/2026     | 0/0                        |
| 342                                        | 4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]SECR, CHHATTISGARH                                  | 09/2022                       | 328.34 -                           | 09/2026 -                          | 09/2026     | 0/0                        |
| 343                                        | 3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]SECR, CHHATTISGARH                                                     | 09/2022                       | 167.64 -                           | 09/2026 -                          | 09/2026     | 0/0                        |
| 344                                        | NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]SECR, CHHATTISGARH                                           | 09/2022                       | 170.49 -                           | 12/2026 -                          | 12/2026     | 0/0                        |
| 345                                        | 4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]SECR, CHHATTISGARH                                        | 12/2022                       | 177.03 -                           | 12/2026 -                          | 12/2026     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 346                                        | DOUBLING OF BORIDAND - AMBIKAPUR ( SURAJPUR ) - [N22000580]SECR,CHHATTISGARH                             | 06/2022                       | 1,376.20 -                         | 06/2030 -                          | 06/2030     | 0/0                        |
| 347                                        | CHIRIMIRI-NAGPUR HALT - [N22000616]SECR,CHHATTISGARH                                                     | 10/2018                       | 241.00 -                           | 06/2030 -                          | 06/2030     | 0/0                        |
|                                            | <u>South Eastern Railway</u>                                                                             |                               |                                    |                                    |             |                            |
| 348                                        | PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL                                      | 04/2018                       | 338.00 -                           | 06/2022 -                          | 12/2024     | 0/0                        |
| 349                                        | NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE                                    | 03/2019                       | 1,866.31 -                         | 05/2023 -                          | 12/2025     | 0/0                        |
| 350                                        | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]SER,ODISHA    | 09/2022                       | 209.75 -                           | 09/2026 -                          | 03/2026     | 0/0                        |
| 351                                        | BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND                                                    | 03/2016                       | 1,724.20 3,029.04                  | 03/2021 -                          | 06/2026     | 0/0                        |
| 352                                        | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND | 04/2018                       | 428.65 -                           | 06/2022 -                          | 06/2026     | 0/0                        |
|                                            | <u>South Western Railway</u>                                                                             |                               |                                    |                                    |             |                            |
| 353                                        | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]SWR,ANDHRA PRADESH                       | 04/2019                       | 294.67 307.66                      | 03/2026 -                          | 02/2025     | 0/0                        |
| 354                                        | HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE                                                           | 03/2015                       | 1,614.59 1,877.81                  | 03/2019 -                          | 06/2025     | 0/0                        |
| 355                                        | BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA              | 03/2018                       | 492.87 -                           | 03/2025 -                          | 06/2025     | 0/0                        |
| 356                                        | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA                                 | 03/1996                       | 644.78 825.31                      | 03/2017 -                          | 12/2025     | 0/0                        |
| 357                                        | MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA                                                           | 04/2012                       | 279.54 296.72                      | 03/2016 -                          | 06/2026     | 0/0                        |
| 358                                        | MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH                       | 09/2022                       | 323.14 342.41                      | 12/2025 -                          | 12/2026     | 0/0                        |
| 359                                        | GADAG-WADI NL - [N22000299]SWR,KARNATAKA                                                                 | 04/2013                       | 2,841.84 -                         | 12/2018 -                          | 03/2027     | 0/0                        |
| 360                                        | TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA                                               | 04/2011                       | 1,801.01 -                         | - -                                | 12/2027     | 0/0                        |
| 361                                        | BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA        | 09/2020                       | 1,590.80 927.42                    | 03/2026 -                          | 12/2027     | 0/0                        |
| 362                                        | HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]SWR,KARNATAKA                | 06/2019                       | 663.03 748.85                      | 04/2028 -                          | 12/2027     | 0/0                        |
| 363                                        | SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]SWR,KARNATAKA                | 09/2019                       | 1,453.73 994.47                    | 12/2027 -                          | 12/2027     | 0/0                        |
| 364                                        | SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA                                                            | 04/2011                       | 832.47 -                           | 03/2016 -                          | 12/2030     | 0/0                        |
| 365                                        | WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA                                                    | 02/2011                       | 162.13 348.85                      | 04/2028 -                          | 12/2030     | 0/0                        |
|                                            | <u>Southern Railway</u>                                                                                  |                               |                                    |                                    |             |                            |
| 366                                        | CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU        | 03/2022                       | 359.60 274.20                      | 03/2026 07/2024                    | 12/2024     | 0/0                        |
| 367                                        | KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU         | 01/2019                       | 304.22 -                           | 03/2026 08/2024                    | 12/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                               |                               |                                    |                                    |             |                            |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                       | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                               |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                             | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 368                                        | TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA                                                                           | 02/2015                       | 1,000.00<br>-                      | -<br>-                             | 03/2025     | 0/0                        |
| 369                                        | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU                                  | 01/2006                       | 417.50<br>-                        | 03/2025<br>08/2024                 | 12/2025     | 0/0                        |
| 370                                        | ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]SR,KERALA                                                          | 12/2010                       | 600.82<br>595.39                   | 03/2028<br>07/2026                 | 07/2026     | 0/0                        |
| 371                                        | KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA                                                          | 12/2011                       | 812.85<br>802.80                   | 08/2023<br>09/2026                 | 09/2026     | 0/0                        |
| 372                                        | TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA                                                                        | 02/2015                       | 1,431.90<br>3,785.45               | -<br>12/2026                       | 12/2026     | 0/0                        |
| 373                                        | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU                                    | 09/2007                       | 724.69<br>-                        | 02/2019<br>-                       | 03/2027     | 0/0                        |
| 374                                        | TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU                                                                              | 09/2006                       | 582.83<br>-                        | -<br>12/2026                       | 03/2027     | 0/0                        |
| 375                                        | MORAPPUR-DHARMAPURI - [N22000618]SR,TAMIL NADU                                                                                | 02/2019                       | 358.95<br>-                        | 03/2028<br>03/2027                 | 03/2027     | 0/0                        |
| 376                                        | NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU | 07/2008                       | 677.12<br>-                        | 03/2026<br>03/2027                 | 03/2027     | 0/0                        |
| 377                                        | MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE                                                                | 04/2011                       | 120.70<br>-                        | 03/2019<br>12/2027                 | 12/2027     | 0/0                        |
|                                            | <u>West Central Railway</u>                                                                                                   |                               |                                    |                                    |             |                            |
| 378                                        | POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH                       | 12/2016                       | 199.63<br>-                        | 03/2024<br>-                       | 03/2024     | 0/0                        |
|                                            | <u>Western Railway</u>                                                                                                        |                               |                                    |                                    |             |                            |
| 379                                        | MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA                          | 03/2010                       | 265.88<br>-                        | -<br>-                             | 03/2024     | 0/0                        |
| 380                                        | MEHSANA-PALANPUR (65.1 KM) - [N22000534]WR,GUJARAT                                                                            | 09/2020                       | 529.30<br>-                        | 09/2026<br>08/2024                 | 08/2024     | 0/0                        |
| 381                                        | KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]WR,GUJARAT                                                                    | 06/2022                       | 279.23<br>346.94                   | 06/2027<br>08/2024                 | 08/2024     | 0/0                        |
| 382                                        | ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT                                                                  | 04/2017                       | 692.25<br>692.26                   | 03/2020<br>12/2024                 | 12/2024     | 0/0                        |
| 383                                        | MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT                                                           | 04/2018                       | 537.31<br>537.31                   | 03/2024<br>-                       | 12/2024     | 0/0                        |
| 384                                        | HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]WR,GUJARAT                                                                     | 06/2022                       | 354.99<br>482.43                   | 02/2030<br>02/2025                 | 02/2025     | 0/0                        |
| 385                                        | VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]WR,GUJARAT                                                                         | 05/2022                       | 309.81<br>415.38                   | 03/2030<br>02/2025                 | 02/2025     | 0/0                        |
| 386                                        | NIMACH-RATLAM (133 KM) - [N22000536]WR,MADHYA PRADESH                                                                         | 10/2021                       | 910.00<br>1,095.88                 | 10/2027<br>03/2025                 | 03/2025     | 0/0                        |
| 387                                        | MODASA- SHAMLAJI NEW LINE ( MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]WR,GUJARAT                           | 09/2012                       | 261.68<br>261.68                   | 03/2027<br>03/2025                 | 03/2025     | 0/0                        |
| 388                                        | SAMNI-JAMBUSAR (24.08 KM) - [N22000541]WR,GUJARAT                                                                             | 05/2022                       | 216.72<br>349.93                   | 03/2030<br>04/2025                 | 04/2025     | 0/0                        |
| 389                                        | RAJKOT-KANALUS (111.20 KM) - [N22000535]WR,GUJARAT                                                                            | 10/2021                       | 1,011.72<br>1,080.57               | 10/2026<br>06/2025                 | 06/2025     | 0/0                        |
| 390                                        | NATHDWARA-NEW NATHDWARA NEW LINE ( MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]WR,GUJARAT                                  | 06/2013                       | 166.33<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                         |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                  | 6           | 7                          |
| 391                                        | MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT                                                                              | 04/2011                       | 844.10<br>844.10                   | -<br>10/2025       | 10/2025     | 0/0                        |
| 392                                        | QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]WR,GUJARAT            | 02/2023                       | 152.44<br>152.44                   | 12/2025<br>10/2025 | 10/2025     | 0/0                        |
| 393                                        | SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]WR,GUJARAT                                                                                   | 02/2023                       | 401.48<br>670.17                   | 03/2030<br>-       | 10/2025     | 0/0                        |
| 394                                        | PETLAD-BHADLAN (22.5 KM) - [N22000538]WR,GUJARAT                                                                                        | 05/2022                       | 202.50<br>307.12                   | 05/2030<br>-       | 12/2025     | 0/0                        |
| 395                                        | NADIAD-PETLAD (37.26 KM) - [N22000539]WR,GUJARAT                                                                                        | 05/2022                       | 335.34<br>461.91                   | 06/2030<br>-       | 12/2025     | 0/0                        |
| 396                                        | RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH                                                                           | 04/2008                       | 3,503.69<br>5,677.80               | 03/2022<br>03/2026 | 03/2026     | 0/0                        |
| 397                                        | NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH                                                                       | 04/2017                       | 495.18<br>-                        | 03/2022<br>-       | 03/2026     | 0/0                        |
| 398                                        | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT                                                        | 04/2008                       | 318.24<br>1,531.55                 | 03/2012<br>09/2026 | 09/2026     | 0/0                        |
| 399                                        | NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]WR,GUJARAT                                                                          | 02/2023                       | 410.46<br>410.46                   | 01/2028<br>09/2026 | 09/2026     | 0/0                        |
| 400                                        | CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE                                                                                       | 04/2007                       | 1,347.26<br>1,793.63               | 03/2022<br>12/2026 | 12/2026     | 0/0                        |
| 401                                        | 4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]WR,GUJARAT                              | 02/2023                       | 961.67<br>961.67                   | 03/2027<br>12/2026 | 12/2026     | 0/0                        |
| 402                                        | NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]WR,GUJARAT             | 10/2022                       | 437.21<br>-                        | 10/2027<br>-       | 10/2027     | 0/0                        |
| 403                                        | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE                                                            | 04/2007                       | 1,640.04<br>1,873.10               | 03/2022<br>02/2028 | 02/2028     | 0/0                        |
| 404                                        | ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]WR,GUJARAT                                                                                  | 05/2022                       | 296.54<br>-                        | 05/2030<br>-       | 05/2030     | 0/0                        |
|                                            |                                                                                                                                         |                               |                                    |                    |             |                            |
|                                            | <b>ROAD TRANSPORT AND HIGHWAYS</b>                                                                                                      |                               |                                    |                    |             |                            |
|                                            | <b>Ahmedabad Metro Rail</b>                                                                                                             |                               |                                    |                    |             |                            |
| 405                                        | 4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND                                                                    | 11/2012                       | 605.84<br>-                        | 08/2016<br>-       | 08/2016     | 0/0                        |
|                                            | <b>Border Road Organisation</b>                                                                                                         |                               |                                    |                    |             |                            |
| 406                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR   | 03/2020                       | 152.93<br>-                        | 09/2023<br>-       | 06/2024     | 0/0                        |
| 407                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]BRO,JAMMU AND KASHMIR  | 03/2021                       | 642.24<br>-                        | 07/2024<br>-       | 07/2024     | 0/0                        |
| 408                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899]BRO,JAMMU AND KASHMIR  | 02/2021                       | 395.25<br>-                        | 07/2024<br>-       | 07/2024     | 0/0                        |
| 409                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]BRO,JAMMU AND KASHMIR  | 03/2020                       | 796.97<br>-                        | 08/2024<br>-       | 08/2024     | 0/0                        |
| 410                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898]BRO,JAMMU AND KASHMIR   | 07/2020                       | 272.49<br>-                        | 11/2024<br>-       | 11/2024     | 0/0                        |
| 411                                        | CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999]BRO,LADAKH            | 11/2021                       | 426.14<br>-                        | 06/2025<br>-       | 06/2025     | 0/0                        |
| 412                                        | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998]BRO,JAMMU AND KASHMIR | 06/2022                       | 832.46<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024)                  |                                                                                                                                                     |                               |                                    |                                    |             |                            |
|-------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                                       | Project                                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                                             |                                                                                                                                                     |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                                           | 2                                                                                                                                                   | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 413                                                         | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119]BRO,JAMMU AND KASHMIR               | 10/2022                       | 562.45 -                           | 01/2026 -                          | 01/2026     | 0/0                        |
| 414                                                         | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916]BRO,HIMACHAL PRADESH              | 03/2021                       | 314.67 -                           | 05/2026 -                          | 05/2026     | 0/0                        |
| 415                                                         | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915]BRO,HIMACHAL PRADESH              | 03/2021                       | 230.54 -                           | 06/2026 -                          | 06/2026     | 0/0                        |
| <b>Ministry Of Road Transport And Highways (State Pwds)</b> |                                                                                                                                                     |                               |                                    |                                    |             |                            |
| 416                                                         | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA                  | 01/2017                       | 264.34 -                           | 09/2017 -                          | 09/2017     | 0/0                        |
| 417                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND                | 08/2016                       | 234.88 273.49                      | 12/2017 -                          | 12/2017     | 0/0                        |
| 418                                                         | REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH                                                | 03/2015                       | 309.01 -                           | 09/2015 08/2017                    | 05/2018     | 0/0                        |
| 419                                                         | BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA                                                                                                 | 01/2017                       | 392.83 393.00                      | 06/2019 -                          | 06/2019     | 0/0                        |
| 420                                                         | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA                   | 01/2017                       | 244.54 -                           | 05/2019 08/2019                    | 08/2019     | 0/0                        |
| 421                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING TWO LANE TO 2-LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND                 | 11/2017                       | 232.81 -                           | 11/2019 -                          | 11/2019     | 0/0                        |
| 422                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND                | 11/2017                       | 283.51 -                           | 11/2019 -                          | 11/2019     | 0/0                        |
| 423                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND                 | 11/2017                       | 266.52 -                           | 11/2019 -                          | 11/2019     | 0/0                        |
| 424                                                         | Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS | 11/2017                       | 237.80 -                           | 11/2019 -                          | 11/2019     | 0/0                        |
| 425                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND                 | 12/2017                       | 257.34 -                           | 12/2019 -                          | 12/2019     | 0/0                        |
| 426                                                         | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND                 | 12/2017                       | 200.34 253.43                      | 12/2019 -                          | 12/2019     | 0/0                        |
| 427                                                         | WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND                 | 12/2017                       | 248.22 -                           | 12/2019 -                          | 12/2019     | 0/0                        |
| 428                                                         | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA                   | 01/2017                       | 283.00 -                           | 12/2019 12/2019                    | 12/2019     | 0/0                        |
| 429                                                         | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB                      | 03/2018                       | 293.64 -                           | 08/2020 -                          | 08/2020     | 0/0                        |
| 430                                                         | KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA                                                                                                   | 09/2018                       | 301.38 301.00                      | 08/2020 -                          | 08/2020     | 0/0                        |
| 431                                                         | WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA                    | 01/2018                       | 230.03 -                           | 12/2019 11/2020                    | 11/2020     | 0/0                        |
| 432                                                         | WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA                   | 02/2018                       | 206.13 -                           | 06/2020 01/2021                    | 01/2021     | 0/0                        |
| 433                                                         | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH            | 08/2020                       | 242.80 -                           | 03/2021 -                          | 03/2021     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 434                                        | REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH  | 08/2020                       | 272.98 -                           | 04/2021 -                          | 04/2021     | 0/0                        |
| 435                                        | REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH | 08/2020                       | 349.20 -                           | 04/2021 -                          | 04/2021     | 0/0                        |
| 436                                        | REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA        | 01/2017                       | 605.08 -                           | 10/2019 10/2019                    | 06/2021     | 0/0                        |
| 437                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA        | 11/2016                       | 314.90 -                           | 03/2017 -                          | 09/2021     | 0/0                        |
| 438                                        | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH | 02/2021                       | 345.89 -                           | 09/2021 -                          | 09/2021     | 0/0                        |
| 439                                        | UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA      | 11/2021                       | 223.35 -                           | 02/2022 -                          | 02/2022     | 0/0                        |
| 440                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA         | 01/2018                       | 159.70 -                           | 07/2018 -                          | 03/2022     | 0/0                        |
| 441                                        | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA           | 09/2017                       | 191.60 -                           | 10/2018 -                          | 04/2022     | 0/0                        |
| 442                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA         | 12/2017                       | 297.30 -                           | 01/2019 -                          | 04/2022     | 0/0                        |
| 443                                        | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA        | 01/2017                       | 291.49 -                           | 08/2017 -                          | 06/2022     | 0/0                        |
| 444                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA        | 10/2016                       | 396.96 -                           | 03/2017 -                          | 07/2022     | 0/0                        |
| 445                                        | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA          | 03/2018                       | 325.86 -                           | 10/2018 -                          | 11/2022     | 0/0                        |
| 446                                        | UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH                                                            | 03/2018                       | 162.56 -                           | 03/2018 12/2022                    | 12/2022     | 0/0                        |
| 447                                        | WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND         | 03/2019                       | 237.51 -                           | 12/2022 01/2023                    | 01/2023     | 0/0                        |
| 448                                        | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND         | 03/2017                       | 217.35 -                           | 11/2020 02/2023                    | 02/2023     | 0/0                        |
| 449                                        | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND      | 06/2017                       | 282.08 -                           | 06/2019 03/2023                    | 03/2023     | 0/0                        |
| 450                                        | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND         | 02/2018                       | 418.88 -                           | 02/2020 03/2023                    | 03/2023     | 0/0                        |
| 451                                        | RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA        | 03/2018                       | 159.97 -                           | 06/2019 -                          | 03/2023     | 0/0                        |
| 452                                        | JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH                         | 11/2015                       | 628.45 -                           | 01/2020 06/2021                    | 04/2023     | 0/0                        |
| 453                                        | REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND      | 02/2018                       | 293.68 -                           | - 04/2023                          | 04/2023     | 0/0                        |
| 454                                        | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH,KARNATAKA        | 01/2017                       | 166.67 -                           | 09/2017 -                          | 05/2023     | 0/0                        |
| 455                                        | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA        | 03/2018                       | 322.81 -                           | 09/2020 06/2022                    | 06/2023     | 0/0                        |
| 456                                        | WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA                     | 02/2017                       | 380.76 372.87                      | 09/2017 01/2023                    | 06/2023     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                      |                               |                                    |                                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                      |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 457                                        | MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA                                                                                     | 01/2017                       | 232.77<br>-                        | 07/2019<br>-                       | 08/2023     | 0/0                        |
| 458                                        | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA       | 02/2017                       | 294.28<br>296.53                   | 08/2017<br>03/2022                 | 08/2023     | 0/0                        |
| 459                                        | CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA           | 10/2015                       | 936.40<br>-                        | -<br>09/2023                       | 09/2023     | 0/0                        |
| 460                                        | 2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH                                                           | 11/2017                       | 249.05<br>-                        | 07/2018<br>-                       | 09/2023     | 0/0                        |
| 461                                        | FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH                                               | 06/2020                       | 220.66<br>-                        | 09/2023<br>-                       | 09/2023     | 0/0                        |
| 462                                        | 2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH                  | 08/2020                       | 296.66<br>-                        | 09/2023<br>-                       | 09/2023     | 0/0                        |
| 463                                        | MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA                                                          | 03/2018                       | 256.15<br>-                        | 12/2019<br>-                       | 10/2023     | 0/0                        |
| 464                                        | EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA    | 03/2015                       | 153.21<br>-                        | 01/2017<br>-                       | 12/2023     | 0/0                        |
| 465                                        | WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA          | 12/2015                       | 819.95<br>-                        | -<br>-                             | 12/2023     | 0/0                        |
| 466                                        | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA               | 03/2016                       | 1,142.62<br>1,907.03               | -<br>-                             | 12/2023     | 0/0                        |
| 467                                        | CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND  | 05/2018                       | 248.00<br>-                        | 05/2020<br>12/2023                 | 12/2023     | 0/0                        |
| 468                                        | DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA                                                                                 | 01/2017                       | 391.06<br>391.00                   | 06/2019<br>-                       | 12/2023     | 0/0                        |
| 469                                        | PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA                                                                                  | 03/2018                       | 228.31<br>-                        | 12/2019<br>-                       | 12/2023     | 0/0                        |
| 470                                        | PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA                                                               | 03/2018                       | 223.46<br>-                        | 12/2019<br>-                       | 12/2023     | 0/0                        |
| 471                                        | ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA    | 05/2018                       | 171.60<br>-                        | 05/2018<br>-                       | 12/2023     | 0/0                        |
| 472                                        | 2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00 ] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA                     | 09/2019                       | 277.81<br>-                        | 07/2021<br>-                       | 12/2023     | 0/0                        |
| 473                                        | 2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA           | 09/2019                       | 228.82<br>-                        | 07/2021<br>-                       | 12/2023     | 0/0                        |
| 474                                        | REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA | 11/2021                       | 228.01<br>-                        | 09/2023<br>-                       | 12/2023     | 0/0                        |
| 475                                        | CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA  | 10/2021                       | 188.69<br>-                        | 08/2023<br>-                       | 12/2023     | 0/0                        |
| 476                                        | PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA                                                    | 03/2018                       | 152.03<br>-                        | 07/2024<br>-                       | 12/2023     | 0/0                        |
| 477                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA    | 01/2017                       | 300.00<br>-                        | 05/2019<br>07/2021                 | 01/2024     | 0/0                        |
| 478                                        | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA    | 02/2018                       | 294.13<br>-                        | 11/2019<br>03/2022                 | 01/2024     | 0/0                        |
| 479                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA    | 01/2017                       | 196.52<br>-                        | 10/2019<br>10/2019                 | 02/2024     | 0/0                        |
| 480                                        | KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA                                                                        | 02/2017                       | 406.51<br>-                        | 06/2019<br>-                       | 02/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                         |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 481                                        | ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH                                | 04/2020                       | 294.84<br>309.99                   | 07/2024<br>-                       | 02/2024     | 0/0                        |
| 482                                        | WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA        | 03/2015                       | 159.12<br>-                        | 01/2016<br>-                       | 03/2024     | 0/0                        |
| 483                                        | BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH | 02/2021                       | 588.09<br>-                        | 03/2024<br>12/2024                 | 03/2024     | 0/0                        |
| 484                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH    | 04/2020                       | 172.50<br>169.56                   | 07/2024<br>-                       | 03/2024     | 0/0                        |
| 485                                        | BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH - [N24001891]MoRTH,MAHARASHTRA      | 07/2021                       | 256.54<br>-                        | 11/2023<br>-                       | 03/2024     | 0/0                        |
| 486                                        | UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA     | 08/2022                       | 185.59<br>-                        | 03/2024<br>-                       | 03/2024     | 0/0                        |
| 487                                        | CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA     | 06/2021                       | 169.15<br>-                        | 02/2024<br>-                       | 03/2024     | 0/0                        |
| 488                                        | NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH                                        | 12/2021                       | 277.30<br>-                        | 03/2024<br>-                       | 03/2024     | 0/0                        |
| 489                                        | STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA       | 03/2015                       | 165.67<br>-                        | 11/2015<br>-                       | 04/2024     | 0/0                        |
| 490                                        | CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA     | 03/2021                       | 478.83<br>-                        | 03/2024<br>-                       | 04/2024     | 0/0                        |
| 491                                        | UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA       | 11/2021                       | 224.44<br>-                        | 09/2023<br>-                       | 04/2024     | 0/0                        |
| 492                                        | CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA        | 06/2021                       | 298.00<br>-                        | 06/2024<br>-                       | 04/2024     | 0/0                        |
| 493                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA        | 08/2022                       | 170.34<br>-                        | 02/2024<br>-                       | 04/2024     | 0/0                        |
| 494                                        | 2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN        | 02/2021                       | 240.99<br>-                        | 01/2024<br>-                       | 05/2024     | 0/0                        |
| 495                                        | CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH   | 03/2021                       | 185.09<br>269.81                   | 09/2023<br>-                       | 05/2024     | 0/0                        |
| 496                                        | WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA - DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]MoRTH,UTTAR PRADESH  | 12/2021                       | 257.97<br>-                        | 05/2024<br>-                       | 05/2024     | 0/0                        |
| 497                                        | 2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]MoRTH,RAJASTHAN       | 12/2021                       | 411.40<br>-                        | 05/2024<br>-                       | 05/2024     | 0/0                        |
| 498                                        | UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA     | 08/2021                       | 288.14<br>-                        | 04/2023<br>-                       | 05/2024     | 0/0                        |
| 499                                        | UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]MoRTH,MAHARASHTRA      | 12/2021                       | 167.97<br>-                        | 05/2024<br>-                       | 05/2024     | 0/0                        |
| 500                                        | NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]MoRTH,ANDHRA PRADESH                                                                       | 12/2021                       | 439.82<br>-                        | 05/2024<br>-                       | 05/2024     | 0/0                        |
| 501                                        | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA       | 03/2021                       | 344.79<br>-                        | 03/2023<br>-                       | 05/2024     | 0/0                        |
| 502                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]MoRTH,KARNATAKA       | 01/2023                       | 166.58<br>-                        | 01/2026<br>-                       | 05/2024     | 0/0                        |
| 503                                        | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH                      | 12/2019                       | 282.41<br>-                        | 04/2022<br>-                       | 06/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                      |                               |                                    |                                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                      |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 504                                        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR         | 01/1991                       | 319.68<br>404.10                   | 11/2008<br>06/2024                 | 06/2024     | 0/0                        |
| 505                                        | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR        | 02/2016                       | 178.85<br>225.06                   | 05/2016<br>06/2024                 | 06/2024     | 0/0                        |
| 506                                        | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR        | 02/2016                       | 553.30<br>706.39                   | 05/2016<br>06/2024                 | 06/2024     | 0/0                        |
| 507                                        | UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL  | 02/2018                       | 426.18<br>426.18                   | 09/2020<br>01/2024                 | 06/2024     | 0/0                        |
| 508                                        | DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL  | 03/2018                       | 254.30<br>254.30                   | 10/2020<br>01/2024                 | 06/2024     | 0/0                        |
| 509                                        | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL  | 03/2016                       | 160.27<br>213.97                   | 09/2023<br>03/2024                 | 06/2024     | 0/0                        |
| 510                                        | SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA                                                                       | 01/2017                       | 388.44<br>-                        | -<br>-                             | 06/2024     | 0/0                        |
| 511                                        | REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH   | 11/2015                       | 335.32<br>397.32                   | 06/2017<br>-                       | 06/2024     | 0/0                        |
| 512                                        | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH | 01/2016                       | 476.20<br>610.18                   | 09/2016<br>-                       | 06/2024     | 0/0                        |
| 513                                        | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH   | 01/2016                       | 624.98<br>731.50                   | 10/2016<br>-                       | 06/2024     | 0/0                        |
| 514                                        | CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH | 03/2018                       | 349.03<br>-                        | 01/2019<br>-                       | 06/2024     | 0/0                        |
| 515                                        | UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH                                      | 11/2017                       | 188.80<br>-                        | 05/2019<br>-                       | 06/2024     | 0/0                        |
| 516                                        | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN                              | 12/2020                       | 379.23<br>-                        | 10/2023<br>-                       | 06/2024     | 0/0                        |
| 517                                        | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN         | 12/2020                       | 339.65<br>-                        | 10/2023<br>-                       | 06/2024     | 0/0                        |
| 518                                        | REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA                                                                                | 03/2022                       | 282.07<br>-                        | 06/2022<br>-                       | 06/2024     | 0/0                        |
| 519                                        | REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]MoRTH,MAHARASHTRA  | 08/2022                       | 291.37<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 520                                        | STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]MoRTH,MAHARASHTRA  | 11/2021                       | 157.72<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 521                                        | UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH  | 12/2020                       | 222.86<br>-                        | 08/2023<br>06/2024                 | 06/2024     | 0/0                        |
| 522                                        | UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH | 12/2020                       | 193.16<br>-                        | 09/2023<br>06/2024                 | 06/2024     | 0/0                        |
| 523                                        | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND    | 02/2020                       | 153.01<br>-                        | 08/2023<br>06/2024                 | 06/2024     | 0/0                        |
| 524                                        | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 ( CHITR - [N24002011]MoRTH,KARNATAKA    | 12/2021                       | 516.96<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 525                                        | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL  | 06/2016                       | 236.78<br>263.26                   | 09/2021<br>02/2024                 | 07/2024     | 0/0                        |
| 526                                        | WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA                                       | 08/2016                       | 287.70<br>-                        | 02/2017<br>07/2024                 | 07/2024     | 0/0                        |
| 527                                        | WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA                  | 12/2016                       | 223.50<br>-                        | 08/2018<br>07/2024                 | 07/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                       |                               |                                    |                                    |             |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                       |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 528                                        | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA       | 08/2016                       | 175.50 -                           | 02/2017 -                          | 07/2024     | 0/0                        |
| 529                                        | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH             | 03/2016                       | 452.94 -                           | 07/2016 -                          | 07/2024     | 0/0                        |
| 530                                        | WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466]MoRTH,NAGALAND      | 03/2021                       | 297.24 -                           | 07/2024 07/2024                    | 07/2024     | 0/0                        |
| 531                                        | WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND       | 03/2021                       | 226.44 -                           | 02/2024 07/2024                    | 07/2024     | 0/0                        |
| 532                                        | UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]MoRTH,RAJASTHAN     | 03/2022                       | 174.34 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 533                                        | SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA                                                                            | 09/2022                       | 232.59 -                           | 04/2024 -                          | 07/2024     | 0/0                        |
| 534                                        | KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]MoRTH,MAHARASHTRA                                                                      | 09/2022                       | 195.38 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 535                                        | REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]MoRTH,MAHARASHTRA  | 09/2022                       | 157.62 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 536                                        | WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]MoRTH,JHARKHAND     | 01/2022                       | 315.21 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 537                                        | 2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]MoRTH,ANDHRA PRADESH                        | 03/2021                       | 423.67 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 538                                        | WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA     | 01/2023                       | 255.88 -                           | 06/2024 -                          | 07/2024     | 0/0                        |
| 539                                        | 2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]MoRTH,ANDHRA PRADESH                                                | 08/2020                       | 349.29 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 540                                        | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR         | 01/1991                       | 675.00 780.77                      | 02/2019 08/2024                    | 08/2024     | 0/0                        |
| 541                                        | FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR           | 01/2014                       | 1,408.85 2,138.16                  | 10/2016 08/2024                    | 08/2024     | 0/0                        |
| 542                                        | WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA                                      | 03/2018                       | 199.16 -                           | 08/2018 08/2024                    | 08/2024     | 0/0                        |
| 543                                        | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA      | 10/2016                       | 298.32 -                           | 02/2019 06/2022                    | 08/2024     | 0/0                        |
| 544                                        | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA     | 10/2016                       | 248.83 -                           | 03/2019 04/2023                    | 08/2024     | 0/0                        |
| 545                                        | 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA     | 01/2018                       | 283.15 -                           | 05/2020 12/2022                    | 08/2024     | 0/0                        |
| 546                                        | REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL - MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA     | 03/2018                       | 192.67 -                           | 07/2019 06/2022                    | 08/2024     | 0/0                        |
| 547                                        | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA     | 01/2019                       | 193.19 249.72                      | - 01/2023                          | 08/2024     | 0/0                        |
| 548                                        | CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH | 07/2018                       | 1,948.25 -                         | 02/2024 -                          | 08/2024     | 0/0                        |
| 549                                        | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA      | 08/2020                       | 302.88 -                           | 02/2022 08/2024                    | 08/2024     | 0/0                        |
| 550                                        | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH        | 04/2020                       | 199.39 212.96                      | 02/2024 -                          | 08/2024     | 0/0                        |
| 551                                        | PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH                         | 03/2021                       | 264.86 -                           | 08/2023 -                          | 08/2024     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                       |                               |                                    |                                    |             |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                       |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 552                                        | WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH | 10/2021                       | 227.06 -                           | 04/2024 -                          | 08/2024     | 0/0                        |
| 553                                        | 44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]MoRTH,RAJASTHAN     | 12/2021                       | 451.66 -                           | 08/2024 -                          | 08/2024     | 0/0                        |
| 554                                        | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]MoRTH,RAJASTHAN     | 03/2022                       | 304.87 -                           | 08/2024 -                          | 08/2024     | 0/0                        |
| 555                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]MoRth,RAJASTHAN     | 03/2022                       | 186.29 -                           | 08/2024 -                          | 08/2024     | 0/0                        |
| 556                                        | DEVELOPMENT/WIDENING OF TALEGAON - CHAKAN - SHIKRAPUR - NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]MoRTH,MAHARASHTRA   | 10/2022                       | 304.68 -                           | 08/2024 -                          | 08/2024     | 0/0                        |
| 557                                        | WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA      | 03/2021                       | 317.19 -                           | 07/2024 -                          | 08/2024     | 0/0                        |
| 558                                        | MOPA AIRPORT - [N24001458]MoRTH,GOA                                                                                                   | 12/2021                       | 1,183.16 -                         | 04/2022<br>09/2024                 | 09/2024     | 0/0                        |
| 559                                        | CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]MoRTH,UTTAR PRADESH                          | 12/2021                       | 170.60 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 560                                        | WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]MoRTH,NAGALAND      | 06/2020                       | 252.19 -                           | 09/2024<br>09/2024                 | 09/2024     | 0/0                        |
| 561                                        | UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]MoRTH,RAJASTHAN     | 12/2021                       | 150.11 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 562                                        | WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]MoRTH,UTTAR PRADESH   | 03/2020                       | 262.37<br>343.77                   | 09/2024 -                          | 09/2024     | 0/0                        |
| 563                                        | REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]MoRTH,MAHARASHTRA   | 12/2022                       | 213.32 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 564                                        | UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]MoRTH,CHHATTISGARH   | 03/2021                       | 218.57 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 565                                        | 2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]MoRTH,ANDHRA PRADESH                             | 03/2022                       | 401.72 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 566                                        | NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953]MoRTH,ANDHRA PRADESH                                                            | 12/2021                       | 388.71 -                           | 09/2024 -                          | 09/2024     | 0/0                        |
| 567                                        | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL   | 03/2016                       | 271.17<br>291.20                   | 11/2018<br>12/2023                 | 10/2024     | 0/0                        |
| 568                                        | CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]MoRTH,MAHARASHTRA   | 03/2022                       | 496.64 -                           | 10/2024 -                          | 10/2024     | 0/0                        |
| 569                                        | WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]MoRTH,KARNATAKA     | 10/2022                       | 355.72 -                           | 10/2024 -                          | 10/2024     | 0/0                        |
| 570                                        | 2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]MoRTH,ANDHRA PRADESH                                             | 08/2020                       | 311.22 -                           | 10/2024 -                          | 10/2024     | 0/0                        |
| 571                                        | UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963]MoRTH,MADHYA PRADESH  | 12/2021                       | 305.12 -                           | 10/2024 -                          | 10/2024     | 0/0                        |
| 572                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA     | 03/2021                       | 766.64 -                           | 02/2022 -                          | 10/2024     | 0/0                        |
| 573                                        | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA     | 02/2017                       | 157.32<br>188.00                   | 05/2019 -                          | 11/2024     | 0/0                        |
| 574                                        | CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA     | 03/2019                       | 423.15 -                           | 12/2019 -                          | 11/2024     | 0/0                        |
|                                            |                                                                                                                                       |                               | 325.24<br>340.16                   | 11/2024 -                          | 11/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                          |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                  | 6           | 7                          |
| 576                                        | CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA            | 03/2021                       | 196.94 -                           | 03/2024<br>11/2024 | 11/2024     | 0/0                        |
| 577                                        | CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]MoRTH,ODISHA           | 02/2022                       | 157.49 -                           | 11/2024<br>11/2024 | 11/2024     | 0/0                        |
| 578                                        | CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA           | 03/2021                       | 154.05 -                           | 06/2024<br>11/2024 | 11/2024     | 0/0                        |
| 579                                        | REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]MoRTH,MAHARASHTRA     | 06/2021                       | 574.00 -                           | 11/2024 -          | 11/2024     | 0/0                        |
| 580                                        | UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH     | 03/2020                       | 278.97 -                           | 05/2024 -          | 11/2024     | 0/0                        |
| 581                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA        | 09/2022                       | 172.98 -                           | 03/2024 -          | 11/2024     | 0/0                        |
| 582                                        | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]MoRTH,KARNATAKA        | 11/2022                       | 218.93 -                           | 11/2024 -          | 11/2024     | 0/0                        |
| 583                                        | UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH                                | 03/2015                       | 511.83 -                           | 08/2017<br>12/2023 | 12/2024     | 0/0                        |
| 584                                        | REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH                           | 01/2016                       | 497.14<br>572.66                   | 08/2016 -          | 12/2024     | 0/0                        |
| 585                                        | CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH    | 04/2021                       | 309.48 -                           | 09/2023 -          | 12/2024     | 0/0                        |
| 586                                        | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]MoRTH,HIMACHAL PRADESH | 08/2020                       | 371.93 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 587                                        | 2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH        | 04/2020                       | 236.47 -                           | 03/2024 -          | 12/2024     | 0/0                        |
| 588                                        | 2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH    | 04/2020                       | 211.09 -                           | 07/2024 -          | 12/2024     | 0/0                        |
| 589                                        | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH     | 11/2021                       | 307.11 -                           | 05/2024 -          | 12/2024     | 0/0                        |
| 590                                        | WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH     | 03/2021                       | 395.62<br>392.03                   | 05/2024 -          | 12/2024     | 0/0                        |
| 591                                        | WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]MoRTH,RAJASTHAN          | 01/2022                       | 194.88 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 592                                        | CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA           | 06/2020                       | 414.24 -                           | 12/2023<br>12/2024 | 12/2024     | 0/0                        |
| 593                                        | REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]MoRTH,MAHARASHTRA       | 02/2023                       | 414.81 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 594                                        | REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]MoRTH,MAHARASHTRA      | 02/2023                       | 261.82 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 595                                        | REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]MoRTH,MAHARASHTRA       | 02/2023                       | 245.61 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 596                                        | MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]MoRTH,ANDHRA PRADESH   | 12/2021                       | 480.10 -                           | 12/2024 -          | 12/2024     | 0/0                        |
| 597                                        | NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH          | 03/2020                       | 529.24 -                           | 09/2023 -          | 12/2024     | 0/0                        |
| 598                                        | CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962]MoRTH,MADHYA PRADESH   | 03/2022                       | 179.19 -                           | 12/2024 -          | 12/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 599                                        | BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH   | 12/2020                       | 529.44 -                           | 04/2023<br>05/2023                 | 12/2024     | 0/0                        |
| 600                                        | WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002]MoRTH,TELANGANA         | 01/2022                       | 423.48 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 601                                        | ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA             | 10/2017                       | 186.71 -                           | 06/2023 -                          | 12/2024     | 0/0                        |
| 602                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008]MoRTH,TELANGANA          | 01/2022                       | 578.85 -                           | 12/2024 -                          | 12/2024     | 0/0                        |
| 603                                        | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM             | 10/2021                       | 385.15 -                           | 05/2024<br>01/2025                 | 01/2025     | 0/0                        |
| 604                                        | WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]MoRTH,KARNATAKA        | 01/2023                       | 350.69 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 605                                        | NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]MoRTH,ANDHRA PRADESH                                    | 01/2022                       | 403.22 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 606                                        | WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]MoRTH,ANDHRA PRADESH           | 03/2022                       | 568.12 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 607                                        | 4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]MoRTH,ANDHRA PRADESH   | 03/2022                       | 536.00 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 608                                        | BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA        | 02/2023                       | 398.48 -                           | 02/2024 -                          | 02/2025     | 0/0                        |
| 609                                        | WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]MoRTH,KARNATAKA         | 02/2023                       | 177.94 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 610                                        | NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]MoRTH,ANDHRA PRADESH   | 03/2021                       | 369.81 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 611                                        | REHABILITATION AND UPGRADATION OF KURWAI-MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965]MoRTH,MADHYA PRADESH   | 03/2022                       | 386.49 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 612                                        | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR             | 02/2022                       | 624.43 -                           | 11/2024<br>03/2025                 | 03/2025     | 0/0                        |
| 613                                        | WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR                                                 | 03/2021                       | 477.54 -                           | 01/2025<br>03/2025                 | 03/2025     | 0/0                        |
| 614                                        | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR              | 02/2022                       | 427.29 -                           | 12/2024<br>03/2025                 | 03/2025     | 0/0                        |
| 615                                        | REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA        | 01/2022                       | 549.28 -                           | 12/2024 -                          | 03/2025     | 0/0                        |
| 616                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012]MoRTH,KARNATAKA        | 03/2023                       | 718.52 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 617                                        | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018]MoRTH,MADHYA PRADESH   | 01/2022                       | 239.72<br>232.00                   | 03/2025 -                          | 03/2025     | 0/0                        |
| 618                                        | IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133]MoRTH,BIHAR            | 03/2021                       | 178.63 -                           | 03/2025 -                          | 03/2025     | 0/0                        |
| 619                                        | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]MoRTH,HIMACHAL PRADESH | 08/2020                       | 314.32 -                           | 04/2025 -                          | 04/2025     | 0/0                        |
| 620                                        | CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]MoRTH,ASSAM            | 03/2022                       | 535.03 -                           | 04/2025 -                          | 04/2025     | 0/0                        |
| 621                                        | CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]MoRTH,ODISHA           | 01/2022                       | 300.33 -                           | 04/2025<br>04/2025                 | 04/2025     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                        |                               |                                    |                                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                        |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                      | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 622                                        | REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]MoRTH,MAHARASHTRA    | 08/2022                       | 206.54 -                           | 04/2025 -                          | 04/2025     | 0/0                        |
| 623                                        | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]MoRTH,RAJASTHAN      | 03/2022                       | 317.74 -                           | 04/2025 -                          | 04/2025     | 0/0                        |
| 624                                        | UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB         | 03/2021                       | 263.19 -                           | 10/2023 -                          | 04/2025     | 0/0                        |
| 625                                        | WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB          | 03/2022                       | 152.58 -                           | 10/2023 -                          | 04/2025     | 0/0                        |
| 626                                        | CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]MoRTH,ODISHA          | 12/2021                       | 324.09 -                           | 05/2025 05/2025                    | 05/2025     | 0/0                        |
| 627                                        | REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]MoRTH,MAHARASHTRA    | 03/2023                       | 428.80 -                           | 05/2025 -                          | 05/2025     | 0/0                        |
| 628                                        | GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]MoRTH,ANDHRA PRADESH  | 03/2022                       | 317.22 -                           | 05/2025 -                          | 05/2025     | 0/0                        |
| 629                                        | UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964]MoRTH,MADHYA PRADESH | 03/2022                       | 365.21 -                           | 05/2025 -                          | 05/2025     | 0/0                        |
| 630                                        | CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997]MoRTH,UTTAR PRADESH             | 10/2022                       | 189.31 -                           | 05/2025 -                          | 05/2025     | 0/0                        |
| 631                                        | WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855]MoRTH,NAGALAND       | 02/2021                       | 192.93 -                           | 06/2025 06/2025                    | 06/2025     | 0/0                        |
| 632                                        | WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]MoRTH,ODISHA         | 03/2022                       | 499.79 -                           | 06/2025 06/2025                    | 06/2025     | 0/0                        |
| 633                                        | CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]MoRTH,ODISHA          | 11/2021                       | 154.49 -                           | 06/2025 -                          | 06/2025     | 0/0                        |
| 634                                        | WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR                                                  | 03/2021                       | 566.15 -                           | 03/2024 06/2025                    | 06/2025     | 0/0                        |
| 635                                        | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA       | 01/2022                       | 882.18 -                           | 01/2025 -                          | 06/2025     | 0/0                        |
| 636                                        | REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA      | 03/2021                       | 545.11 -                           | 07/2024 -                          | 06/2025     | 0/0                        |
| 637                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA        | 03/2022                       | 644.45 -                           | 03/2025 -                          | 06/2025     | 0/0                        |
| 638                                        | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]MoRTH,UTTAR PRADESH   | 11/2021                       | 403.36 328.49                      | 06/2025 -                          | 06/2025     | 0/0                        |
| 639                                        | CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016]MoRTH,UTTAR PRADESH                              | 10/2022                       | 225.17 -                           | 06/2025 -                          | 06/2025     | 0/0                        |
| 640                                        | CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]MoRTH,ASSAM          | 02/2021                       | 925.47 -                           | 07/2025 -                          | 07/2025     | 0/0                        |
| 641                                        | CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]MoRTH,BIHAR           | 03/2022                       | 295.24 -                           | 07/2025 -                          | 07/2025     | 0/0                        |
| 642                                        | REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]MoRTH,MAHARASHTRA    | 03/2022                       | 778.18 -                           | 07/2025 -                          | 07/2025     | 0/0                        |
| 643                                        | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007]MoRTH,TELANGANA      | 03/2022                       | 886.69 -                           | 07/2025 -                          | 07/2025     | 0/0                        |
| 644                                        | WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA      | 01/2022                       | 703.68 -                           | 01/2025 -                          | 07/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                       |                               |                                    |                    |             |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                       |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                  | 6           | 7                          |
| 645                                        | Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868]MoRTH,RAJASTHAN                          | 03/2022                       | 187.65<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 646                                        | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]MoRTH,RAJASTHAN     | 12/2022                       | 235.15<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 647                                        | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924]MoRTH,JHARKHAND     | 03/2022                       | 514.22<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 648                                        | WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]MoRTH,JHARKHAND     | 03/2022                       | 423.18<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 649                                        | 4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]MoRTH,ANDHRA PRADESH              | 03/2022                       | 724.17<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 650                                        | NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952]MoRTH,ANDHRA PRADESH                          | 03/2022                       | 285.50<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 651                                        | CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]MoRTH,UTTAR PRADESH  | 03/2023                       | 438.24<br>362.39                   | 08/2025<br>-       | 08/2025     | 0/0                        |
| 652                                        | REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116]MoRTH,UTTAR PRADESH | 01/2022                       | 343.54<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
| 653                                        | UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA - [N24002118]MoRTH,GUJARAT        | 12/2022                       | 173.06<br>-                        | 02/2024<br>08/2025 | 08/2025     | 0/0                        |
| 654                                        | DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]MoRTH,WEST BENGAL   | 03/2022                       | 995.04<br>995.04                   | 09/2025<br>09/2025 | 09/2025     | 0/0                        |
| 655                                        | UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]MoRTH,RAJASTHAN       | 02/2022                       | 838.43<br>-                        | 09/2025<br>-       | 09/2025     | 0/0                        |
| 656                                        | 4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]MoRTH,ANDHRA PRADESH               | 03/2022                       | 839.98<br>-                        | 09/2025<br>-       | 09/2025     | 0/0                        |
| 657                                        | UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019]MoRTH,MADHYA PRADESH | 01/2022                       | 329.14<br>319.09                   | 09/2025<br>-       | 09/2025     | 0/0                        |
| 658                                        | CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ( - [N24002120]MoRTH,UTTAR PRADESH | 02/2023                       | 274.06<br>-                        | 09/2025<br>-       | 09/2025     | 0/0                        |
| 659                                        | IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121]MoRTH,UTTAR PRADESH  | 01/2022                       | 509.65<br>-                        | 09/2025<br>-       | 09/2025     | 0/0                        |
| 660                                        | CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]MoRTH,UTTAR PRADESH | 01/2022                       | 697.66<br>-                        | 10/2025<br>-       | 10/2025     | 0/0                        |
| 661                                        | WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA     | 03/2022                       | 631.49<br>-                        | 03/2024<br>-       | 10/2025     | 0/0                        |
| 662                                        | CONSTRUCTION OF KATHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020]MoRTH,MADHYA PRADESH | 03/2022                       | 158.36<br>158.00                   | 10/2025<br>-       | 10/2025     | 0/0                        |
| 663                                        | CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA         | 02/2022                       | 238.78<br>-                        | 10/2025<br>11/2025 | 11/2025     | 0/0                        |
| 664                                        | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996]MoRTH,UTTAR PRADESH | 03/2022                       | 640.18<br>-                        | 11/2025<br>-       | 11/2025     | 0/0                        |
| 665                                        | CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR            | 02/2019                       | 2,926.42<br>-                      | 09/2024<br>12/2025 | 12/2025     | 0/0                        |
| 666                                        | WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029]MoRTH,UTTAR PRADESH  | 03/2022                       | 917.91<br>956.30                   | 01/2026<br>-       | 01/2026     | 0/0                        |
| 667                                        | CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032]MoRTH,UTTAR PRADESH | 01/2022                       | 1,156.72<br>-                      | 01/2026<br>-       | 01/2026     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024)                               |                                                                                                                                                      |                               |                                    |                    |             |                            |
|--------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                                                          |                                                                                                                                                      |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                                                    | Project                                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                                                        | 2                                                                                                                                                    | 3                             | 4                                  | 5                  | 6           | 7                          |
| 668                                                                      | CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR                          | 09/2018                       | 1,478.40 -                         | 06/2024<br>02/2026 | 02/2026     | 0/0                        |
| 669                                                                      | CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA                    | 03/2018                       | 626.76 -                           | 07/2020<br>06/2024 | 02/2026     | 0/0                        |
| 670                                                                      | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031]MoRTH,UTTAR PRADESH                | 12/2021                       | 840.93<br>773.58                   | 02/2026 -          | 02/2026     | 0/0                        |
| 671                                                                      | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT                      | 10/2022                       | 246.60<br>291.00                   | 02/2024<br>02/2026 | 02/2026     | 0/0                        |
| 672                                                                      | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH,ARUNACHAL PRADESH             | 03/2019                       | 421.48 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 673                                                                      | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH            | 03/2019                       | 543.05 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 674                                                                      | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH,ARUNACHAL PRADESH            | 03/2019                       | 486.70 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 675                                                                      | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH,ARUNACHAL PRADESH            | 03/2019                       | 450.65 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 676                                                                      | 4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]MoRTH,ARUNACHAL PRADESH             | 06/2020                       | 437.60 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 677                                                                      | 4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]MoRTH,ARUNACHAL PRADESH             | 06/2020                       | 496.47 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 678                                                                      | WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]MoRTH,ARUNACHAL PRADESH             | 03/2021                       | 182.55 -                           | 03/2027 -          | 03/2027     | 0/0                        |
| 679                                                                      | CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877]MoRTH,BIHAR                        | 07/2020                       | 1,110.23 -                         | 05/2027 -          | 05/2027     | 0/0                        |
| 680                                                                      | REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA                  | 01/2015                       | 225.81 -                           | - -                | 12/2023     | 0/0                        |
| 681                                                                      | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA                               | 03/2016                       | 1,101.58 -                         | - -                | 03/2024     | 0/0                        |
| 682                                                                      | REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND                  | 03/2018                       | 460.73 -                           | - -                | -           | 0/0                        |
| <u>National Highways And Infrastructure Development Corporation Ltd.</u> |                                                                                                                                                      |                               |                                    |                    |             |                            |
| 683                                                                      | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS | 11/2017                       | 257.34 -                           | 11/2019 -          | 11/2019     | 0/0                        |
| 684                                                                      | SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM                      | 03/2017                       | 165.56 -                           | 06/2022 -          | 06/2022     | 0/0                        |
| 685                                                                      | PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND                                                                                                     | 02/2021                       | 207.33 -                           | 03/2023 -          | 03/2023     | 0/0                        |
| <u>National Highways Authority Of India</u>                              |                                                                                                                                                      |                               |                                    |                    |             |                            |
| 686                                                                      | FOUR LANING OF MADURAI- CHETTICULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU                    | 03/2018                       | 628.71 -                           | 11/2020<br>04/2023 | 04/2023     | 0/0                        |
| 687                                                                      | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN                     | 11/2019                       | 1,640.10 -                         | 05/2023<br>06/2024 | 06/2023     | 0/0                        |
| 688                                                                      | PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA                                                                                  | 09/2021                       | 531.86<br>532.41                   | 09/2023<br>07/2023 | 07/2023     | 0/0                        |
| 689                                                                      | 4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI ( KM 0.00 TO KM . 83.785) - [N24000463]NHAI, WEST BENGAL                                            | 12/2015                       | 1,083.00<br>1,414.01               | 06/2018<br>05/2024 | 08/2023     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                       |                               |                                    |                                    |         |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|---------|----------------------------|
| SI.No                                      | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |         | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                                  | 6       | 7                          |
| 690                                        | REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU                 | 02/2019                       | 166.90<br>-                        | 03/2021<br>-                       | 10/2023 | 0/0                        |
| 691                                        | BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH | 08/2019                       | 323.51<br>-                        | 04/2023<br>-                       | 11/2023 | 0/0                        |
| 692                                        | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU                                    | 01/2019                       | 1,518.53<br>-                      | 10/2022<br>12/2023                 | 12/2023 | 0/0                        |
| 693                                        | FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU      | 03/2018                       | 505.35<br>-                        | 10/2022<br>01/2024                 | 01/2024 | 0/0                        |
| 694                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN      | 11/2019                       | 952.57<br>-                        | 01/2023<br>01/2024                 | 01/2024 | 0/0                        |
| 695                                        | BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR           | 12/2018                       | 333.60<br>466.59                   | 10/2020<br>-                       | 01/2024 | 0/0                        |
| 696                                        | 4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA                                                                          | 09/2017                       | 1,124.11<br>1,567.73               | 05/2020<br>11/2023                 | 02/2024 | 0/0                        |
| 697                                        | 4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB         | 12/2020                       | 366.85<br>366.85                   | 06/2023<br>02/2024                 | 02/2024 | 0/0                        |
| 698                                        | CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA        | 03/2018                       | 1,484.30<br>-                      | 12/2020<br>12/2024                 | 03/2024 | 0/0                        |
| 699                                        | CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA        | 12/2020                       | 1,334.04<br>-                      | 01/2024<br>04/2024                 | 04/2024 | 0/0                        |
| 700                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI,BIHAR          | 04/2022                       | 1,769.50<br>-                      | 04/2024<br>-                       | 04/2024 | 0/0                        |
| 701                                        | 4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI,UTTAR PRADESH                                        | 11/2021                       | 923.15<br>-                        | 04/2024<br>-                       | 04/2024 | 0/0                        |
| 702                                        | 2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI,UTTAR PRADESH   | 03/2021                       | 364.47<br>-                        | 04/2024<br>-                       | 04/2024 | 0/0                        |
| 703                                        | 4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI,MADHYA PRADESH | 01/2021                       | 1,001.69<br>-                      | 04/2024<br>-                       | 04/2024 | 0/0                        |
| 704                                        | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR                                                         | 12/2015                       | 1,167.45<br>-                      | 12/2019<br>-                       | 05/2024 | 0/0                        |
| 705                                        | FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250 (DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU    | 03/2017                       | 848.45<br>-                        | 03/2020<br>05/2024                 | 05/2024 | 0/0                        |
| 706                                        | FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN         | 12/2017                       | 1,308.73<br>-                      | 12/2020<br>05/2024                 | 05/2024 | 0/0                        |
| 707                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]NHAI,MAHARASHTRA    | 11/2022                       | 1,124.00<br>-                      | 05/2024<br>-                       | 05/2024 | 0/0                        |
| 708                                        | FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB         | 01/2021                       | 1,060.29<br>-                      | 01/2024<br>05/2024                 | 05/2024 | 0/0                        |
| 709                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]NHAI,MAHARASHTRA       | 11/2022                       | 990.00<br>-                        | 10/2024<br>05/2024                 | 05/2024 | 0/0                        |
| 710                                        | CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA         | 11/2021                       | 694.00<br>1,918.00                 | 11/2023<br>01/2024                 | 05/2024 | 0/0                        |
| 711                                        | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA        | 07/2020                       | 899.00<br>1,882.46                 | 07/2022<br>05/2024                 | 05/2024 | 0/0                        |
| 712                                        | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA        | 07/2020                       | 817.00<br>1,605.00                 | 07/2022<br>-                       | 05/2024 | 0/0                        |
| 713                                        | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN                              | 02/2019                       | 755.16<br>-                        | 10/2023<br>05/2024                 | 05/2024 | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                          |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                  | 6           | 7                          |
| 714                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN                            | 10/2019                       | 839.63 -                           | 10/2023<br>05/2024 | 05/2024     | 0/0                        |
| 715                                        | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN                                 | 02/2019                       | 738.90 -                           | 10/2023<br>05/2024 | 05/2024     | 0/0                        |
| 716                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN                            | 10/2019                       | 846.59 -                           | 08/2023<br>05/2024 | 05/2024     | 0/0                        |
| 717                                        | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN                            | 10/2019                       | 662.08 -                           | 07/2023<br>05/2024 | 05/2024     | 0/0                        |
| 718                                        | BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]NHAI,MAHARASHTRA        | 10/2022                       | 332.00 -                           | 05/2024<br>-       | 05/2024     | 0/0                        |
| 719                                        | 2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH                                | 01/2021                       | 428.04 -                           | 10/2023<br>-       | 05/2024     | 0/0                        |
| 720                                        | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH     | 08/2022                       | 326.79 -                           | 04/2024<br>-       | 05/2024     | 0/0                        |
| 721                                        | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL                               | 12/2018                       | 2,375.87<br>2,843.79               | 02/2023<br>08/2023 | 05/2024     | 0/0                        |
| 722                                        | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT                                  | 02/2020                       | 606.51 -                           | 06/2023<br>03/2024 | 05/2024     | 0/0                        |
| 723                                        | 4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]NHAI,HIMACHAL PRADESH   | 03/2021                       | 1,002.11<br>1,361.79               | 05/2024<br>-       | 05/2024     | 0/0                        |
| 724                                        | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE                                                                    | 09/2011                       | 2,848.00 -                         | 03/2014<br>-       | 06/2024     | 0/0                        |
| 725                                        | DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA            | 09/2016                       | 2,510.04 -                         | 08/2019<br>-       | 06/2024     | 0/0                        |
| 726                                        | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA         | 09/2016                       | 950.69 -                           | 08/2019<br>06/2024 | 06/2024     | 0/0                        |
| 727                                        | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN                                                     | 04/2017                       | 894.00 -                           | 04/2020<br>06/2024 | 06/2024     | 0/0                        |
| 728                                        | FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU                                                                        | 08/2017                       | 1,176.37 -                         | 09/2020<br>06/2024 | 06/2024     | 0/0                        |
| 729                                        | 4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU                                                                         | 09/2017                       | 1,227.87 -                         | 08/2020<br>06/2024 | 06/2024     | 0/0                        |
| 730                                        | CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN         | 02/2018                       | 741.86<br>649.00                   | 04/2021<br>06/2024 | 06/2024     | 0/0                        |
| 731                                        | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH     | 03/2018                       | 1,117.84 -                         | 12/2021<br>12/2023 | 06/2024     | 0/0                        |
| 732                                        | SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH     | 03/2018                       | 2,140.93 -                         | 11/2021<br>-       | 06/2024     | 0/0                        |
| 733                                        | BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR | 09/2021                       | 811.19 -                           | 12/2023<br>06/2024 | 06/2024     | 0/0                        |
| 734                                        | INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA       | 02/2019                       | 397.60 -                           | 02/2022<br>06/2024 | 06/2024     | 0/0                        |
| 735                                        | 4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA             | 09/2021                       | 667.66<br>666.21                   | 09/2023<br>03/2024 | 06/2024     | 0/0                        |
| 736                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT                                              | 09/2020                       | 1,185.69 -                         | 02/2024<br>06/2024 | 06/2024     | 0/0                        |
| 737                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT                                              | 11/2019                       | 1,669.56 -                         | 09/2023<br>-       | 06/2024     |                            |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                      |                               |                                    |                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                      |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                              | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                    | 3                             | 4                                  | 5                  | 6           | 7                          |
| 738                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT                                          | 09/2020                       | 1,198.55 -                         | 11/2023 -          | 06/2024     | 0/0                        |
| 739                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT                                          | 11/2019                       | 1,604.06 -                         | 05/2024 -          | 06/2024     | 0/0                        |
| 740                                        | 6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH | 03/2021                       | 836.24 -                           | 10/2023 06/2024    | 06/2024     | 0/0                        |
| 741                                        | 6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH | 03/2021                       | 990.28 -                           | 10/2023 06/2024    | 06/2024     | 0/0                        |
| 742                                        | 6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND   | 03/2021                       | 169.08 -                           | 03/2024 06/2024    | 06/2024     | 0/0                        |
| 743                                        | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA        | 11/2020                       | 1,690.23 -                         | 12/2023 -          | 06/2024     | 0/0                        |
| 744                                        | 6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM          | 08/2022                       | 175.00 -                           | 12/2022 -          | 06/2024     | 0/0                        |
| 745                                        | 6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]NHAI,ASSAM         | 03/2022                       | 457.72 -                           | 06/2024 -          | 06/2024     | 0/0                        |
| 746                                        | 2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]NHAI,RAJASTHAN     | 09/2021                       | 672.35 -                           | 06/2024 -          | 06/2024     | 0/0                        |
| 747                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN     | 11/2019                       | 1,119.35 -                         | 05/2023 06/2024    | 06/2024     | 0/0                        |
| 748                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN     | 11/2019                       | 1,425.02 -                         | 03/2023 06/2024    | 06/2024     | 0/0                        |
| 749                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN     | 11/2019                       | 1,341.36 -                         | 12/2023 06/2024    | 06/2024     | 0/0                        |
| 750                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN     | 11/2019                       | 1,658.06 -                         | 12/2022 06/2024    | 06/2024     | 0/0                        |
| 751                                        | 4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND     | 11/2021                       | 1,302.72 -                         | 07/2023 -          | 06/2024     | 0/0                        |
| 752                                        | KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH                                                          | 09/2019                       | 194.40 -                           | 09/2022 -          | 06/2024     | 0/0                        |
| 753                                        | 4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]NHAI,PUNJAB                     | 12/2020                       | 857.91 -                           | 06/2024 -          | 06/2024     | 0/0                        |
| 754                                        | BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA                           | 08/2020                       | 200.00 154.73                      | 03/2022 -          | 06/2024     | 0/0                        |
| 755                                        | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA        | 03/2020                       | 210.37 214.36                      | 06/2022 02/2024    | 06/2024     | 0/0                        |
| 756                                        | CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA     | 01/2021                       | 1,069.00 -                         | 01/2024 -          | 06/2024     | 0/0                        |
| 757                                        | CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA     | 10/2020                       | 3,184.00 -                         | 09/2023 03/2024    | 06/2024     | 0/0                        |
| 758                                        | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA     | 12/2020                       | 1,745.00 -                         | 09/2023 03/2024    | 06/2024     | 0/0                        |
| 759                                        | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR                | 03/2021                       | 1,097.18 1,097.00                  | 01/2024 06/2024    | 06/2024     | 0/0                        |
| 760                                        | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR                   | 03/2021                       | 1,143.46 1,143.46                  | 01/2024 06/2024    | 06/2024     | 0/0                        |
| 761                                        | BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]NHAI,BIHAR                                              | 09/2020                       | 2,156.22 -                         | 06/2024 -          | 06/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                     |                               |                                    |                                    |             |                            |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                             | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                     |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                   | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 762                                        | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR        | 09/2020                       | 2,334.68<br>2,494.20               | 03/2023<br>06/2024                 | 06/2024     | 0/0                        |
| 763                                        | 6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU    | 11/2021                       | 463.44<br>463.44                   | 02/2023<br>-                       | 06/2024     | 0/0                        |
| 764                                        | 4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]NHAI,UTTAR PRADESH | 02/2022                       | 570.98<br>578.02                   | 06/2024<br>06/2024                 | 06/2024     | 0/0                        |
| 765                                        | 4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]NHAI,MADHYA PRADESH                | 01/2020                       | 876.37<br>-                        | 10/2024<br>-                       | 06/2024     | 0/0                        |
| 766                                        | 4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]NHAI,MADHYA PRADESH                 | 01/2020                       | 823.05<br>-                        | 10/2024<br>-                       | 06/2024     | 0/0                        |
| 767                                        | 4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]NHAI,MADHYA PRADESH  | 01/2020                       | 909.84<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 768                                        | CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA      | 12/2020                       | 1,524.03<br>-                      | 11/2023<br>-                       | 06/2024     | 0/0                        |
| 769                                        | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA      | 11/2018                       | 2,252.75<br>-                      | 09/2021<br>-                       | 06/2024     | 0/0                        |
| 770                                        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA       | 11/2018                       | 1,935.61<br>-                      | 09/2021<br>-                       | 06/2024     | 0/0                        |
| 771                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT      | 07/2020                       | 2,271.86<br>-                      | 12/2023<br>-                       | 06/2024     | 0/0                        |
| 772                                        | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT      | 07/2020                       | 1,710.30<br>-                      | 08/2023<br>-                       | 06/2024     | 0/0                        |
| 773                                        | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT                             | 02/2020                       | 752.30<br>-                        | 08/2023<br>12/2024                 | 06/2024     | 0/0                        |
| 774                                        | 4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT               | 03/2021                       | 536.03<br>-                        | 09/2022<br>-                       | 06/2024     | 0/0                        |
| 775                                        | 4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT                 | 03/2021                       | 485.75<br>-                        | 09/2022<br>-                       | 06/2024     | 0/0                        |
| 776                                        | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT                            | 02/2020                       | 778.15<br>-                        | 03/2023<br>12/2024                 | 06/2024     | 0/0                        |
| 777                                        | 4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA                 | 02/2021                       | 540.21<br>-                        | 11/2023<br>-                       | 06/2024     | 0/0                        |
| 778                                        | BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA                         | 12/2019                       | 1,654.07<br>-                      | 09/2022<br>06/2024                 | 06/2024     | 0/0                        |
| 779                                        | 4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]NHAI,HIMACHAL PRADESH                  | 02/2022                       | 190.60<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 780                                        | 4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]NHAI,HIMACHAL PRADESH             | 04/2021                       | 583.93<br>653.67                   | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 781                                        | 4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT      | 03/2022                       | 162.73<br>-                        | 03/2023<br>-                       | 06/2024     | 0/0                        |
| 782                                        | ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058]NHAI,RAJASTHAN               | 08/2022                       | 409.64<br>-                        | 06/2024<br>-                       | 06/2024     | 0/0                        |
| 783                                        | GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH  | 10/2019                       | 2,068.99<br>2,171.00               | 10/2023<br>-                       | 06/2024     | 0/0                        |
| 784                                        | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA                                              | 03/2017                       | 744.64<br>-                        | 03/2020<br>07/2022                 | 07/2024     | 0/0                        |
| 785                                        | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA      | 09/2021                       | 624.45<br>627.79                   | 09/2023<br>03/2024                 | 07/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                         |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 786                                        | SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM.WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM             | 07/2017                       | 442.23 -                           | 04/2020<br>07/2024                 | 07/2024     | 0/0                        |
| 787                                        | 6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]NHAI,TELANGANA               | 12/2021                       | 521.53 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 788                                        | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN        | 11/2019                       | 1,272.97 -                         | 10/2022<br>07/2024                 | 07/2024     | 0/0                        |
| 789                                        | 4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU                              | 12/2018                       | 854.94 -                           | 03/2022<br>07/2024                 | 07/2024     | 0/0                        |
| 790                                        | CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR  | 09/2021                       | 442.14 -                           | 10/2023<br>07/2024                 | 07/2024     | 0/0                        |
| 791                                        | BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR                    | 01/2020                       | 336.01 -                           | 01/2024<br>07/2024                 | 07/2024     | 0/0                        |
| 792                                        | 4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]NHAI,PUNJAB           | 11/2021                       | 646.42<br>646.42                   | 07/2024<br>07/2024                 | 07/2024     | 0/0                        |
| 793                                        | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]NHAI,KERALA           | 01/2021                       | 4,265.42 -                         | 07/2024 -                          | 07/2024     | 0/0                        |
| 794                                        | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]NHAI,KERALA           | 02/2021                       | 3,375.31 -                         | 07/2024 -                          | 07/2024     | 0/0                        |
| 795                                        | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA        | 03/2021                       | 1,065.06<br>1,444.50               | 03/2023<br>07/2024                 | 07/2024     | 0/0                        |
| 796                                        | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA        | 10/2019                       | 1,225.24<br>1,505.85               | 10/2021<br>07/2024                 | 07/2024     | 0/0                        |
| 797                                        | 4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH                   | 05/2019                       | 779.17 -                           | 11/2022 -                          | 07/2024     | 0/0                        |
| 798                                        | ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]NHAI,MADHYA PRADESH   | 08/2022                       | 207.77 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 799                                        | FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA - [N24001795]NHAI,MAHARASHTRA              | 10/2022                       | 490.40 -                           | 07/2024 -                          | 07/2024     | 0/0                        |
| 800                                        | 6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA       | 10/2021                       | 815.77 -                           | 01/2024 -                          | 07/2024     | 0/0                        |
| 801                                        | BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO INDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH    | 01/2021                       | 178.18 -                           | 07/2023 -                          | 07/2024     | 0/0                        |
| 802                                        | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH | 09/2016                       | 1,273.71 -                         | 07/2020 -                          | 08/2024     | 0/0                        |
| 803                                        | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR                  | 01/2018                       | 573.70<br>644.50                   | 12/2021<br>12/2019                 | 08/2024     | 0/0                        |
| 804                                        | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND                                                           | 01/2018                       | 273.46 -                           | 11/2021<br>08/2024                 | 08/2024     | 0/0                        |
| 805                                        | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA             | 01/2018                       | 614.48<br>503.30                   | 08/2021 -                          | 08/2024     | 0/0                        |
| 806                                        | 6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]NHAI,ASSAM            | 12/2021                       | 300.00 -                           | 08/2024<br>08/2024                 | 08/2024     | 0/0                        |
| 807                                        | DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA                              | 09/2021                       | 618.45 -                           | 09/2023<br>08/2024                 | 08/2024     | 0/0                        |
| 808                                        | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT                                             | 09/2020                       | 1,542.02 -                         | 02/2024 -                          | 08/2024     | 0/0                        |
| 809                                        | 4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]NHAI,RAJASTHAN                 | 11/2021                       | 736.75 -                           | 08/2024 -                          | 08/2024     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                         |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                  | 6           | 7                          |
| 810                                        | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH                                                        | 03/2021                       | 790.78 -                           | 04/2024<br>05/2024 | 08/2024     | 0/0                        |
| 811                                        | 4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]NHAI,JAMMU AND KASHMIR | 07/2021                       | 614.48 -                           | 08/2024<br>08/2024 | 08/2024     | 0/0                        |
| 812                                        | FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]NHAI,PUNJAB           | 02/2021                       | 1,474.77 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 813                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]NHAI,BIHAR               | 08/2022                       | 1,198.02 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 814                                        | 4L SPUR OF SHAMLI-MUZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFARNAGAR) AND NH-58 (MEERUT - [N24001726]NHAI,UTTAR PRADESH      | 01/2023                       | 391.26 -                           | 08/2024 -          | 08/2024     | 0/0                        |
| 815                                        | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]NHAI,UTTAR PRADESH    | 03/2022                       | 1,602.48 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 816                                        | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-LOHADDA TO VILL.-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]NHAI,UTTAR PRADESH  | 03/2022                       | 1,335.45 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 817                                        | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KHYAWARI TO VILL.-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]NHAI,UTTAR PRADESH   | 03/2022                       | 1,428.19 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 818                                        | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736]NHAI,UTTAR PRADESH   | 01/2022                       | 1,159.96 -                         | 08/2024 -          | 08/2024     | 0/0                        |
| 819                                        | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA                                        | 02/2021                       | 1,166.96 -                         | 10/2023 -          | 08/2024     | 0/0                        |
| 820                                        | NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA                                                                                | 03/2016                       | 591.66 -                           | 07/2019<br>03/2024 | 09/2024     | 0/0                        |
| 821                                        | CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT           | 03/2018                       | 1,161.39<br>1,404.00               | 10/2021<br>09/2024 | 09/2024     | 0/0                        |
| 822                                        | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA      | 03/2018                       | 1,162.92<br>1,182.87               | 07/2021 -          | 09/2024     | 0/0                        |
| 823                                        | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH   | 11/2019                       | 1,226.88<br>1,569.68               | 02/2021<br>08/2023 | 09/2024     | 0/0                        |
| 824                                        | KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]NHAI,TELANGANA        | 02/2022                       | 637.11 -                           | 09/2024 -          | 09/2024     | 0/0                        |
| 825                                        | DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]NHAI,CHHATTISGARH     | 11/2021                       | 1,368.19 -                         | 09/2024 -          | 09/2024     | 0/0                        |
| 826                                        | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU                                          | 01/2019                       | 1,409.38 -                         | 12/2022<br>09/2024 | 09/2024     | 0/0                        |
| 827                                        | SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651]NHAI,KERALA           | 09/2021                       | 2,878.97 -                         | 09/2024<br>03/2026 | 09/2024     | 0/0                        |
| 828                                        | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]NHAI,TAMIL NADU       | 01/2022                       | 467.99 -                           | 09/2024 -          | 09/2024     | 0/0                        |
| 829                                        | CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]NHAI,BIHAR             | 12/2021                       | 184.90<br>185.00                   | 09/2024 -          | 09/2024     | 0/0                        |
| 830                                        | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]NHAI,WEST BENGAL                                         | 03/2020                       | 2,193.23<br>2,314.00               | 09/2024 -          | 09/2024     | 0/0                        |
| 831                                        | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]NHAI,WEST BENGAL      | 03/2021                       | 2,200.93 -                         | 09/2024 -          | 09/2024     | 0/0                        |
| 832                                        | 4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]NHAI,HIMACHAL PRADESH            | 07/2021                       | 1,692.05 -                         | 09/2024 -          | 09/2024     | 0/0                        |
| 833                                        | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA            | 05/2020                       | 1,328.07<br>2,346.00               | 08/2023 -          | 09/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                       |                               |                                    |                    |             |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                       |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                     | 3                             | 4                                  | 5                  | 6           | 7                          |
| 834                                        | IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082]NHAI, TELANGANA               | 02/2022                       | 541.58<br>-                        | 09/2024<br>-       | 09/2024     | 0/0                        |
| 835                                        | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI, MAHARASHTRA                                          | 03/2017                       | 1,059.73<br>1,071.00               | 03/2017<br>05/2021 | 10/2024     | 0/0                        |
| 836                                        | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI, BIHAR                              | 08/2017                       | 950.64<br>1,161.00                 | 02/2022<br>08/2023 | 10/2024     | 0/0                        |
| 837                                        | KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]NHAI, TELANGANA       | 08/2022                       | 772.11<br>-                        | 10/2024<br>-       | 10/2024     | 0/0                        |
| 838                                        | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S - [N24001489]NHAI, MAHARASHTRA   | 05/2022                       | 519.93<br>-                        | 05/2024<br>10/2024 | 10/2024     | 0/0                        |
| 839                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI, MAHARASHTRA           | 03/2022                       | 1,549.02<br>-                      | 03/2024<br>10/2024 | 10/2024     | 0/0                        |
| 840                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]NHAI, MAHARASHTRA       | 11/2022                       | 1,450.00<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 841                                        | UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]NHAI, UTTARAKHAND   | 08/2021                       | 1,377.79<br>1,384.11               | 10/2024<br>10/2024 | 10/2024     | 0/0                        |
| 842                                        | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI, JHARKHAND     | 08/2020                       | 1,034.00<br>1,699.48               | 03/2024<br>-       | 10/2024     | 0/0                        |
| 843                                        | 4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI, TAMIL NADU                          | 06/2018                       | 1,103.86<br>-                      | 03/2022<br>-       | 10/2024     | 0/0                        |
| 844                                        | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S - [N24001610]NHAI, MAHARASHTRA   | 01/2022                       | 1,833.73<br>-                      | 05/2024<br>10/2024 | 10/2024     | 0/0                        |
| 845                                        | 6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]NHAI, PUNJAB                                                               | 03/2021                       | 1,525.31<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 846                                        | DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]NHAI, PUNJAB        | 03/2021                       | 1,641.75<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 847                                        | 6L OF HATIBENA - BADA KUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI, ODISHA              | 02/2021                       | 925.00<br>-                        | 03/2024<br>-       | 10/2024     | 0/0                        |
| 848                                        | CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI, KARNATAKA                                   | 01/2021                       | 1,167.52<br>1,157.00               | 01/2023<br>12/2023 | 10/2024     | 0/0                        |
| 849                                        | FOUR LANING OF NERALLURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]NHAI, TAMIL NADU   | 09/2021                       | 1,751.18<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 850                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI, TAMIL NADU     | 10/2020                       | 1,023.91<br>1,341.51               | 05/2024<br>-       | 10/2024     | 0/0                        |
| 851                                        | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]NHAI, UTTAR PRADESH | 12/2021                       | 540.97<br>-                        | 10/2024<br>-       | 10/2024     | 0/0                        |
| 852                                        | SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]NHAI, UTTAR PRADESH    | 01/2022                       | 953.79<br>-                        | 10/2024<br>-       | 10/2024     | 0/0                        |
| 853                                        | 4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]NHAI, MADHYA PRADESH                                      | 10/2020                       | 1,352.56<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 854                                        | INDORE - HARDI (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]NHAI, MADHYA PRADESH                          | 01/2022                       | 1,011.29<br>-                      | 10/2024<br>-       | 10/2024     | 0/0                        |
| 855                                        | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]NHAI, MAHARASHTRA             | 03/2022                       | 1,013.33<br>1,013.33               | 10/2024<br>10/2024 | 10/2024     | 0/0                        |
| 856                                        | SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI, TAMIL NADU    | 03/2023                       | 200.30<br>-                        | 07/2024<br>-       | 10/2024     | 0/0                        |
| 857                                        | SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI, WEST BENGAL                                                                      | 04/2014                       | 1,665.00<br>-                      | 09/2016<br>-       | 11/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 858                                        | TUNNEL AT KHAMBATKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI, MAHARASHTRA       | 02/2019                       | 493.00 -                           | 02/2022<br>11/2024                 | 11/2024     | 0/0                        |
| 859                                        | 4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]NHAI, RAJASTHAN                        | 03/2022                       | 1,636.15 -                         | 11/2024 -                          | 11/2024     | 0/0                        |
| 860                                        | 4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]NHAI, MADHYA PRADESH                                                                           | 02/2022                       | 524.84 -                           | 11/2024 -                          | 11/2024     | 0/0                        |
| 861                                        | 6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629]NHAI, MULTI STATE      | 04/2022                       | 796.65 -                           | 11/2024 -                          | 11/2024     | 0/0                        |
| 862                                        | 6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]NHAI, PUNJAB           | 03/2021                       | 1,229.38 -                         | 11/2024 -                          | 11/2024     | 0/0                        |
| 863                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI, TAMIL NADU        | 12/2020                       | 843.48<br>1,051.36                 | 07/2024 -                          | 11/2024     | 0/0                        |
| 864                                        | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI, TAMIL NADU                       | 02/2019                       | 1,008.99<br>1,360.53               | 05/2024 -                          | 11/2024     | 0/0                        |
| 865                                        | FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL                   | 08/2021                       | 557.55 -                           | 08/2023 -                          | 11/2024     | 0/0                        |
| 866                                        | CONSTRUCTION OF FOUR-LANE *WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090]NHAI, UTTAR PRADESH    | 03/2021                       | 646.27 -                           | 11/2024 -                          | 11/2024     | 0/0                        |
| 867                                        | FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI, BIHAR                                                                     | 12/2015                       | 1,041.10<br>567.00                 | 04/2019<br>07/2022                 | 12/2024     | 0/0                        |
| 868                                        | CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI, MAHARASHTRA      | 03/2017                       | 247.02 -                           | 03/2020<br>12/2024                 | 12/2024     | 0/0                        |
| 869                                        | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI, BIHAR             | 03/2017                       | 672.89<br>736.01                   | 03/2020<br>12/2024                 | 12/2024     | 0/0                        |
| 870                                        | 4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI, HIMACHAL PRADESH                                                      | 06/2017                       | 2,485.93 -                         | 06/2020<br>12/2024                 | 12/2024     | 0/0                        |
| 871                                        | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI, ODISHA           | 12/2017                       | 686.65<br>565.00                   | 07/2020 -                          | 12/2024     | 0/0                        |
| 872                                        | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI, ODISHA           | 01/2018                       | 686.65<br>504.09                   | 09/2020 -                          | 12/2024     | 0/0                        |
| 873                                        | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI, ODISHA            | 01/2018                       | 503.88<br>609.03                   | 06/2021<br>12/2024                 | 12/2024     | 0/0                        |
| 874                                        | 6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI, KERALA           | 02/2018                       | 1,424.77<br>1,862.77               | 02/2023<br>12/2024                 | 12/2024     | 0/0                        |
| 875                                        | REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL      | 03/2018                       | 841.57<br>708.30                   | 09/2022<br>12/2022                 | 12/2024     | 0/0                        |
| 876                                        | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI, ANDHRA PRADESH   | 03/2018                       | 314.43 -                           | 12/2020<br>12/2022                 | 12/2024     | 0/0                        |
| 877                                        | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI, BIHAR            | 03/2018                       | 496.20<br>496.38                   | 11/2021<br>12/2024                 | 12/2024     | 0/0                        |
| 878                                        | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI, HIMACHAL PRADESH | 03/2018                       | 478.74 -                           | 05/2021<br>12/2024                 | 12/2024     | 0/0                        |
| 879                                        | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND        | 03/2018                       | 1,005.08<br>1,073.10               | 03/2021<br>12/2024                 | 12/2024     | 0/0                        |
| 880                                        | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]NHAI, UTTAR PRADESH    | 11/2017                       | 2,159.00<br>2,262.00               | 07/2021<br>12/2024                 | 12/2024     | 0/0                        |
| 881                                        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI, BIHAR            | 10/2013                       | 649.90 -                           | 12/2020<br>12/2024                 | 12/2024     |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                    |                               |                                    |                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                    |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                            | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                  | 3                             | 4                                  | 5                  | 6           | 7                          |
| 882                                        | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR       | 10/2013                       | 446.97<br>598.48                   | 11/2020<br>12/2024 | 12/2024     | 0/0                        |
| 883                                        | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR       | 10/2013                       | 464.09<br>605.53                   | 11/2020<br>12/2024 | 12/2024     | 0/0                        |
| 884                                        | FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU   | 03/2018                       | 998.70<br>1,358.32                 | 11/2021<br>12/2024 | 12/2024     | 0/0                        |
| 885                                        | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU   | 03/2018                       | 1,294.47<br>1,588.40               | 11/2021<br>12/2024 | 12/2024     | 0/0                        |
| 886                                        | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU  | 03/2018                       | 2,120.40<br>2,565.63               | 01/2022<br>12/2024 | 12/2024     | 0/0                        |
| 887                                        | KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA    | 09/2022                       | 804.69<br>-                        | 02/2024<br>12/2024 | 12/2024     | 0/0                        |
| 888                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA       | 02/2022                       | 2,747.00<br>-                      | 02/2024<br>12/2024 | 12/2024     | 0/0                        |
| 889                                        | 4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA   | 01/2021                       | 1,307.95<br>-                      | 01/2024<br>12/2024 | 12/2024     | 0/0                        |
| 890                                        | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND                                 | 09/2020                       | 755.26<br>-                        | 03/2024<br>12/2024 | 12/2024     | 0/0                        |
| 891                                        | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND                      | 09/2020                       | 748.99<br>-                        | 10/2023<br>12/2024 | 12/2024     | 0/0                        |
| 892                                        | BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND   | 01/2019                       | 466.55<br>518.00                   | 12/2020<br>12/2024 | 12/2024     | 0/0                        |
| 893                                        | BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU     | 10/2020                       | 434.12<br>-                        | 05/2023<br>12/2024 | 12/2024     | 0/0                        |
| 894                                        | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU                                              | 01/2019                       | 1,051.69<br>-                      | 01/2023<br>12/2024 | 12/2024     | 0/0                        |
| 895                                        | BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA | 01/2023                       | 151.26<br>-                        | 12/2023<br>12/2024 | 12/2024     | 0/0                        |
| 896                                        | AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB                                   | 12/2020                       | 524.88<br>-                        | 09/2023<br>12/2024 | 12/2024     | 0/0                        |
| 897                                        | SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA      | 05/2020                       | 1,981.07<br>2,467.68               | 05/2024<br>11/2021 | 12/2024     | 0/0                        |
| 898                                        | SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA      | 06/2020                       | 3,041.65<br>3,799.76               | 04/2024<br>10/2021 | 12/2024     | 0/0                        |
| 899                                        | SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA      | 06/2020                       | 1,746.45<br>2,377.88               | 04/2024<br>10/2021 | 12/2024     | 0/0                        |
| 900                                        | 6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670]NHAI,ODISHA               | 02/2021                       | 593.00<br>-                        | 03/2024<br>-       | 12/2024     | 0/0                        |
| 901                                        | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA     | 03/2020                       | 510.97<br>-                        | 03/2023<br>12/2024 | 12/2024     | 0/0                        |
| 902                                        | FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU  | 02/2019                       | 1,243.57<br>-                      | 12/2023<br>12/2024 | 12/2024     | 0/0                        |
| 903                                        | FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU    | 02/2019                       | 1,291.37<br>-                      | 08/2023<br>12/2024 | 12/2024     | 0/0                        |
| 904                                        | CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]NHAI,BIHAR       | 03/2022                       | 312.58<br>-                        | 12/2024<br>-       | 12/2024     | 0/0                        |
| 905                                        | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR        | 12/2021                       | 552.55<br>553.00                   | 03/2024<br>12/2024 | 12/2024     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                            |                               |                                    |                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                            |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                  | 6           | 7                          |
| 906                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR               | 03/2021                       | 1,020.84 -                         | 03/2024<br>12/2024 | 12/2024     | 0/0                        |
| 907                                        | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR               | 03/2022                       | 1,485.66 -                         | 03/2024<br>12/2024 | 12/2024     | 0/0                        |
| 908                                        | BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR                                                      | 09/2020                       | 897.45 -                           | 04/2023<br>12/2024 | 12/2024     | 0/0                        |
| 909                                        | 6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR                        | 09/2020                       | 939.43 -                           | 03/2023<br>12/2024 | 12/2024     | 0/0                        |
| 910                                        | FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR               | 08/2020                       | 690.00 -                           | 07/2023<br>12/2024 | 12/2024     | 0/0                        |
| 911                                        | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU                                         | 07/2022                       | 186.50<br>210.81                   | 08/2023<br>12/2024 | 12/2024     | 0/0                        |
| 912                                        | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU          | 02/2021                       | 2,948.31<br>3,516.83               | 07/2024<br>-       | 12/2024     | 0/0                        |
| 913                                        | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU                                                            | 10/2018                       | 707.90<br>766.51                   | 02/2021<br>-       | 12/2024     | 0/0                        |
| 914                                        | 2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH                                                     | 09/2021                       | 300.79 -                           | 10/2023<br>12/2024 | 12/2024     | 0/0                        |
| 915                                        | REHABILITATION and UPGRADEMENT FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH       | 10/2019                       | 1,779.83 -                         | 11/2023<br>12/2024 | 12/2024     | 0/0                        |
| 916                                        | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545 IN TH - [N24001755]NHAI,UTTAR PRADESH       | 10/2019                       | 1,936.68 -                         | 03/2023<br>12/2024 | 12/2024     | 0/0                        |
| 917                                        | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]NHAI,DELHI               | 06/2020                       | 1,479.22 -                         | 12/2024<br>-       | 12/2024     | 0/0                        |
| 918                                        | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH        | 08/2021                       | 1,147.26 -                         | 03/2024<br>12/2024 | 12/2024     | 0/0                        |
| 919                                        | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA              | 02/2020                       | 808.31 -                           | 01/2023<br>12/2024 | 12/2024     | 0/0                        |
| 920                                        | REHABILITATION AND UPGRADEMENT FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]NHAI,HIMACHAL PRADESH | 03/2021                       | 1,322.95<br>1,442.47               | 12/2024<br>12/2024 | 12/2024     | 0/0                        |
| 921                                        | CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH    | 05/2022                       | 469.95 -                           | 03/2024<br>12/2024 | 12/2024     | 0/0                        |
| 922                                        | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH       | 06/2020                       | 2,002.79 -                         | 11/2023<br>12/2024 | 12/2024     | 0/0                        |
| 923                                        | CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]NHAI,ANDHRA PRADESH      | 06/2023                       | 152.05 -                           | 12/2024<br>-       | 12/2024     | 0/0                        |
| 924                                        | 4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR -HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND         | 05/2021                       | 154.52 -                           | 11/2023<br>12/2024 | 12/2024     | 0/0                        |
| 925                                        | CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069]NHAI,MADHYA PRADESH      | 07/2022                       | 209.29 -                           | 12/2024<br>-       | 12/2024     | 0/0                        |
| 926                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA                | 05/2022                       | 1,260.00 -                         | 05/2024<br>-       | 01/2025     | 0/0                        |
| 927                                        | 6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]NHAI,TELANGANA           | 03/2022                       | 955.49 -                           | 01/2025<br>-       | 01/2025     | 0/0                        |
| 928                                        | DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]NHAI,CHHATTISGARH        | 12/2021                       | 1,470.73 -                         | 01/2025<br>-       | 01/2025     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 929                                        | ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]NHAI,JHARKHAND         | 02/2022                       | 534.73 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 930                                        | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]NHAI,TELANGANA         | 01/2022                       | 1,227.57 -                         | 01/2025 -                          | 01/2025     | 0/0                        |
| 931                                        | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626]NHAI,TELANGANA         | 02/2022                       | 972.06 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 932                                        | DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]NHAI,PUNJAB              | 03/2021                       | 1,754.84 -                         | 01/2025 -                          | 01/2025     | 0/0                        |
| 933                                        | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU         | 11/2020                       | 1,155.49<br>1,458.45               | 08/2024 -                          | 01/2025     | 0/0                        |
| 934                                        | INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070]NHAI,MADHYA PRADESH                                                      | 01/2022                       | 1,162.80 -                         | 01/2025 -                          | 01/2025     | 0/0                        |
| 935                                        | COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103]NHAI,ANDHRA PRADESH    | 09/2022                       | 166.52 -                           | 01/2025 -                          | 01/2025     | 0/0                        |
| 936                                        | 4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]NHAI,UTTARAKHAND                                     | 03/2022                       | 1,092.90<br>1,092.90               | 02/2025<br>02/2025                 | 02/2025     | 0/0                        |
| 937                                        | 4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]NHAI,JAMMU AND KASHMIR | 07/2021                       | 1,912.17 -                         | 02/2025<br>02/2025                 | 02/2025     | 0/0                        |
| 938                                        | 4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628]NHAI,MULTI STATE                                         | 11/2021                       | 2,155.95 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 939                                        | 4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630]NHAI,PUNJAB            | 07/2021                       | 1,501.02 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 940                                        | 4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]NHAI,HARYANA           | 03/2022                       | 1,269.50 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 941                                        | SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]NHAI,KERALA            | 12/2021                       | 3,273.61 -                         | 02/2025<br>02/2025                 | 02/2025     | 0/0                        |
| 942                                        | SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]NHAI,KERALA             | 06/2021                       | 2,641.37 -                         | 03/2025<br>02/2025                 | 02/2025     | 0/0                        |
| 943                                        | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]NHAI,KERALA            | 06/2021                       | 3,606.00 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 944                                        | BANGALORE/TN BORDER TO HOSKOTE - [N24001674]NHAI,KARNATAKA                                                                               | 02/2023                       | 1,240.60 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 945                                        | 4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]NHAI,BIHAR                                     | 02/2023                       | 1,358.00 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 946                                        | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]NHAI,UTTAR PRADESH     | 03/2022                       | 762.62 -                           | 02/2025 -                          | 02/2025     | 0/0                        |
| 947                                        | 4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084]NHAI,TAMIL NADU                             | 03/2022                       | 1,076.97 -                         | 02/2025 -                          | 02/2025     | 0/0                        |
| 948                                        | SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND                                          | 01/2018                       | 1,155.16 -                         | 11/2021<br>03/2025                 | 03/2025     | 0/0                        |
| 949                                        | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA            | 01/2018                       | 999.00<br>1,152.70                 | 09/2021 -                          | 03/2025     | 0/0                        |
| 950                                        | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]NHAI,KERALA            | 06/2021                       | 2,595.00 -                         | 03/2025 -                          | 03/2025     | 0/0                        |
| 951                                        | 6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA             | 12/2021                       | 714.00<br>714.00                   | 09/2024 -                          | 03/2025     | 0/0                        |
| 952                                        | 6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668]NHAI,ODISHA                    | 03/2021                       | 1,249.00 -                         | 04/2024 -                          | 03/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 953                                        | 6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI, ODISHA                    | 02/2021                       | 586.00<br>-                        | 03/2024<br>-                       | 03/2025     | 0/0                        |
| 954                                        | 6L GREENFIELD BAUNSGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – [N24001678]NHAI, ODISHA              | 08/2021                       | 1,460.00<br>1,460.00               | 06/2024<br>-                       | 03/2025     | 0/0                        |
| 955                                        | FOUR LANE OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI, KARNATAKA          | 10/2021                       | 1,331.77<br>2,082.98               | 10/2023<br>03/2025                 | 03/2025     | 0/0                        |
| 956                                        | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI, GUJARAT          | 03/2021                       | 1,259.00<br>-                      | 03/2024<br>-                       | 03/2025     | 0/0                        |
| 957                                        | UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034]NHAI, GUJARAT          | 12/2021                       | 1,181.34<br>1,181.00               | 03/2025<br>-                       | 03/2025     | 0/0                        |
| 958                                        | 4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065]NHAI, BIHAR                  | 02/2022                       | 1,390.92<br>-                      | 03/2025<br>-                       | 03/2025     | 0/0                        |
| 959                                        | CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068]NHAI, MADHYA PRADESH    | 12/2022                       | 652.33<br>-                        | 03/2025<br>-                       | 03/2025     | 0/0                        |
| 960                                        | WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085]NHAI, UTTAR PRADESH    | 11/2023                       | 1,470.93<br>-                      | 03/2025<br>-                       | 03/2025     | 0/0                        |
| 961                                        | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106]NHAI, UTTAR PRADESH    | 08/2023                       | 993.77<br>-                        | 03/2025<br>-                       | 03/2025     | 0/0                        |
| 962                                        | CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI, BIHAR            | 12/2017                       | 2,598.00<br>-                      | 10/2024<br>10/2024                 | 04/2025     | 0/0                        |
| 963                                        | SIX LANE FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ( - [N24001653]NHAI, KERALA             | 11/2021                       | 3,565.82<br>-                      | 04/2025<br>-                       | 04/2025     | 0/0                        |
| 964                                        | 4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]NHAI, ANDHRA PRADESH                   | 10/2023                       | 1,047.32<br>-                      | 04/2025<br>-                       | 04/2025     | 0/0                        |
| 965                                        | REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052]NHAI, HIMACHAL PRADESH | 02/2022                       | 1,146.19<br>-                      | 04/2025<br>-                       | 04/2025     | 0/0                        |
| 966                                        | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI, KERALA                                                | 10/2020                       | 3,219.47<br>3,713.14               | 04/2024<br>05/2025                 | 05/2025     | 0/0                        |
| 967                                        | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]NHAI, KARNATAKA        | 11/2022                       | 1,732.73<br>-                      | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 968                                        | 6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]NHAI, BIHAR             | 02/2022                       | 786.81<br>787.00                   | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 969                                        | 6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]NHAI, UTTAR PRADESH                        | 12/2021                       | 2,470.64<br>-                      | 05/2025<br>05/2025                 | 05/2025     | 0/0                        |
| 970                                        | CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]NHAI, TAMIL NADU       | 04/2022                       | 1,260.74<br>-                      | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 971                                        | FOUR LANE OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]NHAI, KARNATAKA          | 03/2023                       | 830.28<br>-                        | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 972                                        | 4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]NHAI, UTTARAKHAND                                    | 06/2022                       | 524.54<br>683.26                   | 05/2025<br>05/2025                 | 05/2025     | 0/0                        |
| 973                                        | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036]NHAI, UTTAR PRADESH     | 04/2022                       | 1,843.59<br>-                      | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 974                                        | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041]NHAI, HARYANA          | 04/2022                       | 1,491.71<br>-                      | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 975                                        | FOUR LANE OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057]NHAI, JHARKHAND          | 12/2022                       | 1,443.77<br>-                      | 05/2025<br>-                       | 05/2025     | 0/0                        |
| 976                                        | 4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI, CHHATTISGARH                                      | 04/2020                       | 1,855.59<br>1,869.85               | 03/2024<br>-                       | 06/2025     |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 977                                        | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR | 07/2021                       | 1,401.87<br>-                      | 06/2024<br>06/2025                 | 06/2025     | 0/0                        |
| 978                                        | FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB             | 05/2020                       | 864.23<br>864.23                   | 12/2024<br>06/2025                 | 06/2025     | 0/0                        |
| 979                                        | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA             | 12/2021                       | 1,592.00<br>1,592.00               | 10/2024<br>-                       | 06/2025     | 0/0                        |
| 980                                        | 6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA            | 09/2021                       | 1,734.00<br>1,734.00               | 05/2024<br>-                       | 06/2025     | 0/0                        |
| 981                                        | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]NHAI,GUJARAT            | 03/2022                       | 1,373.06<br>1,085.00               | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 982                                        | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]NHAI,ANDHRA PRADESH    | 03/2021                       | 1,942.94<br>2,171.00               | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 983                                        | CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850 - [N24002043]NHAI,HARYANA           | 03/2022                       | 927.22<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 984                                        | 4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044]NHAI,HARYANA                                                 | 06/2023                       | 629.16<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 985                                        | CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048]NHAI,HARYANA           | 07/2022                       | 2,414.67<br>2,898.00               | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 986                                        | BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056]NHAI,JHARKHAND         | 06/2020                       | 964.64<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 987                                        | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061]NHAI,JAMMU AND KASHMIR | 08/2022                       | 2,474.47<br>-                      | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 988                                        | BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR                                   | 12/2021                       | 210.05<br>-                        | 01/2024<br>-                       | 06/2025     | 0/0                        |
| 989                                        | WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074]NHAI,KERALA            | 08/2022                       | 1,231.74<br>-                      | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 990                                        | 3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA             | 08/2022                       | 153.61<br>-                        | 01/2025<br>-                       | 06/2025     | 0/0                        |
| 991                                        | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089]NHAI,UTTAR PRADESH     | 10/2022                       | 617.87<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 992                                        | 4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100]NHAI,PUNJAB            | 10/2021                       | 1,003.38<br>-                      | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 993                                        | 4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101]NHAI,PUNJAB            | 08/2021                       | 809.51<br>-                        | 06/2025<br>-                       | 06/2025     | 0/0                        |
| 994                                        | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]NHAI,MAHARASHTRA         | 09/2021                       | 2,208.68<br>-                      | 07/2025<br>-                       | 07/2025     | 0/0                        |
| 995                                        | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]NHAI,UTTAR PRADESH     | 12/2021                       | 1,138.81<br>-                      | 07/2025<br>-                       | 07/2025     | 0/0                        |
| 996                                        | KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]NHAI,UTTAR PRADESH     | 12/2021                       | 1,972.10<br>-                      | 07/2025<br>07/2025                 | 07/2025     | 0/0                        |
| 997                                        | 4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]NHAI,ANDHRA PRADESH    | 10/2022                       | 907.76<br>-                        | 07/2025<br>-                       | 07/2025     | 0/0                        |
| 998                                        | 4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066]NHAI,BIHAR              | 02/2022                       | 1,494.31<br>-                      | 07/2025<br>-                       | 07/2025     | 0/0                        |
| 999                                        | FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083]NHAI,TELANGANA         | 03/2022                       | 2,146.86<br>2,413.00               | 07/2025<br>-                       | 07/2025     | 0/0                        |
| 1000                                       | CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086]NHAI,UTTAR PRADESH     | 10/2022                       | 1,706.47<br>-                      | 07/2025<br>-                       | 07/2025     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                         |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 1001                                       | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU       | 03/2018                       | 1,872.68<br>2,661.51               | 10/2020<br>08/2025                 | 08/2025     | 0/0                        |
| 1002                                       | SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA           | 12/2021                       | 3,635.64<br>-                      | 01/2025<br>08/2025                 | 08/2025     | 0/0                        |
| 1003                                       | SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA             | 08/2020                       | 2,714.60<br>3,319.41               | 02/2024<br>11/2021                 | 08/2025     | 0/0                        |
| 1004                                       | CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856]NHAI,ANDHRA PRADESH    | 05/2023                       | 648.75<br>-                        | 08/2025<br>-                       | 08/2025     | 0/0                        |
| 1005                                       | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA - - [N24001983]NHAI,ANDHRA PRADESH   | 10/2022                       | 972.63<br>-                        | 08/2025<br>-                       | 08/2025     | 0/0                        |
| 1006                                       | CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038]NHAI,HARYANA          | 11/2022                       | 1,691.45<br>1,998.00               | 08/2025<br>-                       | 08/2025     | 0/0                        |
| 1007                                       | 6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075]NHAI,PUNJAB           | 12/2020                       | 757.13<br>757.00                   | 08/2025<br>08/2025                 | 08/2025     | 0/0                        |
| 1008                                       | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088]NHAI,UTTAR PRADESH    | 10/2022                       | 1,493.50<br>-                      | 08/2025<br>-                       | 08/2025     | 0/0                        |
| 1009                                       | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN        | 07/2020                       | 1,788.69<br>-                      | 01/2024<br>09/2025                 | 09/2025     | 0/0                        |
| 1010                                       | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH                                    | 05/2022                       | 1,063.72<br>-                      | 07/2025<br>-                       | 09/2025     | 0/0                        |
| 1011                                       | 2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 - [N24001921]NHAI,MADHYA PRADESH   | 08/2021                       | 581.65<br>592.03                   | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1012                                       | 4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]NHAI,ANDHRA PRADESH   | 08/2022                       | 609.43<br>-                        | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1013                                       | WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035]NHAI,GUJARAT          | 09/2023                       | 2,070.44<br>-                      | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1014                                       | REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050]NHAI,HIMACHAL PRADESH | 02/2022                       | 696.65<br>698.46                   | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1015                                       | FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053]NHAI,JHARKHAND               | 04/2022                       | 1,232.00<br>1,343.00               | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1016                                       | IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093]NHAI,UTTAR PRADESH    | 10/2022                       | 1,841.92<br>-                      | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1017                                       | STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ( - [N24002097]NHAI,UTTAR PRADESH    | 02/2023                       | 526.45<br>-                        | 09/2025<br>-                       | 09/2025     | 0/0                        |
| 1018                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844]NHAI,ANDHRA PRADESH     | 12/2022                       | 1,058.90<br>-                      | 10/2025<br>-                       | 10/2025     | 0/0                        |
| 1019                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845]NHAI,ANDHRA PRADESH    | 02/2023                       | 1,253.24<br>-                      | 10/2025<br>-                       | 10/2025     | 0/0                        |
| 1020                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846]NHAI,ANDHRA PRADESH   | 02/2023                       | 1,200.42<br>-                      | 10/2025<br>-                       | 10/2025     | 0/0                        |
| 1021                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848]NHAI,ANDHRA PRADESH  | 02/2023                       | 909.02<br>-                        | 10/2025<br>-                       | 10/2025     | 0/0                        |
| 1022                                       | 4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967]NHAI,MADHYA PRADESH                   | 11/2018                       | 521.21<br>-                        | 10/2025<br>-                       | 10/2025     | 0/0                        |
| 1023                                       | CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]NHAI,ANDHRA PRADESH    | 07/2022                       | 1,398.84<br>-                      | 10/2025<br>-                       | 10/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                          |                               |                                    |                                    |             |                            |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                  | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                          |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                        | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 1024                                       | 4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]NHAI,ANDHRA PRADESH    | 03/2023                       | 827.39 -                           | 10/2025 -                          | 10/2025     | 0/0                        |
| 1025                                       | 4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]NHAI,ANDHRA PRADESH    | 03/2023                       | 887.28 -                           | 10/2025 -                          | 10/2025     | 0/0                        |
| 1026                                       | 6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]NHAI,ANDHRA PRADESH    | 02/2021                       | 591.99 703.00                      | 10/2025 -                          | 10/2025     | 0/0                        |
| 1027                                       | DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993]NHAI,KARNATAKA          | 12/2022                       | 1,589.00 -                         | 10/2025 -                          | 10/2025     | 0/0                        |
| 1028                                       | DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017]NHAI,CHHATTISGARH      | 03/2022                       | 1,307.16 -                         | 10/2025 -                          | 10/2025     | 0/0                        |
| 1029                                       | CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039]NHAI,HARYANA           | 02/2023                       | 1,088.64 1,178.00                  | 10/2025 -                          | 10/2025     | 0/0                        |
| 1030                                       | CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051]NHAI,HIMACHAL PRADESH  | 07/2022                       | 739.39 -                           | 10/2025 -                          | 10/2025     | 0/0                        |
| 1031                                       | IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072]NHAI,MAHARASHTRA       | 07/2022                       | 150.21 -                           | 10/2025 -                          | 10/2025     | 0/0                        |
| 1032                                       | 6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KAHADAUR ROAD NEAR DYALPURA BHAI - [N24002076]NHAI,PUNJAB              | 03/2021                       | 2,029.17 2,029.00                  | 10/2025 10/2025                    | 10/2025     | 0/0                        |
| 1033                                       | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087]NHAI,UTTAR PRADESH     | 10/2022                       | 1,493.14 -                         | 10/2025 -                          | 10/2025     | 0/0                        |
| 1034                                       | 6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092]NHAI,PUNJAB            | 03/2021                       | 1,801.37 -                         | 10/2025 -                          | 10/2025     | 0/0                        |
| 1035                                       | 6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098]NHAI,PUNJAB            | 03/2022                       | 1,641.66 -                         | 10/2025 -                          | 10/2025     | 0/0                        |
| 1036                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842]NHAI,ANDHRA PRADESH     | 12/2022                       | 750.81 -                           | 11/2025 -                          | 11/2025     | 0/0                        |
| 1037                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843]NHAI,ANDHRA PRADESH     | 12/2022                       | 992.89 -                           | 11/2025 -                          | 11/2025     | 0/0                        |
| 1038                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847]NHAI,ANDHRA PRADESH    | 01/2023                       | 956.14 -                           | 11/2025 -                          | 11/2025     | 0/0                        |
| 1039                                       | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]NHAI,JHARKHAND                            | 10/2022                       | 1,390.77 1,391.00                  | 11/2025 -                          | 11/2025     | 0/0                        |
| 1040                                       | DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060]NHAI,JAMMU AND KASHMIR | 03/2023                       | 1,107.00 -                         | 11/2025 -                          | 11/2025     | 0/0                        |
| 1041                                       | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094]NHAI,UTTAR PRADESH     | 09/2022                       | 1,212.26 -                         | 11/2025 -                          | 11/2025     | 0/0                        |
| 1042                                       | SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA            | 06/2021                       | 2,842.14 -                         | 10/2024 12/2025                    | 12/2025     | 0/0                        |
| 1043                                       | TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA                                                                                     | 08/2022                       | 2,032.15 2,032.15                  | 08/2025 12/2025                    | 12/2025     | 0/0                        |
| 1044                                       | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU                                     | 01/2019                       | 819.89 -                           | 05/2021 -                          | 12/2025     | 0/0                        |
| 1045                                       | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033]NHAI,ANDHRA PRADESH    | 07/2022                       | 909.47 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 1046                                       | UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037]NHAI,HARYANA           | 01/2023                       | 609.32 609.00                      | 12/2025 -                          | 12/2025     | 0/0                        |
| 1047                                       | CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042]NHAI,HARYANA           | 11/2022                       | 1,322.13 -                         | 12/2025 -                          | 12/2025     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                        |                               |                                    |                                    |             |                            |
|--------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                        |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                      | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 1048                                       | FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055]NHAI,JHARKHAND       | 03/2023                       | 1,444.94 -                         | 12/2025 -                          | 12/2025     | 0/0                        |
| 1049                                       | PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR -- [N24002064]NHAI,BIHAR             | 12/2022                       | 381.80 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 1050                                       | CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077]NHAI,MADHYA PRADESH   | 09/2022                       | 1,000.63 -                         | 12/2025 -                          | 12/2025     | 0/0                        |
| 1051                                       | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078]NHAI,ODISHA           | 12/2023                       | 711.00 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 1052                                       | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079]NHAI,ODISHA            | 12/2023                       | 742.25 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 1053                                       | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080]NHAI,ODISHA            | 12/2023                       | 762.75 -                           | 12/2025 -                          | 12/2025     | 0/0                        |
| 1054                                       | FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111]NHAI,TAMIL NADU                      | 02/2019                       | 825.94<br>1,116.13                 | 12/2025<br>12/2025                 | 12/2025     | 0/0                        |
| 1055                                       | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]NHAI,ASSAM           | 03/2022                       | 1,909.98 -                         | 01/2026 -                          | 01/2026     | 0/0                        |
| 1056                                       | CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]NHAI,KERALA          | 08/2022                       | 2,429.52 -                         | 01/2026 -                          | 01/2026     | 0/0                        |
| 1057                                       | CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096]NHAI,UTTAR PRADESH   | 02/2023                       | 1,973.98 -                         | 01/2026 -                          | 01/2026     | 0/0                        |
| 1058                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH  | 12/2022                       | 912.94 -                           | 09/2025 -                          | 02/2026     | 0/0                        |
| 1059                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122]NHAI,ANDHRA PRADESH  | 02/2024                       | 813.66 -                           | 02/2026 -                          | 02/2026     | 0/0                        |
| 1060                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123]NHAI,ANDHRA PRADESH   | 02/2024                       | 1,292.65 -                         | 02/2026 -                          | 02/2026     | 0/0                        |
| 1061                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [ - [N24002124]NHAI,ANDHRA PRADESH  | 02/2024                       | 747.29 -                           | 02/2026 -                          | 02/2026     | 0/0                        |
| 1062                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125]NHAI,ANDHRA PRADESH   | 02/2024                       | 976.40 -                           | 02/2026 -                          | 02/2026     | 0/0                        |
| 1063                                       | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126]NHAI,ANDHRA PRADESH  | 02/2024                       | 1,103.89 -                         | 02/2026 -                          | 02/2026     | 0/0                        |
| 1064                                       | PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049]NHAI,HIMACHAL PRADESH | 03/2022                       | 1,703.48<br>2,278.00               | 04/2026 -                          | 04/2026     | 0/0                        |
| 1065                                       | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102]NHAI,PUNJAB          | 01/2020                       | 2,165.23 -                         | 04/2026 -                          | 04/2026     | 0/0                        |
| 1066                                       | CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107]NHAI,TAMIL NADU      | 03/2023                       | 1,382.00 -                         | 05/2026 -                          | 05/2026     | 0/0                        |
| 1067                                       | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108]NHAI,TAMIL NADU      | 03/2023                       | 1,618.96 -                         | 05/2026 -                          | 05/2026     | 0/0                        |
| 1068                                       | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109]NHAI,TAMIL NADU      | 03/2023                       | 1,301.37 -                         | 05/2026 -                          | 05/2026     | 0/0                        |
| 1069                                       | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110]NHAI,TAMIL NADU      | 03/2023                       | 1,207.40 -                         | 05/2026 -                          | 05/2026     | 0/0                        |
| 1070                                       | 4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071]NHAI,MAHARASHTRA                                         | 03/2023                       | 998.27 -                           | 06/2026 -                          | 06/2026     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                         |                               |                                    |                    |             |                            |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
|                                            |                                                                                                                                         |                               | Date of Commissioning (Month/Year) |                    |             |                            |
| Sl.No                                      | Project                                                                                                                                 | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                                                       | 3                             | 4                                  | 5                  | 6           | 7                          |
| 1071                                       | CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104]NHAI,UTTAR PRADESH    | 01/2023                       | 1,754.00<br>-                      | 06/2026<br>-       | 06/2026     | 0/0                        |
| 1072                                       | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105]NHAI,UTTAR PRADESH    | 08/2023                       | 1,378.36<br>-                      | 06/2026<br>-       | 06/2026     | 0/0                        |
| 1073                                       | CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062]NHAI,BIHAR            | 03/2023                       | 3,012.27<br>-                      | 09/2027<br>-       | 09/2027     | 0/0                        |
| 1074                                       | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA         | 04/2022                       | 1,554.21<br>-                      | 05/2025<br>-       | 05/2028     | 0/0                        |
|                                            | <u>TELECOMMUNICATIONS</u>                                                                                                               |                               |                                    |                    |             |                            |
|                                            | <u>Bharat Sanchar Nigam Limited</u>                                                                                                     |                               |                                    |                    |             |                            |
| 1075                                       | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE       | 03/2023                       | 185.27<br>-                        | 03/2024<br>07/2024 | 07/2024     | 0/0                        |
| 1076                                       | MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]BSNL,MULTI STATE       | 05/2023                       | 645.13<br>-                        | 08/2024<br>-       | 08/2024     | 0/0                        |
| 1077                                       | PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE       | 03/2020                       | 461.42<br>461.42                   | 06/2021<br>11/2021 | 10/2024     | 0/0                        |
| 1078                                       | PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]BSNL,MULTI STATE      | 06/2023                       | 24,544.55<br>-                     | 06/2025<br>-       | 06/2025     | 0/0                        |
| 1079                                       | OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]BSNL,MULTI STATE                                                              | 02/2024                       | 810.99<br>-                        | 08/2025<br>-       | 08/2025     | 0/0                        |
|                                            | <u>Department Of Telecommunication</u>                                                                                                  |                               |                                    |                    |             |                            |
| 1080                                       | NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE                                                                                       | 03/2012                       | 13,334.00<br>34,953.45             | 07/2015<br>09/2023 | 08/2024     | 0/0                        |
|                                            | <u>URBAN DEVELOPMENT</u>                                                                                                                |                               |                                    |                    |             |                            |
|                                            | <u>Central Public Works Department</u>                                                                                                  |                               |                                    |                    |             |                            |
| 1081                                       | CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]CPWD,HIMACHAL PRADESH | 04/2022                       | 512.34<br>-                        | 11/2024<br>-       | 11/2024     | 0/0                        |
|                                            | <u>Kochi Metro Rail Corporation Ltd</u>                                                                                                 |                               |                                    |                    |             |                            |
| 1082                                       | KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA                                                                                      | 07/2012                       | 5,181.79<br>-                      | 07/2017<br>09/2020 | 09/2020     | 0/0                        |
|                                            | <u>Lucknow Metro Rail Corporation Limited</u>                                                                                           |                               |                                    |                    |             |                            |
| 1083                                       | AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH                                                                                | 05/2019                       | 8,379.62<br>-                      | 03/2024<br>-       | 12/2025     | 0/0                        |
| 1084                                       | KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH                                                                              | 05/2019                       | 11,076.48<br>-                     | 03/2024<br>-       | 06/2026     | 0/0                        |
|                                            | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                                                          |                               |                                    |                    |             |                            |
| 1085                                       | PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA                                                                         | 12/2016                       | 11,420.00<br>13,656.22             | 11/2021<br>06/2024 | 06/2024     | 0/0                        |
| 1086                                       | PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157]MMRC,MAHARASHTRA                                          | 10/2023                       | 910.18<br>-                        | 01/2027<br>-       | 01/2027     | 0/0                        |
|                                            | <u>Mumbai Metro Rail Corporation Ltd</u>                                                                                                |                               |                                    |                    |             |                            |
| 1087                                       | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA                                                                | 07/2013                       | 23,136.00<br>-                     | 03/2020<br>-       | 12/2023     | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                       |                               |                                    |                    |             |                            |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|--------------------|-------------|----------------------------|
| SI.No                                      | Project                                                                                               | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Original / Revised | Anticipated | Milestones Achieved/ Total |
| 1                                          | 2                                                                                                     | 3                             | 4                                  | 5                  | 6           | 7                          |
|                                            | <u>Madhya Pradesh Metro Rail Co Limited</u>                                                           |                               |                                    |                    |             |                            |
| 1088                                       | BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH                                                  | 11/2018                       | 6,941.40 -                         | 02/2023<br>12/2026 | 12/2026     | 0/0                        |
| 1089                                       | INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH                                                  | 11/2018                       | 7,500.80 -                         | 02/2023<br>12/2026 | 12/2026     | 0/0                        |
|                                            | <u>Nagpur Metro Rail Corporation Ltd</u>                                                              |                               |                                    |                    |             |                            |
| 1090                                       | NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]NMRCL,MAHARASHTRA                                     | 12/2022                       | 6,708.00 -                         | 12/2027<br>-       | 12/2027     | 0/0                        |
|                                            | <u>National Building Construcion Corporation Ltd</u>                                                  |                               |                                    |                    |             |                            |
| 1091                                       | REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI                     | 10/2016                       | 1,536.72 -                         | 03/2024<br>-       | 09/2024     | 0/0                        |
|                                            | <u>Patna Metro Rail Corporation</u>                                                                   |                               |                                    |                    |             |                            |
| 1092                                       | PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR                               | 02/2019                       | 13,365.77 -                        | 06/2024<br>-       | 09/2024     | 0/0                        |
|                                            |                                                                                                       |                               |                                    |                    |             |                            |
|                                            | <u>WATER RESOURCES</u>                                                                                |                               |                                    |                    |             |                            |
|                                            | <u>Brahmaputra Board</u>                                                                              |                               |                                    |                    |             |                            |
| 1093                                       | PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPPB,MAHARASHTRA | 03/2017                       | 233.57 -                           | 12/2019<br>03/2024 | 12/2023     | 0/0                        |
|                                            | <u>Bihar Urban Infrastructure Development Corporation Ltd</u>                                         |                               |                                    |                    |             |                            |
| 1094                                       | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR                               | 12/2014                       | 225.77 -                           | 03/2020<br>-       | 06/2020     | 0/0                        |
| 1095                                       | SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR                                    | 05/2017                       | 191.62 -                           | 11/2020<br>05/2017 | 11/2020     | 0/0                        |
| 1096                                       | SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR                                                 | 04/2015                       | 268.63 -                           | 01/2021<br>-       | 01/2021     | 0/0                        |
| 1097                                       | SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR                                      | 05/2017                       | 356.37<br>364.00                   | 04/2021<br>05/2017 | 04/2021     | 0/0                        |
| 1098                                       | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR                        | 03/2017                       | 277.42<br>253.98                   | 05/2021<br>03/2017 | 05/2021     | 0/0                        |
| 1099                                       | I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR                                                  | 11/2018                       | 236.15 -                           | 12/2020<br>-       | 08/2023     | 0/0                        |
| 1100                                       | SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR                                          | 03/2018                       | 305.19 -                           | 08/2021<br>03/2018 | 08/2023     | 0/0                        |
| 1101                                       | SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR                                         | 03/2018                       | 230.06 -                           | 07/2021<br>12/2019 | 12/2023     | 0/0                        |
| 1102                                       | SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR                                         | 03/2018                       | 294.02<br>350.79                   | 10/2021<br>03/2018 | 12/2023     | 0/0                        |
| 1103                                       | I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR                                         | 10/2017                       | 254.13<br>413.29                   | 09/2020<br>11/2020 | 03/2024     | 0/0                        |
| 1104                                       | SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR                            | 08/2017                       | 578.89<br>453.83                   | 06/2022<br>-       | 03/2024     | 0/0                        |
| 1105                                       | SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR                               | 08/2017                       | 824.00<br>734.09                   | 06/2022<br>-       | 03/2024     | 0/0                        |
|                                            | <u>Delhi Jal Board</u>                                                                                |                               |                                    |                    |             |                            |

## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                             |                               |                                    |                                    |             |                            |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                     | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                             |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                           | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 1106                                       | 7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI                  | 05/2017                       | 344.81 -                           | 05/2020 -                          | 05/2020     | 0/0                        |
| 1107                                       | CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI                                        | 12/2018                       | 515.07 -                           | 01/2021 -                          | 03/2022     | 0/0                        |
| 1108                                       | CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI                  | 03/2017                       | 665.78 -                           | 12/2022 -                          | 09/2023     | 0/0                        |
| 1109                                       | REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI                                                            | 05/2016                       | 211.79 223.70                      | 12/2021 -                          | 09/2023     | 0/0                        |
| 1110                                       | REHABILITATION AND UPGRADE OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI                         | 05/2016                       | 239.11 314.71                      | 02/2022 09/2023                    | 09/2023     | 0/0                        |
|                                            | <u>Kolkata Metropolitan Development Authority</u>                                                                                           |                               |                                    |                                    |             |                            |
| 1111                                       | SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL                                                                   | 02/2014                       | 274.76 -                           | 12/2019 -                          | 12/2019     | 0/0                        |
| 1112                                       | SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL                                                            | 12/2014                       | 272.32 341.68                      | 04/2020 -                          | 04/2020     | 0/0                        |
| 1113                                       | INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL                                                                 | 10/2017                       | 164.93 -                           | 12/2021 02/2021                    | 03/2023     | 0/0                        |
| 1114                                       | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL                                                        | 08/2017                       | 185.22 -                           | 12/2021 02/2021                    | 08/2023     | 0/0                        |
| 1115                                       | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL                                      | 01/2018                       | 172.10 -                           | 12/2021 02/2021                    | 11/2023     | 0/0                        |
| 1116                                       | INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL                                                            | 05/2018                       | 198.43 224.69                      | 02/2022 -                          | 03/2024     | 0/0                        |
| 1117                                       | INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL                                       | 03/2018                       | 165.16 -                           | 06/2022 -                          | 03/2024     | 0/0                        |
| 1118                                       | INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL                                                      | 05/2018                       | 160.00 154.73                      | 02/2022 09/2020                    | 06/2024     | 0/0                        |
| 1119                                       | DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL                      | 01/2019                       | 384.96 -                           | 04/2022 02/2019                    | 12/2024     | 0/0                        |
| 1120                                       | INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR - [N30000030]KMDA, WEST BENGAL                    | 03/2019                       | 287.53 -                           | 04/2022 -                          | 12/2024     | 0/0                        |
| 1121                                       | I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL                                                                 | 12/2018                       | 234.31 -                           | 04/2022 -                          | 12/2024     | 0/0                        |
| 1122                                       | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL                                            | 08/2017                       | 307.12 -                           | 09/2022 01/2023                    | 12/2026     | 0/0                        |
|                                            | <u>Uttar Pradesh Jal Nigam</u>                                                                                                              |                               |                                    |                                    |             |                            |
| 1123                                       | MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam, UTTAR PRADESH                                                                              | 12/2017                       | 460.45 -                           | 12/2020 06/2018                    | 12/2020     | 0/0                        |
| 1124                                       | INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam, UTTAR PRADESH | 05/2017                       | 767.59 -                           | 09/2021 -                          | 09/2021     | 0/0                        |
| 1125                                       | INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam, UTTAR PRADESH                 | 01/2019                       | 206.05 -                           | 10/2021 -                          | 03/2023     | 0/0                        |
| 1126                                       | INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam, UTTAR PRADESH                              | 01/2019                       | 231.79 234.03                      | 12/2021 01/2020                    | 06/2023     | 0/0                        |
| 1127                                       | STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam, UTTAR PRADESH                                              | 03/2018                       | 967.23 708.70                      | 09/2021 -                          | 09/2023     | 0/0                        |



## Details of Projects Without Milestones w.r.t. Original Schedule

| Costing Rs. 150 Crore and Above (May 2024) |                                                                                                                                            |                               |                                    |                                    |             |                            |
|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------------|------------------------------------|-------------|----------------------------|
| Sl.No                                      | Project                                                                                                                                    | Date of Approval (Month/Year) | Original/ Revised Cost (Rs. crore) | Date of Commissioning (Month/Year) |             | Milestones Achieved/ Total |
|                                            |                                                                                                                                            |                               |                                    | Original / Revised                 | Anticipated |                            |
| 1                                          | 2                                                                                                                                          | 3                             | 4                                  | 5                                  | 6           | 7                          |
| 1128                                       | INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH                                 | 03/2019                       | 271.39<br>-                        | 08/2021<br>-                       | 03/2024     | 0/0                        |
| 1129                                       | FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH                                                                | 10/2017                       | 213.62<br>261.12                   | 03/2022<br>02/2021                 | 04/2024     | 0/0                        |
| 1130                                       | SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH                    | 02/2019                       | 681.78<br>-                        | 06/2022<br>-                       | 04/2024     | 0/0                        |
| 1131                                       | INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH                                   | 03/2019                       | 298.12<br>-                        | 07/2021<br>05/2020                 | 04/2024     | 0/0                        |
|                                            | <u>Uttarakhand Pey Jal Nigam</u>                                                                                                           |                               |                                    |                                    |             |                            |
| 1132                                       | INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND                                                       | 03/2017                       | 158.00<br>-                        | 11/2019<br>-                       | 02/2022     | 0/0                        |
|                                            |                                                                                                                                            |                               |                                    |                                    |             |                            |
|                                            | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                                      |                               |                                    |                                    |             |                            |
|                                            | <u>Central Public Works Department</u>                                                                                                     |                               |                                    |                                    |             |                            |
| 1133                                       | CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH    | 03/2021                       | 512.37<br>512.37                   | 08/2022<br>11/2024                 | 11/2024     | 0/0                        |
|                                            | <u>Cpwd Of Higher Education</u>                                                                                                            |                               |                                    |                                    |             |                            |
| 1134                                       | C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH           | 03/2020                       | 808.62<br>-                        | 07/2022<br>-                       | 07/2022     | 0/0                        |
|                                            | <u>Rites Of Higher Education</u>                                                                                                           |                               |                                    |                                    |             |                            |
| 1135                                       | CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA | 09/2013                       | 484.32<br>429.70                   | 09/2014<br>07/2024                 | 07/2024     | 0/0                        |
|                                            | <u>Sikkim University</u>                                                                                                                   |                               |                                    |                                    |             |                            |
| 1136                                       | CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]Sikkim Universi,SIKKIM                  | 08/2020                       | 314.06<br>-                        | 01/2025<br>-                       | 12/2024     | 0/0                        |
|                                            |                                                                                                                                            |                               |                                    |                                    |             |                            |
|                                            | <u>DPIIT</u>                                                                                                                               |                               |                                    |                                    |             |                            |
|                                            | <u>Dmic For Dpiit</u>                                                                                                                      |                               |                                    |                                    |             |                            |
| 1137                                       | NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]DMIC FOR DPIIT,MULTI STATE                                                               | 09/2011                       | 20,084.00<br>20,084.00             | 03/2027<br>03/2027                 | 03/2027     | 0/0                        |
|                                            | <u>Iicc For Dpiit</u>                                                                                                                      |                               |                                    |                                    |             |                            |
| 1138                                       | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI                                                           | 11/2017                       | 4,773.00<br>-                      | 12/2019<br>-                       | 06/2024     | 0/0                        |
|                                            |                                                                                                                                            |                               |                                    |                                    |             |                            |
|                                            | <u>RENEWABLE ENERGY</u>                                                                                                                    |                               |                                    |                                    |             |                            |
|                                            | <u>Cpwd For Renewable Energy</u>                                                                                                           |                               |                                    |                                    |             |                            |
| 1139                                       | CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI                                  | 10/2017                       | 271.90<br>366.12                   | 11/2019<br>04/2022                 | 04/2022     | 0/0                        |
|                                            | Total                                                                                                                                      |                               | 14,56,241.92<br>-                  |                                    |             | 0/0                        |
|                                            |                                                                                                                                            |                               |                                    |                                    |             |                            |
|                                            | Grand Total                                                                                                                                |                               | 14,56,241.92                       |                                    |             | 0/0                        |

## Details of Projects Without Milestones w.r.t. Original Schedule



## List of Projects Ahead of Schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                     |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|-------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                     |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                   | 5                            | 6                                       | 7                     | 8           |
|                                 |                                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>CIVIL AVIATION</u>                                                                                             |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                         |                  |                                     |                              |                                         |                       |             |
| 1                               | HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108             | 6/2023           | 320.47 -                            | 320.47                       | 4.10                                    | 02/2026 -             | 01/2026     |
|                                 | Total                                                                                                             |                  | 320.47 -                            | 320.47                       | 4.10                                    |                       |             |
|                                 |                                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>COAL</u>                                                                                                       |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Mahanadi Coal Fields Limited</u>                                                                               |                  |                                     |                              |                                         |                       |             |
| 2                               | SIARMAL OCP (40.00MTY) - [N06000113                                                                               | 2/2021           | 5,194.96 -                          | 3,756.36                     | 3,385.29                                | 03/2029 -             | 03/2026     |
|                                 | Total                                                                                                             |                  | 5,194.96 -                          | 3,756.36                     | 3,385.29                                |                       |             |
|                                 |                                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                             |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Sikkim University</u>                                                                                          |                  |                                     |                              |                                         |                       |             |
| 3                               | CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002                | 8/2020           | 314.06                              | 303.55                       | 121.42                                  | 01/2025 -             | 12/2024     |
|                                 | Total                                                                                                             |                  | 314.06 -                            | 303.55                       | 121.42                                  |                       |             |
|                                 |                                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>POWER</u>                                                                                                      |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                    |                  |                                     |                              |                                         |                       |             |
| 4                               | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372 | 6/2023           | 202.39 -                            | 202.39                       | 0.84                                    | 01/2025 -             | 12/2024     |
|                                 | Total                                                                                                             |                  | 202.39 -                            | 202.39                       | .84                                     |                       |             |
|                                 |                                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>RAILWAYS</u>                                                                                                   |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Central Railways</u>                                                                                           |                  |                                     |                              |                                         |                       |             |
| 5                               | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511                                                 | 8/2022           | 955.00 -                            | 955.39                       | 56.34                                   | 08/2027 -             | 03/2027     |
| 6                               | KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515                                                         | 2/2023           | 836.12 -                            | 836.12                       | 5.28                                    | 03/2027 -             | 03/2026     |
| 7                               | SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513                                                           | 1/2019           | 904.92 -                            | 904.92                       | 954.11                                  | 03/2028 -             | 03/2027     |
| 8                               | BARAMATI - LONAND - [N22000615                                                                                    | 2/1999           | 736.44 -                            | 736.44                       | 518.52                                  | 03/2027 -             | 03/2026     |
|                                 | <u>East Central Railways</u>                                                                                      |                  |                                     |                              |                                         |                       |             |

Costing Rs. 150 Crore and above

(May 2024)

|       |                                                                                                           |                  |                                     |                              |                                         | Date of Commissioning |             |
|-------|-----------------------------------------------------------------------------------------------------------|------------------|-------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
| Sl.No | Project                                                                                                   | Date of Approval | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated |
| 1     | 2                                                                                                         | 3                | 4                                   | 5                            | 6                                       | 7                     | 8           |
| 9     | DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523] | 6/2019           | 983.62<br>253.23                    | 415.00                       | 331.16                                  | 06/2025<br>-          | 06/2024     |
| 10    | JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]                                             | 2/2019           | 496.47<br>-                         | 496.47                       | 2.07                                    | 06/2028<br>-          | 03/2027     |
| 11    | BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]                                                          | 7/2022           | 486.00<br>-                         | 486.00                       | 54.87                                   | 07/2027<br>-          | 06/2025     |
| 12    | SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]                                | 10/2022          | 234.00<br>223.69                    | 223.69                       | 6.82                                    | 10/2027<br>-          | 06/2025     |
|       | <u>North Eastern Railway</u>                                                                              |                  |                                     |                              |                                         |                       |             |
| 13    | SAHJANWA - DOHRIGHAT - [N22000565]                                                                        | 8/2019           | 371.77<br>-                         | 1,319.75                     | 363.37                                  | 03/2029<br>-          | 12/2027     |
| 14    | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]                                                      | 10/2018          | 1,600.00<br>-                       | 4,939.78                     | 726.83                                  | 10/2030<br>-          | 03/2027     |
|       | <u>North Western Railway</u>                                                                              |                  |                                     |                              |                                         |                       |             |
| 15    | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]                                                   | 7/2022           | 1,695.82<br>-                       | 2,798.16                     | 590.63                                  | 07/2030<br>-          | 12/2026     |
| 16    | DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]                                                 | 2/2023           | 422.60<br>-                         | 422.60                       | 51.12                                   | 02/2028<br>-          | 01/2026     |
| 17    | DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]                                                    | 11/2021          | 466.42<br>-                         | 466.42                       | 439.02                                  | 11/2026<br>-          | 12/2024     |
| 18    | DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]                                                        | 2/2023           | 471.06<br>-                         | 471.06                       | 14.38                                   | 02/2028<br>-          | 02/2026     |
| 19    | DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]                                                 | 2/2023           | 352.41<br>-                         | 352.41                       | 6.07                                    | 06/2027<br>-          | 06/2025     |
| 20    | GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]                                                 | 1/2023           | 968.92<br>-                         | 968.92                       | 110.81                                  | 06/2028<br>-          | 01/2027     |
| 21    | SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]                      | 12/2022          | 304.00<br>239.54                    | 239.54                       | 57.86                                   | 06/2026<br>-          | 12/2025     |
|       | <u>Rail Vikas Nigam Ltd.</u>                                                                              |                  |                                     |                              |                                         |                       |             |
| 22    | BHANUPALI-BILASPUR BERI NL - [N22000273]                                                                  | 4/2008           | 2,966.99<br>-                       | 6,753.42                     | 5,190.99                                | 12/2026<br>-          | 03/2025     |
| 23    | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]                                                     | 12/2015          | 1,116.00<br>-                       | 3,270.07                     | 2,875.04                                | 03/2025<br>-          | 06/2024     |
|       | <u>South Eastern Railway</u>                                                                              |                  |                                     |                              |                                         |                       |             |
| 24    | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]               | 9/2022           | 209.75<br>-                         | 244.99                       | 18.18                                   | 09/2026<br>-          | 03/2026     |
|       | <u>South Western Railway</u>                                                                              |                  |                                     |                              |                                         |                       |             |
| 25    | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]                                          | 4/2019           | 294.67<br>307.66                    | 307.66                       | 97.36                                   | 03/2026<br>-          | 02/2025     |
| 26    | HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]                              | 6/2019           | 663.03<br>748.85                    | 748.85                       | 0.34                                    | 04/2028<br>-          | 12/2027     |
|       | <u>Western Railway</u>                                                                                    |                  |                                     |                              |                                         |                       |             |
| 27    | PETLAD-BHADRAN (22.5 KM) - [N22000538]                                                                    | 5/2022           | 202.50<br>307.12                    | 307.12                       | 31.30                                   | 05/2030<br>-          | 12/2025     |
| 28    | SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]                                                               | 2/2023           | 401.48<br>670.17                    | 670.17                       | 67.94                                   | 03/2030<br>-          | 10/2025     |

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                     |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|-------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                     |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                   | 5                            | 6                                       | 7                     | 8           |
| 29                              | NADIAD-PETLAD (37.26 KM)<br>- [N22000539]                                                                          | 5/2022           | 335.34<br>461.91                    | 461.91                       | 31.79                                   | 06/2030<br>-          | 12/2025     |
|                                 | Total                                                                                                              |                  | 18,475.33<br>-                      | 29,796.86                    | 12,602.20                               |                       |             |
|                                 |                                                                                                                    |                  |                                     |                              |                                         |                       |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                 |                  |                                     |                              |                                         |                       |             |
|                                 | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                        |                  |                                     |                              |                                         |                       |             |
| 30                              | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940] | 1/2023           | 166.58<br>-                         | 166.58                       | -                                       | 01/2026<br>-          | 05/2024     |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                           |                  |                                     |                              |                                         |                       |             |
| 31                              | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)<br>[N24001390]                                  | 8/2020           | 228.71<br>-                         | 228.71                       | 95.36                                   | 04/2022<br>08/2024    | 07/2024     |
|                                 | <u>National Highways Authority Of India</u>                                                                        |                  |                                     |                              |                                         |                       |             |
| 32                              | SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651] | 9/2021           | 2,878.97<br>-                       | 2,878.97                     | 46.57                                   | 09/2024<br>03/2026    | 09/2024     |
| 33                              | 4L OF KHEDEKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)<br>[N24001757]                 | 1/2020           | 876.37<br>-                         | 876.37                       | 353.57                                  | 10/2024<br>-          | 06/2024     |
| 34                              | 4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)<br>[N24001758]                  | 1/2020           | 823.05<br>-                         | 823.05                       | 337.60                                  | 10/2024<br>-          | 06/2024     |
| 35                              | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)<br>[N24001790]                       | 2/2020           | 752.30<br>-                         | 766.20                       | 451.11                                  | 08/2023<br>12/2024    | 06/2024     |
| 36                              | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)<br>[N24001794]                      | 2/2020           | 778.15<br>-                         | 785.67                       | 511.14                                  | 03/2023<br>12/2024    | 06/2024     |
|                                 | Total                                                                                                              |                  | 6,504.13<br>-                       | 6,525.55                     | 1,795.35                                |                       |             |
|                                 |                                                                                                                    |                  |                                     |                              |                                         |                       |             |
|                                 | Grand Total                                                                                                        |                  | 31,011.34                           | 40,905.18                    | 17,909.20                               |                       |             |

## List of Projects on schedule w.r.t. Latest Schedule

### Annexure - XIII

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>ATOMIC ENERGY</u>                                                                                               |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Nuclear Power Corporation Of India Limited</u>                                                                  |                  |                                    |                              |                                         |                       |             |
| 1                               | KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6<br>- [N02000029]                                                          | 6/2017           | 49,621.00<br>-                     | 49,621.00                    | 15,934.00                               | 09/2027<br>-          | 09/2027     |
|                                 | Total                                                                                                              |                  | 49,621.00<br>-                     | 49,621.00                    | 15,934.00                               |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>CIVIL AVIATION</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Airport Authority Of India Limited</u>                                                                          |                  |                                    |                              |                                         |                       |             |
| 2                               | CCS INTERNATIONAL AIRPORT , LUCKNOW<br>- [N04000077]                                                               | 6/2018           | 1,383.00<br>-                      | 3,291.81                     | 2,092.82                                | 09/2021<br>12/2024    | 12/2024     |
| 3                               | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT<br>- [N04000078]                             | 7/2018           | 480.33<br>-                        | 640.00                       | 339.00                                  | 09/2021<br>10/2024    | 10/2024     |
| 4                               | CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II<br>- [N04000082]              | 5/2018           | 1,216.90<br>-                      | 1,216.90                     | 715.47                                  | 10/2022<br>12/2024    | 12/2024     |
| 5                               | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01<br>- [N04000094]                                                           | 3/2021           | 242.14<br>-                        | 358.00                       | 335.02                                  | 12/2022<br>06/2024    | 06/2024     |
| 6                               | DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.<br>- [N04000099]                   | 6/2022           | 1,305.00<br>-                      | 1,143.95                     | 162.39                                  | 12/2025<br>-          | 12/2025     |
| 7                               | CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT<br>[N04000101]                                            | 5/2022           | 480.00<br>-                        | 480.00                       | 76.60                                   | 11/2024<br>-          | 11/2024     |
| 8                               | RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]    | 12/2022          | 347.15<br>-                        | 347.15                       | 27.93                                   | 08/2025<br>-          | 08/2025     |
| 9                               | BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS<br>- [N04000105]                             | 6/2023           | 322.45<br>-                        | 322.45                       | 17.82                                   | 02/2026<br>-          | 02/2026     |
| 10                              | CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111]    | 6/2023           | 323.98<br>-                        | 323.98                       | -                                       | 09/2025<br>-          | 09/2025     |
| 11                              | PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110] | 11/2023          | 323.26<br>-                        | 323.26                       | 6.01                                    | 06/2026<br>-          | 06/2026     |
| 12                              | NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109]   | 4/2023           | 328.30<br>-                        | 328.30                       | 22.35                                   | 10/2025<br>-          | 10/2025     |
| 13                              | JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE<br>- [N04000107]                                                         | 7/2022           | 861.37<br>-                        | 861.37                       | 17.44                                   | 06/2026<br>-          | 06/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 14                              | KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106] | 3/2023           | 265.91<br>-                        | 265.91                       | 3.11                                    | 01/2026<br>-          | 01/2026     |
| 15                              | UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]                          | 6/2023           | 887.00<br>-                        | 887.00                       | 47.31                                   | 03/2026<br>-          | 03/2026     |
| 16                              | PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]  | 5/2023           | 185.75<br>-                        | 232.52                       | 28.26                                   | 11/2024<br>-          | 11/2024     |
| 17                              | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100] | 11/2021          | 499.00<br>-                        | 499.00                       | 95.59                                   | 07/2024<br>03/2025    | 03/2025     |
| 18                              | DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]                                                              | 10/2021          | 446.12<br>-                        | 446.12                       | 422.59                                  | 08/2023<br>06/2024    | 06/2024     |
| 19                              | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]                       | 2/2019           | 645.63<br>-                        | 712.15                       | 657.33                                  | 08/2022<br>08/2024    | 08/2024     |
| 20                              | DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]                                                                     | 6/2019           | 380.87<br>-                        | 452.93                       | 271.73                                  | 03/2022<br>07/2024    | 07/2024     |
|                                 | Total                                                                                                              |                  | 10,924.16<br>-                     | 13,132.80                    | 5,338.77                                |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>COAL</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Central Coal Fields Limited</u>                                                                                 |                  |                                    |                              |                                         |                       |             |
| 21                              | REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]                                                          | 8/2020           | 7,254.37<br>-                      | 7,254.37                     | 1,100.19                                | 03/2028<br>-          | 03/2028     |
| 22                              | KOTRE BASANTPUR PACHMO OCP - [N06000237]                                                                           | 8/2020           | 861.06<br>-                        | 625.40                       | 362.06                                  | 03/2032<br>-          | 03/2032     |
| 23                              | EXPANSION OF ASHOK OCP - [N06000247]                                                                               | 5/2021           | 2,898.28<br>-                      | 2,898.28                     | 175.01                                  | 03/2028<br>-          | 03/2028     |
| 24                              | EXPANSION OF KARO OCP - [N06000246]                                                                                | 1/2022           | 908.47<br>-                        | 908.47                       | 145.14                                  | 03/2026<br>-          | 03/2026     |
| 25                              | EXPANSION OF KONAR OCP - [N06000245]                                                                               | 1/2022           | 799.34<br>-                        | 799.34                       | 349.47                                  | 03/2032<br>-          | 03/2032     |
| 26                              | EPR ROHINI KARKATA OCP - [N06000243]                                                                               | 1/2021           | 1,020.42<br>-                      | 1,020.42                     | 82.92                                   | 03/2028<br>-          | 03/2028     |
| 27                              | EPR PUNDI OCP - [N06000242]                                                                                        | 11/2020          | 713.35<br>-                        | 713.35                       | 236.57                                  | 03/2027<br>-          | 03/2027     |
| 28                              | EPR TAPIN SOUTH OCP - [N06000241]                                                                                  | 11/2020          | 230.41<br>-                        | 230.41                       | 18.14                                   | 03/2025<br>-          | 03/2025     |
| 29                              | JHARKHAND LAIYO OCP - [N06000240]                                                                                  | 8/2020           | 764.57<br>-                        | 764.57                       | 145.80                                  | 03/2031<br>-          | 03/2031     |
| 30                              | SIRKA OCP - [N06000239]                                                                                            | 5/2020           | 222.82<br>-                        | 222.82                       | 139.31                                  | 03/2025<br>-          | 03/2025     |
| 31                              | CHANDRAGUPT OCP - [N06000238]                                                                                      | 8/2020           | 973.50<br>-                        | 973.50                       | 7.95                                    | 03/2032<br>-          | 03/2032     |
| 32                              | UCE OF EPR OF NORTH URIMARI OCP - [N06000218]                                                                      | 7/2021           | 778.80<br>-                        | 778.80                       | 671.23                                  | 03/2026<br>-          | 03/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                              |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                              |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                      | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                            | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 33                              | EXPANSION PROJECT AMRAPALI OCP<br>- [N06000217]                              | 8/2020           | 5,136.15<br>-                      | 5,136.15                     | 671.43                                  | 03/2028<br>-          | 03/2028     |
|                                 | <u>Eastern Coal Fields Limited</u>                                           |                  |                                    |                              |                                         |                       |             |
| 34                              | HURA - C OC (3 MTY)<br>- [N06000143]                                         | 10/2015          | 359.69<br>-                        | 859.41                       | 316.19                                  | 03/2022<br>03/2029    | 03/2029     |
| 35                              | SIDULI MINE (OC AND UG)<br>- [N06000165]                                     | 5/2018           | 535.18<br>-                        | 535.17                       | 3.91                                    | 03/2026<br>-          | 03/2026     |
| 36                              | NAKRAKONDA KUMARDIH B OCP<br>- [N06000170]                                   | 8/2018           | 502.68<br>-                        | 502.67                       | 56.46                                   | 03/2029<br>-          | 03/2029     |
| 37                              | TILABONI UG MINE<br>- [N06000172]                                            | 2/2019           | 916.62<br>-                        | 749.07                       | 11.69                                   | 03/2027<br>03/2029    | 03/2029     |
| 38                              | PARASEA- BELBAID REORGANISATION UG MINE<br>- [N06000185]                     | 7/2019           | 826.42<br>-                        | 389.10                       | 4.47                                    | 03/2027<br>03/2028    | 03/2028     |
| 39                              | SHYAMSUNDARPUR UG INCLUDING SAPI UNIT<br>- [N06000191]                       | 4/2020           | 483.65<br>-                        | 483.65                       | 26.51                                   | 03/2025<br>03/2026    | 03/2026     |
| 40                              | BONJEMEhari EXPANSION OCP<br>- [N06000244]                                   | 8/2021           | 570.12<br>-                        | 570.11                       | 45.33                                   | 03/2025<br>03/2026    | 03/2026     |
| 41                              | MOHANPUR EXPANSION OC PHASE II<br>- [N06000236]                              | 11/2020          | 888.99<br>-                        | 888.99                       | 88.32                                   | 03/2025<br>03/2026    | 03/2026     |
| 42                              | EXPANSION PR OF JHANJRA UG (5.00 MTY)<br>- [N06000223]                       | 4/2020           | 1,210.12<br>-                      | 1,210.12                     | 371.21                                  | 03/2029<br>-          | 03/2029     |
| 43                              | SONEPUR BAZARI EXPANSION OC<br>- [N06000220]                                 | 7/2021           | 5,365.88<br>5,366.00               | 5,365.88                     | 470.08                                  | 03/2029<br>-          | 03/2029     |
| 44                              | CHITRA EAST (RCE) OCP<br>- [N06000169]                                       | 8/2018           | 513.98<br>-                        | 513.98                       | 179.76                                  | 03/2024<br>03/2026    | 03/2026     |
|                                 | <u>Mahanadi Coal Fields Limited</u>                                          |                  |                                    |                              |                                         |                       |             |
| 45                              | INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP<br>- [N06000167]                    | 5/2018           | 2,434.75<br>-                      | 2,434.75                     | 1,767.10                                | 03/2027<br>-          | 03/2027     |
| 46                              | REORGANISATION OF BHARATPUR OCP EXPANSION<br>- [N06000171]                   | 11/2018          | 2,838.87<br>-                      | 2,838.87                     | 1,562.29                                | 03/2029<br>-          | 03/2029     |
| 47                              | BHUBANESWARI EXPANSION OCP<br>- [N06000227]                                  | 3/2024           | 6,321.73<br>-                      | 3,145.45                     | 1,209.27                                | 03/2031<br>-          | 03/2031     |
| 48                              | RPR OF HINGULA -II EXPANSION PH-III<br>- [N06000261]                         | 12/2022          | 2,264.68<br>-                      | 2,264.68                     | 997.96                                  | 03/2029<br>-          | 03/2029     |
| 49                              | SUBHADRA OCP<br>- [N06000249]                                                | 5/2021           | 1,693.81<br>-                      | 1,693.81                     | 1,129.52                                | 03/2029<br>03/2029    | 03/2029     |
| 50                              | BALARAM EXPANSION OCP<br>- [N06000230]                                       | 8/2020           | 3,504.21<br>-                      | 3,504.21                     | 894.77                                  | 03/2029<br>-          | 03/2029     |
| 51                              | GOPALJI-KANIHA OCP<br>- [N06000229]                                          | 4/2022           | 6,107.87<br>-                      | 8,416.19                     | 1,566.44                                | 03/2028<br>-          | 03/2028     |
|                                 | <u>Neyveli Lignite Corporation</u>                                           |                  |                                    |                              |                                         |                       |             |
| 52                              | NEYVELI UTTAR PRADESH POWER PROJECT LIMITED<br>1980 MW<br>- [N06000152]      | 7/2016           | 17,237.00<br>-                     | 19,406.12                    | 17,105.55                               | 11/2021<br>03/2025    | 03/2025     |
| 53                              | TALABIRA II AND III OCP<br>- [N06000189]                                     | 7/2017           | 2,401.07<br>-                      | 2,401.07                     | 1,258.77                                | 01/2027<br>-          | 01/2027     |
| 54                              | NLC TALABIRA THERMAL POWER PROJECT (PHASE-1:<br>3 X 800 MW)<br>- [N06000270] | 1/2024           | 27,213.00<br>-                     | 27,213.00                    | 954.95                                  | 05/2029<br>-          | 05/2029     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                        | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                              | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 55                              | NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)<br>- [N06000269] | 3/2023           | 1,813.00<br>-                      | 1,813.00                     | 298.62                                  | 09/2024<br>-          | 09/2024     |
| 56                              | PACHWARA SOUTH COAL BLOCK<br>- [N06000193]                                     | 7/2013           | 2,242.92<br>-                      | 2,242.90                     | 168.84                                  | 09/2028<br>-          | 09/2028     |
|                                 | <u>Northern Coal Fields Limited</u>                                            |                  |                                    |                              |                                         |                       |             |
| 57                              | NIGAHI EXPANSION OCP (15 TO 25 MTPA)<br>- [N06000196]                          | 11/2020          | 1,729.68<br>-                      | 1,729.68                     | 596.10                                  | 03/2025<br>-          | 03/2025     |
|                                 | <u>Singareni Colliers Company Limited</u>                                      |                  |                                    |                              |                                         |                       |             |
| 58                              | GOLETI OPENCAST MINE<br>- [N06000258]                                          | 7/2021           | 345.60<br>-                        | 345.60                       | 50.25                                   | 03/2026<br>-          | 03/2026     |
| 59                              | JAWAHAR KHANI OPENCAST (JK OC) MINE<br>- [N06000259]                           | 12/2021          | 297.88<br>-                        | 297.88                       | 45.15                                   | 03/2025<br>-          | 03/2025     |
|                                 | <u>South-Eastern Coal Fields Limited</u>                                       |                  |                                    |                              |                                         |                       |             |
| 60                              | CHHAL OC SEAM -III (6.00 MTY)<br>- [N06000104]                                 | 12/2013          | 610.63<br>-                        | 610.63                       | 535.12                                  | 03/2022<br>03/2025    | 03/2025     |
| 61                              | AMERA OC RCE<br>- [N06000123]                                                  | 2/2015           | 335.97<br>-                        | 335.97                       | 90.39                                   | 03/2018<br>03/2026    | 03/2026     |
| 62                              | RAMPUR BATURA OC (4.0 MTY)<br>- [N06000233]                                    | 7/2019           | 1,248.93<br>-                      | 1,248.93                     | 415.92                                  | 03/2026<br>-          | 03/2026     |
| 63                              | DIPKA OC EXPANSION 40 MTY<br>- [N06000200]                                     | 12/2020          | 5,241.40<br>-                      | 5,241.40                     | 2,607.21                                | 03/2029<br>-          | 03/2029     |
| 64                              | PORDA CHIMTAPANI OCP (10 MTY)<br>- [N06000199]                                 | 12/2020          | 2,310.12<br>-                      | 2,310.12                     | 71.99                                   | 03/2029<br>-          | 03/2029     |
| 65                              | JAMPALI OCP RCE<br>- [N06000198]                                               | 5/2020           | 278.64<br>-                        | 278.64                       | 204.23                                  | 03/2024<br>03/2025    | 03/2025     |
| 66                              | BAROUD OC EXPANSION (3-10 MTY)<br>- [N06000197]                                | 8/2020           | 2,309.80<br>-                      | 2,309.80                     | 815.20                                  | 03/2029<br>-          | 03/2029     |
| 67                              | RAJNAGAR OCP RPR (1.70 MTY)<br>- [N06000124]                                   | 12/2014          | 357.80<br>-                        | 357.80                       | 88.19                                   | 03/2021<br>03/2026    | 03/2026     |
| 68                              | JHIRIA WEST OPENCAST PROJECT<br>- [N06000166]                                  | 11/2018          | 389.97<br>-                        | 366.94                       | 25.38                                   | 03/2026<br>03/2029    | 03/2029     |
| 69                              | MAHAMAYA OPENCAST PROJECT<br>- [N06000164]                                     | 5/2018           | 410.26<br>-                        | 410.26                       | 178.39                                  | 03/2026<br>-          | 03/2026     |
| 70                              | VIJAY WEST OPENCAST PROJECT<br>- [N06000158]                                   | 5/2017           | 976.95<br>-                        | 976.95                       | 90.89                                   | 03/2026<br>-          | 03/2026     |
| 71                              | AMGAON OPENCAST PROJECT RCE<br>- [N06000135]                                   | 7/2015           | 316.10<br>-                        | 316.10                       | 191.16                                  | 03/2020<br>03/2026    | 03/2026     |
| 72                              | AMADAND OPENCAST EXPANSION PROJECT<br>- [N06000148]                            | 3/2016           | 869.44<br>-                        | 869.44                       | 254.73                                  | 03/2021<br>03/2027    | 03/2027     |
| 73                              | KANCHAN OC EXPANSION<br>- [N06000125]                                          | 12/2014          | 371.04<br>-                        | 371.04                       | 126.82                                  | 03/2021<br>03/2026    | 03/2026     |
|                                 | <u>Western Coal Fields Limited</u>                                             |                  |                                    |                              |                                         |                       |             |
| 74                              | AMALGAMATED YEKONA-I YEKONA-II<br>- [N06000132]                                | 8/2015           | 727.28<br>-                        | 727.28                       | 531.54                                  | 03/2025<br>-          | 03/2025     |
| 75                              | RPR GAURI PAUNI EXPANSION OC<br>- [N06000268]                                  | 3/2023           | 497.23<br>-                        | 497.23                       | 40.50                                   | 03/2031<br>-          | 03/2031     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                               |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|---------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                               |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                       | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                             | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 76                              | KOLGAON EXPANSION (DEEP) OC<br>- [N06000267]                  | 1/2023           | 206.19<br>-                        | 206.19                       | 7.75                                    | 03/2027<br>-          | 03/2027     |
| 77                              | SHARDA UG<br>- [N06000266]                                    | 7/2022           | 200.16<br>-                        | 200.16                       | 34.27                                   | 03/2028<br>-          | 03/2028     |
| 78                              | URDHAN OC<br>- [N06000265]                                    | 7/2022           | 228.42<br>-                        | 228.42                       | 23.96                                   | 03/2031<br>-          | 03/2031     |
| 79                              | GOKUL EXPANSION OC<br>- [N06000264]                           | 4/2021           | 456.95<br>-                        | 456.95                       | 147.90                                  | 03/2026<br>-          | 03/2026     |
| 80                              | RPR PAUNI II EXPANSION OC<br>- [N06000263]                    | 3/2023           | 464.45<br>-                        | 464.45                       | 178.76                                  | 03/2027<br>-          | 03/2027     |
| 81                              | SAONER UG MINE I EXPANSION<br>- [N06000251]                   | 1/2022           | 253.51<br>-                        | 253.51                       | 103.50                                  | 03/2028<br>-          | 03/2028     |
| 82                              | TAWA III UG MINE<br>- [N06000250]                             | 12/2021          | 324.25<br>-                        | 324.25                       | 12.31                                   | 03/2027<br>-          | 03/2027     |
| 83                              | MUNGOLI NIRGUDA EXTENSION (DEEP) OC<br>- [N06000231]          | 11/2020          | 826.80<br>-                        | 826.80                       | 462.32                                  | 03/2026<br>-          | 03/2026     |
| 84                              | AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)<br>- [N06000226] | 9/2018           | 313.34<br>-                        | 313.34                       | 203.13                                  | 03/2024<br>03/2025    | 03/2025     |
| 85                              | DINESH (MAKARDHOKDA-III) OC (8.0 MTY)<br>- [N06000222]        | 2/2020           | 1,184.33<br>-                      | 1,184.33                     | 846.03                                  | 03/2027<br>-          | 03/2027     |
| 86                              | ADASA UG TO OC (1.50 MTY)<br>- [N06000219]                    | 11/2018          | 333.43<br>-                        | 333.43                       | 222.75                                  | 03/2024<br>03/2025    | 03/2025     |
| 87                              | DHUPTALA OC(SASTI UG TO OC)<br>- [N06000209]                  | 2/2019           | 720.87<br>-                        | 720.87                       | 179.54                                  | 03/2028<br>-          | 03/2028     |
| 88                              | SASTI EXPANSION OC<br>- [N06000206]                           | 8/2020           | 371.59<br>-                        | 371.59                       | 104.34                                  | 03/2026<br>-          | 03/2026     |
| 89                              | GHONSA EXPANSION DEEP OC<br>- [N06000205]                     | 3/2021           | 241.72<br>-                        | 241.72                       | 58.79                                   | 03/2028<br>-          | 03/2028     |
| 90                              | VISHNUPURI UG TO OC<br>- [N06000260]                          | 11/2022          | 227.65<br>-                        | 227.65                       | 7.02                                    | 03/2029<br>-          | 03/2029     |
| 91                              | AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)<br>- [N06000257]   | 9/2022           | 497.01<br>-                        | 497.01                       | 157.83                                  | 03/2027<br>-          | 03/2027     |
| 92                              | BHANEGAON OC (1.15MTY)<br>- [N06000256]                       | 9/2022           | 494.60<br>-                        | 494.60                       | 98.36                                   | 03/2028<br>-          | 03/2028     |
| 93                              | NEW MAJARI UG TO OC (3.0 MTY)<br>- [N06000255]                | 5/2019           | 496.38<br>-                        | 496.38                       | 143.72                                  | 03/2027<br>-          | 03/2027     |
| 94                              | BHATADI EXPANSION OC<br>- [N06000254]                         | 2/2020           | 729.86<br>-                        | 729.86                       | 158.97                                  | 03/2028<br>-          | 03/2028     |
| 95                              | MAKARDHOKDA I EXPANSION OC<br>- [N06000253]                   | 6/2022           | 497.06<br>-                        | 497.06                       | 144.20                                  | 03/2026<br>-          | 03/2026     |
| 96                              | SINGHORI DEEP OC<br>- [N06000252]                             | 5/2022           | 421.84<br>-                        | 421.84                       | 115.89                                  | 03/2029<br>-          | 03/2029     |
| 97                              | GANDHIGRAM UG MINE<br>- [N06000183]                           | 8/2019           | 414.16<br>-                        | 414.16                       | 24.98                                   | 03/2026<br>-          | 03/2026     |
| 98                              | BELLORA-NAIGAON DEEP OC<br>- [N06000180]                      | 11/2018          | 252.71<br>-                        | 252.71                       | 122.64                                  | 03/2021<br>03/2025    | 03/2025     |
| 99                              | UKNI DEEP OC<br>- [N06000179]                                 | 11/2018          | 318.14<br>-                        | 318.14                       | 252.71                                  | 03/2021<br>03/2025    | 03/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 100                             | DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)<br>- [N06000157]                                                            | 2/2017           | 328.00<br>-                        | 328.00                       | 321.43                                  | 03/2021<br>03/2025    | 03/2025     |
| 101                             | NILJAI EXPANSION (DEEP) OC (3.5 MTY)<br>- [N06000154]                                                              | 8/2016           | 319.76<br>-                        | 319.76                       | 281.38                                  | 03/2022<br>03/2025    | 03/2025     |
|                                 | Total                                                                                                              |                  | 1,41,555.68<br>-                   | 1,42,492.95                  | 45,966.87                               |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                              |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Central Public Works Department</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 102                             | CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011] | 3/2021           | 512.37<br>-                        | 512.37                       | 61.65                                   | 08/2022<br>11/2024    | 11/2024     |
|                                 | <u>Cpwd Of Higher Education</u>                                                                                    |                  |                                    |                              |                                         |                       |             |
| 103                             | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)<br>- [N28000130]                                           | 3/2019           | 424.93<br>-                        | 500.91                       | 464.38                                  | 07/2022<br>06/2024    | 06/2024     |
|                                 | <u>Rites Of Higher Education</u>                                                                                   |                  |                                    |                              |                                         |                       |             |
| 104                             | CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]  | 9/2013           | 484.32<br>-                        | 429.70                       | 269.05                                  | 09/2014<br>07/2024    | 07/2024     |
|                                 | Total                                                                                                              |                  | 1,421.62<br>-                      | 1,442.98                     | 795.08                                  |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>DPIIT</u>                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Dmic For Dpiit</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
| 105                             | NATIONAL INDUSTRIAL CORRIDOR PROJECT<br>- [N40000001]                                                              | 9/2011           | 20,084.00<br>-                     | 20,084.00                    | 9,718.22                                | 03/2027<br>03/2027    | 03/2027     |
|                                 | Total                                                                                                              |                  | 20,084.00<br>-                     | 20,084.00                    | 9,718.22                                |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>HEALTH AND FAMILY WELFARE</u>                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Cpwd For Health</u>                                                                                             |                  |                                    |                              |                                         |                       |             |
| 106                             | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]              | 10/2016          | 209.84<br>-                        | 281.06                       | 248.29                                  | 03/2020<br>07/2024    | 07/2024     |
| 107                             | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127] | 12/2018          | 260.00<br>-                        | 371.78                       | 46.24                                   | 06/2021<br>08/2026    | 08/2026     |
| 108                             | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR<br>- [N21000029]                                  | 3/2019           | 1,404.00<br>-                      | 1,642.00                     | 1,340.12                                | 09/2023<br>06/2024    | 06/2024     |
|                                 | <u>HII Infra Tech Services Limited</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 109                             | COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031] | 12/2018          | 1,110.55<br>-                      | 1,110.55                     | 550.42                                  | 07/2024<br>10/2024    | 10/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 110                             | ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.<br>[N21000032]                                        | 3/2019           | 1,294.34<br>-                      | 1,294.34                     | 97.69                                   | 03/2023<br>03/2026    | 03/2026     |
|                                 | Total                                                                                                              |                  | 4,278.73<br>-                      | 4,699.73                     | 2,282.76                                |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>HOME AFFAIRS</u>                                                                                                |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Cpwd For Mha</u>                                                                                                |                  |                                    |                              |                                         |                       |             |
| 111                             | C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]             | 1/2020           | 166.98<br>167.00                   | 166.98                       | 90.37                                   | 10/2023<br>10/2024    | 10/2024     |
|                                 | Total                                                                                                              |                  | 166.98<br>-                        | 166.98                       | 90.37                                   |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>MINES</u>                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>National Aluminum Company Limited (Nalco)</u>                                                                   |                  |                                    |                              |                                         |                       |             |
| 112                             | 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]                                                        | 12/2014          | 4,103.00<br>5,055.00               | 5,677.40                     | 2,999.82                                | 04/2021<br>09/2025    | 09/2025     |
| 113                             | CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012] | 12/2015          | 355.00<br>-                        | 581.00                       | 108.93                                  | 11/2020<br>09/2025    | 09/2025     |
| 114                             | SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013] | 11/2017          | 483.00<br>-                        | 483.00                       | 315.19                                  | 04/2021<br>05/2025    | 05/2025     |
| 115                             | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]                                          | 9/2019           | 225.79<br>-                        | 270.66                       | 5.00                                    | 03/2023<br>05/2024    | 05/2024     |
|                                 | Total                                                                                                              |                  | 5,166.79<br>-                      | 7,012.06                     | 3,428.94                                |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>PETROLEUM</u>                                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bharat Petroleum Corporation Limited</u>                                                                        |                  |                                    |                              |                                         |                       |             |
| 116                             | IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]                                                                      | 11/2012          | 678.00<br>-                        | 1,732.00                     | 532.01                                  | 02/2017<br>10/2025    | 10/2025     |
| 117                             | INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]         | 3/2023           | 405.00<br>-                        | 405.00                       | 19.48                                   | 07/2025<br>-          | 07/2025     |
| 118                             | POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]                                        | 5/2023           | 2,585.00<br>-                      | 2,585.00                     | 80.54                                   | 05/2026<br>-          | 05/2026     |
| 119                             | CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]                                                     | 12/2022          | 3,685.00<br>-                      | 3,685.00                     | 69.58                                   | 03/2030<br>-          | 03/2030     |
| 120                             | CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523] | 12/2022          | 3,919.00<br>-                      | 3,919.00                     | 157.30                                  | 06/2030<br>-          | 06/2030     |
| 121                             | CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525]          | 12/2022          | 16,654.00<br>-                     | 16,654.00                    | 242.03                                  | 06/2030<br>-          | 06/2030     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 122                             | CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]      | 12/2022          | 3,638.00<br>-                      | 3,638.00                     | 185.19                                  | 03/2030<br>-          | 03/2030     |
| 123                             | CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]                                         | 12/2022          | 1,017.00<br>-                      | 1,017.00                     | 59.58                                   | 03/2030<br>-          | 03/2030     |
| 124                             | CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]        | 12/2022          | 3,207.00<br>-                      | 3,207.00                     | 153.42                                  | 06/2030<br>-          | 06/2030     |
| 125                             | ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518] | 5/2023           | 43,367.00<br>-                     | 43,367.00                    | 21.67                                   | 05/2028<br>-          | 05/2028     |
| 126                             | REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]                                       | 3/2023           | 621.87<br>-                        | 621.87                       | 35.50                                   | 03/2026<br>-          | 03/2026     |
| 127                             | SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]  | 4/2021           | 676.89<br>-                        | 676.89                       | 438.97                                  | 03/2025<br>-          | 03/2025     |
|                                 | <u>Chennai Petroleum Corporation Limited</u>                                                                       |                  |                                    |                              |                                         |                       |             |
| 128                             | CBR 9 MMTA PROJECT - [N16000434]                                                                                   | 1/2021           | 31,580.00<br>-                     | 36,354.00                    | 1,133.11                                | 06/2025<br>-          | 06/2025     |
|                                 | <u>Gas Authority Of India Limited</u>                                                                              |                  |                                    |                              |                                         |                       |             |
| 129                             | KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]                                                | 6/2009           | 2,915.00<br>2,915.00               | 5,909.00                     | 3,876.60                                | 12/2012<br>11/2024    | 11/2024     |
| 130                             | SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430] | 5/2019           | 8,797.00<br>-                      | 11,256.00                    | 4,022.27                                | 04/2025<br>10/2025    | 10/2025     |
| 131                             | MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]                                                            | 6/2020           | 7,844.25<br>-                      | 7,844.25                     | 5,486.10                                | 05/2023<br>10/2024    | 10/2024     |
| 132                             | SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]                                                                    | 9/2019           | 2,658.34<br>-                      | 2,658.34                     | 1,888.50                                | 07/2022<br>09/2024    | 09/2024     |
|                                 | <u>Hindustan Petroleum Corporation Limited</u>                                                                     |                  |                                    |                              |                                         |                       |             |
| 133                             | CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]                                                      | 12/2018          | 854.00<br>-                        | 854.00                       | 560.46                                  | 12/2022<br>09/2024    | 09/2024     |
| 134                             | CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]                                                                 | 3/2019           | 5,830.20<br>-                      | 5,830.20                     | 613.20                                  | 03/2031<br>03/2029    | 03/2029     |
| 135                             | HALDIA PANAGARH PIPELINE PROJECT - [N16000478]                                                                     | 11/2022          | 1,010.00<br>-                      | 1,010.00                     | 218.11                                  | 11/2025<br>-          | 11/2025     |
| 136                             | SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]                                         | 3/2023           | 384.04<br>-                        | 384.04                       | 28.40                                   | 12/2026<br>-          | 12/2026     |
| 137                             | CGD PROJECT IN BIHAR JHARKHAND - [N16000497]                                                                       | 6/2022           | 1,377.00<br>-                      | 1,377.00                     | 154.63                                  | 06/2030<br>-          | 06/2030     |
| 138                             | SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512]                           | 12/2023          | 461.05<br>-                        | 461.05                       | 2.21                                    | 12/2026<br>-          | 12/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                  |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                  |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                          | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 139                             | CGD PROJECT IN WEST BENGAL 11TH ROUND<br>- [N16000498]                                                           | 6/2022           | 2,628.00<br>-                      | 2,628.00                     | 88.50                                   | 06/2030<br>-          | 06/2030     |
| 140                             | CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAUJI<br>- [N16000496]                                             | 3/2022           | 1,751.00<br>-                      | 1,751.00                     | 137.61                                  | 03/2030<br>-          | 03/2030     |
| 141                             | CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM<br>[N16000484]                                               | 3/2023           | 156.36<br>-                        | 156.36                       | 1.08                                    | 03/2026<br>03/2026    | 03/2026     |
| 142                             | AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT<br>- [N16000413]                                         | 3/2021           | 456.00<br>-                        | 456.00                       | 300.15                                  | 03/2024<br>03/2025    | 03/2025     |
| 143                             | SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB<br>[N16000402]                                   | 5/2020           | 1,421.46<br>-                      | 1,421.46                     | 990.43                                  | 02/2023<br>07/2024    | 07/2024     |
|                                 | <u>Hpcl Rajasthan Refinery Limited(Jv)</u>                                                                       |                  |                                    |                              |                                         |                       |             |
| 144                             | RAJASTHAN REFINERY PROJECT<br>- [N16000513]                                                                      | 10/2017          | 43,129.00<br>-                     | 72,937.00                    | 46,029.00                               | 10/2022<br>03/2025    | 03/2025     |
|                                 | <u>Indian Oil Corporation Limited</u>                                                                            |                  |                                    |                              |                                         |                       |             |
| 145                             | REVAMPING OF FACILITIES AT VIZAG TERMINAL<br>- [N16000343]                                                       | 4/2018           | 355.00<br>-                        | 355.00                       | 234.89                                  | 04/2022<br>03/2025    | 03/2025     |
| 146                             | Fuel Quality Upgradation Project at Paradip Refinery<br>- [N16000362]                                            | 5/2019           | 3,361.00<br>-                      | 3,361.00                     | 2,653.07                                | 08/2021<br>12/2024    | 12/2024     |
| 147                             | INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY<br>- [N16000368]          | 6/2019           | 427.10<br>-                        | 427.10                       | 281.58                                  | 09/2022<br>12/2024    | 12/2024     |
| 148                             | ADDITIONAL STORAGE TANKS AT PARADIP<br>- [N16000361]                                                             | 11/2018          | 462.30<br>-                        | 543.00                       | 445.45                                  | 09/2021<br>12/2024    | 12/2024     |
| 149                             | AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR<br>- [N16000529]                                                          | 8/2023           | 227.62<br>-                        | 227.62                       | -                                       | 11/2027<br>-          | 11/2027     |
| 150                             | CGD PROJECT AT JAMMU DISTRICTS<br>- [N16000527]                                                                  | 3/2022           | 538.00<br>-                        | 538.00                       | -                                       | 03/2032<br>-          | 03/2032     |
| 151                             | CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGOUR DISTRICTS<br>- [N16000489]                                            | 3/2022           | 575.00<br>-                        | 575.00                       | 75.54                                   | 03/2030<br>-          | 03/2030     |
| 152                             | CGD PROJECT AT PATHANKOT DISTRICT<br>- [N16000488]                                                               | 3/2022           | 151.00<br>-                        | 151.00                       | 7.77                                    | 03/2030<br>-          | 03/2030     |
| 153                             | CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS<br>- [N16000487]                                                | 3/2022           | 865.00<br>-                        | 865.00                       | 18.09                                   | 03/2030<br>-          | 03/2030     |
| 154                             | CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS<br>- [N16000486]                                             | 3/2022           | 501.00<br>-                        | 501.00                       | 62.29                                   | 03/2030<br>-          | 03/2030     |
| 155                             | CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS<br>[N16000485]                                             | 3/2022           | 1,420.00<br>-                      | 1,420.00                     | 84.45                                   | 03/2030<br>-          | 03/2030     |
| 156                             | LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI<br>[N16000480]                                          | 3/2023           | 202.07<br>-                        | 202.07                       | 1.52                                    | 02/2026<br>-          | 02/2026     |
| 157                             | EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)<br>- [N16000479] | 1/2023           | 346.70<br>-                        | 346.70                       | .72                                     | 01/2025<br>-          | 01/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 158                             | EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY<br>[N16000446]                              | 9/2021           | 378.00<br>-                        | 378.00                       | 120.07                                  | 10/2023<br>05/2024    | 05/2024     |
| 159                             | REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM<br>- [N16000441]                                      | 3/2022           | 277.00<br>-                        | 277.00                       | 142.72                                  | 07/2026<br>09/2026    | 09/2026     |
| 160                             | AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT<br>[N16000505]                                                 | 4/2022           | 260.12<br>-                        | 260.12                       | .44                                     | 04/2025<br>12/2026    | 12/2026     |
| 161                             | CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL<br>[N16000504]                          | 4/2022           | 341.43<br>-                        | 341.43                       | 173.65                                  | 10/2024<br>08/2026    | 08/2026     |
| 162                             | ANDHERI RESIDENTIAL TOWERS MUMBAI<br>- [N16000503]                                                                 | 6/2017           | 281.35<br>-                        | 281.35                       | 71.74                                   | 05/2025<br>-          | 05/2025     |
| 163                             | GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT<br>- [N16000495]      | 6/2022           | 656.00<br>-                        | 656.00                       | 279.17                                  | 08/2025<br>09/2025    | 09/2025     |
| 164                             | CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS<br>- [N16000492]                    | 3/2022           | 1,295.00<br>-                      | 1,295.00                     | 86.59                                   | 03/2030<br>-          | 03/2030     |
| 165                             | CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS<br>- [N16000491]                              | 3/2022           | 609.00<br>-                        | 609.00                       | 23.49                                   | 03/2030<br>-          | 03/2030     |
| 166                             | CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS<br>[N16000490]                                             | 3/2022           | 1,328.00<br>-                      | 1,328.00                     | 79.13                                   | 03/2030<br>-          | 03/2030     |
| 167                             | CGD PROJECT AT NAWADA AND KODERMA DISTRICTS<br>- [N16000426]                                                       | 6/2019           | 169.00<br>-                        | 169.00                       | 65.17                                   | 12/2029<br>03/2030    | 03/2030     |
| 168                             | CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA<br>[N16000423]                                                      | 6/2019           | 163.00<br>-                        | 163.00                       | 68.46                                   | 12/2029<br>03/2030    | 03/2030     |
| 169                             | EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414] | 5/2021           | 412.00<br>-                        | 509.84                       | 330.54                                  | 10/2023<br>02/2025    | 02/2025     |
| 170                             | CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA<br>- [N16000412]                                        | 2/2021           | 34,627.00<br>-                     | 38,231.00                    | 11,152.75                               | 09/2024<br>12/2025    | 12/2025     |
| 171                             | SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405] | 10/2020          | 1,398.00<br>-                      | 1,587.00                     | 1,098.00                                | 12/2023<br>08/2024    | 08/2024     |
| 172                             | CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI<br>[N16000403]                                    | 10/2020          | 921.00<br>-                        | 921.00                       | 649.04                                  | 09/2023<br>12/2024    | 12/2024     |
| 173                             | INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY<br>- [N16000396]      | 7/2020           | 13,805.00<br>-                     | 13,805.00                    | 6,153.72                                | 01/2024<br>04/2025    | 04/2025     |
| 174                             | BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA<br>- [N16000386]                                         | 1/2020           | 14,810.00<br>-                     | 14,810.00                    | 8,704.61                                | 04/2023<br>12/2024    | 12/2024     |
| 175                             | POLY BUTADIENE RUBBER PLANT AT PANIPAT<br>- [N16000458]                                                            | 3/2022           | 1,459.00<br>-                      | 2,102.79                     | 222.33                                  | 03/2025<br>-          | 03/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                        | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                              | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 176                             | ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456] | 9/2022           | 165.00<br>-                        | 165.00                       | 35.11                                   | 08/2025<br>-          | 08/2025     |
| 177                             | LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]  | 1/2022           | 829.00<br>-                        | 829.00                       | 170.20                                  | 07/2024<br>05/2026    | 05/2026     |
| 178                             | INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]               | 1/2022           | 389.00<br>-                        | 389.00                       | 20.19                                   | 04/2025<br>-          | 04/2025     |
| 179                             | CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]        | 3/2022           | 564.00<br>-                        | 564.00                       | 138.45                                  | 11/2024<br>-          | 11/2024     |
| 180                             | REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]                     | 1/2022           | 463.00<br>-                        | 463.00                       | 154.10                                  | 07/2025<br>12/2025    | 12/2025     |
| 181                             | NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]                                                            | 12/2021          | 9,028.00<br>-                      | 9,028.00                     | 5,174.44                                | 10/2024<br>12/2024    | 12/2024     |
| 182                             | R and D CAMPUS II AT FARIDABAD - [N16000375]                                                                   | 6/2019           | 2,281.94<br>-                      | 3,219.94                     | 1,459.77                                | 12/2022<br>07/2025    | 07/2025     |
|                                 | <u>Indradhanush Gas Grid Ltd</u>                                                                               |                  |                                    |                              |                                         |                       |             |
| 183                             | NORTH EAST GAS GRID - [N16000439]                                                                              | 11/2020          | 9,265.00<br>-                      | 9,265.00                     | 5,413.03                                | 03/2024<br>03/2025    | 03/2025     |
|                                 | <u>Mangalore Refinery And Petrochemicals Limited</u>                                                           |                  |                                    |                              |                                         |                       |             |
| 184                             | POWER SYSTEM UPGRADATION PROJECT - [N16000509]                                                                 | 10/2023          | 385.00<br>-                        | 385.00                       | 44.67                                   | 02/2026<br>-          | 02/2026     |
|                                 | <u>Numaligarh Refinery Limited</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 185                             | POWER RECOVERY TURBINE IN PFCCU - [N16000510]                                                                  | 3/2023           | 293.50<br>-                        | 293.50                       | 18.59                                   | 07/2025<br>-          | 07/2025     |
| 186                             | DCU REVAMP PROJECT - [N16000511]                                                                               | 8/2021           | 370.00<br>-                        | 370.00                       | 115.28                                  | 03/2025<br>-          | 03/2025     |
|                                 | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                               |                  |                                    |                              |                                         |                       |             |
| 187                             | KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]                                                       | 3/2016           | 34,012.00<br>-                     | 34,012.00                    | 29,543.73                               | 06/2020<br>05/2024    | 05/2024     |
| 188                             | REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]                                                                | 8/2021           | 885.63<br>-                        | 1,286.67                     | 353.50                                  | 02/2026<br>-          | 02/2026     |
| 189                             | REDEVELOPMENT OF SANTHAL FIELD - [N16000279]                                                                   | 2/2017           | 1,162.56<br>-                      | 1,162.56                     | 1,093.53                                | 03/2026<br>-          | 03/2026     |
| 190                             | COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]                                            | 1/2022           | 621.40<br>-                        | 621.40                       | 85.84                                   | 11/2024<br>-          | 11/2024     |
| 191                             | PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528]                                                              | 1/2023           | 344.99<br>-                        | 344.99                       | 66.51                                   | 04/2026<br>-          | 04/2026     |
| 192                             | MHN TCPG PGC BGC PROJECT (MTPBP) - [N16000526]                                                                 | 2/2024           | 2,329.45<br>-                      | 2,329.45                     | -                                       | 05/2026<br>-          | 05/2026     |
| 193                             | PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]                                                         | 11/2022          | 1,219.48<br>-                      | 1,145.10                     | -                                       | 05/2024<br>12/2024    | 12/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                       |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 194                             | REVAMPING OF SV STATIONS, GAS TERMINAL AND KIRBHCO TERMINAL - [N16000514]                                             | 11/2022          | 837.34 -                           | 837.34                       | 14.82                                   | 08/2026 -             | 08/2026     |
| 195                             | OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]                                                                | 7/2021           | 173.03 -                           | 169.84                       | 105.72                                  | 07/2025 -             | 07/2025     |
| 196                             | CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]    | 7/2021           | 320.20 -                           | 187.61                       | 111.52                                  | 07/2024 -             | 07/2024     |
| 197                             | KALOL REDEVELOPMENT PROJECT - [N16000481]                                                                             | 8/2022           | 1,487.41 -                         | 1,487.41                     | 680.25                                  | 03/2027 -             | 03/2027     |
| 198                             | RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]                                             | 5/2022           | 249.43 -                           | 249.43                       | 62.35                                   | 02/2025 -             | 02/2025     |
| 199                             | PIPELINE REPLACEMENT PROJECT - VII - [N16000436]                                                                      | 1/2022           | 3,183.58 -                         | 3,645.23                     | 2,705.68                                | 05/2024<br>06/2024    | 06/2024     |
|                                 | <u>Oil India Limited</u>                                                                                              |                  |                                    |                              |                                         |                       |             |
| 200                             | UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]    | 6/2021           | 860.00 -                           | 860.00                       | 234.60                                  | 12/2024 -             | 12/2024     |
|                                 | Total                                                                                                                 |                  | 3,48,048.09 -                      | 3,95,342.95                  | 1,48,614.50                             |                       |             |
|                                 |                                                                                                                       |                  |                                    |                              |                                         |                       |             |
|                                 | <u>POWER</u>                                                                                                          |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
| 201                             | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSION] - [N18000389] | 2/2024           | 2,000.00 -                         | 2,000.00                     | -                                       | 08/2025 -             | 08/2025     |
|                                 | <u>Bharat Heavy Electricals Limited</u>                                                                               |                  |                                    |                              |                                         |                       |             |
| 202                             | LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]                                                   | 8/2023           | 15,530.00 -                        | 15,530.00                    | 709.38                                  | 06/2028 -             | 06/2028     |
| 203                             | SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]                                             | 3/2024           | 17,195.31 -                        | 17,195.31                    | 531.00                                  | 02/2030 -             | 02/2030     |
|                                 | <u>National Hydro-Electric Power Corporation</u>                                                                      |                  |                                    |                              |                                         |                       |             |
| 204                             | DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]                                                   | 2/2023           | 31,876.39 -                        | 31,876.39                    | 2,397.93                                | 02/2032 -             | 02/2032     |
|                                 | <u>National Thermal Power Corporation</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 205                             | DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]                                                                       | 7/2022           | 1,316.02 -                         | 1,316.02                     | 190.59                                  | 03/2025 -             | 03/2025     |
| 206                             | KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]                                                         | 9/2022           | 7,179.54 -                         | 7,179.54                     | 854.13                                  | 09/2024 -             | 09/2024     |
| 207                             | TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]                                                       | 8/2022           | 11,844.00 -                        | 11,844.00                    | 1,405.09                                | 05/2027 -             | 05/2027     |
| 208                             | KHAWDA 1200MW (4X300MW) IN KHAWDA RE PARK - [N18000365]                                                               | 6/2023           | 6,283.81 -                         | 6,283.81                     | 244.77                                  | 12/2024 -             | 12/2024     |
| 209                             | BADAM COAL MINING PROJECT - [N18000367]                                                                               | 2/2019           | 501.79 -                           | 501.79                       | 40.35                                   | 10/2024 -             | 10/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                     |                  |                                    |                              |                                         |                       |             |
| 210                             | TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM<br>- [N18000328]                   | 2/2022           | 318.12<br>-                        | 318.12                       | 132.27                                  | 04/2025<br>-          | 04/2025     |
| 211                             | TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM<br>- [N18000330]                            | 3/2022           | 288.71<br>-                        | 288.71                       | 26.79                                   | 12/2024<br>-          | 12/2024     |
| 212                             | EASTERN REGION EXPANSION SCHEME XXIX<br>- [N18000351]                                                              | 3/2023           | 524.04<br>-                        | 524.04                       | 240.01                                  | 11/2025<br>-          | 11/2025     |
| 213                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2<br>- [N18000379]                      | 11/2023          | 428.00<br>-                        | 428.00                       | -                                       | 06/2025<br>-          | 06/2025     |
| 214                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J<br>- [N18000378]                       | 12/2022          | 331.00<br>-                        | 331.00                       | 4.66                                    | 03/2025<br>-          | 03/2025     |
| 215                             | TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4<br>- [N18000377]                         | 11/2023          | 224.00<br>-                        | 224.00                       | -                                       | 07/2025<br>-          | 07/2025     |
| 216                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1<br>- [N18000376]                      | 9/2023           | 2,191.00<br>-                      | 2,191.00                     | 147.99                                  | 04/2025<br>-          | 04/2025     |
| 217                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1<br>- [N18000375]                      | 10/2023          | 1,796.00<br>-                      | 1,796.00                     | 158.45                                  | 04/2025<br>-          | 04/2025     |
| 218                             | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H<br>- [N18000374]                       | 10/2023          | 2,211.00<br>-                      | 2,211.00                     | 109.74                                  | 04/2025<br>-          | 04/2025     |
| 219                             | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1<br>- [N18000373]                  | 8/2023           | 688.74<br>-                        | 688.74                       | -                                       | 02/2025<br>-          | 02/2025     |
| 220                             | KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360] | 3/2023           | 1,167.55<br>-                      | 1,167.55                     | 205.35                                  | 03/2025<br>-          | 03/2025     |
| 221                             | KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK<br>- [N18000359]             | 3/2023           | 966.79<br>-                        | 966.79                       | 26.00                                   | 12/2024<br>-          | 12/2024     |
| 222                             | TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358] | 3/2023           | 815.12<br>-                        | 815.12                       | 2.99                                    | 03/2025<br>-          | 03/2025     |
| 223                             | ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK<br>- [N18000357]                                | 3/2023           | 922.30<br>-                        | 922.30                       | 107.23                                  | 12/2024<br>-          | 12/2024     |
| 224                             | TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]   | 3/2023           | 1,433.28<br>-                      | 1,433.28                     | 359.47                                  | 09/2024<br>-          | 09/2024     |
| 225                             | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX<br>- [N18000355]               | 3/2023           | 260.30<br>-                        | 260.30                       | 40.74                                   | 03/2025<br>-          | 03/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 226                             | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]                            | 3/2023           | 271.69 -                           | 271.69                       | 25.35                                   | 09/2024 -             | 09/2024     |
| 227                             | ER WR TRANSMISSION LIMITED - [N18000353]                                                                           | 3/2023           | 281.16 -                           | 281.16                       | .11                                     | 03/2025 -             | 03/2025     |
| 228                             | TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]                | 3/2023           | 3,546.94 -                         | 3,546.94                     | 589.03                                  | 11/2024 -             | 11/2024     |
| 229                             | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388]                       | 2/2024           | 2,148.00 -                         | 2,148.00                     | -                                       | 02/2026 -             | 02/2026     |
| 230                             | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387] | 12/2023          | 2,056.00 -                         | 2,056.00                     | 110.42                                  | 12/2025 -             | 12/2025     |
| 231                             | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386] | 12/2023          | 2,998.00 -                         | 2,998.00                     | 72.72                                   | 12/2025 -             | 12/2025     |
| 232                             | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385] | 12/2023          | 2,889.00 -                         | 2,889.00                     | -                                       | 12/2025 -             | 12/2025     |
| 233                             | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA - [N18000384] | 12/2023          | 3,752.00 -                         | 3,752.00                     | 76.02                                   | 12/2025 -             | 12/2025     |
| 234                             | TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383]      | 7/2023           | 334.00 -                           | 334.00                       | -                                       | 07/2025 -             | 07/2025     |
| 235                             | KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361] | 3/2023           | 2,820.99 -                         | 2,820.99                     | -                                       | 03/2025 -             | 03/2025     |
| 236                             | SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]                                     | 10/2022          | 307.87 -                           | 307.87                       | 46.31                                   | 10/2025 -             | 10/2025     |
| 237                             | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]                          | 7/2022           | 186.19 -                           | 186.19                       | 15.31                                   | 03/2025 -             | 03/2025     |
|                                 | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 238                             | LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]                                                                 | 11/2020          | 1,810.56 -                         | 1,810.56                     | 1,466.02                                | 01/2026 -             | 01/2026     |
| 239                             | DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]                                                             | 10/2020          | 687.97 -                           | 687.97                       | 630.46                                  | 11/2025 -             | 11/2025     |
| 240                             | SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]                                                                     | 1/2023           | 2,614.51 -                         | 2,614.51                     | 689.99                                  | 04/2028 -             | 04/2028     |
|                                 | Total                                                                                                              |                  | 1,34,997.69 -                      | 1,34,997.69                  | 11,656.67                               |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>RAILWAYS</u>                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>East Central Railways</u>                                                                                       |                  |                                    |                              |                                         |                       |             |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                 |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                 |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                         | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                               | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 241                             | SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525] | 10/2022          | 199.96 -                           | 199.96                       | 55.09                                   | 10/2027 -             | 10/2027     |
| 242                             | PARASNATH-MADHUBAN-GIRIDIH - [N22000527]                                                        | 3/2019           | 816.03 -                           | 902.86                       | 3.08                                    | 03/2030 -             | 03/2030     |
| 243                             | GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]                                                   | 1/2018           | 487.73 -                           | 487.73                       | 245.45                                  | 12/2025 -             | 12/2025     |
| 244                             | DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]                            | 11/2022          | 202.00 -                           | 349.22                       | -                                       | 11/2027 -             | 11/2027     |
|                                 | <u>East Coast Railway</u>                                                                       |                  |                                    |                              |                                         |                       |             |
| 245                             | KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]                                                      | 4/1994           | 2,923.13 -                         | 5,089.37                     | 3,692.11                                | 03/2009 12/2026       | 12/2026     |
| 246                             | BAGHUAPAL FLY OVER (20 KM) - [N22000522]                                                        | 8/2019           | 183.00 -                           | 183.00                       | -                                       | 08/2027 -             | 08/2027     |
| 247                             | BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]                      | 12/2009          | 48.44 297.00                       | 297.00                       | -                                       | 12/2026 -             | 12/2026     |
| 248                             | JEYPORE MALKANGIRI NEW LINE - [N22000516]                                                       | 2/2018           | 642.69 -                           | 642.69                       | 150.72                                  | 07/2033 -             | 07/2033     |
| 249                             | TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]                             | 7/2018           | 278.96 495.00                      | 494.62                       | -                                       | 12/2026 -             | 12/2026     |
| 250                             | KODINGMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]                              | 8/2022           | 190.90 -                           | 190.90                       | 10.00                                   | 08/2027 -             | 08/2027     |
| 251                             | GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]                                    | 9/2022           | 189.93 -                           | 189.93                       | -                                       | 09/2027 -             | 09/2027     |
| 252                             | JEYPORE NABARANGPUR NEWLINE - [N22000517]                                                       | 7/2017           | 499.99 -                           | 747.91                       | -                                       | 07/2028 -             | 07/2028     |
| 253                             | KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]                                                  | 4/2015           | 2,361.74 -                         | 2,361.74                     | 1,401.69                                | 03/2022 03/2026       | 03/2026     |
|                                 | <u>Eastern Railways</u>                                                                         |                  |                                    |                              |                                         |                       |             |
| 254                             | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]                                       | 4/2000           | 1,188.91 -                         | 1,619.51                     | 1,044.76                                | 03/2019 03/2025       | 03/2025     |
| 255                             | NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]                  | 7/2015           | 283.54 -                           | 283.54                       | 154.24                                  | 03/2025 03/2026       | 03/2026     |
| 256                             | CHITRA - BASUKINATH (38.30 KM) - [N22000531]                                                    | 1/2019           | 827.89 -                           | 793.87                       | 183.19                                  | 03/2026 03/2027       | 03/2027     |
| 257                             | PIRPAINTI-JASIDIH - [N22000219]                                                                 | 4/2013           | 915.98 -                           | 2,137.81                     | 789.25                                  | 03/2022 03/2028       | 03/2028     |
|                                 | <u>Maharashtra Rail Infrastructure Development Corporation Limited</u>                          |                  |                                    |                              |                                         |                       |             |
| 258                             | NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629]                             | 10/2019          | 1,400.00 -                         | 1,400.00                     | -                                       | 06/2024 -             | 06/2024     |
|                                 | <u>National Capital Region Transport Corp</u>                                                   |                  |                                    |                              |                                         |                       |             |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                              |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                              |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                      | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                            | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 259                             | BAIYYAPPANAHALLI-HOSUR (48 KM)<br>- [N22000542]                                                              | 4/2019           | 375.67<br>-                        | 375.67                       | -                                       | 03/2026<br>-          | 03/2026     |
| 260                             | YESHVANTHPUR-CHANNASANDRA (21.7 KM)<br>- [N22000543]                                                         | 4/2019           | 169.65<br>-                        | 169.65                       | 71.75                                   | 03/2026<br>-          | 03/2026     |
|                                 | <u>North Central Railway</u>                                                                                 |                  |                                    |                              |                                         |                       |             |
| 261                             | DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158] | 4/2010           | 2,030.50<br>-                      | 746.83                       | 53.74                                   | -<br>12/2026          | 12/2026     |
| 262                             | ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]                            | 4/2019           | 494.11<br>-                        | 494.11                       | -                                       | 03/2026<br>-          | 03/2026     |
| 263                             | MATHURA - VRINDAVAN (11 KM)<br>- [N22000612]                                                                 | 8/2022           | 402.88<br>-                        | 402.88                       | -                                       | 06/2025<br>-          | 06/2025     |
| 264                             | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]                                                 | 4/2019           | 187.21<br>-                        | 250.17                       | 1.62                                    | 12/2025<br>03/2026    | 03/2026     |
| 265                             | ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]                   | 4/2019           | 451.99<br>-                        | 451.99                       | -                                       | 12/2025<br>-          | 12/2025     |
| 266                             | ALIGARH-HARDUAGANJ FLYOVER (22 KM)<br>- [N22000545]                                                          | 4/2020           | 1,456.89<br>-                      | 1,456.89                     | -                                       | 06/2026<br>06/2026    | 06/2026     |
| 267                             | LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]                                                     | 3/2017           | 260.00<br>-                        | 260.00                       | -                                       | 12/2024<br>-          | 12/2024     |
| 268                             | AGRA FORT-BANDIKUI - [N22000553]                                                                             | 6/2022           | 1,389.81<br>-                      | 987.83                       | .23                                     | 06/2027<br>05/2026    | 05/2026     |
| 269                             | MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]                                                             | 8/2019           | 2,390.00<br>-                      | 2,390.00                     | -                                       | 12/2026<br>-          | 12/2026     |
|                                 | <u>North East Frontier Railway</u>                                                                           |                  |                                    |                              |                                         |                       |             |
| 270                             | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]                                                            | 4/2003           | 4,454.17<br>-                      | 19,602.68                    | 14,499.92                               | 03/2011<br>12/2026    | 12/2026     |
| 271                             | KATI HAR-KUMEDPUR & KATI HAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]                | 8/2022           | 745.00<br>-                        | 745.00                       | -                                       | 08/2027<br>-          | 08/2027     |
|                                 | <u>North Western Railway</u>                                                                                 |                  |                                    |                              |                                         |                       |             |
| 272                             | GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]                                                      | 4/2019           | 528.48<br>-                        | 528.48                       | 307.66                                  | 03/2025<br>-          | 03/2025     |
|                                 | <u>Northern Railway</u>                                                                                      |                  |                                    |                              |                                         |                       |             |
| 273                             | NANGALDAM-TALWARA(NL),NR - [220100188]                                                                       | 3/1981           | 450.00<br>-                        | 2,017.96                     | 1,190.75                                | 07/2012<br>11/2024    | 11/2024     |
| 274                             | BARABANKI AKBARPUR DOUBLING - [N22000578]                                                                    | 9/2017           | 1,200.00<br>-                      | 1,700.00                     | -                                       | 03/2025<br>-          | 03/2025     |
| 275                             | LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]             | 3/2019           | 235.72<br>-                        | 235.72                       | -                                       | 03/2025<br>-          | 03/2025     |
| 276                             | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]                                                            | 3/1995           | 2,500.00<br>-                      | 41,931.00                    | 39,605.00                               | 11/2002<br>08/2024    | 08/2024     |
| 277                             | JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]                                                              | 8/2017           | 515.50<br>-                        | 676.00                       | -                                       | 03/2025<br>-          | 03/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                 |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                 |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                         | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                               | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 278                             | JANGHAI PRATAPGARH AMETHI DOUBLING<br>- [N22000583]                                             | 11/2017          | 701.98<br>-                        | 1,100.00                     | -                                       | 03/2025<br>-          | 03/2025     |
| 279                             | LUDHIANA MULLANPUR DOUBLING<br>- [N22000589]                                                    | 9/2020           | 82.99<br>234.77                    | 235.00                       | -                                       | 03/2025<br>-          | 03/2025     |
| 280                             | FEROZPUR - PATTI (25.72 KM)<br>- [N22000614]                                                    | 4/2017           | 299.74<br>-                        | 299.74                       | -                                       | 03/2027<br>-          | 03/2027     |
| 281                             | DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM)<br>- [N22000591]                               | 3/2023           | 177.33<br>-                        | 177.33                       | -                                       | 12/2026<br>-          | 12/2026     |
| 282                             | BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)<br>- [N22000590]                                  | 1/2019           | 323.85<br>-                        | 323.85                       | -                                       | 03/2025<br>-          | 03/2025     |
|                                 | <u>Rail Vikas Nigam Ltd.</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 283                             | JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)<br>[N22000596]                     | 11/2018          | 357.48<br>-                        | 409.38                       | 312.07                                  | 03/2025<br>-          | 03/2025     |
| 284                             | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}<br>- [N22000602]       | 3/2008           | 631.78<br>-                        | 1,627.56                     | 1,323.64                                | 06/2025<br>-          | 06/2025     |
| 285                             | INDORE BUDNI (INDORE JABALPUR)<br>- [N22000601]                                                 | 9/2018           | 4,340.00<br>-                      | 7,393.75                     | 1,004.86                                | 09/2030<br>-          | 09/2030     |
| 286                             | JUNAGARH - VISAVADAR (42.28) KM<br>- [N22000600]                                                | 6/2022           | 492.83<br>-                        | 492.83                       | -                                       | 12/2026<br>-          | 12/2026     |
| 287                             | 3RD LINE BETWEEN DHANBAD SONNAGAR<br>- [N22000599]                                              | 11/2016          | 8,975.00<br>-                      | 7,906.38                     | 4,630.47                                | 03/2026<br>-          | 03/2026     |
|                                 | <u>South Central Railway</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 288                             | DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)<br>- [N22000585]                                     | 3/2023           | 351.83<br>-                        | 351.83                       | -                                       | 03/2027<br>-          | 03/2027     |
| 289                             | VIJAYAWADA KAZIPET BYEPASS LINE<br>- [N22000586]                                                | 4/2016           | 226.72<br>-                        | 226.72                       | 107.76                                  | 12/2025<br>-          | 12/2025     |
| 290                             | RENIGUNTA WADI GOOTY - BYPASS<br>- [N22000587]                                                  | 4/2016           | 302.00<br>-                        | 302.00                       | 98.83                                   | 12/2025<br>-          | 12/2025     |
|                                 | <u>South East Central Railway</u>                                                               |                  |                                    |                              |                                         |                       |             |
| 291                             | Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km)<br>[N22000572] | 7/2011           | 1,171.30<br>-                      | 1,171.30                     | 209.98                                  | 10/2024<br>-          | 10/2024     |
| 292                             | NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)<br>[N22000573]                           | 9/2022           | 170.49<br>-                        | 170.49                       | .10                                     | 12/2026<br>-          | 12/2026     |
| 293                             | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)<br>[N22000575]                       | 9/2022           | 169.06<br>-                        | 177.34                       | .02                                     | 09/2026<br>-          | 09/2026     |
| 294                             | 4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)<br>[N22000574]                        | 12/2022          | 177.03<br>-                        | 177.03                       | .21                                     | 12/2026<br>-          | 12/2026     |
| 295                             | 4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)<br>[N22000576]                           | 9/2022           | 169.06<br>-                        | 169.06                       | .22                                     | 09/2026<br>-          | 09/2026     |
| 296                             | CHIRIMIRI-NAGPUR HALT<br>- [N22000616]                                                          | 10/2018          | 241.00<br>-                        | 241.00                       | -                                       | 06/2030<br>-          | 06/2030     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 297                             | DOUBLING OF BORIDAND - AMBIKAPUR ( SURAJPUR) - [N22000580]                                                        | 6/2022           | 1,376.20 -                         | 775.82                       | 33.55                                   | 06/2030 -             | 06/2030     |
| 298                             | 3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]                                                        | 9/2022           | 167.64 -                           | 167.64                       | -                                       | 09/2026 -             | 09/2026     |
| 299                             | 4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]                                     | 9/2022           | 328.34 -                           | 328.34                       | .37                                     | 09/2026 -             | 09/2026     |
|                                 | <u>South Western Railway</u>                                                                                      |                  |                                    |                              |                                         |                       |             |
| 300                             | SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]                                     | 9/2019           | 1,453.73 -                         | 994.47                       | 53.80                                   | 12/2027 -             | 12/2027     |
|                                 | <u>Southern Railway</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
| 301                             | MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]                                                                  | 4/2011           | 120.70 -                           | 2,053.39                     | 334.97                                  | 03/2019 12/2027       | 12/2027     |
| 302                             | ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]                                                       | 12/2010          | 600.82 -                           | 595.39                       | 270.03                                  | 03/2028 07/2026       | 07/2026     |
| 303                             | NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]  | 7/2008           | 677.12 -                           | 788.05                       | 165.00                                  | 03/2026 03/2027       | 03/2027     |
| 304                             | KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]                                                       | 12/2011          | 812.85 -                           | 802.80                       | 258.21                                  | 08/2023 09/2026       | 09/2026     |
| 305                             | MORAPPUR-DHARMAPURI - [N22000618]                                                                                 | 2/2019           | 358.95 -                           | 358.95                       | 36.85                                   | 03/2028 03/2027       | 03/2027     |
| 306                             | TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]                                                                     | 2/2015           | 1,431.90 -                         | 3,785.45                     | 3,027.76                                | - 12/2026             | 12/2026     |
|                                 | <u>West Central Railway</u>                                                                                       |                  |                                    |                              |                                         |                       |             |
| 307                             | RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]                                                                        | 4/2001           | 424.60 -                           | 5,125.16                     | 2,596.43                                | 03/2021 12/2025       | 12/2025     |
| 308                             | KATNI GRADE SEPARATOR/BYE PASS - [N22000416]                                                                      | 8/2016           | 582.13 -                           | 1,247.64                     | 1,080.04                                | 03/2022 09/2024       | 09/2024     |
| 309                             | SATNA - REWA (50 KM) - [N22000554]                                                                                | 11/2015          | 500.00 -                           | 500.00                       | -                                       | 03/2026 -             | 03/2026     |
| 310                             | KATNI-BINA 3RD LINE (263 KM) - [N22000415]                                                                        | 6/2016           | 2,478.23 -                         | 2,938.00                     | 1,279.35                                | 03/2022 06/2024       | 06/2024     |
|                                 | <u>Western Railway</u>                                                                                            |                  |                                    |                              |                                         |                       |             |
| 311                             | RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]                                                                      | 4/2008           | 3,503.69 -                         | 6,203.51                     | 3,510.08                                | 03/2022 03/2026       | 03/2026     |
| 312                             | NATHDWARA-NEW NATHDWARA NEW LINE ( MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]                                | 6/2013           | 166.33 -                           | 166.33                       | 32.28                                   | 06/2025 -             | 06/2025     |
| 313                             | MODASA- SHAMLAJI NEW LINE ( MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]                         | 9/2012           | 261.68 -                           | 261.68                       | 110.16                                  | 03/2027 03/2025       | 03/2025     |
| 314                             | NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551] | 10/2022          | 437.21 -                           | 437.21                       | -                                       | 10/2027 -             | 10/2027     |
| 315                             | NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]                                                              | 2/2023           | 410.46 -                           | 410.46                       | 4.48                                    | 01/2028 09/2026       | 09/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 316                             | KALOL-KADI-KATOSAN ROAD (37.23 KM)<br>- [N22000549]                                                                | 6/2022           | 279.23<br>-                        | 346.94                       | 135.00                                  | 06/2027<br>08/2024    | 08/2024     |
| 317                             | ADRAJ MOTI-VIAJAPUR (39.75 KM)<br>- [N22000548]                                                                    | 5/2022           | 296.54<br>-                        | 296.54                       | -                                       | 05/2030<br>-          | 05/2030     |
| 318                             | VIJAPUR-AMBLIYASAN (41.53 KM)<br>- [N22000547]                                                                     | 5/2022           | 309.81<br>-                        | 415.38                       | 121.72                                  | 03/2030<br>02/2025    | 02/2025     |
| 319                             | SAMNI-JAMBUSAR (24.08 KM)<br>- [N22000541]                                                                         | 5/2022           | 216.72<br>-                        | 349.93                       | 47.99                                   | 03/2030<br>04/2025    | 04/2025     |
| 320                             | HIMMATNAGAR-KHEDBRAHMA (54.83 KM)<br>- [N22000537]                                                                 | 6/2022           | 354.99<br>-                        | 482.43                       | 126.96                                  | 02/2030<br>02/2025    | 02/2025     |
| 321                             | NIMACH-RATLAM (133 KM)<br>- [N22000536]                                                                            | 10/2021          | 910.00<br>-                        | 1,095.88                     | 578.94                                  | 10/2027<br>03/2025    | 03/2025     |
| 322                             | RAJKOT-KANALUS (111.20 KM)<br>- [N22000535]                                                                        | 10/2021          | 1,011.72<br>-                      | 1,080.57                     | 369.55                                  | 10/2026<br>06/2025    | 06/2025     |
| 323                             | MEHSANA-PALANPUR (65.1 KM)<br>- [N22000534]                                                                        | 9/2020           | 529.30<br>-                        | 537.31                       | 81.44                                   | 09/2026<br>08/2024    | 08/2024     |
| 324                             | QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533] | 2/2023           | 152.44<br>-                        | 152.44                       | 1.18                                    | 12/2025<br>10/2025    | 10/2025     |
| 325                             | 4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)-SANAND (38.20 KM) (AHMEDABAD BYPASS).<br>- [N22000532]                 | 2/2023           | 961.67<br>-                        | 961.67                       | 3.50                                    | 03/2027<br>12/2026    | 12/2026     |
| 326                             | ANAND GODHRA DOUBLING PROJECT 79 KMS<br>- [N22000504]                                                              | 4/2017           | 692.25<br>-                        | 692.26                       | 384.31                                  | 03/2020<br>12/2024    | 12/2024     |
| 327                             | MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC)<br>- [N22000142]                                                                | 4/2011           | 844.10<br>-                        | 844.10                       | 521.36                                  | -<br>10/2025          | 10/2025     |
| 328                             | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)<br>- [N22000123]                                          | 4/2008           | 318.24<br>-                        | 1,531.55                     | 748.79                                  | 03/2012<br>09/2026    | 09/2026     |
| 329                             | CHOTTAUDEPUR-DHAR(NL)<br>- [N22000138]                                                                             | 4/2007           | 1,347.26<br>-                      | 1,793.63                     | 1,395.03                                | 03/2022<br>12/2026    | 12/2026     |
| 330                             | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)<br>- [N22000139]                                                  | 4/2007           | 1,640.04<br>-                      | 2,873.11                     | 1,726.34                                | 03/2022<br>02/2028    | 02/2028     |
|                                 | Total                                                                                                              |                  | 79,196.76<br>-                     | 1,58,141.14                  | 90,183.88                               |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                 |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Border Road Organisation</u>                                                                                    |                  |                                    |                              |                                         |                       |             |
| 331                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]  | 3/2021           | 642.24<br>-                        | 642.24                       | 370.71                                  | 07/2024<br>-          | 07/2024     |
| 332                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]  | 3/2020           | 796.97<br>-                        | 796.97                       | 353.94                                  | 08/2024<br>-          | 08/2024     |
| 333                             | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916] | 3/2021           | 314.67<br>-                        | 314.67                       | -                                       | 05/2026<br>-          | 05/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 334                             | CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999 | 11/2021          | 426.14 -                           | 426.14                       | 27.99                                   | 06/2025 -             | 06/2025     |
| 335                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119   | 10/2022          | 562.45 -                           | 562.45                       | 8.68                                    | 01/2026 -             | 01/2026     |
| 336                             | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998 | 6/2022           | 832.46 -                           | 823.46                       | 252.09                                  | 08/2025 -             | 08/2025     |
| 337                             | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915 | 3/2021           | 230.54 -                           | 230.54                       | -                                       | 06/2026 -             | 06/2026     |
| 338                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899  | 2/2021           | 395.25 -                           | 395.25                       | 165.41                                  | 07/2024 -             | 07/2024     |
| 339                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898   | 7/2020           | 272.49 -                           | 272.49                       | 146.77                                  | 11/2024 -             | 11/2024     |
|                                 | <b>Ministry Of Road Transport And Highways (State Pwds)</b>                                                       |                  |                                    |                              |                                         |                       |             |
| 340                             | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382 | 1/1991           | 675.00 -                           | 780.77                       | 616.26                                  | 02/2019<br>08/2024    | 08/2024     |
| 341                             | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531  | 1/1991           | 319.68 -                           | 503.28                       | 430.14                                  | 11/2008<br>06/2024    | 06/2024     |
| 342                             | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578 | 2/2016           | 553.30 -                           | 706.39                       | 604.73                                  | 05/2016<br>06/2024    | 06/2024     |
| 343                             | FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579   | 1/2014           | 1,408.85 -                         | 2,138.16                     | 1,687.62                                | 10/2016<br>08/2024    | 08/2024     |
| 344                             | UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241 | 3/2020           | 255.23 -                           | 255.23                       | 250.00                                  | 10/2022<br>12/2024    | 12/2024     |
| 345                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216 | 12/2016          | 196.00 -                           | 196.00                       | 163.97                                  | 09/2021<br>06/2024    | 06/2024     |
| 346                             | CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201    | 2/2019           | 2,926.42 -                         | 2,926.42                     | 970.95                                  | 09/2024<br>12/2025    | 12/2025     |
| 347                             | CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943   | 9/2018           | 1,478.40 -                         | 1,478.40                     | 780.29                                  | 06/2024<br>02/2026    | 02/2026     |
| 348                             | CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925  | 10/2018          | 400.76 -                           | 394.44                       | 287.39                                  | 11/2020<br>09/2024    | 09/2024     |
| 349                             | WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917                               | 3/2018           | 199.16 -                           | 199.16                       | 155.10                                  | 08/2018<br>08/2024    | 08/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 350                             | WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914            | 12/2016          | 223.50 -                           | 223.50                       | 220.50                                  | 08/2018<br>07/2024    | 07/2024     |
| 351                             | WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912                                 | 8/2016           | 287.70 -                           | 287.70                       | 272.95                                  | 02/2017<br>07/2024    | 07/2024     |
| 352                             | FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU - [N24001829 | 10/2022          | 172.15 -                           | 172.15                       | 43.59                                   | 11/2024 -             | 11/2024     |
| 353                             | CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828  | 1/2022           | 221.03 -                           | 243.95                       | 114.24                                  | 11/2024 -             | 11/2024     |
| 354                             | WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587   | 3/2020           | 262.37 -                           | 343.77                       | 193.78                                  | 09/2024 -             | 09/2024     |
| 355                             | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531 | 3/2022           | 304.87 -                           | 304.87                       | 289.31                                  | 08/2024 -             | 08/2024     |
| 356                             | UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530 | 12/2021          | 150.11 -                           | 150.11                       | 56.33                                   | 09/2024 -             | 09/2024     |
| 357                             | 44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529 | 12/2021          | 451.66 -                           | 451.66                       | 401.78                                  | 08/2024 -             | 08/2024     |
| 358                             | WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528   | 1/2022           | 194.88 -                           | 194.88                       | 104.69                                  | 12/2024 -             | 12/2024     |
| 359                             | 2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527 | 12/2021          | 411.40 -                           | 411.40                       | 143.61                                  | 05/2024 -             | 05/2024     |
| 360                             | MOPA AIRPORT - [N24001458                                                                                         | 12/2021          | 1,183.16 -                         | 1,183.16                     | 1,106.30                                | 04/2022<br>09/2024    | 09/2024     |
| 361                             | DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850 | 3/2022           | 995.04 -                           | 995.04                       | 194.48                                  | 09/2025<br>09/2025    | 09/2025     |
| 362                             | CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840 | 3/2022           | 535.03 -                           | 535.03                       | -                                       | 04/2025 -             | 04/2025     |
| 363                             | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447 | 8/2020           | 371.93 -                           | 371.93                       | 30.75                                   | 12/2024 -             | 12/2024     |
| 364                             | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442  | 10/2021          | 385.15 -                           | 385.15                       | 163.03                                  | 05/2024<br>01/2025    | 01/2025     |
| 365                             | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441  | 8/2020           | 302.88 -                           | 302.88                       | 186.39                                  | 02/2022<br>08/2024    | 08/2024     |
| 366                             | CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427 | 6/2020           | 166.21 -                           | 166.21                       | 98.65                                   | 04/2023<br>09/2024    | 09/2024     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 367                             | CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408 | 2/2021           | 925.47 -                           | 925.47                       | 321.15                                  | 07/2025 -             | 07/2025     |
| 368                             | WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376   | 3/2021           | 182.55 -                           | 182.55                       | 119.02                                  | 03/2027 -             | 03/2027     |
| 369                             | 4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375   | 6/2020           | 496.47 -                           | 496.47                       | 131.33                                  | 03/2027 -             | 03/2027     |
| 370                             | 4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374   | 6/2020           | 437.60 -                           | 437.60                       | 345.59                                  | 03/2027 -             | 03/2027     |
| 371                             | CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857  | 6/2020           | 414.24 -                           | 414.24                       | 231.91                                  | 12/2023<br>12/2024    | 12/2024     |
| 372                             | WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855  | 2/2021           | 192.93 -                           | 192.93                       | 41.69                                   | 06/2025<br>06/2025    | 06/2025     |
| 373                             | WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478  | 12/2021          | 257.97 -                           | 257.97                       | 132.48                                  | 05/2024 -             | 05/2024     |
| 374                             | R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471     | 4/2020           | 325.24 -                           | 325.24                       | 171.46                                  | 11/2024 -             | 11/2024     |
| 375                             | REHABILITATION AND UPGRADE TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470      | 8/2020           | 314.32 -                           | 314.32                       | 9.45                                    | 04/2025 -             | 04/2025     |
| 376                             | WIDENING TO EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467   | 3/2021           | 226.44 -                           | 226.44                       | 103.34                                  | 02/2024<br>07/2024    | 07/2024     |
| 377                             | WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466  | 3/2021           | 297.24 -                           | 297.24                       | 99.24                                   | 07/2024<br>07/2024    | 07/2024     |
| 378                             | WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465  | 6/2020           | 252.19 -                           | 252.19                       | .28                                     | 09/2024<br>09/2024    | 09/2024     |
| 379                             | CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460                           | 12/2021          | 170.60 -                           | 170.60                       | 153.04                                  | 09/2024 -             | 09/2024     |
| 380                             | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878    | 2/2022           | 427.29 -                           | 427.29                       | 112.71                                  | 12/2024<br>03/2025    | 03/2025     |
| 381                             | CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU) FROM KM 8+920 TO KM 13+375 - [N24001877 | 7/2020           | 1,110.23 -                         | 1,110.23                     | 95.02                                   | 05/2027 -             | 05/2027     |
| 382                             | WIDENING AND STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876                                          | 3/2021           | 566.15 -                           | 566.15                       | 122.68                                  | 03/2024<br>06/2025    | 06/2025     |
| 383                             | WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875                                       | 3/2021           | 477.54 -                           | 477.54                       | 165.73                                  | 01/2025<br>03/2025    | 03/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 384                             | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870   | 2/2022           | 624.43 -                           | 624.43                       | 137.97                                  | 11/2024<br>03/2025    | 03/2025     |
| 385                             | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869  | 12/2022          | 235.15 -                           | 235.15                       | 92.29                                   | 08/2025 -             | 08/2025     |
| 386                             | Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. - [N24001868                      | 3/2022           | 187.65 -                           | 187.65                       | 66.57                                   | 08/2025 -             | 08/2025     |
| 387                             | UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867  | 3/2022           | 174.34 -                           | 174.34                       | 104.08                                  | 07/2024 -             | 07/2024     |
| 388                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866  | 3/2022           | 186.29 -                           | 186.29                       | 142.69                                  | 08/2024 -             | 08/2024     |
| 389                             | UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918   | 12/2020          | 222.86 -                           | 222.86                       | 168.63                                  | 08/2023<br>06/2024    | 06/2024     |
| 390                             | REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910 | 9/2022           | 157.62 -                           | 157.62                       | 13.86                                   | 07/2024 -             | 07/2024     |
| 391                             | STRENGTHING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909  | 11/2021          | 157.72 -                           | 157.72                       | 55.38                                   | 06/2024 -             | 06/2024     |
| 392                             | UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908  | 12/2021          | 167.97 -                           | 167.97                       | 35.28                                   | 05/2024 -             | 05/2024     |
| 393                             | KOPARGAON TO SAVALI VIHAR SECTION - [N24001904                                                                     | 9/2022           | 195.38 -                           | 195.38                       | 29.59                                   | 07/2024 -             | 07/2024     |
| 394                             | REHABILITATION AND UP-GRADATION OF MUDKHEDE TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903 | 8/2022           | 206.54 -                           | 206.54                       | 21.36                                   | 04/2025 -             | 04/2025     |
| 395                             | REHABILITATION AND UP-GRADATION OF SABALKHEDE TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902 | 12/2022          | 213.32 -                           | 213.32                       | 20.00                                   | 09/2024 -             | 09/2024     |
| 396                             | REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892   | 2/2023           | 245.61 -                           | 245.61                       | 43.39                                   | 12/2024 -             | 12/2024     |
| 397                             | REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890  | 2/2023           | 261.82 -                           | 261.82                       | 70.59                                   | 12/2024 -             | 12/2024     |
| 398                             | IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133  | 3/2021           | 178.63 -                           | 178.63                       | 34.10                                   | 03/2025 -             | 03/2025     |
| 399                             | IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121   | 1/2022           | 509.65 -                           | 509.65                       | 109.01                                  | 09/2025 -             | 09/2025     |
| 400                             | CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ( - [N24002120  | 2/2023           | 274.06 -                           | 274.06                       | 41.24                                   | 09/2025 -             | 09/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 401                             | UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]  | 12/2022          | 173.06 -                           | 219.00                       | .15                                     | 02/2024<br>08/2025    | 08/2025     |
| 402                             | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117] | 10/2022          | 246.60 -                           | 291.00                       | 29.33                                   | 02/2024<br>02/2026    | 02/2026     |
| 403                             | REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116] | 1/2022           | 343.54 -                           | 343.54                       | 28.40                                   | 08/2025 -             | 08/2025     |
| 404                             | CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]  | 3/2023           | 438.24 -                           | 438.24                       | 151.35                                  | 08/2025 -             | 08/2025     |
| 405                             | CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032] | 1/2022           | 1,156.72 -                         | 1,156.72                     | 119.26                                  | 01/2026 -             | 01/2026     |
| 406                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031] | 12/2021          | 840.93 -                           | 840.93                       | 337.24                                  | 02/2026 -             | 02/2026     |
| 407                             | WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029]  | 3/2022           | 917.91 -                           | 917.91                       | 423.34                                  | 01/2026 -             | 01/2026     |
| 408                             | CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020] | 3/2022           | 158.36<br>158.00                   | 158.36                       | 29.79                                   | 10/2025 -             | 10/2025     |
| 409                             | UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019]  | 1/2022           | 329.14<br>319.00                   | 319.09                       | 87.66                                   | 09/2025 -             | 09/2025     |
| 410                             | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018] | 1/2022           | 239.72<br>232.00                   | 232.22                       | 110.11                                  | 03/2025 -             | 03/2025     |
| 411                             | CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016]                             | 10/2022          | 225.17 -                           | 225.17                       | 66.47                                   | 06/2025 -             | 06/2025     |
| 412                             | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]  | 11/2021          | 403.36 -                           | 403.36                       | 37.50                                   | 06/2025 -             | 06/2025     |
| 413                             | UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014]  | 9/2022           | 237.28 -                           | 237.28                       | .59                                     | 12/2023<br>12/2025    | 12/2025     |
| 414                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012] | 3/2023           | 718.52 -                           | 718.52                       | -                                       | 03/2025 -             | 03/2025     |
| 415                             | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 ( CHITR - [N24002011] | 12/2021          | 516.96 -                           | 516.96                       | -                                       | 06/2024 -             | 06/2024     |
| 416                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007] | 3/2022           | 886.69 -                           | 886.69                       | 90.46                                   | 07/2025 -             | 07/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 417                             | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008   | 1/2022           | 578.85 -                           | 578.85                       | 172.76                                  | 12/2024 -             | 12/2024     |
| 418                             | WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002  | 1/2022           | 423.48 -                           | 423.48                       | 198.05                                  | 12/2024 -             | 12/2024     |
| 419                             | CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997            | 10/2022          | 189.31 -                           | 189.31                       | 46.36                                   | 05/2025 -             | 05/2025     |
| 420                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996 | 3/2022           | 640.18 -                           | 640.18                       | 253.09                                  | 11/2025 -             | 11/2025     |
| 421                             | REHABILITATION AND UPGRADATION OF KURWAI-MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965 | 3/2022           | 386.49 -                           | 386.49                       | 86.72                                   | 02/2025 -             | 02/2025     |
| 422                             | UPGRADATION and WIDENING OF JHARKHEDA-BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964  | 3/2022           | 365.21 -                           | 365.21                       | 136.44                                  | 05/2025 -             | 05/2025     |
| 423                             | UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963   | 12/2021          | 305.12 -                           | 305.12                       | 73.56                                   | 10/2024 -             | 10/2024     |
| 424                             | CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962 | 3/2022           | 179.19 -                           | 179.19                       | 75.37                                   | 12/2024 -             | 12/2024     |
| 425                             | 4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959                | 3/2022           | 839.98 -                           | 839.98                       | 173.32                                  | 09/2025 -             | 09/2025     |
| 426                             | 2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958                                              | 8/2020           | 311.22 -                           | 311.22                       | 100.84                                  | 10/2024 -             | 10/2024     |
| 427                             | 2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957                                                 | 8/2020           | 349.29 -                           | 349.29                       | 138.22                                  | 07/2024 -             | 07/2024     |
| 428                             | GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955  | 3/2022           | 317.22 -                           | 317.22                       | 67.67                                   | 05/2025 -             | 05/2025     |
| 429                             | WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954         | 3/2022           | 568.12 -                           | 568.12                       | 255.54                                  | 01/2025 -             | 01/2025     |
| 430                             | NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953                                                             | 12/2021          | 388.71 -                           | 388.71                       | 108.69                                  | 09/2024 -             | 09/2024     |
| 431                             | NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952                           | 3/2022           | 285.50 -                           | 285.50                       | 85.84                                   | 08/2025 -             | 08/2025     |
| 432                             | NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951                                  | 1/2022           | 403.22 -                           | 403.22                       | 262.08                                  | 01/2025 -             | 01/2025     |
| 433                             | NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950 | 3/2021           | 369.81 -                           |                              | 136.23                                  | 02/2025 -             | 02/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 434                             | WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948 | 10/2022          | 355.72 -                           | 355.72                       | -                                       | 10/2024 -             | 10/2024     |
| 435                             | WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947  | 2/2023           | 177.94 -                           | 177.94                       | -                                       | 02/2025 -             | 02/2025     |
| 436                             | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946 | 11/2022          | 218.93 -                           | 218.93                       | -                                       | 11/2024 -             | 11/2024     |
| 437                             | 2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION [N24001942                           | 3/2021           | 423.67 -                           | 423.67                       | 159.74                                  | 07/2024 -             | 07/2024     |
| 438                             | WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941 | 1/2023           | 350.69 -                           | 350.69                       | -                                       | 01/2025 -             | 01/2025     |
| 439                             | 4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935               | 3/2022           | 724.17 -                           | 724.17                       | 321.81                                  | 08/2025 -             | 08/2025     |
| 440                             | NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934                                                                      | 12/2021          | 439.82 -                           | 439.82                       | 193.63                                  | 05/2024 -             | 05/2024     |
| 441                             | MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933 | 12/2021          | 480.10 -                           | 480.10                       | 443.87                                  | 12/2024 -             | 12/2024     |
| 442                             | 2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932                              | 3/2022           | 401.72 -                           | 401.72                       | 161.11                                  | 09/2024 -             | 09/2024     |
| 443                             | 4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931 | 3/2022           | 536.00 -                           | 536.00                       | 393.48                                  | 02/2025 -             | 02/2025     |
| 444                             | CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929 | 1/2022           | 697.66 -                           | 697.66                       | 213.01                                  | 10/2025 -             | 10/2025     |
| 445                             | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928 | 3/2022           | 317.74 -                           | 317.74                       | 136.23                                  | 04/2025 -             | 04/2025     |
| 446                             | UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927  | 2/2022           | 838.43 -                           | 838.43                       | 142.87                                  | 09/2025 -             | 09/2025     |
| 447                             | WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925 | 3/2022           | 423.18 -                           | 423.18                       | .11                                     | 08/2025 -             | 08/2025     |
| 448                             | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924 | 3/2022           | 514.22 -                           | 514.22                       | -                                       | 08/2025 -             | 08/2025     |
| 449                             | WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923 | 1/2022           | 315.21 -                           | 315.21                       | 59.59                                   | 07/2024 -             | 07/2024     |
| 450                             | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922 | 2/2020           | 153.01 -                           | 153.01                       | 83.60                                   | 08/2023 06/2024       | 06/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                      |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 451                             | UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]     | 3/2021           | 218.57 -                           | 218.57                       | 79.94                                   | 09/2024 -             | 09/2024     |
| 452                             | UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL - [N24001919]  | 12/2020          | 193.16 -                           | 193.16                       | 73.28                                   | 09/2023 06/2024       | 06/2024     |
| 453                             | REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]   | 8/2022           | 291.37 -                           | 291.37                       | 102.94                                  | 06/2024 -             | 06/2024     |
| 454                             | DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]   | 10/2022          | 304.68 -                           | 304.68                       | 97.09                                   | 08/2024 -             | 08/2024     |
| 455                             | REHABILITATION AND UP-GRADATION OF JINTUR-SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]     | 2/2023           | 414.81 -                           | 414.81                       | -                                       | 12/2024 -             | 12/2024     |
| 456                             | REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]   | 3/2023           | 428.80 -                           | 428.80                       | 54.11                                   | 05/2025 -             | 05/2025     |
| 457                             | CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]   | 3/2022           | 496.64 -                           | 496.64                       | -                                       | 10/2024 -             | 10/2024     |
| 458                             | REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]  | 6/2021           | 574.00 -                           | 574.00                       | 574.00                                  | 11/2024 -             | 11/2024     |
| 459                             | REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]   | 3/2022           | 778.18 -                           | 778.18                       | 135.78                                  | 07/2025 -             | 07/2025     |
| 460                             | CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]    | 3/2022           | 295.24 -                           | 295.24                       | 10.89                                   | 07/2025 -             | 07/2025     |
| 461                             | CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]    | 12/2021          | 324.09 -                           | 324.09                       | 66.70                                   | 05/2025 05/2025       | 05/2025     |
| 462                             | CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]    | 11/2021          | 154.49 -                           | 154.49                       | 38.03                                   | 06/2025 -             | 06/2025     |
| 463                             | CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]   | 3/2021           | 154.05 -                           | 154.05                       | 33.45                                   | 06/2024 11/2024       | 11/2024     |
| 464                             | CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]    | 2/2022           | 238.78 -                           | 238.78                       | 9.89                                    | 10/2025 11/2025       | 11/2025     |
| 465                             | CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]   | 2/2022           | 157.49 -                           | 157.49                       | 59.20                                   | 11/2024 11/2024       | 11/2024     |
| 466                             | CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITION - [N24001860] | 1/2022           | 300.33 -                           | 300.33                       | 159.82                                  | 04/2025 04/2025       | 04/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 467                             | CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859  | 3/2021           | 196.94 -                           | 196.94                       | 60.97                                   | 03/2024<br>11/2024    | 11/2024     |
| 468                             | WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858 | 3/2022           | 499.79 -                           | 499.79                       | 218.62                                  | 06/2025<br>06/2025    | 06/2025     |
| 469                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297 | 3/2019           | 450.65 -                           | 450.65                       | 361.48                                  | 03/2027 -             | 03/2027     |
| 470                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293 | 3/2019           | 486.70 -                           | 486.70                       | 474.23                                  | 03/2027 -             | 03/2027     |
| 471                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292 | 3/2019           | 543.05 -                           | 543.05                       | 567.92                                  | 03/2027 -             | 03/2027     |
| 472                             | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291  | 3/2019           | 421.48 -                           | 421.48                       | 365.83                                  | 03/2027 -             | 03/2027     |
| 473                             | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576 | 2/2016           | 178.85 -                           | 278.54                       | 232.61                                  | 05/2016<br>06/2024    | 06/2024     |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                          |                  |                                    |                              |                                         |                       |             |
| 474                             | FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688 | 3/2016           | 429.52 -                           | 429.52                       | 269.56                                  | 08/2022<br>09/2025    | 09/2025     |
| 475                             | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287                                                     | 4/2020           | 330.80 -                           | 330.80                       | 84.93                                   | 12/2021<br>11/2025    | 11/2025     |
| 476                             | IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM ( - [N24001313 | 11/2020          | 351.12 -                           | 351.12                       | 210.17                                  | 12/2023<br>10/2025    | 10/2025     |
| 477                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978  | 12/2022          | 497.18 -                           | 497.18                       | 31.67                                   | 02/2026 -             | 02/2026     |
| 478                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977 | 12/2022          | 442.54 -                           | 442.54                       | 7.11                                    | 02/2026 -             | 02/2026     |
| 479                             | JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833                                                            | 7/2022           | 198.28 -                           | 198.28                       | 42.85                                   | 03/2025 -             | 03/2025     |
| 480                             | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832                                                             | 1/2023           | 458.59 -                           | 458.59                       | 110.19                                  | 05/2025 -             | 05/2025     |
| 481                             | FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544                                                                | 3/2022           | 909.02 -                           | 909.02                       | 342.08                                  | 01/2025 -             | 01/2025     |
| 482                             | FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543                                                                   | 7/2022           | 245.34 -                           | 245.34                       | 37.06                                   | 01/2025 -             | 01/2025     |
| 483                             | 2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542                                                                     | 2/2022           | 456.88 -                           | 456.88                       | 90.15                                   | 01/2025 -             | 01/2025     |
| 484                             | AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540                                                                 | 3/2022           | 152.11 -                           | 152.11                       | 35.66                                   | 02/2025 -             | 02/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 485                             | CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475 | 3/2022           | 605.36<br>-                        | 605.36                       | 172.28                                  | 12/2024<br>-          | 12/2024     |
| 486                             | PEREN-DIMAPUR SECTION PKG-2<br>- [N24001406                                                                       | 7/2021           | 258.52<br>-                        | 258.52                       | 59.40                                   | 03/2023<br>09/2024    | 09/2024     |
| 487                             | KHELLANI-KHANABAL PKG-5<br>- [N24001396                                                                           | 7/2021           | 497.09<br>-                        | 497.09                       | 111.87                                  | 02/2023<br>07/2024    | 07/2024     |
| 488                             | RISHI BORDER- ROLEP- MENLA PKG- 3B<br>- [N24001362                                                                | 12/2020          | 410.60<br>-                        | 379.30                       | 180.75                                  | 02/2024<br>04/2025    | 04/2025     |
| 489                             | KARGIL-ZANSKR PACKAGE-1<br>- [N24001343                                                                           | 3/2021           | 384.23<br>-                        | 384.23                       | 68.27                                   | 01/2023<br>12/2024    | 12/2024     |
| 490                             | KHELLANI-KHANABAL PKG-3<br>- [N24001341                                                                           | 3/2021           | 398.51<br>-                        | 398.51                       | 73.81                                   | 12/2022<br>07/2024    | 07/2024     |
| 491                             | 4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD<br>- [N24001326                                                     | 11/2020          | 4,997.04<br>-                      | 4,997.04                     | 1,924.72                                | 09/2028<br>-          | 09/2028     |
| 492                             | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976 | 12/2022          | 430.24<br>-                        | 430.24                       | 23.38                                   | 02/2026<br>-          | 02/2026     |
| 493                             | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974  | 9/2021           | 315.56<br>-                        | 315.56                       | 33.31                                   | 01/2025<br>-          | 01/2025     |
| 494                             | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973  | 3/2023           | 562.05<br>-                        | 562.05                       | 117.62                                  | 02/2026<br>-          | 02/2026     |
| 495                             | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972  | 3/2023           | 609.16<br>-                        | 609.16                       | 129.87                                  | 04/2026<br>-          | 04/2026     |
| 496                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971 | 3/2023           | 890.33<br>-                        | 890.33                       | 284.37                                  | 08/2025<br>-          | 08/2025     |
| 497                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970 | 3/2023           | 860.37<br>-                        | 860.37                       | 235.45                                  | 08/2025<br>-          | 08/2025     |
| 498                             | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969  | 3/2023           | 904.04<br>-                        | 904.04                       | 252.66                                  | 08/2025<br>-          | 08/2025     |
| 499                             | IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914           | 5/2023           | 195.95<br>-                        | 195.95                       | -                                       | 11/2024<br>-          | 11/2024     |
| 500                             | PEREN-DIMAPUR PKG-3<br>- [N24001912                                                                               | 2/2021           | 177.77<br>-                        | 199.02                       | 7.98                                    | 06/2025<br>-          | 06/2025     |
| 501                             | SILCHAR VAIRENGTE SAIRANG ROAD PKG-2<br>- [N24002128                                                              | 3/2023           | 1,716.21<br>-                      | 1,716.21                     | -                                       | 08/2026<br>-          | 08/2026     |
| 502                             | SILCHAR VAIRENGTE SAIRANG ROAD PKG-1<br>- [N24002127                                                              | 2/2023           | 1,256.90<br>-                      | 1,256.90                     | -                                       | 07/2026<br>-          | 07/2026     |
| 503                             | LMPHAL TO JIRIBAM PKG-7<br>- [N24002028                                                                           | 1/2023           | 760.16<br>-                        | 760.16                       | 51.71                                   | 12/2025<br>-          | 12/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above             |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |              |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|--------------|
|                                             |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |              |
| Sl.No                                       | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Antici Pated |
| 1                                           | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8            |
| 504                                         | 2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026  | 3/2023           | 643.42 -                           | 643.42                       | 64.03                                   | 12/2025 -             | 12/2025      |
| 505                                         | 2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025 | 1/2023           | 356.65 -                           | 356.65                       | 103.86                                  | 12/2025 -             | 12/2025      |
| 506                                         | DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024                                                          | 1/2023           | 516.88 -                           | 516.88                       | 99.57                                   | 11/2025 -             | 11/2025      |
| 507                                         | BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023                                                                      | 3/2023           | 1,264.90 -                         | 1,264.90                     | 245.59                                  | 06/2026 -             | 06/2026      |
| 508                                         | BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022                                                                       | 3/2023           | 1,000.27 -                         | 1,000.27                     | 192.38                                  | 06/2026 -             | 06/2026      |
| 509                                         | BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021                                                                       | 3/2023           | 1,457.59 -                         | 1,457.59                     | 209.21                                  | 12/2026 -             | 12/2026      |
| 510                                         | 4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132                            | 3/2023           | 2,026.05 -                         | 2,026.05                     | -                                       | 03/2027 -             | 03/2027      |
| 511                                         | UKHRUL TOLOI TADUBI PKG-2 - [N24002131                                                                            | 3/2023           | 578.98 -                           | 578.98                       | -                                       | 02/2026 -             | 02/2026      |
| 512                                         | TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130                                                                         | 12/2023          | 846.82 -                           | 846.82                       | -                                       | 03/2026 -             | 03/2026      |
| 513                                         | FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129                 | 2/2023           | 574.26 -                           | 574.26                       | -                                       | 08/2026 -             | 08/2026      |
| 514                                         | CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256 | 8/2020           | 6,808.69 -                         | 6,808.69                     | 3,013.84                                | 09/2026 -             | 09/2026      |
| 515                                         | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244 | 8/2020           | 301.06 -                           | 301.06                       | 133.99                                  | 04/2022<br>02/2025    | 02/2025      |
| <u>National Highways Authority Of India</u> |                                                                                                                   |                  |                                    |                              |                                         |                       |              |
| 516                                         | 4-LANNING OF CHAPRA-HAJIPUR - [N24000187                                                                          | 1/2011           | 575.00 -                           | 575.00                       | 526.44                                  | 07/2013<br>06/2024    | 06/2024      |
| 517                                         | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556 | 3/2016           | 899.00 -                           | 1,623.88                     | 1,058.84                                | 04/2019<br>06/2024    | 06/2024      |
| 518                                         | HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603                                                                   | 8/2016           | 1,167.42 -                         | 1,224.01                     | 742.18                                  | 03/2019<br>05/2025    | 05/2025      |
| 519                                         | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649      | 1/2017           | 1,251.11 -                         | 1,361.00                     | 682.44                                  | 12/2020<br>09/2024    | 09/2024      |
| 520                                         | CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655 | 3/2017           | 247.02 -                           | 157.49                       | 83.16                                   | 03/2020<br>12/2024    | 12/2024      |
| 521                                         | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691                                             | 4/2017           | 894.00 -                           | 929.32                       | 915.67                                  | 04/2020<br>06/2024    | 06/2024      |
| 522                                         | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418 | 12/2020          | 1,094.46 -                         | 1,094.46                     | 682.02                                  | 04/2024<br>07/2024    | 07/2024      |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 523                             | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417] | 12/2020          | 1,234.40 -                         | 1,234.40                     | 708.62                                  | 04/2024<br>07/2024    | 07/2024     |
| 524                             | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416] | 12/2020          | 989.66 -                           | 989.66                       | 284.28                                  | 01/2024<br>03/2025    | 03/2025     |
| 525                             | DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]  | 12/2020          | 881.00 -                           | 881.00                       | 843.29                                  | 04/2024<br>07/2024    | 07/2024     |
| 526                             | CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371] | 10/2019          | 1,101.99 -                         | 1,101.99                     | 754.34                                  | 08/2023<br>12/2024    | 12/2024     |
| 527                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214] | 12/2017          | 217.96 -                           | 884.00                       | 2,248.00                                | 12/2022<br>12/2024    | 12/2024     |
| 528                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212] | 12/2017          | 656.98 -                           | 840.00                       | 812.00                                  | 11/2022<br>12/2024    | 12/2024     |
| 529                             | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185] | 11/2017          | 2,159.00 -                         | 2,262.00                     | 2,245.43                                | 07/2021<br>12/2024    | 12/2024     |
| 530                             | CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795] | 2/2018           | 741.86 -                           | 649.00                       | 672.53                                  | 04/2021<br>06/2024    | 06/2024     |
| 531                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507] | 11/2022          | 1,124.00 -                         | 1,124.00                     | 299.43                                  | 05/2024<br>-          | 05/2024     |
| 532                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]        | 2/2022           | 2,747.00 -                         | 2,747.00                     | 929.38                                  | 02/2024<br>12/2024    | 12/2024     |
| 533                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]         | 3/2022           | 1,549.02 -                         | 1,549.02                     | 526.31                                  | 03/2024<br>10/2024    | 10/2024     |
| 534                             | 4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ( - [N24001495] | 11/2022          | 930.00 -                           | 930.00                       | 507.13                                  | 11/2024<br>-          | 11/2024     |
| 535                             | 6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493]                           | 12/2022          | 1,749.86 -                         | 1,749.86                     | 1,118.00                                | 12/2024<br>-          | 12/2024     |
| 536                             | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL - ALANDI S - [N24001489] | 5/2022           | 519.93 -                           | 519.93                       | 362.51                                  | 05/2024<br>10/2024    | 10/2024     |
| 537                             | DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]                         | 9/2021           | 618.45 -                           | 618.45                       | 565.93                                  | 09/2023<br>08/2024    | 08/2024     |
| 538                             | TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486] | 2/2019           | 493.00 -                           | 493.00                       | 374.15                                  | 02/2022<br>11/2024    | 11/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 539                             | INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485  | 2/2019           | 397.60 -                           | 397.60                       | 374.85                                  | 02/2022<br>06/2024    | 06/2024     |
| 540                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126  | 2/2024           | 1,103.89 -                         | 1,103.89                     | 54.54                                   | 02/2026 -             | 02/2026     |
| 541                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125   | 2/2024           | 976.40 -                           | 976.40                       | 55.64                                   | 02/2026 -             | 02/2026     |
| 542                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [ - [N24002124  | 2/2024           | 747.29 -                           | 747.29                       | 42.83                                   | 02/2026 -             | 02/2026     |
| 543                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123  | 2/2024           | 1,292.65 -                         | 1,292.65                     | 27.33                                   | 02/2026 -             | 02/2026     |
| 544                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARAPURAM (CH. 22 - [N24002122 | 2/2024           | 813.66 -                           | 813.66                       | 11.72                                   | 02/2026 -             | 02/2026     |
| 545                             | 4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114  | 2/2022           | 1,097.59 -                         | 1,097.59                     | 314.95                                  | 04/2025 -             | 04/2025     |
| 546                             | 4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113  | 3/2023           | 1,141.78 -                         | 1,141.78                     | 60.29                                   | 08/2025 -             | 08/2025     |
| 547                             | FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111                  | 2/2019           | 825.94 -                           | 1,116.13                     | 51.76                                   | 12/2025<br>12/2025    | 12/2025     |
| 548                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110  | 3/2023           | 1,207.40 -                         | 1,207.40                     | -                                       | 05/2026 -             | 05/2026     |
| 549                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109  | 3/2023           | 1,301.37 -                         | 1,301.37                     | -                                       | 05/2026 -             | 05/2026     |
| 550                             | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108  | 3/2023           | 1,618.96 -                         | 1,618.96                     | -                                       | 05/2026 -             | 05/2026     |
| 551                             | CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107  | 3/2023           | 1,382.00 -                         | 1,382.00                     | -                                       | 05/2026 -             | 05/2026     |
| 552                             | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106  | 8/2023           | 993.77 -                           | 349.48                       | 57.50                                   | 03/2025 -             | 03/2025     |
| 553                             | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105  | 8/2023           | 1,378.36 -                         | 739.00                       | 11.58                                   | 06/2026 -             | 06/2026     |
| 554                             | CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104  | 1/2023           | 1,754.00 -                         | 1,754.00                     | 180.55                                  | 06/2026 -             | 06/2026     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 555                             | COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103] | 9/2022           | 166.52 -                           | 166.52                       | 43.74                                   | 01/2025 -             | 01/2025     |
| 556                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102] | 1/2020           | 2,165.23 -                         | 2,165.23                     | 94.12                                   | 04/2026 -             | 04/2026     |
| 557                             | 4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101] | 8/2021           | 809.51 -                           | 809.51                       | 114.83                                  | 06/2025 -             | 06/2025     |
| 558                             | 4L OF EXISTING BEAS - BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100] | 10/2021          | 1,003.38 -                         | 1,003.38                     | 199.03                                  | 06/2025 -             | 06/2025     |
| 559                             | 6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098] | 3/2022           | 1,641.66 -                         | 1,641.66                     | 35.00                                   | 10/2025 -             | 10/2025     |
| 560                             | STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ( - [N24002097] | 2/2023           | 526.45 -                           | 526.45                       | 78.65                                   | 09/2025 -             | 09/2025     |
| 561                             | CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096] | 2/2023           | 1,973.98 -                         | 1,973.98                     | 416.98                                  | 01/2026 -             | 01/2026     |
| 562                             | FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095] | 12/2021          | 2,555.50 -                         | 2,555.50                     | 653.92                                  | 03/2025 -             | 03/2025     |
| 563                             | IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093] | 10/2022          | 1,841.92 -                         | 1,841.92                     | 163.42                                  | 09/2025 -             | 09/2025     |
| 564                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094] | 9/2022           | 1,212.26 -                         | 1,212.26                     | 182.10                                  | 11/2025 -             | 11/2025     |
| 565                             | 6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092] | 3/2021           | 1,801.37 -                         | 1,801.37                     | 653.74                                  | 10/2025 -             | 10/2025     |
| 566                             | 6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHINDA GREENFIELD - [N24002091] | 6/2021           | 906.51 -                           | 906.51                       | 134.05                                  | 09/2025<br>09/2025    | 09/2025     |
| 567                             | CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090] | 3/2021           | 646.27 -                           | 646.27                       | 38.85                                   | 11/2024 -             | 11/2024     |
| 568                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089] | 10/2022          | 617.87 -                           | 617.87                       | 21.73                                   | 06/2025 -             | 06/2025     |
| 569                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088] | 10/2022          | 1,493.50 -                         | 1,493.50                     | 408.73                                  | 08/2025 -             | 08/2025     |
| 570                             | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087] | 10/2022          | 1,493.14 -                         | 1,493.14                     | .76                                     | 10/2025 -             | 10/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 571                             | CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086 | 10/2022          | 1,706.47 -                         | 1,706.47                     | 571.79                                  | 07/2025 -             | 07/2025     |
| 572                             | WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085 | 11/2023          | 1,470.93 -                         | 1,470.93                     | 69.56                                   | 03/2025 -             | 03/2025     |
| 573                             | 4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084                      | 3/2022           | 1,076.97 -                         | 1,076.97                     | 267.12                                  | 02/2025 -             | 02/2025     |
| 574                             | FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083 | 3/2022           | 2,146.86 2,413.00                  | 2,413.00                     | 651.97                                  | 07/2025 -             | 07/2025     |
| 575                             | IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082           | 2/2022           | 541.58 -                           | 541.58                       | 20.82                                   | 09/2024 -             | 09/2024     |
| 576                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080   | 12/2023          | 762.75 -                           | 762.75                       | 38.10                                   | 12/2025 -             | 12/2025     |
| 577                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079   | 12/2023          | 742.25 -                           | 742.25                       | 37.10                                   | 12/2025 -             | 12/2025     |
| 578                             | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078  | 12/2023          | 711.00 -                           | 711.00                       | 35.60                                   | 12/2025 -             | 12/2025     |
| 579                             | CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077  | 9/2022           | 1,000.63 -                         | 1,000.63                     | 94.24                                   | 12/2025 -             | 12/2025     |
| 580                             | 6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076 | 3/2021           | 2,029.17 2,029.00                  | 2,029.00                     | 84.23                                   | 10/2025 10/2025       | 10/2025     |
| 581                             | 6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075 | 12/2020          | 757.13 757.00                      | 757.00                       | 246.51                                  | 08/2025 08/2025       | 08/2025     |
| 582                             | WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074 | 8/2022           | 1,231.74 -                         | 1,231.74                     | 65.04                                   | 06/2025 -             | 06/2025     |
| 583                             | IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072 | 7/2022           | 150.21 -                           | 150.21                       | 7.11                                    | 10/2025 -             | 10/2025     |
| 584                             | 4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071                                     | 3/2023           | 998.27 -                           | 998.27                       | 58.53                                   | 06/2026 -             | 06/2026     |
| 585                             | INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070                                                   | 1/2022           | 1,162.80 -                         | 1,162.80                     | 420.31                                  | 01/2025 -             | 01/2025     |
| 586                             | CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069 | 7/2022           | 209.29 -                           | 209.29                       | 86.10                                   | 12/2024 -             | 12/2024     |
| 587                             | CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068  | 12/2022          | 652.33 -                           | 652.33                       | 183.64                                  | 03/2025 -             | 03/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 588                             | 4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) - [N24002066 | 2/2022           | 1,494.31 -                         | 1,494.31                     | 38.28                                   | 07/2025 -             | 07/2025     |
| 589                             | 4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065       | 2/2022           | 1,390.92 -                         | 1,390.92                     | 35.12                                   | 03/2025 -             | 03/2025     |
| 590                             | PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - [N24002064    | 12/2022          | 381.80 -                           | 381.80                       | -                                       | 12/2025 -             | 12/2025     |
| 591                             | CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- [N24002062   | 3/2023           | 3,012.27 -                         | 3,012.27                     | -                                       | 09/2027 -             | 09/2027     |
| 592                             | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061 | 8/2022           | 2,474.47 -                         | 2,675.93                     | 578.62                                  | 06/2025 -             | 06/2025     |
| 593                             | DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060 | 3/2023           | 1,107.00 -                         | 1,107.00                     | 32.24                                   | 11/2025 -             | 11/2025     |
| 594                             | 2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059 | 9/2022           | 1,183.60 -                         | 1,183.60                     | 71.42                                   | 06/2026 -             | 06/2026     |
| 595                             | ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058            | 8/2022           | 409.64 -                           | 409.64                       | 175.26                                  | 06/2024 -             | 06/2024     |
| 596                             | FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057 | 12/2022          | 1,443.77 -                         | 1,443.77                     | -                                       | 05/2025 -             | 05/2025     |
| 597                             | BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056 | 6/2020           | 964.64 -                           | 964.64                       | 362.33                                  | 06/2025 -             | 06/2025     |
| 598                             | FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055 | 3/2023           | 1,444.94 -                         | 1,444.94                     | -                                       | 12/2025 -             | 12/2025     |
| 599                             | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054                    | 10/2022          | 1,390.77<br>1,391.00               | 1,600.00                     | 130.88                                  | 11/2025 -             | 11/2025     |
| 600                             | FOUR LANING OF KHAJURI TO WYNDDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053       | 4/2022           | 1,232.00<br>1,343.00               | 1,400.00                     | 257.87                                  | 09/2025 -             | 09/2025     |
| 601                             | REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052 | 2/2022           | 1,146.19 -                         | 1,146.19                     | 841.69                                  | 04/2025 -             | 04/2025     |
| 602                             | CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051 | 7/2022           | 739.39 -                           | 739.39                       | 230.82                                  | 10/2025 -             | 10/2025     |
| 603                             | REHABILITATION AND UPGRADATION TO 4L CONFIGURATION AND STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050 | 2/2022           | 696.65<br>698.00                   | 698.46                       | 269.44                                  | 09/2025 -             | 09/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 604                             | PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049   | 3/2022           | 1,703.48<br>2,278.00               | 2,278.00                     | 651.98                                  | 04/2026<br>-          | 04/2026     |
| 605                             | CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048  | 7/2022           | 2,414.67<br>2,898.00               | 2,898.00                     | 933.49                                  | 06/2025<br>-          | 06/2025     |
| 606                             | CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046  | 6/2022           | 1,958.94<br>1,959.00               | 1,958.94                     | 585.16                                  | 05/2025<br>-          | 05/2025     |
| 607                             | CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045      | 6/2022           | 1,828.00<br>-                      | 1,828.00                     | 318.96                                  | 07/2025<br>-          | 07/2025     |
| 608                             | 4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044                                        | 6/2023           | 629.16<br>-                        | 629.16                       | 76.00                                   | 06/2025<br>-          | 06/2025     |
| 609                             | CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850 - [N24002043  | 3/2022           | 927.22<br>-                        | 927.22                       | 341.13                                  | 06/2025<br>-          | 06/2025     |
| 610                             | CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042  | 11/2022          | 1,322.13<br>-                      | 1,322.13                     | 38.50                                   | 12/2025<br>-          | 12/2025     |
| 611                             | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041  | 4/2022           | 1,491.71<br>-                      | 1,491.71                     | 527.84                                  | 05/2025<br>-          | 05/2025     |
| 612                             | CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI- AMBALA SECTION - [N24002039 | 2/2023           | 1,088.64<br>1,178.00               | 1,178.00                     | 257.03                                  | 10/2025<br>-          | 10/2025     |
| 613                             | CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038  | 11/2022          | 1,691.45<br>1,998.00               | 1,998.00                     | 590.37                                  | 08/2025<br>-          | 08/2025     |
| 614                             | UPGRADATION OF EXISTING 4 LANE ISMAILABAD- AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037 | 1/2023           | 609.32<br>609.00                   | 609.00                       | 18.53                                   | 12/2025<br>-          | 12/2025     |
| 615                             | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036   | 4/2022           | 1,843.59<br>-                      | 1,843.59                     | 716.12                                  | 05/2025<br>-          | 05/2025     |
| 616                             | WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035  | 9/2023           | 2,070.44<br>-                      | 2,070.44                     | 74.79                                   | 09/2025<br>-          | 09/2025     |
| 617                             | UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034  | 12/2021          | 1,181.34<br>1,181.00               | 1,181.34                     | 275.67                                  | 03/2025<br>-          | 03/2025     |
| 618                             | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033  | 7/2022           | 909.47<br>-                        | 909.47                       | 97.03                                   | 12/2025<br>-          | 12/2025     |
| 619                             | DEVELOPMENT OF SIX LANE BASANWAHI- MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017 | 3/2022           | 1,307.16<br>-                      | 1,307.16                     | 65.25                                   | 10/2025<br>-          | 10/2025     |
| 620                             | 4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995  | 5/2021           | 154.52<br>-                        | 154.52                       | 150.26                                  | 11/2023<br>12/2024    | 12/2024     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 621                             | DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993]   | 12/2022          | 1,589.00 -                         | 1,589.00                     | 319.50                                  | 10/2025 -             | 10/2025     |
| 622                             | BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992]  | 8/2022           | 199.31 -                           | 199.38                       | 86.84                                   | 02/2024<br>06/2024    | 06/2024     |
| 623                             | ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991]    | 5/2022           | 314.31 -                           | 314.31                       | 121.75                                  | 09/2024 -             | 09/2024     |
| 624                             | 4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]                                | 6/2022           | 524.54 -                           | 683.26                       | 74.74                                   | 05/2025<br>05/2025    | 05/2025     |
| 625                             | FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]  | 3/2023           | 830.28 -                           | 830.28                       | 348.55                                  | 05/2025 -             | 05/2025     |
| 626                             | 6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]  | 2/2021           | 591.99<br>703.00                   | 703.00                       | 128.44                                  | 10/2025 -             | 10/2025     |
| 627                             | CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]  | 6/2023           | 152.05 -                           | 152.05                       | 58.09                                   | 12/2024 -             | 12/2024     |
| 628                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]  | 3/2021           | 1,942.94<br>2,171.00               | 2,171.00                     | 744.60                                  | 06/2025 -             | 06/2025     |
| 629                             | 4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]                  | 10/2023          | 1,047.32 -                         | 1,047.32                     | 188.88                                  | 04/2025 -             | 04/2025     |
| 630                             | 4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]  | 3/2023           | 887.28 -                           | 887.28                       | 49.18                                   | 10/2025 -             | 10/2025     |
| 631                             | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- - [N24001983] | 10/2022          | 972.63 -                           | 1,055.23                     | 179.90                                  | 08/2025 -             | 08/2025     |
| 632                             | 4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]  | 3/2023           | 827.39 -                           | 827.39                       | 185.65                                  | 10/2025 -             | 10/2025     |
| 633                             | 4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]  | 10/2022          | 907.76 -                           | 907.76                       | 214.67                                  | 07/2025 -             | 07/2025     |
| 634                             | CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]   | 7/2022           | 1,398.84 -                         | 1,398.84                     | 58.68                                   | 10/2025 -             | 10/2025     |
| 635                             | 4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]  | 8/2022           | 609.43 -                           | 609.43                       | 25.24                                   | 09/2025 -             | 09/2025     |
| 636                             | CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]  | 4/2022           | 1,260.74 -                         | 1,260.74                     | 318.47                                  | 05/2025 -             | 05/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 637                             | 4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967                  | 11/2018          | 521.21 -                           | 521.21                       | 52.23                                   | 10/2025 -             | 10/2025     |
| 638                             | CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926   | 3/2023           | 939.86 -                           | 939.86                       | 177.75                                  | 06/2025 -             | 06/2025     |
| 639                             | 2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921  | 8/2021           | 581.65 -                           | 581.65                       | 96.30                                   | 09/2025 -             | 09/2025     |
| 640                             | CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856   | 5/2023           | 648.75 -                           | 648.75                       | 75.00                                   | 08/2025 -             | 08/2025     |
| 641                             | FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854  | 6/2023           | 1,214.93 -                         | 1,324.95                     | 565.44                                  | 06/2025 -             | 06/2025     |
| 642                             | CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853  | 10/2021          | 772.05 -                           | 772.05                       | 530.57                                  | 09/2024 -             | 09/2024     |
| 643                             | 6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852  | 10/2021          | 957.62 -                           | 957.62                       | 571.82                                  | 02/2025 -             | 02/2025     |
| 644                             | 4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851  | 1/2022           | 1,738.20 -                         | 1,738.20                     | 702.75                                  | 03/2025 -             | 03/2025     |
| 645                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848 | 2/2023           | 909.02 -                           | 909.02                       | 59.96                                   | 10/2025 -             | 10/2025     |
| 646                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847  | 1/2023           | 956.14 -                           | 956.14                       | 19.12                                   | 11/2025 -             | 11/2025     |
| 647                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846  | 2/2023           | 1,200.42 -                         | 1,200.42                     | 57.34                                   | 10/2025 -             | 10/2025     |
| 648                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845   | 2/2023           | 1,253.24 -                         | 1,253.24                     | 70.44                                   | 10/2025 -             | 10/2025     |
| 649                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844    | 12/2022          | 1,058.90 -                         | 1,058.90                     | 55.89                                   | 10/2025 -             | 10/2025     |
| 650                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843   | 12/2022          | 992.89 -                           | 992.89                       | 28.78                                   | 11/2025 -             | 11/2025     |
| 651                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842   | 12/2022          | 750.81 -                           | 750.81                       | 31.56                                   | 11/2025 -             | 11/2025     |
| 652                             | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836           | 2/2021           | 824.29 -                           | 924.00                       | 345.76                                  | 10/2024 -             | 10/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 653                             | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835]                 | 5/2023           | 986.00 -                           | 986.00                       | 320.65                                  | 05/2025 -             | 05/2025     |
| 654                             | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834]                 | 5/2023           | 839.00 -                           | 839.00                       | 305.41                                  | 05/2025 -             | 05/2025     |
| 655                             | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830] | 6/2020           | 2,002.79 -                         | 2,002.79                     | 1,989.85                                | 11/2023 12/2024       | 12/2024     |
| 656                             | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]           | 3/2022           | 1,013.33 -                         | 1,111.33                     | 326.80                                  | 10/2024 10/2024       | 10/2024     |
| 657                             | FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]       | 10/2022          | 490.40 -                           | 289.00                       | 191.13                                  | 07/2024 -             | 07/2024     |
| 658                             | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]  | 3/2022           | 1,373.06 -                         | 1,373.06                     | 379.94                                  | 06/2025 -             | 06/2025     |
| 659                             | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]  | 2/2020           | 808.31 -                           | 958.00                       | 803.78                                  | 01/2023 12/2024       | 12/2024     |
| 660                             | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]     | 5/2020           | 1,467.44 -                         | 1,942.89                     | 888.96                                  | 07/2024 -             | 07/2024     |
| 661                             | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]  | 8/2021           | 1,147.26 -                         | 1,147.26                     | 80.14                                   | 03/2024 12/2024       | 12/2024     |
| 662                             | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771] | 6/2020           | 1,479.22 -                         | 1,479.22                     | 1,491.26                                | 12/2024 -             | 12/2024     |
| 663                             | 4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770] | 2/2022           | 417.51 -                           | 417.51                       | 165.93                                  | 03/2024 12/2024       | 12/2024     |
| 664                             | DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]                       | 11/2018          | 831.00 -                           | 831.00                       | 840.30                                  | 08/2023 06/2024       | 06/2024     |
| 665                             | INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]                           | 1/2022           | 1,011.29 -                         | 1,011.29                     | 121.99                                  | 10/2024 -             | 10/2024     |
| 666                             | ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765] | 8/2022           | 207.77 -                           | 207.77                       | 36.27                                   | 07/2024 -             | 07/2024     |
| 667                             | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]                        | 9/2021           | 814.04 -                           | 947.29                       | 431.27                                  | 09/2023 06/2024       | 06/2024     |
| 668                             | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]                                    | 9/2021           | 774.16 -                           | 893.08                       | 464.84                                  | 09/2023 06/2024       | 06/2024     |
| 669                             | INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]                    | 10/2021          | 1,146.22 -                         | 1,146.22                     | 484.93                                  | 01/2024 12/2024       | 12/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 670                             | 4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761]                        | 2/2023           | 520.28 -                           | 520.28                       | 309.38                                  | 02/2025 -             | 02/2025     |
| 671                             | 4L OF CHANDESARA TO KHEDEKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]     | 1/2020           | 909.84 -                           | 909.84                       | 383.81                                  | 06/2024 -             | 06/2024     |
| 672                             | 4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]                                        | 10/2020          | 1,352.56 -                         | 1,352.56                     | 736.40                                  | 10/2024 -             | 10/2024     |
| 673                             | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755] | 10/2019          | 1,936.68 -                         | 2,458.03                     | 1,380.90                                | 03/2023 12/2024       | 12/2024     |
| 674                             | SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]     | 1/2022           | 953.79 -                           | 953.79                       | 384.66                                  | 10/2024 -             | 10/2024     |
| 675                             | 4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]   | 2/2022           | 570.98 -                           | 578.02                       | 278.19                                  | 06/2024 06/2024       | 06/2024     |
| 676                             | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]  | 3/2021           | 2,200.93 -                         | 2,303.06                     | 2,303.06                                | 09/2024 -             | 09/2024     |
| 677                             | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]                                     | 3/2020           | 2,193.23 -                         | 2,314.00                     | 1,762.34                                | 09/2024 -             | 09/2024     |
| 678                             | KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]  | 12/2021          | 1,972.10 -                         | 1,936.00                     | 415.21                                  | 07/2025 07/2025       | 07/2025     |
| 679                             | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]  | 10/2019          | 1,779.83 -                         | 2,200.00                     | 983.00                                  | 11/2023 12/2024       | 12/2024     |
| 680                             | 2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]                                                | 9/2021           | 300.79 -                           | 300.79                       | 122.56                                  | 10/2023 12/2024       | 12/2024     |
| 681                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736]   | 1/2022           | 1,159.96 -                         | 1,159.96                     | 493.94                                  | 08/2024 -             | 08/2024     |
| 682                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]   | 3/2022           | 1,428.19 -                         | 1,428.19                     | 368.73                                  | 08/2024 -             | 08/2024     |
| 683                             | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]  | 3/2022           | 1,335.45 -                         | 1,335.45                     | 306.00                                  | 08/2024 -             | 08/2024     |
| 684                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]  | 3/2022           | 1,602.48 -                         | 1,602.48                     | 300.41                                  | 08/2024 -             | 08/2024     |
| 685                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]  | 12/2021          | 540.97 -                           | 540.97                       | 75.66                                   | 10/2024 -             | 10/2024     |
| 686                             | 6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]                      | 12/2021          | 2,470.64 -                         | 2,335.00                     | 407.81                                  | 05/2025 05/2025       | 05/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 687                             | 4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730         | 12/2021          | 1,384.79<br>-                      | 1,384.79                     | 604.81                                  | 01/2025<br>-          | 01/2025     |
| 688                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728  | 12/2021          | 1,138.81<br>-                      | 1,138.81                     | 194.80                                  | 07/2025<br>-          | 07/2025     |
| 689                             | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727  | 3/2022           | 762.62<br>-                        | 762.62                       | 275.02                                  | 02/2025<br>-          | 02/2025     |
| 690                             | 4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT) - [N24001726 | 1/2023           | 391.26<br>-                        | 391.26                       | 14.12                                   | 08/2024<br>-          | 08/2024     |
| 691                             | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716                                 | 7/2022           | 186.50<br>-                        | 210.81                       | 12.92                                   | 08/2023<br>12/2024    | 12/2024     |
| 692                             | FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712  | 8/2020           | 690.00<br>-                        | 690.00                       | 770.73                                  | 07/2023<br>12/2024    | 12/2024     |
| 693                             | 6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711           | 9/2020           | 939.43<br>-                        | 939.43                       | 370.62                                  | 03/2023<br>12/2024    | 12/2024     |
| 694                             | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710  | 9/2020           | 2,334.68<br>2,335.00               | 2,494.20                     | 704.32                                  | 03/2023<br>06/2024    | 06/2024     |
| 695                             | BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709                                         | 9/2020           | 897.45<br>-                        | 1,090.00                     | 1,037.63                                | 04/2023<br>12/2024    | 12/2024     |
| 696                             | BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708                                       | 9/2020           | 2,156.22<br>-                      | 2,156.22                     | 2,134.67                                | 06/2024<br>-          | 06/2024     |
| 697                             | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707            | 3/2021           | 1,143.46<br>1,143.00               | 1,143.46                     | 224.93                                  | 01/2024<br>06/2024    | 06/2024     |
| 698                             | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706         | 3/2021           | 1,097.18<br>1,097.00               | 1,097.00                     | 262.91                                  | 01/2024<br>06/2024    | 06/2024     |
| 699                             | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705  | 3/2022           | 1,485.66<br>-                      | 1,485.66                     | -                                       | 03/2024<br>12/2024    | 12/2024     |
| 700                             | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704  | 3/2021           | 1,020.84<br>-                      | 1,020.84                     | 84.78                                   | 03/2024<br>12/2024    | 12/2024     |
| 701                             | 6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703   | 2/2022           | 786.81<br>787.00                   | 787.00                       | -                                       | 05/2025<br>-          | 05/2025     |
| 702                             | CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702   | 12/2021          | 184.90<br>185.00                   | 185.00                       | 146.04                                  | 09/2024<br>-          | 09/2024     |
| 703                             | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700   | 12/2021          | 552.55<br>553.00                   | 553.00                       | 21.00                                   | 03/2024<br>12/2024    | 12/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 704                             | CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699] | 3/2022           | 312.58<br>-                        | 312.58                       | 113.94                                  | 12/2024<br>-          | 12/2024     |
| 705                             | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]    | 8/2022           | 1,198.02<br>-                      | 1,198.02                     | -                                       | 08/2024<br>-          | 08/2024     |
| 706                             | 4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]                         | 2/2023           | 1,358.00<br>-                      | 1,358.00                     | 43.27                                   | 02/2025<br>-          | 02/2025     |
| 707                             | FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]   | 2/2019           | 1,291.37<br>-                      | 1,291.37                     | 215.02                                  | 08/2023<br>12/2024    | 12/2024     |
| 708                             | FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694] | 2/2019           | 1,243.57<br>-                      | 1,243.57                     | 171.63                                  | 12/2023<br>12/2024    | 12/2024     |
| 709                             | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693] | 9/2021           | 1,751.18<br>-                      | 1,757.27                     | 49.69                                   | 10/2024<br>-          | 10/2024     |
| 710                             | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692] | 1/2022           | 467.99<br>-                        | 468.00                       | 18.83                                   | 09/2024<br>-          | 09/2024     |
| 711                             | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691] | 10/2019          | 1,225.24<br>1,506.00               | 1,505.85                     | 68.58                                   | 10/2021<br>07/2024    | 07/2024     |
| 712                             | FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687] | 10/2021          | 1,331.77<br>2,083.00               | 2,082.98                     | 273.23                                  | 10/2023<br>03/2025    | 03/2025     |
| 713                             | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686] | 3/2021           | 1,065.06<br>1,445.00               | 1,444.50                     | 151.25                                  | 03/2023<br>07/2024    | 07/2024     |
| 714                             | AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]                                                                   | 9/2021           | 912.37<br>-                        | 424.16                       | 326.36                                  | 04/2023<br>12/2024    | 12/2024     |
| 715                             | UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]  | 3/2022           | 294.62<br>-                        | 294.62                       | 31.76                                   | 03/2024<br>01/2025    | 01/2025     |
| 716                             | TUMKUR - NELAMANGALA(6L) - [N24001681]                                                                             | 8/2022           | 2,032.15<br>1,351.00               | 2,032.15                     | 148.97                                  | 08/2025<br>12/2025    | 12/2025     |
| 717                             | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680]                                       | 3/2021           | 1,409.68<br>-                      | 1,409.68                     | 728.94                                  | 10/2024<br>03/2025    | 03/2025     |
| 718                             | 6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679]                          | 10/2022          | 1,479.30<br>-                      | 1,479.30                     | 47.44                                   | 04/2025<br>04/2025    | 04/2025     |
| 719                             | BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677] | 11/2022          | 226.76<br>-                        | 226.76                       | 14.68                                   | 05/2024<br>05/2024    | 05/2024     |
| 720                             | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676] | 12/2022          | 2,718.46<br>-                      | 2,718.46                     | 159.70                                  | 06/2025<br>-          | 06/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 721                             | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675] | 11/2022          | 1,732.73 -                         | 1,732.73                     | 540.34                                  | 05/2025 -             | 05/2025     |
| 722                             | BANGALORE/TN BORDER TO HOSKOTE - [N24001674]                                                                       | 2/2023           | 1,240.60 -                         | 1,240.60                     | 511.97                                  | 02/2025 -             | 02/2025     |
| 723                             | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673] | 3/2020           | 510.97 -                           | 510.97                       | 522.44                                  | 03/2023<br>12/2024    | 12/2024     |
| 724                             | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]                                      | 10/2020          | 3,219.47<br>3,713.00               | 3,713.14                     | 2,067.11                                | 04/2024<br>05/2025    | 05/2025     |
| 725                             | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659] | 2/2021           | 3,375.31 -                         | 3,790.17                     | 2,082.51                                | 07/2024 -             | 07/2024     |
| 726                             | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658] | 1/2021           | 4,265.42 -                         | 4,708.42                     | 3,171.31                                | 07/2024 -             | 07/2024     |
| 727                             | SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657] | 6/2021           | 2,842.14 -                         | 2,842.14                     | 378.64                                  | 10/2024<br>12/2025    | 12/2025     |
| 728                             | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656] | 6/2021           | 2,595.00 -                         | 3,994.60                     | 2,916.74                                | 03/2025 -             | 03/2025     |
| 729                             | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826] | 2/2019           | 927.77 -                           | 1,603.00                     | 1,202.77                                | 02/2022<br>12/2024    | 12/2024     |
| 730                             | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]                      | 3/2020           | 1,863.09 -                         | 2,238.00                     | 1,051.65                                | 01/2024<br>12/2024    | 12/2024     |
| 731                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822] | 12/2020          | 1,075.27 -                         | 1,307.00                     | 657.86                                  | 10/2024 -             | 10/2024     |
| 732                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821] | 11/2020          | 1,137.74 -                         | 1,289.00                     | 760.64                                  | 10/2024 -             | 10/2024     |
| 733                             | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]                     | 2/2021           | 1,484.83 -                         | 1,768.00                     | 824.83                                  | 12/2024 -             | 12/2024     |
| 734                             | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]        | 3/2021           | 1,102.63 -                         | 1,303.00                     | 626.36                                  | 01/2025 -             | 01/2025     |
| 735                             | 6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]                    | 2/2021           | 818.73 -                           | 1,105.00                     | 240.02                                  | 01/2025 -             | 01/2025     |
| 736                             | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]                                  | 2/2019           | 757.45 -                           | 757.45                       | 257.76                                  | 03/2023<br>12/2024    | 12/2024     |
| 737                             | 4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815] | 12/2022          | 1,699.00 -                         | 1,699.00                     | 64.39                                   | 11/2024 -             | 11/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 738                             | 4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]            | 7/2021           | 1,692.05 -                         | 1,692.05                     | 942.14                                  | 09/2024 -             | 09/2024     |
| 739                             | 4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]  | 3/2021           | 1,002.11 -                         | 1,361.79                     | 159.19                                  | 05/2024 -             | 05/2024     |
| 740                             | 4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]                 | 4/2021           | 583.93 -                           | 653.67                       | 126.12                                  | 06/2024 -             | 06/2024     |
| 741                             | 4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]                      | 2/2022           | 190.60 -                           | 163.00                       | 103.48                                  | 06/2024 -             | 06/2024     |
| 742                             | CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809] | 5/2022           | 469.95 -                           | 280.00                       | 265.28                                  | 03/2024 12/2024       | 12/2024     |
| 743                             | REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808] | 3/2021           | 1,322.95 -                         | 1,442.47                     | 656.54                                  | 12/2024 12/2024       | 12/2024     |
| 744                             | BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]                        | 12/2019          | 1,654.07 -                         | 980.00                       | 835.19                                  | 09/2022 06/2024       | 06/2024     |
| 745                             | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655] | 6/2021           | 3,606.00 -                         | 3,923.82                     | 2,951.34                                | 02/2025 -             | 02/2025     |
| 746                             | SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]  | 6/2021           | 2,641.37 -                         | 2,641.37                     | 344.26                                  | 03/2025 02/2025       | 02/2025     |
| 747                             | SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ( - [N24001653] | 11/2021          | 3,565.82 -                         | 3,064.11                     | 1,817.56                                | 04/2025 -             | 04/2025     |
| 748                             | CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648] | 8/2022           | 2,429.52 -                         | 2,429.52                     | 406.39                                  | 01/2026 -             | 01/2026     |
| 749                             | SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650] | 12/2021          | 3,635.64 -                         | 3,635.64                     | 257.23                                  | 01/2025 08/2025       | 08/2025     |
| 750                             | AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]                              | 12/2020          | 524.88 -                           | 524.88                       | 142.81                                  | 09/2023 12/2024       | 12/2024     |
| 751                             | 4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]              | 12/2020          | 857.91 -                           | 857.91                       | 105.75                                  | 06/2024 -             | 06/2024     |
| 752                             | FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642] | 2/2021           | 1,474.77 -                         | 1,474.77                     | 384.91                                  | 08/2024 -             | 08/2024     |
| 753                             | DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641] | 3/2021           | 1,641.75 -                         | 1,641.75                     | 164.43                                  | 10/2024 -             | 10/2024     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 754                             | 6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640  | 3/2021           | 1,229.38 -                         | 1,229.38                     | 632.90                                  | 11/2024 -             | 11/2024     |
| 755                             | FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639   | 5/2020           | 864.23 -                           | 864.23                       | 434.88                                  | 12/2024 06/2025       | 06/2025     |
| 756                             | 4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638  | 11/2021          | 646.42 -                           | 646.42                       | 481.67                                  | 07/2024 07/2024       | 07/2024     |
| 757                             | DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637    | 3/2021           | 1,754.84 -                         | 1,754.84                     | 923.06                                  | 01/2025 -             | 01/2025     |
| 758                             | CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA - RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636  | 5/2021           | 1,368.91 -                         | 1,368.91                     | 163.58                                  | 12/2024 12/2024       | 12/2024     |
| 759                             | 4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635  | 3/2022           | 1,269.50 -                         | 1,269.50                     | 151.00                                  | 02/2025 -             | 02/2025     |
| 760                             | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634  | 1/2021           | 1,306.95 -                         | 1,306.95                     | 886.92                                  | 12/2023 10/2024       | 10/2024     |
| 761                             | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633   | 12/2020          | 1,430.88 -                         | 1,430.88                     | 955.63                                  | 12/2023 06/2024       | 06/2024     |
| 762                             | 6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631                                                         | 3/2021           | 1,525.31 -                         | 1,525.31                     | 245.00                                  | 10/2024 -             | 10/2024     |
| 763                             | 4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA) - [N24001630 | 7/2021           | 1,501.02 -                         | 1,501.02                     | 247.00                                  | 02/2025 -             | 02/2025     |
| 764                             | 6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629  | 4/2022           | 796.65 -                           | 796.65                       | 189.18                                  | 11/2024 -             | 11/2024     |
| 765                             | 4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628                                    | 11/2021          | 2,155.95 -                         | 2,155.95                     | 1,026.00                                | 02/2025 -             | 02/2025     |
| 766                             | 4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627  | 7/2021           | 1,912.17 -                         | 1,912.17                     | 32.75                                   | 02/2025 02/2025       | 02/2025     |
| 767                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626  | 2/2022           | 972.06 -                           | 972.06                       | 8.38                                    | 01/2025 -             | 01/2025     |
| 768                             | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625  | 1/2022           | 1,227.57 -                         | 1,227.57                     | 4.98                                    | 01/2025 -             | 01/2025     |
| 769                             | BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623                      | 1/2020           | 336.01 -                           | 336.01                       | 148.14                                  | 01/2024 07/2024       | 07/2024     |
| 770                             | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622  | 7/2021           | 1,401.87 -                         | 1,401.87                     | 355.70                                  | 06/2024 06/2025       | 06/2025     |



## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 771                             | 4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621  | 7/2021           | 614.48 -                           | 614.48                       | 121.18                                  | 08/2024<br>08/2024    | 08/2024     |
| 772                             | CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620   | 9/2021           | 442.14 -                           | 442.14                       | 211.15                                  | 10/2023<br>07/2024    | 07/2024     |
| 773                             | CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619 | 8/2022           | 200.05<br>200.00                   | 208.92                       | 67.57                                   | 06/2024<br>-          | 06/2024     |
| 774                             | 4LBERKHEDI TO GODPEHRA NH-44 - [N24001614                                                                         | 2/2022           | 524.84 -                           | 524.84                       | 2,123.91                                | 11/2024<br>-          | 11/2024     |
| 775                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612 | 7/2020           | 1,788.69 -                         | 1,788.69                     | 730.84                                  | 01/2024<br>09/2025    | 09/2025     |
| 776                             | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S - [N24001610 | 1/2022           | 1,833.73 -                         | 1,833.73                     | 362.51                                  | 05/2024<br>10/2024    | 10/2024     |
| 777                             | BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609 | 1/2023           | 151.26 -                           | 151.26                       | 102.79                                  | 12/2023<br>12/2024    | 12/2024     |
| 778                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608   | 9/2021           | 2,208.68 -                         | 2,208.68                     | 352.87                                  | 07/2025<br>-          | 07/2025     |
| 779                             | BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 ( - [N24001607 | 10/2022          | 332.00 -                           | 332.00                       | 184.34                                  | 05/2024<br>-          | 05/2024     |
| 780                             | 4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606                        | 12/2018          | 854.94 -                           | 854.94                       | 334.05                                  | 03/2022<br>07/2024    | 07/2024     |
| 781                             | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602                                    | 1/2019           | 1,409.38 -                         | 1,409.38                     | 605.70                                  | 12/2022<br>09/2024    | 09/2024     |
| 782                             | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601                                             | 1/2019           | 1,051.69 -                         | 1,051.69                     | 493.13                                  | 01/2023<br>12/2024    | 12/2024     |
| 783                             | BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600    | 10/2020          | 434.12 -                           | 434.12                       | 258.89                                  | 05/2023<br>12/2024    | 12/2024     |
| 784                             | BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599 | 3/2018           | 440.16 -                           | 440.16                       | 278.29                                  | 12/2022<br>06/2024    | 06/2024     |
| 785                             | 6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598         | 1/2022           | 1,388.70 -                         | 1,388.70                     | 37.42                                   | 04/2025<br>04/2025    | 04/2025     |
| 786                             | BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597 | 1/2019           | 466.55 -                           | 466.55                       | -                                       | 12/2020<br>12/2024    | 12/2024     |
| 787                             | ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594 | 2/2022           | 534.73 -                           | 534.73                       | -                                       | 01/2025<br>-          | 01/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 788                             | DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593] | 11/2021          | 1,368.19 -                         | 1,368.19                     | 734.62                                  | 09/2024 -             | 09/2024     |
| 789                             | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]                    | 9/2020           | 748.99 -                           | 903.00                       | 799.08                                  | 10/2023 12/2024       | 12/2024     |
| 790                             | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]                               | 9/2020           | 755.26 -                           | 1,039.00                     | 534.87                                  | 03/2024 12/2024       | 12/2024     |
| 791                             | DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588] | 12/2021          | 1,470.73 -                         | 1,470.73                     | 454.50                                  | 01/2025 -             | 01/2025     |
| 792                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573] | 11/2019          | 1,658.06 -                         | 1,658.06                     | 157.41                                  | 12/2022 06/2024       | 06/2024     |
| 793                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571] | 11/2019          | 1,341.36 -                         | 1,341.36                     | 1,067.22                                | 12/2023 06/2024       | 06/2024     |
| 794                             | SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649] | 12/2021          | 3,273.61 -                         | 3,273.61                     | 340.49                                  | 02/2025 02/2025       | 02/2025     |
| 795                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569] | 11/2019          | 1,425.02 -                         | 1,425.02                     | 1,364.99                                | 03/2023 06/2024       | 06/2024     |
| 796                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568] | 11/2019          | 1,119.35 -                         | 1,119.35                     | 1,409.00                                | 05/2023 06/2024       | 06/2024     |
| 797                             | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567] | 11/2019          | 1,272.97 -                         | 1,272.97                     | 559.27                                  | 10/2022 07/2024       | 07/2024     |
| 798                             | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]                    | 10/2019          | 662.08 -                           | 662.08                       | 83.76                                   | 07/2023 05/2024       | 05/2024     |
| 799                             | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]                    | 10/2019          | 846.59 -                           | 846.59                       | 116.07                                  | 08/2023 05/2024       | 05/2024     |
| 800                             | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]                         | 2/2019           | 738.90 -                           | 738.90                       | 882.77                                  | 10/2023 05/2024       | 05/2024     |
| 801                             | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]                    | 10/2019          | 839.63 -                           | 839.63                       | 192.06                                  | 10/2023 05/2024       | 05/2024     |
| 802                             | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]                         | 2/2019           | 755.16 -                           | 755.16                       | 897.48                                  | 10/2023 05/2024       | 05/2024     |
| 803                             | 2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559] | 9/2021           | 672.35 -                           | 672.35                       | 345.31                                  | 06/2024 -             | 06/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 804                             | 4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]           | 11/2021          | 736.75 -                           | 736.75                       | 181.91                                  | 08/2024 -             | 08/2024     |
| 805                             | 4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]                  | 3/2022           | 1,636.15 -                         | 1,636.15                     | 562.13                                  | 11/2024 -             | 11/2024     |
| 806                             | 6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]         | 12/2021          | 521.53 -                           | 521.53                       | 193.05                                  | 07/2024 -             | 07/2024     |
| 807                             | 6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]  | 3/2022           | 955.49 -                           | 955.49                       | 138.71                                  | 01/2025 -             | 01/2025     |
| 808                             | 4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]                                | 3/2022           | 1,092.90 -                         | 1,092.90                     | 460.72                                  | 02/2025 02/2025       | 02/2025     |
| 809                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552]  | 10/2021          | 2,714.95 -                         | 3,198.57                     | 2,484.16                                | 09/2024 -             | 09/2024     |
| 810                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551]  | 10/2021          | 3,044.02 -                         | 3,299.14                     | 2,360.26                                | 09/2024 -             | 09/2024     |
| 811                             | SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM/WEST BENGAL BORDER SECTION OF NH - [N24001549]   | 7/2017           | 442.23 -                           | 442.23                       | 265.19                                  | 04/2020 07/2024       | 07/2024     |
| 812                             | 6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]  | 3/2022           | 457.72 -                           | 457.72                       | 216.55                                  | 06/2024 -             | 06/2024     |
| 813                             | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]  | 3/2022           | 1,909.98 -                         | 1,909.98                     | 380.63                                  | 01/2026 -             | 01/2026     |
| 814                             | 6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546]                             | 1/2023           | 1,025.20 -                         | 1,025.20                     | 619.09                                  | 01/2025 -             | 01/2025     |
| 815                             | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]  | 7/2020           | 899.00 -                           | 1,882.46                     | 987.25                                  | 07/2022 05/2024       | 05/2024     |
| 816                             | UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]  | 8/2021           | 1,377.79 -                         | 1,377.79                     | 679.10                                  | 10/2024 10/2024       | 10/2024     |
| 817                             | 6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525]  | 3/2021           | 169.08 -                           | 169.08                       | 92.56                                   | 03/2024 06/2024       | 06/2024     |
| 818                             | 6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR - DEHRADUN SECTION FROM - [N24001524]  | 3/2021           | 990.28 -                           | 990.28                       | 997.39                                  | 10/2023 06/2024       | 06/2024     |
| 819                             | 6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR - DEHRADUN SECTION FROM K - [N24001523] | 3/2021           | 836.24 -                           | 836.24                       | 772.73                                  | 10/2023 06/2024       | 06/2024     |
| 820                             | 4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]  | 1/2021           | 1,307.95 -                         | 1,307.95                     | 507.50                                  | 01/2024 12/2024       | 12/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                      |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 821                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]      | 11/2022          | 990.00 -                           | 990.00                       | 243.48                                  | 10/2024<br>05/2024    | 05/2024     |
| 822                             | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]                                      | 9/2020           | 1,185.69 -                         | 1,185.69                     | 785.75                                  | 02/2024<br>06/2024    | 06/2024     |
| 823                             | FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]   | 1/2021           | 1,060.29 -                         | 1,060.29                     | 975.55                                  | 01/2024<br>05/2024    | 05/2024     |
| 824                             | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]       | 11/2022          | 1,450.00 -                         | 1,450.00                     | 518.58                                  | 10/2024 -             | 10/2024     |
| 825                             | KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]    | 9/2022           | 804.69 -                           | 804.69                       | 378.32                                  | 02/2024<br>12/2024    | 12/2024     |
| 826                             | KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]   | 2/2022           | 637.11 -                           | 637.11                       | 309.27                                  | 09/2024 -             | 09/2024     |
| 827                             | KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]     | 8/2022           | 772.11 -                           | 772.11                       | 424.49                                  | 10/2024 -             | 10/2024     |
| 828                             | BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]   | 9/2021           | 811.19 -                           | 811.19                       | 723.48                                  | 12/2023<br>06/2024    | 06/2024     |
| 829                             | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAGE - [N24001446]  | 5/2020           | 894.00 -                           | 894.00                       | 779.37                                  | 12/2023<br>08/2024    | 08/2024     |
| 830                             | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDABAD - [N24001445] | 5/2020           | 691.52 -                           | 691.52                       | 635.31                                  | 07/2023<br>08/2024    | 08/2024     |
| 831                             | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]   | 5/2020           | 882.00 -                           | 882.00                       | 662.93                                  | 01/2024<br>08/2024    | 08/2024     |
| 832                             | CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]   | 5/2020           | 690.30 -                           | 690.30                       | 662.26                                  | 03/2024<br>08/2024    | 08/2024     |
| 833                             | 6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]   | 12/2021          | 300.00 -                           | 300.00                       | 294.62                                  | 08/2024<br>08/2024    | 08/2024     |
| 834                             | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]   | 3/2018           | 1,872.68 -                         | 2,756.09                     | 1,066.80                                | 10/2020<br>08/2025    | 08/2025     |
| 835                             | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]   | 3/2018           | 2,120.40 -                         | 2,565.63                     | 1,429.17                                | 01/2022<br>12/2024    | 12/2024     |
| 836                             | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]    | 3/2018           | 1,294.47 -                         | 1,588.40                     | 786.77                                  | 11/2021<br>12/2024    | 12/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 837                             | FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428  | 3/2018           | 998.70 -                           | 1,358.32                     | 866.81                                  | 11/2021<br>12/2024    | 12/2024     |
| 838                             | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426                                                              | 3/2021           | 317.90 -                           | 317.90                       | 303.86                                  | 10/2021<br>06/2024    | 06/2024     |
| 839                             | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425                           | 3/2021           | 1,100.88 -                         | 1,100.88                     | 864.39                                  | 11/2021<br>03/2025    | 03/2025     |
| 840                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419 | 2/2021           | 1,269.96 -                         | 1,269.96                     | 547.92                                  | 04/2024<br>11/2024    | 11/2024     |
| 841                             | 6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784 | 2/2018           | 1,424.77 -                         | 1,862.77                     | 665.38                                  | 02/2023<br>12/2024    | 12/2024     |
| 842                             | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( - [N24000739 | 1/2018           | 503.88 -                           | 609.03                       | 327.05                                  | 06/2021<br>12/2024    | 12/2024     |
| 843                             | SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726                                  | 1/2018           | 1,155.16 -                         | 950.49                       | 615.72                                  | 11/2021<br>03/2025    | 03/2025     |
| 844                             | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725                                                    | 1/2018           | 273.46 -                           | 276.17                       | 244.92                                  | 11/2021<br>08/2024    | 08/2024     |
| 845                             | FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJI WAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711   | 12/2017          | 1,308.73 -                         | 1,308.73                     | 656.10                                  | 12/2020<br>05/2024    | 05/2024     |
| 846                             | 4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708                                                                  | 9/2017           | 1,227.87 -                         | 1,227.87                     | 1,261.43                                | 08/2020<br>06/2024    | 06/2024     |
| 847                             | FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697                                                                 | 8/2017           | 1,176.37 -                         | 1,176.37                     | 1,254.79                                | 09/2020<br>06/2024    | 06/2024     |
| 848                             | 4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692                                                      | 6/2017           | 2,485.93 -                         | 2,485.93                     | 1,503.69                                | 06/2020<br>12/2024    | 12/2024     |
| 849                             | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305 | 10/2013          | 464.09 -                           | 765.12                       | 698.25                                  | 11/2020<br>12/2024    | 12/2024     |
| 850                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304 | 10/2013          | 446.97 -                           | 740.50                       | 638.80                                  | 11/2020<br>12/2024    | 12/2024     |
| 851                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303 | 10/2013          | 649.90 -                           | 750.00                       | 711.53                                  | 12/2020<br>12/2024    | 12/2024     |
| 852                             | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854 | 3/2018           | 1,005.08 -                         | 1,073.10                     | 699.05                                  | 03/2021<br>12/2024    | 12/2024     |
| 853                             | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852 | 3/2018           | 478.74 -                           | 1,514.46                     | 1,172.11                                | 05/2021<br>12/2024    | 12/2024     |
| 854                             | CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834  | 3/2018           | 1,161.39 -                         | 1,404.00                     | 418.51                                  | 10/2021<br>09/2024    | 09/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 855                             | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813 | 3/2018           | 496.20 -                           | 537.17                       | 366.24                                  | 11/2021<br>12/2024    | 12/2024     |
| 856                             | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665  | 3/2017           | 672.89 -                           | 830.31                       | 304.68                                  | 03/2020<br>12/2024    | 12/2024     |
| 857                             | CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662 | 3/2017           | 754.54 -                           | 808.60                       | 800.29                                  | 03/2020<br>06/2024    | 06/2024     |
| 858                             | FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652 | 3/2017           | 848.45 -                           | 848.45                       | 303.04                                  | 03/2020<br>05/2024    | 05/2024     |
| 859                             | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622 | 9/2016           | 950.69 -                           | 1,487.46                     | 1,607.58                                | 08/2019<br>06/2024    | 06/2024     |
| 860                             | 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564                 | 3/2016           | 1,408.00 -                         | 1,659.12                     | 1,157.85                                | 07/2020<br>06/2024    | 06/2024     |
| 861                             | FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559  | 3/2016           | 720.00 -                           | 1,150.00                     | 557.04                                  | 10/2019<br>06/2024    | 06/2024     |
| 862                             | 4-LANNING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462                                                   | 5/2014           | 1,655.01 -                         | 2,639.00                     | 1,822.06                                | 08/2016<br>12/2024    | 12/2024     |
|                                 | Total                                                                                                             |                  | 5,03,462.33 -                      | 5,25,173.15                  | 1,97,435.73                             |                       |             |
|                                 |                                                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | <u>SHIPPING AND PORTS</u>                                                                                         |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Inland Waterways Authority Of India</u>                                                                        |                  |                                    |                              |                                         |                       |             |
| 863                             | JAL MARG VIKAS PROJECT - [N25000072                                                                               | 1/2018           | 5,369.18 -                         | 5,061.15                     | 2,961.61                                | 03/2023<br>12/2025    | 12/2025     |
|                                 | Total                                                                                                             |                  | 5,369.18 -                         | 5,061.15                     | 2,961.61                                |                       |             |
|                                 |                                                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | <u>STEEL</u>                                                                                                      |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Steel Authority Of India Limited (Sail)</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 864                             | INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125  | 1/2022           | 970.18 -                           | 970.18                       | 331.15                                  | 05/2025<br>-          | 05/2025     |
| 865                             | REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131 | 10/2023          | 471.83 -                           | 471.83                       | 35.04                                   | 06/2026<br>-          | 06/2026     |
| 866                             | REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133                                           | 11/2023          | 627.31 -                           | 627.31                       | 45.51                                   | 11/2026<br>-          | 11/2026     |
| 867                             | REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134                                     | 11/2023          | 884.10 -                           | 884.10                       | 204.88                                  | 10/2025<br>-          | 10/2025     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                                                    |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                                                            | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                                                  | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 868                             | REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]                                         | 11/2023          | 916.78 -                           | 916.78                       | 35.00                                   | 12/2026 -             | 12/2026     |
| 869                             | REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]                                 | 9/2023           | 513.82 -                           | 513.82                       | 46.03                                   | 07/2025 -             | 07/2025     |
| 870                             | UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]                            | 2/2022           | 207.74 -                           | 207.74                       | 179.72                                  | 06/2024 -             | 06/2024     |
|                                 | <b>Total</b>                                                                                                       |                  | 4,591.76 -                         | 4,591.76                     | 877.33                                  |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>TELECOMMUNICATIONS</u>                                                                                          |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bharat Sanchar Nigam Limited</u>                                                                                |                  |                                    |                              |                                         |                       |             |
| 871                             | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]  | 3/2023           | 185.27 -                           | 239.60                       | 146.93                                  | 03/2024 07/2024       | 07/2024     |
| 872                             | PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117] | 6/2023           | 24,544.55 -                        | 24,556.35                    | 1,897.24                                | 06/2025 -             | 06/2025     |
| 873                             | OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]                                                         | 2/2024           | 810.99 -                           | 810.99                       | -                                       | 08/2025 -             | 08/2025     |
| 874                             | MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]  | 5/2023           | 645.13 -                           | 645.13                       | 76.00                                   | 08/2024 -             | 08/2024     |
|                                 | <b>Total</b>                                                                                                       |                  | 26,185.94 -                        | 26,252.07                    | 2,120.17                                |                       |             |
|                                 |                                                                                                                    |                  |                                    |                              |                                         |                       |             |
|                                 | <u>URBAN DEVELOPMENT</u>                                                                                           |                  |                                    |                              |                                         |                       |             |
|                                 | <u>Bangalore Metro Rail Corporation Limited</u>                                                                    |                  |                                    |                              |                                         |                       |             |
| 875                             | BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151]                                               | 6/2021           | 14,788.10 -                        | 14,788.10                    | 2,424.04                                | 06/2026 -             | 06/2026     |
|                                 | <u>Central Public Works Department</u>                                                                             |                  |                                    |                              |                                         |                       |             |
| 876                             | CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]    | 5/2019           | 299.97 -                           | 299.97                       | 223.06                                  | 09/2020 10/2024       | 10/2024     |
| 877                             | CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154] | 4/2022           | 512.34 -                           | 512.34                       | -                                       | 11/2024 -             | 11/2024     |
| 878                             | CONSTRUCTION OF 184 MULTI STORED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]                        | 1/2022           | 646.52 -                           | 646.52                       | 168.79                                  | 11/2024 05/2025       | 05/2025     |
|                                 | <u>Maharashtra Metro Rail Corporation Ltd.</u>                                                                     |                  |                                    |                              |                                         |                       |             |
| 879                             | PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]                                                                    | 12/2016          | 11,420.00 -                        | 13,656.22                    | 12,138.13                               | 11/2021 06/2024       | 06/2024     |

## List of Projects on schedule w.r.t. Latest Schedule

| Costing Rs. 150 Crore and above |                                                                                   |                  |                                    |                              |                                         | (May 2024)            |             |
|---------------------------------|-----------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|
|                                 |                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |
| Sl.No                           | Project                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original /Revised     | Anticipated |
| 1                               | 2                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           |
| 880                             | PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1<br>- [N28000157] | 10/2023          | 910.18<br>-                        | 910.18                       | -                                       | 01/2027<br>-          | 01/2027     |
|                                 | <u>Madhya Pradesh Metro Rail Co Limited</u>                                       |                  |                                    |                              |                                         |                       |             |
| 881                             | BHOPAL METRO RAIL<br>- [N28000124]                                                | 11/2018          | 6,941.40<br>-                      | 6,941.40                     | 2,106.59                                | 02/2023<br>12/2026    | 12/2026     |
| 882                             | INDORE METRO RAIL<br>- [N28000125]                                                | 11/2018          | 7,500.80<br>-                      | 7,500.80                     | 2,830.31                                | 02/2023<br>12/2026    | 12/2026     |
|                                 | <u>Nagpur Metro Rail Corporation Ltd</u>                                          |                  |                                    |                              |                                         |                       |             |
| 883                             | NAGPUR METRO RAIL PROJECT PHASE II<br>- [N28000155]                               | 12/2022          | 6,708.00<br>-                      | 6,708.00                     | 151.78                                  | 12/2027<br>-          | 12/2027     |
|                                 | <u>National Capital Region Transport Corp</u>                                     |                  |                                    |                              |                                         |                       |             |
| 884                             | DELHI GHAZIABAD MEERUT RRTS CORRIDOR<br>- [N28000134]                             | 3/2019           | 30,274.00<br>-                     | 30,274.00                    | 21,387.42                               | 06/2025<br>-          | 06/2025     |
|                                 | Total                                                                             |                  | 80,001.31<br>-                     | 82,237.53                    | 41,430.12                               |                       |             |
|                                 |                                                                                   |                  |                                    |                              |                                         |                       |             |
|                                 | Grand Total                                                                       |                  | 14,15,072.02                       | 15,70,449.94                 | 5,78,835.02                             |                       |             |



**List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost**  
**Annexure - XIV**

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>ATOMIC ENERGY</u>                                                                                               |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Bhavini Limited</u>                                                                                             |                  |                                                    |                             |                       |             |                  |
| 1                               | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)<br>- [020100044]                                                 | 09/2003          | 3,492.00<br>-<br>3,492.00                          | 7,670.00                    | 09/2010<br>-          | 12/2024     | 119.64           |
|                                 | Total                                                                                                              |                  | 3,492.00<br>.00<br>3,492.00                        | 7,670.00                    |                       |             |                  |
|                                 | <u>CIVIL AVIATION</u>                                                                                              |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Airport Authority Of India Limited</u>                                                                          |                  |                                                    |                             |                       |             |                  |
| 2                               | UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075] | 08/2018          | 951.28<br>-<br>951.28                              | 1,112.49                    | 10/2021<br>-          | 12/2023     | 16.95            |
| 3                               | CCS INTERNATIONAL AIRPORT , LUCKNOW<br>- [N04000077]                                                               | 06/2018          | 1,383.00<br>-<br>1,938.00                          | 3,291.81                    | 09/2021<br>-          | 12/2024     | 138.02           |
| 4                               | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT<br>- [N04000078]                             | 07/2018          | 480.33<br>-<br>480.33                              | 640.00                      | 09/2021<br>-          | 10/2024     | 33.24            |
| 5                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079] | 03/2017          | 475.39<br>-<br>475.39                              | 520.00                      | 04/2021<br>-          | 12/2023     | 9.38             |
| 6                               | AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA<br>- [N04000081]                                             | 01/2019          | 389.71<br>-<br>389.71                              | 392.00                      | 11/2021<br>-          | 05/2023     | .59              |
| 7                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI<br>[N04000083]                           | 12/2016          | 1,142.00<br>-<br>1,142.00                          | 2,333.00                    | 03/2021<br>-          | 03/2025     | 104.29           |
| 8                               | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN<br>- [N04000085]                | 07/2018          | 456.86<br>-<br>456.86                              | 500.00                      | 09/2020<br>-          | 07/2024     | 9.44             |
| 9                               | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH<br>- [N04000092]                    | 02/2019          | 645.63<br>-<br>645.63                              | 712.15                      | 08/2022<br>-          | 08/2024     | 10.30            |
| 10                              | DEVELOPMENT OF AYODHYA AIRPORT PHASE-01<br>- [N04000094]                                                           | 03/2021          | 242.14<br>-<br>328.00                              | 358.00                      | 12/2022<br>-          | 06/2024     | 47.85            |
| 11                              | EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096] | 06/2017          | 255.68<br>-<br>255.68                              | 265.00                      | 12/2020<br>-          | 04/2024     | 3.65             |
|                                 | Total                                                                                                              |                  | 6,422.02<br>.00<br>7,062.88                        | 10,124.45                   |                       |             |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                              |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                              |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                      | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                            | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>COAL</u>                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Bharat Coking Coal Limited</u>                                            |                  |                                                    |                             |                       |             |                  |
| 12                              | MADHUBAND NLW WASHERY<br>- [N06000126]                                       | 08/2010          | 289.45<br>-<br>289.45                              | 302.00                      | 05/2014<br>-          | 11/2023     | 4.34             |
| 13                              | PATHERDIH 2.5 NLW COAL WASHERY<br>- [N06000194]                              | 10/2015          | 243.00<br>-<br>243.00                              | 334.27                      | 04/2018<br>-          | 09/2024     | 37.56            |
|                                 | <u>Eastern Coal Fields Limited</u>                                           |                  |                                                    |                             |                       |             |                  |
| 14                              | RANIGANJ MASTER PLAN<br>- [N06000163]                                        | 08/2009          | 2,661.73<br>-<br>2,661.73                          | 5,146.48                    | 08/2019<br>-          | 08/2024     | 93.35            |
|                                 | <u>Mahanadi Coal Fields Limited</u>                                          |                  |                                                    |                             |                       |             |                  |
| 15                              | GOPALJI-KANIHA OCP<br>- [N06000229]                                          | 04/2022          | 6,107.87<br>-<br>6,107.87                          | 8,416.19                    | 03/2028<br>-          | 03/2028     | 37.79            |
|                                 | <u>Singareni Colliers Company Limited</u>                                    |                  |                                                    |                             |                       |             |                  |
| 16                              | RCE OF INDARAM OPENCAST PROJECT<br>- [N06000211]                             | 08/2017          | 349.28<br>-<br>349.28                              | 424.81                      | 03/2021<br>-          | 03/2025     | 21.62            |
|                                 | Total                                                                        |                  | 9,651.33<br>.00<br>9,651.33                        | 14,623.75                   |                       |             |                  |
|                                 | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                        |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Cpwd Of Higher Education</u>                                              |                  |                                                    |                             |                       |             |                  |
| 17                              | ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF<br>IIM SIRMAUR<br>- [N42000008] | 09/2018          | 392.51<br>-<br>392.51                              | 446.43                      | 06/2022<br>-          | 04/2024     | 13.74            |
|                                 | Total                                                                        |                  | 392.51<br>.00<br>392.51                            | 446.43                      |                       |             |                  |
|                                 | <u>DPIIT</u>                                                                 |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Iicc For Dpiit</u>                                                        |                  |                                                    |                             |                       |             |                  |
| 18                              | INDIA INTERNATIONAL CONVENTION AND EXPO<br>CENTRE<br>- [N40000002]           | 11/2017          | 4,773.00<br>-<br>4,773.00                          | 5,401.00                    | 12/2019<br>-          | 06/2024     | 13.16            |
|                                 | Total                                                                        |                  | 4,773.00<br>.00<br>4,773.00                        | 5,401.00                    |                       |             |                  |
|                                 | <u>FINANCE</u>                                                               |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Cpwd For Finance</u>                                                      |                  |                                                    |                             |                       |             |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                   |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                           | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                 | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 19                              | C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089   | 12/2015          | 209.00<br>-<br>209.00                              | 262.00                      | 10/2019<br>-          | 10/2022     | 25.36            |
|                                 | Total                                                                                                             |                  | 209.00<br>.00<br>209.00                            | 262.00                      |                       |             |                  |
|                                 |                                                                                                                   |                  |                                                    |                             |                       |             |                  |
|                                 | <u>HEALTH AND FAMILY WELFARE</u>                                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Cpwd For Health</u>                                                                                            |                  |                                                    |                             |                       |             |                  |
| 20                              | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098              | 10/2016          | 209.84<br>-<br>252.65                              | 281.06                      | 03/2020<br>-          | 07/2024     | 33.94            |
| 21                              | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112 | 09/2017          | 150.29<br>-<br>150.29                              | 162.00                      | 03/2020<br>-          | 05/2024     | 7.79             |
|                                 | Total                                                                                                             |                  | 360.13<br>.00<br>402.94                            | 443.06                      |                       |             |                  |
|                                 |                                                                                                                   |                  |                                                    |                             |                       |             |                  |
|                                 | <u>HOME AFFAIRS</u>                                                                                               |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Cpwd For Mha</u>                                                                                               |                  |                                                    |                             |                       |             |                  |
| 22                              | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002                                 | 06/2019          | 277.35<br>-<br>277.35                              | 290.33                      | 07/2022<br>-          | 05/2025     | 4.68             |
|                                 | Total                                                                                                             |                  | 277.35<br>.00<br>277.35                            | 290.33                      |                       |             |                  |
|                                 |                                                                                                                   |                  |                                                    |                             |                       |             |                  |
|                                 | <u>MINES</u>                                                                                                      |                  |                                                    |                             |                       |             |                  |
|                                 | <u>National Aluminum Company Limited (Nalco)</u>                                                                  |                  |                                                    |                             |                       |             |                  |
| 23                              | UTKAL D AND E COAL BLOCK - [N10000011                                                                             | 05/2016          | 534.00<br>-<br>667.23                              | 1,021.97                    | 01/2020<br>-          | 03/2024     | 91.38            |
| 24                              | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017                                          | 09/2019          | 225.79<br>-<br>44.87                               | 270.66                      | 03/2023<br>-          | 05/2024     | 19.87            |
|                                 | Total                                                                                                             |                  | 759.79<br>.00<br>712.10                            | 1,292.63                    |                       |             |                  |
|                                 |                                                                                                                   |                  |                                                    |                             |                       |             |                  |
|                                 | <u>PETROLEUM</u>                                                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Chennai Petroleum Corporation Limited</u>                                                                      |                  |                                                    |                             |                       |             |                  |
| 25                              | CBR 9 MMTPA PROJECT - [N16000434                                                                                  | 01/2021          | 31,580.00<br>-                                     | 36,354.00                   | 06/2025<br>-          | 06/2025     | 15.12            |
|                                 | <u>Numaligarh Refinery Limited</u>                                                                                |                  |                                                    |                             |                       |             |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                          |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                          |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                                  | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                        | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 26                              | NUMALIGARH REFINERY EXPANSION PROJECT 6<br>MMTPA REFINARY<br>[N16000379]                                                 | 01/2019          | 12,366.00<br>-<br>12,366.00                        | 18,968.00                   | 10/2024<br>-          | 12/2025     | 53.39            |
|                                 | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                         |                  |                                                    |                             |                       |             |                  |
| 27                              | PIPELINE REPLACEMENT PROJECT - VII<br>- [N16000436]                                                                      | 01/2022          | 3,183.58<br>-<br>3,183.58                          | 3,645.23                    | 05/2024<br>-          | 06/2024     | 14.50            |
|                                 | <u>Oil India Limited</u>                                                                                                 |                  |                                                    |                             |                       |             |                  |
| 28                              | DEVELOPMENT OF SURFACE FACILITIES FOR<br>PRODUCTION AND EVACUATION OF CRUDE OIL AND<br>NATURAL GAS FROM NA - [N16000331] | 01/2018          | 543.91<br>-<br>543.91                              | 670.90                      | 02/2020<br>-          | 12/2024     | 23.35            |
|                                 | Total                                                                                                                    |                  | 47,673.49<br>.00<br>47,673.49                      | 59,638.13                   |                       |             |                  |
|                                 |                                                                                                                          |                  |                                                    |                             |                       |             |                  |
|                                 | <u>POWER</u>                                                                                                             |                  |                                                    |                             |                       |             |                  |
|                                 | <u>National Hydro-Electric Power Corporation</u>                                                                         |                  |                                                    |                             |                       |             |                  |
| 29                              | PARBATI HEP (4X200 MW) (NHPC) II<br>- [180100210]                                                                        | 09/2002          | 3,919.59<br>-<br>3,919.59                          | 12,160.00                   | 09/2009<br>-          | 12/2024     | 210.24           |
| 30                              | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)<br>- [180100221]                                                                 | 09/2003          | 6,285.33<br>-<br>6,285.33                          | 21,247.54                   | 09/2010<br>-          | 05/2026     | 238.05           |
| 31                              | KALPI SOLAR POWER PROJECT<br>- [N18000323]                                                                               | 07/2020          | 314.64<br>-<br>314.64                              | 350.46                      | 03/2022<br>-          | 03/2024     | 11.38            |
| 32                              | RANGIT IV HE PROJECT<br>- [N18000326]                                                                                    | 03/2021          | 938.29<br>-<br>938.29                              | 1,871.23                    | 05/2024<br>-          | 05/2025     | 99.43            |
|                                 | <u>National Thermal Power Corporation</u>                                                                                |                  |                                                    |                             |                       |             |                  |
| 33                              | TAPOVAN-VISHNUGAD HEP (4X130MW)<br>- [N18000014]                                                                         | 11/2006          | 2,978.48<br>-<br>2,978.48                          | 7,103.00                    | 03/2013<br>-          | 04/2029     | 138.48           |
| 34                              | NORTH KARANPURA STPP (3X660 MW)<br>- [N18000177]                                                                         | 02/2014          | 16,242.90<br>-<br>16,242.90                        | 17,007.00                   | 06/2019<br>-          | 12/2024     | 4.70             |
| 35                              | RAMMAM-III HEPP (3X40 MW)<br>- [N18000178]                                                                               | 09/2014          | 1,381.84<br>-<br>1,381.84                          | 1,803.00                    | 09/2019<br>-          | 03/2029     | 30.48            |
| 36                              | TELANGANA SUPER THERMAL POWER PROJECT PHASE<br>I<br>- [N18000212]                                                        | 01/2016          | 10,598.98<br>-<br>10,598.98                        | 10,998.00                   | 11/2020<br>-          | 02/2024     | 3.76             |
| 37                              | DURGAPUR PP-III (2X20 MW) - NSPCL<br>- [N18000277]                                                                       | 12/2016          | 529.68<br>-<br>633.80                              | 679.00                      | 11/2018<br>-          | 03/2024     | 28.19            |
| 38                              | KERANDARI COAL MINING PROJECT<br>- [N18000370]                                                                           | 09/2015          | 1,553.00<br>-<br>1,553.00                          | 2,804.00                    | 11/2019<br>-          | 04/2023     | 80.55            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                     |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                             | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                   | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                      |                  |                                                    |                             |                       |             |                  |
| 39                              | EASTERN REGION STRENGTHENING SCHEME XVII( PART B)<br>- [N18000244]                                                  | 02/2017          | 235.53<br>-<br>235.53                              | 243.74                      | 06/2019<br>-          | 08/2023     | 3.49             |
| 40                              | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P<br>- [N18000249]      | 12/2014          | 4,754.42<br>-<br>4,754.42                          | 9,129.32                    | 12/2018<br>-          | 03/2025     | 92.02            |
| 41                              | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES<br>- [N18000250]                 | 12/2014          | 5,111.33<br>-<br>5,111.33                          | 6,700.00                    | 12/2018<br>-          | 12/2024     | 31.08            |
| 42                              | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262] | 05/2017          | 186.17<br>-<br>186.17                              | 219.66                      | 07/2019<br>-          | 07/2019     | 17.99            |
| 43                              | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]  | 08/2017          | 1,931.39<br>-<br>1,931.39                          | 2,635.55                    | 02/2020<br>-          | 09/2024     | 36.46            |
| 44                              | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C<br>- [N18000327]                                              | 03/2019          | 1,326.00<br>-<br>1,326.00                          | 1,520.00                    | 03/2023<br>-          | 12/2023     | 14.63            |
|                                 | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                              |                  |                                                    |                             |                       |             |                  |
| 45                              | BIKANER SOLAR POWER PROJECT<br>- [N18000335]                                                                        | 04/2022          | 5,491.89<br>532.00<br>532.00                       | 5,491.89                    | 05/2024<br>-          | 03/2025     | 932.31           |
|                                 | <u>Thdc India Limited</u>                                                                                           |                  |                                                    |                             |                       |             |                  |
| 46                              | TEHRI PUMPED STORAGE PLANT(1000MW)<br>- [N18000010]                                                                 | 07/2006          | 1,657.00<br>-<br>1,657.00                          | 4,825.60                    | 02/2016<br>-          | 10/2024     | 191.23           |
|                                 | Total                                                                                                               |                  | 65,436.46<br>532.00<br>60,580.69                   | 1,06,788.99                 |                       |             |                  |
|                                 |                                                                                                                     |                  |                                                    |                             |                       |             |                  |
|                                 | <u>RAILWAYS</u>                                                                                                     |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Central Railways</u>                                                                                             |                  |                                                    |                             |                       |             |                  |
| 47                              | WARDHA-NANDED MAHARASHTRA<br>- [N22000231]                                                                          | 04/2008          | 3,168.29<br>-<br>3,168.29                          | 3,445.48                    | 03/2023<br>-          | 12/2026     | 8.75             |
| 48                              | AHMEDNAGAR-PARLI VAIJNATH(NL) CR<br>- [220100181]                                                                   | 02/1997          | 2,271.50<br>-<br>2,271.50                          | 4,805.17                    | 03/2021<br>-          | 12/2025     | 111.54           |
| 49                              | WARDHA-BALHARSHAH - 3RD LINE (132 KM)<br>- [N22000356]                                                              | 02/2015          | 1,272.19<br>-<br>1,272.19                          | 1,384.72                    | 03/2022<br>-          | 03/2025     | 8.85             |
| 50                              | PUNE-MIRAJ-LONDA (467 KM)<br>- [N22000359]                                                                          | 02/2015          | 3,627.47<br>3,627.00<br>3,627.00                   | 6,463.49                    | 03/2024<br>-          | 06/2024     | 78.20            |
| 51                              | DAUND - MANMAD (236 KM)                                                                                             |                  | 1,876.00<br>-<br>1,876.00                          | 2,081.27                    | 03/2023<br>-          | 12/2024     | 10.94            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 52                              | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG<br>- [N22000511]                                              | 08/2022          | 955.00<br>-<br>955.00                              | 955.39                      | 08/2027<br>-          | 03/2027     | .04              |
|                                 | <u>East Central Railways</u>                                                                                       |                  |                                                    |                             |                       |             |                  |
| 53                              | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR<br>- [220100240]                                                        | 04/1997          | 324.73<br>-<br>967.29                              | 1,250.00                    | 03/2012<br>-          | 12/2023     | 284.94           |
| 54                              | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)<br>- [N22000180]                            | 04/2004          | 372.14<br>-<br>1,470.50                            | 2,350.00                    | -<br>-                | 06/2024     | 531.48           |
| 55                              | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC<br>- [N22000181]                               | 04/2009          | 548.00<br>-<br>548.00                              | 783.83                      | 03/2020<br>-          | 03/2026     | 43.03            |
| 56                              | KIUL - GAYA DOUBLING PROJECT<br>- [N22000349]                                                                      | 12/2015          | 1,200.20<br>-<br>1,200.20                          | 1,771.07                    | 03/2020<br>-          | 05/2024     | 47.56            |
| 57                              | MUZAFFARPUR SAGauli DOUBLING 100.60 KM<br>- [N22000473]                                                            | 04/2016          | 731.64<br>-<br>1,185.73                            | 1,250.00                    | 03/2021<br>-          | 06/2024     | 70.85            |
| 58                              | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476] | 04/1991          | 329.39<br>-<br>803.09                              | 2,722.16                    | -<br>-                | 12/2024     | 726.42           |
| 59                              | DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)<br>- [N22000523]       | 06/2019          | 983.62<br>-<br>253.23                              | 415.00                      | 06/2025<br>-          | 06/2024     | -57.81           |
|                                 | <u>East Coast Railway</u>                                                                                          |                  |                                                    |                             |                       |             |                  |
| 60                              | TALCHER-BIMALAGARH(NL)(ECOR)<br>- [220100328]                                                                      | 04/2005          | 810.78<br>-<br>810.78                              | 1,928.07                    | 06/2021<br>-          | 03/2026     | 137.80           |
| 61                              | KHURDA ROAD-BOLANGIR(NL)ECOR<br>- [220100284]                                                                      | 04/1994          | 2,923.13<br>-<br>3,791.66                          | 5,089.37                    | 03/2009<br>-          | 12/2026     | 74.11            |
| 62                              | KIRANDUL - JAGDALPUR DOUBLING<br>- [N22000318]                                                                     | 12/2012          | 1,160.00<br>-<br>1,160.00                          | 1,440.00                    | 03/2020<br>-          | 03/2024     | 24.14            |
| 63                              | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE<br>- [N22000380]                               | 04/2015          | 701.61<br>-<br>701.61                              | 810.02                      | 11/2018<br>-          | 03/2025     | 15.45            |
| 64                              | JEYPORE NABARANGPUR NEWLINE<br>- [N22000517]                                                                       | 07/2017          | 499.99<br>-<br>499.99                              | 747.91                      | 07/2028<br>-          | 07/2028     | 49.59            |
|                                 | <u>Eastern Railways</u>                                                                                            |                  |                                                    |                             |                       |             |                  |
| 65                              | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER<br>- [220100272]                                                       | 04/2000          | 1,188.91<br>-<br>1,188.91                          | 1,619.51                    | 03/2019<br>12/2009    | 03/2025     | 36.22            |
| 66                              | PIRPAINTI-JASIDIH<br>- [N22000219]                                                                                 | 04/2013          | 915.98<br>-<br>915.98                              | 2,137.81                    | 03/2022<br>-          | 03/2028     | 133.39           |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                           |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|---------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                           |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                   | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                         | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>Kolkata Metro Rail Corporation Limited</u>                             |                  |                                                    |                             |                       |             |                  |
| 67                              | EAST WEST METRO CORRIDOR KOLKATA<br>- [N22000628]                         | 02/2009          | 4,874.58<br>8,575.00<br>8,575.00                   | 10,442.41                   | 09/2016<br>-          | 06/2024     | 21.78            |
|                                 | <u>Metropolitan Rapid Transport Projects</u>                              |                  |                                                    |                             |                       |             |                  |
| 68                              | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP<br>- [N22000028]     | 04/2006          | 495.74<br>-<br>495.74                              | 734.01                      | 06/2013<br>-          | 09/2024     | 48.06            |
| 69                              | EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE<br>- [N22000135] | 03/2013          | 4,874.58<br>-<br>8,574.98                          | 10,442.41                   | 03/2016<br>-          | 12/2023     | 114.22           |
|                                 | <u>North Central Railway</u>                                              |                  |                                                    |                             |                       |             |                  |
| 70                              | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)<br>- [N22000148]           | 04/2011          | 2,912.96<br>-<br>2,912.96                          | 3,845.60                    | 03/2022<br>-          | 12/2024     | 32.02            |
|                                 | <u>North East Frontier Railway</u>                                        |                  |                                                    |                             |                       |             |                  |
| 71                              | BHAIRABI SAIRONG, NL, NEFR<br>- [N22000100]                               | 04/2008          | 2,393.47<br>-<br>5,021.45                          | 8,605.00                    | 03/2014<br>-          | 07/2025     | 259.52           |
| 72                              | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)<br>- [220100288]                      | 04/2003          | 4,454.17<br>-<br>12,274.06                         | 19,602.68                   | 03/2011<br>-          | 12/2026     | 340.10           |
| 73                              | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR<br>- [N22000087] | 09/2006          | 532.87<br>-<br>2,132.03                            | 4,359.32                    | 03/2019<br>-          | 12/2024     | 718.08           |
| 74                              | SEVOK RANGPO, NEFR<br>- [N22000102]                                       | 04/2008          | 1,339.48<br>-<br>1,339.48                          | 7,876.92                    | 12/2015<br>-          | 12/2023     | 488.06           |
| 75                              | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING<br>- [N22000183]                 | 04/2013          | 1,798.00<br>-<br>1,798.00                          | 2,832.35                    | 03/2019<br>-          | 06/2024     | 57.53            |
| 76                              | AGARTALA-AKHAURA NL<br>- [N22000195]                                      | 04/2012          | 569.63<br>-<br>569.63                              | 708.73                      | 03/2020<br>-          | 09/2022     | 24.42            |
| 77                              | NEW BG LINE FROM BYRNIHAT TO SHILLONG<br>- [N22000205]                    | 04/2010          | 906.46<br>-<br>1,202.33                            | 8,324.28                    | 03/2021<br>-          | 03/2021     | 818.33           |
| 78                              | NEW BG LINE FROM BALURGHAT TO HILLY NFR<br>- [N22000206]                  | 04/2010          | 242.22<br>-<br>242.22                              | 1,208.73                    | 03/2020<br>-          | 03/2027     | 399.02           |
| 79                              | NEW BG LINE FROM JAGBANI TO BIRATNAGAR<br>- [N22000207]                   | 04/2010          | 241.52<br>-<br>241.52                              | 401.65                      | -<br>-                | 03/2023     | 66.30            |
| 80                              | MURKONGSELEK-PASIGHAT NL<br>- [N22000208]                                 | 04/2011          | 414.84<br>-<br>414.84                              | 1,220.25                    | 03/2020<br>-          | 03/2025     | 194.15           |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                               |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-----------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                               |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                       | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                             | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 81                              | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]                                           | 04/2015          | 2,232.32<br>-<br>2,232.32                          | 4,155.65                    | 03/2022<br>-          | 03/2026     | 86.16            |
|                                 | <u>North Eastern Railway</u>                                                                  |                  |                                                    |                             |                       |             |                  |
| 82                              | BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]                                             | 04/2016          | 602.50<br>-<br>602.50                              | 714.96                      | -<br>-                | 07/2025     | 18.67            |
| 83                              | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470] | 04/2016          | 1,177.96<br>-<br>1,177.96                          | 1,777.39                    | 12/2019<br>-          | 12/2024     | 50.89            |
| 84                              | SAHJANWA - DOHRIGHAT - [N22000565]                                                            | 08/2019          | 371.77<br>-<br>371.77                              | 1,319.75                    | 03/2029<br>-          | 12/2027     | 254.99           |
| 85                              | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]                                          | 10/2018          | 1,600.00<br>-<br>1,600.00                          | 4,939.78                    | 10/2030<br>-          | 03/2027     | 208.74           |
| 86                              | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613] | 11/2016          | 186.85<br>-<br>186.85                              | 457.68                      | 06/2024<br>-          | 02/2025     | 144.95           |
|                                 | <u>North Western Railway</u>                                                                  |                  |                                                    |                             |                       |             |                  |
| 87                              | DAUSA-GANGAPUR CITY(NL),NWR - [220100184]                                                     | 02/1997          | 410.08<br>-<br>410.08                              | 1,020.00                    | 02/2019<br>-          | 03/2024     | 148.73           |
| 88                              | PHULERA - DIGANA DOUBLING - [N22000326]                                                       | 05/2015          | 600.00<br>-<br>600.00                              | 701.81                      | 03/2020<br>-          | 04/2024     | 16.97            |
| 89                              | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]                                       | 07/2022          | 1,695.82<br>-<br>1,695.82                          | 2,798.16                    | 07/2030<br>-          | 12/2026     | 65.00            |
|                                 | <u>Northern Railway</u>                                                                       |                  |                                                    |                             |                       |             |                  |
| 90                              | DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]                                             | 04/2007          | 336.91<br>-<br>336.91                              | 791.39                      | -<br>-                | 02/2024     | 134.90           |
| 91                              | ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]                                       | 04/2012          | 295.68<br>-<br>295.68                              | 419.00                      | -<br>-                | 09/2023     | 41.71            |
| 92                              | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]                                             | 03/1995          | 2,500.00<br>-<br>37,012.26                         | 41,931.00                   | 11/2002<br>-          | 08/2024     | 1,577.24         |
| 93                              | CHANDIGARH-BADDI - [N22000467]                                                                | 04/2007          | 328.14<br>-<br>328.14                              | 1,540.14                    | 03/2023<br>-          | 06/2025     | 369.35           |
| 94                              | BARABANKI AKBARPUR DOUBLING - [N22000578]                                                     | 09/2017          | 1,200.00<br>-<br>1,200.00                          | 1,700.00                    | 03/2025<br>-          | 03/2025     | 41.67            |
| 95                              | JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]                                               | 08/2017          | 515.50<br>-<br>515.50                              | 676.00                      | 03/2025<br>-          | 03/2025     | 31.13            |



## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                   |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                           | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                 | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 96                              | JANGHAI PRATAPGARH AMETHI DOUBLING<br>- [N22000583]                                                               | 11/2017          | 701.98<br>-<br>701.98                              | 1,100.00                    | 03/2025<br>-          | 03/2025     | 56.70            |
| 97                              | LUDHIANA MULLANPUR DOUBLING<br>- [N22000589]                                                                      | 09/2020          | 82.99<br>234.77<br>82.99                           | 235.00                      | 03/2025<br>-          | 03/2025     | .10              |
|                                 | <u>Rail Vikas Nigam Ltd.</u>                                                                                      |                  |                                                    |                             |                       |             |                  |
| 98                              | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.<br>- [N22000111]                 | 04/2010          | 2,913.51<br>-<br>2,913.51                          | 4,834.54                    | 03/2016<br>-          | 12/2026     | 65.94            |
| 99                              | BHANUPALI-BILASPUR BERI NL<br>- [N22000273]                                                                       | 04/2008          | 2,966.99<br>-<br>2,966.99                          | 6,753.42                    | 12/2026<br>-          | 03/2025     | 127.62           |
| 100                             | HOSPET-HUBLI-LONDA-VASCODAGAMA DL<br>- [N22000297]                                                                | 04/2010          | 2,127.00<br>-<br>2,127.00                          | 3,692.60                    | 03/2023<br>-          | 12/2026     | 73.61            |
| 101                             | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)<br>- [N22000110]     | 04/2010          | 3,951.98<br>-<br>3,951.98                          | 8,964.35                    | 03/2016<br>-          | 03/2026     | 126.83           |
| 102                             | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)<br>- [N22000109] | 04/2010          | 2,298.42<br>-<br>2,298.42                          | 2,733.86                    | 03/2014<br>-          | 12/2025     | 18.95            |
| 103                             | VIJAYAWADA-GUDUR<br>- [N22000369]                                                                                 | 04/2015          | 3,246.26<br>-<br>3,246.26                          | 6,238.67                    | 12/2023<br>-          | 12/2024     | 92.18            |
| 104                             | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING<br>- [N22000401]                                                           | 04/2015          | 943.60<br>-<br>943.60                              | 2,018.23                    | 03/2022<br>-          | 12/2024     | 113.89           |
| 105                             | RISHIKESH - KARNAPRAYAG NEW LINE<br>- [N22000406]                                                                 | 04/2011          | 16,216.00<br>-<br>16,216.00                        | 24,659.00                   | 12/2024<br>-          | 03/2025     | 52.07            |
| 106                             | VIZIANAGARAM -SAMABALPUR 3RD LINE<br>- [N22000409]                                                                | 01/1991          | 2,335.67<br>-<br>2,335.67                          | 4,803.16                    | 12/2024<br>-          | 12/2026     | 105.64           |
| 107                             | MATHURA-JHANSI-3RD LINE (273.80 KM)<br>- [N22000501]                                                              | 06/2016          | 3,677.76<br>-<br>3,677.76                          | 5,190.26                    | 12/2023<br>-          | 12/2024     | 41.13            |
| 108                             | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)<br>- [N22000595]                                                          | 12/2015          | 1,116.00<br>-<br>1,116.00                          | 3,270.07                    | 03/2025<br>-          | 06/2024     | 193.02           |
| 109                             | JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)<br>[N22000596]                                       | 11/2018          | 357.48<br>-<br>357.48                              | 409.38                      | 03/2025<br>-          | 03/2025     | 14.52            |
| 110                             | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))<br>[N22000598]                    | 05/2018          | 1,177.96<br>-<br>1,177.96                          | 2,529.46                    | 03/2024<br>-          | 02/2025     | 114.73           |
| 111                             | INDORE BUDNI (INDORE JABALPUR)<br>- [N22000601]                                                                   | 09/2018          | 4,340.00<br>-<br>4,340.00                          | 7,393.75                    | 09/2030<br>-          | 09/2030     | 70.36            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 112                             | DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}<br>[N22000602]                            | 03/2008          | 631.78<br>-<br>631.78                              | 1,627.56                    | 06/2025<br>-          | 06/2025     | 157.62           |
|                                 | <u>South Central Railway</u>                                                                                       |                  |                                                    |                             |                       |             |                  |
| 113                             | KOTLPALLI-NARASAPUR (NL) (SCR)<br>- [220100265]                                                                    | 12/2001          | 1,045.20<br>-<br>1,045.20                          | 2,500.98                    | 03/2009<br>-          | 03/2027     | 139.28           |
| 114                             | MANOHARABAD-KOTHPALL NEW LINE(SCR)<br>- [N22000032]                                                                | 04/2006          | 1,160.48<br>-<br>1,160.48                          | 3,014.00                    | 03/2010<br>-          | 03/2025     | 159.72           |
| 115                             | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION<br>[N22000261]                                                    | 04/2012          | 1,856.95<br>-<br>1,856.95                          | 1,952.68                    | 03/2023<br>-          | 03/2025     | 5.16             |
| 116                             | NADIKUDE-SRI KALAHASTI<br>- [N22000286]                                                                            | 04/2011          | 2,288.70<br>-<br>2,288.70                          | 3,122.35                    | 03/2021<br>-          | 05/2027     | 36.42            |
| 117                             | GUNTUR-GUNTAKAL<br>- [N22000368]                                                                                   | 04/2016          | 3,631.00<br>-<br>3,631.00                          | 3,887.48                    | 03/2022<br>-          | 12/2025     | 7.06             |
| 118                             | KAZIPET-BALHRSHA<br>- [N22000367]                                                                                  | 04/2015          | 2,063.03<br>-<br>2,063.03                          | 2,909.00                    | 03/2021<br>-          | 01/2025     | 41.01            |
| 119                             | MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432] | 04/2017          | 119.73<br>185.00<br>185.00                         | 242.28                      | 03/2022<br>-          | 03/2022     | 30.96            |
|                                 | <u>South East Central Railway</u>                                                                                  |                  |                                                    |                             |                       |             |                  |
| 120                             | RAJNANDGAON - NAGPUR - 3RD LINE (SECR)<br>- [N22000420]                                                            | 09/2016          | 1,908.51<br>-<br>2,753.05                          | 3,544.25                    | 03/2023<br>-          | 12/2024     | 85.71            |
| 121                             | WADSA-GADHCHIROLI NEW LINE (52.36 KM)<br>- [N22000480]                                                             | 06/2018          | 229.00<br>-<br>229.00                              | 1,886.05                    | 12/2021<br>-          | 12/2026     | 723.60           |
| 122                             | ANUPPUR-KATNI<br>- [N22000485]                                                                                     | 04/2015          | 1,370.00<br>-<br>1,680.00                          | 2,311.02                    | 12/2021<br>-          | 12/2024     | 68.69            |
| 123                             | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM)<br>(PB#72/NR/2022-23) - [N22000575]                                        | 09/2022          | 169.06<br>-<br>169.06                              | 177.34                      | 09/2026<br>-          | 09/2026     | 4.90             |
|                                 | <u>South Eastern Railway</u>                                                                                       |                  |                                                    |                             |                       |             |                  |
| 124                             | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)<br>- [N22000508]                     | 04/2018          | 428.65<br>-<br>428.65                              | 472.50                      | 06/2022<br>-          | 06/2026     | 10.23            |
| 125                             | PURULIA TO KOTSHILA DOUBLING (39.1 KM)<br>- [N22000510]                                                            | 04/2018          | 338.00<br>-<br>338.00                              | 393.83                      | 06/2022<br>-          | 12/2024     | 16.52            |
| 126                             | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM)<br>(UMBRELLA WORK PB#57/2019-20/NR)<br>[N22000571]                    | 09/2022          | 209.75<br>-<br>209.75                              | 244.99                      | 09/2026<br>-          | 03/2026     | 16.80            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                        |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                        |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                                | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                      | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>South Western Railway</u>                                                                                           |                  |                                                    |                             |                       |             |                  |
| 127                             | BAGALKOT-KUDACHI NL<br>- [N22000258]                                                                                   | 04/2010          | 986.30<br>-<br>1,378.00                            | 1,649.31                    | 03/2016<br>-          | 12/2026     | 67.22            |
| 128                             | HOTGI-KUDGI-GADAG<br>- [N22000333]                                                                                     | 03/2015          | 1,614.59<br>-<br>1,877.81                          | 2,458.87                    | 03/2019<br>-          | 06/2025     | 52.29            |
|                                 | <u>Southern Railway</u>                                                                                                |                  |                                                    |                             |                       |             |                  |
| 129                             | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU<br>'POND'-AGASTIYAMPALLI<br>- [N22000079]                                     | 09/2007          | 724.69<br>-<br>724.69                              | 3,118.34                    | 02/2019<br>-          | 03/2027     | 330.30           |
| 130                             | TIDIVANAM-NAGARI (NL)<br>- [N22000085]                                                                                 | 09/2006          | 582.83<br>-<br>582.83                              | 3,631.34                    | -<br>-                | 03/2027     | 523.05           |
| 131                             | MADURAI-TUTICORIN VIA ARUPPUKOTTAI<br>- [N22000215]                                                                    | 04/2011          | 120.70<br>-<br>120.70                              | 2,053.39                    | 03/2019<br>-          | 12/2027     | 1,601.23         |
| 132                             | TURAVUR-AMBALAPUZHA DOUBLING<br>- [N22000400]                                                                          | 02/2015          | 1,000.00<br>-<br>1,000.00                          | 1,416.49                    | -<br>-                | 03/2025     | 41.65            |
| 133                             | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem<br>191 KM)<br>- [N22000567]                                  | 01/2006          | 417.50<br>-<br>417.50                              | 419.44                      | 03/2025<br>-          | 12/2025     | .46              |
| 134                             | KARAIKAL - PERALAM NEW LINE (MM OF<br>TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)<br>- [N22000625]                              | 01/2019          | 304.22<br>-<br>304.22                              | 373.42                      | 03/2026<br>-          | 12/2024     | 22.75            |
| 135                             | NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI<br>NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-<br>KARAIKAL) - [N22000626] | 07/2008          | 677.12<br>-<br>677.12                              | 788.05                      | 03/2026<br>-          | 03/2027     | 16.38            |
|                                 | <u>West Central Railway</u>                                                                                            |                  |                                                    |                             |                       |             |                  |
| 136                             | RAMGANJMUNDI-BHOPAL (NL),WCR<br>- [220100314]                                                                          | 04/2001          | 424.60<br>-<br>3,032.46                            | 5,125.16                    | 03/2021<br>-          | 12/2025     | 1,107.06         |
| 137                             | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)<br>- [220100232]                                                                | 09/1998          | 247.66<br>-<br>247.66                              | 8,248.50                    | 05/2008<br>-          | 03/2025     | 3,230.57         |
| 138                             | KATNI - SINGRAULI DOUBLING PROJECT<br>- [N22000351]                                                                    | 12/2015          | 1,763.93<br>-<br>1,763.93                          | 2,445.30                    | 03/2020<br>-          | 10/2024     | 38.63            |
| 139                             | KATNI-BINA 3RD LINE (263 KM)<br>- [N22000415]                                                                          | 06/2016          | 2,478.23<br>-<br>2,478.23                          | 2,938.00                    | 03/2022<br>-          | 06/2024     | 18.55            |
| 140                             | KATNI GRADE SEPARATOR/BYE PASS<br>- [N22000416]                                                                        | 08/2016          | 582.13<br>-<br>582.13                              | 1,247.64                    | 03/2022<br>-          | 09/2024     | 114.32           |
|                                 | <u>Western Railway</u>                                                                                                 |                  |                                                    |                             |                       |             |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 141                             | RATLAM-MHOW-KHANDWA-AKOLA (GC)<br>- [N22000120]                                                                    | 04/2008          | 3,503.69<br>-<br>5,677.80                          | 6,203.51                    | 03/2022<br>-          | 03/2026     | 77.06            |
| 142                             | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)<br>- [N22000139]                                                  | 04/2007          | 1,640.04<br>-<br>1,873.10                          | 2,873.11                    | 03/2022<br>-          | 02/2028     | 75.19            |
| 143                             | MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM<br>[N22000434]                            | 03/2010          | 265.88<br>-<br>265.88                              | 311.36                      | -<br>-                | 03/2024     | 17.11            |
| 144                             | MEHSANA-PALANPUR (65.1 KM)<br>- [N22000534]                                                                        | 09/2020          | 529.30<br>-<br>529.30                              | 537.31                      | 09/2026<br>-          | 08/2024     | 1.51             |
|                                 | Total                                                                                                              |                  | 1,49,731.47<br>12,621.77<br>2,13,683.59            | 3,47,947.92                 |                       |             |                  |
|                                 |                                                                                                                    |                  |                                                    |                             |                       |             |                  |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                 |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Ministry Of Road Transport And Highways (State Pwds)</u>                                                        |                  |                                                    |                             |                       |             |                  |
| 145                             | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]  | 01/2014          | 195.45<br>-<br>195.45                              | 385.97                      | 11/2014<br>-          | 05/2024     | 97.48            |
| 146                             | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B<br>[N24000331]                   | 12/2019          | 282.41<br>-<br>282.41                              | 319.96                      | 04/2022<br>-          | 06/2024     | 13.30            |
| 147                             | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]  | 01/1991          | 319.68<br>-<br>404.10                              | 503.28                      | 11/2008<br>-          | 06/2024     | 57.43            |
| 148                             | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576] | 02/2016          | 178.85<br>-<br>225.06                              | 278.54                      | 05/2016<br>-          | 06/2024     | 55.74            |
| 149                             | REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782] | 03/2018          | 460.73<br>-<br>460.73                              | 461.00                      | -<br>-                | -           | .06              |
| 150                             | Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820] | 11/2017          | 237.80<br>-<br>237.80                              | 238.00                      | 11/2019<br>-          | 11/2019     | .08              |
| 151                             | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928] | 10/2015          | 333.21<br>-<br>333.21                              | 353.43                      | 12/2015<br>-          | 01/2021     | 6.07             |
| 152                             | REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]  | 03/2018          | 504.19<br>504.00<br>504.00                         | 504.19                      | 11/2018<br>-          | 11/2018     | .04              |
| 153                             | REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940] | 03/2016          | 995.09<br>995.00<br>995.00                         | 995.09                      | 05/2016<br>-          | 05/2016     | .01              |
| 154                             | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964] | 08/2016          | 350.61<br>-<br>350.61                              | 411.18                      | 01/2017<br>-          | 01/2017     | 17.28            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                   |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                           | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                 | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 155                             | REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967 | 03/2016          | 444.84<br>-<br>444.84                              | 459.37                      | 09/2016<br>-          | 09/2016     | 3.27             |
| 156                             | REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966   | 01/2016          | 348.95<br>-<br>348.95                              | 355.69                      | 08/2016<br>-          | 08/2016     | 1.93             |
| 157                             | REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968 | 11/2016          | 376.25<br>-<br>376.25                              | 414.44                      | 08/2017<br>-          | 08/2017     | 10.15            |
| 158                             | REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970  | 01/2017          | 576.48<br>-<br>576.48                              | 686.13                      | 01/2018<br>-          | 01/2018     | 19.02            |
| 159                             | DIGRAS DARWAH KARANJA - [N24001013                                                                                | 01/2017          | 391.06<br>391.00<br>391.00                         | 391.06                      | 06/2019<br>-          | 12/2023     | .02              |
| 160                             | KARAD PATAN CHIPLUN GUHAGAR - [N24001057                                                                          | 02/2017          | 407.19<br>407.00<br>407.00                         | 407.19                      | 06/2019<br>-          | 10/2023     | .05              |
| 161                             | PALPHATA TO PHULAMBARI - [N24001060                                                                               | 03/2018          | 227.19<br>227.00<br>227.00                         | 227.19                      | 12/2019<br>-          | 12/2023     | .08              |
| 162                             | CHIKALI TO DHAD - [N24001061                                                                                      | 03/2018          | 189.46<br>189.00<br>189.00                         | 189.46                      | 12/2019<br>-          | 03/2024     | .24              |
| 163                             | DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062                                                                  | 03/2018          | 336.21<br>336.00<br>336.00                         | 336.21                      | 12/2019<br>-          | 03/2024     | .06              |
| 164                             | PARBHANI TO GANGKHED - [N24001065                                                                                 | 03/2018          | 238.19<br>238.00<br>238.00                         | 238.19                      | 12/2019<br>-          | 10/2023     | .08              |
| 165                             | KOTHARI TO DHANORA - [N24001073                                                                                   | 09/2018          | 301.38<br>301.00<br>301.00                         | 301.38                      | 08/2020<br>-          | 08/2020     | .13              |
| 166                             | OSMANNAGAR TO KUNDRAL - [N24001075                                                                                | 09/2017          | 344.25<br>344.00<br>344.00                         | 344.25                      | 08/2020<br>-          | 12/2023     | .07              |
| 167                             | ARDHAPUR TO HIMAYATNAGAR - [N24001079                                                                             | 12/2017          | 426.06<br>426.00<br>426.00                         | 426.06                      | 06/2020<br>-          | 12/2023     | .01              |
| 168                             | SELDOH TO PANVAR - [N24001097                                                                                     | 07/2018          | 404.33<br>404.00<br>404.00                         | 404.33                      | 05/2020<br>-          | 05/2020     | .08              |
| 169                             | PANCHARAL TO MANDANGHAR - [N24001107                                                                              | 07/2018          | 381.08<br>302.00<br>302.00                         | 381.08                      | 05/2020<br>-          | 05/2020     | 26.19            |
| 170                             | BHOGAN KHURD TO KASHEDI - [N24001132                                                                              | 09/2017          | 743.21<br>743.00<br>743.00                         | 743.21                      | 06/2021<br>-          | 12/2023     | .03              |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 171                             | KANTE TO WAKED - [N24001134]                                                                                       | 03/2016          | 1,230.02<br>1,230.00<br>1,230.00                   | 1,230.02                    | 11/2019<br>-          | 12/2024     | .00              |
| 172                             | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156] | 01/2017          | 166.67<br>-<br>166.67                              | 264.34                      | 09/2017<br>-          | 05/2023     | 58.60            |
| 173                             | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]   | 08/2016          | 175.50<br>-<br>175.50                              | 241.60                      | 02/2017<br>-          | 07/2024     | 37.66            |
| 174                             | RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158] | 03/2018          | 159.97<br>-<br>159.97                              | 242.61                      | 06/2019<br>-          | 03/2023     | 51.66            |
| 175                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- [N24001161]    | 12/2017          | 297.30<br>-<br>297.30                              | 318.28                      | 01/2019<br>-          | 04/2022     | 7.06             |
| 176                             | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]   | 03/2018          | 325.86<br>-<br>325.86                              | 386.41                      | 10/2018<br>-          | 11/2022     | 18.58            |
| 177                             | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]  | 04/2020          | 172.50<br>-<br>169.56                              | 172.50                      | 07/2024<br>-          | 03/2024     | .00              |
| 178                             | WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]  | 03/2021          | 395.62<br>-<br>392.03                              | 395.62                      | 05/2024<br>-          | 12/2024     | .00              |
| 179                             | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]  | 11/2021          | 403.36<br>-<br>328.49                              | 403.36                      | 06/2025<br>-          | 06/2025     | .00              |
| 180                             | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018] | 01/2022          | 239.72<br>232.00<br>232.00                         | 232.22                      | 03/2025<br>-          | 03/2025     | .09              |
| 181                             | CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS, NAGOD BYPASS (TOTAL L - [N24002020]  | 03/2022          | 158.36<br>158.00<br>158.00                         | 158.36                      | 10/2025<br>-          | 10/2025     | .23              |
| 182                             | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031] | 12/2021          | 840.93<br>-<br>773.58                              | 840.93                      | 02/2026<br>-          | 02/2026     | .00              |
| 183                             | CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]  | 03/2023          | 438.24<br>-<br>362.39                              | 438.24                      | 08/2025<br>-          | 08/2025     | .00              |
| 184                             | UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118] | 12/2022          | 173.06<br>-<br>173.06                              | 219.00                      | 02/2024<br>-          | 08/2025     | 26.55            |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                           |                  |                                                    |                             |                       |             |                  |
| 185                             | 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]   | 01/2016          | 252.00<br>-<br>252.00                              | 330.30                      | 12/2021<br>-          | 12/2021     | 31.07            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 186                             | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858  | 04/2017          | 640.07<br>-<br>990.88                              | 1,286.35                    | 07/2023<br>-          | 07/2024     | 100.97           |
| 187                             | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254  | 03/2020          | 242.97<br>-<br>242.97                              | 244.45                      | 06/2022<br>-          | 01/2024     | .61              |
| 188                             | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339                                             | 10/2020          | 157.86<br>-<br>146.92                              | 157.86                      | 04/2022<br>-          | 12/2024     | .00              |
|                                 | <u>National Highways Authority Of India</u>                                                                        |                  |                                                    |                             |                       |             |                  |
| 189                             | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182                                                               | 09/2011          | 2,848.00<br>-<br>2,848.00                          | 3,241.56                    | 03/2014<br>-          | 06/2024     | 13.82            |
| 190                             | FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480                                                           | 12/2015          | 1,041.10<br>-<br>567.00                            | 639.58                      | 04/2019<br>-          | 12/2024     | -38.57           |
| 191                             | FOUR LANNING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507                                                | 12/2015          | 1,167.45<br>-<br>1,167.45                          | 1,182.94                    | 12/2019<br>-          | 05/2024     | 1.33             |
| 192                             | SIX-LANNING OF BARWA ADDA-PANAGARH - [N24000515                                                                    | 04/2014          | 1,665.00<br>-<br>1,665.00                          | 4,860.41                    | 09/2016<br>-          | 11/2024     | 191.92           |
| 193                             | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549 | 03/2016          | 1,396.74<br>-<br>4,172.67                          | 4,300.00                    | 10/2019<br>-          | 08/2024     | 207.86           |
| 194                             | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551                  | 03/2016          | 1,587.49<br>-<br>3,473.59                          | 3,500.00                    | 04/2019<br>-          | 08/2024     | 120.47           |
| 195                             | 4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552                                        | 03/2016          | 701.40<br>-<br>591.86                              | 701.40                      | 03/2019<br>-          | 03/2025     | .00              |
| 196                             | HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603                                                                    | 08/2016          | 1,167.42<br>-<br>1,167.42                          | 1,224.01                    | 03/2019<br>-          | 05/2025     | 4.85             |
| 197                             | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613  | 09/2016          | 1,273.71<br>-<br>1,273.71                          | 1,478.61                    | 07/2020<br>-          | 08/2024     | 16.09            |
| 198                             | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622  | 09/2016          | 950.69<br>-<br>950.69                              | 1,487.46                    | 08/2019<br>-          | 06/2024     | 56.46            |
| 199                             | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649       | 01/2017          | 1,251.11<br>-<br>1,251.11                          | 1,361.00                    | 12/2020<br>-          | 09/2024     | 8.78             |
| 200                             | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656                                              | 03/2017          | 744.64<br>-<br>744.64                              | 1,007.00                    | 03/2020<br>-          | 07/2024     | 35.23            |
| 201                             | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665   | 03/2017          | 672.89<br>-<br>736.01                              | 830.31                      | 03/2020<br>-          | 12/2024     |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                      |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                      |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                              | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                    | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 202                             | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]                                               | 04/2017          | 894.00<br>-<br>894.00                              | 929.32                      | 04/2020<br>-          | 06/2024     | 3.95             |
| 203                             | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]                        | 08/2017          | 950.64<br>-<br>1,161.00                            | 1,168.33                    | 02/2022<br>-          | 10/2024     | 22.90            |
| 204                             | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]   | 12/2017          | 686.65<br>-<br>565.00                              | 686.65                      | 07/2020<br>-          | 12/2024     | .00              |
| 205                             | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]    | 12/2017          | 1,471.75<br>-<br>1,471.75                          | 1,903.98                    | 07/2021<br>-          | 08/2024     | 29.37            |
| 206                             | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]         | 01/2018          | 573.70<br>-<br>644.50                              | 726.99                      | 12/2021<br>-          | 08/2024     | 26.72            |
| 207                             | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]                                                      | 01/2018          | 273.46<br>-<br>273.46                              | 276.17                      | 11/2021<br>-          | 08/2024     | .99              |
| 208                             | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ( - [N24000733]   | 01/2018          | 633.68<br>-<br>492.83                              | 633.68                      | 08/2022<br>-          | 03/2025     | .00              |
| 209                             | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]     | 01/2018          | 614.48<br>-<br>503.30                              | 757.12                      | 08/2021<br>-          | 08/2024     | 23.21            |
| 210                             | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]   | 01/2018          | 686.65<br>-<br>504.09                              | 1,015.16                    | 09/2020<br>-          | 12/2024     | 47.84            |
| 211                             | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]   | 03/2018          | 1,117.84<br>-<br>1,117.84                          | 1,203.92                    | 12/2021<br>-          | 06/2024     | 7.70             |
| 212                             | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]   | 03/2018          | 314.43<br>-<br>314.43                              | 348.72                      | 12/2020<br>-          | 12/2024     | 10.91            |
| 213                             | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]   | 03/2018          | 496.20<br>-<br>496.38                              | 537.17                      | 11/2021<br>-          | 12/2024     | 8.26             |
| 214                             | FOUR LANING OF CHETTICKULAM TO NATHAM SECTION OF NH-785 FROM CHETTICKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]  | 03/2018          | 505.35<br>-<br>505.35                              | 837.69                      | 10/2022<br>-          | 01/2024     | 65.76            |
| 215                             | FOUR LANING OF MADURAI- CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) - [N24000827] | 03/2018          | 628.71<br>-<br>628.71                              | 756.13                      | 11/2020<br>-          | 04/2023     | 20.27            |
| 216                             | CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]   | 03/2018          | 1,484.30<br>-<br>1,484.30                          | 2,182.41                    | 12/2020<br>-          | 03/2024     | 47.03            |
| 217                             | FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]   | 03/2018          | 478.74<br>-<br>478.74                              | 1,514.46                    | 05/2021<br>-          | 12/2024     | 216.34           |



## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                   |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                           | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                 | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 218                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212 | 12/2017          | 656.98<br>-<br>656.98                              | 840.00                      | 11/2022<br>-          | 12/2024     | 27.86            |
| 219                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214 | 12/2017          | 217.96<br>-<br>217.96                              | 884.00                      | 12/2022<br>-          | 12/2024     | 305.58           |
| 220                             | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300 | 11/2019          | 1,226.88<br>-<br>1,569.68                          | 1,581.24                    | 02/2021<br>-          | 09/2024     | 28.88            |
| 221                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303 | 10/2013          | 649.90<br>-<br>649.90                              | 750.00                      | 12/2020<br>-          | 12/2024     | 15.40            |
| 222                             | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304 | 10/2013          | 446.97<br>-<br>598.48                              | 740.50                      | 11/2020<br>-          | 12/2024     | 65.67            |
| 223                             | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305 | 10/2013          | 464.09<br>-<br>605.53                              | 765.12                      | 11/2020<br>-          | 12/2024     | 64.86            |
| 224                             | KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379                 | 02/2019          | 594.75<br>-<br>594.75                              | 613.75                      | 01/2022<br>-          | 08/2023     | 3.19             |
| 225                             | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431 | 03/2018          | 1,872.68<br>-<br>2,661.51                          | 2,756.09                    | 10/2020<br>-          | 08/2025     | 47.17            |
| 226                             | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476 | 09/2021          | 517.05<br>-<br>517.05                              | 655.06                      | 09/2022<br>-          | 01/2025     | 26.69            |
| 227                             | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477 | 09/2021          | 622.00<br>-<br>622.00                              | 817.91                      | 09/2022<br>-          | 03/2025     | 31.50            |
| 228                             | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533  | 11/2020          | 1,690.23<br>-<br>1,690.23                          | 2,010.17                    | 12/2023<br>-          | 06/2024     | 18.93            |
| 229                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550 | 09/2021          | 1,821.72<br>-<br>1,917.32                          | 1,945.32                    | 09/2024<br>-          | 12/2025     | 6.78             |
| 230                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551 | 10/2021          | 3,044.02<br>-<br>3,044.02                          | 3,299.14                    | 09/2024<br>-          | 09/2024     | 8.38             |
| 231                             | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552 | 10/2021          | 2,714.95<br>-<br>2,714.95                          | 3,198.57                    | 09/2024<br>-          | 09/2024     | 17.81            |
| 232                             | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589                               | 09/2020          | 755.26<br>-<br>755.26                              | 1,039.00                    | 03/2024<br>-          | 12/2024     | 37.57            |
| 233                             | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590                    | 09/2020          | 748.99<br>-<br>748.99                              | 903.00                      | 10/2023<br>-          | 12/2024     | 20.56            |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                   |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                   |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                           | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                 | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 234                             | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603                                | 01/2019          | 1,518.53<br>-<br>1,518.53                          | 1,607.54                    | 10/2022<br>-          | 12/2023     | 5.86             |
| 235                             | CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619 | 08/2022          | 200.05<br>200.00<br>200.05                         | 208.92                      | 06/2024<br>-          | 06/2024     | 4.46             |
| 236                             | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655 | 06/2021          | 3,606.00<br>-<br>3,606.00                          | 3,923.82                    | 02/2025<br>-          | 02/2025     | 8.81             |
| 237                             | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656 | 06/2021          | 2,595.00<br>-<br>2,595.00                          | 3,994.60                    | 03/2025<br>-          | 03/2025     | 53.93            |
| 238                             | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658 | 01/2021          | 4,265.42<br>-<br>4,265.42                          | 4,708.42                    | 07/2024<br>-          | 07/2024     | 10.39            |
| 239                             | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659 | 02/2021          | 3,375.31<br>-<br>3,375.31                          | 3,790.17                    | 07/2024<br>-          | 07/2024     | 12.29            |
| 240                             | SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672 | 01/2021          | 864.27<br>864.00<br>864.00                         | 864.27                      | 01/2024<br>-          | 04/2024     | .03              |
| 241                             | 4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684          | 09/2020          | 688.00<br>-<br>602.09                              | 688.00                      | 01/2023<br>-          | 03/2025     | .00              |
| 242                             | CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690                               | 01/2021          | 1,167.52<br>1,658.00<br>1,157.00                   | 1,167.52                    | 01/2023<br>-          | 10/2024     | -29.58           |
| 243                             | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692 | 01/2022          | 467.99<br>-<br>467.99                              | 468.00                      | 09/2024<br>-          | 09/2024     | .00              |
| 244                             | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693 | 09/2021          | 1,751.18<br>-<br>1,751.18                          | 1,757.27                    | 10/2024<br>-          | 10/2024     | .35              |
| 245                             | BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709                                        | 09/2020          | 897.45<br>-<br>897.45                              | 1,090.00                    | 04/2023<br>-          | 12/2024     | 21.46            |
| 246                             | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725                              | 01/2019          | 819.89<br>-<br>819.89                              | 922.85                      | 05/2021<br>-          | 12/2025     | 12.56            |
| 247                             | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729 | 08/2022          | 326.79<br>-<br>326.79                              | 329.79                      | 04/2024<br>-          | 05/2024     | .92              |
| 248                             | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739 | 10/2019          | 1,779.83<br>-<br>1,779.83                          | 2,200.00                    | 11/2023<br>-          | 12/2024     | 23.61            |
| 249                             | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748 | 03/2021          | 2,200.93<br>-<br>2,200.93                          | 2,303.06                    | 09/2024<br>-          | 09/2024     | 4.64             |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                     |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                     |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                             | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                   | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 250                             | 4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755] | 10/2019          | 1,936.68<br>-<br>1,936.68                          | 2,458.03                    | 03/2023<br>-          | 12/2024     | 26.92            |
| 251                             | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]                                     | 09/2021          | 774.16<br>-<br>774.16                              | 893.08                      | 09/2023<br>-          | 06/2024     | 15.36            |
| 252                             | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]                         | 09/2021          | 814.04<br>-<br>814.04                              | 947.29                      | 09/2023<br>-          | 06/2024     | 16.37            |
| 253                             | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]      | 05/2020          | 1,467.44<br>-<br>1,467.44                          | 1,942.89                    | 07/2024<br>-          | 07/2024     | 32.40            |
| 254                             | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]   | 02/2020          | 808.31<br>-<br>808.31                              | 958.00                      | 01/2023<br>-          | 12/2024     | 18.52            |
| 255                             | DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]      | 03/2018          | 2,507.00<br>-<br>2,507.00                          | 3,030.73                    | 09/2022<br>-          | 06/2024     | 20.89            |
| 256                             | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]  | 01/2018          | 2,067.67<br>-<br>2,067.67                          | 2,160.00                    | 10/2021<br>-          | 06/2024     | 4.47             |
| 257                             | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]   | 03/2022          | 1,373.06<br>-<br>1,085.00                          | 1,373.06                    | 06/2025<br>-          | 06/2025     | .00              |
| 258                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]  | 03/2021          | 1,259.00<br>-<br>1,259.00                          | 1,910.00                    | 03/2024<br>-          | 03/2025     | 51.71            |
| 259                             | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]  | 07/2020          | 2,271.86<br>-<br>2,271.86                          | 3,916.00                    | 12/2023<br>-          | 06/2024     | 72.37            |
| 260                             | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]  | 07/2020          | 1,710.30<br>-<br>1,710.30                          | 1,927.00                    | 08/2023<br>-          | 06/2024     | 12.67            |
| 261                             | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]                         | 02/2020          | 752.30<br>-<br>752.30                              | 766.20                      | 08/2023<br>-          | 06/2024     | 1.85             |
| 262                             | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]                         | 02/2020          | 606.51<br>-<br>606.51                              | 657.00                      | 06/2023<br>-          | 05/2024     | 8.32             |
| 263                             | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]                        | 02/2020          | 778.15<br>-<br>778.15                              | 785.67                      | 03/2023<br>-          | 06/2024     | .97              |
| 264                             | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]            | 03/2022          | 1,013.33<br>-<br>1,013.33                          | 1,111.33                    | 10/2024<br>-          | 10/2024     | 9.67             |
| 265                             | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]                                    | 02/2021          | 1,166.96<br>-<br>1,166.96                          | 1,251.00                    | 10/2023<br>-          | 08/2024     | 7.20             |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
| 266                             | 4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815]  | 12/2022          | 1,699.00<br>-<br>1,078.00                          | 1,699.00                    | 11/2024<br>-          | 11/2024     | .00              |
| 267                             | 6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]                    | 02/2021          | 818.73<br>-<br>818.73                              | 1,105.00                    | 01/2025<br>-          | 01/2025     | 34.97            |
| 268                             | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]        | 03/2021          | 1,102.63<br>-<br>1,102.63                          | 1,303.00                    | 01/2025<br>-          | 01/2025     | 18.17            |
| 269                             | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]                     | 02/2021          | 1,484.83<br>-<br>1,484.83                          | 1,768.00                    | 12/2024<br>-          | 12/2024     | 19.07            |
| 270                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821] | 11/2020          | 1,137.74<br>-<br>1,137.74                          | 1,289.00                    | 10/2024<br>-          | 10/2024     | 13.29            |
| 271                             | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822] | 12/2020          | 1,075.27<br>-<br>1,075.27                          | 1,307.00                    | 10/2024<br>-          | 10/2024     | 21.55            |
| 272                             | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]                      | 03/2020          | 1,863.09<br>-<br>1,863.09                          | 2,238.00                    | 01/2024<br>-          | 12/2024     | 20.12            |
| 273                             | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826] | 02/2019          | 927.77<br>-<br>927.77                              | 1,603.00                    | 02/2022<br>-          | 12/2024     | 72.78            |
| 274                             | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]          | 02/2021          | 824.29<br>-<br>824.29                              | 924.00                      | 10/2024<br>-          | 10/2024     | 12.10            |
| 275                             | 6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]                   | 02/2021          | 663.60<br>-<br>663.60                              | 768.00                      | 03/2024<br>-          | 07/2024     | 15.73            |
| 276                             | 6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]                   | 02/2021          | 922.50<br>-<br>922.50                              | 1,128.68                    | 03/2024<br>-          | 12/2024     | 22.35            |
| 277                             | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA -- [N24001983]  | 10/2022          | 972.63<br>-<br>972.63                              | 1,055.23                    | 08/2025<br>-          | 08/2025     | 8.49             |
| 278                             | UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034] | 12/2021          | 1,181.34<br>1,181.00<br>1,181.00                   | 1,181.34                    | 03/2025<br>-          | 03/2025     | .03              |
| 279                             | FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053]        | 04/2022          | 1,232.00<br>1,343.00<br>1,343.00                   | 1,400.00                    | 09/2025<br>-          | 09/2025     | 4.24             |
| 280                             | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]                    | 10/2022          | 1,390.77<br>1,391.00<br>1,391.00                   | 1,600.00                    | 11/2025<br>-          | 11/2025     | 15.03            |
| 281                             | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061] | 08/2022          | 2,474.47<br>-<br>2,474.47                          | 2,675.93                    | 06/2025<br>-          | 06/2025     | 8.14             |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                                  |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                                  |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                                          | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                                | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | Total                                                                                                            |                  | 1,30,388.40<br>14,064.00<br>1,35,036.23            | 1,61,566.07                 |                       |             |                  |
|                                 |                                                                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>TELECOMMUNICATIONS</u>                                                                                        |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Bharat Sanchar Nigam Limited</u>                                                                              |                  |                                                    |                             |                       |             |                  |
| 282                             | SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115 | 03/2023          | 185.27<br>-<br>185.27                              | 239.60                      | 03/2024<br>-          | 07/2024     | 29.32            |
| 283                             | PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117 | 06/2023          | 24,544.55<br>-<br>24,544.55                        | 24,556.35                   | 06/2025<br>-          | 06/2025     | .05              |
|                                 | Total                                                                                                            |                  | 24,729.82<br>.00<br>24,729.82                      | 24,795.95                   |                       |             |                  |
|                                 |                                                                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>URBAN DEVELOPMENT</u>                                                                                         |                  |                                                    |                             |                       |             |                  |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                      |                  |                                                    |                             |                       |             |                  |
| 284                             | AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122                                                                | 11/2014          | 10,773.00<br>-<br>10,773.00                        | 12,924.55                   | 12/2018<br>-          | 06/2024     | 19.97            |
|                                 | <u>Chennai Metro Rail Ltd</u>                                                                                    |                  |                                                    |                             |                       |             |                  |
| 285                             | CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084                                                                    | 02/2009          | 14,600.00<br>-<br>14,600.00                        | 18,380.00                   | 12/2015<br>-          | 12/2015     | 25.89            |
|                                 | <u>Delhi Metro Rail Corporation</u>                                                                              |                  |                                                    |                             |                       |             |                  |
| 286                             | DELHI MRTS PHASE-III - [N28000056                                                                                | 09/2011          | 38,585.00<br>-<br>38,585.00                        | 40,180.91                   | 03/2016<br>-          | 08/2021     | 4.14             |
|                                 | <u>Kochi Metro Rail Corporation Ltd</u>                                                                          |                  |                                                    |                             |                       |             |                  |
| 287                             | KOCHI METRO RAIL PROJECT - [N28000081                                                                            | 07/2012          | 5,181.79<br>-<br>5,181.79                          | 6,218.14                    | 07/2017<br>-          | 09/2020     | 20.00            |
|                                 | <u>Mumbai Metro Rail Corporation Ltd</u>                                                                         |                  |                                                    |                             |                       |             |                  |
| 288                             | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086                                                           | 07/2013          | 23,136.00<br>-<br>23,136.00                        | 37,276.00                   | 03/2020<br>-          | 12/2023     | 61.12            |
|                                 | <u>Patna Metro Rail Corporation</u>                                                                              |                  |                                                    |                             |                       |             |                  |
| 289                             | PATNA METRO RAIL CORPORATION LIMITED - [N28000148                                                                | 02/2019          | 13,365.77<br>-<br>13,365.77                        | 13,925.50                   | 06/2024<br>-          | 09/2024     | 4.19             |
|                                 | Total                                                                                                            |                  | 1,05,641.56<br>.00<br>1,05,641.56                  | 1,28,905.10                 |                       |             |                  |
|                                 |                                                                                                                  |                  |                                                    |                             |                       |             |                  |
|                                 | <u>WATER RESOURCES</u>                                                                                           |                  |                                                    |                             |                       |             |                  |

## List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

| Costing Rs. 150 Crore and above |                                                                                                    |                  |                                                    |                             | (May 2024)            |             |                  |
|---------------------------------|----------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------|-----------------------------|-----------------------|-------------|------------------|
|                                 |                                                                                                    |                  |                                                    |                             | Date of Commissioning |             |                  |
| S.No                            | Project                                                                                            | Date of Approval | Original / Revised/ Latest Approved Cost(Rs crore) | Anticipated Cost (Rs.crore) | Original/ Revised     | Anticipated | Cost Overrun (%) |
| 1                               | 2                                                                                                  | 3                | 4                                                  | 5                           | 6                     | 7           | 8                |
|                                 | <u>Bihar Urban Infrastructure Development Corporation Ltd</u>                                      |                  |                                                    |                             |                       |             |                  |
| 290                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR<br>- [N30000037]                                     | 12/2014          | 225.77<br>-<br>225.77                              | 398.90                      | 03/2020<br>-          | 06/2020     | 76.68            |
| 291                             | SAIDPUR SEWER NETWORK PATNA<br>- [N30000039]                                                       | 04/2015          | 268.63<br>-<br>268.63                              | 431.21                      | 01/2021<br>-          | 01/2021     | 60.52            |
| 292                             | SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK<br>- [N30000044]                              | 03/2017          | 277.42<br>-<br>253.98                              | 277.42                      | 05/2021<br>-          | 05/2021     | .00              |
| 293                             | SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA<br>- [N30000050]                                  | 08/2017          | 578.89<br>-<br>453.83                              | 578.89                      | 06/2022<br>-          | 03/2024     | .00              |
| 294                             | SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA<br>- [N30000051]                                     | 08/2017          | 824.00<br>-<br>734.09                              | 824.00                      | 06/2022<br>-          | 03/2024     | .00              |
|                                 | <u>Kolkata Metropolitan Development Authority</u>                                                  |                  |                                                    |                             |                       |             |                  |
| 295                             | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA<br>- [N30000034]                 | 08/2017          | 307.12<br>-<br>307.12                              | 653.67                      | 09/2022<br>-          | 12/2026     | 112.84           |
|                                 | <u>Polavaram Project Authority</u>                                                                 |                  |                                                    |                             |                       |             |                  |
| 296                             | POLAVARAM IRRIGATION PROJECT<br>- [N30000002]                                                      | 02/2009          | 10,151.04<br>-<br>10,151.04                        | 55,548.87                   | 03/2020<br>-          | 03/2024     | 447.22           |
|                                 | <u>Uttar Pradesh Jal Nigam</u>                                                                     |                  |                                                    |                             |                       |             |                  |
| 297                             | STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS<br>- [N30000010]                           | 03/2018          | 967.23<br>-<br>708.70                              | 967.23                      | 09/2021<br>-          | 09/2023     | .00              |
| 298                             | SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH<br>- [N30000024] | 02/2019          | 681.78<br>-<br>681.78                              | 690.71                      | 06/2022<br>-          | 04/2024     | 1.31             |
|                                 | Total                                                                                              |                  | 14,281.88<br>.00<br>13,784.94                      | 60,370.90                   |                       |             |                  |
|                                 | Grand Total                                                                                        |                  | 5,64,220.21<br>27,217.77<br>6,28,103.43            | 9,30,566.71                 |                       |             |                  |

## Details of Delayed Projects w.r.t. Revised Schedule

Annexure-XV

| Costing Rs. 150 Crore and above |                                                                                                                  |                  |                                    |                              |                                         | (May 2024)            |             |                                   |                                  |
|---------------------------------|------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|                                 |                                                                                                                  |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
| S.No                            | Project                                                                                                          | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1                               | 2                                                                                                                | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
|                                 | <u>ATOMIC ENERGY</u>                                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|                                 | <u>Bhavini Limited</u>                                                                                           |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 1                               | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI, TAMIL NADU                                | 09/2003          | 3,492.00 -                         | 7,670.00                     | 6,517.22                                | 09/2010 -             | 12/2024     | 171                               | -                                |
|                                 | <u>Nuclear Power Corporation Of India Limited</u>                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 2                               | KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL, TAMIL NADU                                     | 03/2013          | 39,849.00<br>68,893.00             | 68,893.00                    | 43,536.00                               | 11/2020 -             | 11/2026     | 72                                | -                                |
| 3                               | RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027]NPCIL, RAJASTHAN                                | 10/2009          | 12,320.00<br>22,924.00             | 22,924.00                    | 18,385.00                               | 12/2016 -             | 12/2026     | 120                               | -                                |
|                                 | Total                                                                                                            |                  | 55,661.00 -                        | 99,487.00                    | 68,438.22                               |                       |             |                                   |                                  |
|                                 | <u>CIVIL AVIATION</u>                                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|                                 | <u>Airport Authority Of India Limited</u>                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 4                               | UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI, MADHYA PRADESH                                                 | 06/2016          | 412.24 -                           | 412.24                       | 398.95                                  | 06/2021 -             | 06/2024     | 36                                | -                                |
| 5                               | C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI, GUJARAT                                  | 01/2018          | 1,405.00 -                         | 1,405.00                     | 1,229.60                                | 08/2022<br>05/2024    | 06/2024     | 22                                | 1                                |
| 6                               | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI, UTTARAKHAND | 07/2018          | 456.86 -                           | 500.00                       | 484.85                                  | 09/2020 -             | 07/2024     | 46                                | -                                |
| 7                               | EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI, GUJARAT              | 08/2018          | 353.25 -                           | 353.25                       | 325.13                                  | 02/2021 -             | 10/2024     | 44                                | -                                |
| 8                               | C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI, ANDHRA PRADESH                           | 04/2020          | 611.80 -                           | 611.80                       | 280.52                                  | 03/2023 -             | 12/2024     | 21                                | -                                |
| 9                               | EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI, GOA        | 11/2017          | 255.69 -                           | 255.69                       | 60.75                                   | 09/2021 -             | 12/2024     | 39                                | -                                |
| 10                              | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI, ASSAM                | 12/2016          | 1,142.00 -                         | 2,333.00                     | 1,091.52                                | 03/2021 -             | 03/2025     | 48                                | -                                |
| 11                              | MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI, TAMIL NADU                                  | 06/2018          | 2,467.00 -                         | 2,467.00                     | 1,477.64                                | 02/2022 -             | 12/2025     | 46                                | -                                |
|                                 | Total                                                                                                            |                  | 7,103.84 -                         | 8,337.98                     | 5,348.96                                |                       |             |                                   |                                  |
|                                 | <u>COAL</u>                                                                                                      |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|                                 | <u>Bharat Coking Coal Limited</u>                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 12                              | PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL, JHARKHAND                                                      | 10/2015          | 243.00 -                           | 334.27                       | 111.51                                  | 04/2018 -             | 09/2024     | 77                                | -                                |
| 13                              | 2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL                                                     | 12/2015          | 304.13<br>341.22                   | 341.22                       | 281.17                                  | 03/2017 -             | 09/2024     | 90                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                             |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|-----------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                     | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                           | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 14   | MURAI DIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND                   | 02/2011          | 339.88 -                           | 339.88                       | 151.19                                  | 04/2014 -             | 01/2026     | 141                               | -                                |
| 15   | MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND                             | 08/2011          | 1,230.27 -                         | 1,230.27                     | 588.09                                  | 03/2019 -             | 02/2026     | 83                                | -                                |
|      | <u>Central Coal Fields Limited</u>                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 16   | CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND                        | 08/2007          | 163.51 -                           | 163.51                       | 133.35                                  | 03/2011 -             | 08/2024     | 161                               | -                                |
| 17   | KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND                               | 06/2009          | 162.46 -                           | 162.46                       | 95.92                                   | 03/2014 -             | 08/2024     | 125                               | -                                |
| 18   | RAJRAPPA RCE OCP ( 3.0 MTY) - [N06000087]CCL,JHARKHAND                      | 12/2009          | 510.85 -                           | 510.85                       | 488.31                                  | 03/2016 -             | 03/2025     | 108                               | -                                |
| 19   | TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND                        | 11/2019          | 243.52 -                           | 243.52                       | 44.35                                   | 03/2023 -             | 03/2025     | 24                                | -                                |
|      | <u>Eastern Coal Fields Limited</u>                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 20   | RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL                          | 08/2009          | 2,661.73 -                         | 5,146.48                     | 741.28                                  | 08/2019 -             | 08/2024     | 60                                | -                                |
|      | <u>Mahanadi Coal Fields Limited</u>                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 21   | GARJANBAHAL OCP - [N06000117]MCL,ODISHA                                     | 11/2014          | 1,375.38 -                         | 1,375.38                     | 816.64                                  | 03/2021 -             | 03/2026     | 60                                | -                                |
| 22   | KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA                         | 06/2014          | 348.16 -                           | 348.16                       | 194.16                                  | 03/2018 -             | 03/2026     | 96                                | -                                |
| 23   | BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA                 | 05/2014          | 479.15 -                           | 479.15                       | 264.66                                  | 03/2019 -             | 03/2027     | 96                                | -                                |
|      | <u>Northern Coal Fields Limited</u>                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 24   | DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH     | 11/2017          | 1,255.17 -                         | 1,255.17                     | 1,219.77                                | 03/2022 -             | 07/2024     | 28                                | -                                |
| 25   | BLOCK-B EXPANSION OPENCASE PROJECT - [N06000184]NCL,MADHYA PRADESH          | 07/2019          | 998.71 -                           | 998.71                       | 339.07                                  | 03/2023 -             | 03/2025     | 24                                | -                                |
| 26   | BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE            | 08/2020          | 836.42 -                           | 836.42                       | 611.73                                  | 03/2024 -             | 03/2025     | 12                                | -                                |
| 27   | KHADIA EXPANSION OCP - [N06000208]NCL,UTTAR PRADESH                         | 06/2021          | 491.67 -                           | 491.67                       | 21.32                                   | 03/2025 -             | 03/2026     | 12                                | -                                |
|      | <u>Singareni Colliers Company Limited</u>                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 28   | KAKATIYAKHANI OPENCASE III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA      | 03/2017          | 413.84 -                           | 413.84                       | 377.38                                  | 03/2022 -             | 03/2025     | 36                                | -                                |
| 29   | GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA                         | 07/2019          | 438.98 -                           | 438.98                       | 144.22                                  | 03/2023 -             | 03/2025     | 24                                | -                                |
| 30   | RCE OF RAMAGUNDAM OPENCASE II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA | 11/2015          | 489.62 -                           | 489.62                       | 400.35                                  | 03/2023 -             | 03/2025     | 24                                | -                                |
| 31   | RCE OF INDARAM OPENCASE PROJECT - [N06000211]SCCL,TELANGANA                 | 08/2017          | 349.28 -                           | 424.81                       | 335.24                                  | 03/2021 -             | 03/2025     | 48                                | -                                |
| 32   | RCE OF KALYANIKHANI OPENCASE PROJECT - [N06000213]SCCL,TELANGANA            | 03/2016          | 384.32 -                           | 384.32                       | 206.24                                  | 03/2020 -             | 03/2025     | 60                                | -                                |
| 33   | RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA            | 08/2017          | 442.42 -                           | 442.42                       | 173.89                                  | 03/2020 -             | 03/2025     | 60                                | -                                |
| 34   | NAINI COAL MINE - [N06000203]SCCL,ODISHA                                    | 03/2020          | 494.30 -                           | 494.30                       | 491.33                                  | 03/2024 -             | 03/2026     | 24                                | -                                |
| 35   | VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA                       | 10/2020          | 484.51 -                           | 484.51                       | 135.52                                  | 03/2023 -             | 03/2026     | 36                                | -                                |
|      | <u>South-Eastern Coal Fields Limited</u>                                    |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 36   | GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH       | 06/2010          | 11,816.40 -                        | 11,816.40                    | 6,068.83                                | 03/2023 -             | 03/2025     | 24                                | -                                |



Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 37   | KUSMUNDA EXPN.OC(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH                                                                     | 08/2013          | 7,612.33 -                         | 7,612.33                     | 4,417.81                                | 03/2023 -             | 03/2025     | 24                                | -                                |
| 38   | BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH                                                                            | 07/2015          | 231.92 -                           | 231.92                       | 2.75                                    | 03/2022 -             | 03/2025     | 36                                | -                                |
| 39   | JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH                                                                        | 07/2016          | 459.49 -                           | 459.49                       | 249.31                                  | 03/2020 03/2005       | 03/2025     | 60                                | 240                              |
| 40   | KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH                                                                        | 07/2008          | 178.44 -                           | 178.44                       | 9.02                                    | 03/2014 -             | 03/2026     | 144                               | -                                |
| 41   | AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH                                                                              | 02/2015          | 481.60 -                           | 481.60                       | 3.40                                    | 03/2023 -             | 03/2027     | 48                                | -                                |
| 42   | BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH                                                                  | 03/2021          | 496.28 -                           | 496.28                       | -                                       | 03/2028 -             | 03/2029     | 12                                | -                                |
| 43   | DURGAPUR OPENCASST PROJECT - [N06000136]SECL,CHHATTISGARH                                                                           | 02/2015          | 916.24 -                           | 916.24                       | 50.68                                   | 03/2023 -             | 03/2030     | 84                                | -                                |
| 44   | MADANNAGAR OPENCASST PROJECT - [N06000140]SECL,CHHATTISGARH                                                                         | 10/2015          | 1,875.32 -                         | 1,875.32                     | -                                       | 03/2024 -             | 03/2030     | 72                                | -                                |
| 45   | PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH                                                                                  | 11/2014          | 1,624.59 -                         | 1,624.59                     | 13.66                                   | 03/2023 -             | 03/2031     | 96                                | -                                |
|      | Total                                                                                                                               |                  | 40,833.89 -                        | 43,522.53                    | 19,182.15                               |                       |             |                                   |                                  |
|      |                                                                                                                                     |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>MINES</u>                                                                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Central Public Works Department</u>                                                                                              |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 46   | CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD, WEST BENGAL | 04/2019          | 255.37 -                           | 255.37                       | 48.83                                   | 04/2022 -             | 08/2026     | 52                                | -                                |
|      | <u>National Aluminum Company Limited (Nalco)</u>                                                                                    |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 47   | 25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO, TAMIL NADU                                                  | 09/2017          | 166.62 163.17                      | 163.17                       | 135.63                                  | 06/2019 03/2024       | 12/2024     | 66                                | 9                                |
| 48   | POTTANGI BAUXITE MINES - [N10000016]NALCO, ODISHA                                                                                   | 05/2018          | 1,437.00 1,381.00                  | 1,381.00                     | 639.16                                  | 12/2024 03/2025       | 05/2025     | 5                                 | 2                                |
|      | Total                                                                                                                               |                  | 1,858.99 -                         | 1,799.54                     | 823.62                                  |                       |             |                                   |                                  |
|      |                                                                                                                                     |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>STEEL</u>                                                                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>National Mineral Development Corporation (Nmhc)</u>                                                                              |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 49   | NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC, CHHATTISGARH                                                             | 11/2015          | 2,907.00 -                         | 2,907.00                     | 1,979.42                                | 06/2023 07/2024       | 11/2025     | 29                                | 16                               |
| 50   | SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC, CHHATTISGARH                                                                     | 03/2021          | 2,092.97 2,718.84                  | 2,718.84                     | 1,090.01                                | 08/2024 -             | 01/2026     | 17                                | -                                |
| 51   | CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC, CHHATTISGARH                                         | 07/2021          | 282.44 -                           | 282.44                       | 78.11                                   | 11/2024 -             | 01/2026     | 14                                | -                                |
|      | <u>Steel Authority Of India Limited (Sail)</u>                                                                                      |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 52   | REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL, ODISHA       | 11/2020          | 377.18 -                           | 377.18                       | 369.62                                  | 05/2023 -             | 08/2024     | 15                                | -                                |
| 53   | NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL, JHARKHAND                                                                 | 03/2015          | 1,034.01 -                         | 1,034.01                     | 869.86                                  | 10/2017 12/2021       | 06/2026     | 104                               | 54                               |

## Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                       |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
|      | Total                                                                                                                                 |                  | 6,693.60                           | 7,319.47                     | 4,387.02                                |                       |             |                                   |                                  |
|      |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>PETROLEUM</u>                                                                                                                      |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Bharat Petroleum Corporation Limited</u>                                                                                           |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 54   | CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA                                         | 05/2022          | 423.39                             | 423.39                       | 181.25                                  | 03/2024               | 09/2024     | 6                                 | -                                |
| 55   | DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA                    | 04/2021          | 1,164.69                           | 1,164.69                     | 578.24                                  | 06/2024               | 04/2025     | 10                                | -                                |
| 56   | MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH | 09/2019          | 1,932.00                           | 1,932.00                     | 1,437.19                                | 03/2025               | 10/2025     | 7                                 | -                                |
|      | <u>Gas Authority Of India Limited</u>                                                                                                 |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 57   | DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL                                                                        | 03/2017          | 1,740.00<br>2,433.15               | 2,433.15                     | 1,885.80                                | 12/2020<br>06/2024    | 03/2025     | 51                                | 9                                |
| 58   | DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE                                                                          | 03/2020          | 1,030.65                           | 1,030.65                     | 751.60                                  | 11/2022<br>06/2024    | 03/2025     | 28                                | 9                                |
| 59   | 60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH                                                                          | 03/2019          | 910.56<br>1,299.02                 | 1,299.02                     | 700.40                                  | 04/2024<br>04/2024    | 03/2025     | 11                                | 11                               |
|      | <u>Hindustan Petroleum Corporation Limited</u>                                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 60   | VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH                                                                | 07/2016          | 20,928.00<br>26,264.00             | 26,264.00                    | 25,798.72                               | 07/2020<br>07/2022    | 06/2024     | 47                                | 23                               |
| 61   | SWRO II WITH LLP FACILITIES - [N16000378]HPCL,ANDHRA PRADESH                                                                          | 09/2019          | 196.26<br>196.26                   | 196.26                       | 147.53                                  | 07/2020               | 11/2024     | 52                                | -                                |
| 62   | BHATINDA SANGRUR PIPELINE - [N16000440]HPCL,PUNJAB                                                                                    | 11/2021          | 367.00                             | 367.00                       | 255.29                                  | 05/2024               | 02/2025     | 9                                 | -                                |
| 63   | HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL,ANDHRA PRADESH                            | 09/2021          | 160.00                             | 160.00                       | 10.07                                   | 06/2024               | 06/2025     | 12                                | -                                |
|      | <u>Indian Oil Corporation Limited</u>                                                                                                 |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 64   | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT                                                         | 11/2019          | 5,251.00<br>5,894.00               | 5,894.00                     | 3,987.09                                | 05/2023<br>03/2024    | 09/2024     | 16                                | 6                                |
| 65   | AUGMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT                                                    | 10/2020          | 1,614.00                           | 1,614.00                     | 920.70                                  | 08/2023<br>05/2024    | 11/2024     | 15                                | 6                                |
| 66   | ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU                       | 05/2016          | 4,497.00<br>6,025.00               | 6,025.00                     | 5,502.92                                | 12/2018<br>03/2024    | 12/2024     | 72                                | 9                                |
| 67   | GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU                                                               | 01/2022          | 827.00                             | 827.00                       | 430.28                                  | 07/2024<br>12/2024    | 06/2025     | 11                                | 6                                |
| 68   | INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT                                    | 01/2022          | 328.00                             | 328.00                       | 15.53                                   | 09/2024               | 08/2025     | 11                                | -                                |
| 69   | PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT                                              | 09/2020          | 18,936.00                          | 18,936.00                    | 7,771.87                                | 08/2024               | 12/2025     | 16                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                             |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|-----------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                     | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                           | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 70   | CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM                                        | 06/2022          | 768.00 -                           | 768.00                       | 57.13                                   | 10/2025 -             | 03/2026     | 5                                 | -                                |
| 71   | GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH                                               | 09/2022          | 980.45 -                           | 980.45                       | 79.85                                   | 06/2026 -             | 11/2026     | 5                                 | -                                |
|      | <u>Mangalore Refinery And Petrochemicals Limited</u>                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 72   | DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN, KARNATAKA                                                      | 06/2020          | 200.00 304.00                      | 304.00                       | 245.26                                  | 06/2023 03/2024       | 07/2024     | 13                                | 4                                |
|      | <u>Numaligarh Refinery Limited</u>                                                                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 73   | NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM                                             | 01/2019          | 10,228.00 -                        | 9,058.00                     | 7,420.15                                | 10/2024 -             | 09/2025     | 11                                | -                                |
| 74   | NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM                                               | 01/2019          | 12,366.00 -                        | 18,968.00                    | 10,740.74                               | 10/2024 -             | 12/2025     | 14                                | -                                |
|      | <u>Oil &amp; Natural Gas Corporation Limited</u>                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 75   | GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM                                                  | 08/2021          | 218.38 -                           | 218.38                       | 108.34                                  | 02/2023 06/2024       | 07/2024     | 17                                | 1                                |
| 76   | UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA                                                 | 03/2023          | 325.53 -                           | 325.53                       | 253.65                                  | 06/2024 -             | 11/2024     | 5                                 | -                                |
| 77   | DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND                                                       | 11/2019          | 431.00 -                           | 431.00                       | 140.06                                  | 01/2024 03/2024       | 12/2024     | 11                                | 9                                |
| 78   | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA                                                      | 04/2019          | 3,228.80 3,976.67                  | 3,976.67                     | 3,897.30                                | 03/2022 06/2024       | 02/2025     | 35                                | 8                                |
| 79   | DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND                                                          | 12/2015          | 823.27 1,137.79                    | 1,137.79                     | 1,028.58                                | 03/2023 03/2024       | 03/2025     | 24                                | 12                               |
| 80   | REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT                                                                      | 04/2021          | 631.03 860.04                      | 860.04                       | 242.83                                  | 03/2025 -             | 07/2025     | 4                                 | -                                |
| 81   | DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA                                  | 06/2022          | 4,144.41 5,726.03                  | 5,726.03                     | 1.21                                    | 10/2025 -             | 02/2026     | 4                                 | -                                |
| 82   | LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA                              | 12/2015          | 3,190.69 3,375.90                  | 3,375.90                     | 2,961.86                                | 04/2018 12/2023       | 05/2026     | 97                                | 29                               |
|      | <u>Oil India Limited</u>                                                                                                    |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 83   | DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM | 01/2018          | 543.91 -                           | 670.90                       | 491.56                                  | 02/2020 12/2023       | 12/2024     | 58                                | 12                               |
| 84   | PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM         | 12/2020          | 430.76 -                           | 430.76                       | 218.90                                  | 07/2024 03/2024       | 12/2024     | 5                                 | 9                                |
|      | <b>Total</b>                                                                                                                |                  | 98,815.78 -                        | 1,16,125.61                  | 78,261.90                               |                       |             |                                   |                                  |
|      |                                                                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>POWER</u>                                                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Chenab Valley Power Projects [P] Limited</u>                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 85   | PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR                                            | 10/2014          | 8,112.12 -                         | 8,112.12                     | 4,329.66                                | 04/2020 07/2025       | 09/2026     | 77                                | 14                               |
| 86   | KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR                                                           | 03/2019          | 4,287.59 -                         | 4,287.59                     | 1,521.91                                | 08/2024 -             | 09/2026     | 25                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                     |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 87   | KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR                                                                               | 05/2022          | 4,526.12 -                         | 4,526.12                     | 633.99                                  | 11/2026 -             | 12/2027     | 13                                | -                                |
|      | <u>National Hydro-Electric Power Corporation</u>                                                                                    |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 88   | PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH                                                                 | 09/2002          | 3,919.59 -                         | 12,160.00                    | 11,278.29                               | 09/2009 -             | 12/2024     | 183                               | -                                |
| 89   | 300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN                                                            | 05/2022          | 1,677.12 -                         | 1,677.12                     | 679.60                                  | 11/2023 -             | 03/2025     | 16                                | -                                |
| 90   | RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM                                                                                       | 03/2021          | 938.29 -                           | 1,871.23                     | 1,075.33                                | 05/2024 -             | 05/2025     | 12                                | -                                |
| 91   | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH                                                         | 09/2003          | 6,285.33 -                         | 21,247.54                    | 21,272.82                               | 09/2010 -             | 05/2026     | 188                               | -                                |
| 92   | RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR                                                                                | 02/2021          | 5,281.94 -                         | 5,281.94                     | 708.63                                  | 02/2026 -             | 12/2026     | 10                                | -                                |
| 93   | TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM                                                                                       | 03/2019          | 5,748.04 -                         | 5,748.04                     | 3,542.56                                | 03/2024 -             | 12/2027     | 45                                | -                                |
|      | <u>National Thermal Power Corporation</u>                                                                                           |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 94   | DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT                                                                         | 11/2021          | 937.80 -                           | 937.80                       | 689.82                                  | 05/2023 -             | 06/2024     | 13                                | -                                |
| 95   | BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT                                                           | 11/2022          | 1,442.60 -                         | 1,442.60                     | 80.60                                   | 03/2024 -             | 06/2024     | 3                                 | -                                |
| 96   | SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN                                                                          | 03/2020          | 1,782.00 -                         | 1,782.00                     | 1,279.42                                | 09/2021 -             | 09/2024     | 36                                | -                                |
| 97   | NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN                                                                      | 03/2022          | 1,352.71 -                         | 1,352.71                     | 359.51                                  | 08/2023 -             | 09/2024     | 13                                | -                                |
| 98   | NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN                                                                      | 03/2022          | 1,409.52 -                         | 1,409.52                     | 632.99                                  | 08/2023 -             | 09/2024     | 13                                | -                                |
| 99   | NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN                                                                      | 03/2022          | 1,426.94 -                         | 1,426.94                     | 362.86                                  | 08/2023 -             | 09/2024     | 13                                | -                                |
| 100  | BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR                                                                                     | 02/2005          | 8,692.97 21,312.11                 | 21,312.11                    | 22,311.28                               | 10/2011 07/2023       | 11/2024     | 157                               | 16                               |
| 101  | NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND                                                                         | 02/2014          | 16,242.90 -                        | 17,007.00                    | 15,361.62                               | 06/2019 10/2022       | 12/2024     | 66                                | 26                               |
| 102  | BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN                                                                        | 06/2022          | 2,598.92 -                         | 2,598.92                     | 453.43                                  | 03/2024 -             | 12/2024     | 9                                 | -                                |
| 103  | DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT                                                                      | 05/2023          | 1,095.01 -                         | 1,095.01                     | 75.46                                   | 01/2025 -             | 05/2025     | 4                                 | -                                |
| 104  | PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND                                                                                | 11/2017          | 17,112.00 -                        | 17,112.00                    | 13,151.45                               | 03/2023 -             | 11/2025     | 32                                | -                                |
| 105  | RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL                                                                             | 09/2014          | 1,381.84 -                         | 1,803.00                     | 1,042.24                                | 09/2019 -             | 03/2029     | 114                               | -                                |
| 106  | TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND                                                                       | 11/2006          | 2,978.48 -                         | 7,103.00                     | 6,298.38                                | 03/2013 -             | 04/2029     | 193                               | -                                |
|      | <u>Power Grid Corporation Of India Limited</u>                                                                                      |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 107  | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN   | 06/2021          | 713.82 -                           | 713.82                       | 583.51                                  | 12/2022 -             | 05/2024     | 17                                | -                                |
| 108  | ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE | 03/2015          | 197.40 -                           | 197.40                       | 161.89                                  | 03/2018 -             | 06/2024     | 75                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|--------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 109  | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE  | 05/2022          | 1,666.00 -                         | 1,666.00                     | 1,119.62                                | 11/2023 -             | 07/2024     | 8                                 | -                                |
| 110  | SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN                                         | 02/2023          | 200.58 -                           | 200.58                       | 131.24                                  | 05/2024 -             | 07/2024     | 2                                 | -                                |
| 111  | NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE                                                         | 05/2021          | 576.42 -                           | 576.42                       | 415.39                                  | 03/2023 -             | 08/2024     | 17                                | -                                |
| 112  | HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE | 08/2017          | 1,931.39 -                         | 2,635.55                     | 1,973.12                                | 02/2020 -             | 09/2024     | 55                                | -                                |
| 113  | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN    | 06/2021          | 1,562.00 -                         | 1,562.00                     | 1,039.75                                | 12/2022 -             | 09/2024     | 21                                | -                                |
| 114  | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN    | 06/2021          | 1,006.00 -                         | 1,006.00                     | 847.05                                  | 12/2022 -             | 09/2024     | 21                                | -                                |
| 115  | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE  | 02/2022          | 359.47 -                           | 359.47                       | 121.17                                  | 09/2023 -             | 09/2024     | 12                                | -                                |
| 116  | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE                           | 07/2022          | 4,546.26 -                         | 4,546.26                     | 1,804.25                                | 06/2023 -             | 09/2024     | 15                                | -                                |
| 117  | WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH                                                                  | 02/2023          | 385.84 -                           | 385.84                       | 36.71                                   | 11/2023 -             | 09/2024     | 10                                | -                                |
| 118  | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE                    | 12/2014          | 5,111.33 -                         | 6,700.00                     | 4,876.43                                | 12/2018 -             | 12/2024     | 72                                | -                                |
| 119  | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE         | 12/2014          | 4,754.42 -                         | 9,129.32                     | 6,453.40                                | 12/2018 -             | 03/2025     | 75                                | -                                |
| 120  | TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH             | 09/2023          | 1,249.00 -                         | 1,249.00                     | 56.94                                   | 03/2025 -             | 09/2025     | 6                                 | -                                |
|      | <u>Satluj Jal Vidyut Nigam Limited</u>                                                                                               |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 121  | OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH                                                    | 11/2022          | 646.17 -                           | 646.17                       | 576.82                                  | 04/2024 -             | 06/2024     | 2                                 | -                                |
| 122  | Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT                                                                               | 05/2021          | 339.35 -                           | 339.35                       | 330.05                                  | 10/2022 -             | 09/2024     | 23                                | -                                |
| 123  | BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR                                                                          | 03/2019          | 10,439.09 -                        | 10,439.09                    | 9,933.89                                | 01/2024 -             | 12/2024     | 11                                | -                                |
| 124  | BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA                                                                            | 04/2022          | 5,491.89 532.00                    | 5,491.89                     | 2,653.11                                | 05/2024 -             | 03/2025     | 10                                | -                                |
|      | <u>Thdc India Limited</u>                                                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 125  | TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND                                                                   | 07/2006          | 1,657.00 -                         | 4,825.60                     | 6,484.41                                | 02/2016 06/2022       | 10/2024     | 104                               | 28                               |
| 126  | KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH                                                                 | 03/2019          | 11,089.42 -                        | 11,089.42                    | 10,211.36                               | 09/2023 -             | 10/2024     | 13                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                                 | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|-----------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                         |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                                       | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 127  | VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND                                                              | 08/2008          | 2,491.58<br>3,860.35               | 3,860.35                     | 3,730.12                                | 06/2013<br>-          | 06/2026     | 156                               | -                                |
|      | Total                                                                                                                                   |                  | 1,55,644.26<br>-                   | 2,08,913.84                  | 1,60,682.08                             |                       |             |                                   |                                  |
|      |                                                                                                                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>HEALTH AND FAMILY WELFARE</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Cpwd For Health</u>                                                                                                                  |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 128  | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA | 09/2017          | 150.29<br>-                        | 162.00                       | 88.39                                   | 03/2020<br>03/2024    | 05/2024     | 50                                | 2                                |
| 129  | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR                                      | 03/2019          | 1,828.00<br>1,577.00               | 1,577.00                     | 995.63                                  | 09/2025<br>01/2025    | 11/2025     | 2                                 | 10                               |
|      | <u>HII Infra Tech Services Limited</u>                                                                                                  |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 130  | ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM                                                      | 05/2017          | 875.00<br>873.92                   | 860.00                       | 734.50                                  | 05/2021<br>04/2023    | 08/2024     | 39                                | 16                               |
|      | Total                                                                                                                                   |                  | 2,853.29<br>-                      | 2,599.00                     | 1,818.52                                |                       |             |                                   |                                  |
|      |                                                                                                                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>RAILWAYS</u>                                                                                                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Central Railways</u>                                                                                                                 |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 131  | PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA                                                                                   | 02/2015          | 3,627.47<br>3,627.00               | 6,463.49                     | 3,737.52                                | 03/2024<br>-          | 06/2024     | 3                                 | -                                |
| 132  | DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA                                                                                     | 02/2016          | 1,876.00<br>-                      | 2,081.27                     | 2,056.27                                | 03/2023<br>-          | 12/2024     | 21                                | -                                |
| 133  | MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA                                                                        | 02/2016          | 1,035.16<br>-                      | 1,035.16                     | 1,219.08                                | 03/2022<br>-          | 12/2024     | 33                                | -                                |
| 134  | WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA                                                                                | 04/2012          | 540.02<br>-                        | 540.02                       | 547.33                                  | 03/2022<br>-          | 03/2025     | 36                                | -                                |
| 135  | WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA                                                                       | 02/2015          | 1,272.19<br>-                      | 1,384.72                     | 1,021.24                                | 03/2022<br>-          | 03/2025     | 36                                | -                                |
| 136  | WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA                                                                          | 02/2016          | 637.95<br>-                        | 637.95                       | 717.11                                  | 03/2023<br>-          | 03/2025     | 24                                | -                                |
| 137  | AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA                                                                            | 02/1997          | 2,271.50<br>-                      | 4,805.17                     | 4,072.18                                | 03/2021<br>-          | 12/2025     | 57                                | -                                |
| 138  | KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA                                                                                      | 04/2011          | 792.89<br>-                        | 792.89                       | 700.54                                  | 03/2021<br>-          | 12/2025     | 57                                | -                                |
| 139  | WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA                                                                                   | 04/2008          | 3,168.29<br>-                      | 3,445.48                     | 2,394.71                                | 03/2023<br>-          | 12/2026     | 45                                | -                                |
| 140  | DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA                                                                    | 01/2019          | 492.76<br>-                        | 492.76                       | 149.60                                  | 03/2026<br>-          | 12/2026     | 9                                 | -                                |
| 141  | ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA                                                                    | 02/2015          | 2,449.91<br>-                      | 2,449.91                     | 1,254.93                                | 03/2023<br>-          | 03/2027     | 48                                | -                                |
|      | <u>East Central Railways</u>                                                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 142  | KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR                                                                                     | 12/2015          | 1,200.20<br>1,200.20               | 1,771.07                     | 1,615.77                                | 03/2020<br>-          | 05/2024     | 50                                | -                                |
| 143  | SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR                                                                           | 04/2016          | 744.04<br>1,215.54                 | 1,215.54                     | 1,254.17                                | 03/2021<br>-          | 06/2024     | 39                                | -                                |
| 144  | MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR                                                                           | 04/2016          | 731.64<br>1,185.73                 | 1,250.00                     | 1,265.86                                | 03/2021<br>-          | 06/2024     | 39                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                     | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|-------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                             |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                           | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 145  | GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND                                                     | 03/2017          | 262.71 -                           | 262.71                       | 176.48                                  | 03/2024 -             | 07/2024     | 4                                 | -                                |
| 146  | KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH                                          | 08/2015          | 528.57 762.97                      | 762.97                       | 698.20                                  | 03/2019 -             | 08/2024     | 65                                | -                                |
| 147  | RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH                                                   | 08/2015          | 2,436.21 2,880.40                  | 2,880.40                     | 2,782.71                                | 03/2020 -             | 09/2024     | 54                                | -                                |
| 148  | RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR                     | 12/2015          | 1,491.47 1,491.47                  | 1,491.47                     | 1,547.72                                | 03/2020 -             | 03/2025     | 60                                | -                                |
| 149  | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR                  | 04/2009          | 548.00 548.00                      | 783.83                       | 543.54                                  | 03/2020 -             | 03/2026     | 72                                | -                                |
|      | <u>East Coast Railway</u>                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 150  | BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA                                                        | 03/2013          | 843.04 -                           | 843.04                       | 994.19                                  | 10/2020 -             | 02/2025     | 52                                | -                                |
| 151  | BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE - [N22000381]ECOR,ODISHA                                | 04/2015          | 1,172.92 -                         | 1,172.92                     | 1,463.52                                | 12/2018 -             | 02/2025     | 74                                | -                                |
| 152  | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA                | 04/2015          | 701.61 -                           | 810.02                       | 179.43                                  | 11/2018 -             | 03/2025     | 76                                | -                                |
| 153  | TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA                                                       | 04/2005          | 810.78 -                           | 1,928.07                     | 1,409.30                                | 06/2021 -             | 03/2026     | 57                                | -                                |
|      | <u>Indian Railway Construction Company Limited</u>                                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 154  | KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]JRCON,CHHATTISGARH                  | 04/2013          | 3,055.00 3,438.39                  | 3,438.39                     | 2,807.27                                | 09/2018 -             | 12/2024     | 75                                | -                                |
| 155  | EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]JRCON,ODISHA | 04/2016          | 5,200.00 -                         | 5,200.00                     | -                                       | 03/2020 -             | 12/2025     | 69                                | -                                |
|      | <u>Kolkata Metro Rail Corporation Limited</u>                                                               |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 156  | EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL,WEST BENGAL                                            | 02/2009          | 4,874.58 8,575.00                  | 10,442.41                    | -                                       | 09/2016 -             | 06/2024     | 93                                | -                                |
|      | <u>Metropolitan Rapid Transport Projects</u>                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 157  | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU                           | 04/2006          | 495.74 -                           | 734.01                       | 625.57                                  | 06/2013 07/2024       | 09/2024     | 135                               | 2                                |
|      | <u>Mumbai Railway Vikas Corporation</u>                                                                     |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 158  | MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA                                           | 04/2019          | 33,690.00 -                        | 33,690.00                    | 846.83                                  | 03/2025 -             | 12/2027     | 33                                | -                                |
|      | <u>North Central Railway</u>                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 159  | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE                                 | 04/2011          | 2,912.96 -                         | 3,845.60                     | 1,024.32                                | 03/2022 -             | 12/2024     | 33                                | -                                |
| 160  | JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH                                 | 03/2018          | 4,329.53 -                         | 4,329.53                     | 60.37                                   | 03/2023 -             | 03/2026     | 36                                | -                                |
|      | <u>North East Frontier Railway</u>                                                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 161  | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE                                       | 04/2013          | 1,798.00 -                         | 2,832.35                     | 2,760.40                                | 03/2019 -             | 06/2024     | 63                                | -                                |
| 162  | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR                             | 09/2006          | 532.87 2,132.03                    | 4,359.32                     | 2,522.93                                | 03/2019 -             | 12/2024     | 69                                | -                                |
| 163  | MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE                                                       | 04/2011          | 414.84 -                           | 1,220.25                     | 506.04                                  | 03/2020 -             | 03/2025     | 60                                | -                                |



Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                        | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|--------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                              | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 164  | BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM                                                                            | 04/2008          | 2,393.47<br>5,021.45               | 8,605.00                     | 7,306.77                                | 03/2014<br>-          | 07/2025     | 136                               | -                                |
| 165  | NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND                                       | 04/2006          | 2,326.52<br>6,663.00               | 6,663.00                     | 3,390.46                                | 03/2015<br>-          | 03/2026     | 132                               | -                                |
| 166  | BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM                                                                   | 04/2015          | 2,232.32<br>-                      | 4,155.65                     | 3,342.93                                | 03/2022<br>-          | 03/2026     | 48                                | -                                |
| 167  | NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE                                                           | 04/2010          | 242.22<br>-                        | 1,208.73                     | 386.56                                  | 03/2020<br>-          | 03/2027     | 84                                | -                                |
|      | <u>North Eastern Railway</u>                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 168  | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH                 | 04/2016          | 1,177.96<br>-                      | 1,777.39                     | 1,730.87                                | 12/2019<br>-          | 12/2024     | 60                                | -                                |
| 169  | CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE                                                                                 | 03/2013          | 295.00<br>954.00                   | 954.00                       | 958.58                                  | 01/2019<br>-          | 02/2025     | 73                                | -                                |
| 170  | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH                 | 11/2016          | 186.85<br>-                        | 457.68                       | 406.56                                  | 06/2024<br>-          | 02/2025     | 8                                 | -                                |
| 171  | BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH                                                       | 07/2020          | 950.00<br>-                        | 341.66                       | 8.51                                    | 12/2024<br>-          | 06/2025     | 6                                 | -                                |
|      | <u>Northern Railway</u>                                                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 172  | CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE                                                                                   | 04/2007          | 328.14<br>-                        | 1,540.14                     | 482.67                                  | 03/2023<br>-          | 06/2025     | 27                                | -                                |
| 173  | MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB    | 06/2009          | 404.00<br>-                        | 404.00                       | 190.00                                  | 08/2016<br>-          | 08/2025     | 108                               | -                                |
|      | <u>National High Speed Rail Corporation Limited</u>                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 174  | MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE                                                       | 12/2015          | 1,08,000.00<br>-                   | 1,08,000.00                  | 61,272.82                               | 12/2023<br>-          | 08/2027     | 44                                | -                                |
|      | <u>Rail Vikas Nigam Ltd.</u>                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 175  | VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH                                                                              | 04/2015          | 3,246.26<br>-                      | 6,238.67                     | 5,614.60                                | 12/2023<br>-          | 12/2024     | 12                                | -                                |
| 176  | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH                                                         | 04/2015          | 943.60<br>-                        | 2,018.23                     | 1,779.61                                | 03/2022<br>-          | 12/2024     | 33                                | -                                |
| 177  | MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH                                                            | 06/2016          | 3,677.76<br>-                      | 5,190.26                     | 4,969.16                                | 12/2023<br>-          | 12/2024     | 12                                | -                                |
| 178  | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH                | 05/2018          | 1,177.96<br>-                      | 2,529.46                     | 1,574.90                                | 03/2024<br>-          | 02/2025     | 11                                | -                                |
| 179  | RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND                                                                 | 04/2011          | 16,216.00<br>-                     | 24,659.00                    | 18,267.00                               | 12/2024<br>-          | 03/2025     | 3                                 | -                                |
| 180  | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL | 04/2010          | 2,298.42<br>-                      | 2,733.86                     | 392.84                                  | 03/2014<br>-          | 12/2025     | 141                               | -                                |
| 181  | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL     | 04/2010          | 3,951.98<br>-                      | 8,964.35                     | 6,817.20                                | 03/2016<br>-          | 03/2026     | 120                               | -                                |
| 182  | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL                 | 04/2010          | 2,913.51<br>-                      | 4,834.54                     | 3,869.56                                | 03/2016<br>-          | 12/2026     | 129                               | -                                |



## Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                  | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|----------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                          |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                        | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 183  | HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA                                            | 04/2010          | 2,127.00 -                         | 3,692.60                     | 3,481.82                                | 03/2023 -             | 12/2026     | 45                                | -                                |
| 184  | VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA                                               | 01/1991          | 2,335.67 -                         | 4,803.16                     | 4,620.71                                | 12/2024 -             | 12/2026     | 24                                | -                                |
|      | <u>South Central Railway</u>                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 185  | KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE                                                            | 04/2015          | 2,063.03 -                         | 2,909.00                     | 2,461.70                                | 03/2021 -             | 01/2025     | 46                                | -                                |
| 186  | MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA                                            | 04/2006          | 1,160.48 -                         | 3,014.00                     | 1,190.58                                | 03/2010 -             | 03/2025     | 180                               | -                                |
| 187  | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE                            | 04/2012          | 1,856.95 -                         | 1,952.68                     | 1,144.19                                | 03/2023 -             | 03/2025     | 24                                | -                                |
| 188  | GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH                                                          | 04/2016          | 3,631.00 -                         | 3,887.48                     | 2,926.55                                | 03/2022 -             | 12/2025     | 45                                | -                                |
| 189  | KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH                                           | 12/2001          | 1,045.20 -                         | 2,500.98                     | 1,141.44                                | 03/2009 -             | 03/2027     | 216                               | -                                |
| 190  | NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH                                                   | 04/2011          | 2,288.70 -                         | 3,122.35                     | 1,579.60                                | 03/2021 03/2027       | 05/2027     | 74                                | 2                                |
|      | <u>South East Central Railway</u>                                                                        |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 191  | JHARSUGUDA-BILASPUK 4TH LINE - [N22000484]SECR,CHHATTISGARH                                              | 04/2015          | 1,973.00 2,135.34                  | 2,135.34                     | 1,875.15                                | 03/2021 12/2023       | 10/2024     | 43                                | 10                               |
| 192  | RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA                                     | 09/2016          | 1,908.51 2,753.05                  | 3,544.25                     | 2,596.20                                | 03/2023 12/2023       | 12/2024     | 21                                | 12                               |
| 193  | ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH                                                           | 04/2015          | 1,370.00 1,680.00                  | 2,311.02                     | 1,459.96                                | 12/2021 12/2023       | 12/2024     | 36                                | 12                               |
| 194  | WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA                                      | 06/2018          | 229.00 -                           | 1,886.05                     | 405.86                                  | 12/2021 -             | 12/2026     | 60                                | -                                |
|      | <u>South Eastern Railway</u>                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 195  | PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL                                      | 04/2018          | 338.00 -                           | 393.83                       | 139.09                                  | 06/2022 -             | 12/2024     | 30                                | -                                |
| 196  | NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE                                    | 03/2019          | 1,866.31 -                         | 1,866.31                     | 1,490.93                                | 05/2023 -             | 12/2025     | 31                                | -                                |
| 197  | BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND                                                    | 03/2016          | 1,724.20 3,029.04                  | 3,029.04                     | 2,022.68                                | 03/2021 -             | 06/2026     | 63                                | -                                |
| 198  | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND | 04/2018          | 428.65 -                           | 472.50                       | 265.82                                  | 06/2022 -             | 06/2026     | 48                                | -                                |
|      | <u>South Western Railway</u>                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 199  | HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE                                                           | 03/2015          | 1,614.59 1,877.81                  | 2,458.87                     | 2,243.71                                | 03/2019 -             | 06/2025     | 75                                | -                                |
| 200  | BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA              | 03/2018          | 492.87 -                           | 492.87                       | 54.03                                   | 03/2025 -             | 06/2025     | 3                                 | -                                |
| 201  | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA                                 | 03/1996          | 644.78 825.31                      | 825.31                       | 564.07                                  | 03/2017 -             | 12/2025     | 105                               | -                                |
| 202  | MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA                                                           | 04/2012          | 279.54 296.72                      | 296.72                       | 89.12                                   | 03/2016 -             | 06/2026     | 123                               | -                                |
| 203  | BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA                                                           | 04/2010          | 986.30 1,378.00                    | 1,649.31                     | 502.00                                  | 03/2016 -             | 12/2026     | 129                               | -                                |
| 204  | MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH                       | 09/2022          | 323.14 342.41                      | 342.41                       | 39.46                                   | 12/2025 -             | 12/2026     | 12                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

|                                                             |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|-------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No                                                        | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1                                                           | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 205                                                         | GADAG-WADI NL - [N22000299]SWR,KARNATAKA                                                                                              | 04/2013          | 2,841.84 -                         | 2,841.84                     | 1,041.27                                | 12/2018 -             | 03/2027     | 99                                | -                                |
| 206                                                         | BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA                                     | 09/2020          | 1,590.80 927.42                    | 927.42                       | .22                                     | 03/2026 -             | 12/2027     | 21                                | -                                |
| 207                                                         | SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA                                                                                         | 04/2011          | 832.47 -                           | 832.47                       | .94                                     | 03/2016 -             | 12/2030     | 177                               | -                                |
| 208                                                         | WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA                                                                                 | 02/2011          | 162.13 348.85                      | 348.85                       | .36                                     | 04/2028 -             | 12/2030     | 32                                | -                                |
| <u>Southern Railway</u>                                     |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 209                                                         | CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU                                     | 03/2022          | 359.60 274.20                      | 274.20                       | 179.26                                  | 03/2026 07/2024       | 12/2024     | -15                               | 5                                |
| 210                                                         | KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU                                      | 01/2019          | 304.22 -                           | 373.42                       | 225.18                                  | 03/2026 08/2024       | 12/2024     | -15                               | 4                                |
| 211                                                         | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU                                          | 01/2006          | 417.50 -                           | 419.44                       | 191.46                                  | 03/2025 08/2024       | 12/2025     | 9                                 | 16                               |
| 212                                                         | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU                                             | 09/2007          | 724.69 -                           | 3,118.34                     | 1,917.34                                | 02/2019 -             | 03/2027     | 97                                | -                                |
| 213                                                         | TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU                                                                                      | 09/2006          | 582.83 -                           | 3,631.34                     | 763.70                                  | - 12/2026             | 03/2027     | -                                 | 3                                |
| <u>West Central Railway</u>                                 |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 214                                                         | KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH                                                                    | 12/2015          | 1,763.93 -                         | 2,445.30                     | 2,830.45                                | 03/2020 -             | 10/2024     | 55                                | -                                |
| 215                                                         | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE                                                                   | 09/1998          | 247.66 -                           | 8,248.50                     | 2,500.34                                | 05/2008 -             | 03/2025     | 202                               | -                                |
| <u>Western Railway</u>                                      |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 216                                                         | MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT                                                                   | 04/2018          | 537.31 537.31                      | 537.31                       | 564.48                                  | 03/2024 -             | 12/2024     | 9                                 | -                                |
| 217                                                         | NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH                                                                     | 04/2017          | 495.18 -                           | 495.18                       | 122.92                                  | 03/2022 -             | 03/2026     | 48                                | -                                |
|                                                             | Total                                                                                                                                 |                  | 2,81,447.90 -                      | 3,72,748.03                  | 2,08,349.32                             |                       |             |                                   |                                  |
| <u>ROAD TRANSPORT AND HIGHWAYS</u>                          |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| <u>Border Road Organisation</u>                             |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 218                                                         | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR | 03/2020          | 152.93 -                           | 152.93                       | 95.46                                   | 09/2023 -             | 06/2024     | 9                                 | -                                |
| <u>Ministry Of Road Transport And Highways (State Pwds)</u> |                                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 219                                                         | REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH | 01/2014          | 195.45 -                           | 385.97                       | 294.95                                  | 11/2014 -             | 05/2024     | 114                               | -                                |
| 220                                                         | WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU    | 08/2020          | 302.62 345.62                      | 345.62                       | 324.68                                  | 02/2021 -             | 05/2024     | 39                                | -                                |

| Costing Rs. 150 Crore and above |                                                                                                                                       |                  |                                    |                              |                                         | (May 2024)            |             |                                   |                                  |
|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|                                 |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
| S.No                            | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1                               | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 221                             | 2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN       | 02/2021          | 240.99 -                           | 240.99                       | 233.39                                  | 01/2024 -             | 05/2024     | 4                                 | -                                |
| 222                             | CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH | 03/2021          | 185.09 269.81                      | 185.09                       | 239.02                                  | 09/2023 -             | 05/2024     | 8                                 | -                                |
| 223                             | UP-GRADATION OF TIROGA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIROGA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA   | 08/2021          | 288.14 -                           | 288.14                       | 63.01                                   | 04/2023 -             | 05/2024     | 13                                | -                                |
| 224                             | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA     | 03/2021          | 344.79 -                           | 344.79                       | -                                       | 03/2023 -             | 05/2024     | 14                                | -                                |
| 225                             | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH                    | 12/2019          | 282.41 -                           | 319.96                       | 269.08                                  | 04/2022 -             | 06/2024     | 26                                | -                                |
| 226                             | UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL   | 02/2018          | 426.18 426.18                      | 426.18                       | 359.28                                  | 09/2020 01/2024       | 06/2024     | 45                                | 5                                |
| 227                             | DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL   | 03/2018          | 254.30 254.30                      | 254.30                       | 197.33                                  | 10/2020 01/2024       | 06/2024     | 44                                | 5                                |
| 228                             | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL   | 03/2016          | 160.27 213.97                      | 213.97                       | 144.31                                  | 09/2023 03/2024       | 06/2024     | 9                                 | 3                                |
| 229                             | REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB        | 03/2018          | 170.57 192.48                      | 150.00                       | 104.98                                  | 11/2020 -             | 06/2024     | 43                                | -                                |
| 230                             | REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH    | 11/2015          | 335.32 397.32                      | 335.32                       | 345.35                                  | 06/2017 -             | 06/2024     | 84                                | -                                |
| 231                             | REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH  | 01/2016          | 476.20 610.18                      | 543.73                       | 501.42                                  | 09/2016 -             | 06/2024     | 93                                | -                                |
| 232                             | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH    | 01/2016          | 624.98 731.50                      | 731.50                       | 601.11                                  | 10/2016 -             | 06/2024     | 92                                | -                                |
| 233                             | CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH  | 03/2018          | 349.03 -                           | 349.03                       | 314.18                                  | 01/2019 -             | 06/2024     | 65                                | -                                |
| 234                             | UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH                                       | 11/2017          | 188.80 -                           | 188.80                       | 136.81                                  | 05/2019 -             | 06/2024     | 61                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 235  | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN                               | 12/2020          | 379.23 -                           | 379.23                       | 227.12                                  | 10/2023 -             | 06/2024     | 8                                 | -                                |
| 236  | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN          | 12/2020          | 339.65 -                           | 339.65                       | 207.23                                  | 10/2023 -             | 06/2024     | 8                                 | -                                |
| 237  | REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA                                                                                 | 03/2022          | 282.07 -                           | 282.07                       | 34.65                                   | 06/2022 -             | 06/2024     | 24                                | -                                |
| 238  | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL   | 06/2016          | 236.78<br>263.26                   | 263.26                       | 211.51                                  | 09/2021<br>02/2024    | 07/2024     | 34                                | 5                                |
| 239  | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB          | 03/2018          | 293.10<br>341.84                   | 315.00                       | 306.60                                  | 08/2020 -             | 07/2024     | 47                                | -                                |
| 240  | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA       | 08/2016          | 175.50 -                           | 241.60                       | 178.73                                  | 02/2017 -             | 07/2024     | 89                                | -                                |
| 241  | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH             | 03/2016          | 452.94 -                           | 435.61                       | 275.36                                  | 07/2016 -             | 07/2024     | 96                                | -                                |
| 242  | SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA                                                                            | 09/2022          | 232.59 -                           | 232.59                       | 97.70                                   | 04/2024 -             | 07/2024     | 3                                 | -                                |
| 243  | WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA     | 01/2023          | 255.88 -                           | 255.88                       | 60.99                                   | 06/2024 -             | 07/2024     | 1                                 | -                                |
| 244  | WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA       | 10/2016          | 298.32 -                           | 298.32                       | 178.47                                  | 02/2019<br>06/2022    | 08/2024     | 66                                | 26                               |
| 245  | WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA      | 10/2016          | 248.83 -                           | 248.83                       | 173.82                                  | 03/2019<br>04/2023    | 08/2024     | 65                                | 16                               |
| 246  | 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA     | 01/2018          | 283.15 -                           | 283.15                       | 278.69                                  | 05/2020<br>12/2022    | 08/2024     | 51                                | 20                               |
| 247  | REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL - MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA     | 03/2018          | 192.67 -                           | 192.67                       | 176.37                                  | 07/2019<br>06/2022    | 08/2024     | 61                                | 26                               |
| 248  | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA     | 01/2019          | 193.19<br>249.72                   | 249.72                       | 222.58                                  | -<br>01/2023          | 08/2024     | -                                 | 19                               |
| 249  | KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA                                                                                     | 04/2016          | 281.78<br>282.00                   | 281.78                       | 77.83                                   | 04/2019 -             | 08/2024     | 64                                | -                                |
| 250  | CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH | 07/2018          | 1,948.25 -                         | 1,948.25                     | 889.53                                  | 02/2024 -             | 08/2024     | 6                                 | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 251  | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH        | 04/2020          | 199.39<br>212.96                   | 199.39                       | 139.08                                  | 02/2024<br>-          | 08/2024     | 6                                 | -                                |
| 252  | PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH                         | 03/2021          | 264.86<br>-                        | 264.86                       | 97.42                                   | 08/2023<br>-          | 08/2024     | 12                                | -                                |
| 253  | WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH | 10/2021          | 227.06<br>-                        | 227.06                       | 89.25                                   | 04/2024<br>-          | 08/2024     | 4                                 | -                                |
| 254  | WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA      | 03/2021          | 317.19<br>-                        | 317.19                       | 162.21                                  | 07/2024<br>-          | 08/2024     | 1                                 | -                                |
| 255  | 4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN                   | 07/2020          | 319.09<br>-                        | 319.09                       | 133.67                                  | 03/2024<br>-          | 09/2024     | 6                                 | -                                |
| 256  | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL   | 03/2016          | 271.17<br>291.20                   | 291.20                       | 175.00                                  | 11/2018<br>12/2023    | 10/2024     | 71                                | 10                               |
| 257  | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU    | 02/2022          | 191.33<br>-                        | 191.33                       | 118.15                                  | 08/2022<br>-          | 10/2024     | 26                                | -                                |
| 258  | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA     | 03/2021          | 766.64<br>-                        | 766.64                       | -                                       | 02/2022<br>-          | 10/2024     | 32                                | -                                |
| 259  | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA     | 02/2017          | 157.32<br>188.00                   | 187.61                       | 43.16                                   | 05/2019<br>-          | 11/2024     | 66                                | -                                |
| 260  | CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA     | 03/2019          | 423.15<br>-                        | 423.15                       | 268.97                                  | 12/2019<br>-          | 11/2024     | 59                                | -                                |
| 261  | UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH  | 03/2020          | 278.97<br>-                        | 278.97                       | 147.87                                  | 05/2024<br>-          | 11/2024     | 6                                 | -                                |
| 262  | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA     | 09/2022          | 172.98<br>-                        | 172.98                       | -                                       | 03/2024<br>-          | 11/2024     | 8                                 | -                                |
| 263  | UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH                             | 03/2015          | 511.83<br>-                        | 511.83                       | 485.18                                  | 08/2017<br>12/2023    | 12/2024     | 88                                | 12                               |
| 264  | KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA                                                                                         | 03/2016          | 1,230.02<br>1,230.00               | 1,230.02                     | 791.80                                  | 11/2019<br>-          | 12/2024     | 61                                | -                                |
| 265  | REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH                        | 01/2016          | 497.14<br>572.66                   | 572.66                       | 351.76                                  | 08/2016<br>-          | 12/2024     | 100                               | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                        |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|----------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                      | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 266  | CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423])MoRTH,UTTAR PRADESH | 04/2021          | 309.48 -                           | 309.48                       | 112.76                                  | 09/2023 -             | 12/2024     | 15                                | -                                |
| 267  | 2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH      | 04/2020          | 236.47 -                           | 236.47                       | 117.56                                  | 03/2024 -             | 12/2024     | 9                                 | -                                |
| 268  | 2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH  | 04/2020          | 211.09 -                           | 211.09                       | 92.79                                   | 07/2024 -             | 12/2024     | 5                                 | -                                |
| 269  | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH   | 11/2021          | 307.11 -                           | 307.11                       | 142.30                                  | 05/2024 -             | 12/2024     | 7                                 | -                                |
| 270  | WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH   | 03/2021          | 395.62 392.03                      | 395.62                       | 183.61                                  | 05/2024 -             | 12/2024     | 7                                 | -                                |
| 271  | NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH        | 03/2020          | 529.24 -                           | 529.24                       | 93.50                                   | 09/2023 -             | 12/2024     | 15                                | -                                |
| 272  | BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH | 12/2020          | 529.44 -                           | 529.44                       | 160.96                                  | 04/2023 05/2023       | 12/2024     | 20                                | 19                               |
| 273  | ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA           | 10/2017          | 186.71 -                           | 186.71                       | 155.30                                  | 06/2023 -             | 12/2024     | 18                                | -                                |
| 274  | BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA      | 02/2023          | 398.48 -                           | 398.48                       | -                                       | 02/2024 -             | 02/2025     | 12                                | -                                |
| 275  | REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA       | 10/2014          | 295.47 -                           | 295.47                       | 224.42                                  | 02/2017 12/2022       | 03/2025     | 97                                | 27                               |
| 276  | REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA      | 01/2022          | 549.28 -                           | 549.28                       | 103.51                                  | 12/2024 -             | 03/2025     | 3                                 | -                                |
| 277  | UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB         | 03/2021          | 263.19 -                           | 220.00                       | 30.00                                   | 10/2023 -             | 04/2025     | 18                                | -                                |
| 278  | WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB          | 03/2022          | 152.58 -                           | 152.58                       | 33.45                                   | 10/2023 -             | 04/2025     | 18                                | -                                |
| 279  | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA       | 01/2022          | 882.18 -                           | 882.18                       | 220.87                                  | 01/2025 -             | 06/2025     | 5                                 | -                                |

| Costing Rs. 150 Crore and above |                                                                                                                                      |                  |                                    |                              |                                         | (May 2024)            |             |                                   |                                  |
|---------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|                                 |                                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
| S.No                            | Project                                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1                               | 2                                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 280                             | REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA    | 03/2021          | 545.11 -                           | 545.11                       | 228.41                                  | 07/2024 -             | 06/2025     | 11                                | -                                |
| 281                             | WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA     | 03/2022          | 644.45 -                           | 644.45                       | 192.96                                  | 03/2025 -             | 06/2025     | 3                                 | -                                |
| 282                             | WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA    | 01/2022          | 703.68 -                           | 703.68                       | 205.84                                  | 01/2025 -             | 07/2025     | 6                                 | -                                |
| 283                             | WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA    | 03/2022          | 631.49 -                           | 631.49                       | 42.69                                   | 03/2024 -             | 10/2025     | 19                                | -                                |
| 284                             | CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA    | 03/2018          | 626.76 -                           | 626.76                       | 273.60                                  | 07/2020<br>06/2024    | 02/2026     | 67                                | 20                               |
|                                 | <u>National Highways And Infrastructure Development Corporation Ltd.</u>                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 285                             | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND     | 03/2018          | 285.68 -                           | 285.68                       | 174.28                                  | 09/2022<br>01/2023    | 05/2024     | 20                                | 16                               |
| 286                             | IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR                                                                               | 03/2021          | 277.99 -                           | 277.99                       | 146.35                                  | 01/2023 -             | 05/2024     | 16                                | -                                |
| 287                             | 2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND | 03/2018          | 403.36 -                           | 403.36                       | 337.72                                  | 11/2020<br>12/2022    | 06/2024     | 43                                | 18                               |
| 288                             | 2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND  | 03/2018          | 417.24 -                           | 417.24                       | 344.20                                  | 11/2020<br>12/2022    | 06/2024     | 43                                | 18                               |
| 289                             | (I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND    | 02/2017          | 387.00<br>391.02                   | 391.02                       | 386.81                                  | 09/2020<br>02/2023    | 06/2024     | 45                                | 16                               |
| 290                             | (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND     | 03/2018          | 500.09<br>698.81                   | 698.81                       | 365.22                                  | 11/2022<br>06/2023    | 06/2024     | 19                                | 12                               |
| 291                             | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM      | 11/2017          | 290.05 -                           | 290.05                       | 218.36                                  | 10/2020<br>08/2023    | 06/2024     | 44                                | 10                               |
| 292                             | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM     | 08/2020          | 295.97 -                           | 295.97                       | 242.00                                  | 04/2023<br>08/2023    | 06/2024     | 14                                | 10                               |



Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                            |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                    | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                          | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 293  | CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR | 12/2019          | 2,680.42<br>-                      | 2,680.42                     | -                                       | 12/2023<br>-          | 06/2024     | 6                                 | -                                |
| 294  | CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM                        | 09/2020          | 275.02<br>247.25                   | 247.25                       | 244.63                                  | 10/2022<br>04/2024    | 06/2024     | 20                                | 2                                |
| 295  | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM                         | 03/2020          | 206.88<br>219.33                   | 219.33                       | 256.29                                  | 07/2022<br>01/2024    | 06/2024     | 23                                | 5                                |
| 296  | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM                       | 03/2020          | 292.24<br>331.17                   | 331.17                       | 275.80                                  | 07/2022<br>03/2024    | 06/2024     | 23                                | 3                                |
| 297  | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND                                                            | 03/2020          | 361.53<br>365.42                   | 365.42                       | 189.26                                  | 06/2022<br>06/2023    | 06/2024     | 24                                | 12                               |
| 298  | DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR                                                                  | 03/2021          | 260.40<br>-                        | 260.40                       | 191.88                                  | 12/2022<br>-          | 06/2024     | 18                                | -                                |
| 299  | IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR                                                                                      | 03/2021          | 259.31<br>-                        | 259.31                       | 144.94                                  | 12/2022<br>-          | 06/2024     | 18                                | -                                |
| 300  | TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR                                                                                       | 07/2021          | 185.80<br>-                        | 185.80                       | 85.76                                   | 03/2023<br>10/2023    | 06/2024     | 15                                | 8                                |
| 301  | FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM            | 06/2015          | 463.49<br>-                        | 463.49                       | 319.48                                  | 03/2024<br>-          | 07/2024     | 4                                 | -                                |
| 302  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM           | 04/2017          | 640.07<br>990.88                   | 1,286.35                     | 1,140.04                                | 07/2023<br>05/2024    | 07/2024     | 12                                | 2                                |
| 303  | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH | 09/2016          | 568.92<br>568.92                   | 568.92                       | 508.65                                  | 12/2019<br>03/2023    | 07/2024     | 55                                | 16                               |
| 304  | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM              | 08/2020          | 208.84<br>-                        | 208.84                       | 164.53                                  | 04/2022<br>-          | 07/2024     | 27                                | -                                |
| 305  | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA              | 06/2020          | 277.50<br>302.02                   | 302.02                       | 252.10                                  | 01/2022<br>02/2024    | 07/2024     | 30                                | 5                                |
| 306  | KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA                                                                                    | 11/2020          | 159.13<br>171.50                   | 171.50                       | 79.43                                   | 06/2022<br>10/2023    | 07/2024     | 25                                | 9                                |
| 307  | 2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA                                                                              | 06/2020          | 201.99<br>287.47                   | 287.47                       | 139.41                                  | 01/2022<br>06/2023    | 07/2024     | 30                                | 13                               |
| 308  | TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR                                                                                       | 07/2021          | 198.77<br>-                        | 198.77                       | 88.90                                   | 03/2023<br>09/2023    | 07/2024     | 16                                | 10                               |
| 309  | MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR                                                                                            | 08/2021          | 467.41<br>-                        | 467.41                       | 232.43                                  | 05/2023<br>-          | 07/2024     | 14                                | -                                |
| 310  | 4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM                                                                         | 03/2020          | 220.20<br>-                        | 220.20                       | 213.54                                  | 12/2022<br>-          | 08/2024     | 20                                | -                                |



## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                            |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                    | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                          | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 311  | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM          | 07/2020          | 345.38<br>395.59                   | 395.59                       | 352.31                                  | 04/2023<br>10/2023    | 08/2024     | 16                                | 10                               |
| 312  | JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH                                   | 08/2020          | 294.04<br>-                        | 294.04                       | 139.96                                  | 04/2022<br>02/2024    | 08/2024     | 28                                | 6                                |
| 313  | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451]NHIDCL,ASSAM                                                                         | 03/2022          | 215.27<br>-                        | 215.27                       | 111.59                                  | 07/2024<br>-          | 08/2024     | 1                                 | -                                |
| 314  | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452]NHIDCL,ASSAM                                                                         | 04/2022          | 170.95<br>-                        | 170.95                       | 93.45                                   | 07/2024<br>-          | 08/2024     | 1                                 | -                                |
| 315  | DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM             | 02/2020          | 592.06<br>-                        | 592.06                       | 256.64                                  | 03/2022<br>-          | 08/2024     | 29                                | -                                |
| 316  | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND           | 09/2020          | 277.44<br>-                        | 277.44                       | 156.81                                  | 10/2022<br>04/2024    | 09/2024     | 23                                | 5                                |
| 317  | TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH                                                                                    | 02/2021          | 550.45<br>-                        | 550.45                       | 109.70                                  | 03/2023<br>06/2024    | 09/2024     | 18                                | 3                                |
| 318  | KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR                                                                              | 03/2021          | 486.45<br>-                        | 486.45                       | 115.47                                  | 09/2022<br>08/2023    | 09/2024     | 24                                | 13                               |
| 319  | MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR                                                                                        | 02/2021          | 188.36<br>-                        | 188.36                       | 111.68                                  | 12/2022<br>-          | 09/2024     | 21                                | -                                |
| 320  | DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM                                                                                        | 03/2021          | 288.85<br>-                        | 288.85                       | 163.69                                  | 01/2023<br>-          | 09/2024     | 20                                | -                                |
| 321  | 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM                                      | 01/1991          | 520.01<br>-                        | 520.01                       | 297.98                                  | 06/2019<br>06/2019    | 10/2024     | 64                                | 64                               |
| 322  | 4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM                  | 12/2015          | 289.99<br>-                        | 289.99                       | 230.45                                  | 12/2018<br>07/2021    | 10/2024     | 70                                | 39                               |
| 323  | TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH  | 02/2017          | 180.57<br>244.10                   | 180.57                       | 149.77                                  | 11/2023<br>03/2024    | 10/2024     | 11                                | 7                                |
| 324  | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR | 03/2018          | 253.44<br>-                        | 253.44                       | 176.87                                  | 07/2021<br>08/2023    | 10/2024     | 39                                | 14                               |
| 325  | DABOKA KATHKATI PACKAGE-7 - [N24001537]NHIDCL,ASSAM                                                                                        | 11/2021          | 204.10<br>-                        | 204.10                       | 109.21                                  | 07/2024<br>-          | 10/2024     | 3                                 | -                                |
| 326  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM           | 04/2017          | 519.09<br>785.65                   | 785.65                       | 640.68                                  | 04/2023<br>03/2024    | 11/2024     | 19                                | 8                                |
| 327  | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR  | 07/2020          | 210.79<br>-                        | 210.79                       | 57.08                                   | 04/2022<br>11/2023    | 11/2024     | 31                                | 12                               |
| 328  | KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH                                                                                         | 08/2020          | 381.01<br>-                        | 381.01                       | 144.91                                  | 01/2023<br>06/2024    | 11/2024     | 22                                | 5                                |
| 329  | KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH                                                                                         | 03/2021          | 398.37<br>-                        | 398.37                       | 133.01                                  | 01/2023<br>08/2024    | 11/2024     | 22                                | 3                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                            |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|--------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                    | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                          | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 330  | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA                                                                    | 03/2021          | 260.21 -                           | 260.21                       | 191.82                                  | 12/2022<br>06/2024    | 11/2024     | 23                                | 5                                |
| 331  | JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH                                   | 08/2020          | 184.88 -                           | 184.88                       | 94.25                                   | 04/2022<br>02/2024    | 11/2024     | 31                                | 9                                |
| 332  | GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR                                                                                  | 02/2021          | 431.28 -                           | 431.28                       | 253.17                                  | 03/2023<br>03/2024    | 11/2024     | 20                                | 8                                |
| 333  | 4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM             | 06/2015          | 437.39 -                           | 437.39                       | 267.81                                  | 08/2023<br>-          | 12/2024     | 16                                | -                                |
| 334  | 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM               | 01/2016          | 294.17 -                           | 294.17                       | 292.40                                  | 01/2016<br>-          | 12/2024     | 107                               | -                                |
| 335  | WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA         | 04/2017          | 553.51<br>610.09                   | 553.51                       | 329.10                                  | 09/2021<br>07/2023    | 12/2024     | 39                                | 17                               |
| 336  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM           | 04/2017          | 473.18<br>688.25                   | 688.25                       | 508.51                                  | 04/2023<br>11/2023    | 12/2024     | 20                                | 13                               |
| 337  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM           | 04/2017          | 537.82<br>789.05                   | 789.05                       | 729.36                                  | 04/2023<br>10/2023    | 12/2024     | 20                                | 14                               |
| 338  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM           | 04/2017          | 518.53<br>906.76                   | 906.76                       | 762.60                                  | 06/2023<br>02/2024    | 12/2024     | 18                                | 10                               |
| 339  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM           | 04/2017          | 404.29<br>750.32                   | 750.32                       | 567.59                                  | 04/2024<br>07/2024    | 12/2024     | 8                                 | 5                                |
| 340  | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM           | 04/2017          | 428.11<br>746.39                   | 746.39                       | 565.65                                  | 09/2023<br>05/2024    | 12/2024     | 15                                | 7                                |
| 341  | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR | 07/2020          | 228.39 -                           | 228.39                       | 61.78                                   | 04/2022<br>03/2024    | 12/2024     | 32                                | 9                                |
| 342  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM                                                    | 03/2020          | 216.49<br>241.52                   | 216.49                       | 101.02                                  | 03/2022<br>12/2023    | 12/2024     | 33                                | 12                               |
| 343  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR                                                  | 03/2020          | 292.24 -                           | 292.24                       | 127.86                                  | 06/2022<br>12/2023    | 12/2024     | 30                                | 12                               |
| 344  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR                                                  | 06/2020          | 365.53 -                           | 365.53                       | 142.51                                  | 08/2022<br>-          | 12/2024     | 28                                | -                                |
| 345  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR                                                  | 03/2020          | 167.95<br>204.12                   | 167.95                       | 77.72                                   | 06/2022<br>-          | 12/2024     | 30                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|-----------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                   |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 346  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR                                         | 07/2020          | 177.76 -                           | 177.76                       | 70.23                                   | 08/2022 -             | 12/2024     | 28                                | -                                |
| 347  | DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH                                                                              | 12/2020          | 242.30 -                           | 242.30                       | 21.47                                   | 09/2022 -             | 12/2024     | 27                                | -                                |
| 348  | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA                                           | 10/2020          | 157.86<br>146.92                   | 157.86                       | 141.15                                  | 04/2022<br>06/2024    | 12/2024     | 32                                | 6                                |
| 349  | TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR                                                                              | 03/2021          | 234.08 -                           | 234.08                       | 139.45                                  | 12/2022 -             | 12/2024     | 24                                | -                                |
| 350  | IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR                                                                              | 07/2021          | 467.00 -                           | 467.00                       | 177.69                                  | 03/2023<br>02/2024    | 12/2024     | 21                                | 10                               |
| 351  | TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR                                                                              | 07/2021          | 483.87 -                           | 483.87                       | 278.89                                  | 03/2023<br>05/2024    | 12/2024     | 21                                | 7                                |
| 352  | TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR                                                                              | 08/2021          | 477.86 -                           | 477.86                       | 227.05                                  | 05/2023<br>12/2023    | 12/2024     | 19                                | 12                               |
| 353  | KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM                                                                                 | 09/2021          | 492.94<br>492.94                   | 492.94                       | 342.39                                  | 05/2023<br>06/2024    | 12/2024     | 19                                | 6                                |
| 354  | DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL,ASSAM                                                                               | 09/2021          | 625.64 -                           | 625.64                       | 406.01                                  | 07/2024 -             | 12/2024     | 5                                 | -                                |
| 355  | REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474]NHIDCL,MEGHALAYA | 09/2021          | 359.86 -                           | 359.86                       | 215.06                                  | 05/2024 -             | 12/2024     | 7                                 | -                                |
| 356  | RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541]NHIDCL,MEGHALAYA                                                                | 11/2021          | 283.50 -                           | 283.50                       | 179.70                                  | 06/2024 -             | 12/2024     | 6                                 | -                                |
| 357  | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM    | 09/2020          | 262.84<br>414.20                   | 414.20                       | 216.21                                  | 05/2023 -             | 01/2025     | 20                                | -                                |
| 358  | MANU-SIMLUNG ( PKG 4) - [N24001363]NHIDCL,TRIPURA                                                                                 | 03/2021          | 354.79 -                           | 354.79                       | 34.08                                   | 12/2022<br>06/2023    | 01/2025     | 25                                | 19                               |
| 359  | KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR                                                                     | 07/2021          | 859.67 -                           | 859.67                       | 127.68                                  | 08/2023<br>07/2024    | 01/2025     | 17                                | 6                                |
| 360  | SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR                                                                               | 03/2021          | 211.70 -                           | 211.70                       | 22.00                                   | 01/2023 -             | 01/2025     | 24                                | -                                |
| 361  | CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR                                                                             | 07/2021          | 673.27 -                           | 673.27                       | 339.37                                  | 10/2023<br>02/2024    | 01/2025     | 15                                | 11                               |
| 362  | TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR                                                                              | 09/2021          | 311.18 -                           | 311.18                       | 171.57                                  | 05/2023<br>10/2023    | 01/2025     | 20                                | 15                               |
| 363  | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND  | 08/2020          | 202.36 -                           | 202.36                       | 69.55                                   | 04/2022<br>04/2023    | 02/2025     | 34                                | 22                               |
| 364  | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND  | 09/2020          | 315.63 -                           | 315.63                       | 84.09                                   | 04/2022<br>05/2024    | 02/2025     | 34                                | 9                                |
| 365  | KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH                                                                                | 03/2021          | 404.89 -                           | 404.89                       | 106.29                                  | 01/2023<br>11/2023    | 02/2025     | 25                                | 15                               |
| 366  | MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR                                                                                 | 02/2021          | 226.32 -                           | 226.32                       | 81.54                                   | 12/2022 -             | 02/2025     | 26                                | -                                |
| 367  | IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR                                                                              | 03/2021          | 195.14 -                           | 195.14                       | 54.67                                   | 12/2022<br>11/2023    | 02/2025     | 26                                | 15                               |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 368  | IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR                                                                                                 | 08/2021          | 579.63 -                           | 579.63                       | 111.01                                  | 12/2023 -             | 02/2025     | 14                                | -                                |
| 369  | CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND                               | 03/2018          | 1,383.78 -                         | 1,383.78                     | 582.21                                  | 07/2022 07/2022       | 03/2025     | 32                                | 32                               |
| 370  | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM                      | 09/2020          | 183.31 439.56                      | 439.56                       | 346.67                                  | 05/2022 -             | 03/2025     | 34                                | -                                |
| 371  | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM                      | 08/2020          | 292.80 -                           | 292.80                       | 171.33                                  | 05/2022 05/2023       | 03/2025     | 34                                | 22                               |
| 372  | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM                      | 08/2020          | 230.45 244.91                      | 244.91                       | 198.49                                  | 04/2023 09/2023       | 03/2025     | 23                                | 18                               |
| 373  | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR                      | 09/2021          | 310.76 -                           | 310.76                       | 110.92                                  | 02/2024 -             | 03/2025     | 13                                | -                                |
| 374  | IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR                                                                                                 | 12/2021          | 410.68 -                           | 410.68                       | 98.70                                   | 05/2024 -             | 03/2025     | 10                                | -                                |
| 375  | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM                                                                        | 03/2020          | 261.13 -                           | 261.13                       | 53.85                                   | 06/2022 -             | 04/2025     | 34                                | -                                |
| 376  | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM                                                                       | 03/2020          | 217.50 -                           | 217.50                       | 58.73                                   | 06/2022 05/2024       | 04/2025     | 34                                | 11                               |
| 377  | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM                      | 10/2020          | 493.42 478.79                      | 478.79                       | 260.67                                  | 11/2023 01/2025       | 06/2025     | 19                                | 5                                |
| 378  | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH           | 03/2017          | 1,718.59 1,718.59                  | 1,718.59                     | 662.35                                  | 03/2022 12/2023       | 07/2025     | 40                                | 19                               |
| 379  | REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS | 02/2018          | 391.00 -                           | 391.00                       | 170.37                                  | 09/2020 01/2023       | 08/2025     | 59                                | 31                               |
| 380  | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR                     | 08/2020          | 379.39 -                           | 379.39                       | 189.78                                  | 04/2022 -             | 08/2025     | 40                                | -                                |
| 381  | KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR                                                                                        | 07/2021          | 512.43 -                           | 512.43                       | 62.19                                   | 02/2023 -             | 08/2025     | 30                                | -                                |
| 382  | TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM                                                                                       | 03/2021          | 286.72 -                           | 286.72                       | 73.07                                   | 01/2024 -             | 10/2025     | 21                                | -                                |
| 383  | IMPHAL - KHONGSANG PKG-6 - [N24001539]NHIDCL,MANIPUR                                                                                                 | 12/2021          | 504.76 -                           | 504.76                       | 71.07                                   | 02/2025 -             | 11/2025     | 9                                 | -                                |
| 384  | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR                     | 08/2020          | 268.98 -                           | 268.98                       | 22.08                                   | 04/2022 -             | 12/2025     | 44                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|                                             |                                                                                                                                     |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No                                        | Project                                                                                                                             | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1                                           | 2                                                                                                                                   | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 385                                         | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR    | 08/2020          | 228.97 -                           | 228.97                       | -                                       | 04/2022 -             | 12/2025     | 44                                | -                                |
| 386                                         | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM     | 10/2020          | 816.79<br>786.60                   | 786.60                       | 265.27                                  | 12/2023<br>09/2024    | 12/2025     | 24                                | 15                               |
| 387                                         | TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM                                                                                 | 03/2021          | 698.44<br>698.45                   | 698.45                       | 350.43                                  | 12/2022<br>12/2024    | 12/2025     | 36                                | 12                               |
| 388                                         | TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM                                                                                 | 03/2021          | 740.58<br>740.58                   | 740.58                       | 250.57                                  | 01/2023<br>12/2024    | 12/2025     | 35                                | 12                               |
| 389                                         | RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM                                                                       | 01/2021          | 332.20 -                           | 332.20                       | 142.70                                  | 09/2023<br>01/2025    | 12/2025     | 27                                | 11                               |
| 390                                         | SRIRAMPUR - DHUBRI PKG-1 - [N24001831]NHIDCL,ASSAM                                                                                  | 03/2022          | 613.89 -                           | 613.89                       | 16.96                                   | 02/2025 -             | 12/2025     | 10                                | -                                |
| 391                                         | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND                                                      | 03/2020          | 355.79 -                           | 355.79                       | 109.24                                  | 06/2022 -             | 01/2026     | 43                                | -                                |
| 392                                         | UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975]NHIDCL,MIZORAM    | 09/2021          | 523.78 -                           | 523.78                       | 199.81                                  | 02/2025 -             | 02/2026     | 12                                | -                                |
| 393                                         | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA  | 11/2020          | 445.51 -                           | 445.51                       | 191.35                                  | 12/2023 -             | 04/2026     | 28                                | -                                |
| 394                                         | KEIFANG - TUVAI PKG-3 - [N24002027]NHIDCL,MIZORAM                                                                                   | 12/2021          | 500.88 -                           | 500.88                       | 91.04                                   | 02/2025 -             | 05/2026     | 15                                | -                                |
| 395                                         | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA  | 11/2020          | 525.68 -                           | 525.68                       | 358.99                                  | 12/2023 -             | 08/2026     | 32                                | -                                |
| 396                                         | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA  | 11/2020          | 284.21 -                           | 284.21                       | 45.46                                   | 12/2023 -             | 11/2026     | 35                                | -                                |
| 397                                         | JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM                                                                                          | 08/2021          | 746.76 -                           | 746.76                       | 267.48                                  | 11/2024 -             | 12/2026     | 25                                | -                                |
| <b>National Highways Authority Of India</b> |                                                                                                                                     |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 398                                         | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR                                                       | 12/2015          | 1,167.45 -                         | 1,182.94                     | 707.88                                  | 12/2019 -             | 05/2024     | 53                                | -                                |
| 399                                         | TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH | 10/2020          | 724.60 -                           | 724.60                       |                                         | 03/2023 -             | 05/2024     | 14                                | -                                |
| 400                                         | CONSTRUCTION OF 4-LANE NH-344P- PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA      | 11/2021          | 694.00<br>1,918.00                 | 1,500.00                     | 1,398.08                                | 11/2023<br>01/2024    | 05/2024     | 6                                 | 4                                |
| 401                                         | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA      | 07/2020          | 817.00<br>1,605.00                 | 1,605.00                     | 929.61                                  | 07/2022 -             | 05/2024     | 22                                | -                                |
| 402                                         | 2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH                           | 01/2021          | 428.04 -                           | 328.77                       | 207.21                                  | 10/2023 -             | 05/2024     | 7                                 | -                                |

# Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                      |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|--------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                              | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                    | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 403  | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH | 08/2022          | 326.79 -                           | 329.79                       | 87.78                                   | 04/2024 -             | 05/2024     | 1                                 | -                                |
| 404  | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI, WEST BENGAL                          | 12/2018          | 2,375.87<br>2,843.79               | 2,843.79                     | 2,360.81                                | 02/2023<br>08/2023    | 05/2024     | 15                                | 9                                |
| 405  | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT                              | 02/2020          | 606.51 -                           | 657.00                       | 453.89                                  | 06/2023<br>03/2024    | 05/2024     | 11                                | 2                                |
| 406  | VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE                                                                | 09/2011          | 2,848.00 -                         | 3,241.56                     | 3,901.66                                | 03/2014 -             | 06/2024     | 123                               | -                                |
| 407  | NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA                                                                             | 03/2016          | 546.00 -                           | 546.00                       | 526.26                                  | 07/2019<br>07/2023    | 06/2024     | 59                                | 11                               |
| 408  | FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT       | 05/2016          | 723.64 -                           | 723.64                       | 559.33                                  | 09/2019<br>05/2024    | 06/2024     | 57                                | 1                                |
| 409  | DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA        | 09/2016          | 2,510.04 -                         | 2,510.04                     | 1,104.98                                | 08/2019 -             | 06/2024     | 58                                | -                                |
| 410  | BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH | 12/2017          | 950.27 -                           | 786.43                       | 616.54                                  | 02/2020 -             | 06/2024     | 52                                | -                                |
| 411  | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH | 03/2018          | 1,117.84 -                         | 1,203.92                     | 1,165.50                                | 12/2021<br>12/2023    | 06/2024     | 30                                | 6                                |
| 412  | SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH | 03/2018          | 2,140.93 -                         | 2,140.93                     | 2,048.57                                | 11/2021 -             | 06/2024     | 31                                | -                                |
| 413  | 4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA         | 09/2021          | 667.66<br>666.21                   | 666.21                       | 471.34                                  | 09/2023<br>03/2024    | 06/2024     | 9                                 | 3                                |
| 414  | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT                                          | 11/2019          | 1,669.56 -                         | 1,669.56                     | 890.00                                  | 09/2023 -             | 06/2024     | 9                                 | -                                |
| 415  | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT                                          | 09/2020          | 1,198.55 -                         | 1,198.55                     | 757.29                                  | 11/2023 -             | 06/2024     | 7                                 | -                                |
| 416  | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT                                          | 11/2019          | 1,604.06 -                         | 1,604.06                     | 1,211.61                                | 05/2024 -             | 06/2024     | 1                                 | -                                |
| 417  | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA        | 11/2020          | 1,690.23 -                         | 2,010.17                     | 917.09                                  | 12/2023 -             | 06/2024     | 6                                 | -                                |
| 418  | 6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM          | 08/2022          | 175.00 -                           | 175.00                       | 169.56                                  | 12/2022 -             | 06/2024     | 18                                | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                          |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                  | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                        | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 419  | 4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND         | 11/2021          | 1,302.72 -                         | 1,302.72                     | 767.81                                  | 07/2023 -             | 06/2024     | 11                                | -                                |
| 420  | KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH                                                              | 09/2019          | 194.40 -                           | 194.40                       | 131.60                                  | 09/2022 -             | 06/2024     | 21                                | -                                |
| 421  | CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR | 07/2019          | 157.05 -                           | 157.05                       | 133.21                                  | 10/2020 04/2023       | 06/2024     | 44                                | 14                               |
| 422  | BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA                               | 08/2020          | 200.00 154.73                      | 154.73                       | 137.04                                  | 03/2022 -             | 06/2024     | 27                                | -                                |
| 423  | 6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA            | 03/2020          | 210.37 214.36                      | 214.36                       | 198.01                                  | 06/2022 02/2024       | 06/2024     | 24                                | 4                                |
| 424  | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA        | 01/2021          | 1,069.00 -                         | 1,067.89                     | 812.64                                  | 01/2024 -             | 06/2024     | 5                                 | -                                |
| 425  | CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA         | 10/2020          | 3,184.00 -                         | 2,867.98                     | 1,142.41                                | 09/2023 03/2024       | 06/2024     | 9                                 | 3                                |
| 426  | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA         | 12/2020          | 1,745.00 -                         | 1,595.20                     | 1,237.77                                | 09/2023 03/2024       | 06/2024     | 9                                 | 3                                |
| 427  | 6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU         | 11/2021          | 463.44 463.44                      | 463.44                       | 329.70                                  | 02/2023 -             | 06/2024     | 16                                | -                                |
| 428  | CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA           | 12/2020          | 1,524.03 -                         | 1,524.03                     | 1,059.40                                | 11/2023 -             | 06/2024     | 7                                 | -                                |
| 429  | DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI             | 07/2020          | 801.46 -                           | 801.46                       | 382.03                                  | 10/2023 -             | 06/2024     | 8                                 | -                                |
| 430  | DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI                 | 03/2018          | 2,507.00 -                         | 3,030.73                     | 1,155.70                                | 09/2022 -             | 06/2024     | 21                                | -                                |
| 431  | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI             | 01/2018          | 2,067.67 -                         | 2,160.00                     | 1,496.49                                | 10/2021 -             | 06/2024     | 32                                | -                                |
| 432  | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA           | 11/2018          | 2,252.75 -                         | 2,252.75                     | 1,223.07                                | 09/2021 -             | 06/2024     | 33                                | -                                |
| 433  | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA            | 11/2018          | 1,935.61 -                         | 1,935.61                     | 856.41                                  | 09/2021 -             | 06/2024     | 33                                | -                                |



## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 434  | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT        | 07/2020          | 2,271.86 -                         | 3,916.00                     | 518.25                                  | 12/2023 -             | 06/2024     | 6                                 | -                                |
| 435  | CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT        | 07/2020          | 1,710.30 -                         | 1,927.00                     | 362.81                                  | 08/2023 -             | 06/2024     | 10                                | -                                |
| 436  | 4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT                 | 03/2021          | 536.03 -                           | 536.03                       | 434.87                                  | 09/2022 -             | 06/2024     | 21                                | -                                |
| 437  | 4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT                   | 03/2021          | 485.75 -                           | 485.75                       | 363.53                                  | 09/2022 -             | 06/2024     | 21                                | -                                |
| 438  | 4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA                   | 02/2021          | 540.21 -                           | 540.21                       | 406.67                                  | 11/2023 -             | 06/2024     | 7                                 | -                                |
| 439  | DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI           | 07/2020          | 1,894.96 -                         | 1,894.96                     | 741.88                                  | 10/2023 -             | 06/2024     | 8                                 | -                                |
| 440  | 4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT        | 03/2022          | 162.73 -                           | 162.73                       | 125.79                                  | 03/2023 -             | 06/2024     | 15                                | -                                |
| 441  | GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH    | 10/2019          | 2,068.99<br>2,171.00               | 2,171.00                     | 209.60                                  | 10/2023 -             | 06/2024     | 8                                 | -                                |
| 442  | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR                                                 | 12/2015          | 2,136.97<br>2,644.00               | 2,644.00                     | 2,362.99                                | 12/2018<br>05/2024    | 07/2024     | 67                                | 2                                |
| 443  | FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT        | 05/2016          | 763.08 -                           | 763.08                       | 485.99                                  | 08/2019 -             | 07/2024     | 59                                | -                                |
| 444  | 4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT                              | 07/2016          | 829.97 -                           | 829.97                       | 421.44                                  | 07/2020 -             | 07/2024     | 48                                | -                                |
| 445  | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA                                                | 03/2017          | 744.64 -                           | 1,007.00                     | 362.98                                  | 03/2020<br>07/2022    | 07/2024     | 52                                | 24                               |
| 446  | 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH | 11/2019          | 1,601.10 -                         | 1,601.10                     | 729.14                                  | 01/2024 -             | 07/2024     | 6                                 | -                                |
| 447  | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB         | 12/2020          | 733.00<br>908.28                   | 908.28                       | 863.78                                  | 01/2024<br>05/2024    | 07/2024     | 6                                 | 2                                |
| 448  | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA        | 09/2021          | 624.45<br>627.79                   | 627.79                       | 398.06                                  | 09/2023<br>03/2024    | 07/2024     | 10                                | 4                                |



Costing Rs. 150 Crore and above

(May 2024)

| S.No | Project                                                                                                                                 | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Date of Commissioning |             | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
|------|-----------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
|      |                                                                                                                                         |                  |                                    |                              |                                         | Original / Revised    | Anticipated |                                   |                                  |
| 1    | 2                                                                                                                                       | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 449  | 4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH                   | 05/2019          | 779.17 -                           | 779.17                       | 13.27                                   | 11/2022 -             | 07/2024     | 20                                | -                                |
| 450  | 6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA       | 10/2021          | 815.77 -                           | 815.77                       | 571.98                                  | 01/2024 -             | 07/2024     | 6                                 | -                                |
| 451  | 6L JAKKUVA - KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH                     | 02/2021          | 663.60 -                           | 768.00                       | 305.44                                  | 03/2024 -             | 07/2024     | 4                                 | -                                |
| 452  | BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH   | 01/2021          | 178.18 -                           | 178.18                       | 160.64                                  | 07/2023 -             | 07/2024     | 12                                | -                                |
| 453  | PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR                                                                                              | 08/2010          | 671.30 -                           | 671.30                       | 1,830.13                                | 02/2013 06/2024       | 08/2024     | 138                               | 2                                |
| 454  | CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA      | 12/2015          | 649.50 -                           | 649.50                       | 563.30                                  | 03/2019 11/2023       | 08/2024     | 65                                | 9                                |
| 455  | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH    | 03/2016          | 1,396.74 4,172.67                  | 4,300.00                     | 3,983.38                                | 10/2019 08/2023       | 08/2024     | 58                                | 12                               |
| 456  | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH                    | 03/2016          | 1,587.49 3,473.59                  | 3,500.00                     | 3,157.00                                | 04/2019 03/2024       | 08/2024     | 64                                | 5                                |
| 457  | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH | 09/2016          | 1,273.71 -                         | 1,478.61                     | 1,351.62                                | 07/2020 -             | 08/2024     | 49                                | -                                |
| 458  | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR | 12/2017          | 1,471.75 1,471.75                  | 1,903.98                     | 1,557.50                                | 07/2021 06/2024       | 08/2024     | 37                                | 2                                |
| 459  | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR                  | 01/2018          | 573.70 644.50                      | 726.99                       | 452.20                                  | 12/2021 12/2019       | 08/2024     | 32                                | 56                               |
| 460  | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA             | 01/2018          | 614.48 503.30                      | 757.12                       | 664.48                                  | 08/2021 -             | 08/2024     | 36                                | -                                |
| 461  | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT                                             | 09/2020          | 1,542.02 -                         | 1,542.02                     | 679.25                                  | 02/2024 -             | 08/2024     | 6                                 | -                                |
| 462  | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH                                                        | 03/2021          | 790.78 -                           | 790.78                       | 1,269.17                                | 04/2024 05/2024       | 08/2024     | 4                                 | 3                                |
| 463  | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA                                        | 02/2021          | 1,166.96 -                         | 1,251.00                     | 981.91                                  | 10/2023 -             | 08/2024     | 10                                | -                                |
| 464  | NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA                                                                                | 03/2016          | 591.66 -                           | 591.66                       | 540.38                                  | 07/2019 03/2024       | 09/2024     | 62                                | 6                                |

# Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 465  | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA   | 03/2018          | 1,162.92<br>1,182.87               | 1,182.87                     | 371.48                                  | 07/2021<br>-          | 09/2024     | 38                                | -                                |
| 466  | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH | 11/2019          | 1,226.88<br>1,569.68               | 1,581.24                     | 1,419.23                                | 02/2021<br>08/2023    | 09/2024     | 43                                | 13                               |
| 467  | DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI          | 07/2020          | 2,171.80<br>-                      | 2,171.80                     | 958.13                                  | 10/2023<br>-          | 09/2024     | 11                                | -                                |
| 468  | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA          | 05/2020          | 1,328.07<br>2,346.00               | 2,346.00                     | 1,014.69                                | 08/2023<br>-          | 09/2024     | 13                                | -                                |
| 469  | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA                                           | 03/2017          | 1,059.73<br>1,071.00               | 1,071.00                     | 878.19                                  | 03/2017<br>05/2021    | 10/2024     | 91                                | 41                               |
| 470  | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR                               | 08/2017          | 950.64<br>1,161.00                 | 1,168.33                     | 932.99                                  | 02/2022<br>08/2023    | 10/2024     | 32                                | 14                               |
| 471  | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND      | 08/2020          | 1,034.00<br>1,699.48               | 1,699.48                     | 41.50                                   | 03/2024<br>-          | 10/2024     | 7                                 | -                                |
| 472  | 4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU                           | 06/2018          | 1,103.86<br>-                      | 1,103.86                     | 461.32                                  | 03/2022<br>-          | 10/2024     | 31                                | -                                |
| 473  | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632]NHAI,PUNJAB         | 01/2021          | 1,741.86<br>-                      | 1,741.86                     | 1,000.08                                | 05/2024<br>-          | 10/2024     | 5                                 | -                                |
| 474  | 6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671]NHAI,ODISHA                 | 02/2021          | 925.00<br>-                        | 925.00                       | 378.82                                  | 03/2024<br>-          | 10/2024     | 7                                 | -                                |
| 475  | CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA                                    | 01/2021          | 1,167.52<br>1,157.00               | 1,167.52                     | 1,112.16                                | 01/2023<br>12/2023    | 10/2024     | 21                                | 10                               |
| 476  | BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU       | 10/2020          | 1,023.91<br>1,341.51               | 1,341.51                     | 489.07                                  | 05/2024<br>-          | 10/2024     | 5                                 | -                                |
| 477  | SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU     | 03/2023          | 200.30<br>-                        | 200.30                       | 32.76                                   | 07/2024<br>-          | 10/2024     | 3                                 | -                                |
| 478  | SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL                                                                       | 04/2014          | 1,665.00<br>-                      | 4,860.41                     | 4,878.10                                | 09/2016<br>-          | 11/2024     | 98                                | -                                |
| 479  | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU       | 12/2020          | 843.48<br>1,051.36                 | 1,051.36                     | 347.02                                  | 07/2024<br>-          | 11/2024     | 4                                 | -                                |
| 480  | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU                     | 02/2019          | 1,008.99<br>1,360.53               | 1,360.53                     | 159.66                                  | 05/2024<br>-          | 11/2024     | 6                                 | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                        |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|----------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                      | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 481  | FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL                 | 08/2021          | 557.55 -                           | 557.55                       | 457.45                                  | 08/2023 -             | 11/2024     | 15                                | -                                |
| 482  | FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI, BIHAR                                                                   | 12/2015          | 1,041.10<br>567.00                 | 639.58                       | 553.73                                  | 04/2019<br>07/2022    | 12/2024     | 68                                | 29                               |
| 483  | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI, ODISHA         | 12/2017          | 686.65<br>565.00                   | 686.65                       | 559.26                                  | 07/2020 -             | 12/2024     | 53                                | -                                |
| 484  | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI, ODISHA         | 01/2018          | 686.65<br>504.09                   | 1,015.16                     | 435.85                                  | 09/2020 -             | 12/2024     | 51                                | -                                |
| 485  | REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL    | 03/2018          | 841.57<br>708.30                   | 708.30                       | 3,908.59                                | 09/2022<br>12/2022    | 12/2024     | 27                                | 24                               |
| 486  | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI, ANDHRA PRADESH | 03/2018          | 314.43 -                           | 348.72                       | 85.61                                   | 12/2020<br>12/2022    | 12/2024     | 48                                | 24                               |
| 487  | SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI, KERALA         | 05/2020          | 1,981.07<br>2,467.68               | 1,981.07                     | 1,620.44                                | 05/2024<br>11/2021    | 12/2024     | 7                                 | 37                               |
| 488  | SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI, KERALA         | 06/2020          | 3,041.65<br>3,799.76               | 3,041.65                     | 2,232.40                                | 04/2024<br>10/2021    | 12/2024     | 8                                 | 38                               |
| 489  | SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI, KERALA         | 06/2020          | 1,746.45<br>2,377.88               | 1,746.45                     | 1,219.04                                | 04/2024<br>10/2021    | 12/2024     | 8                                 | 38                               |
| 490  | 6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670]NHAI, ODISHA                  | 02/2021          | 593.00 -                           | 593.00                       | 220.90                                  | 03/2024 -             | 12/2024     | 9                                 | -                                |
| 491  | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI, TAMIL NADU     | 02/2021          | 2,948.31<br>3,516.83               | 3,516.83                     | 659.75                                  | 07/2024 -             | 12/2024     | 5                                 | -                                |
| 492  | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI, TAMIL NADU                                                       | 10/2018          | 707.90<br>766.51                   | 766.51                       | 401.98                                  | 02/2021 -             | 12/2024     | 46                                | -                                |
| 493  | CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI, WEST BENGAL    | 08/2018          | 622.04 -                           | 622.04                       | 425.36                                  | 12/2021 -             | 12/2024     | 36                                | -                                |
| 494  | 6L ALURU - JAKKUVU SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI, ANDHRA PRADESH                   | 02/2021          | 922.50 -                           | 1,128.68                     | 329.01                                  | 03/2024 -             | 12/2024     | 9                                 | -                                |
| 495  | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI, ANDHRA PRADESH | 09/2021          | 517.05 -                           | 655.06                       | 473.67                                  | 09/2022<br>09/2024    | 01/2025     | 28                                | 4                                |
| 496  | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI, MAHARASHTRA           | 05/2022          | 1,260.00 -                         | 1,260.00                     | 463.45                                  | 05/2024 -             | 01/2025     | 8                                 | -                                |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 497  | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU      | 11/2020          | 1,155.49<br>1,458.45               | 1,458.45                     | 424.27                                  | 08/2024<br>-          | 01/2025     | 5                                 | -                                |
| 498  | 4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]NHAI,ANDHRA PRADESH | 01/2022          | 1,852.12<br>-                      | 1,787.00                     | 471.80                                  | 01/2025<br>01/2023    | 01/2025     | 0                                 | 24                               |
| 499  | 4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA                                            | 03/2016          | 701.40<br>591.86                   | 701.40                       | 382.24                                  | 03/2019<br>12/2023    | 03/2025     | 72                                | 15                               |
| 500  | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ( - [N24000733]NHAI,ODISHA         | 01/2018          | 633.68<br>492.83                   | 633.68                       | 560.38                                  | 08/2022<br>-          | 03/2025     | 31                                | -                                |
| 501  | REHABILITATION AND UPGRADATION OF SIX LANNING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA        | 01/2018          | 999.00<br>1,152.70                 | 1,152.70                     | 339.23                                  | 09/2021<br>-          | 03/2025     | 42                                | -                                |
| 502  | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH | 09/2021          | 622.00<br>-                        | 817.91                       | 440.55                                  | 09/2022<br>09/2024    | 03/2025     | 30                                | 6                                |
| 503  | 6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA          | 12/2021          | 714.00<br>714.00                   | 714.00                       | 331.65                                  | 09/2024<br>-          | 03/2025     | 6                                 | -                                |
| 504  | 6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668]NHAI,ODISHA                  | 03/2021          | 1,249.00<br>-                      | 1,249.00                     | 344.40                                  | 04/2024<br>-          | 03/2025     | 11                                | -                                |
| 505  | 6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669]NHAI,ODISHA                  | 02/2021          | 586.00<br>-                        | 586.00                       | 159.30                                  | 03/2024<br>-          | 03/2025     | 12                                | -                                |
| 506  | 6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE - - [N24001678]NHAI,ODISHA         | 08/2021          | 1,460.00<br>1,460.00               | 1,460.00                     | 716.24                                  | 06/2024<br>-          | 03/2025     | 9                                 | -                                |
| 507  | 4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA               | 09/2020          | 688.00<br>602.09                   | 688.00                       | 462.23                                  | 01/2023<br>09/2020    | 03/2025     | 26                                | 54                               |
| 508  | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT        | 03/2021          | 1,259.00<br>-                      | 1,910.00                     | 137.93                                  | 03/2024<br>-          | 03/2025     | 12                                | -                                |
| 509  | CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR          | 12/2017          | 2,598.00<br>-                      | 1,962.50                     | 1,223.05                                | 10/2024<br>10/2024    | 04/2025     | 6                                 | 6                                |
| 510  | CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR                                           | 03/2021          | 2,919.96<br>-                      | 2,919.96                     | 2,023.29                                | 02/2024<br>08/2024    | 06/2025     | 16                                | 10                               |
| 511  | 4 LANE OF BILASPUR TO URGAR PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH                                    | 04/2020          | 1,855.59<br>1,869.85               | 1,869.85                     | 368.32                                  | 03/2024<br>-          | 06/2025     | 15                                | -                                |

Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                          |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                  | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                        | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 512  | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA             | 12/2021          | 1,592.00<br>1,592.00               | 1,592.00                     | 672.97                                  | 10/2024<br>-          | 06/2025     | 8                                 | -                                |
| 513  | 6L GREENFIELD KALIAGURA – BAUNSGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA             | 09/2021          | 1,734.00<br>1,734.00               | 1,734.00                     | 892.16                                  | 05/2024<br>-          | 06/2025     | 13                                | -                                |
| 514  | BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR                                   | 12/2021          | 210.05<br>-                        | 210.05                       | 89.41                                   | 01/2024<br>-          | 06/2025     | 17                                | -                                |
| 515  | 3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA             | 08/2022          | 153.61<br>-                        | 153.61                       | -                                       | 01/2025<br>-          | 06/2025     | 5                                 | -                                |
| 516  | SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA               | 08/2020          | 2,714.60<br>3,319.41               | 2,714.60                     | 1,853.96                                | 02/2024<br>11/2021    | 08/2025     | 18                                | 45                               |
| 517  | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH                                     | 05/2022          | 1,063.72<br>-                      | 1,063.72                     | 275.23                                  | 07/2025<br>-          | 09/2025     | 2                                 | -                                |
| 518  | 4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA          | 05/2022          | 1,135.39<br>-                      | 1,135.39                     | 204.44                                  | 03/2023<br>-          | 09/2025     | 30                                | -                                |
| 519  | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]NHAI,JAMMU AND KASHMIR | 09/2021          | 1,821.72<br>1,917.32               | 1,945.32                     | 1,635.74                                | 09/2024<br>-          | 12/2025     | 15                                | -                                |
| 520  | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU                                     | 01/2019          | 819.89<br>-                        | 922.85                       | 361.98                                  | 05/2021<br>-          | 12/2025     | 55                                | -                                |
| 521  | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVALU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH    | 12/2022          | 912.94<br>-                        | 912.94                       | 60.48                                   | 09/2025<br>-          | 02/2026     | 5                                 | -                                |
| 522  | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA          | 04/2022          | 1,554.21<br>-                      | 1,554.21                     | 356.46                                  | 05/2025<br>-          | 05/2028     | 36                                | -                                |
|      | Total                                                                                                                                    |                  | 2,18,057.77<br>-                   | 2,41,608.22                  | 1,40,142.01                             |                       |             |                                   |                                  |
|      |                                                                                                                                          |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>TELECOMMUNICATIONS</u>                                                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Bharat Sanchar Nigam Limited</u>                                                                                                      |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 523  | PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE        | 03/2020          | 461.42<br>461.42                   | 461.42                       | 159.98                                  | 06/2021<br>11/2021    | 10/2024     | 40                                | 35                               |
|      | <u>Cpwd For Telecom</u>                                                                                                                  |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 524  | SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI  | 10/2014          | 248.20<br>-                        | 248.20                       | 212.81                                  | 03/2018<br>-          | 06/2024     | 75                                | -                                |
|      | <u>Department Of Telecommunication</u>                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |

## Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                       |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|-----------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                               | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                     | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 525  | NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE                                                                     | 03/2012          | 13,334.00<br>34,953.45             | 34,953.45                    | 22,626.69                               | 07/2015<br>09/2023    | 08/2024     | 109                               | 11                               |
|      | Total                                                                                                                 |                  | 14,043.62<br>-                     | 35,663.07                    | 22,999.48                               |                       |             |                                   |                                  |
|      |                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>URBAN DEVELOPMENT</u>                                                                                              |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Ahmedabad Metro Rail</u>                                                                                           |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 526  | AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT                                                        | 11/2014          | 10,773.00<br>-                     | 12,924.55                    | 12,210.21                               | 12/2018<br>-          | 06/2024     | 66                                | -                                |
| 527  | AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT                                                       | 03/2019          | 5,384.17<br>-                      | 5,384.17                     | 2,991.47                                | 03/2024<br>-          | 12/2024     | 9                                 | -                                |
| 528  | SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT                                                                    | 03/2019          | 12,020.32<br>-                     | 12,020.32                    | 4,769.09                                | 03/2024<br>-          | 06/2025     | 15                                | -                                |
|      | <u>Bangalore Metro Rail Corporation Limited</u>                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 529  | BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA                                                     | 02/2014          | 26,405.14<br>-                     | 26,405.14                    | 20,936.29                               | 02/2021<br>-          | 03/2025     | 49                                | -                                |
|      | <u>Central Public Works Department</u>                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 530  | REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI            | 10/2016          | 1,180.00<br>-                      | 1,100.80                     |                                         | 07/2021<br>-          | 06/2024     | 35                                | -                                |
| 531  | REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI                                               | 10/2016          | 1,128.00<br>-                      | 1,128.00                     | 419.44                                  | 03/2022<br>-          | 06/2024     | 27                                | -                                |
|      | <u>Delhi Metro Rail Corporation</u>                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 532  | DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI                                                 | 07/2019          | 24,948.65<br>-                     | 24,948.65                    | 11,597.34                               | 03/2025<br>-          | 03/2026     | 12                                | -                                |
|      | <u>Lucknow Metro Rail Corporation Limited</u>                                                                         |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 533  | AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH                                                              | 05/2019          | 8,379.62<br>-                      | 8,379.62                     | 3,647.85                                | 03/2024<br>-          | 12/2025     | 21                                | -                                |
| 534  | KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH                                                            | 05/2019          | 11,076.48<br>-                     | 11,076.48                    | 7,005.28                                | 03/2024<br>-          | 06/2026     | 27                                | -                                |
|      | <u>National Building Construcion Corporation Ltd</u>                                                                  |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 535  | REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI                                     | 10/2016          | 1,536.72<br>-                      | 1,536.72                     | 111.15                                  | 03/2024<br>-          | 09/2024     | 6                                 | -                                |
|      | <u>Patna Metro Rail Corporation</u>                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 536  | PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR                                               | 02/2019          | 13,365.77<br>-                     | 13,925.50                    | 2,188.95                                | 06/2024<br>-          | 09/2024     | 3                                 | -                                |
|      | Total                                                                                                                 |                  | 1,16,197.87<br>-                   | 1,18,829.95                  | 65,913.76                               |                       |             |                                   |                                  |
|      |                                                                                                                       |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>WATER RESOURCES</u>                                                                                                |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Kolkata Metropolitan Development Authority</u>                                                                     |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 537  | INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL                                 | 05/2018          | 160.00<br>154.73                   | 154.73                       | 82.36                                   | 02/2022<br>09/2020    | 06/2024     | 28                                | 45                               |
| 538  | DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL | 01/2019          | 384.96<br>-                        | 384.96                       | -                                       | 04/2022<br>02/2019    | 12/2024     | 32                                | 70                               |

# Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                                   |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                                           | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                                                 | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 539  | INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA, WEST BENGAL                         | 03/2019          | 287.53 -                           | 287.53                       | -                                       | 04/2022 -             | 12/2024     | 32                                | -                                |
| 540  | I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL                                                                       | 12/2018          | 234.31 -                           | 234.31                       | -                                       | 04/2022 -             | 12/2024     | 32                                | -                                |
| 541  | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL                                                  | 08/2017          | 307.12 -                           | 653.67                       | -                                       | 09/2022 01/2023       | 12/2026     | 51                                | 47                               |
|      | Total                                                                                                                                             |                  | 1,373.92 -                         | 1,715.20                     | 82.36                                   |                       |             |                                   |                                  |
|      |                                                                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>DEPARTMENT OF HIGHER EDUCATION</u>                                                                                                             |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Central Public Works Department</u>                                                                                                            |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 542  | ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD, KARNATAKA                                   | 08/2021          | 316.25 -                           | 316.25                       | 310.46                                  | 02/2024 -             | 08/2024     | 6                                 | -                                |
|      | <u>Cpwd Of Higher Education</u>                                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 543  | CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION, WEST BENGAL      | 03/2020          | 193.83 -                           | 193.83                       | 185.70                                  | 06/2020 -             | 05/2024     | 47                                | -                                |
| 544  | PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION, BIHAR                                                                             | 09/2018          | 375.00 -                           | 375.00                       | 324.87                                  | 09/2020 -             | 05/2024     | 44                                | -                                |
| 545  | CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION, ANDHRA PRADESH | 09/2019          | 588.72 -                           | 588.72                       | 631.07                                  | 09/2022 -             | 06/2024     | 21                                | -                                |
| 546  | INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION, ODISHA                                                  | 01/2019          | 790.79 -                           | 790.79                       | 620.36                                  | 03/2022 -             | 07/2024     | 28                                | -                                |
| 547  | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION, JAMMU AND KASHMIR                                              | 01/2018          | 676.00 1,148.68                    | 1,144.68                     | 54.75                                   | 04/2023 06/2024       | 09/2024     | 17                                | 3                                |
| 548  | CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION, GOA                      | 05/2019          | 303.90 390.40                      | 390.40                       | 360.00                                  | 08/2021 06/2024       | 09/2024     | 37                                | 3                                |
| 549  | CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION, PUNJAB                    | 10/2019          | 348.24 -                           | 348.24                       | 246.29                                  | 05/2022 -             | 12/2024     | 31                                | -                                |
| 550  | C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE, KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION, KERALA          | 07/2019          | 753.63 -                           | 753.63                       | 412.37                                  | 03/2021 03/2023       | 11/2025     | 56                                | 32                               |
|      | Total                                                                                                                                             |                  | 4,346.36 -                         | 4,901.54                     | 3,145.87                                |                       |             |                                   |                                  |
|      |                                                                                                                                                   |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>HOME AFFAIRS</u>                                                                                                                               |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Cpwd For Mha</u>                                                                                                                               |                  |                                    |                              |                                         |                       |             |                                   |                                  |



Costing Rs. 150 Crore and above

(May 2024)

|      |                                                                                                                                 |                  |                                    |                              |                                         | Date of Commissioning |             |                                   |                                  |
|------|---------------------------------------------------------------------------------------------------------------------------------|------------------|------------------------------------|------------------------------|-----------------------------------------|-----------------------|-------------|-----------------------------------|----------------------------------|
| S.No | Project                                                                                                                         | Date of Approval | Original/ Revised Cost (Rs. crore) | Anticipated Cost (Rs. crore) | Cumulative Expenditure Cost (Rs. crore) | Original / Revised    | Anticipated | Delay w.r.t. original (in months) | Delay w.r.t. Revised (in months) |
| 1    | 2                                                                                                                               | 3                | 4                                  | 5                            | 6                                       | 7                     | 8           | 9                                 | 10                               |
| 551  | ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI | 10/2013          | 1,219.21<br>2,091.53               | 2,091.53                     | 1,852.88                                | 10/2019<br>-          | 06/2024     | 56                                | -                                |
| 552  | NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL                                                                            | 10/2014          | 162.88<br>210.83                   | 210.83                       | 183.31                                  | 04/2018<br>-          | 12/2024     | 80                                | -                                |
| 553  | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI                            | 06/2019          | 277.35<br>-                        | 290.33                       | 85.11                                   | 07/2022<br>-          | 05/2025     | 34                                | -                                |
|      | Total                                                                                                                           |                  | 1,659.44<br>-                      | 2,592.69                     | 2,121.30                                |                       |             |                                   |                                  |
|      |                                                                                                                                 |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>DPIIT</u>                                                                                                                    |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | <u>Iicc For Dpiit</u>                                                                                                           |                  |                                    |                              |                                         |                       |             |                                   |                                  |
| 554  | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI                                                | 11/2017          | 4,773.00<br>-                      | 5,401.00                     | 4,709.75                                | 12/2019<br>-          | 06/2024     | 54                                | -                                |
|      | Total                                                                                                                           |                  | 4,773.00<br>-                      | 5,401.00                     | 4,709.75                                |                       |             |                                   |                                  |
|      |                                                                                                                                 |                  |                                    |                              |                                         |                       |             |                                   |                                  |
|      | Grand Total                                                                                                                     |                  | 10,11,364.53                       | 12,71,564.67                 | 7,86,406.32                             |                       |             |                                   |                                  |



## Details of Ongoing Projects Under -Public Private Partnership Mode

Annexure-XVI

| Costing Rs. 150 Crore and above |                                                                                                                                   |                                  |                                        |                                | (May 2024)                            |             |                      |                        |
|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|----------------------------------|----------------------------------------|--------------------------------|---------------------------------------|-------------|----------------------|------------------------|
|                                 |                                                                                                                                   |                                  |                                        |                                | Date of Commissioning<br>(Month/Year) |             |                      |                        |
| Sl.No                           | Project                                                                                                                           | Date of Approval<br>(Month/Year) | Original / Revised Cost<br>(Rs. crore) | Anticipated Cost<br>(Rs.crore) | Original / Revised                    | Anticipated | Cost Overruns<br>(%) | T.O.R.s<br>(in months) |
| 1                               | 2                                                                                                                                 | 3                                | 4                                      | 5                              | 6                                     | 7           | 8                    | 9                      |
|                                 |                                                                                                                                   |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>POWER</u>                                                                                                                      |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>Power Grid Corporation Of India Limited</u>                                                                                    |                                  |                                        |                                |                                       |             |                      |                        |
| 1                               | AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.<br>- PPP (BOT) - [N18000329]                                          | 03/2022                          | 176.22<br>-                            | 176.22                         | 03/2023<br>-                          | 03/2024     | .00                  | 12                     |
| 2                               | TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM<br>- PPP (BOT) - [N18000330]                               | 03/2022                          | 288.71<br>-                            | 288.71                         | 12/2024<br>-                          | 12/2024     | .00                  | 0                      |
| 3                               | TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM<br>- PPP (BOT) - [N18000328]                      | 02/2022                          | 318.12<br>-                            | 318.12                         | 04/2025<br>-                          | 04/2025     | .00                  | 0                      |
| 4                               | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - PPP (BOT)<br>- [N18000331] | 02/2022                          | 359.47<br>-                            | 359.47                         | 09/2023<br>-                          | 09/2024     | .00                  | 12                     |
| 5                               | TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - PPP (BOT) - [N18000314]    | 01/2020                          | 562.86<br>-                            | 545.88                         | 01/2021<br>-                          | 05/2023     | -3.02                | 28                     |
| 6                               | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C<br>- PPP (BOT) - [N18000327]                                                | 03/2019                          | 1,326.00<br>-                          | 1,520.00                       | 03/2023<br>-                          | 12/2023     | 14.63                | 9                      |
|                                 | Total                                                                                                                             |                                  | 3,031.38<br>-                          | 3,208.40                       |                                       |             |                      |                        |
|                                 |                                                                                                                                   |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>RAILWAYS</u>                                                                                                                   |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>Western Railway</u>                                                                                                            |                                  |                                        |                                |                                       |             |                      |                        |
| 7                               | NEW BG LINE BETWEEN NALIYA-JAKHAU PORT<br>- PPP BOT (Annuity) - [N22000550]                                                       | 02/2023                          | 410.46<br>-                            | 410.46                         | 01/2028<br>-                          | 09/2026     | .00                  | -16                    |
|                                 | Total                                                                                                                             |                                  | 410.46<br>-                            | 410.46                         |                                       |             |                      |                        |
|                                 |                                                                                                                                   |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>ROAD TRANSPORT AND HIGHWAYS</u>                                                                                                |                                  |                                        |                                |                                       |             |                      |                        |
|                                 | <u>Ahmedabad Metro Rail</u>                                                                                                       |                                  |                                        |                                |                                       |             |                      |                        |
| 8                               | 4-LANING OF KASHIPUR-SITARGANJ SECTION<br>- PPP (BOT) - [N24000465]                                                               | 11/2012                          | 605.84<br>-                            | 605.84                         | 08/2016<br>-                          | 08/2016     | .00                  | 0                      |
|                                 | <u>National Highways Authority Of India</u>                                                                                       |                                  |                                        |                                |                                       |             |                      |                        |
| 9                               | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - PPP (BOT) - [N24001732]    | 12/2021                          | 540.97<br>-                            | 540.97                         | 10/2024<br>-                          | 10/2024     | .00                  | 0                      |
| 10                              | 4-LANNING OF CHAPRA-HAJIPUR<br>- PPP (ANNUITY) - [N24000187]                                                                      | 01/2011                          | 575.00<br>-                            | 575.00                         | 07/2013<br>-                          | 06/2024     | .00                  | 131                    |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                               |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |                                                                                                                                               |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project                                                                                                                                       | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2                                                                                                                                             | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
| 11                                         | KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - PPP BOT (Hybrid Annuity) - [N24001483] | 02/2022                       | 637.11 -                            | 637.11                      | 09/2024 -                          | 09/2024     | .00               | 0                   |
| 12                                         | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - PPP BOT (Hybrid Annuity) - [N24001476] | 09/2021                       | 517.05 -                            | 655.06                      | 09/2022 -                          | 01/2025     | 26.69             | 28                  |
| 13                                         | PATNA-MUZZAFFARPUR - PPP (ANNUITY) - [N24000165]                                                                                              | 08/2010                       | 671.30 -                            | 671.30                      | 02/2013 -                          | 08/2024     | .00               | 138                 |
| 14                                         | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - PPP BOT (Hybrid Annuity) - [N24001817]                                  | 02/2019                       | 757.45 -                            | 757.45                      | 03/2023 -                          | 12/2024     | .00               | 21                  |
| 15                                         | 6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - PPP BOT (Hybrid Annuity) - [N24001837]                   | 02/2021                       | 663.60 -                            | 768.00                      | 03/2024 -                          | 07/2024     | 15.73             | 4                   |
| 16                                         | KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - PPP BOT (Hybrid Annuity) - [N24001482]   | 08/2022                       | 772.11 -                            | 772.11                      | 10/2024 -                          | 10/2024     | .00               | 0                   |
| 17                                         | KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - PPP BOT (Hybrid Annuity) - [N24001484]  | 09/2022                       | 804.69 -                            | 804.69                      | 02/2024 -                          | 12/2024     | .00               | 10                  |
| 18                                         | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - PPP BOT (Hybrid Annuity) - [N24001477] | 09/2021                       | 622.00 -                            | 817.91                      | 09/2022 -                          | 03/2025     | 31.50             | 30                  |
| 19                                         | 4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - PPP BOT (Hybrid Annuity) - [N24001758]                   | 01/2020                       | 823.05 -                            | 823.05                      | 10/2024 -                          | 06/2024     | .00               | -4                  |
| 20                                         | 4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - PPP BOT (Hybrid Annuity) - [N24001643]              | 12/2020                       | 857.91 -                            | 857.91                      | 06/2024 -                          | 06/2024     | .00               | 0                   |
| 21                                         | SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - PPP BOT (Hybrid Annuity) - [N24001672] | 01/2021                       | 864.27<br>864.00                    | 864.27                      | 01/2024 -                          | 04/2024     | .00               | 3                   |
| 22                                         | 4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - PPP BOT (Hybrid Annuity) - [N24001757]                  | 01/2020                       | 876.37 -                            | 876.37                      | 10/2024 -                          | 06/2024     | .00               | -4                  |
| 23                                         | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - PPP BOT (Hybrid Annuity) - [N24001763]                                    | 09/2021                       | 774.16 -                            | 893.08                      | 09/2023 -                          | 06/2024     | 15.36             | 9                   |
| 24                                         | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - PPP BOT (Hybrid Annuity) - [N24001590]                    | 09/2020                       | 748.99 -                            | 903.00                      | 10/2023 -                          | 12/2024     | 20.56             | 14                  |
| 25                                         | 6L KANTAKAPALLE –                                                                                                                             |                               | 824.29 -                            | 924.00                      | 10/2024 -                          | 10/2024     | 12.10             | 0                   |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |                                                                                                                                                |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project                                                                                                                                        | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2                                                                                                                                              | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
| 26                                         | 4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ( - PPP BOT (Hybrid Annuity) - [N24001495 ] | 11/2022                       | 930.00 -                            | 930.00                      | 11/2024 -                          | 11/2024     | .00               | 0                   |
| 27                                         | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - PPP BOT (Hybrid Annuity) - [N24001764 ]                        | 09/2021                       | 814.04 -                            | 947.29                      | 09/2023 -                          | 06/2024     | 16.37             | 9                   |
| 28                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - PPP BOT (Hybrid Annuity) - [N24001521 ]    | 11/2022                       | 990.00 -                            | 990.00                      | 10/2024 -                          | 05/2024     | .00               | -5                  |
| 29                                         | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - PPP BOT (Hybrid Annuity) - [N24001589 ]                               | 09/2020                       | 755.26 -                            | 1,039.00                    | 03/2024 -                          | 12/2024     | 37.57             | 9                   |
| 30                                         | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - PPP BOT (Hybrid Annuity) - [N24001601 ]                                             | 01/2019                       | 1,051.69 -                          | 1,051.69                    | 01/2023 -                          | 12/2024     | .00               | 23                  |
| 31                                         | FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - PPP BOT (Hybrid Annuity) - [N24001514 ] | 01/2021                       | 1,060.29 -                          | 1,060.29                    | 01/2024 -                          | 05/2024     | .00               | 4                   |
| 32                                         | 4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - PPP BOT (Hybrid Annuity) - [N24001553 ]                               | 03/2022                       | 1,092.90 -                          | 1,092.90                    | 02/2025 -                          | 02/2025     | .00               | 0                   |
| 33                                         | 4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - PPP BOT (Hybrid Annuity) - [N24001706 ]        | 03/2021                       | 1,097.18<br>1,097.00                | 1,097.00                    | 01/2024 -                          | 06/2024     | -.02              | 5                   |
| 34                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - PPP BOT (Hybrid Annuity) - [N24001507 ] | 11/2022                       | 1,124.00 -                          | 1,124.00                    | 05/2024 -                          | 05/2024     | .00               | 0                   |
| 35                                         | 6L ALURU - JAKKUA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - PPP BOT (Hybrid Annuity) - [N24001838 ]                    | 02/2021                       | 922.50 -                            | 1,128.68                    | 03/2024 -                          | 12/2024     | 22.35             | 9                   |
| 36                                         | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - PPP BOT (Hybrid Annuity) - [N24001707 ]           | 03/2021                       | 1,143.46<br>1,143.00                | 1,143.46                    | 01/2024 -                          | 06/2024     | .00               | 5                   |
| 37                                         | 6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - PPP BOT (Hybrid Annuity) - [N24001640 ] | 03/2021                       | 1,229.38 -                          | 1,229.38                    | 11/2024 -                          | 11/2024     | .00               | 0                   |
| 38                                         | FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - PPP BOT (Hybrid Annuity) - [N24001694 ] | 02/2019                       | 1,243.57 -                          | 1,243.57                    | 12/2023 -                          | 12/2024     | .00               | 12                  |
| 39                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - PPP BOT (Hybrid Annuity) - [N24001504 ]        | 05/2022                       | 1,260.00 -                          | 1,260.00                    | 05/2024 -                          | 01/2025     | .00               | 8                   |
| 40                                         | FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - PPP BOT (Hybrid Annuity) - [N24001696 ]   | 02/2019                       | 1,291.37 -                          | 1,291.37                    | 08/2023 -                          | 12/2024     | .00               | 16                  |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |                                                                                                                                                |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project                                                                                                                                        | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2                                                                                                                                              | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
| 41                                         | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - PPP BOT (Hybrid Annuity) - [N24001634]  | 01/2021                       | 1,306.95 -                          | 1,306.95                    | 12/2023 -                          | 10/2024     | .00               | 10                  |
| 42                                         | 4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - PPP BOT (Hybrid Annuity) - [N24001522]  | 01/2021                       | 1,307.95 -                          | 1,307.95                    | 01/2024 -                          | 12/2024     | .00               | 11                  |
| 43                                         | CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - PPP BOT (Hybrid Annuity) - [N24001534]  | 12/2020                       | 1,334.04 -                          | 1,334.00                    | 01/2024 -                          | 04/2024     | -.00              | 3                   |
| 44                                         | 4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - PPP BOT (Hybrid Annuity) - [N24001756]                                        | 10/2020                       | 1,352.56 -                          | 1,352.56                    | 10/2024 -                          | 10/2024     | .00               | 0                   |
| 45                                         | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - PPP BOT (Hybrid Annuity) - [N24001721]                  | 02/2019                       | 1,008.99 -                          | 1,360.53                    | 05/2024 -                          | 11/2024     | 34.84             | 6                   |
| 46                                         | DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - PPP BOT (Hybrid Annuity) - [N24001593]  | 11/2021                       | 1,368.19 -                          | 1,368.19                    | 09/2024 -                          | 09/2024     | .00               | 0                   |
| 47                                         | CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - PPP BOT (Hybrid Annuity) - [N24001636]  | 05/2021                       | 1,368.91 -                          | 1,368.91                    | 12/2024 -                          | 12/2024     | .00               | 0                   |
| 48                                         | UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - PPP BOT (Annuity) - [N24001526]         | 08/2021                       | 1,377.79 -                          | 1,377.79                    | 10/2024 -                          | 10/2024     | .00               | 0                   |
| 49                                         | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001602]                                     | 01/2019                       | 1,409.38 -                          | 1,409.38                    | 12/2022 -                          | 09/2024     | .00               | 21                  |
| 50                                         | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - PPP BOT (Hybrid Annuity) - [N24001680]                                        | 03/2021                       | 1,409.68 -                          | 1,409.68                    | 10/2024 -                          | 03/2025     | .00               | 5                   |
| 51                                         | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - PPP BOT (Hybrid Annuity) - [N24001633]   | 12/2020                       | 1,430.88 -                          | 1,430.88                    | 12/2023 -                          | 06/2024     | .00               | 6                   |
| 52                                         | REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - PPP BOT (Hybrid Annuity) - [N24001808] | 03/2021                       | 1,322.95 -                          | 1,442.47                    | 12/2024 -                          | 12/2024     | 9.03              | 0                   |
| 53                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - PPP BOT (Hybrid Annuity) - [N24001508]      | 11/2022                       | 1,450.00 -                          | 1,450.00                    | 10/2024 -                          | 10/2024     | .00               | 0                   |
| 54                                         | DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - PPP BOT (Hybrid Annuity) - [N24001588]  | 12/2021                       | 1,470.73 -                          | 1,470.73                    | 01/2025 -                          | 01/2025     | .00               | 0                   |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                                 |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |                                                                                                                                                 |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project                                                                                                                                         | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2                                                                                                                                               | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
| 55                                         | 4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - PPP BOT (Hybrid Annuity) - [N24001630]   | 07/2021                       | 1,501.02 -                          | 1,501.02                    | 02/2025 -                          | 02/2025     | .00               | 0                   |
| 56                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - PPP BOT (Hybrid Annuity) - [N24001505]           | 03/2022                       | 1,549.02 -                          | 1,549.02                    | 03/2024 -                          | 10/2024     | .00               | 7                   |
| 57                                         | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - PPP (BOT) - [N24001300]                  | 11/2019                       | 1,226.88 -                          | 1,581.24                    | 02/2021 -                          | 09/2024     | 28.88             | 43                  |
| 58                                         | 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - PPP BOT (Hybrid Annuity) - [N24001301]   | 11/2019                       | 1,601.10 -                          | 1,601.10                    | 01/2024 -                          | 07/2024     | .00               | 6                   |
| 59                                         | FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUITY - PPP BOT (Hybrid Annuity) - [N24001536] | 07/2020                       | 817.00 -                            | 1,605.00                    | 07/2022 -                          | 05/2024     | 96.45             | 22                  |
| 60                                         | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001603]                                  | 01/2019                       | 1,518.53 -                          | 1,607.54                    | 10/2022 -                          | 12/2023     | 5.86              | 14                  |
| 61                                         | 4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - PPP BOT (Hybrid Annuity) - [N24001557]                   | 03/2022                       | 1,636.15 -                          | 1,636.15                    | 11/2024 -                          | 11/2024     | .00               | 0                   |
| 62                                         | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - PPP BOT (Hybrid Annuity) - [N24001675]   | 11/2022                       | 1,732.73 -                          | 1,732.73                    | 05/2025 -                          | 05/2025     | .00               | 0                   |
| 63                                         | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - PPP BOT (Hybrid Annuity) - [N24001632]   | 01/2021                       | 1,741.86 -                          | 1,741.86                    | 05/2024 -                          | 10/2024     | .00               | 5                   |
| 64                                         | 6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - PPP (BOT) - [N24001493]                                            | 12/2022                       | 1,749.86 -                          | 1,749.86                    | 12/2024 -                          | 12/2024     | .00               | 0                   |
| 65                                         | DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - PPP BOT (Hybrid Annuity) - [N24001637]     | 03/2021                       | 1,754.84 -                          | 1,754.84                    | 01/2025 -                          | 01/2025     | .00               | 0                   |
| 66                                         | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - PPP BOT (Hybrid Annuity) - [N24001693]   | 09/2021                       | 1,751.18 -                          | 1,757.27                    | 10/2024 -                          | 10/2024     | .35               | 0                   |
| 67                                         | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - PPP BOT (Hybrid Annuity) - [N24001535]   | 07/2020                       | 899.00 -                            | 1,882.46                    | 07/2022 -                          | 05/2024     | 109.39            | 22                  |
| 68                                         | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - PPP BOT (Hybrid Annuity) - [N24001547]   | 03/2022                       | 1,909.98 -                          | 1,909.98                    | 01/2026 -                          | 01/2026     | .00               | 0                   |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |                                                                                                                                               |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |                                                                                                                                               |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project                                                                                                                                       | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2                                                                                                                                             | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
| 69                                         | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - PPP BOT (Hybrid Annuity) - [N24001773]     | 05/2020                       | 1,467.44 -                          | 1,942.89                    | 07/2024 -                          | 07/2024     | 32.40             | 0                   |
| 70                                         | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - PPP BOT (Hybrid Annuity) - [N24001550] | 09/2021                       | 1,821.72 -                          | 1,945.32                    | 09/2024 -                          | 12/2025     | 6.78              | 15                  |
| 71                                         | CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - PPP BOT (Hybrid Annuity) - [N24001533]  | 11/2020                       | 1,690.23 -                          | 2,010.17                    | 12/2023 -                          | 06/2024     | 18.93             | 6                   |
| 72                                         | 4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - PPP BOT (Hybrid Annuity) - [N24001628]                                   | 11/2021                       | 2,155.95 -                          | 2,155.95                    | 02/2025 -                          | 02/2025     | .00               | 0                   |
| 73                                         | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - PPP BOT (Hybrid Annuity) - [N24001185] | 11/2017                       | 2,159.00 -                          | 2,262.00                    | 07/2021 -                          | 12/2024     | 4.77              | 41                  |
| 74                                         | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - PPP (BOT) - [N24001748]                | 03/2021                       | 2,200.93 -                          | 2,303.06                    | 09/2024 -                          | 09/2024     | 4.64              | 0                   |
| 75                                         | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - PPP (BOT) - [N24001747]                                                   | 03/2020                       | 2,193.23 -                          | 2,314.00                    | 09/2024 -                          | 09/2024     | 5.51              | 0                   |
| 76                                         | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - PPP BOT (Hybrid Annuity) - [N24001710] | 09/2020                       | 2,334.68<br>2,335.00                | 2,494.20                    | 03/2023 -                          | 06/2024     | 6.83              | 15                  |
| 77                                         | 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - PPP (BOT) - [N24000462]                                                                   | 05/2014                       | 1,655.01 -                          | 2,639.00                    | 08/2016 -                          | 12/2024     | 59.46             | 100                 |
| 78                                         | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - PPP BOT (Hybrid Annuity) - [N24001676] | 12/2022                       | 2,718.46 -                          | 2,718.46                    | 06/2025 -                          | 06/2025     | .00               | 0                   |
| 79                                         | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - PPP BOT (Hybrid Annuity) - [N24001506]       | 02/2022                       | 2,747.00 -                          | 2,747.00                    | 02/2024 -                          | 12/2024     | .00               | 10                  |
| 80                                         | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - PPP BOT (Hybrid Annuity) - [N24001552] | 10/2021                       | 2,714.95 -                          | 3,198.57                    | 09/2024 -                          | 09/2024     | 17.81             | 0                   |
| 81                                         | VARANASI-AURANGABAD KM.786 TO KM.978.40 - PPP (BOT) - [N24000182]                                                                             | 09/2011                       | 2,848.00 -                          | 3,241.56                    | 03/2014 -                          | 06/2024     | 13.82             | 123                 |
| 82                                         | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - PPP BOT (Hybrid Annuity) - [N24001551] | 10/2021                       | 3,044.02 -                          | 3,299.14                    | 09/2024 -                          | 09/2024     | 8.38              | 0                   |
| 83                                         | SIX-LANING OF BARWA ADDA-PANAGARH - PPP (BOT) - [N24000515]                                                                                   | 04/2014                       | 1,665.00 -                          | 4,860.41                    | 09/2016 -                          | 11/2024     | 191.92            | 98                  |
|                                            | Total                                                                                                                                         |                               | 1,02,665.57 -                       | 1,13,507.57                 |                                    |             |                   |                     |

## Details of Ongoing Projects Under -Public Private Partnership Mode

| Costing Rs. 150 Crore and above (May 2024) |             |                               |                                     |                             |                                    |             |                   |                     |
|--------------------------------------------|-------------|-------------------------------|-------------------------------------|-----------------------------|------------------------------------|-------------|-------------------|---------------------|
|                                            |             |                               |                                     |                             | Date of Commissioning (Month/Year) |             |                   |                     |
| Sl.No                                      | Project     | Date of Approval (Month/Year) | Original / Revised Cost (Rs. crore) | Anticipated Cost (Rs.crore) | Original / Revised                 | Anticipated | Cost Overruns (%) | T.O.R.s (in months) |
| 1                                          | 2           | 3                             | 4                                   | 5                           | 6                                  | 7           | 8                 | 9                   |
|                                            |             |                               |                                     |                             |                                    |             |                   |                     |
|                                            | Grand Total |                               | 1,06,107.41                         | 1,17,126.43                 |                                    |             |                   |                     |

### Details of North East Projects Costing Rs.150 crore and above

| Sl.No | Project                                                                                              | Date of Approval<br>(month / year) | Original<br>(Revised)<br>[Anticipated]<br>Date of<br>Commissioning<br>(month / year) | Original<br>(Revised)<br>[Anticipated]<br>Cost<br>(Rs. crore) | Cumulative<br>Expenditure<br>in Rs. crore<br>(Cost Overrun<br>in Rs. crore)<br>[ Time Overrun<br>in months ] |
|-------|------------------------------------------------------------------------------------------------------|------------------------------------|--------------------------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|       | <b>ARUNACHAL PRADESH</b>                                                                             |                                    |                                                                                      |                                                               |                                                                                                              |
|       | <b>Civil Aviation</b>                                                                                |                                    |                                                                                      |                                                               |                                                                                                              |
| 1     | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH                       | 2/2019                             | 8/2022<br>(8/2024)<br>[8/2024]                                                       | 645.63<br>(-)<br>[712.15]                                     | 657.33<br>(66.52)<br>[24]                                                                                    |
|       | <b>Power</b>                                                                                         |                                    |                                                                                      |                                                               |                                                                                                              |
| 2     | DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH                                                | 2/2023                             | 2/2032<br>(-)<br>[2/2032]                                                            | 31,876.39<br>(-)<br>[31,876.39]                               | 2,397.93<br>(0.00)<br>[0]                                                                                    |
| 3     | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)                                                              | 9/2003                             | 9/2010<br>(-)<br>[5/2026]                                                            | 6,285.33<br>(-)<br>[21,247.54]                                | 21,272.82<br>(14,962.21)<br>[188]                                                                            |
|       | <b>Road Transport And Highways</b>                                                                   |                                    |                                                                                      |                                                               |                                                                                                              |
| 4     | 4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC  | 6/2020                             | 3/2027<br>(-)<br>[3/2027]                                                            | 496.47<br>(-)<br>[496.47]                                     | 131.33<br>(0.00)<br>[0]                                                                                      |
| 5     | 4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC  | 6/2020                             | 3/2027<br>(-)<br>[3/2027]                                                            | 437.60<br>(-)<br>[437.60]                                     | 345.59<br>(0.00)<br>[0]                                                                                      |
| 6     | BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH   | 2/2021                             | 3/2024<br>(12/2024)<br>[3/2024]                                                      | 588.09<br>(-)<br>[588.09]                                     | 415.62<br>(0.00)<br>[0]                                                                                      |
| 7     | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE | 3/2019                             | 3/2027<br>(-)<br>[3/2027]                                                            | 543.05<br>(-)<br>[543.05]                                     | 567.92<br>(0.00)<br>[0]                                                                                      |
| 8     | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE | 3/2019                             | 3/2027<br>(-)<br>[3/2027]                                                            | 450.65<br>(-)<br>[450.65]                                     | 361.48<br>(0.00)<br>[0]                                                                                      |
| 9     | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE | 3/2019                             | 3/2027<br>(-)<br>[3/2027]                                                            | 486.70<br>(-)<br>[486.70]                                     | 474.23<br>(0.00)<br>[0]                                                                                      |
| 10    | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE  | 3/2019                             | 3/2027<br>(-)<br>[3/2027]                                                            | 421.48<br>(-)<br>[421.48]                                     | 365.83<br>(0.00)<br>[0]                                                                                      |
| 11    | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. | 12/2016                            | 1/2020<br>(1/2023)<br>[9/2023]                                                       | 200.44<br>(200.44)<br>[200.44]                                | 161.25<br>(0.00)<br>[0]                                                                                      |
| 12    | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 | 9/2016                             | 12/2019<br>(3/2023)<br>[7/2024]                                                      | 568.92<br>(568.92)<br>[568.92]                                | 508.65<br>(0.00)<br>[55]                                                                                     |
| 13    | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF | 3/2017                             | 3/2022<br>(12/2023)<br>[7/2025]                                                      | 1,718.59<br>(1,718.59)<br>[1,718.59]                          | 662.35<br>(0.00)<br>[40]                                                                                     |
| 14    | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. | 8/2020                             | 4/2022<br>(2/2025)<br>[2/2025]                                                       | 301.06<br>(-)<br>[301.06]                                     | 133.99<br>(0.00)<br>[34]                                                                                     |



|                                  |                                                                                                      |         |                                  |                                |                                |
|----------------------------------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|--------------------------------|
| 15                               | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO | 9/2020  | 5/2022<br>(10/2022)<br>[3/2024]  | 353.90<br>(-)<br>[353.90]      | 41.82<br>(0.00)<br>[0]         |
| 16                               | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI | 2/2017  | 4/2022<br>(11/2023)<br>[11/2023] | 167.28<br>(-)<br>[167.28]      | 144.91<br>(0.00)<br>[0]        |
| 17                               | DOGINALA - GAU                                                                                       | 12/2020 | 9/2022<br>(-)<br>[12/2024]       | 242.30<br>(-)<br>[242.30]      | 21.47<br>(0.00)<br>[27]        |
| 18                               | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)                                   | 8/2020  | 4/2022<br>(8/2024)<br>[7/2024]   | 228.71<br>(-)<br>[228.71]      | 95.36<br>(0.00)<br>[27]        |
| 19                               | JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)                                   | 8/2020  | 4/2022<br>(2/2024)<br>[8/2024]   | 294.04<br>(-)<br>[294.04]      | 139.96<br>(0.00)<br>[28]       |
| 20                               | JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)                                  | 8/2020  | 4/2022<br>(7/2023)<br>[7/2023]   | 199.03<br>(-)<br>[199.03]      | 101.75<br>(0.00)<br>[0]        |
| 21                               | JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)                                   | 8/2020  | 4/2022<br>(2/2024)<br>[11/2024]  | 184.88<br>(-)<br>[184.88]      | 94.25<br>(0.00)<br>[31]        |
| 22                               | LADDA - BASAI                                                                                        | 2/2021  | 4/2023<br>(1/2025)<br>[2/2024]   | 445.96<br>(-)<br>[445.96]      | 105.65<br>(0.00)<br>[0]        |
| 23                               | TADADEGE - HENKAR                                                                                    | 2/2021  | 3/2023<br>(6/2024)<br>[9/2024]   | 550.45<br>(-)<br>[550.45]      | 109.70<br>(0.00)<br>[18]       |
| 24                               | TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX  | 2/2017  | 11/2023<br>(3/2024)<br>[10/2024] | 180.57<br>(244.10)<br>[180.57] | 149.77<br>(0.00)<br>[11]       |
| 25                               | TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI  | 1/2017  | 5/2023<br>(5/2023)<br>[5/2023]   | 256.66<br>(-)<br>[256.66]      | 0.00<br>(0.00)<br>[0]          |
| 26                               | WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A  | 3/2021  | 3/2027<br>(-)<br>[3/2027]        | 182.55<br>(-)<br>[182.55]      | 119.02<br>(0.00)<br>[0]        |
| <u>ASSAM</u>                     |                                                                                                      |         |                                  |                                |                                |
| <u>Civil Aviation</u>            |                                                                                                      |         |                                  |                                |                                |
| 27                               | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI                            | 12/2016 | 3/2021<br>(-)<br>[3/2025]        | 1,142.00<br>(-)<br>[2,333.00]  | 1,091.52<br>(1,191.00)<br>[48] |
| <u>Health And Family Welfare</u> |                                                                                                      |         |                                  |                                |                                |
| 28                               | ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM                                            | 5/2017  | 5/2021<br>(4/2023)<br>[8/2024]   | 875.00<br>(873.92)<br>[860.00] | 734.50<br>(-15.00)<br>[39]     |
| <u>Petroleum</u>                 |                                                                                                      |         |                                  |                                |                                |
| 29                               | CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA                                         | 6/2022  | 10/2025<br>(-)<br>[3/2026]       | 768.00<br>(-)<br>[768.00]      | 57.13<br>(0.00)<br>[5]         |
| 30                               | CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM                                                  | 3/2023  | 3/2026<br>(3/2026)<br>[3/2026]   | 156.36<br>(156.36)<br>[156.36] | 1.08<br>(0.00)<br>[0]          |
| 31                               | DCU REVAMP PROJECT                                                                                   | 8/2021  | 3/2025<br>(-)<br>[3/2025]        | 370.00<br>(-)<br>[370.00]      | 115.28<br>(0.00)<br>[0]        |
| 32                               | DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA | 1/2018  | 2/2020<br>(12/2023)<br>[12/2024] | 543.91<br>(-)<br>[670.90]      | 491.56<br>(126.99)<br>[58]     |
| 33                               | EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN | 5/2021  | 10/2023<br>(2/2025)<br>[2/2025]  | 412.00<br>(509.84)<br>[509.84] | 330.54<br>(97.84)<br>[16]      |

|                                    |                                                                                                      |         |                                  |                                 |                                 |
|------------------------------------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|---------------------------------|---------------------------------|
| 34                                 | GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON                                                   | 8/2021  | 2/2023<br>(6/2024)<br>[7/2024]   | 218.38<br>(-)<br>[218.38]       | 108.34<br>(0.00)<br>[17]        |
| 35                                 | NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINERY                                               | 1/2019  | 10/2024<br>(-)<br>[12/2025]      | 12,366.00<br>(-)<br>[18,968.00] | 10,740.74<br>(6,602.00)<br>[14] |
| 36                                 | NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES                                             | 1/2019  | 10/2024<br>(-)<br>[9/2025]       | 10,228.00<br>(-)<br>[9,058.00]  | 7,420.15<br>(-1,170.00)<br>[11] |
| 37                                 | PIPELINE NETWORK PROJECT RUDRASAGAR                                                                  | 1/2023  | 4/2026<br>(-)<br>[4/2026]        | 344.99<br>(-)<br>[344.99]       | 66.51<br>(0.00)<br>[0]          |
| 38                                 | POWER RECOVERY TURBINE IN PFCCU                                                                      | 3/2023  | 7/2025<br>(-)<br>[7/2025]        | 293.50<br>(-)<br>[293.50]       | 18.59<br>(0.00)<br>[0]          |
| 39                                 | PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING        | 12/2020 | 7/2024<br>(3/2024)<br>[12/2024]  | 430.76<br>(-)<br>[430.76]       | 218.90<br>(0.00)<br>[5]         |
| 40                                 | REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM                                         | 3/2022  | 7/2026<br>(9/2026)<br>[9/2026]   | 277.00<br>(-)<br>[277.00]       | 142.72<br>(0.00)<br>[2]         |
| 41                                 | SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM                                         | 3/2023  | 12/2026<br>(-)<br>[12/2026]      | 384.04<br>(-)<br>[384.04]       | 28.40<br>(0.00)<br>[0]          |
| 42                                 | UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT | 6/2021  | 12/2024<br>(-)<br>[12/2024]      | 860.00<br>(-)<br>[860.00]       | 234.60<br>(0.00)<br>[0]         |
| <u>Power</u>                       |                                                                                                      |         |                                  |                                 |                                 |
| 43                                 | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C                                                | 3/2019  | 3/2023<br>(-)<br>[12/2023]       | 1,326.00<br>(-)<br>[1,520.00]   | 1,464.74<br>(194.00)<br>[0]     |
| <u>Railways</u>                    |                                                                                                      |         |                                  |                                 |                                 |
| 44                                 | BONGAIGAON-GOALPARA-GUWAHATI (176 KM)                                                                | 4/2015  | 3/2022<br>(-)<br>[3/2026]        | 2,232.32<br>(-)<br>[4,155.65]   | 3,342.93<br>(1,923.33)<br>[48]  |
| <u>Road Transport And Highways</u> |                                                                                                      |         |                                  |                                 |                                 |
| 45                                 | 2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH | 1/2023  | 12/2025<br>(-)<br>[12/2025]      | 356.65<br>(-)<br>[356.65]       | 103.86<br>(0.00)<br>[0]         |
| 46                                 | 2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO  | 3/2023  | 12/2025<br>(-)<br>[12/2025]      | 643.42<br>(-)<br>[643.42]       | 64.03<br>(0.00)<br>[0]          |
| 47                                 | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)                                                  | 3/2020  | 6/2022<br>(-)<br>[4/2025]        | 261.13<br>(-)<br>[261.13]       | 53.85<br>(0.00)<br>[34]         |
| 48                                 | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)                                                 | 3/2020  | 6/2022<br>(5/2024)<br>[4/2025]   | 217.50<br>(-)<br>[217.50]       | 58.73<br>(0.00)<br>[34]         |
| 49                                 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)                                        | 3/2020  | 3/2022<br>(12/2023)<br>[12/2024] | 216.49<br>(241.52)<br>[216.49]  | 101.02<br>(0.00)<br>[33]        |
| 50                                 | 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52                          | 1/1991  | 6/2019<br>(6/2019)<br>[10/2024]  | 520.01<br>(-)<br>[520.01]       | 297.98<br>(0.00)<br>[64]        |
| 51                                 | 4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.      | 12/2015 | 12/2018<br>(7/2021)<br>[10/2024] | 289.99<br>(-)<br>[289.99]       | 230.45<br>(0.00)<br>[70]        |
| 52                                 | 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561   | 1/2016  | 12/2021<br>(-)<br>[12/2021]      | 252.00<br>(-)<br>[330.30]       | 146.28<br>(78.30)<br>[0]        |
| 53                                 | 4 LANING OF JORHAT TO JHANJI SECTION FROM KM.                                                        | 6/2015  | 8/2023                           | 437.39                          | 267.81                          |

|    |                                                                                                      |         |                                |                               |                           |
|----|------------------------------------------------------------------------------------------------------|---------|--------------------------------|-------------------------------|---------------------------|
|    | 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)                                               |         | (-)<br>[12/2024]               | (-)<br>[437.39]               | (0.00)<br>[16]            |
| 54 | 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O   | 1/2016  | 1/2016<br>(-)<br>[12/2024]     | 294.17<br>(-)<br>[294.17]     | 292.40<br>(0.00)<br>[107] |
| 55 | 4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD                                                        | 11/2020 | 9/2028<br>(-)<br>[9/2028]      | 4,997.04<br>(-)<br>[4,997.04] | 1,924.72<br>(0.00)<br>[0] |
| 56 | 4-LANING OF HAPACHARA - TULUNGIA SECTION                                                             | 3/2020  | 12/2022<br>(-)<br>[8/2024]     | 220.20<br>(-)<br>[220.20]     | 213.54<br>(0.00)<br>[20]  |
| 57 | 6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 | 12/2021 | 8/2024<br>(8/2024)<br>[8/2024] | 300.00<br>(-)<br>[300.00]     | 294.62<br>(0.00)<br>[0]   |
| 58 | 6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI | 3/2022  | 6/2024<br>(-)<br>[6/2024]      | 457.72<br>(-)<br>[457.72]     | 216.55<br>(0.00)<br>[0]   |
| 59 | 6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH  | 8/2022  | 12/2022<br>(-)<br>[6/2024]     | 175.00<br>(-)<br>[175.00]     | 169.56<br>(0.00)<br>[18]  |
| 60 | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 | 3/2022  | 1/2026<br>(-)<br>[1/2026]      | 1,909.98<br>(-)<br>[1,909.98] | 380.63<br>(0.00)<br>[0]   |
| 61 | BILASIPURA-GUWAHATI ROAD PKG-10                                                                      | 3/2023  | 6/2026<br>(-)<br>[6/2026]      | 1,264.90<br>(-)<br>[1,264.90] | 245.59<br>(0.00)<br>[0]   |
| 62 | BILASIPURA-GUWAHATI ROAD PKG-8                                                                       | 3/2023  | 12/2026<br>(-)<br>[12/2026]    | 1,457.59<br>(-)<br>[1,457.59] | 209.21<br>(0.00)<br>[0]   |
| 63 | BILASIPURA-GUWAHATI ROAD PKG-9                                                                       | 3/2023  | 6/2026<br>(-)<br>[6/2026]      | 1,000.27<br>(-)<br>[1,000.27] | 192.38<br>(0.00)<br>[0]   |
| 64 | CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN | 2/2021  | 7/2025<br>(-)<br>[7/2025]      | 925.47<br>(-)<br>[925.47]     | 321.15<br>(0.00)<br>[0]   |
| 65 | CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA | 3/2022  | 4/2025<br>(-)<br>[4/2025]      | 535.03<br>(-)<br>[535.03]     | 0.00<br>(0.00)<br>[0]     |
| 66 | DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1                                                          | 1/2023  | 11/2025<br>(-)<br>[11/2025]    | 516.88<br>(-)<br>[516.88]     | 99.57<br>(0.00)<br>[0]    |
| 67 | DABOKA KATHKATI PACKAGE-5                                                                            | 3/2021  | 1/2023<br>(-)<br>[9/2024]      | 288.85<br>(-)<br>[288.85]     | 163.69<br>(0.00)<br>[20]  |
| 68 | DABOKA KATHKATI PACKAGE-6                                                                            | 9/2021  | 7/2024<br>(-)<br>[12/2024]     | 625.64<br>(-)<br>[625.64]     | 406.01<br>(0.00)<br>[5]   |
| 69 | DABOKA KATHKATI PACKAGE-7                                                                            | 11/2021 | 7/2024<br>(-)<br>[10/2024]     | 204.10<br>(-)<br>[204.10]     | 109.21<br>(0.00)<br>[3]   |
| 70 | DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC | 2/2020  | 3/2022<br>(-)<br>[8/2024]      | 592.06<br>(-)<br>[592.06]     | 256.64<br>(0.00)<br>[29]  |
| 71 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1                                                             | 3/2022  | 7/2024<br>(-)<br>[8/2024]      | 215.27<br>(-)<br>[215.27]     | 111.59<br>(0.00)<br>[1]   |
| 72 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2                                                             | 4/2022  | 7/2024<br>(-)<br>[8/2024]      | 170.95<br>(-)<br>[170.95]     | 93.45<br>(0.00)<br>[1]    |
| 73 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3                                                             | 1/2023  | 5/2025<br>(-)                  | 458.59<br>(-)                 | 110.19<br>(0.00)          |

|    |                                                                                                      |         |                                 |                                |                           |
|----|------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------|---------------------------|
|    |                                                                                                      |         | [5/2025]                        | [458.59]                       | [0]                       |
| 74 | FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE | 10/2017 | 6/2020<br>(12/2023)<br>[4/2024] | 818.00<br>(887.68)<br>[887.68] | 871.51<br>(69.68)<br>[0]  |
| 75 | FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 | 6/2015  | 3/2024<br>(-)<br>[7/2024]       | 463.49<br>(-)<br>[463.49]      | 319.48<br>(0.00)<br>[4]   |
| 76 | FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM | 5/2015  | 5/2018<br>(-)<br>[3/2024]       | 454.89<br>(814.56)<br>[814.56] | 569.94<br>(359.67)<br>[0] |
| 77 | FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2                                                                | 3/2022  | 1/2025<br>(-)<br>[1/2025]       | 909.02<br>(-)<br>[909.02]      | 342.08<br>(0.00)<br>[0]   |
| 78 | FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6                 | 2/2023  | 8/2026<br>(-)<br>[8/2026]       | 574.26<br>(-)<br>[574.26]      | 0.00<br>(0.00)<br>[0]     |
| 79 | JOGIGHOPA BRIDGE                                                                                     | 8/2021  | 11/2024<br>(-)<br>[12/2026]     | 746.76<br>(-)<br>[746.76]      | 267.48<br>(0.00)<br>[25]  |
| 80 | SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH | 7/2017  | 4/2020<br>(7/2024)<br>[7/2024]  | 442.23<br>(-)<br>[442.23]      | 265.19<br>(0.00)<br>[51]  |
| 81 | SILCHAR VAIRENGTE SAIRANG ROAD PKG-1                                                                 | 2/2023  | 7/2026<br>(-)<br>[7/2026]       | 1,256.90<br>(-)<br>[1,256.90]  | 0.00<br>(0.00)<br>[0]     |
| 82 | SILCHAR VAIRENGTE SAIRANG ROAD PKG-2                                                                 | 3/2023  | 8/2026<br>(-)<br>[8/2026]       | 1,716.21<br>(-)<br>[1,716.21]  | 0.00<br>(0.00)<br>[0]     |
| 83 | SRIRAMPUR - DHUBRI PKG-1                                                                             | 3/2022  | 2/2025<br>(-)<br>[12/2025]      | 613.89<br>(-)<br>[613.89]      | 16.96<br>(0.00)<br>[10]   |
| 84 | TAMENGLONG- MAHUR ROAD PKG-7                                                                         | 12/2023 | 3/2026<br>(-)<br>[3/2026]       | 846.82<br>(-)<br>[846.82]      | 0.00<br>(0.00)<br>[0]     |
| 85 | TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7                                                                 | 3/2021  | 1/2024<br>(-)<br>[10/2025]      | 286.72<br>(-)<br>[286.72]      | 73.07<br>(0.00)<br>[21]   |
| 86 | TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 | 9/2019  | 5/2023<br>(-)<br>[5/2023]       | 761.54<br>(820.56)<br>[761.54] | 430.31<br>(0.00)<br>[0]   |
| 87 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I  | 3/2023  | 8/2025<br>(-)<br>[8/2025]       | 904.04<br>(-)<br>[904.04]      | 252.66<br>(0.00)<br>[0]   |
| 88 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN | 3/2023  | 8/2025<br>(-)<br>[8/2025]       | 860.37<br>(-)<br>[860.37]      | 235.45<br>(0.00)<br>[0]   |
| 89 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN | 3/2023  | 8/2025<br>(-)<br>[8/2025]       | 890.33<br>(-)<br>[890.33]      | 284.37<br>(0.00)<br>[0]   |
| 90 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI  | 3/2023  | 4/2026<br>(-)<br>[4/2026]       | 609.16<br>(-)<br>[609.16]      | 129.87<br>(0.00)<br>[0]   |
| 91 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800  | 8/2020  | 4/2022<br>(-)<br>[7/2024]       | 208.84<br>(-)<br>[208.84]      | 164.53<br>(0.00)<br>[27]  |
| 92 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG  | 3/2023  | 2/2026<br>(-)<br>[2/2026]       | 562.05<br>(-)<br>[562.05]      | 117.62<br>(0.00)<br>[0]   |
|    | MANIPUR                                                                                              |         |                                 |                                |                           |
|    | Civil Aviation                                                                                       |         |                                 |                                |                           |
| 93 | CONSTRUCTION OF NEW INTEGRATED TERMINAL                                                              | 11/2021 | 7/2024                          | 499.00                         | 95.59                     |

|     |                                                                                                      |         |                                  |                                        |                                   |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|----------------------------------------|-----------------------------------|
|     | BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX                                         |         | (3/2025)<br>[3/2025]             | (-)<br>[499.00]                        | (0.00)<br>[8]                     |
|     | <u>Railways</u>                                                                                      |         |                                  |                                        |                                   |
| 94  | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)                                                                  | 4/2003  | 3/2011<br>(12/2026)<br>[12/2026] | 4,454.17<br>(12,274.06)<br>[19,602.68] | 14,499.92<br>(15,148.51)<br>[189] |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                        |                                   |
| 95  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)                                        | 3/2020  | 6/2022<br>(12/2023)<br>[12/2024] | 292.24<br>(-)<br>[292.24]              | 127.86<br>(0.00)<br>[30]          |
| 96  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)                                        | 6/2020  | 8/2022<br>(-)<br>[12/2024]       | 365.53<br>(-)<br>[365.53]              | 142.51<br>(0.00)<br>[28]          |
| 97  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)                                        | 3/2020  | 6/2022<br>(-)<br>[12/2024]       | 167.95<br>(204.12)<br>[167.95]         | 77.72<br>(0.00)<br>[30]           |
| 98  | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)                                        | 7/2020  | 8/2022<br>(-)<br>[12/2024]       | 177.76<br>(-)<br>[177.76]              | 70.23<br>(0.00)<br>[28]           |
| 99  | AKASH BRIDGE - JESSAMI SECTION PKG-2                                                                 | 3/2022  | 2/2025<br>(-)<br>[2/2025]        | 152.11<br>(-)<br>[152.11]              | 35.66<br>(0.00)<br>[0]            |
| 100 | CHURACHANPUR TUIVAI PKG-3                                                                            | 7/2021  | 10/2023<br>(2/2024)<br>[1/2025]  | 673.27<br>(-)<br>[673.27]              | 339.37<br>(0.00)<br>[15]          |
| 101 | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM  | 9/2021  | 2/2024<br>(-)<br>[3/2025]        | 310.76<br>(-)<br>[310.76]              | 110.92<br>(0.00)<br>[13]          |
| 102 | CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM  | 9/2021  | 1/2025<br>(-)<br>[1/2025]        | 315.56<br>(-)<br>[315.56]              | 33.31<br>(0.00)<br>[0]            |
| 103 | IMPHAL - KHONGSANG PKG-2                                                                             | 3/2021  | 12/2022<br>(11/2023)<br>[2/2025] | 195.14<br>(-)<br>[195.14]              | 54.67<br>(0.00)<br>[26]           |
| 104 | IMPHAL - KHONGSANG PKG-3                                                                             | 7/2021  | 3/2023<br>(2/2024)<br>[12/2024]  | 467.00<br>(-)<br>[467.00]              | 177.69<br>(0.00)<br>[21]          |
| 105 | IMPHAL - KHONGSANG PKG-4                                                                             | 8/2021  | 12/2023<br>(-)<br>[2/2025]       | 579.63<br>(-)<br>[579.63]              | 111.01<br>(0.00)<br>[14]          |
| 106 | IMPHAL - KHONGSANG PKG-5                                                                             | 12/2021 | 5/2024<br>(-)<br>[3/2025]        | 410.68<br>(-)<br>[410.68]              | 98.70<br>(0.00)<br>[10]           |
| 107 | IMPHAL - KHONGSANG PKG-6                                                                             | 12/2021 | 2/2025<br>(-)<br>[11/2025]       | 504.76<br>(-)<br>[504.76]              | 71.07<br>(0.00)<br>[9]            |
| 108 | IMPHAL – MOREH (PACKAGE 4)                                                                           | 3/2021  | 1/2023<br>(-)<br>[5/2024]        | 277.99<br>(-)<br>[277.99]              | 146.35<br>(0.00)<br>[16]          |
| 109 | IMPHAL – MOREH PACKAGE- 3                                                                            | 3/2021  | 12/2022<br>(-)<br>[6/2024]       | 259.31<br>(-)<br>[259.31]              | 144.94<br>(0.00)<br>[18]          |
| 110 | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO | 8/2020  | 4/2022<br>(-)<br>[12/2025]       | 268.98<br>(-)<br>[268.98]              | 22.08<br>(0.00)<br>[44]           |
| 111 | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI | 8/2020  | 4/2022<br>(-)<br>[12/2025]       | 228.97<br>(-)<br>[228.97]              | 0.00<br>(0.00)<br>[44]            |
| 112 | IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI | 8/2020  | 4/2022<br>(-)<br>[8/2025]        | 379.39<br>(-)<br>[379.39]              | 189.78<br>(0.00)<br>[40]          |

|     |                                                                                                      |         |                                   |                                    |                             |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|------------------------------------|-----------------------------|
| 113 | LMPHAL TO JIRIBAM PKG-7                                                                              | 1/2023  | 12/2025<br>(-)<br>[12/2025]       | 760.16<br>(-)<br>[760.16]          | 51.71<br>(0.00)<br>[0]      |
| 114 | MARAM - PEREN PKG-3                                                                                  | 8/2021  | 5/2023<br>(-)<br>[7/2024]         | 467.41<br>(-)<br>[467.41]          | 232.43<br>(0.00)<br>[14]    |
| 115 | MARIAM - PEREN (PKG 1B)                                                                              | 2/2021  | 12/2022<br>(-)<br>[9/2024]        | 188.36<br>(-)<br>[188.36]          | 111.68<br>(0.00)<br>[21]    |
| 116 | MARIAM - PEREN (PKG 2A)                                                                              | 7/2021  | 3/2023<br>(-)<br>[3/2023]         | 204.58<br>(-)<br>[204.58]          | 126.78<br>(0.00)<br>[0]     |
| 117 | MARIAM - PEREN PKG-1A                                                                                | 2/2021  | 12/2022<br>(-)<br>[2/2025]        | 226.32<br>(-)<br>[226.32]          | 81.54<br>(0.00)<br>[26]     |
| 118 | MARIAM - PEREN PKG-2B                                                                                | 2/2021  | 12/2022<br>(-)<br>[3/2024]        | 232.26<br>(-)<br>[232.26]          | 156.93<br>(0.00)<br>[0]     |
| 119 | SENAPATI- IMPHAL PKG-5B                                                                              | 3/2021  | 1/2023<br>(-)<br>[1/2025]         | 211.70<br>(-)<br>[211.70]          | 22.00<br>(0.00)<br>[24]     |
| 120 | TAMENGLONG - MAHUR PKG-1                                                                             | 7/2021  | 3/2023<br>(10/2023)<br>[6/2024]   | 185.80<br>(-)<br>[185.80]          | 85.76<br>(0.00)<br>[15]     |
| 121 | TAMENGLONG - MAHUR PKG-2                                                                             | 7/2021  | 3/2023<br>(5/2024)<br>[12/2024]   | 483.87<br>(-)<br>[483.87]          | 278.89<br>(0.00)<br>[21]    |
| 122 | TAMENGLONG - MAHUR PKG-3                                                                             | 3/2021  | 12/2022<br>(-)<br>[12/2024]       | 234.08<br>(-)<br>[234.08]          | 139.45<br>(0.00)<br>[24]    |
| 123 | TAMENGLONG - MAHUR PKG-4                                                                             | 7/2021  | 3/2023<br>(9/2023)<br>[7/2024]    | 198.77<br>(-)<br>[198.77]          | 88.90<br>(0.00)<br>[16]     |
| 124 | TAMENGLONG - MAHUR PKG-5                                                                             | 8/2021  | 5/2023<br>(12/2023)<br>[12/2024]  | 477.86<br>(-)<br>[477.86]          | 227.05<br>(0.00)<br>[19]    |
| 125 | TAMENGLONG - MAHUR PKG-6                                                                             | 9/2021  | 5/2023<br>(10/2023)<br>[1/2025]   | 311.18<br>(-)<br>[311.18]          | 171.57<br>(0.00)<br>[20]    |
| 126 | UKHRUL TOLOI TADUBI PKG-2                                                                            | 3/2023  | 2/2026<br>(-)<br>[2/2026]         | 578.98<br>(-)<br>[578.98]          | 0.00<br>(0.00)<br>[0]       |
|     | <b>MEGHALAYA</b>                                                                                     |         |                                   |                                    |                             |
|     | <b>Department Of Higher Education</b>                                                                |         |                                   |                                    |                             |
| 127 | CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA  | 9/2013  | 9/2014<br>(7/2024)<br>[7/2024]    | 484.32<br>(429.70)<br>[429.70]     | 269.05<br>(-54.62)<br>[118] |
|     | <b>Doner</b>                                                                                         |         |                                   |                                    |                             |
| 128 | CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR | 4/2014  | 9/2017<br>(-)<br>[9/2017]         | 151.33<br>(-)<br>[151.33]          | 148.33<br>(0.00)<br>[0]     |
|     | <b>Railways</b>                                                                                      |         |                                   |                                    |                             |
| 129 | NEW BG LINE FROM BYRNIHAT TO SHILLONG                                                                | 4/2010  | 3/2021<br>(-)<br>[3/2021]         | 906.46<br>(1,202.33)<br>[8,324.28] | 269.80<br>(7,417.82)<br>[0] |
|     | <b>Road Transport And Highways</b>                                                                   |         |                                   |                                    |                             |
| 130 | IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM ( | 11/2020 | 12/2023<br>(10/2025)<br>[10/2025] | 351.12<br>(-)<br>[351.12]          | 210.17<br>(0.00)<br>[22]    |
| 131 | IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING               | 3/2019  | 3/2022<br>(12/2023)               | 306.28<br>(-)                      | 233.31<br>(0.00)            |

|     |                                                                                                      |         |                                  |                                      |                                 |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
|     | CHAINAGE FROM                                                                                        |         | [12/2023]                        | [306.28]                             | [0]                             |
| 132 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B | 11/2020 | 12/2023<br>(-)<br>[11/2026]      | 284.21<br>(-)<br>[284.21]            | 45.46<br>(0.00)<br>[35]         |
| 133 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL | 11/2020 | 12/2023<br>(-)<br>[8/2026]       | 525.68<br>(-)<br>[525.68]            | 358.99<br>(0.00)<br>[32]        |
| 134 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL | 11/2020 | 12/2023<br>(-)<br>[4/2026]       | 445.51<br>(-)<br>[445.51]            | 191.35<br>(0.00)<br>[28]        |
| 135 | RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2                                                                 | 11/2021 | 6/2024<br>(-)<br>[12/2024]       | 283.50<br>(-)<br>[283.50]            | 179.70<br>(0.00)<br>[6]         |
| 136 | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3                                                            | 3/2021  | 12/2022<br>(6/2024)<br>[11/2024] | 260.21<br>(-)<br>[260.21]            | 191.82<br>(0.00)<br>[23]        |
| 137 | RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)                                            | 10/2020 | 4/2022<br>(6/2024)<br>[12/2024]  | 157.86<br>(146.92)<br>[157.86]       | 141.15<br>(0.00)<br>[32]        |
| 138 | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06  | 8/2020  | 2/2022<br>(8/2024)<br>[8/2024]   | 302.88<br>(-)<br>[302.88]            | 186.39<br>(0.00)<br>[30]        |
| 139 | REHABILITATION AND UP GRADATION OF NONGSTOIN- RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM | 9/2021  | 5/2024<br>(-)<br>[12/2024]       | 359.86<br>(-)<br>[359.86]            | 215.06<br>(0.00)<br>[7]         |
| 140 | WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T | 4/2017  | 9/2021<br>(7/2023)<br>[12/2024]  | 553.51<br>(610.09)<br>[553.51]       | 329.10<br>(0.00)<br>[39]        |
|     | <u>MIZORAM</u>                                                                                       |         |                                  |                                      |                                 |
|     | <u>Railways</u>                                                                                      |         |                                  |                                      |                                 |
| 141 | BHAIRABI SAIRONG, NL, NEFR                                                                           | 4/2008  | 3/2014<br>(-)<br>[7/2025]        | 2,393.47<br>(5,021.45)<br>[8,605.00] | 7,306.77<br>(6,211.53)<br>[136] |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                      |                                 |
| 142 | CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54              | 9/2020  | 10/2022<br>(4/2024)<br>[6/2024]  | 275.02<br>(247.25)<br>[247.25]       | 244.63<br>(-27.77)<br>[20]      |
| 143 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)               | 3/2020  | 7/2022<br>(1/2024)<br>[6/2024]   | 206.88<br>(219.33)<br>[219.33]       | 256.29<br>(12.45)<br>[23]       |
| 144 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)             | 3/2020  | 7/2022<br>(3/2024)<br>[6/2024]   | 292.24<br>(331.17)<br>[331.17]       | 275.80<br>(38.93)<br>[23]       |
| 145 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)              | 3/2020  | 7/2022<br>(1/2024)<br>[1/2024]   | 281.78<br>(253.41)<br>[253.41]       | 234.80<br>(-28.37)<br>[0]       |
| 146 | DULTE- KWALKULH - CHAMPAI PKG.1                                                                      | 3/2021  | 12/2022<br>(3/2024)<br>[3/2024]  | 374.39<br>(374.39)<br>[374.39]       | 291.91<br>(0.00)<br>[0]         |
| 147 | DULTE- KWALKULH - CHAMPAI PKG.2                                                                      | 3/2021  | 12/2022<br>(4/2024)<br>[4/2024]  | 233.25<br>(233.25)<br>[233.25]       | 175.26<br>(0.00)<br>[0]         |
| 148 | DULTE- KWALKULH - CHAMPAI PKG.3                                                                      | 3/2021  | 6/2023<br>(1/2024)<br>[1/2024]   | 674.71<br>(674.71)<br>[674.71]       | 591.08<br>(0.00)<br>[0]         |
| 149 | KEIFANG - TUVAI PKG-1                                                                                | 9/2021  | 5/2023<br>(6/2024)<br>[12/2024]  | 492.94<br>(492.94)<br>[492.94]       | 342.39<br>(0.00)<br>[19]        |
| 150 | KEIFANG - TUVAI PKG-3                                                                                | 12/2021 | 2/2025<br>(-)<br>[5/2026]        | 500.88<br>(-)<br>[500.88]            | 91.04<br>(0.00)<br>[15]         |



|     |                                                                                                       |        |                                   |                                      |                                 |
|-----|-------------------------------------------------------------------------------------------------------|--------|-----------------------------------|--------------------------------------|---------------------------------|
| 151 | TLABUNG - LUNGLEI PKG-A                                                                               | 3/2021 | 12/2022<br>(12/2024)<br>[12/2025] | 698.44<br>(698.45)<br>[698.45]       | 350.43<br>(0.01)<br>[36]        |
| 152 | TLABUNG - LUNGLEI PKG-B                                                                               | 3/2021 | 1/2023<br>(12/2024)<br>[12/2025]  | 740.58<br>(740.58)<br>[740.58]       | 250.57<br>(0.00)<br>[35]        |
| 153 | UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA | 9/2021 | 2/2025<br>(-)<br>[2/2026]         | 523.78<br>(-)<br>[523.78]            | 199.81<br>(0.00)<br>[12]        |
| 154 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 4/2023<br>(3/2024)<br>[11/2024]   | 519.09<br>(785.65)<br>[785.65]       | 640.68<br>(266.56)<br>[19]      |
| 155 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 4/2023<br>(10/2023)<br>[12/2024]  | 537.82<br>(789.05)<br>[789.05]       | 729.36<br>(251.23)<br>[20]      |
| 156 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 4/2024<br>(7/2024)<br>[12/2024]   | 404.29<br>(750.32)<br>[750.32]       | 567.59<br>(346.03)<br>[8]       |
| 157 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 9/2023<br>(5/2024)<br>[12/2024]   | 428.11<br>(746.39)<br>[746.39]       | 565.65<br>(318.28)<br>[15]      |
| 158 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 6/2023<br>(2/2024)<br>[12/2024]   | 518.53<br>(906.76)<br>[906.76]       | 762.60<br>(388.23)<br>[18]      |
| 159 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 4/2023<br>(11/2023)<br>[12/2024]  | 473.18<br>(688.25)<br>[688.25]       | 508.51<br>(215.07)<br>[20]      |
| 160 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 7/2023<br>(5/2024)<br>[7/2024]    | 640.07<br>(990.88)<br>[1,286.35]     | 1,140.04<br>(646.28)<br>[12]    |
| 161 | WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO  | 4/2017 | 6/2023<br>(3/2024)<br>[3/2024]    | 642.96<br>(988.23)<br>[988.23]       | 697.56<br>(345.27)<br>[0]       |
|     | <u>NAGALAND</u>                                                                                       |        |                                   |                                      |                                 |
|     | <u>Petroleum</u>                                                                                      |        |                                   |                                      |                                 |
| 162 | AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR                                                                | 8/2023 | 11/2027<br>(-)<br>[11/2027]       | 227.62<br>(-)<br>[227.62]            | 0.00<br>(0.00)<br>[0]           |
|     | <u>Railways</u>                                                                                       |        |                                   |                                      |                                 |
| 163 | NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)                                        | 4/2006 | 3/2015<br>(-)<br>[3/2026]         | 2,326.52<br>(6,663.00)<br>[6,663.00] | 3,390.46<br>(4,336.48)<br>[132] |
|     | <u>Road Transport And Highways</u>                                                                    |        |                                   |                                      |                                 |
| 164 | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO   | 3/2018 | 9/2022<br>(1/2023)<br>[5/2024]    | 285.68<br>(-)<br>[285.68]            | 174.28<br>(0.00)<br>[20]        |
| 165 | (I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.  | 2/2017 | 9/2020<br>(2/2023)<br>[6/2024]    | 387.00<br>(391.02)<br>[391.02]       | 386.81<br>(4.02)<br>[45]        |
| 166 | (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING   | 3/2018 | 11/2022<br>(6/2023)<br>[6/2024]   | 500.09<br>(698.81)<br>[698.81]       | 365.22<br>(198.72)<br>[19]      |
| 167 | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)                                                      | 3/2020 | 6/2022<br>(3/2023)<br>[9/2023]    | 320.97<br>(-)<br>[320.97]            | 182.21<br>(0.00)<br>[0]         |
| 168 | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)                                                     | 3/2020 | 6/2022<br>(-)<br>[1/2026]         | 355.79<br>(-)<br>[355.79]            | 109.24<br>(0.00)<br>[43]        |
| 169 | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)                                                    | 3/2020 | 6/2022<br>(6/2023)<br>[6/2024]    | 361.53<br>(365.42)<br>[365.42]       | 189.26<br>(3.89)<br>[24]        |



|     |                                                                                                      |         |                                   |                                |                          |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------|--------------------------|
| 170 | 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)                                                     | 4/2020  | 12/2021<br>(11/2025)<br>[11/2025] | 330.80<br>(-)<br>[330.80]      | 84.93<br>(0.00)<br>[47]  |
| 171 | 2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)                                           | 3/2020  | 6/2022<br>(10/2022)<br>[6/2023]   | 278.95<br>(-)<br>[278.95]      | 166.29<br>(0.00)<br>[0]  |
| 172 | CHANGTONGYA TO LONGLENG ROAD PKG-2                                                                   | 3/2020  | 6/2022<br>(9/2022)<br>[9/2022]    | 206.53<br>(-)<br>[206.53]      | 108.87<br>(0.00)<br>[0]  |
| 173 | CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5-LEGGED J  | 3/2022  | 12/2024<br>(-)<br>[12/2024]       | 605.36<br>(-)<br>[605.36]      | 172.28<br>(0.00)<br>[0]  |
| 174 | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN | 3/2017  | 11/2020<br>(2/2023)<br>[2/2023]   | 217.35<br>(-)<br>[217.35]      | 214.18<br>(0.00)<br>[0]  |
| 175 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES  | 8/2020  | 4/2022<br>(4/2023)<br>[2/2025]    | 202.36<br>(-)<br>[202.36]      | 69.55<br>(0.00)<br>[34]  |
| 176 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D  | 9/2020  | 10/2022<br>(4/2024)<br>[9/2024]   | 277.44<br>(-)<br>[277.44]      | 156.81<br>(0.00)<br>[23] |
| 177 | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO | 3/2018  | 12/2021<br>(8/2022)<br>[12/2023]  | 215.79<br>(-)<br>[215.79]      | 100.83<br>(0.00)<br>[0]  |
| 178 | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO | 3/2018  | 9/2018<br>(6/2023)<br>[3/2024]    | 323.98<br>(-)<br>[323.98]      | 73.04<br>(0.00)<br>[0]   |
| 179 | FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 | 3/2016  | 9/2019<br>(11/2022)<br>[12/2023]  | 373.07<br>(489.01)<br>[387.00] | 382.50<br>(13.93)<br>[0] |
| 180 | FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 | 3/2016  | 8/2022<br>(9/2025)<br>[9/2025]    | 429.52<br>(562.98)<br>[429.52] | 269.56<br>(0.00)<br>[37] |
| 181 | MERANGKONG-TAMLU-MON (MTM) PKG-5                                                                     | 7/2021  | 12/2023<br>(-)<br>[3/2024]        | 161.73<br>(-)<br>[161.73]      | 39.34<br>(0.00)<br>[0]   |
| 182 | PEREN-DIMAPUR PKG-5                                                                                  | 2/2021  | 3/2023<br>(-)<br>[3/2023]         | 207.33<br>(-)<br>[207.33]      | 0.00<br>(0.00)<br>[0]    |
| 183 | PEREN-DIMAPUR PKG-3                                                                                  | 2/2021  | 6/2025<br>(-)<br>[6/2025]         | 177.77<br>(199.02)<br>[199.02] | 7.98<br>(21.25)<br>[0]   |
| 184 | PEREN-DIMAPUR SECTION PKG-2                                                                          | 7/2021  | 3/2023<br>(9/2024)<br>[9/2024]    | 258.52<br>(-)<br>[258.52]      | 59.40<br>(0.00)<br>[18]  |
| 185 | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM  | 9/2020  | 4/2022<br>(5/2024)<br>[2/2025]    | 315.63<br>(-)<br>[315.63]      | 84.09<br>(0.00)<br>[34]  |
| 186 | WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I | 6/2020  | 9/2024<br>(9/2024)<br>[9/2024]    | 252.19<br>(-)<br>[252.19]      | 0.28<br>(0.00)<br>[0]    |
| 187 | WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I | 2/2021  | 6/2025<br>(6/2025)<br>[6/2025]    | 192.93<br>(-)<br>[192.93]      | 41.69<br>(0.00)<br>[0]   |
| 188 | WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- | 3/2019  | 12/2022<br>(1/2023)<br>[1/2023]   | 237.51<br>(-)<br>[237.51]      | 201.20<br>(0.00)<br>[0]  |
| 189 | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH | 12/2022 | 2/2026<br>(-)<br>[2/2026]         | 430.24<br>(-)<br>[430.24]      | 23.38<br>(0.00)<br>[0]   |
| 190 | WIDENING TO 2 LANE WITH HARD SHOULDER OF                                                             | 12/2022 | 2/2026                            | 442.54                         | 7.11                     |

|     |                                                                                                        |         |                                 |                                |                               |
|-----|--------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------|-------------------------------|
|     | AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C                                            |         | (-)<br>[2/2026]                 | (-)<br>[442.54]                | (0.00)<br>[0]                 |
| 191 | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN    | 12/2022 | 2/2026<br>(-)<br>[2/2026]       | 497.18<br>(-)<br>[497.18]      | 31.67<br>(0.00)<br>[0]        |
| 192 | WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N   | 3/2021  | 7/2024<br>(7/2024)<br>[7/2024]  | 297.24<br>(-)<br>[297.24]      | 99.24<br>(0.00)<br>[0]        |
| 193 | WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO    | 3/2021  | 2/2024<br>(7/2024)<br>[7/2024]  | 226.44<br>(-)<br>[226.44]      | 103.34<br>(0.00)<br>[5]       |
|     | <b>SIKKIM</b>                                                                                          |         |                                 |                                |                               |
|     | <b>Civil Aviation</b>                                                                                  |         |                                 |                                |                               |
| 194 | PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST   | 11/2023 | 6/2026<br>(-)<br>[6/2026]       | 323.26<br>(-)<br>[323.26]      | 6.01<br>(0.00)<br>[0]         |
|     | <b>Department Of Higher Education</b>                                                                  |         |                                 |                                |                               |
| 195 | CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM                  | 8/2020  | 1/2025<br>(-)<br>[12/2024]      | 314.06<br>(-)<br>[303.55]      | 121.42<br>(-10.51)<br>[-1]    |
|     | <b>Power</b>                                                                                           |         |                                 |                                |                               |
| 196 | RANGIT IV HE PROJECT                                                                                   | 3/2021  | 5/2024<br>(-)<br>[5/2025]       | 938.29<br>(-)<br>[1,871.23]    | 1,075.33<br>(932.94)<br>[12]  |
| 197 | TEESTA VI HE PROJECT                                                                                   | 3/2019  | 3/2024<br>(-)<br>[12/2027]      | 5,748.04<br>(-)<br>[5,748.04]  | 3,542.56<br>(0.00)<br>[45]    |
|     | <b>Railways</b>                                                                                        |         |                                 |                                |                               |
| 198 | SEVOK RANGPO, NEFR                                                                                     | 4/2008  | 12/2015<br>(-)<br>[12/2023]     | 1,339.48<br>(-)<br>[7,876.92]  | 3,290.96<br>(6,537.44)<br>[0] |
|     | <b>Road Transport And Highways</b>                                                                     |         |                                 |                                |                               |
| 199 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO   | 8/2020  | 4/2023<br>(9/2023)<br>[3/2025]  | 230.45<br>(244.91)<br>[244.91] | 198.49<br>(14.46)<br>[23]     |
| 200 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT   | 10/2020 | 11/2023<br>(1/2025)<br>[6/2025] | 493.42<br>(478.79)<br>[478.79] | 260.67<br>(-14.63)<br>[19]    |
| 201 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV | 8/2020  | 4/2023<br>(-)<br>[4/2023]       | 311.00<br>(-)<br>[273.78]      | 237.41<br>(-37.22)<br>[0]     |
| 202 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV | 7/2020  | 4/2023<br>(10/2023)<br>[8/2024] | 345.38<br>(395.59)<br>[395.59] | 352.31<br>(50.21)<br>[16]     |
| 203 | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L   | 9/2020  | 5/2022<br>(-)<br>[3/2025]       | 183.31<br>(439.56)<br>[439.56] | 346.67<br>(256.25)<br>[34]    |
| 204 | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)    | 9/2020  | (-)<br>[1/2025]                 | 262.84<br>(414.20)<br>[414.20] | 216.21<br>(151.36)<br>[20]    |
| 205 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM)    | 10/2021 | 5/2024<br>(1/2025)<br>[1/2025]  | 385.15<br>(-)<br>[385.15]      | 163.03<br>(0.00)<br>[8]       |
| 206 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00   | 3/2017  | 4/2022<br>(5/2022)<br>[12/2023] | 375.80<br>(-)<br>[375.80]      | 287.51<br>(0.00)<br>[0]       |
| 207 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5   | 11/2017 | 10/2020<br>(8/2023)<br>[6/2024] | 290.05<br>(-)<br>[290.05]      | 218.36<br>(0.00)<br>[44]      |
| 208 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI              | 10/2020 | 12/2023<br>(9/2024)             | 816.79<br>(786.60)             | 265.27<br>(-30.19)            |

|     |                                                                                                       |         |                                  |                                |                                    |
|-----|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|------------------------------------|
|     | AT KM 52.0                                                                                            |         | [12/2025]                        | [786.60]                       | [24]                               |
| 209 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N | 3/2019  | 4/2022<br>(-)<br>[4/2022]        | 402.94<br>(-)<br>[402.94]      | 224.40<br>(0.00)<br>[0]            |
| 210 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 | 8/2020  | 4/2023<br>(8/2023)<br>[6/2024]   | 295.97<br>(-)<br>[295.97]      | 242.00<br>(0.00)<br>[14]           |
| 211 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00  | 3/2020  | 6/2022<br>(-)<br>[1/2024]        | 242.97<br>(-)<br>[244.45]      | 246.91<br>(1.48)<br>[0]            |
| 212 | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM  | 8/2020  | 5/2022<br>(5/2023)<br>[3/2025]   | 292.80<br>(-)<br>[292.80]      | 171.33<br>(0.00)<br>[34]           |
| 213 | RISHI BORDER- ROLEP- MENLA PKG- 2A                                                                    | 1/2021  | 9/2023<br>(1/2025)<br>[12/2025]  | 332.20<br>(-)<br>[332.20]      | 142.70<br>(0.00)<br>[27]           |
| 214 | RISHI BORDER- ROLEP- MENLA PKG- 3B                                                                    | 12/2020 | 2/2024<br>(4/2025)<br>[4/2025]   | 410.60<br>(379.30)<br>[379.30] | 180.75<br>(-31.30)<br>[14]         |
| 215 | SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO  | 3/2017  | 6/2022<br>(-)<br>[6/2022]        | 165.56<br>(-)<br>[165.56]      | 0.00<br>(0.00)<br>[0]              |
|     | <u>TRIPURA</u>                                                                                        |         |                                  |                                |                                    |
|     | <u>Petroleum</u>                                                                                      |         |                                  |                                |                                    |
| 216 | GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT          | 6/2022  | 8/2025<br>(9/2025)<br>[9/2025]   | 656.00<br>(-)<br>[656.00]      | 279.17<br>(0.00)<br>[1]            |
|     | <u>Railways</u>                                                                                       |         |                                  |                                |                                    |
| 217 | AGARTALA-AKHAURA NL                                                                                   | 4/2012  | 3/2020<br>(6/2022)<br>[9/2022]   | 569.63<br>(-)<br>[708.73]      | 380.92<br>(139.10)<br>[0]          |
|     | <u>Road Transport And Highways</u>                                                                    |         |                                  |                                |                                    |
| 218 | 2 LANING FROM MANU-SIMLUNG PKG-2                                                                      | 2/2022  | 1/2025<br>(-)<br>[1/2025]        | 456.88<br>(-)<br>[456.88]      | 90.15<br>(0.00)<br>[0]             |
| 219 | 2-LANING FROM JOLAIBARI - BELONIA                                                                     | 6/2020  | 1/2022<br>(6/2023)<br>[7/2024]   | 201.99<br>(287.47)<br>[287.47] | 139.41<br>(85.48)<br>[30]          |
| 220 | 2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3             | 9/2020  | 4/2022<br>(10/2022)<br>[10/2023] | 173.17<br>(-)<br>[173.17]      | 92.53<br>(0.00)<br>[0]             |
| 221 | 4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8                             | 3/2023  | 3/2027<br>(-)<br>[3/2027]        | 2,026.05<br>(-)<br>[2,026.05]  | 0.00<br>(0.00)<br>[0]              |
| 222 | IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR            | 5/2023  | 11/2024<br>(-)<br>[11/2024]      | 195.95<br>(-)<br>[195.95]      | 0.00<br>(0.00)<br>[0]              |
| 223 | KAILASHAHAR TO KHOWAI PKG-4                                                                           | 11/2020 | 6/2022<br>(10/2023)<br>[7/2024]  | 159.13<br>(171.50)<br>[171.50] | 79.43<br>(12.37)<br>[25]           |
| 224 | MANU-SIMLUNG ( PKG 4)                                                                                 | 3/2021  | 12/2022<br>(6/2023)<br>[1/2025]  | 354.79<br>(-)<br>[354.79]      | 34.08<br>(0.00)<br>[25]            |
| 225 | REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION     | 6/2020  | 1/2022<br>(2/2024)<br>[7/2024]   | 277.50<br>(302.02)<br>[302.02] | 252.10<br>(24.52)<br>[30]          |
|     | <b>Total</b>                                                                                          |         |                                  |                                | <b>1,25,613.09<br/>(68,642.03)</b> |

## Annexure XVIII

## Details of Ongoing Projects

| Sl.No | Project                                                                                              | Date of Approval<br>(month / year) | Original<br>(Revised)<br>[Anticipated]<br>Date of Commissioning<br>(month / year) | Original<br>(Revised)<br>[Anticipated]<br>Cost<br>(Rs. crore) | Cumulative<br>Expenditure<br>in Rs. crore<br>(Cost Overrun<br>in Rs. crore)<br>[ Time Overrun<br>in months ] |
|-------|------------------------------------------------------------------------------------------------------|------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|       | <b>ANDAMAN AND NICOBAR ISLANDS</b>                                                                   |                                    |                                                                                   |                                                               |                                                                                                              |
|       | <b>Civil Aviation</b>                                                                                |                                    |                                                                                   |                                                               |                                                                                                              |
| 1     | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR                           | 10/2013                            | 9/2018<br>(5/2023)<br>[6/2023]                                                    | 417.23<br>(707.73)<br>[707.73]                                | 697.52<br>(290.50)<br>[0]                                                                                    |
|       | <b>Railways</b>                                                                                      |                                    |                                                                                   |                                                               |                                                                                                              |
| 2     | LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION                   | 3/2019                             | 3/2025<br>(-)<br>[3/2025]                                                         | 235.72<br>(-)<br>[235.72]                                     | 0.00<br>(0.00)<br>[0]                                                                                        |
|       | <b>Road Transport And Highways</b>                                                                   |                                    |                                                                                   |                                                               |                                                                                                              |
| 3     | 2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N | 3/2017                             | 12/2019<br>(3/2023)<br>[2/2024]                                                   | 409.85<br>(-)<br>[409.85]                                     | 214.23<br>(0.00)<br>[0]                                                                                      |
| 4     | AJANTHA TO BULDHANA                                                                                  | 2/2017                             | 7/2019<br>(-)<br>[12/2023]                                                        | 401.00<br>(401.00)<br>[401.00]                                | 260.08<br>(0.00)<br>[0]                                                                                      |
| 5     | CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 ( | 3/2015                             | 1/2022<br>(-)<br>[1/2022]                                                         | 262.97<br>(-)<br>[262.97]                                     | 92.73<br>(0.00)<br>[0]                                                                                       |
| 6     | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S | 11/2017                            | 11/2019<br>(-)<br>[11/2019]                                                       | 257.34<br>(-)<br>[238.00]                                     | 214.90<br>(-19.34)<br>[0]                                                                                    |
| 7     | REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM | 2/2018                             | 9/2020<br>(1/2023)<br>[8/2025]                                                    | 391.00<br>(-)<br>[391.00]                                     | 170.37<br>(0.00)<br>[59]                                                                                     |
| 8     | REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O | 3/2018                             | 9/2020<br>(11/2022)<br>[3/2024]                                                   | 234.27<br>(-)<br>[234.27]                                     | 126.50<br>(0.00)<br>[0]                                                                                      |
| 9     | Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 | 11/2017                            | 11/2019<br>(-)<br>[11/2019]                                                       | 237.80<br>(-)<br>[238.00]                                     | 222.13<br>(0.20)<br>[0]                                                                                      |
|       | <b>ANDHRA PRADESH</b>                                                                                |                                    |                                                                                   |                                                               |                                                                                                              |
|       | <b>Civil Aviation</b>                                                                                |                                    |                                                                                   |                                                               |                                                                                                              |
| 10    | C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT                                                | 4/2020                             | 3/2023<br>(-)<br>[12/2024]                                                        | 611.80<br>(-)<br>[611.80]                                     | 280.52<br>(0.00)<br>[21]                                                                                     |
| 11    | EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT                                            | 8/2017                             | 2/2020<br>(12/2021)<br>[1/2024]                                                   | 177.10<br>(-)<br>[177.10]                                     | 143.08<br>(0.00)<br>[0]                                                                                      |
| 12    | KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS              | 3/2023                             | 1/2026<br>(-)<br>[1/2026]                                                         | 265.91<br>(-)<br>[265.91]                                     | 3.11<br>(0.00)<br>[0]                                                                                        |

|    |                                                                                                                |         |                                |                                         |                                 |
|----|----------------------------------------------------------------------------------------------------------------|---------|--------------------------------|-----------------------------------------|---------------------------------|
|    | INCLUDING MA                                                                                                   |         |                                |                                         |                                 |
| 13 | RAJAHMUNDRY AIRPORT:<br>CONSTRUCTION OF NEW<br>DOMESTIC TERMINAL BUILDING<br>AND MISCELLANEOUS WORKS<br>INCLUD | 12/2022 | 8/2025<br>(-)<br>[8/2025]      | 347.15<br>(-)<br>[347.15]               | 27.93<br>(0.00)<br>[0]          |
|    | <b>Department Of Higher Education</b>                                                                          |         |                                |                                         |                                 |
| 14 | CONSTRUCTION OF PERMANENT<br>CAMPUS FOR IISER AT<br>JANGALAPALLI VILLAGE, YERPEDU<br>MANDAL, CHITTOOR DISTRICT | 9/2019  | 9/2022<br>(-)<br>[6/2024]      | 588.72<br>(-)<br>[588.72]               | 631.07<br>(0.00)<br>[21]        |
| 15 | CONSTRUCTION OF PERMANENT<br>CAMPUS FOR INDIAN INSTITUTE OF<br>TECHNOLOGY TIRUPATI AT<br>MERLAPAKA VILLAGE YE  | 2/2019  | 6/2020<br>(-)<br>[6/2020]      | 655.34<br>(-)<br>[655.34]               | 366.21<br>(0.00)<br>[0]         |
|    | <b>Petroleum</b>                                                                                               |         |                                |                                         |                                 |
| 16 | CGD PROJECT AT KURNOOL,<br>GUNTUR AND PRAKASAM<br>DISTRICTS                                                    | 3/2022  | 3/2030<br>(-)<br>[3/2030]      | 1,420.00<br>(-)<br>[1,420.00]           | 84.45<br>(0.00)<br>[0]          |
| 17 | HP CRUDE TO OLEFINS AND<br>AROMATICS TECHNOLOGY DEMO<br>UNIT AT VISAKH REFINERY                                | 9/2021  | 6/2024<br>(-)<br>[6/2025]      | 160.00<br>(-)<br>[160.00]               | 10.07<br>(0.00)<br>[12]         |
| 18 | KG-DWN-98-2 CLUSTER II<br>DEVELOPMENT PROJECT                                                                  | 3/2016  | 6/2020<br>(5/2024)<br>[5/2024] | 34,012.00<br>(-)<br>[34,012.00]         | 29,543.73<br>(0.00)<br>[47]     |
| 19 | MULTI-PRODUCT PIPELINE FROM<br>KRISHNAPATNAM COASTAL<br>INSTALLATION TO THE PROPOSED<br>INSTALLATION AT HYDER  | 9/2019  | 3/2025<br>(-)<br>[10/2025]     | 1,932.00<br>(-)<br>[1,932.00]           | 1,437.19<br>(0.00)<br>[7]       |
| 20 | REVAMPING OF FACILITIES AT<br>VIZAG TERMINAL                                                                   | 4/2018  | 4/2022<br>(3/2025)<br>[3/2025] | 355.00<br>(-)<br>[355.00]               | 234.89<br>(0.00)<br>[35]        |
| 21 | SWRO II WITH LLPH FACILITIES                                                                                   | 9/2019  | 7/2020<br>(-)<br>[11/2024]     | 196.26<br>(196.26)<br>[196.26]          | 147.53<br>(0.00)<br>[52]        |
| 22 | VISAKH REFINERY MODERNISATION<br>PROJECT                                                                       | 7/2016  | 7/2020<br>(7/2022)<br>[6/2024] | 20,928.00<br>(26,264.00)<br>[26,264.00] | 25,798.72<br>(5,336.00)<br>[47] |
|    | <b>Power</b>                                                                                                   |         |                                |                                         |                                 |
| 23 | TRANSMISSION SCHEME FOR<br>SOLAR ENERGY ZONE IN<br>ANANTHPURAM (2500MW) AND<br>KURNOOL (1000MW)                | 9/2023  | 3/2025<br>(-)<br>[9/2025]      | 1,249.00<br>(-)<br>[1,249.00]           | 56.94<br>(0.00)<br>[6]          |
|    | <b>Railways</b>                                                                                                |         |                                |                                         |                                 |
| 24 | DOUBLING BETWEEN GOOTY-<br>PENDAKALLU (29.225)                                                                 | 3/2023  | 3/2027<br>(-)<br>[3/2027]      | 351.83<br>(-)<br>[351.83]               | 0.00<br>(0.00)<br>[0]           |
| 25 | GUNTUR-GUNTAKAL                                                                                                | 4/2016  | 3/2022<br>(-)<br>[12/2025]     | 3,631.00<br>(-)<br>[3,887.48]           | 2,926.55<br>(256.48)<br>[45]    |
| 26 | KOTLPALLI-NARASAPUR (NL) (SCR)                                                                                 | 12/2001 | 3/2009<br>(-)<br>[3/2027]      | 1,045.20<br>(-)<br>[2,500.98]           | 1,141.44<br>(1,455.78)<br>[216] |
| 27 | KOTTAVALSA - KORAPUT DOUBLING                                                                                  | 4/2015  | 3/2022<br>(-)<br>[3/2022]      | 2,499.71<br>(-)<br>[2,499.71]           | 1,564.79<br>(0.00)<br>[0]       |
| 28 | MALUGUR-PALASAMUDRAM (17.98<br>KM) (PB#29/NR/2022-23)                                                          | 9/2022  | 12/2025<br>(-)<br>[12/2026]    | 323.14<br>(342.41)<br>[342.41]          | 39.46<br>(19.27)<br>[12]        |
| 29 | NADIKUDE-SRI KALAHASTI                                                                                         | 4/2011  | 3/2021<br>(3/2027)             | 2,288.70<br>(-)                         | 1,579.60<br>(833.65)            |

|    |                                                                                                      |         |                                |                                |                                |
|----|------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------|--------------------------------|
|    |                                                                                                      |         | [5/2027]                       | [3,122.35]                     | [74]                           |
| 30 | PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)                                                   | 4/2019  | 3/2026<br>(-)<br>[2/2025]      | 294.67<br>(307.66)<br>[307.66] | 97.36<br>(12.99)<br>[-13]      |
| 31 | RENIGUNTA WADI GOOTY - BYPASS                                                                        | 4/2016  | 12/2025<br>(-)<br>[12/2025]    | 302.00<br>(-)<br>[302.00]      | 98.83<br>(0.00)<br>[0]         |
| 32 | VIJAYAWADA KAZIPET BYEPASS LINE                                                                      | 4/2016  | 12/2025<br>(-)<br>[12/2025]    | 226.72<br>(-)<br>[226.72]      | 107.76<br>(0.00)<br>[0]        |
| 33 | VIJAYAWADA-GUDUR                                                                                     | 4/2015  | 12/2023<br>(-)<br>[12/2024]    | 3,246.26<br>(-)<br>[6,238.67]  | 5,614.60<br>(2,992.41)<br>[12] |
|    | <b>Road Transport And Highways</b>                                                                   |         |                                |                                |                                |
| 34 | 2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342                              | 3/2022  | 9/2024<br>(-)<br>[9/2024]      | 401.72<br>(-)<br>[401.72]      | 161.11<br>(0.00)<br>[0]        |
| 35 | 2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E                    | 8/2020  | 9/2023<br>(-)<br>[9/2023]      | 296.66<br>(-)<br>[296.66]      | 216.41<br>(0.00)<br>[0]        |
| 36 | 2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION                         | 3/2021  | 7/2024<br>(-)<br>[7/2024]      | 423.67<br>(-)<br>[423.67]      | 159.74<br>(0.00)<br>[0]        |
| 37 | 2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E                                              | 8/2020  | 10/2024<br>(-)<br>[10/2024]    | 311.22<br>(-)<br>[311.22]      | 100.84<br>(0.00)<br>[0]        |
| 38 | 2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E                                                 | 8/2020  | 7/2024<br>(-)<br>[7/2024]      | 349.29<br>(-)<br>[349.29]      | 138.22<br>(0.00)<br>[0]        |
| 39 | 4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G                | 3/2022  | 9/2025<br>(-)<br>[9/2025]      | 839.98<br>(-)<br>[839.98]      | 173.32<br>(0.00)<br>[0]        |
| 40 | 4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67               | 3/2022  | 8/2025<br>(-)<br>[8/2025]      | 724.17<br>(-)<br>[724.17]      | 321.81<br>(0.00)<br>[0]        |
| 41 | 4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – | 10/2022 | 8/2025<br>(-)<br>[8/2025]      | 972.63<br>(-)<br>[1,055.23]    | 179.90<br>(82.60)<br>[0]       |
| 42 | 4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH | 3/2022  | 2/2025<br>(-)<br>[2/2025]      | 536.00<br>(-)<br>[536.00]      | 393.48<br>(0.00)<br>[0]        |
| 43 | 4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG | 10/2022 | 7/2025<br>(-)<br>[7/2025]      | 907.76<br>(-)<br>[907.76]      | 214.67<br>(0.00)<br>[0]        |
| 44 | 4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT | 8/2022  | 9/2025<br>(-)<br>[9/2025]      | 609.43<br>(-)<br>[609.43]      | 25.24<br>(0.00)<br>[0]         |
| 45 | 4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A | 1/2022  | 1/2025<br>(1/2023)<br>[1/2025] | 1,852.12<br>(-)<br>[1,787.00]  | 471.80<br>(-65.12)<br>[0]      |
| 46 | 4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717                 | 10/2023 | 4/2025<br>(-)<br>[4/2025]      | 1,047.32<br>(-)<br>[1,047.32]  | 188.88<br>(0.00)<br>[0]        |
| 47 | 4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN                                               | 3/2023  | 10/2025<br>(-)                 | 827.39<br>(-)                  | 185.65<br>(0.00)               |

|    |                                                                                                       |         |                                |                                      |                              |
|----|-------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------------|------------------------------|
|    | KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI                                                         |         | [10/2025]                      | [827.39]                             | [0]                          |
| 48 | 4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6  | 3/2023  | 10/2025<br>(-)<br>[10/2025]    | 887.28<br>(-)<br>[887.28]            | 49.18<br>(0.00)<br>[0]       |
| 49 | 4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67                                   | 5/2022  | 7/2025<br>(-)<br>[9/2025]      | 1,063.72<br>(-)<br>[1,063.72]        | 275.23<br>(0.00)<br>[2]      |
| 50 | 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0  | 11/2019 | 2/2021<br>(8/2023)<br>[9/2024] | 1,226.88<br>(1,569.68)<br>[1,581.24] | 1,419.23<br>(354.36)<br>[43] |
| 51 | 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)  | 11/2019 | 1/2024<br>(-)<br>[7/2024]      | 1,601.10<br>(-)<br>[1,601.10]        | 729.14<br>(0.00)<br>[6]      |
| 52 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA  | 1/2023  | 11/2025<br>(-)<br>[11/2025]    | 956.14<br>(-)<br>[956.14]            | 19.12<br>(0.00)<br>[0]       |
| 53 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260  | 2/2024  | 2/2026<br>(-)<br>[2/2026]      | 1,292.65<br>(-)<br>[1,292.65]        | 27.33<br>(0.00)<br>[0]       |
| 54 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA  | 12/2022 | 9/2025<br>(-)<br>[2/2026]      | 912.94<br>(-)<br>[912.94]            | 60.48<br>(0.00)<br>[5]       |
| 55 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK  | 2/2023  | 10/2025<br>(-)<br>[10/2025]    | 909.02<br>(-)<br>[909.02]            | 59.96<br>(0.00)<br>[0]       |
| 56 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600)   | 2/2024  | 2/2026<br>(-)<br>[2/2026]      | 976.40<br>(-)<br>[976.40]            | 55.64<br>(0.00)<br>[0]       |
| 57 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000   | 2/2023  | 10/2025<br>(-)<br>[10/2025]    | 1,253.24<br>(-)<br>[1,253.24]        | 70.44<br>(0.00)<br>[0]       |
| 58 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARAPURAM (CH. 22 | 2/2024  | 2/2026<br>(-)<br>[2/2026]      | 813.66<br>(-)<br>[813.66]            | 11.72<br>(0.00)<br>[0]       |
| 59 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.    | 12/2022 | 10/2025<br>(-)<br>[10/2025]    | 1,058.90<br>(-)<br>[1,058.90]        | 55.89<br>(0.00)<br>[0]       |
| 60 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [  | 2/2024  | 2/2026<br>(-)<br>[2/2026]      | 747.29<br>(-)<br>[747.29]            | 42.83<br>(0.00)<br>[0]       |
| 61 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O  | 2/2024  | 2/2026<br>(-)<br>[2/2026]      | 1,103.89<br>(-)<br>[1,103.89]        | 54.54<br>(0.00)<br>[0]       |
| 62 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH     | 12/2022 | 11/2025<br>(-)<br>[11/2025]    | 750.81<br>(-)<br>[750.81]            | 31.56<br>(0.00)<br>[0]       |



|    |                                                                                                      |         |                                  |                                      |                           |
|----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------|
|    | 5                                                                                                    |         |                                  |                                      |                           |
| 63 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH  | 12/2022 | 11/2025<br>(-)<br>[11/2025]      | 992.89<br>(-)<br>[992.89]            | 28.78<br>(0.00)<br>[0]    |
| 64 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. | 2/2023  | 10/2025<br>(-)<br>[10/2025]      | 1,200.42<br>(-)<br>[1,200.42]        | 57.34<br>(0.00)<br>[0]    |
| 65 | 6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)                   | 2/2021  | 3/2024<br>(-)<br>[12/2024]       | 922.50<br>(-)<br>[1,128.68]          | 329.01<br>(206.18)<br>[9] |
| 66 | 6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)                   | 2/2021  | 3/2024<br>(-)<br>[7/2024]        | 663.60<br>(-)<br>[768.00]            | 305.44<br>(104.40)<br>[4] |
| 67 | 6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)          | 2/2021  | 10/2024<br>(-)<br>[10/2024]      | 824.29<br>(-)<br>[924.00]            | 345.76<br>(99.71)<br>[0]  |
| 68 | 6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16                                  | 2/2019  | 3/2023<br>(12/2024)<br>[12/2024] | 757.45<br>(-)<br>[757.45]            | 257.76<br>(0.00)<br>[21]  |
| 69 | 6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O | 2/2021  | 10/2025<br>(-)<br>[10/2025]      | 591.99<br>(703.00)<br>[703.00]       | 128.44<br>(111.01)<br>[0] |
| 70 | 6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)                   | 2/2021  | 1/2025<br>(-)<br>[1/2025]        | 818.73<br>(-)<br>[1,105.00]          | 240.02<br>(286.27)<br>[0] |
| 71 | 6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)                     | 2/2021  | 12/2024<br>(-)<br>[12/2024]      | 1,484.83<br>(-)<br>[1,768.00]        | 824.83<br>(283.17)<br>[0] |
| 72 | 6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)        | 3/2021  | 1/2025<br>(-)<br>[1/2025]        | 1,102.63<br>(-)<br>[1,303.00]        | 626.36<br>(200.37)<br>[0] |
| 73 | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE | 12/2020 | 10/2024<br>(-)<br>[10/2024]      | 1,075.27<br>(-)<br>[1,307.00]        | 657.86<br>(231.73)<br>[0] |
| 74 | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR | 3/2021  | 6/2025<br>(-)<br>[6/2025]        | 1,942.94<br>(2,171.00)<br>[2,171.00] | 744.60<br>(228.06)<br>[0] |
| 75 | BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP | 11/2020 | 10/2024<br>(-)<br>[10/2024]      | 1,137.74<br>(-)<br>[1,289.00]        | 760.64<br>(151.26)<br>[0] |
| 76 | COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED | 9/2022  | 1/2025<br>(-)<br>[1/2025]        | 166.52<br>(-)<br>[166.52]            | 43.74<br>(0.00)<br>[0]    |
| 77 | CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE | 6/2023  | 12/2024<br>(-)<br>[12/2024]      | 152.05<br>(-)<br>[152.05]            | 58.09<br>(0.00)<br>[0]    |
| 78 | CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216               | 1/2017  | 9/2017<br>(5/2023)<br>[5/2023]   | 263.45<br>(263.45)<br>[263.45]       | 232.21<br>(0.00)<br>[0]   |
| 79 | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 | 7/2022  | 12/2025<br>(-)<br>[12/2025]      | 909.47<br>(-)<br>[909.47]            | 97.03<br>(0.00)<br>[0]    |



|    |                                                                                                      |         |                                   |                               |                            |
|----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|-------------------------------|----------------------------|
| 80 | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI | 9/2021  | 9/2022<br>(9/2024)<br>[1/2025]    | 517.05<br>(-)<br>[655.06]     | 473.67<br>(138.01)<br>[28] |
| 81 | CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP | 9/2021  | 9/2022<br>(9/2024)<br>[3/2025]    | 622.00<br>(-)<br>[817.91]     | 440.55<br>(195.91)<br>[30] |
| 82 | CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V | 2/2017  | 11/2017<br>(-)<br>[11/2017]       | 429.43<br>(-)<br>[373.05]     | 385.40<br>(-56.38)<br>[0]  |
| 83 | CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250  | 5/2023  | 8/2025<br>(-)<br>[8/2025]         | 648.75<br>(-)<br>[648.75]     | 75.00<br>(0.00)<br>[0]     |
| 84 | CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 | 3/2018  | 12/2020<br>(12/2022)<br>[12/2024] | 314.43<br>(-)<br>[348.72]     | 85.61<br>(34.29)<br>[48]   |
| 85 | CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927  | 7/2022  | 10/2025<br>(-)<br>[10/2025]       | 1,398.84<br>(-)<br>[1,398.84] | 58.68<br>(0.00)<br>[0]     |
| 86 | CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD | 8/2016  | 1/2017<br>(-)<br>[1/2017]         | 350.61<br>(-)<br>[411.18]     | 407.92<br>(60.57)<br>[0]   |
| 87 | FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42                                                 | 6/2020  | 9/2023<br>(-)<br>[9/2023]         | 220.66<br>(-)<br>[220.66]     | 41.43<br>(0.00)<br>[0]     |
| 88 | FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 | 10/2015 | 12/2015<br>(12/2019)<br>[1/2021]  | 333.21<br>(-)<br>[353.43]     | 342.71<br>(20.22)<br>[0]   |
| 89 | GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700  | 3/2022  | 5/2025<br>(-)<br>[5/2025]         | 317.22<br>(-)<br>[317.22]     | 67.67<br>(0.00)<br>[0]     |
| 90 | MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE | 12/2021 | 12/2024<br>(-)<br>[12/2024]       | 480.10<br>(-)<br>[480.10]     | 443.87<br>(0.00)<br>[0]    |
| 91 | NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409                           | 3/2022  | 8/2025<br>(-)<br>[8/2025]         | 285.50<br>(-)<br>[285.50]     | 85.84<br>(0.00)<br>[0]     |
| 92 | NH-30-BHADRACHALAM TO KONTA SECTION 2LPS                                                             | 12/2021 | 9/2024<br>(-)<br>[9/2024]         | 388.71<br>(-)<br>[388.71]     | 108.69<br>(0.00)<br>[0]    |
| 93 | NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS        | 3/2020  | 9/2023<br>(-)<br>[12/2024]        | 529.24<br>(-)<br>[529.24]     | 93.50<br>(0.00)<br>[15]    |
| 94 | NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS                                  | 1/2022  | 1/2025<br>(-)<br>[1/2025]         | 403.22<br>(-)<br>[403.22]     | 262.08<br>(0.00)<br>[0]    |
| 95 | NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS                                       | 12/2021 | 3/2024<br>(-)<br>[3/2024]         | 277.30<br>(-)<br>[277.30]     | 125.09<br>(0.00)<br>[0]    |
| 96 | NH167B FROM KM.143.320 MALAKONDA TO 189.050                                                          | 3/2021  | 2/2025<br>(-)<br>[2/2025]         | 369.81<br>(-)<br>[369.81]     | 136.23<br>(0.00)<br>[0]    |

|     |                                                                                                  |         |                                  |                                |                             |
|-----|--------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|-----------------------------|
|     | SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS                                         |         | [2/2025]                         | [369.81]                       | [0]                         |
| 97  | NH440 RAYACHOTY TOVEMPALLI 2LPS                                                                  | 12/2021 | 5/2024<br>(-)<br>[5/2024]        | 439.82<br>(-)<br>[439.82]      | 193.63<br>(0.00)<br>[0]     |
| 98  | REHABILITATION AND UPGRADE OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH  | 1/2017  | 1/2018<br>(-)<br>[1/2018]        | 576.48<br>(-)<br>[686.13]      | 685.20<br>(109.65)<br>[0]   |
| 99  | REHABILITATION UPGRADE OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT   | 1/2016  | 8/2016<br>(-)<br>[8/2016]        | 348.95<br>(-)<br>[355.69]      | 317.36<br>(6.74)<br>[0]     |
| 100 | REHABILITATION AND UPGRADE OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION  | 3/2020  | 3/2021<br>(11/2022)<br>[11/2022] | 207.79<br>(-)<br>[207.79]      | 160.61<br>(0.00)<br>[0]     |
| 101 | REHABILITATION AND UPGRADE OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 | 1/2016  | 5/2016<br>(-)<br>[5/2016]        | 386.09<br>(-)<br>[288.76]      | 266.29<br>(-97.33)<br>[0]   |
| 102 | REHABILITATION AND UPGRADE OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 | 11/2016 | 5/2017<br>(-)<br>[5/2017]        | 290.15<br>(-)<br>[236.16]      | 205.02<br>(-53.99)<br>[0]   |
| 103 | REHABILITATION AND UPGRADE OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T  | 1/2014  | 11/2014<br>(-)<br>[5/2024]       | 195.45<br>(-)<br>[385.97]      | 294.95<br>(190.52)<br>[114] |
| 104 | REHABILITATION AND UPGRADE OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O | 3/2016  | 5/2016<br>(-)<br>[5/2016]        | 995.09<br>(995.00)<br>[995.09] | 643.54<br>(0.00)<br>[0]     |
| 105 | REHABILITATION AND UPGRADE OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 | 3/2016  | 9/2016<br>(-)<br>[9/2016]        | 444.84<br>(-)<br>[459.37]      | 423.36<br>(14.53)<br>[0]    |
| 106 | REHABILITATION AND UPGRADE OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 | 11/2016 | 8/2017<br>(-)<br>[8/2017]        | 376.25<br>(-)<br>[414.44]      | 405.97<br>(38.19)<br>[0]    |
| 107 | REHABILITATION AND UPGRADE OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG | 3/2018  | 8/2018<br>(-)<br>[8/2018]        | 289.67<br>(290.00)<br>[285.29] | 254.19<br>(-4.38)<br>[0]    |
| 108 | REHABILITATION AND UPGRADE OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA  | 3/2018  | 11/2018<br>(-)<br>[11/2018]      | 504.19<br>(504.00)<br>[504.19] | 516.39<br>(0.00)<br>[0]     |
| 109 | REHABILITATION AND UPGRADE OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES  | 3/2015  | 10/2015<br>(5/2021)<br>[5/2021]  | 271.45<br>(-)<br>[271.45]      | 238.23<br>(0.00)<br>[0]     |
| 110 | REHABILITATION AND UPGRADE OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD | 1/2017  | 8/2017<br>(7/2022)<br>[7/2022]   | 319.28<br>(-)<br>[319.28]      | 241.94<br>(0.00)<br>[0]     |
| 111 | REHABILITATION AND                                                                               | 3/2015  | 9/2015                           | 309.01                         | 0.00                        |

|     |                                                                                                      |        |                                  |                                 |                                   |
|-----|------------------------------------------------------------------------------------------------------|--------|----------------------------------|---------------------------------|-----------------------------------|
|     | UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600                                                      |        | (8/2017)<br>[5/2018]             | (-)<br>[309.01]                 | (0.00)<br>[0]                     |
| 112 | REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU) | 9/2016 | 2/2017<br>(1/2022)<br>[2/2022]   | 372.68<br>(-)<br>[309.37]       | 274.76<br>(-63.31)<br>[0]         |
| 113 | REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 | 3/2018 | 8/2018<br>(-)<br>[8/2018]        | 228.32<br>(-)<br>[202.83]       | 176.26<br>(-25.49)<br>[0]         |
| 114 | REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P | 1/2018 | 8/2018<br>(12/2021)<br>[12/2021] | 418.03<br>(386.99)<br>[386.99]  | 365.55<br>(-31.04)<br>[0]         |
| 115 | REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT | 8/2020 | 3/2021<br>(-)<br>[3/2021]        | 222.61<br>(-)<br>[222.61]       | 143.53<br>(0.00)<br>[0]           |
| 116 | RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP                      | 3/2020 | 1/2024<br>(12/2024)<br>[12/2024] | 1,863.09<br>(-)<br>[2,238.00]   | 1,051.65<br>(374.91)<br>[11]      |
| 117 | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR  | 6/2020 | 5/2021<br>(-)<br>[5/2021]        | 221.40<br>(-)<br>[221.40]       | 176.26<br>(0.00)<br>[0]           |
| 118 | WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820         | 3/2022 | 1/2025<br>(-)<br>[1/2025]        | 568.12<br>(-)<br>[568.12]       | 255.54<br>(0.00)<br>[0]           |
|     | <u>Water Resources</u>                                                                               |        |                                  |                                 |                                   |
| 119 | POLAVARAM IRRIGATION PROJECT                                                                         | 2/2009 | 3/2020<br>(-)<br>[3/2024]        | 10,151.04<br>(-)<br>[55,548.87] | 21,095.31<br>(45,397.83)<br>[0]   |
|     | <u>ARUNACHAL PRADESH</u>                                                                             |        |                                  |                                 |                                   |
|     | <u>Civil Aviation</u>                                                                                |        |                                  |                                 |                                   |
| 120 | CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH                       | 2/2019 | 8/2022<br>(8/2024)<br>[8/2024]   | 645.63<br>(-)<br>[712.15]       | 657.33<br>(66.52)<br>[24]         |
|     | <u>Power</u>                                                                                         |        |                                  |                                 |                                   |
| 121 | DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH                                                | 2/2023 | 2/2032<br>(-)<br>[2/2032]        | 31,876.39<br>(-)<br>[31,876.39] | 2,397.93<br>(0.00)<br>[0]         |
| 122 | SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)                                                              | 9/2003 | 9/2010<br>(-)<br>[5/2026]        | 6,285.33<br>(-)<br>[21,247.54]  | 21,272.82<br>(14,962.21)<br>[188] |
|     | <u>Road Transport And Highways</u>                                                                   |        |                                  |                                 |                                   |
| 123 | 4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC  | 6/2020 | 3/2027<br>(-)<br>[3/2027]        | 496.47<br>(-)<br>[496.47]       | 131.33<br>(0.00)<br>[0]           |
| 124 | 4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC  | 6/2020 | 3/2027<br>(-)<br>[3/2027]        | 437.60<br>(-)<br>[437.60]       | 345.59<br>(0.00)<br>[0]           |
| 125 | BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH   | 2/2021 | 3/2024<br>(12/2024)<br>[3/2024]  | 588.09<br>(-)<br>[588.09]       | 415.62<br>(0.00)<br>[0]           |
| 126 | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF                                            | 3/2019 | 3/2027<br>(-)                    | 543.05<br>(-)                   | 567.92<br>(0.00)                  |

|     |                                                                                                       |         |                                  |                                      |                          |
|-----|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------|
|     | NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE)                                                           |         | [3/2027]                         | [543.05]                             | [0]                      |
| 127 | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE) | 3/2019  | 3/2027<br>(-)<br>[3/2027]        | 450.65<br>(-)<br>[450.65]            | 361.48<br>(0.00)<br>[0]  |
| 128 | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE) | 3/2019  | 3/2027<br>(-)<br>[3/2027]        | 486.70<br>(-)<br>[486.70]            | 474.23<br>(0.00)<br>[0]  |
| 129 | CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE)  | 3/2019  | 3/2027<br>(-)<br>[3/2027]        | 421.48<br>(-)<br>[421.48]            | 365.83<br>(0.00)<br>[0]  |
| 130 | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.  | 12/2016 | 1/2020<br>(1/2023)<br>[9/2023]   | 200.44<br>(200.44)<br>[200.44]       | 161.25<br>(0.00)<br>[0]  |
| 131 | CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50  | 9/2016  | 12/2019<br>(3/2023)<br>[7/2024]  | 568.92<br>(568.92)<br>[568.92]       | 508.65<br>(0.00)<br>[55] |
| 132 | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF  | 3/2017  | 3/2022<br>(12/2023)<br>[7/2025]  | 1,718.59<br>(1,718.59)<br>[1,718.59] | 662.35<br>(0.00)<br>[40] |
| 133 | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68.  | 8/2020  | 4/2022<br>(2/2025)<br>[2/2025]   | 301.06<br>(-)<br>[301.06]            | 133.99<br>(0.00)<br>[34] |
| 134 | CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO  | 9/2020  | 5/2022<br>(10/2022)<br>[3/2024]  | 353.90<br>(-)<br>[353.90]            | 41.82<br>(0.00)<br>[0]   |
| 135 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI  | 2/2017  | 4/2022<br>(11/2023)<br>[11/2023] | 167.28<br>(-)<br>[167.28]            | 144.91<br>(0.00)<br>[0]  |
| 136 | DOGINALA - GAU                                                                                        | 12/2020 | 9/2022<br>(-)<br>[12/2024]       | 242.30<br>(-)<br>[242.30]            | 21.47<br>(0.00)<br>[27]  |
| 137 | JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)                                    | 8/2020  | 4/2022<br>(8/2024)<br>[7/2024]   | 228.71<br>(-)<br>[228.71]            | 95.36<br>(0.00)<br>[27]  |
| 138 | JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)                                    | 8/2020  | 4/2022<br>(2/2024)<br>[8/2024]   | 294.04<br>(-)<br>[294.04]            | 139.96<br>(0.00)<br>[28] |
| 139 | JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)                                   | 8/2020  | 4/2022<br>(7/2023)<br>[7/2023]   | 199.03<br>(-)<br>[199.03]            | 101.75<br>(0.00)<br>[0]  |
| 140 | JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)                                    | 8/2020  | 4/2022<br>(2/2024)<br>[11/2024]  | 184.88<br>(-)<br>[184.88]            | 94.25<br>(0.00)<br>[31]  |
| 141 | LADDA - BASAI                                                                                         | 2/2021  | 4/2023<br>(1/2025)<br>[2/2024]   | 445.96<br>(-)<br>[445.96]            | 105.65<br>(0.00)<br>[0]  |
| 142 | TADADEGE - HENKAR                                                                                     | 2/2021  | 3/2023<br>(6/2024)<br>[9/2024]   | 550.45<br>(-)<br>[550.45]            | 109.70<br>(0.00)<br>[18] |
| 143 | TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM                                         | 2/2017  | 11/2023<br>(3/2024)              | 180.57<br>(244.10)                   | 149.77<br>(0.00)         |

|     |                                                                                                               |         |                                  |                                 |                                 |
|-----|---------------------------------------------------------------------------------------------------------------|---------|----------------------------------|---------------------------------|---------------------------------|
|     | DESIGN KM. 138+000 TO KM. 154+036<br>[EX]                                                                     |         | [10/2024]                        | [180.57]                        | [11]                            |
| 144 | TWO-LANING OF HAYULIANG–<br>HAWAI BYPASS ROAD ON EPC<br>BASIS FROM DESIGN KM. 51.825 TO<br>KM. 63.131 EXISTI  | 1/2017  | 5/2023<br>(5/2023)<br>[5/2023]   | 256.66<br>(-)<br>[256.66]       | 0.00<br>(0.00)<br>[0]           |
| 145 | WIDENING OF EXISTING ROAD TO 2<br>LANE WITH PAVED SHOULDER<br>FROM HUKANJURI TO KHONSA<br>SECTION OF NH-315A  | 3/2021  | 3/2027<br>(-)<br>[3/2027]        | 182.55<br>(-)<br>[182.55]       | 119.02<br>(0.00)<br>[0]         |
|     | <b>ASSAM</b>                                                                                                  |         |                                  |                                 |                                 |
|     | <b>Civil Aviation</b>                                                                                         |         |                                  |                                 |                                 |
| 146 | CONSTRUCTION OF NEW<br>INTEGRATED TERMINAL BUILDING<br>AT LGBI AIRPORT GUWAHATI                               | 12/2016 | 3/2021<br>(-)<br>[3/2025]        | 1,142.00<br>(-)<br>[2,333.00]   | 1,091.52<br>(1,191.00)<br>[48]  |
|     | <b>Health And Family Welfare</b>                                                                              |         |                                  |                                 |                                 |
| 147 | ALL INDIA INSTITUTE OF MEDICAL<br>SCIENCE AT GUWAHATI, ASSAM                                                  | 5/2017  | 5/2021<br>(4/2023)<br>[8/2024]   | 875.00<br>(873.92)<br>[860.00]  | 734.50<br>(-15.00)<br>[39]      |
|     | <b>Petroleum</b>                                                                                              |         |                                  |                                 |                                 |
| 148 | CAPACITY EXPANSION OF DIGBOI<br>REFINERY FROM 0.65 TO 1.0 MMTPA                                               | 6/2022  | 10/2025<br>(-)<br>[3/2026]       | 768.00<br>(-)<br>[768.00]       | 57.13<br>(0.00)<br>[5]          |
| 149 | CONSTRUCTION OF LPG FACILITIES<br>AT KAMARDANGA, ASSAM                                                        | 3/2023  | 3/2026<br>(3/2026)<br>[3/2026]   | 156.36<br>(156.36)<br>[156.36]  | 1.08<br>(0.00)<br>[0]           |
| 150 | DCU REVAMP PROJECT                                                                                            | 8/2021  | 3/2025<br>(-)<br>[3/2025]        | 370.00<br>(-)<br>[370.00]       | 115.28<br>(0.00)<br>[0]         |
| 151 | DEVELOPMENT OF SURFACE<br>FACILITIES FOR PRODUCTION AND<br>EVACUATION OF CRUDE OIL AND<br>NATURAL GAS FROM NA | 1/2018  | 2/2020<br>(12/2023)<br>[12/2024] | 543.91<br>(-)<br>[670.90]       | 491.56<br>(126.99)<br>[58]      |
| 152 | EXPANSION OF GUWAHATI<br>REFINERY FROM 1 TO 1.2 MMTPA<br>ALONG WITH INSTALLATION OF<br>CATALYTIC REFORMING UN | 5/2021  | 10/2023<br>(2/2025)<br>[2/2025]  | 412.00<br>(509.84)<br>[509.84]  | 330.54<br>(97.84)<br>[16]       |
| 153 | GAS ASSISTED GRAVITY DRAINAGE<br>SCHEME, KASOMARIGAON                                                         | 8/2021  | 2/2023<br>(6/2024)<br>[7/2024]   | 218.38<br>(-)<br>[218.38]       | 108.34<br>(0.00)<br>[17]        |
| 154 | NUMALIGARH REFINERY<br>EXPANSION PROJECT 6 MMTPA<br>REFINERY                                                  | 1/2019  | 10/2024<br>(-)<br>[12/2025]      | 12,366.00<br>(-)<br>[18,968.00] | 10,740.74<br>(6,602.00)<br>[14] |
| 155 | NUMALIGARH REFINERY<br>EXPANSION PROJECT COIT AND<br>PIPELINES                                                | 1/2019  | 10/2024<br>(-)<br>[9/2025]       | 10,228.00<br>(-)<br>[9,058.00]  | 7,420.15<br>(-1,170.00)<br>[11] |
| 156 | PIPELINE NETWORK PROJECT<br>RUDRASAGAR                                                                        | 1/2023  | 4/2026<br>(-)<br>[4/2026]        | 344.99<br>(-)<br>[344.99]       | 66.51<br>(0.00)<br>[0]          |
| 157 | POWER RECOVERY TURBINE IN<br>PFCCU                                                                            | 3/2023  | 7/2025<br>(-)<br>[7/2025]        | 293.50<br>(-)<br>[293.50]       | 18.59<br>(0.00)<br>[0]          |
| 158 | PROJECT TO CONSTRUCT A FIELD<br>GAS GATHERING STATION AT<br>BAGHJAN AREA FOR<br>COLLECTION,PROCESSING         | 12/2020 | 7/2024<br>(3/2024)<br>[12/2024]  | 430.76<br>(-)<br>[430.76]       | 218.90<br>(0.00)<br>[5]         |
| 159 | REVAMPING OF FACILITIES AT<br>EXISTING GUWAHATI TERMINAL,<br>ASSAM                                            | 3/2022  | 7/2026<br>(9/2026)<br>[9/2026]   | 277.00<br>(-)<br>[277.00]       | 142.72<br>(0.00)<br>[2]         |
| 160 | SETTING UP OF NEW RAIL FED POL<br>FACILITY AT KAMARDANGA, ASSAM                                               | 3/2023  | 12/2026<br>(-)                   | 384.04<br>(-)                   | 28.40<br>(0.00)                 |

|     |                                                                                                      |         |                                  |                                |                                |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|--------------------------------|
|     |                                                                                                      |         | [12/2026]                        | [384.04]                       | [0]                            |
| 161 | UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT | 6/2021  | 12/2024<br>(-)<br>[12/2024]      | 860.00<br>(-)<br>[860.00]      | 234.60<br>(0.00)<br>[0]        |
|     | <u>Power</u>                                                                                         |         |                                  |                                |                                |
| 162 | NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C                                                | 3/2019  | 3/2023<br>(-)<br>[12/2023]       | 1,326.00<br>(-)<br>[1,520.00]  | 1,464.74<br>(194.00)<br>[0]    |
|     | <u>Railways</u>                                                                                      |         |                                  |                                |                                |
| 163 | BONGAIGAON-GOALPARA-GUWAHATI (176 KM)                                                                | 4/2015  | 3/2022<br>(-)<br>[3/2026]        | 2,232.32<br>(-)<br>[4,155.65]  | 3,342.93<br>(1,923.33)<br>[48] |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                |                                |
| 164 | 2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH | 1/2023  | 12/2025<br>(-)<br>[12/2025]      | 356.65<br>(-)<br>[356.65]      | 103.86<br>(0.00)<br>[0]        |
| 165 | 2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO  | 3/2023  | 12/2025<br>(-)<br>[12/2025]      | 643.42<br>(-)<br>[643.42]      | 64.03<br>(0.00)<br>[0]         |
| 166 | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)                                                  | 3/2020  | 6/2022<br>(-)<br>[4/2025]        | 261.13<br>(-)<br>[261.13]      | 53.85<br>(0.00)<br>[34]        |
| 167 | 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)                                                 | 3/2020  | 6/2022<br>(5/2024)<br>[4/2025]   | 217.50<br>(-)<br>[217.50]      | 58.73<br>(0.00)<br>[34]        |
| 168 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB)                                         | 3/2020  | 3/2022<br>(12/2023)<br>[12/2024] | 216.49<br>(241.52)<br>[216.49] | 101.02<br>(0.00)<br>[33]       |
| 169 | 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52                          | 1/1991  | 6/2019<br>(6/2019)<br>[10/2024]  | 520.01<br>(-)<br>[520.01]      | 297.98<br>(0.00)<br>[64]       |
| 170 | 4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.      | 12/2015 | 12/2018<br>(7/2021)<br>[10/2024] | 289.99<br>(-)<br>[289.99]      | 230.45<br>(0.00)<br>[70]       |
| 171 | 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561   | 1/2016  | 12/2021<br>(-)<br>[12/2021]      | 252.00<br>(-)<br>[330.30]      | 146.28<br>(78.30)<br>[0]       |
| 172 | 4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) | 6/2015  | 8/2023<br>(-)<br>[12/2024]       | 437.39<br>(-)<br>[437.39]      | 267.81<br>(0.00)<br>[16]       |
| 173 | 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O   | 1/2016  | 1/2016<br>(-)<br>[12/2024]       | 294.17<br>(-)<br>[294.17]      | 292.40<br>(0.00)<br>[107]      |
| 174 | 4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD                                                        | 11/2020 | 9/2028<br>(-)<br>[9/2028]        | 4,997.04<br>(-)<br>[4,997.04]  | 1,924.72<br>(0.00)<br>[0]      |
|     |                                                                                                      | 3/2020  | 12/2022<br>(-)<br>[8/2024]       | 220.20<br>(-)<br>[220.20]      | 213.54<br>(0.00)<br>[20]       |
| 176 | 6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 | 12/2021 | 8/2024<br>(8/2024)<br>[8/2024]   | 300.00<br>(-)<br>[300.00]      | 294.62<br>(0.00)<br>[0]        |
| 177 | 6L STANDALONE FLYOVERS AT                                                                            | 3/2022  | 6/2024                           | 457.72                         | 216.55                         |

|     |                                                                                                       |         |                                 |                                |                          |
|-----|-------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------|--------------------------|
|     | BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI                            |         | (-)<br>[6/2024]                 | (-)<br>[457.72]                | (0.00)<br>[0]            |
| 178 | 6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH   | 8/2022  | 12/2022<br>(-)<br>[6/2024]      | 175.00<br>(-)<br>[175.00]      | 169.56<br>(0.00)<br>[18] |
| 179 | BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23   | 3/2022  | 1/2026<br>(-)<br>[1/2026]       | 1,909.98<br>(-)<br>[1,909.98]  | 380.63<br>(0.00)<br>[0]  |
| 180 | BILASIPURA-GUWAHATI ROAD PKG-10                                                                       | 3/2023  | 6/2026<br>(-)<br>[6/2026]       | 1,264.90<br>(-)<br>[1,264.90]  | 245.59<br>(0.00)<br>[0]  |
| 181 | BILASIPURA-GUWAHATI ROAD PKG-8                                                                        | 3/2023  | 12/2026<br>(-)<br>[12/2026]     | 1,457.59<br>(-)<br>[1,457.59]  | 209.21<br>(0.00)<br>[0]  |
| 182 | BILASIPURA-GUWAHATI ROAD PKG-9                                                                        | 3/2023  | 6/2026<br>(-)<br>[6/2026]       | 1,000.27<br>(-)<br>[1,000.27]  | 192.38<br>(0.00)<br>[0]  |
| 183 | CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN | 2/2021  | 7/2025<br>(-)<br>[7/2025]       | 925.47<br>(-)<br>[925.47]      | 321.15<br>(0.00)<br>[0]  |
| 184 | CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA  | 3/2022  | 4/2025<br>(-)<br>[4/2025]       | 535.03<br>(-)<br>[535.03]      | 0.00<br>(0.00)<br>[0]    |
| 185 | DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1                                                           | 1/2023  | 11/2025<br>(-)<br>[11/2025]     | 516.88<br>(-)<br>[516.88]      | 99.57<br>(0.00)<br>[0]   |
| 186 | DABOKA KATHKATI PACKAGE-5                                                                             | 3/2021  | 1/2023<br>(-)<br>[9/2024]       | 288.85<br>(-)<br>[288.85]      | 163.69<br>(0.00)<br>[20] |
| 187 | DABOKA KATHKATI PACKAGE-6                                                                             | 9/2021  | 7/2024<br>(-)<br>[12/2024]      | 625.64<br>(-)<br>[625.64]      | 406.01<br>(0.00)<br>[5]  |
| 188 | DABOKA KATHKATI PACKAGE-7                                                                             | 11/2021 | 7/2024<br>(-)<br>[10/2024]      | 204.10<br>(-)<br>[204.10]      | 109.21<br>(0.00)<br>[3]  |
| 189 | DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC  | 2/2020  | 3/2022<br>(-)<br>[8/2024]       | 592.06<br>(-)<br>[592.06]      | 256.64<br>(0.00)<br>[29] |
| 190 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1                                                              | 3/2022  | 7/2024<br>(-)<br>[8/2024]       | 215.27<br>(-)<br>[215.27]      | 111.59<br>(0.00)<br>[1]  |
| 191 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2                                                              | 4/2022  | 7/2024<br>(-)<br>[8/2024]       | 170.95<br>(-)<br>[170.95]      | 93.45<br>(0.00)<br>[1]   |
| 192 | DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3                                                              | 1/2023  | 5/2025<br>(-)<br>[5/2025]       | 458.59<br>(-)<br>[458.59]      | 110.19<br>(0.00)<br>[0]  |
| 193 | FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE  | 10/2017 | 6/2020<br>(12/2023)<br>[4/2024] | 818.00<br>(887.68)<br>[887.68] | 871.51<br>(69.68)<br>[0] |
| 194 | FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5 | 6/2015  | 3/2024<br>(-)<br>[7/2024]       | 463.49<br>(-)<br>[463.49]      | 319.48<br>(0.00)<br>[4]  |



|     |                                                                                                      |         |                                |                                |                           |
|-----|------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------|---------------------------|
| 195 | FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM | 5/2015  | 5/2018<br>(-)<br>[3/2024]      | 454.89<br>(814.56)<br>[814.56] | 569.94<br>(359.67)<br>[0] |
| 196 | FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2                                                                | 3/2022  | 1/2025<br>(-)<br>[1/2025]      | 909.02<br>(-)<br>[909.02]      | 342.08<br>(0.00)<br>[0]   |
| 197 | FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6                 | 2/2023  | 8/2026<br>(-)<br>[8/2026]      | 574.26<br>(-)<br>[574.26]      | 0.00<br>(0.00)<br>[0]     |
| 198 | JOGIGHOPA BRIDGE                                                                                     | 8/2021  | 11/2024<br>(-)<br>[12/2026]    | 746.76<br>(-)<br>[746.76]      | 267.48<br>(0.00)<br>[25]  |
| 199 | SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH | 7/2017  | 4/2020<br>(7/2024)<br>[7/2024] | 442.23<br>(-)<br>[442.23]      | 265.19<br>(0.00)<br>[51]  |
| 200 | SILCHAR VAIRENGTE SAIRANG ROAD PKG-1                                                                 | 2/2023  | 7/2026<br>(-)<br>[7/2026]      | 1,256.90<br>(-)<br>[1,256.90]  | 0.00<br>(0.00)<br>[0]     |
| 201 | SILCHAR VAIRENGTE SAIRANG ROAD PKG-2                                                                 | 3/2023  | 8/2026<br>(-)<br>[8/2026]      | 1,716.21<br>(-)<br>[1,716.21]  | 0.00<br>(0.00)<br>[0]     |
| 202 | SRIRAMPUR - DHUBRI PKG-1                                                                             | 3/2022  | 2/2025<br>(-)<br>[12/2025]     | 613.89<br>(-)<br>[613.89]      | 16.96<br>(0.00)<br>[10]   |
| 203 | TAMENGLONG- MAHUR ROAD PKG-7                                                                         | 12/2023 | 3/2026<br>(-)<br>[3/2026]      | 846.82<br>(-)<br>[846.82]      | 0.00<br>(0.00)<br>[0]     |
| 204 | TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7                                                                 | 3/2021  | 1/2024<br>(-)<br>[10/2025]     | 286.72<br>(-)<br>[286.72]      | 73.07<br>(0.00)<br>[21]   |
| 205 | TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 | 9/2019  | 5/2023<br>(-)<br>[5/2023]      | 761.54<br>(820.56)<br>[761.54] | 430.31<br>(0.00)<br>[0]   |
| 206 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I  | 3/2023  | 8/2025<br>(-)<br>[8/2025]      | 904.04<br>(-)<br>[904.04]      | 252.66<br>(0.00)<br>[0]   |
| 207 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN | 3/2023  | 8/2025<br>(-)<br>[8/2025]      | 860.37<br>(-)<br>[860.37]      | 235.45<br>(0.00)<br>[0]   |
| 208 | WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN | 3/2023  | 8/2025<br>(-)<br>[8/2025]      | 890.33<br>(-)<br>[890.33]      | 284.37<br>(0.00)<br>[0]   |
| 209 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI  | 3/2023  | 4/2026<br>(-)<br>[4/2026]      | 609.16<br>(-)<br>[609.16]      | 129.87<br>(0.00)<br>[0]   |
| 210 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800  | 8/2020  | 4/2022<br>(-)<br>[7/2024]      | 208.84<br>(-)<br>[208.84]      | 164.53<br>(0.00)<br>[27]  |
| 211 | WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI)                    | 3/2023  | 2/2026<br>(-)<br>[2/2026]      | 562.05<br>(-)<br>[562.05]      | 117.62<br>(0.00)<br>[0]   |



|     |                                                                                                      |         |                                   |                                        |                                   |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|----------------------------------------|-----------------------------------|
|     | TO KM 55+000 (NAG                                                                                    |         |                                   |                                        |                                   |
|     | <u>BIHAR</u>                                                                                         |         |                                   |                                        |                                   |
|     | <u>Civil Aviation</u>                                                                                |         |                                   |                                        |                                   |
| 212 | CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II                 | 5/2018  | 10/2022<br>(12/2024)<br>[12/2024] | 1,216.90<br>(-)<br>[1,216.90]          | 715.47<br>(0.00)<br>[26]          |
|     | <u>Department Of Higher Education</u>                                                                |         |                                   |                                        |                                   |
| 213 | CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA          | 2/2016  | 6/2017<br>(1/2024)<br>[1/2024]    | 496.18<br>(496.00)<br>[460.00]         | 390.15<br>(-36.18)<br>[0]         |
| 214 | PERMANENT CAMPUS FOR IIM BODH GAYA                                                                   | 9/2018  | 9/2020<br>(-)<br>[5/2024]         | 375.00<br>(-)<br>[375.00]              | 324.87<br>(0.00)<br>[44]          |
|     | <u>Petroleum</u>                                                                                     |         |                                   |                                        |                                   |
| 215 | BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA                                             | 1/2020  | 4/2023<br>(12/2024)<br>[12/2024]  | 14,810.00<br>(-)<br>[14,810.00]        | 8,704.61<br>(0.00)<br>[20]        |
| 216 | CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA                                                       | 6/2019  | 12/2029<br>(3/2030)<br>[3/2030]   | 163.00<br>(-)<br>[163.00]              | 68.46<br>(0.00)<br>[3]            |
| 217 | CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS      | 12/2022 | 3/2030<br>(-)<br>[3/2030]         | 3,638.00<br>(-)<br>[3,638.00]          | 185.19<br>(0.00)<br>[0]           |
| 218 | CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS | 12/2022 | 6/2030<br>(-)<br>[6/2030]         | 3,919.00<br>(-)<br>[3,919.00]          | 157.30<br>(0.00)<br>[0]           |
| 219 | INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI                   | 1/2022  | 4/2025<br>(-)<br>[4/2025]         | 389.00<br>(-)<br>[389.00]              | 20.19<br>(0.00)<br>[0]            |
|     | <u>Power</u>                                                                                         |         |                                   |                                        |                                   |
| 220 | BARH STPP(3X660MW) NTPC                                                                              | 2/2005  | 10/2011<br>(7/2023)<br>[11/2024]  | 8,692.97<br>(21,312.11)<br>[21,312.11] | 22,311.28<br>(12,619.14)<br>[157] |
| 221 | BUXAR THERMAL POWER PLANT (1320 MW)                                                                  | 3/2019  | 1/2024<br>(-)<br>[12/2024]        | 10,439.09<br>(-)<br>[10,439.09]        | 9,933.89<br>(0.00)<br>[11]        |
| 222 | TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION  | 5/2021  | 4/2023<br>(-)<br>[4/2023]         | 179.29<br>(-)<br>[179.29]              | 116.97<br>(0.00)<br>[0]           |
|     | <u>Railways</u>                                                                                      |         |                                   |                                        |                                   |
| 223 | ARARIA-SUPAUL (NL)                                                                                   | 4/2008  | /<br>(-)<br>[1/2025]              | 1,605.17<br>(1,605.17)<br>[1,605.17]   | 1,177.49<br>(0.00)<br>[-]         |
| 224 | BARAUNI- BACHWARA 3RD AND 4TH LINE                                                                   | 7/2022  | 7/2027<br>(-)<br>[6/2025]         | 486.00<br>(-)<br>[486.00]              | 54.87<br>(0.00)<br>[-25]          |
| 225 | DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)          | 6/2019  | 6/2025<br>(-)<br>[6/2024]         | 983.62<br>(253.23)<br>[415.00]         | 331.16<br>(-568.62)<br>[-12]      |
| 226 | FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, | 4/1991  | /<br>(-)<br>[12/2024]             | 329.39<br>(803.09)<br>[2,722.16]       | 2,303.36<br>(2,392.77)<br>[-]     |
| 227 | HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR                                                               | 4/2003  | /<br>(-)                          | 528.65<br>(2,087.36)                   | 2,134.42<br>(1,558.71)            |

|                                    |                                                                                                      |         |                                 |                                      |                                |
|------------------------------------|------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------------|--------------------------------|
|                                    |                                                                                                      |         | [12/2024]                       | [2,087.36]                           | [-]                            |
| 228                                | JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR                                                           | 4/1997  | 3/2012<br>(-)<br>[12/2023]      | 324.73<br>(967.29)<br>[1,250.00]     | 1,213.40<br>(925.27)<br>[0]    |
| 229                                | JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC                                  | 4/2009  | 3/2020<br>(-)<br>[3/2026]       | 548.00<br>(548.00)<br>[783.83]       | 543.54<br>(235.83)<br>[72]     |
| 230                                | JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)                                                      | 2/2019  | 6/2028<br>(-)<br>[3/2027]       | 496.47<br>(-)<br>[496.47]            | 2.07<br>(0.00)<br>[-15]        |
| 231                                | KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR)                        | 8/2022  | 8/2027<br>(-)<br>[8/2027]       | 745.00<br>(-)<br>[745.00]            | 0.00<br>(0.00)<br>[0]          |
| 232                                | KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)                                                                | 4/1997  | /<br>(-)<br>[12/2026]           | 162.87<br>(614.45)<br>[614.45]       | 428.00<br>(451.58)<br>[-]      |
| 233                                | KIUL - GAYA DOUBLING PROJECT                                                                         | 12/2015 | 3/2020<br>(-)<br>[5/2024]       | 1,200.20<br>(1,200.20)<br>[1,771.07] | 1,615.77<br>(570.87)<br>[50]   |
| 234                                | MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM                                                              | 4/2016  | 3/2021<br>(-)<br>[6/2024]       | 731.64<br>(1,185.73)<br>[1,250.00]   | 1,265.86<br>(518.36)<br>[39]   |
| 235                                | NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR                                             | 9/2006  | 3/2019<br>(-)<br>[12/2024]      | 532.87<br>(2,132.03)<br>[4,359.32]   | 2,522.93<br>(3,826.45)<br>[69] |
| 236                                | RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE                                     | 12/2015 | 3/2020<br>(-)<br>[3/2025]       | 1,491.47<br>(1,491.47)<br>[1,491.47] | 1,547.72<br>(0.00)<br>[60]     |
| 237                                | SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM                                                              | 4/2016  | 3/2021<br>(-)<br>[6/2024]       | 744.04<br>(1,215.54)<br>[1,215.54]   | 1,254.17<br>(471.50)<br>[39]   |
| 238                                | SAKRI-HASANPUR ROAD (NL)                                                                             | 4/1999  | /<br>(-)<br>[3/2027]            | 325.00<br>(735.20)<br>[735.20]       | 560.99<br>(410.20)<br>[-]      |
| 239                                | SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)                               | 4/2004  | /<br>(-)<br>[6/2024]            | 372.14<br>(1,470.50)<br>[2,350.00]   | 2,383.17<br>(1,977.86)<br>[-]  |
| 240                                | SAMASTIPUR-DARBANGHA                                                                                 | 5/2015  | /<br>(-)<br>[3/2025]            | 380.00<br>(519.33)<br>[519.33]       | 479.66<br>(139.33)<br>[-]      |
| 241                                | SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR                                         | 10/2022 | 10/2027<br>(-)<br>[6/2025]      | 234.00<br>(223.69)<br>[223.69]       | 6.82<br>(-10.31)<br>[-28]      |
| <b>Road Transport And Highways</b> |                                                                                                      |         |                                 |                                      |                                |
| 242                                | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH  | 2/2022  | 11/2024<br>(3/2025)<br>[3/2025] | 624.43<br>(-)<br>[624.43]            | 137.97<br>(0.00)<br>[4]        |
| 243                                | IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER   | 2/2022  | 12/2024<br>(3/2025)<br>[3/2025] | 427.29<br>(-)<br>[427.29]            | 112.71<br>(0.00)<br>[3]        |
| 244                                | 4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S | 9/2020  | 3/2023<br>(6/2024)<br>[6/2024]  | 2,334.68<br>(2,494.20)<br>[2,494.20] | 704.32<br>(159.52)<br>[15]     |
| 245                                | 4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E           | 3/2021  | 1/2024<br>(6/2024)<br>[6/2024]  | 1,143.46<br>(1,143.46)<br>[1,143.46] | 224.93<br>(0.00)<br>[5]        |
| 246                                | 4 LANING OF GALGALIA -                                                                               | 3/2021  | 1/2024                          | 1,097.18                             | 262.91                         |

|     |                                                                                                      |         |                                   |                                |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------|------------------------------|
|     | BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E.                               |         | (6/2024)<br>[6/2024]              | (1,097.00)<br>[1,097.00]       | (-0.18)<br>[5]               |
| 247 | 4-LANNING OF CHAPRA-HAJIPUR                                                                          | 1/2011  | 7/2013<br>(6/2024)<br>[6/2024]    | 575.00<br>(-)<br>[575.00]      | 526.44<br>(0.00)<br>[131]    |
| 248 | 4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)                         | 2/2023  | 2/2025<br>(-)<br>[2/2025]         | 1,358.00<br>(-)<br>[1,358.00]  | 43.27<br>(0.00)<br>[0]       |
| 249 | 4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I)       | 2/2022  | 3/2025<br>(-)<br>[3/2025]         | 1,390.92<br>(-)<br>[1,390.92]  | 35.12<br>(0.00)<br>[0]       |
| 250 | 4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) | 2/2022  | 7/2025<br>(-)<br>[7/2025]         | 1,494.31<br>(-)<br>[1,494.31]  | 38.28<br>(0.00)<br>[0]       |
| 251 | 6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N  | 2/2022  | 5/2025<br>(-)<br>[5/2025]         | 786.81<br>(787.00)<br>[787.00] | 0.00<br>(0.19)<br>[0]        |
| 252 | 6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G          | 9/2020  | 3/2023<br>(12/2024)<br>[12/2024]  | 939.43<br>(-)<br>[939.43]      | 370.62<br>(0.00)<br>[21]     |
| 253 | BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20                                        | 9/2020  | 4/2023<br>(12/2024)<br>[12/2024]  | 897.45<br>(-)<br>[1,090.00]    | 1,037.63<br>(192.55)<br>[20] |
| 254 | BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20                                      | 9/2020  | 6/2024<br>(-)<br>[6/2024]         | 2,156.22<br>(-)<br>[2,156.22]  | 2,134.67<br>(0.00)<br>[0]    |
| 255 | BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA)                       | 12/2021 | 1/2024<br>(-)<br>[6/2025]         | 210.05<br>(-)<br>[210.05]      | 89.41<br>(0.00)<br>[17]      |
| 256 | BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA | 10/2013 | 11/2020<br>(12/2024)<br>[12/2024] | 464.09<br>(605.53)<br>[765.12] | 698.25<br>(301.03)<br>[49]   |
| 257 | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT | 10/2013 | 12/2020<br>(12/2024)<br>[12/2024] | 649.90<br>(-)<br>[750.00]      | 711.53<br>(100.10)<br>[48]   |
| 258 | BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE | 10/2013 | 11/2020<br>(12/2024)<br>[12/2024] | 446.97<br>(598.48)<br>[740.50] | 638.80<br>(293.53)<br>[49]   |
| 259 | BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO  | 12/2018 | 10/2020<br>(-)<br>[1/2024]        | 333.60<br>(466.59)<br>[461.41] | 368.23<br>(127.81)<br>[0]    |
| 260 | CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N | 10/2019 | 8/2023<br>(12/2024)<br>[12/2024]  | 1,101.99<br>(-)<br>[1,101.99]  | 754.34<br>(0.00)<br>[16]     |
| 261 | CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH:  | 12/2021 | 9/2024<br>(-)<br>[9/2024]         | 184.90<br>(185.00)<br>[185.00] | 146.04<br>(0.10)<br>[0]      |
| 262 | CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT                                 | 3/2022  | 12/2024<br>(-)<br>[12/2024]       | 312.58<br>(-)<br>[312.58]      | 113.94<br>(0.00)<br>[0]      |

|     |                                                                                                      |         |                                   |                                      |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|------------------------------|
|     | BEGUSARAI TOWN SECTION OF NH-3                                                                       |         |                                   |                                      |                              |
| 263 | CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- | 3/2023  | 9/2027<br>(-)<br>[9/2027]         | 3,012.27<br>(-)<br>[3,012.27]        | 0.00<br>(0.00)<br>[0]        |
| 264 | CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00    | 2/2019  | 9/2024<br>(12/2025)<br>[12/2025]  | 2,926.42<br>(-)<br>[2,926.42]        | 970.95<br>(0.00)<br>[15]     |
| 265 | CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND   | 9/2018  | 6/2024<br>(2/2026)<br>[2/2026]    | 1,478.40<br>(-)<br>[1,478.40]        | 780.29<br>(0.00)<br>[20]     |
| 266 | CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 | 7/2020  | 5/2027<br>(-)<br>[5/2027]         | 1,110.23<br>(-)<br>[1,110.23]        | 95.02<br>(0.00)<br>[0]       |
| 267 | CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 | 12/2017 | 10/2024<br>(10/2024)<br>[4/2025]  | 2,598.00<br>(-)<br>[1,962.50]        | 1,223.05<br>(-635.50)<br>[6] |
| 268 | CONSTRUCTION OF PROPOSED 4 _LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING | 3/2022  | 7/2025<br>(-)<br>[7/2025]         | 295.24<br>(-)<br>[295.24]            | 10.89<br>(0.00)<br>[0]       |
| 269 | CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K | 2/2016  | 5/2016<br>(6/2024)<br>[6/2024]    | 178.85<br>(225.06)<br>[278.54]       | 232.61<br>(99.69)<br>[97]    |
| 270 | DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER | 3/2018  | 11/2021<br>(12/2024)<br>[12/2024] | 496.20<br>(496.38)<br>[537.17]       | 366.24<br>(40.97)<br>[37]    |
| 271 | FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31                                                | 12/2015 | 12/2019<br>(-)<br>[5/2024]        | 1,167.45<br>(-)<br>[1,182.94]        | 707.88<br>(15.49)<br>[53]    |
| 272 | FOUR LANING OF GAYA-HISUA- RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR  | 1/2014  | 10/2016<br>(8/2024)<br>[8/2024]   | 1,408.85<br>(2,138.16)<br>[2,138.16] | 1,687.62<br>(729.31)<br>[94] |
| 273 | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI | 3/2021  | 3/2024<br>(12/2024)<br>[12/2024]  | 1,020.84<br>(-)<br>[1,020.84]        | 84.78<br>(0.00)<br>[9]       |
| 274 | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C | 3/2022  | 3/2024<br>(12/2024)<br>[12/2024]  | 1,485.66<br>(-)<br>[1,485.66]        | 0.00<br>(0.00)<br>[9]        |
| 275 | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH    | 8/2022  | 8/2024<br>(-)<br>[8/2024]         | 1,198.02<br>(-)<br>[1,198.02]        | 0.00<br>(0.00)<br>[0]        |
| 276 | FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU | 4/2022  | 4/2024<br>(-)<br>[4/2024]         | 1,769.50<br>(-)<br>[1,769.50]        | 0.00<br>(0.00)<br>[0]        |
| 277 | FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO | 8/2020  | 7/2023<br>(12/2024)<br>[12/2024]  | 690.00<br>(-)<br>[690.00]            | 770.73<br>(0.00)<br>[17]     |

|                          |                                                                                                      |         |                                  |                                    |                             |
|--------------------------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|------------------------------------|-----------------------------|
| 278                      | FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31                                                          | 12/2015 | 4/2019<br>(7/2022)<br>[12/2024]  | 1,041.10<br>(567.00)<br>[639.58]   | 553.73<br>(-401.52)<br>[68] |
| 279                      | IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM | 3/2021  | 3/2025<br>(-)<br>[3/2025]        | 178.63<br>(-)<br>[178.63]          | 34.10<br>(0.00)<br>[0]      |
| 280                      | PATNA-MUZZAFFARPUR                                                                                   | 8/2010  | 2/2013<br>(6/2024)<br>[8/2024]   | 671.30<br>(-)<br>[671.30]          | 1,830.13<br>(0.00)<br>[138] |
| 281                      | PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR -  | 12/2022 | 12/2025<br>(-)<br>[12/2025]      | 381.80<br>(-)<br>[381.80]          | 0.00<br>(0.00)<br>[0]       |
| 282                      | PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 | 2/2016  | 5/2016<br>(6/2024)<br>[6/2024]   | 553.30<br>(706.39)<br>[706.39]     | 604.73<br>(153.09)<br>[97]  |
| 283                      | REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I       | 1/2018  | 12/2021<br>(12/2019)<br>[8/2024] | 573.70<br>(644.50)<br>[726.99]     | 452.20<br>(153.29)<br>[32]  |
| 284                      | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104  | 1/1991  | 11/2008<br>(6/2024)<br>[6/2024]  | 319.68<br>(404.10)<br>[503.28]     | 430.14<br>(183.60)<br>[187] |
| 285                      | REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR | 1/1991  | 2/2019<br>(8/2024)<br>[8/2024]   | 675.00<br>(780.77)<br>[780.77]     | 616.26<br>(105.77)<br>[66]  |
| 286                      | SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31                      | 8/2017  | 2/2022<br>(8/2023)<br>[10/2024]  | 950.64<br>(1,161.00)<br>[1,168.33] | 932.99<br>(217.69)<br>[32]  |
| 287                      | SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO  | 12/2021 | 3/2024<br>(12/2024)<br>[12/2024] | 552.55<br>(553.00)<br>[553.00]     | 21.00<br>(0.45)<br>[9]      |
| 288                      | TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT- SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN | 3/2017  | 3/2020<br>(12/2024)<br>[12/2024] | 672.89<br>(736.01)<br>[830.31]     | 304.68<br>(157.42)<br>[57]  |
| 289                      | WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80                                      | 3/2021  | 1/2025<br>(3/2025)<br>[3/2025]   | 477.54<br>(-)<br>[477.54]          | 165.73<br>(0.00)<br>[2]     |
| 290                      | WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80                                         | 3/2021  | 3/2024<br>(6/2025)<br>[6/2025]   | 566.15<br>(-)<br>[566.15]          | 122.68<br>(0.00)<br>[15]    |
| <b>Urban Development</b> |                                                                                                      |         |                                  |                                    |                             |
| 291                      | PATNA METRO RAIL CORPORATION LIMITED                                                                 | 2/2019  | 6/2024<br>(-)<br>[9/2024]        | 13,365.77<br>(-)<br>[13,925.50]    | 2,188.95<br>(559.73)<br>[3] |
| <b>Water Resources</b>   |                                                                                                      |         |                                  |                                    |                             |
| 292                      | I AND D AND STP AT CHAPPRA                                                                           | 11/2018 | 12/2020<br>(-)<br>[8/2023]       | 236.15<br>(-)<br>[236.15]          | 135.95<br>(0.00)<br>[0]     |
| 293                      | I AND D AND STP WORKS FOR BHAGALPUR                                                                  | 10/2017 | 9/2020<br>(11/2020)<br>[3/2024]  | 254.13<br>(413.29)<br>[413.29]     | 90.30<br>(159.16)<br>[0]    |
| 294                      | SAIDPUR SEWER NETWORK PATNA                                                                          | 4/2015  | 1/2021                           | 268.63                             | 479.26                      |

|     |                                                         |         |                                  |                                 |                            |
|-----|---------------------------------------------------------|---------|----------------------------------|---------------------------------|----------------------------|
|     |                                                         |         | (-)<br>[1/2021]                  | (-)<br>[431.21]                 | (162.58)<br>[0]            |
| 295 | SEWER NETWORK SPS AND STP<br>BEGUSARAI                  | 3/2018  | 7/2021<br>(12/2019)<br>[12/2023] | 230.06<br>(-)<br>[230.06]       | 219.59<br>(0.00)<br>[0]    |
| 296 | SEWER NETWORKS SPS AND STP<br>HAJIPUR                   | 3/2018  | 8/2021<br>(3/2018)<br>[8/2023]   | 305.19<br>(-)<br>[305.19]       | 307.30<br>(0.00)<br>[0]    |
| 297 | SEWER NETWORKS, SPS AND STP,<br>MUNGER                  | 3/2018  | 10/2021<br>(3/2018)<br>[12/2023] | 294.02<br>(350.79)<br>[294.02]  | 328.50<br>(0.00)<br>[0]    |
| 298 | SEWERAGE SCHEME AT PAHARI<br>ZONE V PATNA               | 5/2017  | 4/2021<br>(5/2017)<br>[4/2021]   | 356.37<br>(364.00)<br>[356.37]  | 302.28<br>(0.00)<br>[0]    |
| 299 | SEWERAGE SYSTEM AND STP FOR<br>DIGHA ZONE, PATNA        | 8/2017  | 6/2022<br>(-)<br>[3/2024]        | 824.00<br>(734.09)<br>[824.00]  | 354.66<br>(0.00)<br>[0]    |
| 300 | SEWERAGE SYSTEM AND STP FOR<br>KANKARBAG ZONE PATNA     | 8/2017  | 6/2022<br>(-)<br>[3/2024]        | 578.89<br>(453.83)<br>[578.89]  | 134.46<br>(0.00)<br>[0]    |
| 301 | SEWERAGE SYSTEM WITH SEWER<br>NETWORK PATNA BEUR        | 12/2014 | 3/2020<br>(-)<br>[6/2020]        | 225.77<br>(-)<br>[398.90]       | 363.19<br>(173.13)<br>[0]  |
| 302 | SEWERAGE SYSTEM WITH SEWER<br>NETWORK PATNA KARMALICHAK | 3/2017  | 5/2021<br>(3/2017)<br>[5/2021]   | 277.42<br>(253.98)<br>[277.42]  | 345.95<br>(0.00)<br>[0]    |
| 303 | SEWERAGE TREATMENT PLANT AT<br>PAHARI PATNA             | 5/2017  | 11/2020<br>(5/2017)<br>[11/2020] | 191.62<br>(-)<br>[191.62]       | 118.50<br>(0.00)<br>[0]    |
|     | <u>CHHATTISGARH</u>                                     |         |                                  |                                 |                            |
|     | <u>Coal</u>                                             |         |                                  |                                 |                            |
| 304 | AMERA OC RCE                                            | 2/2015  | 3/2018<br>(3/2026)<br>[3/2026]   | 335.97<br>(-)<br>[335.97]       | 90.39<br>(0.00)<br>[96]    |
| 305 | AMGAON OPENCAST PROJECT RCE                             | 7/2015  | 3/2020<br>(3/2026)<br>[3/2026]   | 316.10<br>(-)<br>[316.10]       | 191.16<br>(0.00)<br>[72]   |
| 306 | BAROUD OC EXPANSION (3-10 MTY)                          | 8/2020  | 3/2029<br>(-)<br>[3/2029]        | 2,309.80<br>(-)<br>[2,309.80]   | 815.20<br>(0.00)<br>[0]    |
| 307 | CHHAL OC SEAM -III (6.00 MTY)                           | 12/2013 | 3/2022<br>(3/2025)<br>[3/2025]   | 610.63<br>(-)<br>[610.63]       | 535.12<br>(0.00)<br>[36]   |
| 308 | DIPKA OC EXPANSION 40 MTY                               | 12/2020 | 3/2029<br>(-)<br>[3/2029]        | 5,241.40<br>(-)<br>[5,241.40]   | 2,607.21<br>(0.00)<br>[0]  |
| 309 | DURGAPUR OPENCAST PROJECT                               | 2/2015  | 3/2023<br>(-)<br>[3/2030]        | 916.24<br>(-)<br>[916.24]       | 50.68<br>(0.00)<br>[84]    |
| 310 | GEVRA EXPANSION OCP (SECL) (35-<br>70) MTY              | 6/2010  | 3/2023<br>(-)<br>[3/2025]        | 11,816.40<br>(-)<br>[11,816.40] | 6,068.83<br>(0.00)<br>[24] |
| 311 | JAGANNATHPUR OC RCE (3.0 MTY)                           | 7/2016  | 3/2020<br>(3/2005)<br>[3/2025]   | 459.49<br>(-)<br>[459.49]       | 249.31<br>(0.00)<br>[60]   |
| 312 | JAMPALI OCP RCE                                         | 5/2020  | 3/2024<br>(3/2025)<br>[3/2025]   | 278.64<br>(-)<br>[278.64]       | 204.23<br>(0.00)<br>[12]   |
| 313 | JHIRIA WEST OPENCAST PROJECT                            | 11/2018 | 3/2026<br>(3/2029)<br>[3/2029]   | 389.97<br>(-)<br>[366.94]       | 25.38<br>(-23.03)<br>[36]  |

|                                       |                                                                                         |         |                                |                                 |                            |
|---------------------------------------|-----------------------------------------------------------------------------------------|---------|--------------------------------|---------------------------------|----------------------------|
| 314                                   | KARTALI (EAST) OCP (2.50 MTY)                                                           | 7/2008  | 3/2014<br>(-)<br>[3/2026]      | 178.44<br>(-)<br>[178.44]       | 9.02<br>(0.00)<br>[144]    |
| 315                                   | KUSMUNDA EXPN.OCP(SECL)(15-50)MTY                                                       | 8/2013  | 3/2023<br>(-)<br>[3/2025]      | 7,612.33<br>(-)<br>[7,612.33]   | 4,417.81<br>(0.00)<br>[24] |
| 316                                   | MADANNAGAR OPENCAST PROJECT                                                             | 10/2015 | 3/2024<br>(-)<br>[3/2030]      | 1,875.32<br>(-)<br>[1,875.32]   | 0.00<br>(0.00)<br>[72]     |
| 317                                   | MAHAMAYA OPENCAST PROJECT                                                               | 5/2018  | 3/2026<br>(-)<br>[3/2026]      | 410.26<br>(-)<br>[410.26]       | 178.39<br>(0.00)<br>[0]    |
| 318                                   | PELMA OCP(15.00MTY)                                                                     | 11/2014 | 3/2023<br>(-)<br>[3/2031]      | 1,624.59<br>(-)<br>[1,624.59]   | 13.66<br>(0.00)<br>[96]    |
| 319                                   | PORDA CHINTAPANI OCP (10 MTY)                                                           | 12/2020 | 3/2029<br>(-)<br>[3/2029]      | 2,310.12<br>(-)<br>[2,310.12]   | 71.99<br>(0.00)<br>[0]     |
| 320                                   | VIJAY WEST OPENCAST PROJECT                                                             | 5/2017  | 3/2026<br>(-)<br>[3/2026]      | 976.95<br>(-)<br>[976.95]       | 90.89<br>(0.00)<br>[0]     |
| <u>Department Of Higher Education</u> |                                                                                         |         |                                |                                 |                            |
| 321                                   | C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. | 3/2020  | 7/2022<br>(-)<br>[7/2022]      | 808.62<br>(-)<br>[808.62]       | 640.70<br>(0.00)<br>[0]    |
| <u>Petroleum</u>                      |                                                                                         |         |                                |                                 |                            |
| 322                                   | AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT                                 | 3/2021  | 3/2024<br>(3/2025)<br>[3/2025] | 456.00<br>(-)<br>[456.00]       | 300.15<br>(0.00)<br>[12]   |
| <u>Power</u>                          |                                                                                         |         |                                |                                 |                            |
| 323                                   | LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)                                   | 8/2023  | 6/2028<br>(-)<br>[6/2028]      | 15,530.00<br>(-)<br>[15,530.00] | 709.38<br>(0.00)<br>[0]    |
| 324                                   | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII               | 3/2023  | 9/2024<br>(-)<br>[9/2024]      | 271.69<br>(-)<br>[271.69]       | 25.35<br>(0.00)<br>[0]     |
| 325                                   | TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX     | 3/2023  | 3/2025<br>(-)<br>[3/2025]      | 260.30<br>(-)<br>[260.30]       | 40.74<br>(0.00)<br>[0]     |
| 326                                   | WESTERN REGION EXPANSION SCHEME XXV                                                     | 2/2023  | 11/2023<br>(-)<br>[9/2024]     | 385.84<br>(-)<br>[385.84]       | 36.71<br>(0.00)<br>[10]    |
| <u>Railways</u>                       |                                                                                         |         |                                |                                 |                            |
| 327                                   | 3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI                                            | 9/2022  | 9/2026<br>(-)<br>[9/2026]      | 167.64<br>(-)<br>[167.64]       | 0.00<br>(0.00)<br>[0]      |
| 328                                   | 4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)                               | 12/2022 | 12/2026<br>(-)<br>[12/2026]    | 177.03<br>(-)<br>[177.03]       | 0.21<br>(0.00)<br>[0]      |
| 329                                   | 4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)                              | 9/2022  | 9/2026<br>(-)<br>[9/2026]      | 169.06<br>(-)<br>[177.34]       | 0.02<br>(8.28)<br>[0]      |
| 330                                   | 4TH LINE - DADHAPARA                                                                    | 9/2022  | 9/2026<br>(-)<br>[9/2026]      | 169.06<br>(-)<br>[169.06]       | 0.22<br>(0.00)<br>[0]      |
| 331                                   | 4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)                         | 9/2022  | 9/2026<br>(-)<br>[9/2026]      | 328.34<br>(-)<br>[328.34]       | 0.37<br>(0.00)<br>[0]      |
| 332                                   | CHIRIMIRI-NAGPUR HALT                                                                   | 10/2018 | 6/2030<br>(-)                  | 241.00<br>(-)                   | 0.00<br>(0.00)             |



|     |                                                                                                                |         |                                  |                                      |                              |
|-----|----------------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|------------------------------|
|     |                                                                                                                |         | [6/2030]                         | [241.00]                             | [0]                          |
| 333 | DALLIRAJHARA - ROWGHAT (95 KM)<br>{PART OF DALLIRAJHARA-<br>JAGDALPUR (235 KM)}                                | 3/2008  | 6/2025<br>(-)<br>[6/2025]        | 631.78<br>(-)<br>[1,627.56]          | 1,323.64<br>(995.78)<br>[0]  |
| 334 | DOUBLING OF BORIDAND -<br>AMBIKAPUR ( SURAJPUR)                                                                | 6/2022  | 6/2030<br>(-)<br>[6/2030]        | 1,376.20<br>(-)<br>[775.82]          | 33.55<br>(-600.38)<br>[0]    |
| 335 | Gauge conversion of Raipur(Kendri)-<br>Dhamtari and Abhanpur-Rajim branch<br>(67.20 km)                        | 7/2011  | 10/2024<br>(-)<br>[10/2024]      | 1,171.30<br>(-)<br>[1,171.30]        | 209.98<br>(0.00)<br>[0]      |
| 336 | JHARSUGUDA-BILASPUR 4TH LINE                                                                                   | 4/2015  | 3/2021<br>(12/2023)<br>[10/2024] | 1,973.00<br>(2,135.34)<br>[2,135.34] | 1,875.15<br>(162.34)<br>[43] |
| 337 | KHARSIA DHARAMJAIGARH WITH<br>SPUR LINE EAST CORRIDOR-PHASE<br>I                                               | 4/2013  | 9/2018<br>(-)<br>[12/2024]       | 3,055.00<br>(3,438.39)<br>[3,438.39] | 2,807.27<br>(383.39)<br>[75] |
| 338 | KIRANDUL - JAGDALPUR DOUBLING                                                                                  | 12/2012 | 3/2020<br>(-)<br>[3/2024]        | 1,160.00<br>(-)<br>[1,440.00]        | 1,373.16<br>(280.00)<br>[0]  |
| 339 | NIPANIA-BHATAPRA (14.4 KM) 4TH<br>LINE (PB#72/NR/2022-23)                                                      | 9/2022  | 12/2026<br>(-)<br>[12/2026]      | 170.49<br>(-)<br>[170.49]            | 0.10<br>(0.00)<br>[0]        |
|     | <b>Road Transport And Highways</b>                                                                             |         |                                  |                                      |                              |
| 340 | 4 LANE OF BILASPUR TO URG<br>PROJECT (KM 0.00 TO KM 70.2) OF<br>NH-130A                                        | 4/2020  | 3/2024<br>(-)<br>[6/2025]        | 1,855.59<br>(1,869.85)<br>[1,869.85] | 368.32<br>(14.26)<br>[15]    |
| 341 | CONSTRUCTION OF 4 NOS GRADE<br>SEPARATOR BETWEEN KM. 281.000<br>TO KM 307.600 KM. 286.400 KUMHARI<br>KM. 299.  | 3/2018  | 1/2019<br>(-)<br>[6/2024]        | 349.03<br>(-)<br>[349.03]            | 314.18<br>(0.00)<br>[65]     |
| 342 | CONSTRUCTION OF 6 LANE DURG<br>RAIPUR ARANG BYPASS PKG 1<br>SECTION OF NH 53 FROM CH 0.000<br>TO CH 44.50      | 6/2022  | 7/2025<br>(-)<br>[7/2025]        | 1,828.00<br>(-)<br>[1,828.00]        | 318.96<br>(0.00)<br>[0]      |
| 343 | CONSTRUCTION OF 6 LANE DURG<br>RAIPUR ARANG BYPASS PKG 2<br>SECTION OF NH 53 FROM CH 44+500<br>TO CH.92+230 I  | 6/2022  | 5/2025<br>(-)<br>[5/2025]        | 1,958.94<br>(1,959.00)<br>[1,958.94] | 585.16<br>(0.00)<br>[0]      |
| 344 | DEVELOPMENT OF SIX LANE<br>BASANWAHI-MARANGPURI OF NH<br>130 CD FROM KM.99+500 TO 124+661<br>UNDER RAIPUR VIS  | 3/2022  | 10/2025<br>(-)<br>[10/2025]      | 1,307.16<br>(-)<br>[1,307.16]        | 65.25<br>(0.00)<br>[0]       |
| 345 | DEVELOPMENT OF SIX LANE JHANKI<br>SARGI OF NH 130 CD FROM<br>KM.0+000 TO 42+800 UNDER RAIPUR<br>VISAKHAPATTNA  | 11/2021 | 9/2024<br>(-)<br>[9/2024]        | 1,368.19<br>(-)<br>[1,368.19]        | 734.62<br>(0.00)<br>[0]      |
| 346 | DEVELOPMENT OF SIX LANE SARGI-<br>BASANWAHI OF NH 130 CD FROM<br>KM.42+800 TO 99+500 UNDER<br>RAIPUR VISAKHAPA | 12/2021 | 1/2025<br>(-)<br>[1/2025]        | 1,470.73<br>(-)<br>[1,470.73]        | 454.50<br>(0.00)<br>[0]      |
| 347 | REHABILITATION AND<br>UPGRADATION OF NH 111 FROM KM<br>163.400 TO 215.800 SHIVNAGAR TO<br>AMBIKAPUR SECTION    | 11/2015 | 6/2017<br>(-)<br>[6/2024]        | 335.32<br>(397.32)<br>[335.32]       | 345.35<br>(0.00)<br>[84]     |
| 348 | REHABILITATION AND<br>UPGRADATION OF NH 200 FROM KM<br>178.944 TO 241.553 BANARI VILLAGE<br>TO MASANIA KALA V  | 1/2016  | 9/2016<br>(-)<br>[6/2024]        | 476.20<br>(610.18)<br>[543.73]       | 501.42<br>(67.53)<br>[93]    |
| 349 | REHABILITATION AND<br>UPGRADATION OF NH 43 KANKER<br>TO BEDMA SECTION KM. 130 TO 180                           | 1/2016  | 8/2016<br>(-)<br>[12/2024]       | 497.14<br>(572.66)<br>[572.66]       | 351.76<br>(75.52)<br>[100]   |



|     |                                                                                                       |         |                                  |                                      |                              |
|-----|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|------------------------------|
| 350 | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION    | 1/2016  | 10/2016<br>(-)<br>[6/2024]       | 624.98<br>(731.50)<br>[731.50]       | 601.11<br>(106.52)<br>[92]   |
| 351 | REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI             | 3/2016  | 7/2016<br>(-)<br>[7/2024]        | 452.94<br>(-)<br>[435.61]            | 275.36<br>(-17.33)<br>[96]   |
| 352 | UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL | 12/2020 | 9/2023<br>(6/2024)<br>[6/2024]   | 193.16<br>(-)<br>[193.16]            | 73.28<br>(0.00)<br>[9]       |
| 353 | UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER  | 3/2020  | 5/2024<br>(-)<br>[11/2024]       | 278.97<br>(-)<br>[278.97]            | 147.87<br>(0.00)<br>[6]      |
| 354 | UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A                                       | 11/2017 | 5/2019<br>(-)<br>[6/2024]        | 188.80<br>(-)<br>[188.80]            | 136.81<br>(0.00)<br>[61]     |
| 355 | UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2   | 3/2021  | 9/2024<br>(-)<br>[9/2024]        | 218.57<br>(-)<br>[218.57]            | 79.94<br>(0.00)<br>[0]       |
| 356 | UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED   | 12/2020 | 8/2023<br>(6/2024)<br>[6/2024]   | 222.86<br>(-)<br>[222.86]            | 168.63<br>(0.00)<br>[10]     |
|     | <b>Steel</b>                                                                                          |         |                                  |                                      |                              |
| 357 | CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX                                           | 7/2021  | 11/2024<br>(-)<br>[1/2026]       | 282.44<br>(-)<br>[282.44]            | 78.11<br>(0.00)<br>[14]      |
| 358 | NMDC SLURRY PIPE LINE PROJECT - PHASE-1                                                               | 11/2015 | 6/2023<br>(7/2024)<br>[11/2025]  | 2,907.00<br>(-)<br>[2,907.00]        | 1,979.42<br>(0.00)<br>[29]   |
| 359 | REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT                                      | 11/2023 | 10/2025<br>(-)<br>[10/2025]      | 884.10<br>(-)<br>[884.10]            | 204.88<br>(0.00)<br>[0]      |
| 360 | REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS  | 10/2023 | 6/2026<br>(-)<br>[6/2026]        | 471.83<br>(-)<br>[471.83]            | 35.04<br>(0.00)<br>[0]       |
| 361 | SCREENING PLANT-III AT KIRANDUL                                                                       | 3/2021  | 8/2024<br>(-)<br>[1/2026]        | 2,092.97<br>(2,718.84)<br>[2,718.84] | 1,090.01<br>(625.87)<br>[17] |
|     | <b>Urban Development</b>                                                                              |         |                                  |                                      |                              |
| 362 | CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI     | 5/2019  | 9/2020<br>(10/2024)<br>[10/2024] | 299.97<br>(299.97)<br>[299.97]       | 223.06<br>(0.00)<br>[49]     |
|     | <b>DELHI</b>                                                                                          |         |                                  |                                      |                              |
|     | <b>Civil Aviation</b>                                                                                 |         |                                  |                                      |                              |
| 363 | CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR  | 11/2016 | 4/2020<br>(4/2024)<br>[4/2024]   | 303.80<br>(374.98)<br>[374.98]       | 326.90<br>(71.18)<br>[0]     |
|     | <b>Dpiit</b>                                                                                          |         |                                  |                                      |                              |
| 364 | INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE                                                        | 11/2017 | 12/2019<br>(-)<br>[6/2024]       | 4,773.00<br>(-)<br>[5,401.00]        | 4,709.75<br>(628.00)<br>[54] |
|     | <b>Finance</b>                                                                                        |         |                                  |                                      |                              |

|     |                                                                                                      |         |                                 |                                      |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------------|------------------------------|
| 365 | C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA | 7/2018  | 4/2022<br>(-)<br>[4/2022]       | 228.50<br>(-)<br>[220.27]            | 176.28<br>(-8.23)<br>[0]     |
|     | <u>Home Affairs</u>                                                                                  |         |                                 |                                      |                              |
| 366 | CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI                                 | 6/2019  | 7/2022<br>(-)<br>[5/2025]       | 277.35<br>(-)<br>[290.33]            | 85.11<br>(12.98)<br>[34]     |
| 367 | ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI      | 10/2013 | 10/2019<br>(-)<br>[6/2024]      | 1,219.21<br>(2,091.53)<br>[2,091.53] | 1,852.88<br>(872.32)<br>[56] |
|     | <u>Railways</u>                                                                                      |         |                                 |                                      |                              |
| 368 | ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE                                                            | 4/2012  | /<br>(-)<br>[9/2023]            | 295.68<br>(-)<br>[419.00]            | 133.78<br>(123.32)<br>[0]    |
|     | <u>Renewable Energy</u>                                                                              |         |                                 |                                      |                              |
| 369 | CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI                             | 10/2017 | 11/2019<br>(4/2022)<br>[4/2022] | 271.90<br>(366.12)<br>[366.12]       | 329.49<br>(94.22)<br>[0]     |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                 |                                      |                              |
| 370 | 6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM     | 5/2020  | 7/2024<br>(-)<br>[7/2024]       | 1,467.44<br>(-)<br>[1,942.89]        | 888.96<br>(475.45)<br>[0]    |
| 371 | 8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O | 1/2018  | 10/2021<br>(-)<br>[6/2024]      | 2,067.67<br>(-)<br>[2,160.00]        | 1,496.49<br>(92.33)<br>[32]  |
| 372 | DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 | 7/2020  | 10/2023<br>(-)<br>[6/2024]      | 801.46<br>(-)<br>[801.46]            | 382.03<br>(0.00)<br>[8]      |
| 373 | DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM  | 7/2020  | 10/2023<br>(-)<br>[6/2024]      | 1,894.96<br>(-)<br>[1,894.96]        | 741.88<br>(0.00)<br>[8]      |
| 374 | DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 | 7/2020  | 10/2023<br>(-)<br>[9/2024]      | 2,171.80<br>(-)<br>[2,171.80]        | 958.13<br>(0.00)<br>[11]     |
| 375 | DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)    | 3/2018  | 9/2022<br>(-)<br>[6/2024]       | 2,507.00<br>(-)<br>[3,030.73]        | 1,155.70<br>(523.73)<br>[21] |
| 376 | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR | 6/2020  | 12/2024<br>(-)<br>[12/2024]     | 1,479.22<br>(-)<br>[1,479.22]        | 1,491.26<br>(0.00)<br>[0]    |
|     | <u>Telecommunications</u>                                                                            |         |                                 |                                      |                              |
| 377 | SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT | 10/2014 | 3/2018<br>(-)<br>[6/2024]       | 248.20<br>(-)<br>[248.20]            | 212.81<br>(0.00)<br>[75]     |
|     | <u>Urban Development</u>                                                                             |         |                                 |                                      |                              |
| 378 | CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI                       | 1/2022  | 11/2024<br>(5/2025)<br>[5/2025] | 646.52<br>(-)<br>[646.52]            | 168.79<br>(0.00)<br>[6]      |
| 379 | DELHI METRO PHASE IV THREE PRIORITY CORRIDORS                                                        | 7/2019  | 3/2025<br>(-)                   | 24,948.65<br>(-)                     | 11,597.34<br>(0.00)          |

|                                       |                                                                                                     |         |                                   |                                 |                                |
|---------------------------------------|-----------------------------------------------------------------------------------------------------|---------|-----------------------------------|---------------------------------|--------------------------------|
|                                       |                                                                                                     |         | [3/2026]                          | [24,948.65]                     | [12]                           |
| 380                                   | DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND                                       | 5/2017  | 12/2020<br>(11/2022)<br>[11/2022] | 565.00<br>(-)<br>[565.00]       | 521.45<br>(0.00)<br>[0]        |
| 381                                   | DELHI MRTS PHASE-III                                                                                | 9/2011  | 3/2016<br>(8/2021)<br>[8/2021]    | 38,585.00<br>(-)<br>[40,180.91] | 40,465.12<br>(1,595.91)<br>[0] |
| 382                                   | REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I                  | 10/2016 | 7/2021<br>(-)<br>[6/2024]         | 1,180.00<br>(-)<br>[1,100.80]   | 36.69<br>(-79.20)<br>[35]      |
| 383                                   | REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I                                                     | 10/2016 | 3/2022<br>(-)<br>[6/2024]         | 1,128.00<br>(-)<br>[1,128.00]   | 419.44<br>(0.00)<br>[27]       |
| 384                                   | REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2                                           | 10/2016 | 3/2024<br>(-)<br>[9/2024]         | 1,536.72<br>(-)<br>[1,536.72]   | 111.15<br>(0.00)<br>[6]        |
| 385                                   | REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR                                                       | 7/2016  | /<br>(-)<br>[6/2024]              | 2,694.00<br>(-)<br>[2,694.00]   | 2,303.61<br>(0.00)<br>[-]      |
| <u>Water Resources</u>                |                                                                                                     |         |                                   |                                 |                                |
| 386                                   | 7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO | 5/2017  | 5/2020<br>(-)<br>[5/2020]         | 344.81<br>(-)<br>[344.81]       | 0.00<br>(0.00)<br>[0]          |
| 387                                   | CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI                       | 12/2018 | 1/2021<br>(-)<br>[3/2022]         | 515.07<br>(-)<br>[515.07]       | 388.08<br>(0.00)<br>[0]        |
| 388                                   | CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L | 3/2017  | 12/2022<br>(-)<br>[9/2023]        | 665.78<br>(-)<br>[665.78]       | 782.51<br>(0.00)<br>[0]        |
| 389                                   | REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2                                           | 5/2016  | 12/2021<br>(-)<br>[9/2023]        | 211.79<br>(223.70)<br>[211.79]  | 208.71<br>(0.00)<br>[0]        |
| 390                                   | REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S    | 5/2016  | 2/2022<br>(9/2023)<br>[9/2023]    | 239.11<br>(314.71)<br>[239.11]  | 268.13<br>(0.00)<br>[0]        |
| <u>GOA</u>                            |                                                                                                     |         |                                   |                                 |                                |
| <u>Civil Aviation</u>                 |                                                                                                     |         |                                   |                                 |                                |
| 391                                   | EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT.                 | 11/2017 | 9/2021<br>(-)<br>[12/2024]        | 255.69<br>(-)<br>[255.69]       | 60.75<br>(0.00)<br>[39]        |
| <u>Department Of Higher Education</u> |                                                                                                     |         |                                   |                                 |                                |
| 392                                   | CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.         | 5/2019  | 8/2021<br>(6/2024)<br>[9/2024]    | 303.90<br>(390.40)<br>[390.40]  | 360.00<br>(86.50)<br>[37]      |
| <u>Petroleum</u>                      |                                                                                                     |         |                                   |                                 |                                |
| 393                                   | UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA                                               | 3/2023  | 6/2024<br>(-)<br>[11/2024]        | 325.53<br>(-)<br>[325.53]       | 253.65<br>(0.00)<br>[5]        |
| <u>Road Transport And Highways</u>    |                                                                                                     |         |                                   |                                 |                                |
| 394                                   | CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE | 10/2015 | /<br>(9/2023)<br>[9/2023]         | 936.40<br>(-)<br>[936.40]       | 770.90                         |
| 395                                   | MOPA AIRPORT                                                                                        | 12/2021 | 4/2022<br>(9/2024)<br>[9/2024]    | 1,183.16<br>(-)<br>[1,183.16]   | 1,106.30<br>(0.00)<br>[29]     |

|     |                                                                                                      |         |                                 |                                         |                                 |
|-----|------------------------------------------------------------------------------------------------------|---------|---------------------------------|-----------------------------------------|---------------------------------|
| 396 | WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR | 12/2015 | /<br>(-)<br>[12/2023]           | 819.95<br>(-)<br>[819.95]               | 504.65<br>(0.00)<br>[0]         |
|     | <u>GUJARAT</u>                                                                                       |         |                                 |                                         |                                 |
|     | <u>Atomic Energy</u>                                                                                 |         |                                 |                                         |                                 |
| 397 | KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4                                                              | 10/2009 | 12/2015<br>(-)<br>[3/2024]      | 11,459.00<br>(22,517.00)<br>[22,517.00] | 21,479.00<br>(11,058.00)<br>[0] |
|     | <u>Civil Aviation</u>                                                                                |         |                                 |                                         |                                 |
| 398 | DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.                      | 6/2022  | 12/2025<br>(-)<br>[12/2025]     | 1,305.00<br>(1,143.95)<br>[1,143.95]    | 162.39<br>(-161.05)<br>[0]      |
| 399 | C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT                                                | 1/2018  | 8/2022<br>(5/2024)<br>[6/2024]  | 1,405.00<br>(-)<br>[1,405.00]           | 1,229.60<br>(0.00)<br>[22]      |
| 400 | EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.                            | 8/2018  | 2/2021<br>(-)<br>[10/2024]      | 353.25<br>(-)<br>[353.25]               | 325.13<br>(0.00)<br>[44]        |
|     | <u>Petroleum</u>                                                                                     |         |                                 |                                         |                                 |
| 401 | ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY                                                  | 11/2019 | 5/2023<br>(3/2024)<br>[9/2024]  | 5,251.00<br>(5,894.00)<br>[5,894.00]    | 3,987.09<br>(643.00)<br>[16]    |
| 402 | AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM                                            | 10/2020 | 8/2023<br>(5/2024)<br>[11/2024] | 1,614.00<br>(-)<br>[1,614.00]           | 920.70<br>(0.00)<br>[15]        |
| 403 | COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD                                                | 1/2022  | 11/2024<br>(-)<br>[11/2024]     | 621.40<br>(-)<br>[621.40]               | 85.84<br>(0.00)<br>[0]          |
| 404 | CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF | 7/2021  | 7/2024<br>(-)<br>[7/2024]       | 320.20<br>(-)<br>[187.61]               | 111.52<br>(-132.59)<br>[0]      |
| 405 | INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT                             | 1/2022  | 9/2024<br>(-)<br>[8/2025]       | 328.00<br>(-)<br>[328.00]               | 15.53<br>(0.00)<br>[11]         |
| 406 | KALOL REDEVELOPMENT PROJECT                                                                          | 8/2022  | 3/2027<br>(-)<br>[3/2027]       | 1,487.41<br>(-)<br>[1,487.41]           | 680.25<br>(0.00)<br>[0]         |
| 407 | OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A                                                             | 7/2021  | 7/2025<br>(-)<br>[7/2025]       | 173.03<br>(-)<br>[169.84]               | 105.72<br>(-3.19)<br>[0]        |
| 408 | PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY                                       | 9/2020  | 8/2024<br>(-)<br>[12/2025]      | 18,936.00<br>(-)<br>[18,936.00]         | 7,771.87<br>(0.00)<br>[16]      |
| 409 | REDEVELOPMENT OF LINCH FIELD                                                                         | 4/2021  | 3/2025<br>(-)<br>[7/2025]       | 631.03<br>(860.04)<br>[860.04]          | 242.83<br>(229.01)<br>[4]       |
| 410 | REDEVELOPMENT OF SANTHAL FIELD                                                                       | 2/2017  | 3/2026<br>(-)<br>[3/2026]       | 1,162.56<br>(-)<br>[1,162.56]           | 1,093.53<br>(0.00)<br>[0]       |
| 411 | REDEVELOPMENT OF SOBHASAN COMPLEX                                                                    | 8/2021  | 2/2026<br>(-)<br>[2/2026]       | 885.63<br>(1,286.67)<br>[1,286.67]      | 353.50<br>(401.04)<br>[0]       |
| 412 | RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT                                          | 5/2022  | 2/2025<br>(-)<br>[2/2025]       | 249.43<br>(-)<br>[249.43]               | 62.35<br>(0.00)<br>[0]          |
| 413 | REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL                                          | 11/2022 | 8/2026<br>(-)<br>[8/2026]       | 837.34<br>(-)<br>[837.34]               | 14.82<br>(0.00)<br>[0]          |

|     |                                                                                                      |         |                                  |                                |                          |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|--------------------------|
|     | <b>Power</b>                                                                                         |         |                                  |                                |                          |
| 414 | 150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)                                   | 5/2021  | 9/2022<br>(-)<br>[9/2022]        | 674.92<br>(-)<br>[674.92]      | 405.90<br>(0.00)<br>[0]  |
| 415 | BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)                                                      | 11/2022 | 3/2024<br>(-)<br>[6/2024]        | 1,442.60<br>(-)<br>[1,442.60]  | 80.60<br>(0.00)<br>[3]   |
| 416 | Bagodara Solar Power Project                                                                         | 5/2021  | 10/2022<br>(-)<br>[9/2024]       | 339.35<br>(-)<br>[339.35]      | 330.05<br>(0.00)<br>[23] |
| 417 | DAYAPAR WIND ENERGY PROJECT 150MW                                                                    | 11/2021 | 5/2023<br>(-)<br>[6/2024]        | 937.80<br>(-)<br>[937.80]      | 689.82<br>(0.00)<br>[13] |
| 418 | DAYAPAR WIND ENERGY PROJECT 200MW                                                                    | 7/2022  | 3/2025<br>(-)<br>[3/2025]        | 1,316.02<br>(-)<br>[1,316.02]  | 190.59<br>(0.00)<br>[0]  |
| 419 | DAYAPAR WIND- III (HYBRID TRANCHE-V)                                                                 | 5/2023  | 1/2025<br>(-)<br>[5/2025]        | 1,095.01<br>(-)<br>[1,095.01]  | 75.46<br>(0.00)<br>[4]   |
| 420 | ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK                                   | 3/2023  | 12/2024<br>(-)<br>[12/2024]      | 922.30<br>(-)<br>[922.30]      | 107.23<br>(0.00)<br>[0]  |
| 421 | GUJARAT 200 MW (GUVNL TENDER)                                                                        | 1/2021  | 7/2022<br>(-)<br>[7/2022]        | 842.27<br>(-)<br>[842.27]      | 494.72<br>(0.00)<br>[0]  |
| 422 | KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK                                                            | 6/2023  | 12/2024<br>(-)<br>[12/2024]      | 6,283.81<br>(-)<br>[6,283.81]  | 244.77<br>(0.00)<br>[0]  |
| 423 | KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA | 3/2023  | 3/2025<br>(-)<br>[3/2025]        | 1,167.55<br>(-)<br>[1,167.55]  | 205.35<br>(0.00)<br>[0]  |
| 424 | KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA | 3/2023  | 3/2025<br>(-)<br>[3/2025]        | 2,820.99<br>(-)<br>[2,820.99]  | 0.00<br>(0.00)<br>[0]    |
| 425 | KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK                | 3/2023  | 12/2024<br>(-)<br>[12/2024]      | 966.79<br>(-)<br>[966.79]      | 26.00<br>(0.00)<br>[0]   |
| 426 | KHAUDA 1255MW SOLAR PROJECT (KHAUDA SOLAR PARK)                                                      | 9/2022  | 9/2024<br>(-)<br>[9/2024]        | 7,179.54<br>(-)<br>[7,179.54]  | 854.13<br>(0.00)<br>[0]  |
| 427 | TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT | 3/2023  | 3/2025<br>(-)<br>[3/2025]        | 815.12<br>(-)<br>[815.12]      | 2.99<br>(0.00)<br>[0]    |
| 428 | TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA | 12/2023 | 12/2025<br>(-)<br>[12/2025]      | 3,752.00<br>(-)<br>[3,752.00]  | 76.02<br>(0.00)<br>[0]   |
| 429 | TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3      | 7/2023  | 7/2025<br>(-)<br>[7/2025]        | 334.00<br>(-)<br>[334.00]      | 0.00<br>(0.00)<br>[0]    |
|     | <b>Railways</b>                                                                                      |         |                                  |                                |                          |
| 430 | 4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS).                   | 2/2023  | 3/2027<br>(12/2026)<br>[12/2026] | 961.67<br>(961.67)<br>[961.67] | 3.50<br>(0.00)<br>[-3]   |
| 431 | ADRAJ MOTI-VIAJAPUR (39.75 KM)                                                                       | 5/2022  | 5/2030                           | 296.54                         | 0.00                     |

|     |                                                                                                      |         |                                   |                                      |                               |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|-------------------------------|
|     |                                                                                                      |         | (-)<br>[5/2030]                   | (-)<br>[296.54]                      | (0.00)<br>[0]                 |
| 432 | ANAND GODHRA DOUBLING PROJECT 79 KMS                                                                 | 4/2017  | 3/2020<br>(12/2024)<br>[12/2024]  | 692.25<br>(692.26)<br>[692.26]       | 384.31<br>(0.01)<br>[57]      |
| 433 | BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)                                             | 4/2008  | 3/2012<br>(9/2026)<br>[9/2026]    | 318.24<br>(1,531.55)<br>[1,531.55]   | 748.79<br>(1,213.31)<br>[174] |
| 434 | HIMMATNAGAR-KHEDBRAHMA (54.83 KM)                                                                    | 6/2022  | 2/2030<br>(2/2025)<br>[2/2025]    | 354.99<br>(482.43)<br>[482.43]       | 126.96<br>(127.44)<br>[-60]   |
| 435 | JUNAGARH -VISAVADAR (42.28) KM                                                                       | 6/2022  | 12/2026<br>(-)<br>[12/2026]       | 492.83<br>(-)<br>[492.83]            | 0.00<br>(0.00)<br>[0]         |
| 436 | KALOL-KADI-KATOSAN ROAD (37.23 KM)                                                                   | 6/2022  | 6/2027<br>(8/2024)<br>[8/2024]    | 279.23<br>(346.94)<br>[346.94]       | 135.00<br>(67.71)<br>[-34]    |
| 437 | MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS                                                          | 4/2018  | 3/2024<br>(-)<br>[12/2024]        | 537.31<br>(537.31)<br>[537.31]       | 564.48<br>(0.00)<br>[9]       |
| 438 | MEHSANA-PALANPUR (65.1 KM)                                                                           | 9/2020  | 9/2026<br>(8/2024)<br>[8/2024]    | 529.30<br>(-)<br>[537.31]            | 81.44<br>(8.01)<br>[-25]      |
| 439 | MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC)                                                                   | 4/2011  | /<br>(10/2025)<br>[10/2025]       | 844.10<br>(844.10)<br>[844.10]       | 521.36<br>(0.00)<br>[-]       |
| 440 | MODASA- SHAMLAJI NEW LINE ( MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM))                          | 9/2012  | 3/2027<br>(3/2025)<br>[3/2025]    | 261.68<br>(261.68)<br>[261.68]       | 110.16<br>(0.00)<br>[-24]     |
| 441 | NADIAD-PETLAD (37.26 KM)                                                                             | 5/2022  | 6/2030<br>(-)<br>[12/2025]        | 335.34<br>(461.91)<br>[461.91]       | 31.79<br>(126.57)<br>[-54]    |
| 442 | NATHDWARA-NEW NATHDWARA NEW LINE ( MM OF AJMER-CHITTAURGARH-UDAIPUR)                                 | 6/2013  | 6/2025<br>(-)<br>[6/2025]         | 166.33<br>(-)<br>[166.33]            | 32.28<br>(0.00)<br>[0]        |
| 443 | NEW BG LINE BETWEEN NALIYA-JAKHAU PORT                                                               | 2/2023  | 1/2028<br>(9/2026)<br>[9/2026]    | 410.46<br>(410.46)<br>[410.46]       | 4.48<br>(0.00)<br>[-16]       |
| 444 | NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202  | 10/2022 | 10/2027<br>(-)<br>[10/2027]       | 437.21<br>(-)<br>[437.21]            | 0.00<br>(0.00)<br>[0]         |
| 445 | PETLAD-BHADLAN (22.5 KM)                                                                             | 5/2022  | 5/2030<br>(-)<br>[12/2025]        | 202.50<br>(307.12)<br>[307.12]       | 31.30<br>(104.62)<br>[-53]    |
| 446 | QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR | 2/2023  | 12/2025<br>(10/2025)<br>[10/2025] | 152.44<br>(152.44)<br>[152.44]       | 1.18<br>(0.00)<br>[-2]        |
| 447 | RAJKOT-KANALUS (111.20 KM)                                                                           | 10/2021 | 10/2026<br>(6/2025)<br>[6/2025]   | 1,011.72<br>(1,080.57)<br>[1,080.57] | 369.55<br>(68.85)<br>[-16]    |
| 448 | SAMLAYA-TIMBA ROAD (53.53 KM)                                                                        | 2/2023  | 3/2030<br>(-)<br>[10/2025]        | 401.48<br>(670.17)<br>[670.17]       | 67.94<br>(268.69)<br>[-53]    |
| 449 | SAMNI-JAMBUSAR (24.08 KM)                                                                            | 5/2022  | 3/2030<br>(4/2025)<br>[4/2025]    | 216.72<br>(349.93)<br>[349.93]       | 47.99<br>(133.21)<br>[-59]    |
| 450 | TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE                                                            | 7/2022  | 7/2030<br>(-)<br>[12/2026]        | 1,695.82<br>(-)<br>[2,798.16]        | 590.63<br>(1,102.34)<br>[-43] |

|     |                                                                                                               |         |                                 |                                      |                             |
|-----|---------------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------------|-----------------------------|
| 451 | VIJAPUR-AMBLIYASAN (41.53 KM)                                                                                 | 5/2022  | 3/2030<br>(2/2025)<br>[2/2025]  | 309.81<br>(415.38)<br>[415.38]       | 121.72<br>(105.57)<br>[-61] |
|     | <b>Road Transport And Highways</b>                                                                            |         |                                 |                                      |                             |
| 452 | 4-LANNING OF KODINAR TO<br>VERAVAL SECTION OF NH-8E FROM<br>KM 221.610 TO KM 263.000                          | 7/2016  | 7/2020<br>(-)<br>[7/2024]       | 829.97<br>(-)<br>[829.97]            | 421.44<br>(0.00)<br>[48]    |
| 453 | 4L KODINAR - VERAVAL (PACKAGE<br>VI) FROM KM. 222.400 TO KM. 230.00<br>(KODINAR BYPASS) OF NH-8E (NH 51<br>NE | 3/2022  | 3/2023<br>(-)<br>[6/2024]       | 162.73<br>(-)<br>[162.73]            | 125.79<br>(0.00)<br>[15]    |
| 454 | 4L OF BAL WORKS OF MAHUVA TO<br>KAGVADAR FROM 100.450 KM. TO<br>140.470 KM. OF NH-8E (PKG- III)               | 3/2021  | 9/2022<br>(-)<br>[6/2024]       | 485.75<br>(-)<br>[485.75]            | 363.53<br>(0.00)<br>[21]    |
| 455 | 4L OF BAL WORKS OF TALAJA -<br>MAHUVA FROM 54.990 KM. TO<br>100.450 KM. OF OLD NH-8E<br>(PACKAGE-II)          | 3/2021  | 9/2022<br>(-)<br>[6/2024]       | 536.03<br>(-)<br>[536.03]            | 434.87<br>(0.00)<br>[21]    |
| 456 | CONSTRUCTION OF EIGHT LANE<br>ACCESS CONTROLLED<br>EXPRESSWAY FROM KM 103.400 TO<br>KM 128.000 OF VADODARA MU | 3/2021  | 3/2024<br>(-)<br>[3/2025]       | 1,259.00<br>(-)<br>[1,910.00]        | 137.93<br>(651.00)<br>[12]  |
| 457 | CONSTRUCTION OF EIGHT LANE<br>ACCESS CONTROLLED<br>EXPRESSWAY FROM KM 217.500 TO<br>KM 254.430 OF VADODARA MU | 7/2020  | 12/2023<br>(-)<br>[6/2024]      | 2,271.86<br>(-)<br>[3,916.00]        | 518.25<br>(1,644.14)<br>[6] |
| 458 | CONSTRUCTION OF EIGHT LANE<br>EXPRESSWAY FROM KM 190.000 TO<br>KM 217.500 GANDEVA TO ENA<br>SECTION OF VADODA | 7/2020  | 8/2023<br>(-)<br>[6/2024]       | 1,710.30<br>(-)<br>[1,927.00]        | 362.81<br>(216.70)<br>[10]  |
| 459 | CONSTRUCTION OF EIGHT LANE<br>VADODARA KIM EXPRESSWAY<br>FROM KM 254.430 TO KM 279.000<br>(KIM TO ANKLESHWAR  | 3/2018  | 10/2021<br>(9/2024)<br>[9/2024] | 1,161.39<br>(1,404.00)<br>[1,404.00] | 418.51<br>(242.61)<br>[35]  |
| 460 | CONSTRUCTION OF FOUR LANE<br>EXPRESSWAY FROM START OF<br>DSIR ZONE OF AHMEDABAD<br>DISTRICT TO ADHELAI VILLAG | 5/2020  | 12/2023<br>(8/2024)<br>[8/2024] | 894.00<br>(-)<br>[894.00]            | 779.37<br>(0.00)<br>[8]     |
| 461 | CONSTRUCTION OF FOUR LANE<br>EXPRESSWAY FROM START OF<br>SARDAR PATEL RING ROAD TO<br>SINDHREJ VILLAGE (CH. 0 | 5/2020  | 3/2024<br>(8/2024)<br>[8/2024]  | 690.30<br>(-)<br>[690.30]            | 662.26<br>(0.00)<br>[5]     |
| 462 | CONSTRUCTION OF FOUR LANE<br>EXPRESSWAY FROM START OF<br>SINDHREJ VILLAGE (CH. 22.00 TO<br>CH. 48.52) SECTION | 5/2020  | 1/2024<br>(8/2024)<br>[8/2024]  | 882.00<br>(-)<br>[882.00]            | 662.93<br>(0.00)<br>[7]     |
| 463 | CONSTRUCTION OF FOUR LANE<br>EXPRESSWAY FROM START OF<br>VEJALLKA VILLAGE TO START OF<br>DSIR ZONE OF AHMEDAB | 5/2020  | 7/2023<br>(8/2024)<br>[8/2024]  | 691.52<br>(-)<br>[691.52]            | 635.31<br>(0.00)<br>[13]    |
| 464 | CONSTRUCTION OF MISSING LINKS<br>(SINGLE LANE) IN LAKHPAT GADULI<br>HAJIPIR ODMA KHAVDA DHOLAVIRA<br>MAUVANA  | 10/2018 | 11/2020<br>(9/2024)<br>[9/2024] | 400.76<br>(394.44)<br>[394.44]       | 287.39<br>(-6.32)<br>[46]   |
| 465 | CONSTRUCTION OF ROB WITH<br>APPROACHES IN LIEU OF L C NO 165<br>OF AHMEDABAD PALANPUR<br>BETWEEN RAILWAY STAT | 6/2020  | 4/2023<br>(9/2024)<br>[9/2024]  | 166.21<br>(-)<br>[166.21]            | 98.65<br>(0.00)<br>[17]     |
| 466 | DELHI VADODARA GREENFIELD<br>ALIGNMENT SECTION OF NH 148N<br>PACKAGE 26                                       | 9/2020  | 2/2024<br>(-)<br>[8/2024]       | 1,542.02<br>(-)<br>[1,542.02]        | 679.25<br>(0.00)<br>[6]     |



|     |                                                                                                      |         |                                   |                                      |                            |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|----------------------------|
| 467 | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27                                    | 9/2020  | 2/2024<br>(6/2024)<br>[6/2024]    | 1,185.69<br>(-)<br>[1,185.69]        | 785.75<br>(0.00)<br>[4]    |
| 468 | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28                                    | 9/2020  | 11/2023<br>(-)<br>[6/2024]        | 1,198.55<br>(-)<br>[1,198.55]        | 757.29<br>(0.00)<br>[7]    |
| 469 | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30                                    | 11/2019 | 9/2023<br>(-)<br>[6/2024]         | 1,669.56<br>(-)<br>[1,669.56]        | 890.00<br>(0.00)<br>[9]    |
| 470 | DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31                                    | 11/2019 | 5/2024<br>(-)<br>[6/2024]         | 1,604.06<br>(-)<br>[1,604.06]        | 1,211.61<br>(0.00)<br>[1]  |
| 471 | FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. | 5/2016  | 8/2019<br>(-)<br>[2/2024]         | 998.18<br>(-)<br>[998.18]            | 802.04<br>(0.00)<br>[0]    |
| 472 | FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST | 5/2016  | 9/2019<br>(5/2024)<br>[6/2024]    | 723.64<br>(-)<br>[723.64]            | 559.33<br>(0.00)<br>[57]   |
| 473 | FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU | 5/2016  | 8/2019<br>(-)<br>[7/2024]         | 763.08<br>(-)<br>[763.08]            | 485.99<br>(0.00)<br>[59]   |
| 474 | SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)                        | 2/2020  | 6/2023<br>(3/2024)<br>[5/2024]    | 606.51<br>(-)<br>[657.00]            | 453.89<br>(50.49)<br>[11]  |
| 475 | SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)                        | 2/2020  | 8/2023<br>(12/2024)<br>[6/2024]   | 752.30<br>(-)<br>[766.20]            | 451.11<br>(13.90)<br>[10]  |
| 476 | SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)                       | 2/2020  | 3/2023<br>(12/2024)<br>[6/2024]   | 778.15<br>(-)<br>[785.67]            | 511.14<br>(7.52)<br>[15]   |
| 477 | SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.      | 1/2017  | 12/2020<br>(9/2024)<br>[9/2024]   | 1,251.11<br>(-)<br>[1,361.00]        | 682.44<br>(109.89)<br>[45] |
| 478 | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT  | 3/2022  | 6/2025<br>(-)<br>[6/2025]         | 1,373.06<br>(1,085.00)<br>[1,373.06] | 379.94<br>(0.00)<br>[0]    |
| 479 | UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA  | 9/2022  | 12/2023<br>(12/2025)<br>[12/2025] | 237.28<br>(-)<br>[237.28]            | 0.59<br>(0.00)<br>[24]     |
| 480 | UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 | 10/2022 | 2/2024<br>(2/2026)<br>[2/2026]    | 246.60<br>(291.00)<br>[291.00]       | 29.33<br>(44.40)<br>[24]   |
| 481 | UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 | 12/2021 | 3/2025<br>(-)<br>[3/2025]         | 1,181.34<br>(1,181.00)<br>[1,181.34] | 275.67<br>(0.00)<br>[0]    |
| 482 | UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA | 12/2022 | 2/2024<br>(8/2025)<br>[8/2025]    | 173.06<br>(-)<br>[219.00]            | 0.15<br>(45.94)<br>[18]    |
| 483 | WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- | 9/2023  | 9/2025<br>(-)<br>[9/2025]         | 2,070.44<br>(-)<br>[2,070.44]        | 74.79<br>(0.00)<br>[0]     |



|     |                                                                                                      |         |                                   |                                         |                                 |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|-----------------------------------------|---------------------------------|
|     | <b>Urban Development</b>                                                                             |         |                                   |                                         |                                 |
| 484 | AHMEDABAD METRO RAIL PROJECT PHASE 1                                                                 | 11/2014 | 12/2018<br>(-)<br>[6/2024]        | 10,773.00<br>(-)<br>[12,924.55]         | 12,210.21<br>(2,151.55)<br>[66] |
| 485 | AHMEDABAD METRO RAIL PROJECT PHASE II                                                                | 3/2019  | 3/2024<br>(-)<br>[12/2024]        | 5,384.17<br>(-)<br>[5,384.17]           | 2,991.47<br>(0.00)<br>[9]       |
| 486 | SURAT METRO RAIL PROJECT                                                                             | 3/2019  | 3/2024<br>(-)<br>[6/2025]         | 12,020.32<br>(-)<br>[12,020.32]         | 4,769.09<br>(0.00)<br>[15]      |
|     | <b>HARYANA</b>                                                                                       |         |                                   |                                         |                                 |
|     | <b>Health And Family Welfare</b>                                                                     |         |                                   |                                         |                                 |
| 487 | ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.                                         | 3/2019  | 3/2023<br>(3/2026)<br>[3/2026]    | 1,294.34<br>(1,294.34)<br>[1,294.34]    | 97.69<br>(0.00)<br>[36]         |
|     | <b>Home Affairs</b>                                                                                  |         |                                   |                                         |                                 |
| 488 | C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"             | 1/2020  | 10/2023<br>(10/2024)<br>[10/2024] | 166.98<br>(167.00)<br>[166.98]          | 90.37<br>(0.00)<br>[12]         |
|     | <b>Petroleum</b>                                                                                     |         |                                   |                                         |                                 |
| 489 | CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTA                                            | 2/2021  | 9/2024<br>(12/2025)<br>[12/2025]  | 34,627.00<br>(38,231.00)<br>[38,231.00] | 11,152.75<br>(3,604.00)<br>[15] |
| 490 | POLY BUTADIENE RUBBER PLANT AT PANIPAT                                                               | 3/2022  | 3/2025<br>(-)<br>[3/2025]         | 1,459.00<br>(2,102.79)<br>[2,102.79]    | 222.33<br>(643.79)<br>[0]       |
| 491 | R and D CAMPUS II AT FARIDABAD                                                                       | 6/2019  | 12/2022<br>(7/2025)<br>[7/2025]   | 2,281.94<br>(3,219.94)<br>[3,219.94]    | 1,459.77<br>(938.00)<br>[31]    |
|     | <b>Power</b>                                                                                         |         |                                   |                                         |                                 |
| 492 | IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA                               | 1/2019  | 3/2022<br>(-)<br>[12/2023]        | 267.33<br>(-)<br>[267.33]               | 116.29<br>(0.00)<br>[0]         |
|     | <b>Railways</b>                                                                                      |         |                                   |                                         |                                 |
| 493 | DOUBLING BETWEEN BHIWANI- DOBH BAHALI                                                                | 2/2023  | 2/2028<br>(-)<br>[2/2026]         | 471.06<br>(-)<br>[471.06]               | 14.38<br>(0.00)<br>[-24]        |
| 494 | DOUBLING BETWEEN REWARI- KATHUWAS (27.73 KM)                                                         | 2/2023  | 6/2027<br>(-)<br>[6/2025]         | 352.41<br>(-)<br>[352.41]               | 6.07<br>(0.00)<br>[-24]         |
|     | <b>Road Transport And Highways</b>                                                                   |         |                                   |                                         |                                 |
| 495 | 4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O | 3/2022  | 2/2025<br>(-)<br>[2/2025]         | 1,269.50<br>(-)<br>[1,269.50]           | 151.00<br>(0.00)<br>[0]         |
| 496 | 4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K | 3/2020  | 3/2023<br>(12/2024)<br>[12/2024]  | 510.97<br>(-)<br>[510.97]               | 522.44<br>(0.00)<br>[21]        |
| 497 | 4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 | 7/2020  | 7/2022<br>(5/2024)<br>[5/2024]    | 899.00<br>(1,882.46)<br>[1,882.46]      | 987.25<br>(983.46)<br>[22]      |
| 498 | 4L AMBALA - KALAAMB FROM KM. - 0.800 TO KM. 33.015 OF OLD NH-72                                      | 6/2023  | 6/2025<br>(-)<br>[6/2025]         | 629.16<br>(-)<br>[629.16]               | 76.00<br>(0.00)<br>[0]          |
| 499 | 6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD   | 5/2020  | 8/2023<br>(-)<br>[9/2024]         | 1,328.07<br>(2,346.00)<br>[2,346.00]    | 1,014.69<br>(1,017.93)<br>[13]  |
| 500 | CONSTRUCTION OF 4-LANE GREEN                                                                         | 11/2020 | 12/2023                           | 1,690.23                                | 917.09                          |

|     |                                                                                                      |         |                                   |                                      |                             |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|-----------------------------|
|     | FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP                               |         | (-)<br>[6/2024]                   | (-)<br>[2,010.17]                    | (319.94)<br>[6]             |
| 501 | CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 | 3/2022  | 6/2025<br>(-)<br>[6/2025]         | 927.22<br>(-)<br>[927.22]            | 341.13<br>(0.00)<br>[0]     |
| 502 | CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA  | 11/2021 | 11/2023<br>(1/2024)<br>[5/2024]   | 694.00<br>(1,918.00)<br>[1,500.00]   | 1,398.08<br>(806.00)<br>[6] |
| 503 | CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH | 11/2022 | 12/2025<br>(-)<br>[12/2025]       | 1,322.13<br>(-)<br>[1,322.13]        | 38.50<br>(0.00)<br>[0]      |
| 504 | CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION | 2/2023  | 10/2025<br>(-)<br>[10/2025]       | 1,088.64<br>(1,178.00)<br>[1,178.00] | 257.03<br>(89.36)<br>[0]    |
| 505 | CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN | 11/2022 | 8/2025<br>(-)<br>[8/2025]         | 1,691.45<br>(1,998.00)<br>[1,998.00] | 590.37<br>(306.55)<br>[0]   |
| 506 | CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P | 3/2018  | 12/2020<br>(12/2024)<br>[3/2024]  | 1,484.30<br>(-)<br>[2,182.41]        | 1,237.02<br>(698.11)<br>[0] |
| 507 | CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN | 11/2018 | 9/2021<br>(-)<br>[6/2024]         | 2,252.75<br>(-)<br>[2,252.75]        | 1,223.07<br>(0.00)<br>[33]  |
| 508 | CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA  | 11/2018 | 9/2021<br>(-)<br>[6/2024]         | 1,935.61<br>(-)<br>[1,935.61]        | 856.41<br>(0.00)<br>[33]    |
| 509 | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F  | 12/2020 | 12/2023<br>(6/2024)<br>[6/2024]   | 1,430.88<br>(-)<br>[1,430.88]        | 955.63<br>(0.00)<br>[6]     |
| 510 | CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO | 1/2021  | 12/2023<br>(10/2024)<br>[10/2024] | 1,306.95<br>(-)<br>[1,306.95]        | 886.92<br>(0.00)<br>[10]    |
| 511 | CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP | 12/2020 | 1/2024<br>(4/2024)<br>[4/2024]    | 1,334.04<br>(-)<br>[1,334.00]        | 624.03<br>(-0.04)<br>[0]    |
| 512 | CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR | 7/2022  | 6/2025<br>(-)<br>[6/2025]         | 2,414.67<br>(2,898.00)<br>[2,898.00] | 933.49<br>(483.33)<br>[0]   |
| 513 | CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU | 12/2020 | 11/2023<br>(-)<br>[6/2024]        | 1,524.03<br>(-)<br>[1,524.03]        | 1,059.40<br>(0.00)<br>[7]   |
| 514 | CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE  | 2/2020  | 1/2023<br>(12/2024)<br>[12/2024]  | 808.31<br>(-)<br>[958.00]            | 803.78<br>(149.69)<br>[23]  |
| 515 | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY                                                    | 4/2022  | 5/2025<br>(-)                     | 1,491.71<br>(-)                      | 527.84<br>(0.00)            |

|     |                                                                                                       |         |                                  |                                    |                                  |
|-----|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|------------------------------------|----------------------------------|
|     | FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR                                                    |         | [5/2025]                         | [1,491.71]                         | [0]                              |
| 516 | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA   | 4/2022  | 5/2025<br>(-)<br>[5/2028]        | 1,554.21<br>(-)<br>[1,554.21]      | 356.46<br>(0.00)<br>[36]         |
| 517 | DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)                                  | 1/2018  | 11/2020<br>(12/2024)<br>[3/2024] | 2,228.00<br>(-)<br>[2,228.00]      | 1,411.27<br>(0.00)<br>[0]        |
| 518 | FOUR LANNING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI | 7/2020  | 7/2022<br>(-)<br>[5/2024]        | 817.00<br>(1,605.00)<br>[1,605.00] | 929.61<br>(788.00)<br>[22]       |
| 519 | SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW   | 1/2021  | 1/2024<br>(4/2024)<br>[4/2024]   | 864.27<br>(864.00)<br>[864.27]     | 482.35<br>(0.00)<br>[0]          |
| 520 | UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO  | 1/2023  | 12/2025<br>(-)<br>[12/2025]      | 609.32<br>(609.00)<br>[609.00]     | 18.53<br>(-0.32)<br>[0]          |
|     | <b>HIMACHAL PRADESH</b>                                                                               |         |                                  |                                    |                                  |
|     | <b>Department Of Higher Education</b>                                                                 |         |                                  |                                    |                                  |
| 521 | CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL  | 3/2021  | 8/2022<br>(11/2024)<br>[11/2024] | 512.37<br>(512.37)<br>[512.37]     | 61.65<br>(0.00)<br>[27]          |
| 522 | ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR                                              | 9/2018  | 6/2022<br>(9/2024)<br>[4/2024]   | 392.51<br>(-)<br>[446.43]          | 285.47<br>(53.92)<br>[0]         |
|     | <b>Health And Family Welfare</b>                                                                      |         |                                  |                                    |                                  |
| 523 | CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH  | 12/2018 | 6/2021<br>(8/2026)<br>[8/2026]   | 260.00<br>(371.78)<br>[371.78]     | 46.24<br>(111.78)<br>[62]        |
|     | <b>Power</b>                                                                                          |         |                                  |                                    |                                  |
| 524 | DHAULASIDH HYDROELECTRIC PROJECT (66 MW)                                                              | 10/2020 | 11/2025<br>(-)<br>[11/2025]      | 687.97<br>(-)<br>[687.97]          | 630.46<br>(0.00)<br>[0]          |
| 525 | LUHRI HYDROELECTRIC PROJECT (STAGE1)                                                                  | 11/2020 | 1/2026<br>(-)<br>[1/2026]        | 1,810.56<br>(-)<br>[1,810.56]      | 1,466.02<br>(0.00)<br>[0]        |
| 526 | PARBATI HEP (4X200 MW) (NHPC) II                                                                      | 9/2002  | 9/2009<br>(-)<br>[12/2024]       | 3,919.59<br>(-)<br>[12,160.00]     | 11,278.29<br>(8,240.41)<br>[183] |
| 527 | SUNNI DAM HYDRO ELECTRIC PROJECT                                                                      | 1/2023  | 4/2028<br>(-)<br>[4/2028]        | 2,614.51<br>(-)<br>[2,614.51]      | 689.99<br>(0.00)<br>[0]          |
|     | <b>Railways</b>                                                                                       |         |                                  |                                    |                                  |
| 528 | BHANUPALI-BILASPUR BERI NL                                                                            | 4/2008  | 12/2026<br>(-)<br>[3/2025]       | 2,966.99<br>(-)<br>[6,753.42]      | 5,190.99<br>(3,786.43)<br>[-21]  |
|     | <b>Road Transport And Highways</b>                                                                    |         |                                  |                                    |                                  |
| 529 | 4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P                                                       | 6/2017  | 6/2020<br>(12/2024)<br>[12/2024] | 2,485.93<br>(-)<br>[2,485.93]      | 1,503.69<br>(0.00)<br>[54]       |
| 530 | 4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A             | 7/2021  | 9/2024<br>(-)<br>[9/2024]        | 1,692.05<br>(-)<br>[1,692.05]      | 942.14<br>(0.00)<br>[0]          |

|     |                                                                                                       |        |                                  |                                      |                                |
|-----|-------------------------------------------------------------------------------------------------------|--------|----------------------------------|--------------------------------------|--------------------------------|
| 531 | 4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)   | 3/2021 | 5/2024<br>(-)<br>[5/2024]        | 1,002.11<br>(1,361.79)<br>[1,361.79] | 159.19<br>(359.68)<br>[0]      |
| 532 | 4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)                  | 4/2021 | 6/2024<br>(-)<br>[6/2024]        | 583.93<br>(653.67)<br>[653.67]       | 126.12<br>(69.74)<br>[0]       |
| 533 | 4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP                       | 2/2022 | 6/2024<br>(-)<br>[6/2024]        | 190.60<br>(-)<br>[163.00]            | 103.48<br>(-27.60)<br>[0]      |
| 534 | CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103  | 7/2022 | 10/2025<br>(-)<br>[10/2025]      | 739.39<br>(-)<br>[739.39]            | 230.82<br>(0.00)<br>[0]        |
| 535 | CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU  | 5/2022 | 3/2024<br>(12/2024)<br>[12/2024] | 469.95<br>(-)<br>[280.00]            | 265.28<br>(-189.95)<br>[9]     |
| 536 | FOUR LANNING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M | 3/2018 | 5/2021<br>(12/2024)<br>[12/2024] | 478.74<br>(-)<br>[1,514.46]          | 1,172.11<br>(1,035.72)<br>[43] |
| 537 | FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH  | 9/2016 | 7/2020<br>(-)<br>[8/2024]        | 1,273.71<br>(-)<br>[1,478.61]        | 1,351.62<br>(204.90)<br>[49]   |
| 538 | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH  | 3/2021 | 5/2026<br>(-)<br>[5/2026]        | 314.67<br>(-)<br>[314.67]            | 0.00<br>(0.00)<br>[0]          |
| 539 | IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH  | 3/2021 | 6/2026<br>(-)<br>[6/2026]        | 230.54<br>(-)<br>[230.54]            | 0.00<br>(0.00)<br>[0]          |
| 540 | PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS   | 3/2022 | 4/2026<br>(-)<br>[4/2026]        | 1,703.48<br>(2,278.00)<br>[2,278.00] | 651.98<br>(574.52)<br>[0]      |
| 541 | REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA  | 2/2022 | 4/2025<br>(-)<br>[4/2025]        | 1,146.19<br>(-)<br>[1,146.19]        | 841.69<br>(0.00)<br>[0]        |
| 542 | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K  | 2/2021 | 9/2021<br>(-)<br>[9/2021]        | 345.89<br>(-)<br>[345.89]            | 147.63<br>(0.00)<br>[0]        |
| 543 | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K  | 8/2020 | 12/2024<br>(-)<br>[12/2024]      | 371.93<br>(-)<br>[371.93]            | 30.75<br>(0.00)<br>[0]         |
| 544 | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50.  | 8/2020 | 3/2021<br>(-)<br>[3/2021]        | 242.80<br>(-)<br>[242.80]            | 81.08<br>(0.00)<br>[0]         |
| 545 | REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2  | 8/2020 | 4/2025<br>(-)<br>[4/2025]        | 314.32<br>(-)<br>[314.32]            | 9.45<br>(0.00)<br>[0]          |

|                                       |                                                                                                      |         |                                   |                                      |                             |
|---------------------------------------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|-----------------------------|
| 546                                   | REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA  | 8/2020  | 4/2021<br>(-)<br>[4/2021]         | 272.98<br>(-)<br>[272.98]            | 132.82<br>(0.00)<br>[0]     |
| 547                                   | REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 | 2/2022  | 9/2025<br>(-)<br>[9/2025]         | 696.65<br>(698.46)<br>[698.46]       | 269.44<br>(1.81)<br>[0]     |
| 548                                   | REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 | 8/2020  | 4/2021<br>(-)<br>[4/2021]         | 349.20<br>(-)<br>[349.20]            | 239.34<br>(0.00)<br>[0]     |
| 549                                   | REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF | 3/2021  | 12/2024<br>(12/2024)<br>[12/2024] | 1,322.95<br>(1,442.47)<br>[1,442.47] | 656.54<br>(119.52)<br>[0]   |
| <u>Urban Development</u>              |                                                                                                      |         |                                   |                                      |                             |
| 550                                   | CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D | 4/2022  | 11/2024<br>(-)<br>[11/2024]       | 512.34<br>(-)<br>[512.34]            | 0.00<br>(0.00)<br>[0]       |
| <u>JAMMU AND KASHMIR</u>              |                                                                                                      |         |                                   |                                      |                             |
| <u>Civil Aviation</u>                 |                                                                                                      |         |                                   |                                      |                             |
| 551                                   | JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE                                                            | 7/2022  | 6/2026<br>(-)<br>[6/2026]         | 861.37<br>(-)<br>[861.37]            | 17.44<br>(0.00)<br>[0]      |
| <u>Department Of Higher Education</u> |                                                                                                      |         |                                   |                                      |                             |
| 552                                   | CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)                                                | 1/2018  | 4/2023<br>(6/2024)<br>[9/2024]    | 676.00<br>(1,148.68)<br>[1,144.68]   | 54.75<br>(468.68)<br>[17]   |
| 553                                   | CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)                                              | 3/2019  | 7/2022<br>(6/2024)<br>[6/2024]    | 424.93<br>(500.91)<br>[500.91]       | 464.38<br>(75.98)<br>[23]   |
| <u>Health And Family Welfare</u>      |                                                                                                      |         |                                   |                                      |                             |
| 554                                   | C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR                                                  | 3/2019  | 9/2025<br>(1/2025)<br>[11/2025]   | 1,828.00<br>(1,577.00)<br>[1,577.00] | 995.63<br>(-251.00)<br>[2]  |
| 555                                   | CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR                                     | 3/2019  | 9/2023<br>(6/2024)<br>[6/2024]    | 1,404.00<br>(1,642.00)<br>[1,642.00] | 1,340.12<br>(238.00)<br>[9] |
| <u>Petroleum</u>                      |                                                                                                      |         |                                   |                                      |                             |
| 556                                   | CGD PROJECT AT JAMMU DISTRICTS                                                                       | 3/2022  | 3/2032<br>(-)<br>[3/2032]         | 538.00<br>(-)<br>[538.00]            | 0.00<br>(0.00)<br>[0]       |
| 557                                   | SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS  | 4/2021  | 3/2025<br>(-)<br>[3/2025]         | 676.89<br>(-)<br>[676.89]            | 438.97<br>(0.00)<br>[0]     |
| <u>Power</u>                          |                                                                                                      |         |                                   |                                      |                             |
| 558                                   | KIRU HYDRO ELECTRIC PROJECT                                                                          | 3/2019  | 8/2024<br>(-)<br>[9/2026]         | 4,287.59<br>(-)<br>[4,287.59]        | 1,521.91<br>(0.00)<br>[25]  |
| 559                                   | KWAR HE PROJECT                                                                                      | 5/2022  | 11/2026<br>(-)<br>[12/2027]       | 4,526.12<br>(-)<br>[4,526.12]        | 633.99<br>(0.00)<br>[13]    |
| 560                                   | PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)                                                           | 10/2014 | 4/2020<br>(7/2025)<br>[9/2026]    | 8,112.12<br>(-)<br>[8,112.12]        | 4,329.66<br>(0.00)<br>[77]  |
| 561                                   | RATLE HE PROJECT                                                                                     | 2/2021  | 2/2026<br>(-)                     | 5,281.94<br>(-)                      | 708.63<br>(0.00)            |

|     |                                                                                                      |         |                                 |                                        |                                   |
|-----|------------------------------------------------------------------------------------------------------|---------|---------------------------------|----------------------------------------|-----------------------------------|
|     |                                                                                                      |         | [12/2026]                       | [5,281.94]                             | [10]                              |
|     | <u>Railways</u>                                                                                      |         |                                 |                                        |                                   |
| 562 | UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR                                                                  | 3/1995  | 11/2002<br>(8/2024)<br>[8/2024] | 2,500.00<br>(37,012.26)<br>[41,931.00] | 39,605.00<br>(39,431.00)<br>[261] |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                 |                                        |                                   |
| 563 | 2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S | 9/2022  | 6/2026<br>(-)<br>[6/2026]       | 1,183.60<br>(-)<br>[1,183.60]          | 71.42<br>(0.00)<br>[0]            |
| 564 | 4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO | 8/2022  | 6/2025<br>(-)<br>[6/2025]       | 2,474.47<br>(-)<br>[2,675.93]          | 578.62<br>(201.46)<br>[0]         |
| 565 | 4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL.  | 7/2021  | 8/2024<br>(8/2024)<br>[8/2024]  | 614.48<br>(-)<br>[614.48]              | 121.18<br>(0.00)<br>[0]           |
| 566 | 4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K | 7/2021  | 2/2025<br>(2/2025)<br>[2/2025]  | 1,912.17<br>(-)<br>[1,912.17]          | 32.75<br>(0.00)<br>[0]            |
| 567 | 4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX | 7/2021  | 6/2024<br>(6/2025)<br>[6/2025]  | 1,401.87<br>(-)<br>[1,401.87]          | 355.70<br>(0.00)<br>[12]          |
| 568 | BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA | 9/2021  | 12/2023<br>(6/2024)<br>[6/2024] | 811.19<br>(-)<br>[811.19]              | 723.48<br>(0.00)<br>[6]           |
| 569 | BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350                     | 1/2020  | 1/2024<br>(7/2024)<br>[7/2024]  | 336.01<br>(-)<br>[336.01]              | 148.14<br>(0.00)<br>[6]           |
| 570 | CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D | 8/2020  | 9/2026<br>(-)<br>[9/2026]       | 6,808.69<br>(-)<br>[6,808.69]          | 3,013.84<br>(0.00)<br>[0]         |
| 571 | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO | 6/2022  | 8/2025<br>(-)<br>[8/2025]       | 832.46<br>(-)<br>[823.46]              | 252.09<br>(-9.00)<br>[0]          |
| 572 | CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI | 7/2019  | 10/2020<br>(4/2023)<br>[6/2024] | 157.05<br>(-)<br>[157.05]              | 133.21<br>(0.00)<br>[44]          |
| 573 | CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY                                              | 3/2021  | 2/2024<br>(8/2024)<br>[6/2025]  | 2,919.96<br>(-)<br>[2,919.96]          | 2,023.29<br>(0.00)<br>[16]        |
| 574 | CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE  | 12/2017 | 7/2021<br>(6/2024)<br>[8/2024]  | 1,471.75<br>(1,471.75)<br>[1,903.98]   | 1,557.50<br>(432.23)<br>[37]      |
| 575 | CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM.   | 9/2021  | 10/2023<br>(7/2024)<br>[7/2024] | 442.14<br>(-)<br>[442.14]              | 211.15<br>(0.00)<br>[9]           |
| 576 | CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO  | 3/2023  | 6/2025<br>(-)<br>[6/2025]       | 939.86<br>(-)<br>[939.86]              | 177.75<br>(0.00)<br>[0]           |
| 577 | CONSTRUCTION, OPERATION AND                                                                          | 12/2019 | 12/2023                         | 2,680.42                               | 0.00                              |

|     |                                                                                                      |         |                                 |                                      |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------------|------------------------------|
|     | MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA                             |         | (-)<br>[6/2024]                 | (-)<br>[2,680.42]                    | (0.00)<br>[6]                |
| 578 | CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- | 8/2022  | 6/2024<br>(-)<br>[6/2024]       | 200.05<br>(200.05)<br>[208.92]       | 67.57<br>(8.87)<br>[0]       |
| 579 | DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS | 3/2023  | 11/2025<br>(-)<br>[11/2025]     | 1,107.00<br>(-)<br>[1,107.00]        | 32.24<br>(0.00)<br>[0]       |
| 580 | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 | 10/2021 | 9/2024<br>(-)<br>[9/2024]       | 3,044.02<br>(3,044.02)<br>[3,299.14] | 2,360.26<br>(255.12)<br>[0]  |
| 581 | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B | 10/2021 | 9/2024<br>(-)<br>[9/2024]       | 2,714.95<br>(2,714.95)<br>[3,198.57] | 2,484.16<br>(483.62)<br>[0]  |
| 582 | DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 | 9/2021  | 9/2024<br>(-)<br>[12/2025]      | 1,821.72<br>(1,917.32)<br>[1,945.32] | 1,635.74<br>(123.60)<br>[15] |
| 583 | DONIPAWA TO ASHAJIPORA BYPASS PKG-7                                                                  | 3/2021  | 12/2022<br>(-)<br>[6/2024]      | 260.40<br>(-)<br>[260.40]            | 191.88<br>(0.00)<br>[18]     |
| 584 | FOUR LANING OF JAMMU-AKHNOOR PKG-1                                                                   | 7/2022  | 1/2025<br>(-)<br>[1/2025]       | 245.34<br>(-)<br>[245.34]            | 37.06<br>(0.00)<br>[0]       |
| 585 | FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A                                                    | 12/2015 | 12/2018<br>(5/2024)<br>[7/2024] | 2,136.97<br>(2,644.00)<br>[2,644.00] | 2,362.99<br>(507.03)<br>[67] |
| 586 | GOHA-KHELLANI PKG-3                                                                                  | 2/2021  | 3/2023<br>(3/2024)<br>[11/2024] | 431.28<br>(-)<br>[431.28]            | 253.17<br>(0.00)<br>[20]     |
| 587 | JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B                                                            | 7/2022  | 3/2025<br>(-)<br>[3/2025]       | 198.28<br>(-)<br>[198.28]            | 42.85<br>(0.00)<br>[0]       |
| 588 | KHELLANI-KHANABAL PKG-1                                                                              | 3/2021  | 9/2022<br>(8/2023)<br>[9/2024]  | 486.45<br>(-)<br>[486.45]            | 115.47<br>(0.00)<br>[24]     |
| 589 | KHELLANI-KHANABAL PKG-2                                                                              | 7/2021  | 2/2023<br>(-)<br>[8/2025]       | 512.43<br>(-)<br>[512.43]            | 62.19<br>(0.00)<br>[30]      |
| 590 | KHELLANI-KHANABAL PKG-3                                                                              | 3/2021  | 12/2022<br>(7/2024)<br>[7/2024] | 398.51<br>(-)<br>[398.51]            | 73.81<br>(0.00)<br>[19]      |
| 591 | KHELLANI-KHANABAL PKG-4                                                                              | 7/2021  | 8/2023<br>(7/2024)<br>[1/2025]  | 859.67<br>(-)<br>[859.67]            | 127.68<br>(0.00)<br>[17]     |
| 592 | KHELLANI-KHANABAL PKG-5                                                                              | 7/2021  | 2/2023<br>(7/2024)<br>[7/2024]  | 497.09<br>(-)<br>[497.09]            | 111.87<br>(0.00)<br>[17]     |
| 593 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM   | 10/2022 | 1/2026<br>(-)<br>[1/2026]       | 562.45<br>(-)<br>[562.45]            | 8.68<br>(0.00)<br>[0]        |
| 594 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING                           | 3/2021  | 7/2024<br>(-)<br>[7/2024]       | 642.24<br>(-)<br>[642.24]            | 370.71<br>(0.00)<br>[0]      |



|     |                                                                                                      |         |                                  |                               |                           |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|-------------------------------|---------------------------|
|     | CHAINAGE KM 102 TO KM 13                                                                             |         |                                  |                               |                           |
| 595 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM  | 2/2021  | 7/2024<br>(-)<br>[7/2024]        | 395.25<br>(-)<br>[395.25]     | 165.41<br>(0.00)<br>[0]   |
| 596 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K   | 7/2020  | 11/2024<br>(-)<br>[11/2024]      | 272.49<br>(-)<br>[272.49]     | 146.77<br>(0.00)<br>[0]   |
| 597 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K   | 3/2020  | 9/2023<br>(-)<br>[6/2024]        | 152.93<br>(-)<br>[152.93]     | 95.46<br>(0.00)<br>[9]    |
| 598 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM  | 3/2020  | 8/2024<br>(-)<br>[8/2024]        | 796.97<br>(-)<br>[796.97]     | 353.94<br>(0.00)<br>[0]   |
| 599 | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL | 7/2020  | 4/2022<br>(3/2024)<br>[12/2024]  | 228.39<br>(-)<br>[228.39]     | 61.78<br>(0.00)<br>[32]   |
| 600 | UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K  | 7/2020  | 4/2022<br>(11/2023)<br>[11/2024] | 210.79<br>(-)<br>[210.79]     | 57.08<br>(0.00)<br>[31]   |
| 601 | UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA | 3/2018  | 7/2021<br>(8/2023)<br>[10/2024]  | 253.44<br>(-)<br>[253.44]     | 176.87<br>(0.00)<br>[39]  |
|     | <u>JHARKHAND</u>                                                                                     |         |                                  |                               |                           |
|     | <u>Coal</u>                                                                                          |         |                                  |                               |                           |
| 602 | CHANDRAGUPT OCP                                                                                      | 8/2020  | 3/2032<br>(-)<br>[3/2032]        | 973.50<br>(-)<br>[973.50]     | 7.95<br>(0.00)<br>[0]     |
| 603 | CHITRA EAST (RCE) OCP                                                                                | 8/2018  | 3/2024<br>(3/2026)<br>[3/2026]   | 513.98<br>(-)<br>[513.98]     | 179.76<br>(0.00)<br>[24]  |
| 604 | CHURI BENTI UG (0.81 MTY)                                                                            | 8/2007  | 3/2011<br>(-)<br>[8/2024]        | 163.51<br>(-)<br>[163.51]     | 133.35<br>(0.00)<br>[161] |
| 605 | EPR PUNDI OCP                                                                                        | 11/2020 | 3/2027<br>(-)<br>[3/2027]        | 713.35<br>(-)<br>[713.35]     | 236.57<br>(0.00)<br>[0]   |
| 606 | EPR ROHINI KARKATA OCP                                                                               | 1/2021  | 3/2028<br>(-)<br>[3/2028]        | 1,020.42<br>(-)<br>[1,020.42] | 82.92<br>(0.00)<br>[0]    |
| 607 | EPR TAPIN SOUTH OCP                                                                                  | 11/2020 | 3/2025<br>(-)<br>[3/2025]        | 230.41<br>(-)<br>[230.41]     | 18.14<br>(0.00)<br>[0]    |
| 608 | EXPANSION OF ASHOK OCP                                                                               | 5/2021  | 3/2028<br>(-)<br>[3/2028]        | 2,898.28<br>(-)<br>[2,898.28] | 175.01<br>(0.00)<br>[0]   |
| 609 | EXPANSION OF KARO OCP                                                                                | 1/2022  | 3/2026<br>(-)<br>[3/2026]        | 908.47<br>(-)<br>[908.47]     | 145.14<br>(0.00)<br>[0]   |
| 610 | EXPANSION OF KONAR OCP                                                                               | 1/2022  | 3/2032<br>(-)<br>[3/2032]        | 799.34<br>(-)<br>[799.34]     | 349.47<br>(0.00)<br>[0]   |
| 611 | EXPANSION PROJECT AMRAPALI OCP                                                                       | 8/2020  | 3/2028<br>(-)<br>[3/2028]        | 5,136.15<br>(-)<br>[5,136.15] | 671.43<br>(0.00)<br>[0]   |



|                                       |                                                          |         |                                 |                                      |                              |
|---------------------------------------|----------------------------------------------------------|---------|---------------------------------|--------------------------------------|------------------------------|
| 612                                   | HURA - C OC (3 MTY)                                      | 10/2015 | 3/2022<br>(3/2029)<br>[3/2029]  | 359.69<br>(859.41)<br>[859.41]       | 316.19<br>(499.72)<br>[84]   |
| 613                                   | JHARKHAND LAIYO OCP                                      | 8/2020  | 3/2031<br>(-)<br>[3/2031]       | 764.57<br>(-)<br>[764.57]            | 145.80<br>(0.00)<br>[0]      |
| 614                                   | KARMA OCP (1.0MTY)                                       | 6/2009  | 3/2014<br>(-)<br>[8/2024]       | 162.46<br>(-)<br>[162.46]            | 95.92<br>(0.00)<br>[125]     |
| 615                                   | KOTRE BASANTPUR PACHMO OCP                               | 8/2020  | 3/2032<br>(-)<br>[3/2032]       | 861.06<br>(625.40)<br>[625.40]       | 362.06<br>(-235.66)<br>[0]   |
| 616                                   | MADHUBAND NLW WASHERY                                    | 8/2010  | 5/2014<br>(-)<br>[11/2023]      | 289.45<br>(-)<br>[302.00]            | 299.38<br>(12.55)<br>[0]     |
| 617                                   | MOONIDIH XV SEAM UG                                      | 8/2011  | 3/2019<br>(-)<br>[2/2026]       | 1,230.27<br>(-)<br>[1,230.27]        | 588.09<br>(0.00)<br>[83]     |
| 618                                   | MURAI DIH UG TURN-KEY PROJECT                            | 2/2011  | 4/2014<br>(-)<br>[1/2026]       | 339.88<br>(-)<br>[339.88]            | 151.19<br>(0.00)<br>[141]    |
| 619                                   | PACHWARA SOUTH COAL BLOCK                                | 7/2013  | 9/2028<br>(-)<br>[9/2028]       | 2,242.92<br>(2,242.90)<br>[2,242.90] | 168.84<br>(-0.02)<br>[0]     |
| 620                                   | PATHERDIH 2.5 NLW COAL WASHERY                           | 10/2015 | 4/2018<br>(-)<br>[9/2024]       | 243.00<br>(-)<br>[334.27]            | 111.51<br>(91.27)<br>[77]    |
| 621                                   | RAJRAPPA RCE OCP ( 3.0 MTY)                              | 12/2009 | 3/2016<br>(-)<br>[3/2025]       | 510.85<br>(-)<br>[510.85]            | 488.31<br>(0.00)<br>[108]    |
| 622                                   | REVISED PROJECT REPORT MAGADH EXPANSION OCP              | 8/2020  | 3/2028<br>(-)<br>[3/2028]       | 7,254.37<br>(-)<br>[7,254.37]        | 1,100.19<br>(0.00)<br>[0]    |
| 623                                   | SIRKA OCP                                                | 5/2020  | 3/2025<br>(-)<br>[3/2025]       | 222.82<br>(-)<br>[222.82]            | 139.31<br>(0.00)<br>[0]      |
| 624                                   | TETARIAKHAR EXPANSION OCP                                | 11/2019 | 3/2023<br>(-)<br>[3/2025]       | 243.52<br>(-)<br>[243.52]            | 44.35<br>(0.00)<br>[24]      |
| 625                                   | UCE OF EPR OF NORTH URIMARI OCP                          | 7/2021  | 3/2026<br>(-)<br>[3/2026]       | 778.80<br>(-)<br>[778.80]            | 671.23<br>(0.00)<br>[0]      |
| <b>Department Of Higher Education</b> |                                                          |         |                                 |                                      |                              |
| 626                                   | 2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD | 9/2012  | 3/2016<br>(-)<br>[3/2016]       | 171.86<br>(-)<br>[171.86]            | 174.49<br>(0.00)<br>[0]      |
| <b>Petroleum</b>                      |                                                          |         |                                 |                                      |                              |
| 627                                   | CGD PROJECT IN BIHAR JHARKHAND                           | 6/2022  | 6/2030<br>(-)<br>[6/2030]       | 1,377.00<br>(-)<br>[1,377.00]        | 154.63<br>(0.00)<br>[0]      |
| 628                                   | DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)                | 11/2019 | 1/2024<br>(3/2024)<br>[12/2024] | 431.00<br>(-)<br>[431.00]            | 140.06<br>(0.00)<br>[11]     |
| 629                                   | DEVELOPMENT PLAN OF CBM - BOKARO BLOCK                   | 12/2015 | 3/2023<br>(3/2024)<br>[3/2025]  | 823.27<br>(1,137.79)<br>[1,137.79]   | 1,028.58<br>(314.52)<br>[24] |
| 630                                   | LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI | 3/2023  | 2/2026<br>(-)<br>[2/2026]       | 202.07<br>(-)<br>[202.07]            | 1.52<br>(0.00)<br>[0]        |
| <b>Power</b>                          |                                                          |         |                                 |                                      |                              |
| 631                                   | BADAM COAL MINING PROJECT                                | 2/2019  | 10/2024                         | 501.79                               | 40.35                        |

|     |                                                                                                      |         |                                   |                                      |                                |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|--------------------------------|
|     |                                                                                                      |         | (-)<br>[10/2024]                  | (-)<br>[501.79]                      | (0.00)<br>[0]                  |
| 632 | KERANDARI COAL MINING PROJECT                                                                        | 9/2015  | 11/2019<br>(-)<br>[4/2023]        | 1,553.00<br>(-)<br>[2,804.00]        | 0.00<br>(1,251.00)<br>[0]      |
| 633 | NORTH KARANPURA STPP (3X660 MW)                                                                      | 2/2014  | 6/2019<br>(10/2022)<br>[12/2024]  | 16,242.90<br>(-)<br>[17,007.00]      | 15,361.62<br>(764.10)<br>[66]  |
| 634 | PATRATU STPP-I (3X800MW)                                                                             | 11/2017 | 3/2023<br>(-)<br>[11/2025]        | 17,112.00<br>(-)<br>[17,112.00]      | 13,151.45<br>(0.00)<br>[32]    |
|     | <u>Railways</u>                                                                                      |         |                                   |                                      |                                |
| 635 | 3RD LINE BETWEEN DHANBAD SONNAGAR                                                                    | 11/2016 | 3/2026<br>(-)<br>[3/2026]         | 8,975.00<br>(-)<br>[7,906.38]        | 4,630.47<br>(-1,068.62)<br>[0] |
| 636 | BONDAMUNDA RANCHI DOUBLING                                                                           | 3/2016  | 3/2021<br>(-)<br>[6/2026]         | 1,724.20<br>(3,029.04)<br>[3,029.04] | 2,022.68<br>(1,304.84)<br>[63] |
| 637 | CHITRA - BASUKINATH (38.30 KM)                                                                       | 1/2019  | 3/2026<br>(3/2027)<br>[3/2027]    | 827.89<br>(-)<br>[793.87]            | 183.19<br>(-34.02)<br>[12]     |
| 638 | DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH                                               | 11/2022 | 11/2027<br>(-)<br>[11/2027]       | 202.00<br>(349.22)<br>[349.22]       | 0.00<br>(147.22)<br>[0]        |
| 639 | GARHWA ROAD - RAIL OVER RAIL                                                                         | 3/2017  | 3/2024<br>(-)<br>[7/2024]         | 262.71<br>(-)<br>[262.71]            | 176.48<br>(0.00)<br>[4]        |
| 640 | GOMOH - FLYOVER FOR DOWN TRAINS                                                                      | 1/2018  | 12/2025<br>(-)<br>[12/2025]       | 487.73<br>(-)<br>[487.73]            | 245.45<br>(0.00)<br>[0]        |
| 641 | KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)                                                              | 12/2015 | 3/2025<br>(-)<br>[6/2024]         | 1,116.00<br>(-)<br>[3,270.07]        | 2,875.04<br>(2,154.07)<br>[-9] |
| 642 | KODERMA-TILAIYA (NL), ECR                                                                            | 4/2002  | /<br>(-)<br>[3/2025]              | 459.91<br>(1,625.87)<br>[1,625.87]   | 1,631.92<br>(1,165.96)<br>[-]  |
| 643 | LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)                        | 4/2018  | 6/2022<br>(-)<br>[6/2026]         | 428.65<br>(-)<br>[472.50]            | 265.82<br>(43.85)<br>[48]      |
| 644 | PARASNATH-MADHUBAN-GIRIDIH                                                                           | 3/2019  | 3/2030<br>(-)<br>[3/2030]         | 816.03<br>(902.86)<br>[902.86]       | 3.08<br>(86.83)<br>[0]         |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                   |                                      |                                |
| 645 | 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K | 3/2018  | 3/2021<br>(12/2024)<br>[12/2024]  | 1,005.08<br>(1,073.10)<br>[1,073.10] | 699.05<br>(68.02)<br>[45]      |
| 646 | 4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]                    | 9/2020  | 10/2023<br>(12/2024)<br>[12/2024] | 748.99<br>(-)<br>[903.00]            | 799.08<br>(154.01)<br>[14]     |
| 647 | 4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF | 11/2021 | 7/2023<br>(-)<br>[6/2024]         | 1,302.72<br>(-)<br>[1,302.72]        | 767.81<br>(0.00)<br>[11]       |
| 648 | 4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH | 8/2020  | 3/2024<br>(-)<br>[10/2024]        | 1,034.00<br>(1,699.48)<br>[1,699.48] | 41.50<br>(665.48)<br>[7]       |
| 649 | BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000                | 1/2019  | 12/2020<br>(12/2024)<br>[12/2024] | 466.55<br>(518.00)<br>[466.55]       | 0.00<br>(0.00)<br>[48]         |

|     |                                                                                                       |         |                                  |                                      |                             |
|-----|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|-----------------------------|
|     | (RAMPUR) (PKG-                                                                                        |         |                                  |                                      |                             |
| 650 | BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN  | 6/2020  | 6/2025<br>(-)<br>[6/2025]        | 964.64<br>(-)<br>[964.64]            | 362.33<br>(0.00)<br>[0]     |
| 651 | ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM  | 2/2022  | 1/2025<br>(-)<br>[1/2025]        | 534.73<br>(-)<br>[534.73]            | 0.00<br>(0.00)<br>[0]       |
| 652 | FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31                                                     | 1/2018  | 11/2021<br>(8/2024)<br>[8/2024]  | 273.46<br>(-)<br>[276.17]            | 244.92<br>(2.71)<br>[33]    |
| 653 | FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I  | 3/2023  | 12/2025<br>(-)<br>[12/2025]      | 1,444.94<br>(-)<br>[1,444.94]        | 0.00<br>(0.00)<br>[0]       |
| 654 | FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III                     | 10/2022 | 11/2025<br>(-)<br>[11/2025]      | 1,390.77<br>(1,391.00)<br>[1,600.00] | 130.88<br>(209.23)<br>[0]   |
| 655 | FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM         | 4/2022  | 9/2025<br>(-)<br>[9/2025]        | 1,232.00<br>(1,343.00)<br>[1,400.00] | 257.87<br>(168.00)<br>[0]   |
| 656 | FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J  | 12/2022 | 5/2025<br>(-)<br>[5/2025]        | 1,443.77<br>(-)<br>[1,443.77]        | 0.00<br>(0.00)<br>[0]       |
| 657 | FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON  | 6/2023  | 6/2025<br>(-)<br>[6/2025]        | 1,214.93<br>(1,324.95)<br>[1,324.95] | 565.44<br>(110.02)<br>[0]   |
| 658 | HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98                                | 9/2020  | 3/2024<br>(12/2024)<br>[12/2024] | 755.26<br>(-)<br>[1,039.00]          | 534.87<br>(283.74)<br>[9]   |
| 659 | SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION                                   | 1/2018  | 11/2021<br>(3/2025)<br>[3/2025]  | 1,155.16<br>(-)<br>[950.49]          | 615.72<br>(-204.67)<br>[40] |
| 660 | WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K  | 1/2022  | 7/2024<br>(-)<br>[7/2024]        | 315.21<br>(-)<br>[315.21]            | 59.59<br>(0.00)<br>[0]      |
| 661 | WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA  | 3/2022  | 8/2025<br>(-)<br>[8/2025]        | 514.22<br>(-)<br>[514.22]            | 0.00<br>(0.00)<br>[0]       |
| 662 | WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL | 3/2022  | 8/2025<br>(-)<br>[8/2025]        | 423.18<br>(-)<br>[423.18]            | 0.11<br>(0.00)<br>[0]       |
| 663 | WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I  | 12/2016 | 9/2021<br>(6/2024)<br>[6/2024]   | 196.00<br>(-)<br>[196.00]            | 163.97<br>(0.00)<br>[33]    |
| 664 | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU  | 2/2020  | 8/2023<br>(6/2024)<br>[6/2024]   | 153.01<br>(-)<br>[153.01]            | 83.60<br>(0.00)<br>[10]     |
|     | <b>Steel</b>                                                                                          |         |                                  |                                      |                             |
| 665 | NEW SINTER PLANT AT BOKARO STEEL PLANT                                                                | 3/2015  | 10/2017<br>(12/2021)             | 1,034.01<br>(-)                      | 869.86<br>(0.00)            |

|     |                                                                                                      |         |                                  |                                    |                             |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|------------------------------------|-----------------------------|
|     |                                                                                                      |         | [6/2026]                         | [1,034.01]                         | [104]                       |
| 666 | REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT                                           | 11/2023 | 11/2026<br>(-)<br>[11/2026]      | 627.31<br>(-)<br>[627.31]          | 45.51<br>(0.00)<br>[0]      |
| 667 | REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT                                 | 9/2023  | 7/2025<br>(-)<br>[7/2025]        | 513.82<br>(-)<br>[513.82]          | 46.03<br>(0.00)<br>[0]      |
| 668 | UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT                            | 2/2022  | 6/2024<br>(-)<br>[6/2024]        | 207.74<br>(-)<br>[207.74]          | 179.72<br>(0.00)<br>[0]     |
|     | <b>KARNATAKA</b>                                                                                     |         |                                  |                                    |                             |
|     | <b>Civil Aviation</b>                                                                                |         |                                  |                                    |                             |
| 669 | BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS                                | 6/2023  | 2/2026<br>(-)<br>[2/2026]        | 322.45<br>(-)<br>[322.45]          | 17.82<br>(0.00)<br>[0]      |
| 670 | HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS             | 6/2023  | 2/2026<br>(-)<br>[1/2026]        | 320.47<br>(-)<br>[320.47]          | 4.10<br>(0.00)<br>[-1]      |
|     | <b>Department Of Higher Education</b>                                                                |         |                                  |                                    |                             |
| 671 | ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL                   | 8/2021  | 2/2024<br>(-)<br>[8/2024]        | 316.25<br>(-)<br>[316.25]          | 310.46<br>(0.00)<br>[6]     |
| 672 | CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)              | 7/2019  | 3/2022<br>(10/2022)<br>[3/2023]  | 851.00<br>(851.00)<br>[851.00]     | 885.26<br>(0.00)<br>[0]     |
|     | <b>Petroleum</b>                                                                                     |         |                                  |                                    |                             |
| 673 | CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE                                                      | 12/2018 | 12/2022<br>(9/2024)<br>[9/2024]  | 854.00<br>(854.00)<br>[854.00]     | 560.46<br>(0.00)<br>[21]    |
| 674 | DEVANGONTHI MARKETING TERMINAL                                                                       | 6/2020  | 6/2023<br>(3/2024)<br>[7/2024]   | 200.00<br>(304.00)<br>[304.00]     | 245.26<br>(104.00)<br>[13]  |
| 675 | POWER SYSTEM UPGRADATION PROJECT                                                                     | 10/2023 | 2/2026<br>(-)<br>[2/2026]        | 385.00<br>(-)<br>[385.00]          | 44.67<br>(0.00)<br>[0]      |
| 676 | REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE                         | 1/2022  | 7/2025<br>(12/2025)<br>[12/2025] | 463.00<br>(-)<br>[463.00]          | 154.10<br>(0.00)<br>[5]     |
|     | <b>Power</b>                                                                                         |         |                                  |                                    |                             |
| 677 | TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK | 12/2023 | 12/2025<br>(-)<br>[12/2025]      | 2,889.00<br>(-)<br>[2,889.00]      | 0.00<br>(0.00)<br>[0]       |
| 678 | TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD]                       | 2/2024  | 2/2026<br>(-)<br>[2/2026]        | 2,148.00<br>(-)<br>[2,148.00]      | 0.00<br>(0.00)<br>[0]       |
|     | <b>Railways</b>                                                                                      |         |                                  |                                    |                             |
| 679 | BAGALKOT-KUDACHI NL                                                                                  | 4/2010  | 3/2016<br>(-)<br>[12/2026]       | 986.30<br>(1,378.00)<br>[1,649.31] | 502.00<br>(663.01)<br>[129] |
| 680 | BAIYYAPPANAHALLI-HOSUR (48 KM)                                                                       | 4/2019  | 3/2026<br>(-)<br>[3/2026]        | 375.67<br>(-)<br>[375.67]          | 0.00<br>(0.00)<br>[0]       |
| 681 | BANGALORE-WHITEFIELD- BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING                                   | 3/2018  | 3/2025<br>(-)<br>[6/2025]        | 492.87<br>(-)<br>[492.87]          | 54.03<br>(0.00)<br>[3]      |
| 682 | BELGAUM-DHARWAD VIA KITTUR                                                                           | 9/2020  | 3/2026                           | 1,590.80                           | 0.22                        |

|                                    |                                                                                                     |         |                                  |                                      |                                |
|------------------------------------|-----------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------------|
|                                    | (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR)                                                         |         | (-)<br>[12/2027]                 | (927.42)<br>[927.42]                 | (-663.38)<br>[21]              |
| 683                                | GADAG-WADI NL                                                                                       | 4/2013  | 12/2018<br>(-)<br>[3/2027]       | 2,841.84<br>(-)<br>[2,841.84]        | 1,041.27<br>(0.00)<br>[99]     |
| 684                                | HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)                                      | 6/2019  | 4/2028<br>(-)<br>[12/2027]       | 663.03<br>(748.85)<br>[748.85]       | 0.34<br>(85.82)<br>[-4]        |
| 685                                | HOSPET-HUBLI-LONDA-VASCODAGAMA DL                                                                   | 4/2010  | 3/2023<br>(-)<br>[12/2026]       | 2,127.00<br>(-)<br>[3,692.60]        | 3,481.82<br>(1,565.60)<br>[45] |
| 686                                | KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)                                                       | 3/1996  | 3/2017<br>(-)<br>[12/2025]       | 644.78<br>(825.31)<br>[825.31]       | 564.07<br>(180.53)<br>[105]    |
| 687                                | MARIKUPPAM - KUPPAM                                                                                 | 4/2012  | 3/2016<br>(-)<br>[6/2026]        | 279.54<br>(296.72)<br>[296.72]       | 89.12<br>(17.18)<br>[123]      |
| 688                                | SHIMOGA-HARIHAR NL                                                                                  | 4/2011  | 3/2016<br>(-)<br>[12/2030]       | 832.47<br>(-)<br>[832.47]            | 0.94<br>(0.00)<br>[177]        |
| 689                                | SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR)                                      | 9/2019  | 12/2027<br>(-)<br>[12/2027]      | 1,453.73<br>(994.47)<br>[994.47]     | 53.80<br>(-459.26)<br>[0]      |
| 690                                | TUMKUR-CHITRADURGA-DAVENGERE NL                                                                     | 4/2011  | /<br>(-)<br>[12/2027]            | 1,801.01<br>(-)<br>[1,801.01]        | 270.45<br>(0.00)<br>[-]        |
| 691                                | WHITEFIELD-KOLAR (52.9 KM)                                                                          | 2/2011  | 4/2028<br>(-)<br>[12/2030]       | 162.13<br>(348.85)<br>[348.85]       | 0.36<br>(186.72)<br>[32]       |
| 692                                | YESHVANTHPUR-CHANNASANDRA (21.7 KM)                                                                 | 4/2019  | 3/2026<br>(-)<br>[3/2026]        | 169.65<br>(-)<br>[169.65]            | 71.75<br>(0.00)<br>[0]         |
| <b>Road Transport And Highways</b> |                                                                                                     |         |                                  |                                      |                                |
| 693                                | HOSPET-BELLARY-KARNATAKA AP BORDER                                                                  | 8/2016  | 3/2019<br>(5/2025)<br>[5/2025]   | 1,167.42<br>(-)<br>[1,224.01]        | 742.18<br>(56.59)<br>[74]      |
| 694                                | 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION                                                   | 5/2014  | 8/2016<br>(12/2024)<br>[12/2024] | 1,655.01<br>(2,639.00)<br>[2,639.00] | 1,822.06<br>(983.99)<br>[100]  |
| 695                                | 4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY                                      | 3/2016  | 3/2019<br>(12/2023)<br>[3/2025]  | 701.40<br>(591.86)<br>[701.40]       | 382.24<br>(0.00)<br>[72]       |
| 696                                | 4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 | 5/2022  | 3/2023<br>(-)<br>[9/2025]        | 1,135.39<br>(-)<br>[1,135.39]        | 204.44<br>(0.00)<br>[30]       |
| 697                                | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION                                                             | 3/2021  | 10/2021<br>(6/2024)<br>[6/2024]  | 317.90<br>(317.90)<br>[317.90]       | 303.86<br>(0.00)<br>[32]       |
| 698                                | 4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN                          | 3/2021  | 11/2021<br>(3/2025)<br>[3/2025]  | 1,100.88<br>(1,100.88)<br>[1,100.88] | 864.39<br>(0.00)<br>[40]       |
| 699                                | 4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION        | 9/2020  | 1/2023<br>(9/2020)<br>[3/2025]   | 688.00<br>(602.09)<br>[688.00]       | 462.23<br>(0.00)<br>[26]       |
| 700                                | 4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE                                      | 3/2021  | 10/2024<br>(3/2025)<br>[3/2025]  | 1,409.68<br>(-)<br>[1,409.68]        | 728.94<br>(0.00)<br>[5]        |
| 701                                | 6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM                                                        | 10/2022 | 4/2025<br>(4/2025)               | 1,479.30<br>(1,479.30)               | 47.44<br>(0.00)                |

|     |                                                                                                      |         |                                  |                                      |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|------------------------------|
|     | 515.000 TO KM 555.017 OF NH 48                                                                       |         | [4/2025]                         | [1,479.30]                           | [0]                          |
| 702 | 6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II)         | 1/2022  | 4/2025<br>(4/2025)<br>[4/2025]   | 1,388.70<br>(1,388.70)<br>[1,388.70] | 37.42<br>(0.00)<br>[0]       |
| 703 | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 | 11/2022 | 5/2025<br>(-)<br>[5/2025]        | 1,732.73<br>(-)<br>[1,732.73]        | 540.34<br>(0.00)<br>[0]      |
| 704 | 6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 | 12/2022 | 6/2025<br>(-)<br>[6/2025]        | 2,718.46<br>(-)<br>[2,718.46]        | 159.70<br>(0.00)<br>[0]      |
| 705 | AURAD - BIDAR KM 0.00 TO KM 45.878                                                                   | 9/2021  | 4/2023<br>(12/2024)<br>[12/2024] | 912.37<br>(-)<br>[424.16]            | 326.36<br>(-488.21)<br>[20]  |
| 706 | BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 | 11/2022 | 5/2024<br>(5/2024)<br>[5/2024]   | 226.76<br>(226.76)<br>[226.76]       | 14.68<br>(0.00)<br>[0]       |
| 707 | BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 ( CHITR | 12/2021 | 6/2024<br>(-)<br>[6/2024]        | 516.96<br>(-)<br>[516.96]            | 0.00<br>(0.00)<br>[0]        |
| 708 | BALANCE WORK OF CONTRSUTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI  | 3/2021  | 3/2023<br>(-)<br>[5/2024]        | 344.79<br>(-)<br>[344.79]            | 0.00<br>(0.00)<br>[14]       |
| 709 | BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST | 2/2023  | 2/2024<br>(-)<br>[2/2025]        | 398.48<br>(-)<br>[398.48]            | 0.00<br>(0.00)<br>[12]       |
| 710 | BANGALORE/TN BORDER TO HOSKOTE                                                                       | 2/2023  | 2/2025<br>(-)<br>[2/2025]        | 1,240.60<br>(-)<br>[1,240.60]        | 511.97<br>(0.00)<br>[0]      |
| 711 | BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. | 3/2018  | 12/2022<br>(6/2024)<br>[6/2024]  | 440.16<br>(-)<br>[440.16]            | 278.29<br>(0.00)<br>[18]     |
| 712 | CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A                               | 1/2021  | 1/2023<br>(12/2023)<br>[10/2024] | 1,167.52<br>(1,157.00)<br>[1,167.52] | 1,112.16<br>(0.00)<br>[21]   |
| 713 | CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M | 12/2020 | 9/2023<br>(3/2024)<br>[6/2024]   | 1,745.00<br>(-)<br>[1,595.20]        | 1,237.77<br>(-149.80)<br>[9] |
| 714 | CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA | 1/2021  | 1/2024<br>(-)<br>[6/2024]        | 1,069.00<br>(-)<br>[1,067.89]        | 812.64<br>(-1.11)<br>[5]     |
| 715 | CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 | 10/2020 | 9/2023<br>(3/2024)<br>[6/2024]   | 3,184.00<br>(-)<br>[2,867.98]        | 1,142.41<br>(-316.02)<br>[9] |
| 716 | CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON  | 6/2021  | 6/2024<br>(-)<br>[4/2024]        | 298.00<br>(-)<br>[298.00]            | 0.00<br>(0.00)<br>[0]        |
| 717 | CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI                                                       | 3/2019  | 12/2019<br>(-)                   | 423.15<br>(-)                        | 268.97<br>(0.00)             |

|     |                                                                                                      |         |                                  |                                      |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|------------------------------|
|     | BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA                                                |         | [11/2024]                        | [423.15]                             | [59]                         |
| 718 | CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION | 2/2017  | 5/2019<br>(-)<br>[11/2024]       | 157.32<br>(188.00)<br>[187.61]       | 43.16<br>(30.29)<br>[66]     |
| 719 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE | 3/2021  | 2/2022<br>(-)<br>[10/2024]       | 766.64<br>(-)<br>[766.64]            | 0.00<br>(0.00)<br>[32]       |
| 720 | DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S  | 12/2022 | 10/2025<br>(-)<br>[10/2025]      | 1,589.00<br>(-)<br>[1,589.00]        | 319.50<br>(0.00)<br>[0]      |
| 721 | ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT | 5/2018  | 5/2018<br>(-)<br>[12/2023]       | 171.60<br>(-)<br>[171.60]            | 129.72<br>(0.00)<br>[0]      |
| 722 | FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 | 3/2021  | 3/2023<br>(7/2024)<br>[7/2024]   | 1,065.06<br>(1,444.50)<br>[1,444.50] | 151.25<br>(379.44)<br>[16]   |
| 723 | FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 | 10/2021 | 10/2023<br>(3/2025)<br>[3/2025]  | 1,331.77<br>(2,082.98)<br>[2,082.98] | 273.23<br>(751.21)<br>[17]   |
| 724 | FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN | 10/2019 | 10/2021<br>(7/2024)<br>[7/2024]  | 1,225.24<br>(1,505.85)<br>[1,505.85] | 68.58<br>(280.61)<br>[33]    |
| 725 | FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 | 3/2023  | 5/2025<br>(-)<br>[5/2025]        | 830.28<br>(-)<br>[830.28]            | 348.55<br>(0.00)<br>[0]      |
| 726 | IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN   | 3/2018  | 10/2018<br>(-)<br>[11/2022]      | 325.86<br>(-)<br>[386.41]            | 356.76<br>(60.55)<br>[0]     |
| 727 | IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH   | 8/2016  | 2/2017<br>(-)<br>[7/2024]        | 175.50<br>(-)<br>[241.60]            | 178.73<br>(66.10)<br>[89]    |
| 728 | RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 | 3/2018  | 6/2019<br>(-)<br>[3/2023]        | 159.97<br>(-)<br>[242.61]            | 113.15<br>(82.64)<br>[0]     |
| 729 | STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP | 3/2015  | 11/2015<br>(-)<br>[4/2024]       | 165.67<br>(-)<br>[165.67]            | 126.47<br>(0.00)<br>[0]      |
| 730 | TUMKUR - NELAMANGALA(6L)                                                                             | 8/2022  | 8/2025<br>(12/2025)<br>[12/2025] | 2,032.15<br>(2,032.15)<br>[2,032.15] | 148.97<br>(0.00)<br>[4]      |
| 731 | TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM | 9/2016  | 8/2019<br>(6/2024)<br>[6/2024]   | 950.69<br>(-)<br>[1,487.46]          | 1,607.58<br>(536.77)<br>[58] |
| 732 | UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH                   | 3/2022  | 3/2024<br>(1/2025)<br>[1/2025]   | 294.62<br>(-)<br>[294.62]            | 31.76<br>(0.00)<br>[10]      |



|     |                                                                                                       |         |                             |                           |                          |
|-----|-------------------------------------------------------------------------------------------------------|---------|-----------------------------|---------------------------|--------------------------|
|     | 69 YEKAMBI KUMTA                                                                                      |         |                             |                           |                          |
| 733 | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11  | 1/2023  | 1/2026<br>(-)<br>[5/2024]   | 166.58<br>(-)<br>[166.58] | 0.00<br>(0.00)<br>[-20]  |
| 734 | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN  | 10/2016 | 3/2017<br>(-)<br>[7/2022]   | 396.96<br>(-)<br>[396.96] | 329.58<br>(0.00)<br>[0]  |
| 735 | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070 (DESIGN CHANGES) ON HOSADURGA HOL  | 8/2022  | 2/2024<br>(-)<br>[4/2024]   | 170.34<br>(-)<br>[170.34] | 0.00<br>(0.00)<br>[0]    |
| 736 | WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT  | 11/2016 | 3/2017<br>(-)<br>[9/2021]   | 314.90<br>(-)<br>[314.90] | 233.95<br>(0.00)<br>[0]  |
| 737 | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20  | 11/2022 | 11/2024<br>(-)<br>[11/2024] | 218.93<br>(-)<br>[218.93] | 0.00<br>(0.00)<br>[0]    |
| 738 | WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT | 1/2017  | 9/2017<br>(-)<br>[9/2017]   | 264.34<br>(-)<br>[264.34] | 201.07<br>(0.00)<br>[0]  |
| 739 | WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU  | 10/2022 | 10/2024<br>(-)<br>[10/2024] | 355.72<br>(-)<br>[355.72] | 0.00<br>(0.00)<br>[0]    |
| 740 | WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T  | 1/2023  | 1/2025<br>(-)<br>[1/2025]   | 350.69<br>(-)<br>[350.69] | 0.00<br>(0.00)<br>[0]    |
| 741 | WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00   | 2/2023  | 2/2025<br>(-)<br>[2/2025]   | 177.94<br>(-)<br>[177.94] | 0.00<br>(0.00)<br>[0]    |
| 742 | WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO  | 1/2023  | 6/2024<br>(-)<br>[7/2024]   | 255.88<br>(-)<br>[255.88] | 60.99<br>(0.00)<br>[1]   |
| 743 | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR     | 9/2017  | 10/2018<br>(-)<br>[4/2022]  | 191.60<br>(-)<br>[191.60] | 112.01<br>(0.00)<br>[0]  |
| 744 | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U  | 1/2017  | 8/2017<br>(-)<br>[6/2022]   | 291.49<br>(-)<br>[291.49] | 238.77<br>(0.00)<br>[0]  |
| 745 | WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA  | 1/2017  | 9/2017<br>(-)<br>[5/2023]   | 166.67<br>(-)<br>[264.34] | 192.08<br>(97.67)<br>[0] |
| 746 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-   | 12/2017 | 1/2019<br>(-)<br>[4/2022]   | 297.30<br>(-)<br>[318.28] | 277.27<br>(20.98)<br>[0] |
| 747 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION   | 1/2018  | 7/2018<br>(-)<br>[3/2022]   | 159.70<br>(-)<br>[159.70] | 142.88<br>(0.00)<br>[0]  |



|     |                                                                                                      |         |                                  |                                      |                               |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|-------------------------------|
| 748 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR | 3/2023  | 3/2025<br>(-)<br>[3/2025]        | 718.52<br>(-)<br>[718.52]            | 0.00<br>(0.00)<br>[0]         |
| 749 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX | 9/2022  | 3/2024<br>(-)<br>[11/2024]       | 172.98<br>(-)<br>[172.98]            | 0.00<br>(0.00)<br>[8]         |
| 750 | WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)  | 3/2015  | 1/2016<br>(-)<br>[3/2024]        | 159.12<br>(-)<br>[159.12]            | 127.72<br>(0.00)<br>[0]       |
|     | <u>Urban Development</u>                                                                             |         |                                  |                                      |                               |
| 751 | BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B                                               | 6/2021  | 6/2026<br>(-)<br>[6/2026]        | 14,788.10<br>(-)<br>[14,788.10]      | 2,424.04<br>(0.00)<br>[0]     |
| 752 | BANGALORE METRO RAIL PROJECT PHASE-2                                                                 | 2/2014  | 2/2021<br>(-)<br>[3/2025]        | 26,405.14<br>(-)<br>[26,405.14]      | 20,936.29<br>(0.00)<br>[49]   |
|     | <u>KERALA</u>                                                                                        |         |                                  |                                      |                               |
|     | <u>Civil Aviation</u>                                                                                |         |                                  |                                      |                               |
| 753 | CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT    | 6/2023  | 9/2025<br>(-)<br>[9/2025]        | 323.98<br>(-)<br>[323.98]            | 0.00<br>(0.00)<br>[0]         |
|     | <u>Department Of Higher Education</u>                                                                |         |                                  |                                      |                               |
| 754 | C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA  | 7/2019  | 3/2021<br>(3/2023)<br>[11/2025]  | 753.63<br>(-)<br>[753.63]            | 412.37<br>(0.00)<br>[56]      |
|     | <u>Health And Family Welfare</u>                                                                     |         |                                  |                                      |                               |
| 755 | C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST  | 9/2017  | 3/2020<br>(3/2024)<br>[5/2024]   | 150.29<br>(-)<br>[162.00]            | 88.39<br>(11.71)<br>[50]      |
|     | <u>Petroleum</u>                                                                                     |         |                                  |                                      |                               |
| 756 | REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY                                       | 3/2023  | 3/2026<br>(-)<br>[3/2026]        | 621.87<br>(-)<br>[621.87]            | 35.50<br>(0.00)<br>[0]        |
|     | <u>Railways</u>                                                                                      |         |                                  |                                      |                               |
| 757 | ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)                                                        | 12/2010 | 3/2028<br>(7/2026)<br>[7/2026]   | 600.82<br>(595.39)<br>[595.39]       | 270.03<br>(-5.43)<br>[-20]    |
| 758 | KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)                                                        | 12/2011 | 8/2023<br>(9/2026)<br>[9/2026]   | 812.85<br>(802.80)<br>[802.80]       | 258.21<br>(-10.05)<br>[37]    |
| 759 | TRIVANDRUM-KANYAKUMARI DOUBLING                                                                      | 2/2015  | /<br>(12/2026)<br>[12/2026]      | 1,431.90<br>(3,785.45)<br>[3,785.45] | 3,027.76<br>(2,353.55)<br>[-] |
| 760 | TURAVUR-AMBALAPUZHA DOUBLING                                                                         | 2/2015  | /<br>(-)<br>[3/2025]             | 1,000.00<br>(-)<br>[1,416.49]        | 1.63<br>(416.49)<br>[-]       |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                      |                               |
| 761 | 4-LANNING OF THALSERRY -MAHE BYPASS                                                                  | 9/2017  | 5/2020<br>(11/2023)<br>[2/2024]  | 1,124.11<br>(1,567.73)<br>[1,567.73] | 1,520.21<br>(443.62)<br>[0]   |
| 762 | 6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH | 2/2018  | 2/2023<br>(12/2024)<br>[12/2024] | 1,424.77<br>(1,862.77)<br>[1,862.77] | 665.38<br>(438.00)<br>[22]    |
| 763 | 6L MINOR BRIDGE (PALOLI PALAM)                                                                       | 3/2020  | 6/2022                           | 210.37                               | 198.01                        |

|     |                                                                                                      |         |                                   |                                      |                               |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|-------------------------------|
|     | AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR                                |         | (2/2024)<br>[6/2024]              | (214.36)<br>[214.36]                 | (3.99)<br>[24]                |
| 764 | 6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66                                      | 10/2020 | 4/2024<br>(5/2025)<br>[5/2025]    | 3,219.47<br>(3,713.14)<br>[3,713.14] | 2,067.11<br>(493.67)<br>[13]  |
| 765 | CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE | 8/2022  | 1/2026<br>(-)<br>[1/2026]         | 2,429.52<br>(-)<br>[2,429.52]        | 406.39<br>(0.00)<br>[0]       |
| 766 | SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX | 6/2021  | 2/2025<br>(-)<br>[2/2025]         | 3,606.00<br>(-)<br>[3,923.82]        | 2,951.34<br>(317.82)<br>[0]   |
| 767 | SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ( | 11/2021 | 4/2025<br>(-)<br>[4/2025]         | 3,565.82<br>(-)<br>[3,064.11]        | 1,817.56<br>(-501.71)<br>[0]  |
| 768 | SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH | 2/2021  | 7/2024<br>(-)<br>[7/2024]         | 3,375.31<br>(-)<br>[3,790.17]        | 2,082.51<br>(414.86)<br>[0]   |
| 769 | SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. | 6/2021  | 3/2025<br>(-)<br>[3/2025]         | 2,595.00<br>(-)<br>[3,994.60]        | 2,916.74<br>(1,399.60)<br>[0] |
| 770 | SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ | 6/2020  | 4/2024<br>(10/2021)<br>[12/2024]  | 1,746.45<br>(2,377.88)<br>[1,746.45] | 1,219.04<br>(0.00)<br>[8]     |
| 771 | SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 | 12/2021 | 1/2025<br>(8/2025)<br>[8/2025]    | 3,635.64<br>(-)<br>[3,635.64]        | 257.23<br>(0.00)<br>[7]       |
| 772 | SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC | 6/2021  | 10/2024<br>(12/2025)<br>[12/2025] | 2,842.14<br>(-)<br>[2,842.14]        | 378.64<br>(0.00)<br>[14]      |
| 773 | SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH | 5/2020  | 5/2024<br>(11/2021)<br>[12/2024]  | 1,981.07<br>(2,467.68)<br>[1,981.07] | 1,620.44<br>(0.00)<br>[7]     |
| 774 | SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ | 6/2020  | 4/2024<br>(10/2021)<br>[12/2024]  | 3,041.65<br>(3,799.76)<br>[3,041.65] | 2,232.40<br>(0.00)<br>[8]     |
| 775 | SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 | 12/2021 | 2/2025<br>(2/2025)<br>[2/2025]    | 3,273.61<br>(-)<br>[3,273.61]        | 340.49<br>(0.00)<br>[0]       |
| 776 | SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM | 1/2021  | 7/2024<br>(-)<br>[7/2024]         | 4,265.42<br>(-)<br>[4,708.42]        | 3,171.31<br>(443.00)<br>[0]   |
| 777 | SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66  | 6/2021  | 3/2025<br>(2/2025)<br>[2/2025]    | 2,641.37<br>(-)<br>[2,641.37]        | 344.26<br>(0.00)<br>[-1]      |
| 778 | SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM                                               | 8/2020  | 2/2024<br>(11/2021)               | 2,714.60<br>(3,319.41)               | 1,853.96<br>(0.00)            |

|     |                                                                                                      |         |                                  |                                |                               |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|-------------------------------|
|     | KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH                                                           |         | [8/2025]                         | [2,714.60]                     | [18]                          |
| 779 | SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O | 9/2021  | 9/2024<br>(3/2026)<br>[9/2024]   | 2,878.97<br>(-)<br>[2,878.97]  | 46.57<br>(0.00)<br>[0]        |
| 780 | WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK | 2/2017  | 8/2017<br>(3/2022)<br>[8/2023]   | 294.28<br>(296.53)<br>[296.53] | 285.30<br>(2.25)<br>[0]       |
| 781 | WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49)           | 2/2017  | 9/2017<br>(1/2023)<br>[6/2023]   | 380.76<br>(372.87)<br>[372.87] | 331.98<br>(-7.89)<br>[0]      |
| 782 | WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH | 8/2022  | 6/2025<br>(-)<br>[6/2025]        | 1,231.74<br>(-)<br>[1,231.74]  | 65.04<br>(0.00)<br>[0]        |
|     | <u>Urban Development</u>                                                                             |         |                                  |                                |                               |
| 783 | KOCHI METRO RAIL PROJECT                                                                             | 7/2012  | 7/2017<br>(9/2020)<br>[9/2020]   | 5,181.79<br>(-)<br>[6,218.14]  | 6,059.17<br>(1,036.35)<br>[0] |
|     | <u>LADAKH</u>                                                                                        |         |                                  |                                |                               |
|     | <u>Civil Aviation</u>                                                                                |         |                                  |                                |                               |
| 784 | CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT                                | 7/2018  | 9/2021<br>(10/2024)<br>[10/2024] | 480.33<br>(-)<br>[640.00]      | 339.00<br>(159.67)<br>[37]    |
|     | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                |                               |
| 785 | CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL | 11/2021 | 6/2025<br>(-)<br>[6/2025]        | 426.14<br>(-)<br>[426.14]      | 27.99<br>(0.00)<br>[0]        |
| 786 | KARGIL-ZANSKR PACKAGE-1                                                                              | 3/2021  | 1/2023<br>(12/2024)<br>[12/2024] | 384.23<br>(-)<br>[384.23]      | 68.27<br>(0.00)<br>[23]       |
| 787 | KARGIL-ZANSKR PACKAGE-2                                                                              | 3/2021  | 1/2023<br>(11/2023)<br>[2/2025]  | 404.89<br>(-)<br>[404.89]      | 106.29<br>(0.00)<br>[25]      |
| 788 | KARGIL-ZANSKR PACKAGE-3                                                                              | 8/2020  | 1/2023<br>(6/2024)<br>[11/2024]  | 381.01<br>(-)<br>[381.01]      | 144.91<br>(0.00)<br>[22]      |
| 789 | KARGIL-ZANSKR PACKAGE-8                                                                              | 3/2021  | 1/2023<br>(8/2024)<br>[11/2024]  | 398.37<br>(-)<br>[398.37]      | 133.01<br>(0.00)<br>[22]      |
|     | <u>MADHYA PRADESH</u>                                                                                |         |                                  |                                |                               |
|     | <u>Civil Aviation</u>                                                                                |         |                                  |                                |                               |
| 790 | DEVELOPMENT OF GWALIOR AIRPORT PHASE 01                                                              | 10/2021 | 8/2023<br>(6/2024)<br>[6/2024]   | 446.12<br>(-)<br>[446.12]      | 422.59<br>(0.00)<br>[10]      |
| 791 | UPGRADATION OF JABALPUR AIRPORT                                                                      | 6/2016  | 6/2021<br>(-)<br>[6/2024]        | 412.24<br>(-)<br>[412.24]      | 398.95<br>(0.00)<br>[36]      |
|     | <u>Coal</u>                                                                                          |         |                                  |                                |                               |
| 792 | AMADAND OPENCAST EXPANSION PROJECT                                                                   | 3/2016  | 3/2021<br>(3/2027)<br>[3/2027]   | 869.44<br>(-)<br>[869.44]      | 254.73<br>(0.00)<br>[72]      |
| 793 | AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)                                                           | 9/2022  | 3/2027<br>(-)<br>[3/2027]        | 497.01<br>(-)<br>[497.01]      | 157.83<br>(0.00)<br>[0]       |
| 794 | AMRITDHARA OC PROJECT                                                                                | 2/2015  | 3/2023<br>(-)<br>[3/2027]        | 481.60<br>(-)<br>[481.60]      | 3.40<br>(0.00)<br>[48]        |

|     |                                                                                                      |         |                                   |                                      |                               |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|-------------------------------|
| 795 | BATURA HIGHWALL PROJECT                                                                              | 7/2015  | 3/2022<br>(-)<br>[3/2025]         | 231.92<br>(-)<br>[231.92]            | 2.75<br>(0.00)<br>[36]        |
| 796 | BATURA WEST OC PROJECT (0.80 MTY)                                                                    | 3/2021  | 3/2028<br>(-)<br>[3/2029]         | 496.28<br>(-)<br>[496.28]            | 0.00<br>(0.00)<br>[12]        |
| 797 | BLOCK-B EXPANSION OPENCAST PROJECT                                                                   | 7/2019  | 3/2023<br>(-)<br>[3/2025]         | 998.71<br>(-)<br>[998.71]            | 339.07<br>(0.00)<br>[24]      |
| 798 | DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)                                                              | 11/2017 | 3/2022<br>(-)<br>[7/2024]         | 1,255.17<br>(-)<br>[1,255.17]        | 1,219.77<br>(0.00)<br>[28]    |
| 799 | GANDHIGRAM UG MINE                                                                                   | 8/2019  | 3/2026<br>(-)<br>[3/2026]         | 414.16<br>(-)<br>[414.16]            | 24.98<br>(0.00)<br>[0]        |
| 800 | KANCHAN OC EXPANSION                                                                                 | 12/2014 | 3/2021<br>(3/2026)<br>[3/2026]    | 371.04<br>(-)<br>[371.04]            | 126.82<br>(0.00)<br>[60]      |
| 801 | NIGAH EXPANSION OCP (15 TO 25 MTPA)                                                                  | 11/2020 | 3/2025<br>(-)<br>[3/2025]         | 1,729.68<br>(-)<br>[1,729.68]        | 596.10<br>(0.00)<br>[0]       |
| 802 | RAJNAGAR OCP RPR (1.70 MTY)                                                                          | 12/2014 | 3/2021<br>(3/2026)<br>[3/2026]    | 357.80<br>(-)<br>[357.80]            | 88.19<br>(0.00)<br>[60]       |
| 803 | RAMPUR BATURA OC (4.0 MTY)                                                                           | 7/2019  | 3/2026<br>(-)<br>[3/2026]         | 1,248.93<br>(-)<br>[1,248.93]        | 415.92<br>(0.00)<br>[0]       |
| 804 | SHARDA UG                                                                                            | 7/2022  | 3/2028<br>(-)<br>[3/2028]         | 200.16<br>(-)<br>[200.16]            | 34.27<br>(0.00)<br>[0]        |
| 805 | TAWA III UG MINE                                                                                     | 12/2021 | 3/2027<br>(-)<br>[3/2027]         | 324.25<br>(-)<br>[324.25]            | 12.31<br>(0.00)<br>[0]        |
| 806 | URDHAN OC                                                                                            | 7/2022  | 3/2031<br>(-)<br>[3/2031]         | 228.42<br>(-)<br>[228.42]            | 23.96<br>(0.00)<br>[0]        |
| 807 | VISHNUPURI UG TO OC                                                                                  | 11/2022 | 3/2029<br>(-)<br>[3/2029]         | 227.65<br>(-)<br>[227.65]            | 7.02<br>(0.00)<br>[0]         |
|     | <u>Petroleum</u>                                                                                     |         |                                   |                                      |                               |
| 808 | ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF | 5/2023  | 5/2028<br>(-)<br>[5/2028]         | 43,367.00<br>(-)<br>[43,367.00]      | 21.67<br>(0.00)<br>[0]        |
|     | <u>Power</u>                                                                                         |         |                                   |                                      |                               |
| 809 | OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)                                                     | 11/2022 | 4/2024<br>(-)<br>[6/2024]         | 646.17<br>(-)<br>[646.17]            | 576.82<br>(0.00)<br>[2]       |
| 810 | SHAJAPUR 325MW SOLAR PV PROJECT                                                                      | 6/2022  | 3/2024<br>(-)<br>[3/2024]         | 1,530.49<br>(-)<br>[1,530.49]        | 588.26<br>(0.00)<br>[0]       |
|     | <u>Railways</u>                                                                                      |         |                                   |                                      |                               |
| 811 | ANUPPUR-KATNI                                                                                        | 4/2015  | 12/2021<br>(12/2023)<br>[12/2024] | 1,370.00<br>(1,680.00)<br>[2,311.02] | 1,459.96<br>(941.02)<br>[36]  |
| 812 | INDORE BUDNI (INDORE JABALPUR)                                                                       | 9/2018  | 9/2030<br>(-)<br>[9/2030]         | 4,340.00<br>(-)<br>[7,393.75]        | 1,004.86<br>(3,053.75)<br>[0] |
| 813 | KATNI - SINGRAULI DOUBLING PROJECT                                                                   | 12/2015 | 3/2020<br>(-)<br>[10/2024]        | 1,763.93<br>(-)<br>[2,445.30]        | 2,830.45<br>(681.37)<br>[55]  |

|                                    |                                                                                                      |         |                                  |                                      |                                |
|------------------------------------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------------|
| 814                                | KATNI GRADE SEPARATOR/BYE PASS                                                                       | 8/2016  | 3/2022<br>(9/2024)<br>[9/2024]   | 582.13<br>(-)<br>[1,247.64]          | 1,080.04<br>(665.51)<br>[30]   |
| 815                                | KATNI-BINA 3RD LINE (263 KM)                                                                         | 6/2016  | 3/2022<br>(6/2024)<br>[6/2024]   | 2,478.23<br>(-)<br>[2,938.00]        | 1,279.35<br>(459.77)<br>[27]   |
| 816                                | NIMACH BADI SADRI NEW LINE PROJECT                                                                   | 4/2017  | 3/2022<br>(-)<br>[3/2026]        | 495.18<br>(-)<br>[495.18]            | 122.92<br>(0.00)<br>[48]       |
| 817                                | NIMACH-RATLAM (133 KM)                                                                               | 10/2021 | 10/2027<br>(3/2025)<br>[3/2025]  | 910.00<br>(1,095.88)<br>[1,095.88]   | 578.94<br>(185.88)<br>[-31]    |
| 818                                | POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)                              | 12/2016 | 3/2024<br>(-)<br>[3/2024]        | 199.63<br>(-)<br>[199.63]            | 0.00<br>(0.00)<br>[0]          |
| 819                                | RAMGANJMUUNDI-BHOPAL (NL),WCR                                                                        | 4/2001  | 3/2021<br>(12/2025)<br>[12/2025] | 424.60<br>(3,032.46)<br>[5,125.16]   | 2,596.43<br>(4,700.56)<br>[57] |
| 820                                | RATLAM-MHOW-KHANDWA-AKOLA (GC)                                                                       | 4/2008  | 3/2022<br>(3/2026)<br>[3/2026]   | 3,503.69<br>(5,677.80)<br>[6,203.51] | 3,510.08<br>(2,699.82)<br>[48] |
| 821                                | SATNA - REWA (50 KM)                                                                                 | 11/2015 | 3/2026<br>(-)<br>[3/2026]        | 500.00<br>(-)<br>[500.00]            | 0.00<br>(0.00)<br>[0]          |
| <b>Road Transport And Highways</b> |                                                                                                      |         |                                  |                                      |                                |
| 822                                | 2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 | 8/2021  | 9/2025<br>(-)<br>[9/2025]        | 581.65<br>(592.03)<br>[581.65]       | 96.30<br>(0.00)<br>[0]         |
| 823                                | 2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125                             | 1/2021  | 10/2023<br>(-)<br>[5/2024]       | 428.04<br>(-)<br>[328.77]            | 207.21<br>(-99.27)<br>[7]      |
| 824                                | 2L+PS OF THIKRI ANJAD SECTION OF NH-347B                                                             | 11/2017 | 7/2018<br>(-)<br>[9/2023]        | 249.05<br>(-)<br>[249.05]            | 221.19<br>(0.00)<br>[0]        |
| 825                                | 4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP                 | 11/2018 | 10/2025<br>(-)<br>[10/2025]      | 521.21<br>(-)<br>[521.21]            | 52.23<br>(0.00)<br>[0]         |
| 826                                | 4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D    | 1/2020  | 6/2024<br>(-)<br>[6/2024]        | 909.84<br>(-)<br>[909.84]            | 383.81<br>(0.00)<br>[0]        |
| 827                                | 4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]                                    | 9/2021  | 9/2023<br>(6/2024)<br>[6/2024]   | 774.16<br>(-)<br>[893.08]            | 464.84<br>(118.92)<br>[9]      |
| 828                                | 4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]                       | 2/2023  | 2/2025<br>(-)<br>[2/2025]        | 520.28<br>(-)<br>[520.28]            | 309.38<br>(0.00)<br>[0]        |
| 829                                | 4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]                        | 9/2021  | 9/2023<br>(6/2024)<br>[6/2024]   | 814.04<br>(-)<br>[947.29]            | 431.27<br>(133.25)<br>[9]      |
| 830                                | 4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND | 1/2021  | 4/2024<br>(-)<br>[4/2024]        | 1,001.69<br>(-)<br>[1,001.69]        | 421.33<br>(0.00)<br>[0]        |
| 831                                | 4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)                  | 1/2020  | 10/2024<br>(-)<br>[6/2024]       | 876.37<br>(-)<br>[876.37]            | 353.57<br>(0.00)<br>[-4]       |
| 832                                | 4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM.                                              | 2/2022  | 3/2024<br>(12/2024)              | 417.51<br>(-)                        | 165.93<br>(0.00)               |

|     |                                                                                                      |         |                                   |                                |                              |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------|------------------------------|
|     | 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69                                                         |         | [12/2024]                         | [417.51]                       | [9]                          |
| 833 | 4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)                                                      | 3/2021  | 4/2024<br>(5/2024)<br>[8/2024]    | 790.78<br>(-)<br>[790.78]      | 1,269.17<br>(0.00)<br>[4]    |
| 834 | 4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)                   | 1/2020  | 10/2024<br>(-)<br>[6/2024]        | 823.05<br>(-)<br>[823.05]      | 337.60<br>(0.00)<br>[-4]     |
| 835 | 4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D                                       | 10/2020 | 10/2024<br>(-)<br>[10/2024]       | 1,352.56<br>(-)<br>[1,352.56]  | 736.40<br>(0.00)<br>[0]      |
| 836 | 4LBERKHEDI TO GODPEHRA NH-44                                                                         | 2/2022  | 11/2024<br>(-)<br>[11/2024]       | 524.84<br>(-)<br>[524.84]      | 2,123.91<br>(0.00)<br>[0]    |
| 837 | ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N | 8/2022  | 7/2024<br>(-)<br>[7/2024]         | 207.77<br>(-)<br>[207.77]      | 36.27<br>(0.00)<br>[0]       |
| 838 | BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN  | 12/2017 | 2/2020<br>(-)<br>[6/2024]         | 950.27<br>(-)<br>[786.43]      | 616.54<br>(-163.84)<br>[52]  |
| 839 | BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC | 12/2020 | 4/2023<br>(5/2023)<br>[12/2024]   | 529.44<br>(-)<br>[529.44]      | 160.96<br>(0.00)<br>[20]     |
| 840 | BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF | 8/2019  | 4/2023<br>(-)<br>[11/2023]        | 323.51<br>(-)<br>[323.51]      | 48.20<br>(0.00)<br>[0]       |
| 841 | BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. | 1/2021  | 7/2023<br>(-)<br>[7/2024]         | 178.18<br>(-)<br>[178.18]      | 160.64<br>(0.00)<br>[12]     |
| 842 | CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27  | 9/2022  | 12/2025<br>(-)<br>[12/2025]       | 1,000.63<br>(-)<br>[1,000.63]  | 94.24<br>(0.00)<br>[0]       |
| 843 | CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH.  | 12/2022 | 3/2025<br>(-)<br>[3/2025]         | 652.33<br>(-)<br>[652.33]      | 183.64<br>(0.00)<br>[0]      |
| 844 | CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA | 7/2022  | 12/2024<br>(-)<br>[12/2024]       | 209.29<br>(-)<br>[209.29]      | 86.10<br>(0.00)<br>[0]       |
| 845 | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V | 12/2017 | 11/2022<br>(12/2024)<br>[12/2024] | 656.98<br>(-)<br>[840.00]      | 812.00<br>(183.02)<br>[25]   |
| 846 | CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM | 12/2017 | 12/2022<br>(12/2024)<br>[12/2024] | 217.96<br>(-)<br>[884.00]      | 2,248.00<br>(666.04)<br>[24] |
| 847 | CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L | 3/2022  | 10/2025<br>(-)<br>[10/2025]       | 158.36<br>(158.00)<br>[158.36] | 29.79<br>(0.00)<br>[0]       |
| 848 | CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS                         | 3/2022  | 12/2024<br>(-)<br>[12/2024]       | 179.19<br>(-)<br>[179.19]      | 75.37<br>(0.00)<br>[0]       |

|     |                                                                                                                   |         |                                  |                                |                            |
|-----|-------------------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|----------------------------|
|     | (TOTAL LENGTH 20.60 KM)                                                                                           |         |                                  |                                |                            |
| 849 | DHANGAON - BORGAON SECTION<br>(KM 81.000 TO KM 139.000) [INDORE -<br>EDLABAD PKG IV]                              | 11/2018 | 8/2023<br>(6/2024)<br>[6/2024]   | 831.00<br>(-)<br>[831.00]      | 840.30<br>(0.00)<br>[10]   |
| 850 | INDORE - EDLABAD (PKG-II)<br>[TEJAJINAGAR TO BALWARA]                                                             | 1/2022  | 1/2025<br>(-)<br>[1/2025]        | 1,162.80<br>(-)<br>[1,162.80]  | 420.31<br>(0.00)<br>[0]    |
| 851 | INDORE - HARDA (PKG-I) [INDORE<br>TO RAGHAV GARH FROM KM. 0.25<br>TO KM. 26.903]                                  | 1/2022  | 10/2024<br>(-)<br>[10/2024]      | 1,011.29<br>(-)<br>[1,011.29]  | 121.99<br>(0.00)<br>[0]    |
| 852 | INDORE - HARDA (PKG-III) [NANASA<br>TO PIDGAON SECTION FROM KM<br>95.000 TO KM 142.445]                           | 10/2021 | 1/2024<br>(12/2024)<br>[12/2024] | 1,146.22<br>(-)<br>[1,146.22]  | 484.93<br>(0.00)<br>[11]   |
| 853 | JABALPUR TO HIREN RIVER<br>SECTION OF NH-12 IN MADHYA<br>PRADESH KM 11/400 TO 66/400                              | 11/2015 | 1/2020<br>(6/2021)<br>[4/2023]   | 628.45<br>(-)<br>[628.45]      | 531.11<br>(0.00)<br>[0]    |
| 854 | KATNI BYPASS FROM KM. 359.50 TO<br>KM. 378.50                                                                     | 9/2019  | 9/2022<br>(-)<br>[6/2024]        | 194.40<br>(-)<br>[194.40]      | 131.60<br>(0.00)<br>[21]   |
| 855 | REHABILITATION AND<br>UPGRADATION OF KURWAI-<br>MUNGAOLI-CHANDERI ROAD<br>SECTION OF NH-346, FROM DESIGN<br>CHAIN | 3/2022  | 2/2025<br>(-)<br>[2/2025]        | 386.49<br>(-)<br>[386.49]      | 86.72<br>(0.00)<br>[0]     |
| 856 | REHABILITATION AND<br>UPGRADATION TO 2-LANE WITH<br>PAVED SHOULDER CONFIGURATION<br>OF JIRAPUR-SUSNER-MP-RJ B     | 1/2022  | 3/2025<br>(-)<br>[3/2025]        | 239.72<br>(232.00)<br>[232.22] | 110.11<br>(-7.50)<br>[0]   |
| 857 | UMARIYA TO SHAHDOL SECTION OF<br>NH-78 IN MADYA PRADESH KM 68/4<br>TO 142/200                                     | 3/2015  | 8/2017<br>(12/2023)<br>[12/2024] | 511.83<br>(-)<br>[511.83]      | 485.18<br>(0.00)<br>[88]   |
| 858 | UPGRADATION OF DINDORI-<br>SAGARTOLA-KABICHABUTRA (MP-<br>CG BORDER) SECTION OF NH -45<br>FROM KM 0+00(DESIGN)    | 1/2022  | 9/2025<br>(-)<br>[9/2025]        | 329.14<br>(319.09)<br>[319.09] | 87.66<br>(-10.05)<br>[0]   |
| 859 | UPGRADATION OF NASRULLAGANI-<br>REHTI-BUDHNI SCCTION TO 2-LANE<br>WITH PAVED SHOULDER FROM KM<br>0+150 TO KM      | 12/2021 | 10/2024<br>(-)<br>[10/2024]      | 305.12<br>(-)<br>[305.12]      | 73.56<br>(0.00)<br>[0]     |
| 860 | UPGRADATION OF REWA-SIRMOUR<br>ROAD TO 2L + PS                                                                    | 3/2018  | 3/2018<br>(12/2022)<br>[12/2022] | 162.56<br>(-)<br>[162.56]      | 141.26<br>(0.00)<br>[0]    |
| 861 | UPGRADATION and WIDENING OF<br>JHARKHEDA- BERASIA - DHOLKHEDI<br>FROM DESIGN KM 0+000 TO KM<br>87+900 (DESIGN)    | 3/2022  | 5/2025<br>(-)<br>[5/2025]        | 365.21<br>(-)<br>[365.21]      | 136.44<br>(0.00)<br>[0]    |
|     | <u>Social Justice</u>                                                                                             |         |                                  |                                |                            |
| 862 | CENTRE FOR DISABILITY SPORTS                                                                                      | 2/2019  | 3/2024<br>(-)<br>[3/2024]        | 170.99<br>(-)<br>[170.99]      | 73.80<br>(0.00)<br>[0]     |
|     | <u>Urban Development</u>                                                                                          |         |                                  |                                |                            |
| 863 | BHOPAL METRO RAIL                                                                                                 | 11/2018 | 2/2023<br>(12/2026)<br>[12/2026] | 6,941.40<br>(-)<br>[6,941.40]  | 2,106.59<br>(0.00)<br>[46] |
| 864 | INDORE METRO RAIL                                                                                                 | 11/2018 | 2/2023<br>(12/2026)<br>[12/2026] | 7,500.80<br>(-)<br>[7,500.80]  | 2,830.31<br>(0.00)<br>[46] |
|     | <u>MAHARASHTRA</u>                                                                                                |         |                                  |                                |                            |
|     | <u>Civil Aviation</u>                                                                                             |         |                                  |                                |                            |
| 865 | CONSTRUCTION OF NEW<br>INTEGRATED TERMINAL BUILDING,                                                              | 3/2017  | 4/2021<br>(-)                    | 475.39<br>(-)                  | 504.33<br>(44.61)          |



|     |                                                                                                      |         |                                |                               |                          |
|-----|------------------------------------------------------------------------------------------------------|---------|--------------------------------|-------------------------------|--------------------------|
|     | RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT                                                   |         | [12/2023]                      | [520.00]                      | [0]                      |
| 866 | EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM | 6/2017  | 12/2020<br>(-)<br>[4/2024]     | 255.68<br>(-)<br>[265.00]     | 262.47<br>(9.32)<br>[0]  |
|     | Coal                                                                                                 |         |                                |                               |                          |
| 867 | DINESH (MAKARDHOKDA-III) OC (8.0 MTY)                                                                | 2/2020  | 3/2027<br>(-)<br>[3/2027]      | 1,184.33<br>(-)<br>[1,184.33] | 846.03<br>(0.00)<br>[0]  |
| 868 | ADASA UG TO OC (1.50 MTY)                                                                            | 11/2018 | 3/2024<br>(3/2025)<br>[3/2025] | 333.43<br>(-)<br>[333.43]     | 222.75<br>(0.00)<br>[12] |
| 869 | AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)                                                         | 9/2018  | 3/2024<br>(3/2025)<br>[3/2025] | 313.34<br>(-)<br>[313.34]     | 203.13<br>(0.00)<br>[12] |
| 870 | AMALGAMATED YEKONA-I YEKONA-II                                                                       | 8/2015  | 3/2025<br>(-)<br>[3/2025]      | 727.28<br>(-)<br>[727.28]     | 531.54<br>(0.00)<br>[0]  |
| 871 | BELLORA-NAIGAON DEEP OC                                                                              | 11/2018 | 3/2021<br>(3/2025)<br>[3/2025] | 252.71<br>(-)<br>[252.71]     | 122.64<br>(0.00)<br>[48] |
| 872 | BHANEAGAON OC (1.15MTY)                                                                              | 9/2022  | 3/2028<br>(-)<br>[3/2028]      | 494.60<br>(-)<br>[494.60]     | 98.36<br>(0.00)<br>[0]   |
| 873 | BHATADI EXPANSION OC                                                                                 | 2/2020  | 3/2028<br>(-)<br>[3/2028]      | 729.86<br>(-)<br>[729.86]     | 158.97<br>(0.00)<br>[0]  |
| 874 | DHUPTALA OC(SASTI UG TO OC)                                                                          | 2/2019  | 3/2028<br>(-)<br>[3/2028]      | 720.87<br>(-)<br>[720.87]     | 179.54<br>(0.00)<br>[0]  |
| 875 | GHONSA EXPANSION DEEP OC                                                                             | 3/2021  | 3/2028<br>(-)<br>[3/2028]      | 241.72<br>(-)<br>[241.72]     | 58.79<br>(0.00)<br>[0]   |
| 876 | GOKUL EXPANSION OC                                                                                   | 4/2021  | 3/2026<br>(-)<br>[3/2026]      | 456.95<br>(-)<br>[456.95]     | 147.90<br>(0.00)<br>[0]  |
| 877 | KOLGAON EXPANSION (DEEP) OC                                                                          | 1/2023  | 3/2027<br>(-)<br>[3/2027]      | 206.19<br>(-)<br>[206.19]     | 7.75<br>(0.00)<br>[0]    |
| 878 | MAKARDHOKDA I EXPANSION OC                                                                           | 6/2022  | 3/2026<br>(-)<br>[3/2026]      | 497.06<br>(-)<br>[497.06]     | 144.20<br>(0.00)<br>[0]  |
| 879 | MUNGOLI NIRGUDA EXTENSION (DEEP) OC                                                                  | 11/2020 | 3/2026<br>(-)<br>[3/2026]      | 826.80<br>(-)<br>[826.80]     | 462.32<br>(0.00)<br>[0]  |
| 880 | NEW MAJARI UG TO OC (3.0 MTY)                                                                        | 5/2019  | 3/2027<br>(-)<br>[3/2027]      | 496.38<br>(-)<br>[496.38]     | 143.72<br>(0.00)<br>[0]  |
| 881 | RPR GAURI PAUNI EXPANSION OC                                                                         | 3/2023  | 3/2031<br>(-)<br>[3/2031]      | 497.23<br>(-)<br>[497.23]     | 40.50<br>(0.00)<br>[0]   |
| 882 | RPR PAUNI II EXPANSION OC                                                                            | 3/2023  | 3/2027<br>(-)<br>[3/2027]      | 464.45<br>(-)<br>[464.45]     | 178.76<br>(0.00)<br>[0]  |
| 883 | SAONER UG MINE I EXPANSION                                                                           | 1/2022  | 3/2028<br>(-)<br>[3/2028]      | 253.51<br>(-)<br>[253.51]     | 103.50<br>(0.00)<br>[0]  |
| 884 | SASTI EXPANSION OC                                                                                   | 8/2020  | 3/2026<br>(-)<br>[3/2026]      | 371.59<br>(-)<br>[371.59]     | 104.34<br>(0.00)<br>[0]  |



|     |                                                                                                  |         |                                  |                                      |                              |
|-----|--------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|------------------------------|
| 885 | SINGHORI DEEP OC                                                                                 | 5/2022  | 3/2029<br>(-)<br>[3/2029]        | 421.84<br>(-)<br>[421.84]            | 115.89<br>(0.00)<br>[0]      |
| 886 | UKNI DEEP OC                                                                                     | 11/2018 | 3/2021<br>(3/2025)<br>[3/2025]   | 318.14<br>(-)<br>[318.14]            | 252.71<br>(0.00)<br>[48]     |
|     | <b>Department Of Higher Education</b>                                                            |         |                                  |                                      |                              |
| 887 | CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI                                  | 1/2018  | 7/2020<br>(11/2023)<br>[2/2024]  | 223.37<br>(275.00)<br>[230.00]       | 141.16<br>(6.63)<br>[0]      |
|     | <b>Petroleum</b>                                                                                 |         |                                  |                                      |                              |
| 888 | ANDHERI RESIDENTIAL TOWERS MUMBAI                                                                | 6/2017  | 5/2025<br>(-)<br>[5/2025]        | 281.35<br>(-)<br>[281.35]            | 71.74<br>(0.00)<br>[0]       |
| 889 | ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) | 9/2022  | 8/2025<br>(-)<br>[8/2025]        | 165.00<br>(-)<br>[165.00]            | 35.11<br>(0.00)<br>[0]       |
| 890 | CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS                                                 | 3/2022  | 3/2030<br>(-)<br>[3/2030]        | 865.00<br>(-)<br>[865.00]            | 18.09<br>(0.00)<br>[0]       |
| 891 | CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL                       | 4/2022  | 10/2024<br>(8/2026)<br>[8/2026]  | 341.43<br>(-)<br>[341.43]            | 173.65<br>(0.00)<br>[22]     |
| 892 | CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI                                  | 5/2022  | 3/2024<br>(-)<br>[9/2024]        | 423.39<br>(-)<br>[423.39]            | 181.25<br>(0.00)<br>[6]      |
| 893 | DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK                                     | 6/2022  | 10/2025<br>(-)<br>[2/2026]       | 4,144.41<br>(5,726.03)<br>[5,726.03] | 1.21<br>(1,581.62)<br>[4]    |
| 894 | DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL             | 4/2021  | 6/2024<br>(-)<br>[4/2025]        | 1,164.69<br>(-)<br>[1,164.69]        | 578.24<br>(0.00)<br>[10]     |
| 895 | EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY                           | 9/2021  | 10/2023<br>(5/2024)<br>[5/2024]  | 378.00<br>(-)<br>[378.00]            | 120.07<br>(0.00)<br>[7]      |
| 896 | INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY     | 3/2023  | 7/2025<br>(-)<br>[7/2025]        | 405.00<br>(-)<br>[405.00]            | 19.48<br>(0.00)<br>[0]       |
| 897 | LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS                                 | 12/2015 | 4/2018<br>(12/2023)<br>[5/2026]  | 3,190.69<br>(3,375.90)<br>[3,375.90] | 2,961.86<br>(185.21)<br>[97] |
| 898 | MHN TCPP PGC BGC PROJECT (MTPBP)                                                                 | 2/2024  | 5/2026<br>(-)<br>[5/2026]        | 2,329.45<br>(-)<br>[2,329.45]        | 0.00<br>(0.00)<br>[0]        |
| 899 | MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV                                                         | 4/2019  | 3/2022<br>(6/2024)<br>[2/2025]   | 3,228.80<br>(3,976.67)<br>[3,976.67] | 3,897.30<br>(747.87)<br>[35] |
| 900 | PART REPLACEMENT PIPELINE PROJECT (PRPP)                                                         | 11/2022 | 5/2024<br>(12/2024)<br>[12/2024] | 1,219.48<br>(-)<br>[1,145.10]        | 0.00<br>(-74.38)<br>[7]      |
| 901 | PIPELINE REPLACEMENT PROJECT - VII                                                               | 1/2022  | 5/2024<br>(6/2024)<br>[6/2024]   | 3,183.58<br>(-)<br>[3,645.23]        | 2,705.68<br>(461.65)<br>[1]  |
| 902 | POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI                                    | 5/2023  | 5/2026<br>(-)<br>[5/2026]        | 2,585.00<br>(-)<br>[2,585.00]        | 80.54<br>(0.00)<br>[0]       |
| 903 | SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED                                            | 5/2019  | 4/2025<br>(10/2025)              | 8,797.00<br>(11,256.00)              | 4,022.27<br>(2,459.00)       |

|     |                                                                           |         |                                  |                                      |                                |
|-----|---------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------------|
|     | WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND                            |         | [10/2025]                        | [11,256.00]                          | [6]                            |
|     | <u>Power</u>                                                              |         |                                  |                                      |                                |
| 904 | BIKANER SOLAR POWER PROJECT                                               | 4/2022  | 5/2024<br>(-)<br>[3/2025]        | 5,491.89<br>(532.00)<br>[5,491.89]   | 2,653.11<br>(0.00)<br>[10]     |
| 905 | TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 | 11/2023 | 7/2025<br>(-)<br>[7/2025]        | 224.00<br>(-)<br>[224.00]            | 0.00<br>(0.00)<br>[0]          |
|     | <u>Railways</u>                                                           |         |                                  |                                      |                                |
| 906 | AHMEDNAGAR-PARLI VAIJNATH(NL) CR                                          | 2/1997  | 3/2021<br>(-)<br>[12/2025]       | 2,271.50<br>(-)<br>[4,805.17]        | 4,072.18<br>(2,533.67)<br>[57] |
| 907 | BARAMATI - LONAND                                                         | 2/1999  | 3/2027<br>(-)<br>[3/2026]        | 736.44<br>(-)<br>[736.44]            | 518.52<br>(0.00)<br>[-12]      |
| 908 | DAUND - MANMAD (236 KM)                                                   | 2/2016  | 3/2023<br>(-)<br>[12/2024]       | 1,876.00<br>(-)<br>[2,081.27]        | 2,056.27<br>(205.27)<br>[21]   |
| 909 | DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK)                                  | 1/2019  | 3/2026<br>(-)<br>[12/2026]       | 492.76<br>(-)<br>[492.76]            | 149.60<br>(0.00)<br>[9]        |
| 910 | ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)                                  | 2/2015  | 3/2023<br>(-)<br>[3/2027]        | 2,449.91<br>(-)<br>[2,449.91]        | 1,254.93<br>(0.00)<br>[48]     |
| 911 | KALYAN-KASARA 3RD LINE                                                    | 4/2011  | 3/2021<br>(-)<br>[12/2025]       | 792.89<br>(-)<br>[792.89]            | 700.54<br>(0.00)<br>[57]       |
| 912 | KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)                              | 2/2023  | 3/2027<br>(-)<br>[3/2026]        | 836.12<br>(-)<br>[836.12]            | 5.28<br>(0.00)<br>[-12]        |
| 913 | MANMAD - JALGAON - 3RD LINE (160 KM)                                      | 2/2016  | 3/2022<br>(-)<br>[12/2024]       | 1,035.16<br>(-)<br>[1,035.16]        | 1,219.08<br>(0.00)<br>[33]     |
| 914 | MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM  | 3/2010  | /<br>(-)<br>[3/2024]             | 265.88<br>(-)<br>[311.36]            | 0.00<br>(45.48)<br>[0]         |
| 915 | MUMBAI URBAN TRANSPORT PROJECT IIIA                                       | 4/2019  | 3/2025<br>(-)<br>[12/2027]       | 33,690.00<br>(-)<br>[33,690.00]      | 846.83<br>(0.00)<br>[33]       |
| 916 | MUMBAI URBAN TRANSPORT PROJECT PHASE-II                                   | 4/2008  | 3/2014<br>(-)<br>[3/2014]        | 5,300.00<br>(-)<br>[918.53]          | 7,135.77<br>(-4,381.47)<br>[0] |
| 917 | NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT                     | 10/2019 | 6/2024<br>(-)<br>[6/2024]        | 1,400.00<br>(-)<br>[1,400.00]        | 0.00<br>(0.00)<br>[0]          |
| 918 | PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG                      | 8/2022  | 8/2027<br>(-)<br>[3/2027]        | 955.00<br>(-)<br>[955.39]            | 56.34<br>(0.39)<br>[-5]        |
| 919 | PUNE-MIRAJ-LONDA (467 KM)                                                 | 2/2015  | 3/2024<br>(-)<br>[6/2024]        | 3,627.47<br>(3,627.00)<br>[6,463.49] | 3,737.52<br>(2,836.02)<br>[3]  |
| 920 | RAJNANDGAON - NAGPUR - 3RD LINE (SECR)                                    | 9/2016  | 3/2023<br>(12/2023)<br>[12/2024] | 1,908.51<br>(2,753.05)<br>[3,544.25] | 2,596.20<br>(1,635.74)<br>[21] |
| 921 | SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)                                | 1/2019  | 3/2028<br>(-)<br>[3/2027]        | 904.92<br>(-)<br>[904.92]            | 954.11<br>(0.00)<br>[-12]      |
| 922 | WADSA-GADHCHIROLI NEW LINE (52.36 KM)                                     | 6/2018  | 12/2021<br>(-)<br>[12/2026]      | 229.00<br>(-)<br>[1,886.05]          | 405.86<br>(1,657.05)<br>[60]   |

|                                    |                                                                                                      |        |                                   |                                      |                              |
|------------------------------------|------------------------------------------------------------------------------------------------------|--------|-----------------------------------|--------------------------------------|------------------------------|
| 923                                | WARDHA - NAGPUR - 4TH LINE (76 KM)                                                                   | 2/2016 | 3/2023<br>(-)<br>[3/2025]         | 637.95<br>(-)<br>[637.95]            | 717.11<br>(0.00)<br>[24]     |
| 924                                | WARDHA-BALHARSHAH - 3RD LINE (132 KM)                                                                | 2/2015 | 3/2022<br>(-)<br>[3/2025]         | 1,272.19<br>(-)<br>[1,384.72]        | 1,021.24<br>(112.53)<br>[36] |
| 925                                | WARDHA-NANDED MAHARASHTRA                                                                            | 4/2008 | 3/2023<br>(-)<br>[12/2026]        | 3,168.29<br>(-)<br>[3,445.48]        | 2,394.71<br>(277.19)<br>[45] |
| 926                                | WARDHA-SEWAGRAM NGP 3RD LINE                                                                         | 4/2012 | 3/2022<br>(-)<br>[3/2025]         | 540.02<br>(-)<br>[540.02]            | 547.33<br>(0.00)<br>[36]     |
| <b>Road Transport And Highways</b> |                                                                                                      |        |                                   |                                      |                              |
| 927                                | 2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63]          | 9/2019 | 7/2021<br>(-)<br>[12/2023]        | 228.82<br>(-)<br>[228.82]            | 144.54<br>(0.00)<br>[0]      |
| 928                                | 2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00 ] OF NH-752G]                   | 9/2019 | 7/2021<br>(-)<br>[12/2023]        | 277.81<br>(-)<br>[277.81]            | 148.68<br>(0.00)<br>[0]      |
| 929                                | 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)                                             | 3/2017 | 3/2020<br>(7/2022)<br>[7/2024]    | 744.64<br>(-)<br>[1,007.00]          | 362.98<br>(262.36)<br>[52]   |
| 930                                | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE              | 3/2016 | /<br>(-)<br>[12/2023]             | 1,142.62<br>(1,907.03)<br>[1,142.62] | 1,056.08<br>(0.00)<br>[0]    |
| 931                                | 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE              | 3/2016 | /<br>(-)<br>[3/2024]              | 1,101.58<br>(-)<br>[1,101.58]        | 608.53<br>(0.00)<br>[0]      |
| 932                                | 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)                                        | 3/2017 | 3/2017<br>(5/2021)<br>[10/2024]   | 1,059.73<br>(1,071.00)<br>[1,071.00] | 878.19<br>(11.27)<br>[91]    |
| 933                                | 4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53                | 2/2021 | 11/2023<br>(-)<br>[6/2024]        | 540.21<br>(-)<br>[540.21]            | 406.67<br>(0.00)<br>[7]      |
| 934                                | 4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)     | 9/2021 | 9/2023<br>(3/2024)<br>[7/2024]    | 624.45<br>(627.79)<br>[627.79]       | 398.06<br>(3.34)<br>[10]     |
| 935                                | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S | 5/2022 | 5/2024<br>(10/2024)<br>[10/2024]  | 519.93<br>(-)<br>[519.93]            | 362.51<br>(0.00)<br>[5]      |
| 936                                | 4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900 ) OF MOHOL – ALANDI S | 1/2022 | 5/2024<br>(10/2024)<br>[10/2024]  | 1,833.73<br>(-)<br>[1,833.73]        | 362.51<br>(0.00)<br>[5]      |
| 937                                | 4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG)       | 9/2021 | 9/2023<br>(3/2024)<br>[6/2024]    | 667.66<br>(666.21)<br>[666.21]       | 471.34<br>(-1.45)<br>[9]     |
| 938                                | 4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK                                     | 3/2023 | 6/2026<br>(-)<br>[6/2026]         | 998.27<br>(-)<br>[998.27]            | 58.53<br>(0.00)<br>[0]       |
| 939                                | 4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J                                   | 2/2021 | 10/2023<br>(-)<br>[8/2024]        | 1,166.96<br>(-)<br>[1,251.00]        | 981.91<br>(84.04)<br>[10]    |
| 940                                | 4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B           | 3/2022 | 10/2024<br>(10/2024)<br>[10/2024] | 1,013.33<br>(1,013.33)<br>[1,111.33] | 326.80<br>(98.00)<br>[0]     |
| 941                                | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM                                             | 5/2023 | 5/2025<br>(-)                     | 986.00<br>(-)                        | 320.65<br>(0.00)             |

|     |                                                                                                      |         |                                   |                                |                             |
|-----|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------|-----------------------------|
|     | 145.300 OF NH-166 (PKG-III)                                                                          |         | [5/2025]                          | [986.00]                       | [0]                         |
| 942 | 4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II)                 | 5/2023  | 5/2025<br>(-)<br>[5/2025]         | 839.00<br>(-)<br>[839.00]      | 305.41<br>(0.00)<br>[0]     |
| 943 | 4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 ( | 11/2022 | 11/2024<br>(-)<br>[11/2024]       | 930.00<br>(-)<br>[930.00]      | 507.13<br>(0.00)<br>[0]     |
| 944 | 6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I)                            | 1/2023  | 1/2025<br>(-)<br>[1/2025]         | 1,025.20<br>(-)<br>[1,025.20]  | 619.09<br>(0.00)<br>[0]     |
| 945 | 6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)                           | 12/2022 | 12/2024<br>(-)<br>[12/2024]       | 1,749.86<br>(-)<br>[1,749.86]  | 1,118.00<br>(0.00)<br>[0]   |
| 946 | 6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800  | 10/2021 | 1/2024<br>(-)<br>[7/2024]         | 815.77<br>(-)<br>[815.77]      | 571.98<br>(0.00)<br>[6]     |
| 947 | AHMADPUR TO PIMPLA                                                                                   | 1/2017  | 8/2019<br>(-)<br>[12/2023]        | 422.38<br>(-)<br>[422.38]      | 269.59<br>(0.00)<br>[0]     |
| 948 | AKOLA TO AKOT                                                                                        | 1/2017  | 6/2019<br>(-)<br>[12/2023]        | 313.95<br>(-)<br>[313.95]      | 270.26<br>(0.00)<br>[0]     |
| 949 | AMD I TO SAONER                                                                                      | 1/2017  | 6/2019<br>(-)<br>[12/2023]        | 396.91<br>(397.00)<br>[396.91] | 289.79<br>(0.00)<br>[0]     |
| 950 | ARDHAPUR TO HIMAYATNAGAR                                                                             | 12/2017 | 6/2020<br>(-)<br>[12/2023]        | 426.06<br>(426.00)<br>[426.06] | 271.40<br>(0.00)<br>[0]     |
| 951 | AURANGABAD TO SILLOD                                                                                 | 2/2017  | 6/2019<br>(-)<br>[12/2023]        | 456.32<br>(541.93)<br>[456.32] | 355.54<br>(0.00)<br>[0]     |
| 952 | BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794)                        | 12/2019 | 9/2022<br>(6/2024)<br>[6/2024]    | 1,654.07<br>(-)<br>[980.00]    | 835.19<br>(-674.07)<br>[21] |
| 953 | BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO | 1/2023  | 12/2023<br>(12/2024)<br>[12/2024] | 151.26<br>(-)<br>[151.26]      | 102.79<br>(0.00)<br>[12]    |
| 954 | BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- | 7/2021  | 11/2023<br>(-)<br>[3/2024]        | 256.54<br>(-)<br>[256.54]      | 80.10<br>(0.00)<br>[0]      |
| 955 | BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 ( | 10/2022 | 5/2024<br>(-)<br>[5/2024]         | 332.00<br>(-)<br>[332.00]      | 184.34<br>(0.00)<br>[0]     |
| 956 | BARASGAON TO RAHATEE                                                                                 | 7/2016  | 9/2018<br>(-)<br>[12/2023]        | 289.11<br>(290.00)<br>[289.11] | 232.56<br>(0.00)<br>[0]     |
| 957 | BHANDARA TO GHOTITOK                                                                                 | 1/2017  | 6/2019<br>(-)<br>[6/2019]         | 392.83<br>(393.00)<br>[392.83] | 274.75<br>(0.00)<br>[0]     |
| 958 | BHOGAN KHURD TO KASHEDI                                                                              | 9/2017  | 6/2021<br>(-)<br>[12/2023]        | 743.21<br>(743.00)<br>[743.21] | 911.64<br>(0.00)<br>[0]     |
| 959 | CHIKALI TO DHAD                                                                                      | 3/2018  | 12/2019<br>(-)                    | 189.46<br>(189.00)             | 133.07<br>(0.00)            |

|     |                                                                                                      |         |                                  |                                      |                            |
|-----|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|----------------------------|
|     |                                                                                                      |         | [3/2024]                         | [189.46]                             | [0]                        |
| 960 | CHIMUR TO WARORA                                                                                     | 11/2016 | 3/2019<br>(-)<br>[3/2019]        | 467.70<br>(-)<br>[467.70]            | 235.04<br>(0.00)<br>[0]    |
| 961 | CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 | 3/2021  | 3/2024<br>(-)<br>[4/2024]        | 478.83<br>(-)<br>[478.83]            | 233.48<br>(0.00)<br>[0]    |
| 962 | CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF | 3/2018  | 7/2021<br>(-)<br>[9/2024]        | 1,162.92<br>(1,182.87)<br>[1,182.87] | 371.48<br>(19.95)<br>[38]  |
| 963 | CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN | 12/2015 | 3/2019<br>(11/2023)<br>[8/2024]  | 649.50<br>(-)<br>[649.50]            | 563.30<br>(0.00)<br>[65]   |
| 964 | CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TO BILOLI | 10/2021 | 8/2023<br>(-)<br>[12/2023]       | 188.69<br>(-)<br>[188.69]            | 111.26<br>(0.00)<br>[0]    |
| 965 | CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST | 3/2017  | 3/2020<br>(12/2024)<br>[12/2024] | 247.02<br>(-)<br>[157.49]            | 83.16<br>(-89.53)<br>[57]  |
| 966 | CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES | 3/2022  | 10/2024<br>(-)<br>[10/2024]      | 496.64<br>(-)<br>[496.64]            | 0.00<br>(0.00)<br>[0]      |
| 967 | CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO | 6/2021  | 2/2024<br>(-)<br>[3/2024]        | 169.15<br>(-)<br>[169.15]            | 36.94<br>(0.00)<br>[0]     |
| 968 | DAHEGAON TO KUIH                                                                                     | 1/2017  | 6/2019<br>(-)<br>[12/2023]       | 228.89<br>(229.00)<br>[228.89]       | 154.82<br>(0.00)<br>[0]    |
| 969 | DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU | 10/2022 | 8/2024<br>(-)<br>[8/2024]        | 304.68<br>(-)<br>[304.68]            | 97.09<br>(0.00)<br>[0]     |
| 970 | DHAD BHOKARDAN TO BHOKARDHAN SILLOD                                                                  | 3/2018  | 12/2019<br>(-)<br>[3/2024]       | 336.21<br>(336.00)<br>[336.21]       | 236.11<br>(0.00)<br>[0]    |
| 971 | DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION                         | 9/2021  | 9/2023<br>(8/2024)<br>[8/2024]   | 618.45<br>(-)<br>[618.45]            | 565.93<br>(0.00)<br>[11]   |
| 972 | DIGRAS DARWAH KARANJA                                                                                | 1/2017  | 6/2019<br>(-)<br>[12/2023]       | 391.06<br>(391.00)<br>[391.06]       | 287.60<br>(0.00)<br>[0]    |
| 973 | FARDAPUR TO JALGAON                                                                                  | 2/2017  | 6/2019<br>(-)<br>[6/2019]        | 456.45<br>(-)<br>[456.45]            | 427.43<br>(0.00)<br>[0]    |
| 974 | FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .       | 10/2022 | 7/2024<br>(-)<br>[7/2024]        | 490.40<br>(-)<br>[289.00]            | 191.13<br>(-201.40)<br>[0] |
| 975 | HIMAYATNAGAR TO PHULSAWANGI                                                                          | 3/2018  | 12/2019<br>(-)<br>[12/2023]      | 294.87<br>(295.00)<br>[294.87]       | 183.17<br>(0.00)<br>[0]    |
| 976 | IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION                           | 7/2022  | 10/2025<br>(-)<br>[10/2025]      | 150.21<br>(-)<br>[150.21]            | 7.11<br>(0.00)<br>[0]      |

|     |                                                                                                      |        |                                |                                      |                           |
|-----|------------------------------------------------------------------------------------------------------|--------|--------------------------------|--------------------------------------|---------------------------|
|     | FROM WAKHARI TO LORD VITT                                                                            |        |                                |                                      |                           |
| 977 | INDAPUR TO VADPALE                                                                                   | 1/2017 | 12/2019<br>(-)<br>[3/2024]     | 1,202.52<br>(1,656.94)<br>[1,202.52] | 1,450.82<br>(0.00)<br>[0] |
| 978 | INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC | 2/2019 | 2/2022<br>(6/2024)<br>[6/2024] | 397.60<br>(-)<br>[397.60]            | 374.85<br>(0.00)<br>[28]  |
| 979 | JAHIRABAD TO LATUR                                                                                   | 1/2017 | 11/2019<br>(-)<br>[11/2023]    | 461.96<br>(-)<br>[461.96]            | 329.59<br>(0.00)<br>[0]   |
| 980 | JINTUR TO PARBHANI                                                                                   | 1/2017 | /<br>(-)<br>[12/2023]          | 356.66<br>(-)<br>[356.66]            | 209.48<br>(0.00)<br>[0]   |
| 981 | KANTE TO WAKED                                                                                       | 3/2016 | 11/2019<br>(-)<br>[12/2024]    | 1,230.02<br>(1,230.00)<br>[1,230.02] | 791.80<br>(0.00)<br>[61]  |
| 982 | KARAD PATAN CHIPLUN GUHAGAR                                                                          | 2/2017 | 6/2019<br>(-)<br>[10/2023]     | 407.19<br>(407.00)<br>[407.19]       | 323.02<br>(0.00)<br>[0]   |
| 983 | KARWANDI TO RAJURI                                                                                   | 3/2018 | 12/2019<br>(-)<br>[3/2024]     | 276.95<br>(277.00)<br>[276.95]       | 160.94<br>(0.00)<br>[0]   |
| 984 | KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965                 | 2/2019 | 1/2022<br>(8/2023)<br>[8/2023] | 594.75<br>(594.75)<br>[613.75]       | 581.87<br>(19.00)<br>[0]  |
| 985 | KOLDE TO KHETIYA                                                                                     | 1/2017 | 7/2019<br>(-)<br>[12/2023]     | 509.18<br>(-)<br>[509.18]            | 283.13<br>(0.00)<br>[0]   |
| 986 | KOLHA TO NASRATPUR                                                                                   | 4/2016 | 4/2019<br>(-)<br>[8/2024]      | 281.78<br>(282.00)<br>[281.78]       | 77.83<br>(0.00)<br>[64]   |
| 987 | KOPARGAON TO SAVALI VIHAR SECTION                                                                    | 9/2022 | 7/2024<br>(-)<br>[7/2024]      | 195.38<br>(-)<br>[195.38]            | 29.59<br>(0.00)<br>[0]    |
| 988 | KOTHARI TO DHANORA                                                                                   | 9/2018 | 8/2020<br>(-)<br>[8/2020]      | 301.38<br>(301.00)<br>[301.38]       | 240.32<br>(0.00)<br>[0]   |
| 989 | KUMBHARI PHTA TO DEULGAON RAJA                                                                       | 2/2017 | 6/2019<br>(-)<br>[2/2024]      | 406.51<br>(-)<br>[406.51]            | 340.26<br>(0.00)<br>[0]   |
| 990 | KURUDWADI TO PANDHARPUR                                                                              | 1/2017 | 7/2019<br>(-)<br>[11/2023]     | 307.63<br>(-)<br>[307.63]            | 232.57<br>(0.00)<br>[0]   |
| 991 | MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER                                                         | 3/2018 | 12/2019<br>(-)<br>[10/2023]    | 256.15<br>(-)<br>[256.15]            | 126.62<br>(0.00)<br>[0]   |
| 992 | MANSAR TO SALAIKHURD                                                                                 | 1/2018 | 12/2019<br>(-)<br>[11/2023]    | 418.36<br>(-)<br>[418.36]            | 263.13<br>(0.00)<br>[0]   |
| 993 | MEHKAR TO AJISPUR                                                                                    | 1/2017 | 7/2019<br>(-)<br>[8/2023]      | 232.77<br>(-)<br>[232.77]            | 151.60<br>(0.00)<br>[0]   |
| 994 | MHASWAD TO TEMBHURNI                                                                                 | 1/2017 | 7/2019<br>(-)<br>[12/2023]     | 488.60<br>(-)<br>[488.60]            | 279.42<br>(0.00)<br>[0]   |
| 995 | MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965                      | 2/2019 | 1/2022<br>(8/2023)<br>[8/2023] | 731.89<br>(731.99)<br>[731.99]       | 678.97<br>(0.10)<br>[0]   |
| 996 | NAGPUR RING ROAD PACKAGE-1                                                                           | 3/2016 | 7/2019<br>(7/2023)             | 546.00<br>(-)                        | 526.26<br>(0.00)          |

|      |                                                                                                       |         |                                |                                |                          |
|------|-------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------|--------------------------|
|      |                                                                                                       |         | [6/2024]                       | [546.00]                       | [59]                     |
| 997  | NAGPUR RING ROAD PACKAGE-2                                                                            | 3/2016  | 7/2019<br>(3/2024)<br>[9/2024] | 591.66<br>(-)<br>[591.66]      | 540.38<br>(0.00)<br>[62] |
| 998  | NANDED TO JALKOT                                                                                      | 12/2017 | 9/2019<br>(-)<br>[9/2019]      | 456.93<br>(457.00)<br>[456.93] | 278.22<br>(0.00)<br>[0]  |
| 999  | NASRATPUR TO BARASGAON                                                                                | 7/2016  | 9/2019<br>(-)<br>[3/2024]      | 406.54<br>(407.00)<br>[406.54] | 274.30<br>(0.00)<br>[0]  |
| 1000 | NILAJPHATA TO BHANDARA                                                                                | 1/2018  | 5/2020<br>(-)<br>[12/2023]     | 420.63<br>(421.00)<br>[420.63] | 219.40<br>(0.00)<br>[0]  |
| 1001 | OSMANNAGAR TO KUNDRAL                                                                                 | 9/2017  | 8/2020<br>(-)<br>[12/2023]     | 344.25<br>(344.00)<br>[344.25] | 194.72<br>(0.00)<br>[0]  |
| 1002 | PAITHAN TO SHIRUR                                                                                     | 3/2017  | 6/2019<br>(-)<br>[3/2024]      | 341.80<br>(-)<br>[341.80]      | 226.19<br>(0.00)<br>[0]  |
| 1003 | PALPHATA TO PHULAMBARI                                                                                | 3/2018  | 12/2019<br>(-)<br>[12/2023]    | 227.19<br>(227.00)<br>[227.19] | 141.92<br>(0.00)<br>[0]  |
| 1004 | PANCHARAL TO MANDANGHAR                                                                               | 7/2018  | 5/2020<br>(-)<br>[5/2020]      | 381.08<br>(302.00)<br>[381.08] | 45.66<br>(0.00)<br>[0]   |
| 1005 | PANDHARPUR TO SANGOLA                                                                                 | 7/2017  | 7/2019<br>(-)<br>[12/2023]     | 218.38<br>(-)<br>[218.38]      | 182.63<br>(0.00)<br>[0]  |
| 1006 | PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS                                                    | 3/2018  | 7/2024<br>(-)<br>[12/2023]     | 152.03<br>(-)<br>[152.03]      | 81.35<br>(0.00)<br>[0]   |
| 1007 | PARBHANI TO GANGKHED                                                                                  | 3/2018  | 12/2019<br>(-)<br>[10/2023]    | 238.19<br>(238.00)<br>[238.19] | 194.54<br>(0.00)<br>[0]  |
| 1008 | PARLI PIMPLA DAHIGUDA                                                                                 | 2/2017  | 6/2019<br>(-)<br>[8/2023]      | 205.72<br>(206.00)<br>[205.72] | 85.71<br>(0.00)<br>[0]   |
| 1009 | PATAS-VASUNDE PHATA - BARAMATI BYPASS                                                                 | 9/2021  | 9/2023<br>(7/2023)<br>[7/2023] | 531.86<br>(532.41)<br>[532.41] | 520.71<br>(0.55)<br>[0]  |
| 1010 | PEN TO KHOPOLI                                                                                        | 3/2018  | 3/2018<br>(-)<br>[1/2024]      | 301.39<br>(302.00)<br>[301.39] | 170.12<br>(0.00)<br>[0]  |
| 1011 | PIMPLA TO MANJARSUMBHA                                                                                | 1/2017  | 8/2019<br>(-)<br>[12/2023]     | 595.77<br>(-)<br>[595.77]      | 357.73<br>(0.00)<br>[0]  |
| 1012 | PUNE RAIGARH DISTRICT BORDER TO MANGAON                                                               | 3/2018  | 12/2019<br>(-)<br>[12/2023]    | 223.46<br>(-)<br>[223.46]      | 123.46<br>(0.00)<br>[0]  |
| 1013 | PUNE TO MALE VILLAGE                                                                                  | 3/2018  | 12/2019                        |                                | (0.00)<br>[0]            |
| 1014 | RALEGAON TO RAMTIRTH                                                                                  | 1/2017  | 7/2019<br>(-)<br>[8/2023]      | 210.81<br>(-)<br>[210.81]      | 210.81<br>(0.00)<br>[0]  |
| 1015 | REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA | 11/2021 | 9/2023<br>(-)<br>[12/2023]     | 228.01<br>(-)<br>[228.01]      | 103.01<br>(0.00)<br>[0]  |
| 1016 | REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD                                                     | 2/2023  | 12/2024<br>(-)                 | 414.81<br>(-)                  | 0.00<br>(0.00)           |



|      |                                                                                                       |         |                             |                                |                         |
|------|-------------------------------------------------------------------------------------------------------|---------|-----------------------------|--------------------------------|-------------------------|
|      | SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN                                                     |         | [12/2024]                   | [414.81]                       | [0]                     |
| 1017 | REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16  | 8/2022  | 4/2025<br>(-)<br>[4/2025]   | 206.54<br>(-)<br>[206.54]      | 21.36<br>(0.00)<br>[0]  |
| 1018 | REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH  | 12/2022 | 9/2024<br>(-)<br>[9/2024]   | 213.32<br>(-)<br>[213.32]      | 20.00<br>(0.00)<br>[0]  |
| 1019 | REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND  | 3/2022  | 7/2025<br>(-)<br>[7/2025]   | 778.18<br>(-)<br>[778.18]      | 135.78<br>(0.00)<br>[0] |
| 1020 | REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ  | 8/2022  | 6/2024<br>(-)<br>[6/2024]   | 291.37<br>(-)<br>[291.37]      | 102.94<br>(0.00)<br>[0] |
| 1021 | REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM  | 1/2015  | /<br>(-)<br>[12/2023]       | 225.81<br>(-)<br>[225.81]      | 167.96<br>(0.00)<br>[0] |
| 1022 | REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7  | 9/2022  | 7/2024<br>(-)<br>[7/2024]   | 157.62<br>(-)<br>[157.62]      | 13.86<br>(0.00)<br>[0]  |
| 1023 | REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT  | 2/2023  | 12/2024<br>(-)<br>[12/2024] | 261.82<br>(-)<br>[261.82]      | 70.59<br>(0.00)<br>[0]  |
| 1024 | REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0  | 3/2023  | 5/2025<br>(-)<br>[5/2025]   | 428.80<br>(-)<br>[428.80]      | 54.11<br>(0.00)<br>[0]  |
| 1025 | REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO   | 2/2023  | 12/2024<br>(-)<br>[12/2024] | 245.61<br>(-)<br>[245.61]      | 43.39<br>(0.00)<br>[0]  |
| 1026 | REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE | 6/2021  | 11/2024<br>(-)<br>[11/2024] | 574.00<br>(-)<br>[574.00]      | 574.00<br>(0.00)<br>[0] |
| 1027 | REPANPALLI TO SIRONCHA                                                                                | 3/2022  | 6/2022<br>(-)<br>[6/2024]   | 282.07<br>(-)<br>[282.07]      | 34.65<br>(0.00)<br>[24] |
| 1028 | SALAIKHURD TO TIRORA                                                                                  | 1/2018  | 12/2019<br>(-)<br>[12/2023] | 415.25<br>(415.25)<br>[415.25] | 274.02<br>(0.00)<br>[0] |
| 1029 | SARSAM TO KOTHARI                                                                                     | 2/2016  | 7/2019<br>(-)<br>[12/2023]  | 545.64<br>(-)<br>[545.64]      | 232.64<br>(0.00)<br>[0] |
| 1030 | SATARA MURVAD PILLOV PANDHARPUR                                                                       | 1/2017  | /<br>(-)<br>[6/2024]        | 388.44<br>(-)<br>[388.44]      | 240.05<br>(0.00)<br>[-] |
| 1031 | SATARA TO MHASWAD                                                                                     | 1/2017  | 7/2019<br>(-)<br>[12/2023]  | 653.46<br>(-)<br>[653.46]      | 369.62<br>(0.00)<br>[0] |
| 1032 | SELDOH TO PANVAR                                                                                      | 7/2018  | 5/2020<br>(-)<br>[5/2020]   | 404.33<br>(404.00)<br>[404.33] | 140.65<br>(0.00)<br>[0] |



|      |                                                                                                       |         |                                  |                                |                          |
|------|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|--------------------------|
| 1033 | SHAHPUR PATGAON SECTION I                                                                             | 1/2018  | 12/2019<br>(-)<br>[3/2024]       | 150.79<br>(-)<br>[150.79]      | 81.14<br>(0.00)<br>[0]   |
| 1034 | SHEWALI (SAKRI) - NANDURBAR                                                                           | 9/2022  | 4/2024<br>(-)<br>[7/2024]        | 232.59<br>(-)<br>[232.59]      | 97.70<br>(0.00)<br>[3]   |
| 1035 | SHIROD SHAHPURER TO NANDED                                                                            | 1/2017  | 7/2019<br>(-)<br>[12/2023]       | 211.34<br>(-)<br>[211.34]      | 136.33<br>(0.00)<br>[0]  |
| 1036 | SHIRUR TO KHARDA                                                                                      | 2/2017  | 6/2019<br>(-)<br>[12/2023]       | 381.77<br>(-)<br>[381.77]      | 199.48<br>(0.00)<br>[0]  |
| 1037 | SILLOD TO FARDAPUR                                                                                    | 2/2017  | 6/2019<br>(-)<br>[12/2023]       | 337.46<br>(432.98)<br>[337.46] | 335.30<br>(0.00)<br>[0]  |
| 1038 | STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM. 156/160 TO 229/160 (TEMBHURNI - KUSL) | 11/2021 | 6/2024<br>(-)<br>[6/2024]        | 157.72<br>(-)<br>[157.72]      | 55.38<br>(0.00)<br>[0]   |
| 1039 | TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0  | 2/2019  | 2/2022<br>(11/2024)<br>[11/2024] | 493.00<br>(-)<br>[493.00]      | 374.15<br>(0.00)<br>[33] |
| 1040 | UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+  | 8/2021  | 4/2023<br>(-)<br>[5/2024]        | 288.14<br>(-)<br>[288.14]      | 63.01<br>(0.00)<br>[13]  |
| 1041 | UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG  | 8/2022  | 3/2024<br>(-)<br>[3/2024]        | 185.59<br>(-)<br>[185.59]      | 63.56<br>(0.00)<br>[0]   |
| 1042 | UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO    | 11/2021 | 9/2023<br>(-)<br>[4/2024]        | 224.44<br>(-)<br>[224.44]      | 75.34<br>(0.00)<br>[0]   |
| 1043 | UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH  | 11/2021 | 2/2022<br>(-)<br>[2/2022]        | 223.35<br>(-)<br>[223.35]      | 209.36<br>(0.00)<br>[0]  |
| 1044 | UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI   | 12/2021 | 5/2024<br>(-)<br>[5/2024]        | 167.97<br>(-)<br>[167.97]      | 35.28<br>(0.00)<br>[0]   |
| 1045 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI)         | 5/2022  | 5/2024<br>(-)<br>[1/2025]        | 1,260.00<br>(-)<br>[1,260.00]  | 463.45<br>(0.00)<br>[8]  |
| 1046 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD)          | 3/2022  | 3/2024<br>(10/2024)<br>[10/2024] | 1,549.02<br>(-)<br>[1,549.02]  | 526.31<br>(0.00)<br>[7]  |
| 1047 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN)        | 2/2022  | 2/2024<br>(12/2024)<br>[12/2024] | 2,747.00<br>(-)<br>[2,747.00]  | 929.38<br>(0.00)<br>[10] |
| 1048 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI)  | 11/2022 | 5/2024<br>(-)<br>[5/2024]        | 1,124.00<br>(-)<br>[1,124.00]  | 299.43<br>(0.00)<br>[0]  |
| 1049 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE)     | 11/2022 | 10/2024<br>(5/2024)<br>[5/2024]  | 990.00<br>(-)<br>[990.00]      | 243.48<br>(0.00)<br>[-5] |
| 1050 | VADODARA MUMBAI EXPRESSWAY                                                                            | 11/2022 | 10/2024                          | 1,450.00                       | 518.58                   |

|      |                                                                                                      |         |                                  |                                         |                                   |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|-----------------------------------------|-----------------------------------|
|      | (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ)                                |         | (-)<br>[10/2024]                 | (-)<br>[1,450.00]                       | (0.00)<br>[0]                     |
| 1051 | VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE)   | 9/2021  | 7/2025<br>(-)<br>[7/2025]        | 2,208.68<br>(-)<br>[2,208.68]           | 352.87<br>(0.00)<br>[0]           |
| 1052 | VITA TO NAGAJ                                                                                        | 3/2018  | 12/2019<br>(-)<br>[12/2023]      | 304.58<br>(305.00)<br>[304.58]          | 154.68<br>(0.00)<br>[0]           |
| 1053 | WADI TO ASOLA                                                                                        | 1/2017  | 9/2019<br>(-)<br>[12/2023]       | 363.82<br>(364.00)<br>[363.82]          | 154.65<br>(0.00)<br>[0]           |
| 1054 | WAKAN PALI KHOPOLI                                                                                   | 1/2017  | 5/2019<br>(-)<br>[10/2023]       | 376.19<br>(-)<br>[376.19]               | 118.74<br>(0.00)<br>[0]           |
| 1055 | WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965                     | 2/2019  | 1/2022<br>(6/2023)<br>[6/2023]   | 362.46<br>(372.46)<br>[372.46]          | 346.15<br>(10.00)<br>[0]          |
| 1056 | WARDHA TO ARVI                                                                                       | 2/2018  | 4/2020<br>(-)<br>[12/2023]       | 313.58<br>(-)<br>[313.58]               | 230.41<br>(0.00)<br>[0]           |
|      | <b>Urban Development</b>                                                                             |         |                                  |                                         |                                   |
| 1057 | MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)                                                            | 7/2013  | 3/2020<br>(-)<br>[12/2023]       | 23,136.00<br>(-)<br>[37,276.00]         | 23,687.33<br>(14,140.00)<br>[0]   |
| 1058 | NAGPUR METRO RAIL PROJECT PHASE II                                                                   | 12/2022 | 12/2027<br>(-)<br>[12/2027]      | 6,708.00<br>(-)<br>[6,708.00]           | 151.78<br>(0.00)<br>[0]           |
| 1059 | PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1                                     | 10/2023 | 1/2027<br>(-)<br>[1/2027]        | 910.18<br>(-)<br>[910.18]               | 0.00<br>(0.00)<br>[0]             |
| 1060 | PUNE METRO RAIL PROJECT (PHASE 1)                                                                    | 12/2016 | 11/2021<br>(6/2024)<br>[6/2024]  | 11,420.00<br>(13,656.22)<br>[13,656.22] | 12,138.13<br>(2,236.22)<br>[31]   |
|      | <b>Water Resources</b>                                                                               |         |                                  |                                         |                                   |
| 1061 | PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA                              | 3/2017  | 12/2019<br>(3/2024)<br>[12/2023] | 233.57<br>(-)<br>[233.57]               | 212.09<br>(0.00)<br>[0]           |
|      | <b>MANIPUR</b>                                                                                       |         |                                  |                                         |                                   |
|      | <b>Civil Aviation</b>                                                                                |         |                                  |                                         |                                   |
| 1062 | CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX | 11/2021 | 7/2024<br>(3/2025)<br>[3/2025]   | 499.00<br>(-)<br>[499.00]               | 95.59<br>(0.00)<br>[8]            |
|      | <b>Railways</b>                                                                                      |         |                                  |                                         |                                   |
| 1063 | JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)                                                                  | 4/2003  | 3/2011<br>(12/2026)<br>[12/2026] | 4,454.17<br>(12,274.06)<br>[19,602.68]  | 14,499.92<br>(15,148.51)<br>[189] |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                  |                                         |                                   |
| 1064 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2A)                                         | 3/2020  | 6/2022<br>(12/2023)<br>[12/2024] | 292.24<br>(-)<br>[292.24]               | 127.86<br>(0.00)<br>[30]          |
| 1065 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B)                                         | 6/2020  | 8/2022<br>(-)<br>[12/2024]       | 365.53<br>(-)<br>[365.53]               | 142.51<br>(0.00)<br>[28]          |
| 1066 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4A)                                         | 3/2020  | 6/2022<br>(-)<br>[12/2024]       | 167.95<br>(204.12)<br>[167.95]          | 77.72<br>(0.00)<br>[30]           |
| 1067 | 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4B)                                         | 7/2020  | 8/2022<br>(-)<br>[12/2024]       | 177.76<br>(-)<br>[177.76]               | 70.23<br>(0.00)<br>[28]           |

|      |                                                                                                               |         |                                  |                           |                          |
|------|---------------------------------------------------------------------------------------------------------------|---------|----------------------------------|---------------------------|--------------------------|
| 1068 | AKASH BRIDGE - JESSAMI SECTION<br>PKG-2                                                                       | 3/2022  | 2/2025<br>(-)<br>[2/2025]        | 152.11<br>(-)<br>[152.11] | 35.66<br>(0.00)<br>[0]   |
| 1069 | CHURACHANPUR TUIVAI PKG-3                                                                                     | 7/2021  | 10/2023<br>(2/2024)<br>[1/2025]  | 673.27<br>(-)<br>[673.27] | 339.37<br>(0.00)<br>[15] |
| 1070 | CONSTRUCTION OF 2-LANING WITH<br>HARD SHOULDER ROAD OF UKHRUL<br>- TOLOI - TADUBI SECTION OF NH-<br>102A FROM | 9/2021  | 2/2024<br>(-)<br>[3/2025]        | 310.76<br>(-)<br>[310.76] | 110.92<br>(0.00)<br>[13] |
| 1071 | CONSTRUCTION OF 2-LANING WITH<br>HARD SHOULDER ROAD OF UKHRUL<br>- TOLOI - TADUBI SECTION OF NH-<br>102A FROM | 9/2021  | 1/2025<br>(-)<br>[1/2025]        | 315.56<br>(-)<br>[315.56] | 33.31<br>(0.00)<br>[0]   |
| 1072 | IMPHAL - KHONGSANG PKG-2                                                                                      | 3/2021  | 12/2022<br>(11/2023)<br>[2/2025] | 195.14<br>(-)<br>[195.14] | 54.67<br>(0.00)<br>[26]  |
| 1073 | IMPHAL - KHONGSANG PKG-3                                                                                      | 7/2021  | 3/2023<br>(2/2024)<br>[12/2024]  | 467.00<br>(-)<br>[467.00] | 177.69<br>(0.00)<br>[21] |
| 1074 | IMPHAL - KHONGSANG PKG-4                                                                                      | 8/2021  | 12/2023<br>(-)<br>[2/2025]       | 579.63<br>(-)<br>[579.63] | 111.01<br>(0.00)<br>[14] |
| 1075 | IMPHAL - KHONGSANG PKG-5                                                                                      | 12/2021 | 5/2024<br>(-)<br>[3/2025]        | 410.68<br>(-)<br>[410.68] | 98.70<br>(0.00)<br>[10]  |
| 1076 | IMPHAL - KHONGSANG PKG-6                                                                                      | 12/2021 | 2/2025<br>(-)<br>[11/2025]       | 504.76<br>(-)<br>[504.76] | 71.07<br>(0.00)<br>[9]   |
| 1077 | IMPHAL – MOREH (PACKAGE 4)                                                                                    | 3/2021  | 1/2023<br>(-)<br>[5/2024]        | 277.99<br>(-)<br>[277.99] | 146.35<br>(0.00)<br>[16] |
| 1078 | IMPHAL – MOREH PACKAGE- 3                                                                                     | 3/2021  | 12/2022<br>(-)<br>[6/2024]       | 259.31<br>(-)<br>[259.31] | 144.94<br>(0.00)<br>[18] |
| 1079 | IMPROVEMENT/UPGRADATION OF<br>EXISTING 2-LANE TO 4-LANE<br>DIVIDED HIGHWAY FROM DAILI TO<br>KURAOPOKPI SECTIO | 8/2020  | 4/2022<br>(-)<br>[12/2025]       | 268.98<br>(-)<br>[268.98] | 22.08<br>(0.00)<br>[44]  |
| 1080 | IMPROVEMENT/UPGRADATION OF<br>EXISTING 2-LANE TO 4-LANE<br>DIVIDED HIGHWAY FROM<br>KURAOPOKPI TO SEKMAI SECTI | 8/2020  | 4/2022<br>(-)<br>[12/2025]       | 228.97<br>(-)<br>[228.97] | 0.00<br>(0.00)<br>[44]   |
| 1081 | IMPROVEMENT/UPGRADATION OF<br>EXISTING 2-LANE TO 4-LANE<br>DIVIDED HIGHWAY FROM TAPHOU<br>KUKI TO DAILI SECTI | 8/2020  | 4/2022<br>(-)<br>[8/2025]        | 379.39<br>(-)<br>[379.39] | 189.78<br>(0.00)<br>[40] |
| 1082 | LMPHAL TO JIRIBAM PKG-7                                                                                       | 1/2023  | 12/2025<br>(-)<br>[12/2025]      | 760.16<br>(-)<br>[760.16] | 51.71<br>(0.00)<br>[0]   |
| 1083 | MARAM - PEREN PKG-3                                                                                           | 8/2021  | 5/2023<br>(-)<br>[7/2024]        | 467.41<br>(-)<br>[467.41] | 232.43<br>(0.00)<br>[14] |
| 1084 | MARIAM - PEREN (PKG 1B)                                                                                       | 2/2021  | 12/2022<br>(-)<br>[9/2024]       | 188.36<br>(-)<br>[188.36] | 111.68<br>(0.00)<br>[21] |
| 1085 | MARIAM - PEREN (PKG 2A)                                                                                       | 7/2021  | 3/2023<br>(-)<br>[3/2023]        | 204.58<br>(-)<br>[204.58] | 126.78<br>(0.00)<br>[0]  |
| 1086 | MARIAM - PEREN PKG-1A                                                                                         | 2/2021  | 12/2022<br>(-)                   | 226.32<br>(-)             | 81.54<br>(0.00)          |

|      |                                                                                                      |         |                                   |                                    |                             |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|------------------------------------|-----------------------------|
|      |                                                                                                      |         | [2/2025]                          | [226.32]                           | [26]                        |
| 1087 | MARIAM - PEREN PKG-2B                                                                                | 2/2021  | 12/2022<br>(-)<br>[3/2024]        | 232.26<br>(-)<br>[232.26]          | 156.93<br>(0.00)<br>[0]     |
| 1088 | SENAPATI- IMPHAL PKG-5B                                                                              | 3/2021  | 1/2023<br>(-)<br>[1/2025]         | 211.70<br>(-)<br>[211.70]          | 22.00<br>(0.00)<br>[24]     |
| 1089 | TAMENGLONG - MAHUR PKG-1                                                                             | 7/2021  | 3/2023<br>(10/2023)<br>[6/2024]   | 185.80<br>(-)<br>[185.80]          | 85.76<br>(0.00)<br>[15]     |
| 1090 | TAMENGLONG - MAHUR PKG-2                                                                             | 7/2021  | 3/2023<br>(5/2024)<br>[12/2024]   | 483.87<br>(-)<br>[483.87]          | 278.89<br>(0.00)<br>[21]    |
| 1091 | TAMENGLONG - MAHUR PKG-3                                                                             | 3/2021  | 12/2022<br>(-)<br>[12/2024]       | 234.08<br>(-)<br>[234.08]          | 139.45<br>(0.00)<br>[24]    |
| 1092 | TAMENGLONG - MAHUR PKG-4                                                                             | 7/2021  | 3/2023<br>(9/2023)<br>[7/2024]    | 198.77<br>(-)<br>[198.77]          | 88.90<br>(0.00)<br>[16]     |
| 1093 | TAMENGLONG - MAHUR PKG-5                                                                             | 8/2021  | 5/2023<br>(12/2023)<br>[12/2024]  | 477.86<br>(-)<br>[477.86]          | 227.05<br>(0.00)<br>[19]    |
| 1094 | TAMENGLONG - MAHUR PKG-6                                                                             | 9/2021  | 5/2023<br>(10/2023)<br>[1/2025]   | 311.18<br>(-)<br>[311.18]          | 171.57<br>(0.00)<br>[20]    |
| 1095 | UKHRUL TOLOI TADUBI PKG-2                                                                            | 3/2023  | 2/2026<br>(-)<br>[2/2026]         | 578.98<br>(-)<br>[578.98]          | 0.00<br>(0.00)<br>[0]       |
|      | <u>MEGHALAYA</u>                                                                                     |         |                                   |                                    |                             |
|      | <u>Department Of Higher Education</u>                                                                |         |                                   |                                    |                             |
| 1096 | CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA  | 9/2013  | 9/2014<br>(7/2024)<br>[7/2024]    | 484.32<br>(429.70)<br>[429.70]     | 269.05<br>(-54.62)<br>[118] |
|      | <u>Doner</u>                                                                                         |         |                                   |                                    |                             |
| 1097 | CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR | 4/2014  | 9/2017<br>(-)<br>[9/2017]         | 151.33<br>(-)<br>[151.33]          | 148.33<br>(0.00)<br>[0]     |
|      | <u>Railways</u>                                                                                      |         |                                   |                                    |                             |
| 1098 | NEW BG LINE FROM BYRNHAT TO SHILLONG                                                                 | 4/2010  | 3/2021<br>(-)<br>[3/2021]         | 906.46<br>(1,202.33)<br>[8,324.28] | 269.80<br>(7,417.82)<br>[0] |
|      | <u>Road Transport And Highways</u>                                                                   |         |                                   |                                    |                             |
| 1099 | IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM ( | 11/2020 | 12/2023<br>(10/2025)<br>[10/2025] | 351.12<br>(-)<br>[351.12]          | 210.17<br>(0.00)<br>[22]    |
| 1100 | IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM | 3/2019  | 3/2022<br>(12/2023)<br>[12/2023]  | 306.28<br>(-)<br>[306.28]          | 233.31<br>(0.00)<br>[0]     |
| 1101 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B | 11/2020 | 12/2023<br>(-)<br>[11/2026]       | 284.21<br>(-)<br>[284.21]          | 45.46<br>(0.00)<br>[35]     |
| 1102 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL | 11/2020 | 12/2023<br>(-)<br>[8/2026]        | 525.68<br>(-)<br>[525.68]          | 358.99<br>(0.00)<br>[32]    |

|      |                                                                                                      |         |                                  |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
| 1103 | IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL | 11/2020 | 12/2023<br>(-)<br>[4/2026]       | 445.51<br>(-)<br>[445.51]            | 191.35<br>(0.00)<br>[28]        |
| 1104 | RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2                                                                  | 11/2021 | 6/2024<br>(-)<br>[12/2024]       | 283.50<br>(-)<br>[283.50]            | 179.70<br>(0.00)<br>[6]         |
| 1105 | RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3                                                             | 3/2021  | 12/2022<br>(6/2024)<br>[11/2024] | 260.21<br>(-)<br>[260.21]            | 191.82<br>(0.00)<br>[23]        |
| 1106 | RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)                                             | 10/2020 | 4/2022<br>(6/2024)<br>[12/2024]  | 157.86<br>(146.92)<br>[157.86]       | 141.15<br>(0.00)<br>[32]        |
| 1107 | REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06  | 8/2020  | 2/2022<br>(8/2024)<br>[8/2024]   | 302.88<br>(-)<br>[302.88]            | 186.39<br>(0.00)<br>[30]        |
| 1108 | REHABILITATION AND UPGRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM   | 9/2021  | 5/2024<br>(-)<br>[12/2024]       | 359.86<br>(-)<br>[359.86]            | 215.06<br>(0.00)<br>[7]         |
| 1109 | WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T | 4/2017  | 9/2021<br>(7/2023)<br>[12/2024]  | 553.51<br>(610.09)<br>[553.51]       | 329.10<br>(0.00)<br>[39]        |
|      | <b>MIZORAM</b>                                                                                       |         |                                  |                                      |                                 |
|      | <b>Railways</b>                                                                                      |         |                                  |                                      |                                 |
| 1110 | BHAIRABI SAIRONG, NL, NEFR                                                                           | 4/2008  | 3/2014<br>(-)<br>[7/2025]        | 2,393.47<br>(5,021.45)<br>[8,605.00] | 7,306.77<br>(6,211.53)<br>[136] |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                  |                                      |                                 |
| 1111 | CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54             | 9/2020  | 10/2022<br>(4/2024)<br>[6/2024]  | 275.02<br>(247.25)<br>[247.25]       | 244.63<br>(-27.77)<br>[20]      |
| 1112 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)               | 3/2020  | 7/2022<br>(1/2024)<br>[6/2024]   | 206.88<br>(219.33)<br>[219.33]       | 256.29<br>(12.45)<br>[23]       |
| 1113 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)             | 3/2020  | 7/2022<br>(3/2024)<br>[6/2024]   | 292.24<br>(331.17)<br>[331.17]       | 275.80<br>(38.93)<br>[23]       |
| 1114 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)              | 3/2020  | 7/2022<br>(1/2024)<br>[1/2024]   | 281.78<br>(253.41)<br>[253.41]       | 234.80<br>(-28.37)<br>[0]       |
| 1115 | DULTE- KWALKULH - CHAMPAI PKG.1                                                                      | 3/2021  | 12/2022<br>(3/2024)<br>[3/2024]  | 374.39<br>(374.39)<br>[374.39]       | 291.91<br>(0.00)<br>[0]         |
| 1116 | DULTE- KWALKULH - CHAMPAI PKG.2                                                                      | 3/2021  | 12/2022<br>(4/2024)<br>[4/2024]  | 233.25<br>(233.25)<br>[233.25]       | 175.26<br>(0.00)<br>[0]         |
| 1117 | DULTE- KWALKULH - CHAMPAI PKG.3                                                                      | 3/2021  | 6/2023<br>(1/2024)<br>[1/2024]   | 674.71<br>(674.71)<br>[674.71]       | 591.08<br>(0.00)<br>[0]         |
| 1118 | KEIFANG - TUVAI PKG-1                                                                                | 9/2021  | 5/2023<br>(6/2024)<br>[12/2024]  | 492.94<br>(492.94)<br>[492.94]       | 342.39<br>(0.00)<br>[19]        |
| 1119 | KEIFANG - TUVAI PKG-3                                                                                | 12/2021 | 2/2025<br>(-)                    | 500.88<br>(-)                        | 91.04<br>(0.00)                 |

|      |                                                                                                               |        |                                   |                                         |                              |
|------|---------------------------------------------------------------------------------------------------------------|--------|-----------------------------------|-----------------------------------------|------------------------------|
|      |                                                                                                               |        | [5/2026]                          | [500.88]                                | [15]                         |
| 1120 | TLABUNG - LUNGLEI PKG-A                                                                                       | 3/2021 | 12/2022<br>(12/2024)<br>[12/2025] | 698.44<br>(698.45)<br>[698.45]          | 350.43<br>(0.01)<br>[36]     |
| 1121 | TLABUNG - LUNGLEI PKG-B                                                                                       | 3/2021 | 1/2023<br>(12/2024)<br>[12/2025]  | 740.58<br>(740.58)<br>[740.58]          | 250.57<br>(0.00)<br>[35]     |
| 1122 | UP-GRADATION TO 2-LANE WITH<br>PAVED SHOULDERS OF NGOPA -<br>PAWLRANG SECTION OF NH 102B<br>OF AIZAWL - IMPHA | 9/2021 | 2/2025<br>(-)<br>[2/2026]         | 523.78<br>(-)<br>[523.78]               | 199.81<br>(0.00)<br>[12]     |
| 1123 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 4/2023<br>(3/2024)<br>[11/2024]   | 519.09<br>(785.65)<br>[785.65]          | 640.68<br>(266.56)<br>[19]   |
| 1124 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 9/2023<br>(5/2024)<br>[12/2024]   | 428.11<br>(746.39)<br>[746.39]          | 565.65<br>(318.28)<br>[15]   |
| 1125 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 6/2023<br>(3/2024)<br>[3/2024]    | 642.96<br>(988.23)<br>[988.23]          | 697.56<br>(345.27)<br>[0]    |
| 1126 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 4/2023<br>(11/2023)<br>[12/2024]  | 473.18<br>(688.25)<br>[688.25]          | 508.51<br>(215.07)<br>[20]   |
| 1127 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 4/2023<br>(10/2023)<br>[12/2024]  | 537.82<br>(789.05)<br>[789.05]          | 729.36<br>(251.23)<br>[20]   |
| 1128 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 4/2024<br>(7/2024)<br>[12/2024]   | 404.29<br>(750.32)<br>[750.32]          | 567.59<br>(346.03)<br>[8]    |
| 1129 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 6/2023<br>(2/2024)<br>[12/2024]   | 518.53<br>(906.76)<br>[906.76]          | 762.60<br>(388.23)<br>[18]   |
| 1130 | WIDENING AND UP-GRADATION TO<br>2-LANE WITH PAVED SHOULDER<br>CONFIGURATION AND GEOMETRIC<br>IMPROVEMENTS FRO | 4/2017 | 7/2023<br>(5/2024)<br>[7/2024]    | 640.07<br>(990.88)<br>[1,286.35]        | 1,140.04<br>(646.28)<br>[12] |
|      | <u>MULTI STATE</u>                                                                                            |        |                                   |                                         |                              |
|      | <u>Coal</u>                                                                                                   |        |                                   |                                         |                              |
| 1131 | BINA KAKRI AMALGAMATION OCP 14<br>MTPA                                                                        | 8/2020 | 3/2024<br>(-)<br>[3/2025]         | 836.42<br>(-)<br>[836.42]               | 611.73<br>(0.00)<br>[12]     |
| 1132 | DURGAPUR EXTENSION (DEEP) OC<br>(3.0 MTY)                                                                     | 2/2017 | 3/2021<br>(3/2025)<br>[3/2025]    | 328.00<br>(-)<br>[328.00]               | 321.43<br>(0.00)<br>[48]     |
| 1133 | NILJAI EXPANSION (DEEP) OC (3.5<br>MTY)                                                                       | 8/2016 | 3/2022<br>(3/2025)<br>[3/2025]    | 319.76<br>(319.76)<br>[319.76]          | 281.38<br>(0.00)<br>[36]     |
|      | <u>Dpiit</u>                                                                                                  |        |                                   |                                         |                              |
| 1134 | NATIONAL INDUSTRIAL CORRIDOR<br>PROJECT                                                                       | 9/2011 | 3/2027<br>(3/2027)<br>[3/2027]    | 20,084.00<br>(20,084.00)<br>[20,084.00] | 9,718.22<br>(0.00)<br>[0]    |
|      | <u>Petroleum</u>                                                                                              |        |                                   |                                         |                              |
| 1135 | CGD PROJECT AT NAWADA AND<br>KODERMA DISTRICTS                                                                | 6/2019 | 12/2029<br>(3/2030)               | 169.00<br>(-)                           | 65.17<br>(0.00)              |

|      |                                                                                                      |         |                                   |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|---------------------------------|
|      |                                                                                                      |         | [3/2030]                          | [169.00]                             | [3]                             |
| 1136 | DHAMRA HALDIA PIPELINE PROJECT                                                                       | 3/2020  | 11/2022<br>(6/2024)<br>[3/2025]   | 1,030.65<br>(-)<br>[1,030.65]        | 751.60<br>(0.00)<br>[28]        |
| 1137 | KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II                                                | 6/2009  | 12/2012<br>(11/2024)<br>[11/2024] | 2,915.00<br>(5,909.00)<br>[5,909.00] | 3,876.60<br>(2,994.00)<br>[143] |
| 1138 | MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT                                                            | 6/2020  | 5/2023<br>(10/2024)<br>[10/2024]  | 7,844.25<br>(-)<br>[7,844.25]        | 5,486.10<br>(0.00)<br>[17]      |
| 1139 | NORTH EAST GAS GRID                                                                                  | 11/2020 | 3/2024<br>(3/2025)<br>[3/2025]    | 9,265.00<br>(9,265.00)<br>[9,265.00] | 5,413.03<br>(0.00)<br>[12]      |
| 1140 | SRIKAKULAM ANGUL PIPELINE PROJECT                                                                    | 9/2019  | 7/2022<br>(9/2024)<br>[9/2024]    | 2,658.34<br>(-)<br>[2,658.34]        | 1,888.50<br>(0.00)<br>[26]      |
|      | <u>Power</u>                                                                                         |         |                                   |                                      |                                 |
| 1141 | AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.                                          | 3/2022  | 3/2023<br>(-)<br>[3/2024]         | 176.22<br>(-)<br>[176.22]            | 95.43<br>(0.00)<br>[0]          |
| 1142 | COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P        | 12/2014 | 12/2018<br>(-)<br>[3/2025]        | 4,754.42<br>(-)<br>[9,129.32]        | 6,453.40<br>(4,374.90)<br>[75]  |
| 1143 | EASTERN REGION STRENGTHENING SCHEME XVII( PART B)                                                    | 2/2017  | 6/2019<br>(-)<br>[8/2023]         | 235.53<br>(-)<br>[243.74]            | 170.26<br>(8.21)<br>[0]         |
| 1144 | ER WR TRANSMISSION LIMITED                                                                           | 3/2023  | 3/2025<br>(-)<br>[3/2025]         | 281.16<br>(-)<br>[281.16]            | 0.11<br>(0.00)<br>[0]           |
| 1145 | ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO | 3/2015  | 3/2018<br>(-)<br>[6/2024]         | 197.40<br>(-)<br>[197.40]            | 161.89<br>(0.00)<br>[75]        |
| 1146 | HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN | 8/2017  | 2/2020<br>(-)<br>[9/2024]         | 1,931.39<br>(-)<br>[2,635.55]        | 1,973.12<br>(704.16)<br>[55]    |
| 1147 | NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES                   | 12/2014 | 12/2018<br>(-)<br>[12/2024]       | 5,111.33<br>(-)<br>[6,700.00]        | 4,876.43<br>(1,588.67)<br>[72]  |
| 1148 | NORTH EASTERN REGION STRENGTHENING SCHEME-XII                                                        | 5/2021  | 3/2023<br>(-)<br>[8/2024]         | 576.42<br>(-)<br>[576.42]            | 415.39<br>(0.00)<br>[17]        |
| 1149 | POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED                                                        | 8/2022  | 2/2024<br>(-)<br>[3/2024]         | 863.99<br>(-)<br>[863.99]            | 518.13<br>(0.00)<br>[0]         |
| 1150 | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION                               | 11/2018 | 11/2021<br>(-)<br>[3/2024]        | 241.38<br>(-)<br>[241.38]            | 243.25<br>(0.00)<br>[0]         |
| 1151 | RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION                               | 11/2018 | 11/2021<br>(-)<br>[6/2023]        | 173.94<br>(-)<br>[173.94]            | 122.39<br>(0.00)<br>[0]         |
| 1152 | SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION                                     | 10/2022 | 10/2025<br>(-)<br>[10/2025]       | 307.87<br>(-)<br>[307.87]            | 46.31<br>(0.00)<br>[0]          |
| 1153 | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B                          | 7/2022  | 6/2023<br>(-)<br>[9/2024]         | 4,546.26<br>(-)<br>[4,546.26]        | 1,804.25<br>(0.00)<br>[15]      |
| 1154 | TRANSMISSION NETWORK EXPANSION IN GUJARAT TO                                                         | 7/2022  | 3/2025<br>(-)                     | 186.19<br>(-)                        | 15.31<br>(0.00)                 |



|      |                                                                                                      |         |                                  |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
|      | INCREASE ATC FROM ISTS: PART C                                                                       |         | [3/2025]                         | [186.19]                             | [0]                             |
| 1155 | TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B                | 3/2023  | 11/2024<br>(-)<br>[11/2024]      | 3,546.94<br>(-)<br>[3,546.94]        | 589.03<br>(0.00)<br>[0]         |
| 1156 | TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM                               | 3/2022  | 12/2024<br>(-)<br>[12/2024]      | 288.71<br>(-)<br>[288.71]            | 26.79<br>(0.00)<br>[0]          |
| 1157 | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA | 2/2022  | 9/2023<br>(-)<br>[9/2024]        | 359.47<br>(-)<br>[359.47]            | 121.17<br>(0.00)<br>[12]        |
| 1158 | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA | 5/2022  | 11/2023<br>(-)<br>[7/2024]       | 1,666.00<br>(-)<br>[1,666.00]        | 1,119.62<br>(0.00)<br>[8]       |
| 1159 | TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM                      | 2/2022  | 4/2025<br>(-)<br>[4/2025]        | 318.12<br>(-)<br>[318.12]            | 132.27<br>(0.00)<br>[0]         |
|      | <u>Railways</u>                                                                                      |         |                                  |                                      |                                 |
| 1160 | MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT                                                             | 12/2015 | 12/2023<br>(-)<br>[8/2027]       | 1,08,000.00<br>(-)<br>[1,08,000.00]  | 61,272.82<br>(0.00)<br>[44]     |
| 1161 | CHANDIGARH-BADDI                                                                                     | 4/2007  | 3/2023<br>(-)<br>[6/2025]        | 328.14<br>(-)<br>[1,540.14]          | 482.67<br>(1,212.00)<br>[27]    |
| 1162 | CHHAPRA-BALLIA UP                                                                                    | 3/2013  | 1/2019<br>(-)<br>[2/2025]        | 295.00<br>(954.00)<br>[954.00]       | 958.58<br>(659.00)<br>[73]      |
| 1163 | CHOTTAUDEPUR-DHAR(NL)                                                                                | 4/2007  | 3/2022<br>(12/2026)<br>[12/2026] | 1,347.26<br>(1,793.63)<br>[1,793.63] | 1,395.03<br>(446.37)<br>[57]    |
| 1164 | DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)                                                     | 4/2007  | 3/2022<br>(2/2028)<br>[2/2028]   | 1,640.04<br>(1,873.10)<br>[2,873.11] | 1,726.34<br>(1,233.07)<br>[71]  |
| 1165 | DEOBAND (MUZAFFARNAGAR)-ROORKEE NL                                                                   | 4/2007  | /<br>(-)<br>[2/2024]             | 336.91<br>(-)<br>[791.39]            | 572.99<br>(454.48)<br>[0]       |
| 1166 | DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR       | 4/2010  | /<br>(12/2026)<br>[12/2026]      | 2,030.50<br>(746.83)<br>[746.83]     | 53.74<br>(-1,283.67)<br>[-]     |
| 1167 | GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)                                                       | 4/2011  | 3/2022<br>(-)<br>[12/2024]       | 2,912.96<br>(-)<br>[3,845.60]        | 1,024.32<br>(932.64)<br>[33]    |
| 1168 | HOTGI-KUDGI-GADAG                                                                                    | 3/2015  | 3/2019<br>(-)<br>[6/2025]        | 1,614.59<br>(1,877.81)<br>[2,458.87] | 2,243.71<br>(844.28)<br>[75]    |
| 1169 | KAZIPET-BALHRSHA                                                                                     | 4/2015  | 3/2021<br>(-)<br>[1/2025]        | 2,063.03<br>(-)<br>[2,909.00]        | 2,461.70<br>(845.97)<br>[46]    |
| 1170 | KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION                                                     | 4/2012  | 3/2023<br>(-)<br>[3/2025]        | 1,856.95<br>(-)<br>[1,952.68]        | 1,144.19<br>(95.73)<br>[24]     |
| 1171 | LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)                                                               | 9/1998  | 5/2008<br>(-)<br>[3/2025]        | 247.66<br>(-)<br>[8,248.50]          | 2,500.34<br>(8,000.84)<br>[202] |
| 1172 | MADURAI-TUTICORIN VIA ARUPPUKOTTAI                                                                   | 4/2011  | 3/2019<br>(12/2027)              | 120.70<br>(-)                        | 334.97<br>(1,932.69)            |



|      |                                                                                                      |         |                                  |                                         |                                   |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|-----------------------------------------|-----------------------------------|
|      |                                                                                                      |         | [12/2027]                        | [2,053.39]                              | [105]                             |
| 1173 | MURKONGSELEK-PASIGHAT NL                                                                             | 4/2011  | 3/2020<br>(-)<br>[3/2025]        | 414.84<br>(-)<br>[1,220.25]             | 506.04<br>(805.41)<br>[60]        |
| 1174 | NANGALDAM-TALWARA(NL),NR                                                                             | 3/1981  | 7/2012<br>(11/2024)<br>[11/2024] | 450.00<br>(2,018.00)<br>[2,017.96]      | 1,190.75<br>(1,567.96)<br>[148]   |
| 1175 | NARAYANGARH TO BHADRAK 3RD LINE (155 KM)                                                             | 3/2019  | 5/2023<br>(-)<br>[12/2025]       | 1,866.31<br>(-)<br>[1,866.31]           | 1,490.93<br>(0.00)<br>[31]        |
| 1176 | NEW BG LINE FROM BALURGHAT TO HILLY NFR                                                              | 4/2010  | 3/2020<br>(-)<br>[3/2027]        | 242.22<br>(-)<br>[1,208.73]             | 386.56<br>(966.51)<br>[84]        |
| 1177 | NEW BG LINE FROM JAGBANI TO BIRATNAGAR                                                               | 4/2010  | /<br>(-)<br>[3/2023]             | 241.52<br>(-)<br>[401.65]               | 343.30<br>(160.13)<br>[0]         |
| 1178 | NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING                                                             | 4/2013  | 3/2019<br>(-)<br>[6/2024]        | 1,798.00<br>(-)<br>[2,832.35]           | 2,760.40<br>(1,034.35)<br>[63]    |
| 1179 | PHULERA - DIGANA DOUBLING                                                                            | 5/2015  | 3/2020<br>(4/2024)<br>[4/2024]   | 600.00<br>(-)<br>[701.81]               | 712.11<br>(101.81)<br>[0]         |
| 1180 | PIRPAINTI-JASIDIH                                                                                    | 4/2013  | 3/2022<br>(3/2028)<br>[3/2028]   | 915.98<br>(-)<br>[2,137.81]             | 789.25<br>(1,221.83)<br>[72]      |
| 1181 | RAYADURGA-TUMKUR NL                                                                                  | 4/2007  | /<br>(-)<br>[2/2027]             | 2,062.30<br>(2,495.59)<br>[2,495.59]    | 1,359.89<br>(433.29)<br>[-]       |
| 1182 | WESTERN DEDICATED FREIGHT CORRIDOR                                                                   | 11/2007 | 3/2020<br>(-)<br>[3/2020]        | 16,592.00<br>(51,101.00)<br>[51,101.00] | 47,476.00<br>(34,509.00)<br>[0]   |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                  |                                         |                                   |
| 1183 | 4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000                                   | 11/2021 | 2/2025<br>(-)<br>[2/2025]        | 2,155.95<br>(-)<br>[2,155.95]           | 1,026.00<br>(0.00)<br>[0]         |
| 1184 | 6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O | 4/2022  | 11/2024<br>(-)<br>[11/2024]      | 796.65<br>(-)<br>[796.65]               | 189.18<br>(0.00)<br>[0]           |
| 1185 | VARANASI-AURANGABAD KM.786 TO KM.978.40                                                              | 9/2011  | 3/2014<br>(-)<br>[6/2024]        | 2,848.00<br>(-)<br>[3,241.56]           | 3,901.66<br>(393.56)<br>[123]     |
|      | <b>Shipping And Ports</b>                                                                            |         |                                  |                                         |                                   |
| 1186 | JAL MARG VIKAS PROJECT                                                                               | 1/2018  | 3/2023<br>(12/2025)<br>[12/2025] | 5,369.18<br>(5,061.15)<br>[5,061.15]    | 2,961.61<br>(-308.03)<br>[33]     |
|      | <b>Telecommunications</b>                                                                            |         |                                  |                                         |                                   |
| 1187 | MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT  | 5/2023  | 8/2024<br>(-)<br>[8/2024]        | 645.13<br>(-)<br>[645.13]               | 76.00<br>(0.00)<br>[0]            |
| 1188 | NETWORK FOR SPECTRUM                                                                                 | 3/2012  | 7/2015<br>(9/2023)<br>[8/2024]   | 13,334.00<br>(34,953.45)<br>[34,953.45] | 22,626.69<br>(21,619.45)<br>[109] |
| 1189 | OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL                                                         | 2/2024  | 8/2025<br>(-)<br>[8/2025]        | 810.99<br>(-)<br>[810.99]               | 0.00<br>(0.00)<br>[0]             |
| 1190 | PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART  | 3/2020  | 6/2021<br>(11/2021)<br>[10/2024] | 461.42<br>(461.42)<br>[461.42]          | 159.98<br>(0.00)<br>[40]          |

|      |                                                                                                               |        |                                   |                                      |                                 |
|------|---------------------------------------------------------------------------------------------------------------|--------|-----------------------------------|--------------------------------------|---------------------------------|
| 1191 | PLANNING ENGINEERING SUPPLY<br>INSTALLATION TESTING<br>COMMISSIONING INTEGRATION and<br>ANNUAL MAINTENANCE OF | 6/2023 | 6/2025<br>(-)<br>[6/2025]         | 24,544.55<br>(-)<br>[24,556.35]      | 1,897.24<br>(11.80)<br>[0]      |
| 1192 | SUPER EDGE ROUTERS FOR BSNL<br>INTERNET PROTOCOL - MULTI<br>PROTOCOL LABEL SWITCHING<br>(IPMPLS) NETWORK and  | 3/2023 | 3/2024<br>(7/2024)<br>[7/2024]    | 185.27<br>(-)<br>[239.60]            | 146.93<br>(54.33)<br>[4]        |
|      | <u>Urban Development</u>                                                                                      |        |                                   |                                      |                                 |
| 1193 | DELHI GHAZIABAD MEERUT RRTS<br>CORRIDOR                                                                       | 3/2019 | 6/2025<br>(-)<br>[6/2025]         | 30,274.00<br>(-)<br>[30,274.00]      | 21,387.42<br>(0.00)<br>[0]      |
|      | <u>NAGALAND</u>                                                                                               |        |                                   |                                      |                                 |
|      | <u>Petroleum</u>                                                                                              |        |                                   |                                      |                                 |
| 1194 | AUGMENTATION OF DIMAPUR<br>DEPOT, DIMAPUR                                                                     | 8/2023 | 11/2027<br>(-)<br>[11/2027]       | 227.62<br>(-)<br>[227.62]            | 0.00<br>(0.00)<br>[0]           |
|      | <u>Railways</u>                                                                                               |        |                                   |                                      |                                 |
| 1195 | NEW LINE FROM DIMAPUR TO<br>ZUBZA(KOHIMA) NATIONAL<br>PROJECT (NEFR)                                          | 4/2006 | 3/2015<br>(-)<br>[3/2026]         | 2,326.52<br>(6,663.00)<br>[6,663.00] | 3,390.46<br>(4,336.48)<br>[132] |
|      | <u>Road Transport And Highways</u>                                                                            |        |                                   |                                      |                                 |
| 1196 | CONSTRUCTION OF TWO<br>LANE WITH HARD SHOULDERS OF<br>CHAKABAMA-ZUNHEBOTO ROAD<br>FROM EXISTING KM 52.370 TO  | 3/2018 | 9/2022<br>(1/2023)<br>[5/2024]    | 285.68<br>(-)<br>[285.68]            | 174.28<br>(0.00)<br>[20]        |
| 1197 | (I) CONSTRUCTION OF FOUR/SIX<br>LANING FROM KM 132.375 TO KM<br>158.058 (TOTAL NEW ALIGNMENT<br>LENGTH OF 20. | 2/2017 | 9/2020<br>(2/2023)<br>[6/2024]    | 387.00<br>(391.02)<br>[391.02]       | 386.81<br>(4.02)<br>[45]        |
| 1198 | (II) CONSTRUCTION OF DIMAPUR<br>BYPASS (ASSAM PORTION) OF 4/6<br>LANE PAVEMENT ON EPC BASIS<br>FROM EXISTING  | 3/2018 | 11/2022<br>(6/2023)<br>[6/2024]   | 500.09<br>(698.81)<br>[698.81]       | 365.22<br>(198.72)<br>[19]      |
| 1199 | 2 LANING OF KOHIMA - JESSAMI<br>SECTION (PACKAGE I)                                                           | 3/2020 | 6/2022<br>(3/2023)<br>[9/2023]    | 320.97<br>(-)<br>[320.97]            | 182.21<br>(0.00)<br>[0]         |
| 1200 | 2 LANING OF KOHIMA - JESSAMI<br>SECTION (PACKAGE II)                                                          | 3/2020 | 6/2022<br>(-)<br>[1/2026]         | 355.79<br>(-)<br>[355.79]            | 109.24<br>(0.00)<br>[43]        |
| 1201 | 2 LANING OF KOHIMA - JESSAMI<br>SECTION (PACKAGE III)                                                         | 3/2020 | 6/2022<br>(6/2023)<br>[6/2024]    | 361.53<br>(365.42)<br>[365.42]       | 189.26<br>(3.89)<br>[24]        |
| 1202 | 2 LANING OF KOHIMA - JESSAMI<br>SECTION (PACKAGE V)                                                           | 4/2020 | 12/2021<br>(11/2025)<br>[11/2025] | 330.80<br>(-)<br>[330.80]            | 84.93<br>(0.00)<br>[47]         |
| 1203 | 2-LANING OF CHANGTONGYA TO<br>LONGLENG ROAD OF NH-702 (PKG-I)                                                 | 3/2020 | 6/2022<br>(10/2022)<br>[6/2023]   | 278.95<br>(-)<br>[278.95]            | 166.29<br>(0.00)<br>[0]         |
| 1204 | CHANGTONGYA TO LONGLENG<br>ROAD PKG-2                                                                         | 3/2020 | 6/2022<br>(9/2022)<br>[9/2022]    | 206.53<br>(-)<br>[206.53]            | 108.87<br>(0.00)<br>[0]         |
| 1205 | CONSTRUCTION OF 2 LANE WITH<br>HARD SHOULDER FROM DESIGN<br>CHAINAGE KM 283.000 TO KM<br>325.440 (5- LEGGED J | 3/2022 | 12/2024<br>(-)<br>[12/2024]       | 605.36<br>(-)<br>[605.36]            | 172.28<br>(0.00)<br>[0]         |
| 1206 | CONSTRUCTION OF 2 LANE WITH<br>PAVED SHOULDER FROM KM. 168<br>TO 183.783 (YESEMYONG TO<br>UNGER) ON MOKOKCHUN | 3/2017 | 11/2020<br>(2/2023)<br>[2/2023]   | 217.35<br>(-)<br>[217.35]            | 214.18<br>(0.00)<br>[0]         |
| 1207 | CONSTRUCTION OF 2-LANE WITH                                                                                   | 8/2020 | 4/2022                            | 202.36                               | 69.55                           |

|      |                                                                                                      |         |                                  |                                |                          |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|--------------------------|
|      | PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES                              |         | (4/2023)<br>[2/2025]             | (-)<br>[202.36]                | (0.00)<br>[34]           |
| 1208 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D  | 9/2020  | 10/2022<br>(4/2024)<br>[9/2024]  | 277.44<br>(-)<br>[277.44]      | 156.81<br>(0.00)<br>[23] |
| 1209 | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO | 3/2018  | 12/2021<br>(8/2022)<br>[12/2023] | 215.79<br>(-)<br>[215.79]      | 100.83<br>(0.00)<br>[0]  |
| 1210 | CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO | 3/2018  | 9/2018<br>(6/2023)<br>[3/2024]   | 323.98<br>(-)<br>[323.98]      | 73.04<br>(0.00)<br>[0]   |
| 1211 | FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 | 3/2016  | 9/2019<br>(11/2022)<br>[12/2023] | 373.07<br>(489.01)<br>[387.00] | 382.50<br>(13.93)<br>[0] |
| 1212 | FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 | 3/2016  | 8/2022<br>(9/2025)<br>[9/2025]   | 429.52<br>(562.98)<br>[429.52] | 269.56<br>(0.00)<br>[37] |
| 1213 | MERANGKONG-TAMLU-MON (MTM) PKG-5                                                                     | 7/2021  | 12/2023<br>(-)<br>[3/2024]       | 161.73<br>(-)<br>[161.73]      | 39.34<br>(0.00)<br>[0]   |
| 1214 | PEREN-DIMAPUR PKG-5                                                                                  | 2/2021  | 3/2023<br>(-)<br>[3/2023]        | 207.33<br>(-)<br>[207.33]      | 0.00<br>(0.00)<br>[0]    |
| 1215 | PEREN-DIMAPUR PKG-3                                                                                  | 2/2021  | 6/2025<br>(-)<br>[6/2025]        | 177.77<br>(199.02)<br>[199.02] | 7.98<br>(21.25)<br>[0]   |
| 1216 | PEREN-DIMAPUR SECTION PKG-2                                                                          | 7/2021  | 3/2023<br>(9/2024)<br>[9/2024]   | 258.52<br>(-)<br>[258.52]      | 59.40<br>(0.00)<br>[18]  |
| 1217 | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM  | 9/2020  | 4/2022<br>(5/2024)<br>[2/2025]   | 315.63<br>(-)<br>[315.63]      | 84.09<br>(0.00)<br>[34]  |
| 1218 | WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I | 6/2020  | 9/2024<br>(9/2024)<br>[9/2024]   | 252.19<br>(-)<br>[252.19]      | 0.28<br>(0.00)<br>[0]    |
| 1219 | WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I | 2/2021  | 6/2025<br>(6/2025)<br>[6/2025]   | 192.93<br>(-)<br>[192.93]      | 41.69<br>(0.00)<br>[0]   |
| 1220 | WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- | 3/2019  | 12/2022<br>(1/2023)<br>[1/2023]  | 237.51<br>(-)<br>[237.51]      | 201.20<br>(0.00)<br>[0]  |
| 1221 | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH | 12/2022 | 2/2026<br>(-)<br>[2/2026]        | 430.24<br>(-)<br>[430.24]      | 23.38<br>(0.00)<br>[0]   |
| 1222 | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C | 12/2022 | 2/2026<br>(-)<br>[2/2026]        | 442.54<br>(-)<br>[442.54]      | 7.11<br>(0.00)<br>[0]    |
| 1223 | WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU                                             | 12/2022 | 2/2026<br>(-)                    | 497.18<br>(-)                  | 31.67<br>(0.00)          |

|      |                                                                                                      |         |                                |                                 |                                  |
|------|------------------------------------------------------------------------------------------------------|---------|--------------------------------|---------------------------------|----------------------------------|
|      | SECTION OF NH-202K FOR PACKAGE-III (DESIGN                                                           |         | [2/2026]                       | [497.18]                        | [0]                              |
| 1224 | WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N | 3/2021  | 7/2024<br>(7/2024)<br>[7/2024] | 297.24<br>(-)<br>[297.24]       | 99.24<br>(0.00)<br>[0]           |
| 1225 | WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO  | 3/2021  | 2/2024<br>(7/2024)<br>[7/2024] | 226.44<br>(-)<br>[226.44]       | 103.34<br>(0.00)<br>[5]          |
|      | <u>ODISHA</u>                                                                                        |         |                                |                                 |                                  |
|      | <u>Coal</u>                                                                                          |         |                                |                                 |                                  |
| 1226 | BALARAM EXPANSION OCP                                                                                | 8/2020  | 3/2029<br>(-)<br>[3/2029]      | 3,504.21<br>(-)<br>[3,504.21]   | 894.77<br>(0.00)<br>[0]          |
| 1227 | BASUNDHARA (WEST) OC EXTN(7.00 MTY)                                                                  | 5/2014  | 3/2019<br>(-)<br>[3/2027]      | 479.15<br>(-)<br>[479.15]       | 264.66<br>(0.00)<br>[96]         |
| 1228 | BHUBANESWARI EXPANSION OCP                                                                           | 3/2024  | 3/2031<br>(-)<br>[3/2031]      | 6,321.73<br>(-)<br>[3,145.45]   | 1,209.27<br>(-3,176.28)<br>[0]   |
| 1229 | GARJANBAHAL OCP                                                                                      | 11/2014 | 3/2021<br>(-)<br>[3/2026]      | 1,375.38<br>(-)<br>[1,375.38]   | 816.64<br>(0.00)<br>[60]         |
| 1230 | GOPALJI-KANIHA OCP                                                                                   | 4/2022  | 3/2028<br>(-)<br>[3/2028]      | 6,107.87<br>(-)<br>[8,416.19]   | 1,566.44<br>(2,308.32)<br>[0]    |
| 1231 | INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP                                                             | 5/2018  | 3/2027<br>(-)<br>[3/2027]      | 2,434.75<br>(-)<br>[2,434.75]   | 1,767.10<br>(0.00)<br>[0]        |
| 1232 | KULDA EXPANSION OCP- 15 MTY                                                                          | 6/2014  | 3/2018<br>(-)<br>[3/2026]      | 348.16<br>(-)<br>[348.16]       | 194.16<br>(0.00)<br>[96]         |
| 1233 | NAINI COAL MINE                                                                                      | 3/2020  | 3/2024<br>(-)<br>[3/2026]      | 494.30<br>(-)<br>[494.30]       | 491.33<br>(0.00)<br>[24]         |
| 1234 | NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)                                             | 1/2024  | 5/2029<br>(-)<br>[5/2029]      | 27,213.00<br>(-)<br>[27,213.00] | 954.95<br>(0.00)<br>[0]          |
| 1235 | REORGANISATION OF BHARATPUR OCP EXPANSION                                                            | 11/2018 | 3/2029<br>(-)<br>[3/2029]      | 2,838.87<br>(-)<br>[2,838.87]   | 1,562.29<br>(0.00)<br>[0]        |
| 1236 | RPR OF HINGULA -II EXPANSION PH- III                                                                 | 12/2022 | 3/2029<br>(-)<br>[3/2029]      | 2,264.68<br>(-)<br>[2,264.68]   | 997.96<br>(0.00)<br>[0]          |
| 1237 | SIARMAL OCP (40.00MTY)                                                                               | 2/2021  | 3/2029<br>(-)<br>[3/2026]      | 5,194.96<br>(-)<br>[3,756.36]   | 3,385.29<br>(-1,438.60)<br>[-36] |
| 1238 | SUBHADRA OCP                                                                                         | 5/2021  | 3/2029<br>(3/2029)<br>[3/2029] | 1,693.81<br>(-)<br>[1,693.81]   | 1,129.52<br>(0.00)<br>[0]        |
| 1239 | TALABIRA II AND III OCP                                                                              | 7/2017  | 1/2027<br>(-)<br>[1/2027]      | 2,401.07<br>(-)<br>[2,401.07]   | 1,258.77<br>(0.00)<br>[0]        |
|      | <u>Department Of Higher Education</u>                                                                |         |                                |                                 |                                  |
| 1240 | INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR                                         | 1/2019  | 3/2022<br>(-)<br>[7/2024]      | 790.79<br>(-)<br>[790.79]       | 620.36<br>(0.00)<br>[28]         |
|      | <u>Mines</u>                                                                                         |         |                                |                                 |                                  |
| 1241 | 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT                                                        | 12/2014 | 4/2021<br>(9/2025)             | 4,103.00<br>(5,677.40)          | 2,999.82<br>(1,574.40)           |

|      |                                                                                                      |         |                                  |                                      |                            |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|----------------------------|
|      |                                                                                                      |         | [9/2025]                         | [5,677.40]                           | [53]                       |
| 1242 | CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA                                          | 9/2019  | 3/2023<br>(5/2024)<br>[5/2024]   | 225.79<br>(44.87)<br>[270.66]        | 5.00<br>(44.87)<br>[14]    |
| 1243 | CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND | 12/2015 | 11/2020<br>(9/2025)<br>[9/2025]  | 355.00<br>(581.00)<br>[581.00]       | 108.93<br>(226.00)<br>[58] |
| 1244 | POTTANGI BAUXITE MINES                                                                               | 5/2018  | 12/2024<br>(3/2025)<br>[5/2025]  | 1,437.00<br>(1,381.00)<br>[1,381.00] | 639.16<br>(-56.00)<br>[5]  |
| 1245 | SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN | 11/2017 | 4/2021<br>(5/2025)<br>[5/2025]   | 483.00<br>(483.00)<br>[483.00]       | 315.19<br>(0.00)<br>[49]   |
| 1246 | UTKAL D AND E COAL BLOCK                                                                             | 5/2016  | 1/2020<br>(11/2023)<br>[3/2024]  | 534.00<br>(667.23)<br>[1,021.97]     | 749.83<br>(487.97)<br>[0]  |
|      | <u>Petroleum</u>                                                                                     |         |                                  |                                      |                            |
| 1247 | ADDITIONAL STORAGE TANKS AT PARADIP                                                                  | 11/2018 | 9/2021<br>(12/2024)<br>[12/2024] | 462.30<br>(543.00)<br>[543.00]       | 445.45<br>(80.70)<br>[39]  |
| 1248 | Fuel Quality Upgradation Project at Paradip Refinery                                                 | 5/2019  | 8/2021<br>(12/2024)<br>[12/2024] | 3,361.00<br>(-)<br>[3,361.00]        | 2,653.07<br>(0.00)<br>[40] |
| 1249 | INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY               | 6/2019  | 9/2022<br>(12/2024)<br>[12/2024] | 427.10<br>(427.10)<br>[427.10]       | 281.58<br>(0.00)<br>[27]   |
| 1250 | INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY         | 7/2020  | 1/2024<br>(4/2025)<br>[4/2025]   | 13,805.00<br>(-)<br>[13,805.00]      | 6,153.72<br>(0.00)<br>[15] |
|      | <u>Power</u>                                                                                         |         |                                  |                                      |                            |
| 1251 | EASTERN REGION EXPANSION SCHEME XXIX                                                                 | 3/2023  | 11/2025<br>(-)<br>[11/2025]      | 524.04<br>(-)<br>[524.04]            | 240.01<br>(0.00)<br>[0]    |
| 1252 | TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)                                                    | 8/2022  | 5/2027<br>(-)<br>[5/2027]        | 11,844.00<br>(-)<br>[11,844.00]      | 1,405.09<br>(0.00)<br>[0]  |
|      | <u>Railways</u>                                                                                      |         |                                  |                                      |                            |
| 1253 | BAGHUAPAL FLY OVER (20 KM)                                                                           | 8/2019  | 8/2027<br>(-)<br>[8/2027]        | 183.00<br>(-)<br>[183.00]            | 0.00<br>(0.00)<br>[0]      |
| 1254 | BHADRAK - NERGUNDI 3RD LINE                                                                          | 3/2013  | 10/2020<br>(-)<br>[2/2025]       | 843.04<br>(-)<br>[843.04]            | 994.19<br>(0.00)<br>[52]   |
| 1255 | BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE                                         | 12/2009 | 12/2026<br>(-)<br>[12/2026]      | 48.44<br>(297.00)<br>[297.00]        | 0.00<br>(248.56)<br>[0]    |
| 1256 | BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.                                                 | 4/2015  | 12/2018<br>(-)<br>[2/2025]       | 1,172.92<br>(-)<br>[1,172.92]        | 1,463.52<br>(0.00)<br>[74] |
| 1257 | EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL                    | 4/2016  | 3/2020<br>(-)<br>[12/2025]       | 5,200.00<br>(-)<br>[5,200.00]        | 0.00<br>(0.00)<br>[69]     |
| 1258 | GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION                                                       | 9/2022  | 9/2027<br>(-)<br>[9/2027]        | 189.93<br>(-)<br>[189.93]            | 0.00<br>(0.00)<br>[0]      |
| 1259 | JAGDALPUR-KORAPUT DOUBLING                                                                           | 4/2015  | 3/2022                           | 1,547.38                             | 1,120.42                   |

|      |                                                                                                      |         |                                  |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
|      |                                                                                                      |         | (-)<br>[3/2024]                  | (-)<br>[1,547.38]                    | (0.00)<br>[0]                   |
| 1260 | JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE                                  | 4/2015  | 11/2018<br>(-)<br>[3/2025]       | 701.61<br>(-)<br>[810.02]            | 179.43<br>(108.41)<br>[76]      |
| 1261 | JEYPORE MALKANGIRI NEW LINE                                                                          | 2/2018  | 7/2033<br>(-)<br>[7/2033]        | 642.69<br>(-)<br>[642.69]            | 150.72<br>(0.00)<br>[0]         |
| 1262 | JEYPORE NABARANGPUR NEWLINE                                                                          | 7/2017  | 7/2028<br>(-)<br>[7/2028]        | 499.99<br>(-)<br>[747.91]            | 0.00<br>(247.92)<br>[0]         |
| 1263 | KHURDA ROAD-BOLANGIR(NL)ECOR                                                                         | 4/1994  | 3/2009<br>(12/2026)<br>[12/2026] | 2,923.13<br>(3,791.66)<br>[5,089.37] | 3,692.11<br>(2,166.24)<br>[213] |
| 1264 | KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION                                                | 8/2022  | 8/2027<br>(-)<br>[8/2027]        | 190.90<br>(-)<br>[190.90]            | 10.00<br>(0.00)<br>[0]          |
| 1265 | KORAPUT - SINGAPUR ROAD DOUBLING                                                                     | 4/2015  | 3/2022<br>(3/2026)<br>[3/2026]   | 2,361.74<br>(2,361.74)<br>[2,361.74] | 1,401.69<br>(0.00)<br>[48]      |
| 1266 | ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)                        | 9/2022  | 9/2026<br>(-)<br>[3/2026]        | 209.75<br>(-)<br>[244.99]            | 18.18<br>(35.24)<br>[-6]        |
| 1267 | TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER                                                | 7/2018  | 12/2026<br>(-)<br>[12/2026]      | 278.96<br>(495.00)<br>[494.62]       | 0.00<br>(215.66)<br>[0]         |
| 1268 | TALCHER-BIMALAGARH(NL)(ECOR)                                                                         | 4/2005  | 6/2021<br>(-)<br>[3/2026]        | 810.78<br>(-)<br>[1,928.07]          | 1,409.30<br>(1,117.29)<br>[57]  |
| 1269 | VIZIANAGARAM -SAMABALPUR 3RD LINE                                                                    | 1/1991  | 12/2024<br>(-)<br>[12/2026]      | 2,335.67<br>(-)<br>[4,803.16]        | 4,620.71<br>(2,467.49)<br>[24]  |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                  |                                      |                                 |
| 1270 | 3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5  | 8/2022  | 1/2025<br>(-)<br>[6/2025]        | 153.61<br>(-)<br>[153.61]            | 0.00<br>(0.00)<br>[5]           |
| 1271 | 6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD  | 12/2021 | 9/2024<br>(-)<br>[3/2025]        | 714.00<br>(714.00)<br>[714.00]       | 331.65<br>(0.00)<br>[6]         |
| 1272 | 6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8  | 12/2021 | 10/2024<br>(-)<br>[6/2025]       | 1,592.00<br>(1,592.00)<br>[1,592.00] | 672.97<br>(0.00)<br>[8]         |
| 1273 | 6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – | 8/2021  | 6/2024<br>(-)<br>[3/2025]        | 1,460.00<br>(1,460.00)<br>[1,460.00] | 716.24<br>(0.00)<br>[9]         |
| 1274 | 6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG | 9/2021  | 5/2024<br>(-)<br>[6/2025]        | 1,734.00<br>(1,734.00)<br>[1,734.00] | 892.16<br>(0.00)<br>[13]        |
| 1275 | 6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3)          | 3/2021  | 4/2024<br>(-)<br>[3/2025]        | 1,249.00<br>(-)<br>[1,249.00]        | 344.40<br>(0.00)<br>[11]        |
| 1276 | 6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1)          | 2/2021  | 3/2024<br>(-)<br>[3/2025]        | 586.00<br>(-)<br>[586.00]            | 159.30<br>(0.00)<br>[12]        |

|      |                                                                                                      |         |                                   |                                |                            |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------|----------------------------|
| 1277 | 6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2)         | 2/2021  | 3/2024<br>(-)<br>[10/2024]        | 925.00<br>(-)<br>[925.00]      | 378.82<br>(0.00)<br>[7]    |
| 1278 | 6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4)          | 2/2021  | 3/2024<br>(-)<br>[12/2024]        | 593.00<br>(-)<br>[593.00]      | 220.90<br>(0.00)<br>[9]    |
| 1279 | BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000                    | 8/2020  | 3/2022<br>(-)<br>[6/2024]         | 200.00<br>(154.73)<br>[154.73] | 137.04<br>(-45.27)<br>[27] |
| 1280 | CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT  | 12/2021 | 5/2025<br>(5/2025)<br>[5/2025]    | 324.09<br>(-)<br>[324.09]      | 66.70<br>(0.00)<br>[0]     |
| 1281 | CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) | 3/2021  | 6/2024<br>(11/2024)<br>[11/2024]  | 154.05<br>(-)<br>[154.05]      | 33.45<br>(0.00)<br>[5]     |
| 1282 | CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING  | 3/2021  | 3/2024<br>(11/2024)<br>[11/2024]  | 196.94<br>(-)<br>[196.94]      | 60.97<br>(0.00)<br>[8]     |
| 1283 | CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM  | 2/2022  | 10/2025<br>(11/2025)<br>[11/2025] | 238.78<br>(-)<br>[238.78]      | 9.89<br>(0.00)<br>[1]      |
| 1284 | CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE | 2/2022  | 11/2024<br>(11/2024)<br>[11/2024] | 157.49<br>(-)<br>[157.49]      | 59.20<br>(0.00)<br>[0]     |
| 1285 | CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI | 1/2022  | 4/2025<br>(4/2025)<br>[4/2025]    | 300.33<br>(-)<br>[300.33]      | 159.82<br>(0.00)<br>[0]    |
| 1286 | CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM  | 11/2021 | 6/2025<br>(-)<br>[6/2025]         | 154.49<br>(-)<br>[154.49]      | 38.03<br>(0.00)<br>[0]     |
| 1287 | CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR | 6/2020  | 12/2023<br>(12/2024)<br>[12/2024] | 414.24<br>(-)<br>[414.24]      | 231.91<br>(0.00)<br>[12]   |
| 1288 | DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S | 9/2016  | 8/2019<br>(-)<br>[6/2024]         | 2,510.04<br>(-)<br>[2,510.04]  | 1,104.98<br>(0.00)<br>[58] |
| 1289 | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM   | 12/2023 | 12/2025<br>(-)<br>[12/2025]       | 762.75<br>(-)<br>[762.75]      | 38.10<br>(0.00)<br>[0]     |
| 1290 | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM   | 12/2023 | 12/2025<br>(-)<br>[12/2025]       | 742.25<br>(-)<br>[742.25]      | 37.10<br>(0.00)<br>[0]     |
| 1291 | REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM.  | 12/2023 | 12/2025<br>(-)<br>[12/2025]       | 711.00<br>(-)<br>[711.00]      | 35.60<br>(0.00)<br>[0]     |
| 1292 | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO               | 1/2018  | 8/2022<br>(-)<br>[3/2025]         | 633.68<br>(492.83)<br>[633.68] | 560.38<br>(0.00)<br>[31]   |



|      |                                                                                                      |         |                                  |                                    |                            |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|------------------------------------|----------------------------|
|      | CHANDIKHOLE (                                                                                        |         |                                  |                                    |                            |
| 1293 | REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG   | 1/2018  | 8/2021<br>(-)<br>[8/2024]        | 614.48<br>(503.30)<br>[757.12]     | 664.48<br>(142.64)<br>[36] |
| 1294 | REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ( | 1/2018  | 6/2021<br>(12/2024)<br>[12/2024] | 503.88<br>(609.03)<br>[609.03]     | 327.05<br>(105.15)<br>[42] |
| 1295 | REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO | 12/2017 | 7/2020<br>(-)<br>[12/2024]       | 686.65<br>(565.00)<br>[686.65]     | 559.26<br>(0.00)<br>[53]   |
| 1296 | REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON | 1/2018  | 9/2020<br>(-)<br>[12/2024]       | 686.65<br>(504.09)<br>[1,015.16]   | 435.85<br>(328.51)<br>[51] |
| 1297 | REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 | 1/2018  | 9/2021<br>(-)<br>[3/2025]        | 999.00<br>(1,152.70)<br>[1,152.70] | 339.23<br>(153.70)<br>[42] |
| 1298 | WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF | 3/2022  | 6/2025<br>(6/2025)<br>[6/2025]   | 499.79<br>(-)<br>[499.79]          | 218.62<br>(0.00)<br>[0]    |
| 1299 | WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.                                 | 8/2016  | 2/2017<br>(7/2024)<br>[7/2024]   | 287.70<br>(-)<br>[287.70]          | 272.95<br>(0.00)<br>[89]   |
| 1300 | WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA            | 12/2016 | 8/2018<br>(7/2024)<br>[7/2024]   | 223.50<br>(-)<br>[223.50]          | 220.50<br>(0.00)<br>[71]   |
| 1301 | WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA                               | 3/2018  | 8/2018<br>(8/2024)<br>[8/2024]   | 199.16<br>(-)<br>[199.16]          | 155.10<br>(0.00)<br>[72]   |
|      | <u>Steel</u>                                                                                         |         |                                  |                                    |                            |
| 1302 | INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP  | 1/2022  | 5/2025<br>(-)<br>[5/2025]        | 970.18<br>(-)<br>[970.18]          | 331.15<br>(0.00)<br>[0]    |
| 1303 | REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY  | 11/2020 | 5/2023<br>(-)<br>[8/2024]        | 377.18<br>(-)<br>[377.18]          | 369.62<br>(0.00)<br>[15]   |
|      | <u>PUNJAB</u>                                                                                        |         |                                  |                                    |                            |
|      | <u>Department Of Higher Education</u>                                                                |         |                                  |                                    |                            |
| 1304 | CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.           | 10/2019 | 5/2022<br>(-)<br>[12/2024]       | 348.24<br>(-)<br>[348.24]          | 246.29<br>(0.00)<br>[31]   |
|      | <u>Petroleum</u>                                                                                     |         |                                  |                                    |                            |
| 1305 | BHATINDA SANGRUR PIPELINE                                                                            | 11/2021 | 5/2024<br>(-)<br>[2/2025]        | 367.00<br>(-)<br>[367.00]          | 255.29<br>(0.00)<br>[9]    |
| 1306 | CGD PROJECT AT PATHANKOT DISTRICT                                                                    | 3/2022  | 3/2030<br>(-)<br>[3/2030]        | 151.00<br>(-)<br>[151.00]          | 7.77<br>(0.00)<br>[0]      |
| 1307 | SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB                                      | 5/2020  | 2/2023<br>(7/2024)<br>[7/2024]   | 1,421.46<br>(-)<br>[1,421.46]      | 990.43<br>(0.00)<br>[17]   |
|      | <u>Railways</u>                                                                                      |         |                                  |                                    |                            |



|      |                                                                                                      |         |                                   |                                      |                           |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|---------------------------|
| 1308 | FEROZPUR - PATTI (25.72 KM)                                                                          | 4/2017  | 3/2027<br>(-)<br>[3/2027]         | 299.74<br>(-)<br>[299.74]            | 0.00<br>(0.00)<br>[0]     |
| 1309 | LUDHIANA MULLANPUR DOUBLING                                                                          | 9/2020  | 3/2025<br>(-)<br>[3/2025]         | 82.99<br>(-)<br>[235.00]             | 0.00<br>(152.01)<br>[0]   |
| 1310 | MANSABHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI  | 6/2009  | 8/2016<br>(-)<br>[8/2025]         | 404.00<br>(-)<br>[404.00]            | 190.00<br>(0.00)<br>[108] |
| 1311 | RAJPURA-BHATINDA (172.64 KM)                                                                         | 6/2017  | 3/2024<br>(-)<br>[3/2024]         | 1,775.73<br>(-)<br>[1,775.73]        | 0.00<br>(0.00)<br>[0]     |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                   |                                      |                           |
| 1312 | 4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA | 7/2021  | 2/2025<br>(-)<br>[2/2025]         | 1,501.02<br>(-)<br>[1,501.02]        | 247.00<br>(0.00)<br>[0]   |
| 1313 | 4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 | 11/2021 | 7/2024<br>(7/2024)<br>[7/2024]    | 646.42<br>(646.42)<br>[646.42]       | 481.67<br>(0.00)<br>[0]   |
| 1314 | 4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I              | 12/2020 | 6/2024<br>(-)<br>[6/2024]         | 857.91<br>(-)<br>[857.91]            | 105.75<br>(0.00)<br>[0]   |
| 1315 | 4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA | 8/2021  | 6/2025<br>(-)<br>[6/2025]         | 809.51<br>(-)<br>[809.51]            | 114.83<br>(0.00)<br>[0]   |
| 1316 | 4L OF EXISTING BEAS - BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE | 10/2021 | 6/2025<br>(-)<br>[6/2025]         | 1,003.38<br>(-)<br>[1,003.38]        | 199.03<br>(0.00)<br>[0]   |
| 1317 | 4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 | 12/2020 | 6/2023<br>(2/2024)<br>[2/2024]    | 366.85<br>(366.85)<br>[366.85]       | 519.77<br>(0.00)<br>[0]   |
| 1318 | 6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 | 3/2021  | 10/2025<br>(-)<br>[10/2025]       | 1,801.37<br>(-)<br>[1,801.37]        | 653.74<br>(0.00)<br>[0]   |
| 1319 | 6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHINDA GREENFIELD | 6/2021  | 9/2025<br>(9/2025)<br>[9/2025]    | 906.51<br>(906.51)<br>[906.51]       | 134.05<br>(0.00)<br>[0]   |
| 1320 | 6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N | 3/2021  | 11/2024<br>(-)<br>[11/2024]       | 1,229.38<br>(-)<br>[1,229.38]        | 632.90<br>(0.00)<br>[0]   |
| 1321 | 6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI | 3/2021  | 10/2025<br>(10/2025)<br>[10/2025] | 2,029.17<br>(2,029.00)<br>[2,029.00] | 84.23<br>(-0.17)<br>[0]   |
| 1322 | 6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K | 3/2022  | 10/2025<br>(-)<br>[10/2025]       | 1,641.66<br>(-)<br>[1,641.66]        | 35.00<br>(0.00)<br>[0]    |
| 1323 | 6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD                                                        | 3/2021  | 10/2024<br>(-)<br>[10/2024]       | 1,525.31<br>(-)<br>[1,525.31]        | 245.00<br>(0.00)<br>[0]   |
| 1324 | 6L OF JODHPUR ROMANA                                                                                 | 12/2020 | 8/2025                            | 757.13                               | 246.51                    |

|      |                                                                                                                |         |                                   |                                      |                           |
|------|----------------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|---------------------------|
|      | (BATHINDA) - MANDI DABWALI<br>(PUNJAB HARYANA BORDER)<br>SECTION OF NH-54 FROM KM. 0.                          |         | (8/2025)<br>[8/2025]              | (757.00)<br>[757.00]                 | (-0.13)<br>[0]            |
| 1325 | AMRITSAR AIRPORT JUNCTION<br>RAMDAS FROM KM. 100.835 TO KM.<br>139.813 PKG IV                                  | 12/2020 | 9/2023<br>(12/2024)<br>[12/2024]  | 524.88<br>(-)<br>[524.88]            | 142.81<br>(0.00)<br>[15]  |
| 1326 | CONSTRUCTION OF FOUR LANE<br>GREENFIELD PROJECT OF DELHI-<br>AMRITSAR-KATRA EXPRESSWAY<br>(PHASE-I PKG-V) FROM | 1/2021  | 5/2024<br>(-)<br>[10/2024]        | 1,741.86<br>(-)<br>[1,741.86]        | 1,000.08<br>(0.00)<br>[5] |
| 1327 | CONSTRUCTION OF FOUR/SIX LANE<br>GREENFIELD LUDHIANA –<br>RUPNAGAR NATIONAL HIGHWAY<br>NO. NH-205K UNDER BHAR  | 5/2021  | 12/2024<br>(12/2024)<br>[12/2024] | 1,368.91<br>(1,368.91)<br>[1,368.91] | 163.58<br>(0.00)<br>[0]   |
| 1328 | CONSTRUCTION OF PARTIALLY<br>ACCESS CONTROLLED FOUR LANE<br>ELEVATED HIGHWAY BETWEEN<br>SAMRALA CHOWK (DESIGN  | 3/2017  | 3/2020<br>(6/2024)<br>[6/2024]    | 754.54<br>(808.60)<br>[808.60]       | 800.29<br>(54.06)<br>[51] |
| 1329 | DELHI AMRITSAR KATRA<br>EXPRESSWAY PHASE I SPUR III<br>FROM JUNCTION WITH AMRITSAR<br>JALANDHAR ROAD NH3 NEAR  | 3/2021  | 10/2024<br>(-)<br>[10/2024]       | 1,641.75<br>(-)<br>[1,641.75]        | 164.43<br>(0.00)<br>[0]   |
| 1330 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY (PHASE-I PKG-VI)<br>FROM JUNCTION WITH PATIALA-<br>SAMANA-PATRAN ROAD (SH-1 | 12/2020 | 1/2024<br>(5/2024)<br>[7/2024]    | 733.00<br>(908.28)<br>[908.28]       | 863.78<br>(175.28)<br>[6] |
| 1331 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY (PHASE-I PKG-XI)<br>FROM JUNCTION WITH JALANDHAR -<br>KAPURTHALA ROAD (NH-  | 2/2021  | 4/2024<br>(11/2024)<br>[11/2024]  | 1,269.96<br>(-)<br>[1,269.96]        | 547.92<br>(0.00)<br>[7]   |
| 1332 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY (PHASE-I PKG-XII)<br>FROM JUNCTION WITH AMRITSAR-<br>MEHTA-SRIHARGOBINDPUR- | 2/2021  | 4/2024<br>(-)<br>[4/2024]         | 853.66<br>(-)<br>[853.66]            | 68.71<br>(0.00)<br>[0]    |
| 1333 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY (PHASE-I SPUR-I)<br>FROM JN. WITH KAPURTHALA -<br>SULTANPUR LODHI ROAD (NH  | 1/2020  | 4/2026<br>(-)<br>[4/2026]         | 2,165.23<br>(-)<br>[2,165.23]        | 94.12<br>(0.00)<br>[0]    |
| 1334 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY FROM CH.KM 303+900<br>TO KM 319+400 OF MAIN<br>EXPRESSWAY) AND AMRITSAR CO  | 12/2020 | 4/2024<br>(7/2024)<br>[7/2024]    | 1,094.46<br>(-)<br>[1,094.46]        | 682.02<br>(0.00)<br>[3]   |
| 1335 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY FROM JUNCTION<br>WITH LUDHIANA-MALERKOTLA<br>ROAD (SH-11) NEAR BHOGIWAL VI  | 12/2020 | 1/2024<br>(3/2025)<br>[3/2025]    | 989.66<br>(-)<br>[989.66]            | 284.28<br>(0.00)<br>[14]  |
| 1336 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY FROM JUNCTION<br>WITH LUDHIANA-MOGA ROAD (NH-5)<br>NEAR MULLANPUR DAKHA TO  | 12/2020 | 4/2024<br>(7/2024)<br>[7/2024]    | 1,234.40<br>(-)<br>[1,234.40]        | 708.62<br>(0.00)<br>[3]   |
| 1337 | DELHI-AMRITSAR-KATRA<br>EXPRESSWAY FROM JUNCTION<br>WITH PATIALA-BATHINDA ROAD (NH-<br>7) NEAR BHAWANIGARH TO  | 12/2020 | 4/2024<br>(7/2024)<br>[7/2024]    | 881.00<br>(-)<br>[881.00]            | 843.29<br>(0.00)<br>[3]   |
| 1338 | DEVELOPMENT OF 6 LANE<br>JALANDHAR BYPASS FROM<br>KAHLWAN NATIONAL HIGHWAY 03<br>DESIGN KM 0.00 ENDING AT K    | 3/2021  | 1/2025<br>(-)<br>[1/2025]         | 1,754.84<br>(-)<br>[1,754.84]        | 923.06<br>(0.00)<br>[0]   |
| 1339 | FOUR LANING OF AMRITSAR<br>BYPASS FROM NEW TARN TARAN<br>ROAD TO AJNALA ROAD FROM                              | 2/2021  | 8/2024<br>(-)<br>[8/2024]         | 1,474.77<br>(-)<br>[1,474.77]        | 384.91<br>(0.00)<br>[0]   |

|      |                                                                                                       |         |                                 |                                         |                                   |
|------|-------------------------------------------------------------------------------------------------------|---------|---------------------------------|-----------------------------------------|-----------------------------------|
|      | DESIGN KM. 0.750 TO DESI                                                                              |         |                                 |                                         |                                   |
| 1340 | FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V  | 1/2021  | 1/2024<br>(5/2024)<br>[5/2024]  | 1,060.29<br>(-)<br>[1,060.29]           | 975.55<br>(0.00)<br>[4]           |
| 1341 | FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE   | 5/2020  | 12/2024<br>(6/2025)<br>[6/2025] | 864.23<br>(864.23)<br>[864.23]          | 434.88<br>(0.00)<br>[6]           |
| 1342 | JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200             | 10/2017 | 10/2019<br>(-)<br>[10/2019]     | 1,069.59<br>(-)<br>[1,069.59]           | 739.08<br>(0.00)<br>[0]           |
| 1343 | REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000  | 3/2018  | 11/2020<br>(-)<br>[6/2024]      | 170.57<br>(192.48)<br>[150.00]          | 104.98<br>(-20.57)<br>[43]        |
| 1344 | REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES  | 3/2018  | 8/2020<br>(-)<br>[8/2020]       | 293.64<br>(-)<br>[293.64]               | 295.46<br>(0.00)<br>[0]           |
| 1345 | UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES- FEROZEPUR-MUKTS | 3/2021  | 10/2023<br>(-)<br>[4/2025]      | 263.19<br>(-)<br>[220.00]               | 30.00<br>(-43.19)<br>[18]         |
| 1346 | WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA    | 3/2018  | 8/2020<br>(-)<br>[7/2024]       | 293.10<br>(341.84)<br>[315.00]          | 306.60<br>(21.90)<br>[47]         |
| 1347 | WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM   | 3/2022  | 10/2023<br>(-)<br>[4/2025]      | 152.58<br>(-)<br>[152.58]               | 33.45<br>(0.00)<br>[18]           |
|      | <u>RAJASTHAN</u>                                                                                      |         |                                 |                                         |                                   |
|      | <u>Atomic Energy</u>                                                                                  |         |                                 |                                         |                                   |
| 1348 | RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)                                                    | 10/2009 | 12/2016<br>(-)<br>[12/2026]     | 12,320.00<br>(22,924.00)<br>[22,924.00] | 18,385.00<br>(10,604.00)<br>[120] |
|      | <u>Civil Aviation</u>                                                                                 |         |                                 |                                         |                                   |
| 1349 | CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT                                              | 5/2022  | 11/2024<br>(-)<br>[11/2024]     | 480.00<br>(-)<br>[480.00]               | 76.60<br>(0.00)<br>[0]            |
| 1350 | UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING                           | 6/2023  | 3/2026<br>(-)<br>[3/2026]       | 887.00<br>(-)<br>[887.00]               | 47.31<br>(0.00)<br>[0]            |
|      | <u>Coal</u>                                                                                           |         |                                 |                                         |                                   |
| 1351 | NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)                                         | 3/2023  | 9/2024<br>(-)<br>[9/2024]       | 1,813.00<br>(-)<br>[1,813.00]           | 298.62<br>(0.00)<br>[0]           |
|      | <u>Petroleum</u>                                                                                      |         |                                 |                                         |                                   |
| 1352 | CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS                                                   | 3/2022  | 3/2030<br>(-)<br>[3/2030]       | 575.00<br>(-)<br>[575.00]               | 75.54<br>(0.00)<br>[0]            |
|      |                                                                                                       | 3/2022  | 3/2030<br>(-)<br>[3/2030]       | 1,751.00<br>(-)<br>[1,751.00]           | 137.61<br>(0.00)<br>[0]           |
| 1354 | CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS         | 12/2022 | 6/2030<br>(-)<br>[6/2030]       | 3,207.00<br>(-)<br>[3,207.00]           | 153.42<br>(0.00)<br>[0]           |
| 1355 | NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE                                                                 | 12/2021 | 10/2024<br>(12/2024)            | 9,028.00<br>(-)                         | 5,174.44<br>(0.00)                |

|      |                                                                                                      |         |                                 |                                         |                                  |
|------|------------------------------------------------------------------------------------------------------|---------|---------------------------------|-----------------------------------------|----------------------------------|
|      |                                                                                                      |         | [12/2024]                       | [9,028.00]                              | [2]                              |
| 1356 | RAJASTHAN REFINERY PROJECT                                                                           | 10/2017 | 10/2022<br>(3/2025)<br>[3/2025] | 43,129.00<br>(72,937.00)<br>[72,937.00] | 46,029.00<br>(29,808.00)<br>[29] |
| 1357 | SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER                           | 12/2023 | 12/2026<br>(-)<br>[12/2026]     | 461.05<br>(-)<br>[461.05]               | 2.21<br>(0.00)<br>[0]            |
|      | Power                                                                                                |         |                                 |                                         |                                  |
| 1358 | TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART   | 3/2023  | 9/2024<br>(-)<br>[9/2024]       | 1,433.28<br>(-)<br>[1,433.28]           | 359.47<br>(0.00)<br>[0]          |
| 1359 | 300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME                                                         | 5/2022  | 11/2023<br>(-)<br>[3/2025]      | 1,677.12<br>(-)<br>[1,677.12]           | 679.60<br>(0.00)<br>[16]         |
| 1360 | ANTA SOLAR 90 MW                                                                                     | 1/2021  | 3/2022<br>(-)<br>[3/2022]       | 382.22<br>(-)<br>[382.22]               | 497.17<br>(0.00)<br>[0]          |
| 1361 | BHADLA-II 500MW SOLAR PV PROJECT                                                                     | 6/2022  | 3/2024<br>(-)<br>[12/2024]      | 2,598.92<br>(-)<br>[2,598.92]           | 453.43<br>(0.00)<br>[9]          |
| 1362 | BHENSARA 320 MW                                                                                      | 1/2021  | 7/2022<br>(-)<br>[7/2022]       | 1,221.73<br>(-)<br>[1,221.73]           | 719.49<br>(0.00)<br>[0]          |
| 1363 | CHHATTARGARH 150 MW                                                                                  | 2/2021  | 7/2022<br>(3/2024)<br>[3/2024]  | 599.99<br>(-)<br>[599.99]               | 243.12<br>(0.00)<br>[0]          |
| 1364 | NOKH PLOT-1 SOLAR PV PROJECT 245MW                                                                   | 3/2022  | 8/2023<br>(-)<br>[9/2024]       | 1,352.71<br>(-)<br>[1,352.71]           | 359.51<br>(0.00)<br>[13]         |
| 1365 | NOKH PLOT-2 SOLAR PV PROJECT 245MW                                                                   | 3/2022  | 8/2023<br>(-)<br>[9/2024]       | 1,409.52<br>(-)<br>[1,409.52]           | 632.99<br>(0.00)<br>[13]         |
| 1366 | NOKH PLOT-3 SOLAR PV PROJECT 245MW                                                                   | 3/2022  | 8/2023<br>(-)<br>[9/2024]       | 1,426.94<br>(-)<br>[1,426.94]           | 362.86<br>(0.00)<br>[13]         |
| 1367 | SAMBHU KI BHURJ-II SOLAR 300MW                                                                       | 3/2020  | 9/2021<br>(-)<br>[9/2024]       | 1,782.00<br>(-)<br>[1,782.00]           | 1,279.42<br>(0.00)<br>[36]       |
| 1368 | SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR                                      | 2/2023  | 5/2024<br>(-)<br>[7/2024]       | 200.58<br>(-)<br>[200.58]               | 131.24<br>(0.00)<br>[2]          |
| 1369 | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR | 6/2023  | 1/2025<br>(-)<br>[12/2024]      | 202.39<br>(-)<br>[202.39]               | 0.84<br>(0.00)<br>[-1]           |
| 1370 | TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD | 1/2020  | 1/2021<br>(-)<br>[5/2023]       | 562.86<br>(-)<br>[545.88]               | 409.38<br>(-16.98)<br>[0]        |
| 1371 | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA | 5/2021  | 9/2022<br>(-)<br>[9/2022]       | 1,184.88<br>(-)<br>[1,184.88]           | 804.84<br>(0.00)<br>[0]          |
| 1372 | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA | 6/2021  | 12/2022<br>(-)<br>[5/2024]      | 713.82<br>(-)<br>[713.82]               | 583.51<br>(0.00)<br>[17]         |
| 1373 | TRANSMISSION SYSTEM                                                                                  | 6/2021  | 12/2022                         | 1,562.00                                | 1,039.75                         |

|                 |                                                                                                         |         |                                |                                  |                             |
|-----------------|---------------------------------------------------------------------------------------------------------|---------|--------------------------------|----------------------------------|-----------------------------|
|                 | STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA                        |         | (-)<br>[9/2024]                | (-)<br>[1,562.00]                | (0.00)<br>[21]              |
| 1374            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA    | 6/2021  | 12/2022<br>(-)<br>[9/2024]     | 1,006.00<br>(-)<br>[1,006.00]    | 847.05<br>(0.00)<br>[21]    |
| 1375            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA    | 3/2021  | 12/2022<br>(-)<br>[12/2022]    | 353.85<br>(-)<br>[353.85]        | 273.06<br>(0.00)<br>[0]     |
| 1376            | TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA    | 3/2021  | 12/2022<br>(-)<br>[7/2023]     | 1,340.81<br>(-)<br>[1,340.81]    | 1,265.34<br>(0.00)<br>[0]   |
| 1377            | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N    | 12/2023 | 12/2025<br>(-)<br>[12/2025]    | 2,998.00<br>(-)<br>[2,998.00]    | 72.72<br>(0.00)<br>[0]      |
| 1378            | TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B    | 12/2023 | 12/2025<br>(-)<br>[12/2025]    | 2,056.00<br>(-)<br>[2,056.00]    | 110.42<br>(0.00)<br>[0]     |
| 1379            | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSION] | 2/2024  | 8/2025<br>(-)<br>[8/2025]      | 2,000.00<br>(-)<br>[2,000.00]    | 0.00<br>(0.00)<br>[0]       |
| 1380            | TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1                        | 8/2023  | 2/2025<br>(-)<br>[2/2025]      | 688.74<br>(-)<br>[688.74]        | 0.00<br>(0.00)<br>[0]       |
| 1381            | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1                            | 9/2023  | 4/2025<br>(-)<br>[4/2025]      | 2,191.00<br>(-)<br>[2,191.00]    | 147.99<br>(0.00)<br>[0]     |
| 1382            | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1                            | 10/2023 | 4/2025<br>(-)<br>[4/2025]      | 1,796.00<br>(-)<br>[1,796.00]    | 158.45<br>(0.00)<br>[0]     |
| 1383            | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2                            | 11/2023 | 6/2025<br>(-)<br>[6/2025]      | 428.00<br>(-)<br>[428.00]        | 0.00<br>(0.00)<br>[0]       |
| 1384            | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H                             | 10/2023 | 4/2025<br>(-)<br>[4/2025]      | 2,211.00<br>(-)<br>[2,211.00]    | 109.74<br>(0.00)<br>[0]     |
| 1385            | TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J                             | 12/2022 | 3/2025<br>(-)<br>[3/2025]      | 331.00<br>(-)<br>[331.00]        | 4.66<br>(0.00)<br>[0]       |
| <b>Railways</b> |                                                                                                         |         |                                |                                  |                             |
| 1386            | AGRA FORT-BANDIKUI                                                                                      | 6/2022  | 6/2027<br>(5/2026)<br>[5/2026] | 1,389.81<br>(987.83)<br>[987.83] | 0.23<br>(-401.98)<br>[-13]  |
| 1387            | DAUSA-GANGAPUR CITY(NL),NWR                                                                             | 2/1997  | 2/2019<br>(-)<br>[3/2024]      | 410.08<br>(-)<br>[1,020.00]      | 1,038.91<br>(609.92)<br>[0] |
| 1388            | DEDICATED TEST TRACK FOR RDSO (PHASE II)                                                                | 11/2021 | 11/2026<br>(-)<br>[12/2024]    | 466.42<br>(-)<br>[466.42]        | 439.02<br>(0.00)<br>[-23]   |
| 1389            | DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM)                                                             | 2/2023  | 2/2028<br>(-)                  | 422.60<br>(-)                    | 51.12<br>(0.00)             |

|      |                                                                                                      |         |                                |                                |                            |
|------|------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------|----------------------------|
|      |                                                                                                      |         | [1/2026]                       | [422.60]                       | [-25]                      |
| 1390 | GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM)                                                          | 1/2023  | 6/2028<br>(-)<br>[1/2027]      | 968.92<br>(-)<br>[968.92]      | 110.81<br>(0.00)<br>[-17]  |
| 1391 | GUDHA THATHANA MITHRI TEST TRACK FOR RDSO                                                            | 4/2019  | 3/2025<br>(-)<br>[3/2025]      | 528.48<br>(-)<br>[528.48]      | 307.66<br>(0.00)<br>[0]    |
| 1392 | SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)                               | 12/2022 | 6/2026<br>(-)<br>[12/2025]     | 304.00<br>(239.54)<br>[239.54] | 57.86<br>(-64.46)<br>[-6]  |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                |                                |                            |
| 1393 | 2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK | 9/2021  | 6/2024<br>(-)<br>[6/2024]      | 672.35<br>(-)<br>[672.35]      | 345.31<br>(0.00)<br>[0]    |
| 1394 | 2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR | 12/2021 | 5/2024<br>(-)<br>[5/2024]      | 411.40<br>(-)<br>[411.40]      | 143.61<br>(0.00)<br>[0]    |
| 1395 | 2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG-  | 2/2021  | 1/2024<br>(-)<br>[5/2024]      | 240.99<br>(-)<br>[240.99]      | 233.39<br>(0.00)<br>[4]    |
| 1396 | 44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M | 12/2021 | 8/2024<br>(-)<br>[8/2024]      | 451.66<br>(-)<br>[451.66]      | 401.78<br>(0.00)<br>[0]    |
| 1397 | 4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR                 | 3/2022  | 11/2024<br>(-)<br>[11/2024]    | 1,636.15<br>(-)<br>[1,636.15]  | 562.13<br>(0.00)<br>[0]    |
| 1398 | 4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II)          | 11/2021 | 8/2024<br>(-)<br>[8/2024]      | 736.75<br>(-)<br>[736.75]      | 181.91<br>(0.00)<br>[0]    |
| 1399 | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II.      | 12/2020 | 10/2023<br>(-)<br>[6/2024]     | 339.65<br>(-)<br>[339.65]      | 207.23<br>(0.00)<br>[8]    |
| 1400 | 4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I.                           | 12/2020 | 10/2023<br>(-)<br>[6/2024]     | 379.23<br>(-)<br>[379.23]      | 227.12<br>(0.00)<br>[8]    |
| 1401 | 4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I.               | 7/2020  | 3/2024<br>(-)<br>[9/2024]      | 319.09<br>(-)<br>[319.09]      | 133.67<br>(0.00)<br>[6]    |
| 1402 | ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00            | 8/2022  | 6/2024<br>(-)<br>[6/2024]      | 409.64<br>(-)<br>[409.64]      | 175.26<br>(0.00)<br>[0]    |
| 1403 | CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG | 3/2022  | 4/2025<br>(-)<br>[4/2025]      | 317.74<br>(-)<br>[317.74]      | 136.23<br>(0.00)<br>[0]    |
| 1404 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS | 3/2022  | 8/2024<br>(-)<br>[8/2024]      | 186.29<br>(-)<br>[186.29]      | 142.69<br>(0.00)<br>[0]    |
| 1405 | CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA | 2/2018  | 4/2021<br>(6/2024)<br>[6/2024] | 741.86<br>(649.00)<br>[649.00] | 672.53<br>(-92.86)<br>[38] |
| 1406 | DELHI-VADODARA GREENFIELD                                                                            | 11/2019 | 12/2022                        | 1,658.06                       | 157.41                     |

|      |                                                                                                      |         |                                 |                               |                            |
|------|------------------------------------------------------------------------------------------------------|---------|---------------------------------|-------------------------------|----------------------------|
|      | ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M                           |         | (6/2024)<br>[6/2024]            | (-)<br>[1,658.06]             | (0.00)<br>[18]             |
| 1407 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA | 11/2019 | 10/2022<br>(7/2024)<br>[7/2024] | 1,272.97<br>(-)<br>[1,272.97] | 559.27<br>(0.00)<br>[21]   |
| 1408 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL | 11/2019 | 5/2023<br>(6/2024)<br>[6/2023]  | 1,640.10<br>(-)<br>[1,640.10] | 1,158.94<br>(0.00)<br>[0]  |
| 1409 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON | 11/2019 | 3/2023<br>(6/2024)<br>[6/2024]  | 1,425.02<br>(-)<br>[1,425.02] | 1,364.99<br>(0.00)<br>[15] |
| 1410 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S | 11/2019 | 12/2023<br>(6/2024)<br>[6/2024] | 1,341.36<br>(-)<br>[1,341.36] | 1,067.22<br>(0.00)<br>[6]  |
| 1411 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N | 11/2019 | 5/2023<br>(6/2024)<br>[6/2024]  | 1,119.35<br>(-)<br>[1,119.35] | 1,409.00<br>(0.00)<br>[13] |
| 1412 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH | 7/2020  | 1/2024<br>(9/2025)<br>[9/2025]  | 1,788.69<br>(-)<br>[1,788.69] | 730.84<br>(0.00)<br>[20]   |
| 1413 | DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE | 11/2019 | 1/2023<br>(1/2024)<br>[1/2024]  | 952.57<br>(-)<br>[952.57]     | 892.27<br>(0.00)<br>[0]    |
| 1414 | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6)                    | 10/2019 | 8/2023<br>(5/2024)<br>[5/2024]  | 846.59<br>(-)<br>[846.59]     | 116.07<br>(0.00)<br>[9]    |
| 1415 | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7)                    | 10/2019 | 7/2023<br>(5/2024)<br>[5/2024]  | 662.08<br>(-)<br>[662.08]     | 83.76<br>(0.00)<br>[10]    |
| 1416 | DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8)                    | 10/2019 | 10/2023<br>(5/2024)<br>[5/2024] | 839.63<br>(-)<br>[839.63]     | 192.06<br>(0.00)<br>[7]    |
| 1417 | FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO    | 12/2017 | 12/2020<br>(5/2024)<br>[5/2024] | 1,308.73<br>(-)<br>[1,308.73] | 656.10<br>(0.00)<br>[41]   |
| 1418 | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)                         | 2/2019  | 10/2023<br>(5/2024)<br>[5/2024] | 738.90<br>(-)<br>[738.90]     | 882.77<br>(0.00)<br>[7]    |
| 1419 | SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)                         | 2/2019  | 10/2023<br>(5/2024)<br>[5/2024] | 755.16<br>(-)<br>[755.16]     | 897.48<br>(0.00)<br>[7]    |
| 1420 | SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV                                             | 4/2017  | 4/2020<br>(6/2024)<br>[6/2024]  | 894.00<br>(-)<br>[929.32]     | 915.67<br>(35.32)<br>[50]  |
| 1421 | Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan.                      | 3/2022  | 8/2025<br>(-)<br>[8/2025]       | 187.65<br>(-)<br>[187.65]     | 66.57<br>(0.00)<br>[0]     |
| 1422 | UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO  | 2/2022  | 9/2025<br>(-)<br>[9/2025]       | 838.43<br>(-)<br>[838.43]     | 142.87<br>(0.00)<br>[0]    |
| 1423 | UP-GRADATION TO TWO LANING                                                                           | 3/2020  | 10/2022                         | 255.23                        | 250.00                     |



|      |                                                                                                        |         |                                 |                                |                               |
|------|--------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------|-------------------------------|
|      | WITH PAVED SHOULDER OF AJMER-NAGPUR SECTION BY EXECUTING BALANCE WORK FRO                              |         | (12/2024)<br>[12/2024]          | (-)<br>[255.23]                | (0.00)<br>[26]                |
| 1424 | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0   | 3/2022  | 8/2024<br>(-)<br>[8/2024]       | 304.87<br>(-)<br>[304.87]      | 289.31<br>(0.00)<br>[0]       |
| 1425 | UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM   | 12/2022 | 8/2025<br>(-)<br>[8/2025]       | 235.15<br>(-)<br>[235.15]      | 92.29<br>(0.00)<br>[0]        |
| 1426 | UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT   | 3/2022  | 7/2024<br>(-)<br>[7/2024]       | 174.34<br>(-)<br>[174.34]      | 104.08<br>(0.00)<br>[0]       |
| 1427 | UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH   | 12/2021 | 9/2024<br>(-)<br>[9/2024]       | 150.11<br>(-)<br>[150.11]      | 56.33<br>(0.00)<br>[0]        |
| 1428 | WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE     | 1/2022  | 12/2024<br>(-)<br>[12/2024]     | 194.88<br>(-)<br>[194.88]      | 104.69<br>(0.00)<br>[0]       |
|      | <b>SIKKIM</b>                                                                                          |         |                                 |                                |                               |
|      | <b>Civil Aviation</b>                                                                                  |         |                                 |                                |                               |
| 1429 | PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST   | 11/2023 | 6/2026<br>(-)<br>[6/2026]       | 323.26<br>(-)<br>[323.26]      | 6.01<br>(0.00)<br>[0]         |
|      | <b>Department Of Higher Education</b>                                                                  |         |                                 |                                |                               |
| 1430 | CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM                  | 8/2020  | 1/2025<br>(-)<br>[12/2024]      | 314.06<br>(-)<br>[303.55]      | 121.42<br>(-10.51)<br>[-1]    |
|      | <b>Power</b>                                                                                           |         |                                 |                                |                               |
| 1431 | RANGIT IV HE PROJECT                                                                                   | 3/2021  | 5/2024<br>(-)<br>[5/2025]       | 938.29<br>(-)<br>[1,871.23]    | 1,075.33<br>(932.94)<br>[12]  |
| 1432 | TEESTA VI HE PROJECT                                                                                   | 3/2019  | 3/2024<br>(-)<br>[12/2027]      | 5,748.04<br>(-)<br>[5,748.04]  | 3,542.56<br>(0.00)<br>[45]    |
|      | <b>Railways</b>                                                                                        |         |                                 |                                |                               |
| 1433 | SEVOK RANGPO, NEFR                                                                                     | 4/2008  | 12/2015<br>(-)<br>[12/2023]     | 1,339.48<br>(-)<br>[7,876.92]  | 3,290.96<br>(6,537.44)<br>[0] |
|      | <b>Road Transport And Highways</b>                                                                     |         |                                 |                                |                               |
| 1434 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO   | 8/2020  | 4/2023<br>(9/2023)<br>[3/2025]  | 230.45<br>(244.91)<br>[244.91] | 198.49<br>(14.46)<br>[23]     |
| 1435 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT   | 10/2020 | 11/2023<br>(1/2025)<br>[6/2025] | 493.42<br>(478.79)<br>[478.79] | 260.67<br>(-14.63)<br>[19]    |
| 1436 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV | 8/2020  | 4/2023<br>(-)<br>[4/2023]       | 311.00<br>(-)<br>[273.78]      | 237.41<br>(-37.22)<br>[0]     |
| 1437 | CONSTRUCTION AND                                                                                       | 7/2020  | 4/2023                          | 345.38                         | 352.31                        |



|                      |                                                                                                       |         |                                  |                                         |                                  |
|----------------------|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|-----------------------------------------|----------------------------------|
|                      | UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV                 |         | (10/2023)<br>[8/2024]            | (395.59)<br>[395.59]                    | (50.21)<br>[16]                  |
| 1438                 | CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L  | 9/2020  | 5/2022<br>(-)<br>[3/2025]        | 183.31<br>(439.56)<br>[439.56]          | 346.67<br>(256.25)<br>[34]       |
| 1439                 | CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)   | 9/2020  | 5/2023<br>(-)<br>[1/2025]        | 262.84<br>(414.20)<br>[414.20]          | 216.21<br>(151.36)<br>[20]       |
| 1440                 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM)    | 10/2021 | 5/2024<br>(1/2025)<br>[1/2025]   | 385.15<br>(-)<br>[385.15]               | 163.03<br>(0.00)<br>[8]          |
| 1441                 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00  | 3/2017  | 4/2022<br>(5/2022)<br>[12/2023]  | 375.80<br>(-)<br>[375.80]               | 287.51<br>(0.00)<br>[0]          |
| 1442                 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5  | 11/2017 | 10/2020<br>(8/2023)<br>[6/2024]  | 290.05<br>(-)<br>[290.05]               | 218.36<br>(0.00)<br>[44]         |
| 1443                 | CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0  | 10/2020 | 12/2023<br>(9/2024)<br>[12/2025] | 816.79<br>(786.60)<br>[786.60]          | 265.27<br>(-30.19)<br>[24]       |
| 1444                 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N | 3/2019  | 4/2022<br>(-)<br>[4/2022]        | 402.94<br>(-)<br>[402.94]               | 224.40<br>(0.00)<br>[0]          |
| 1445                 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 | 8/2020  | 4/2023<br>(8/2023)<br>[6/2024]   | 295.97<br>(-)<br>[295.97]               | 242.00<br>(0.00)<br>[14]         |
| 1446                 | CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00  | 3/2020  | 6/2022<br>(-)<br>[1/2024]        | 242.97<br>(-)<br>[244.45]               | 246.91<br>(1.48)<br>[0]          |
| 1447                 | REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM  | 8/2020  | 5/2022<br>(5/2023)<br>[3/2025]   | 292.80<br>(-)<br>[292.80]               | 171.33<br>(0.00)<br>[34]         |
| 1448                 | RISHI BORDER- ROLEP- MENLA PKG- 2A                                                                    | 1/2021  | 9/2023<br>(1/2025)<br>[12/2025]  | 332.20<br>(-)<br>[332.20]               | 142.70<br>(0.00)<br>[27]         |
| 1449                 | RISHI BORDER- ROLEP- MENLA PKG- 3B                                                                    | 12/2020 | 2/2024<br>(4/2025)<br>[4/2025]   | 410.60<br>(379.30)<br>[379.30]          | 180.75<br>(-31.30)<br>[14]       |
| 1450                 | SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO  | 3/2017  | 6/2022<br>(-)<br>[6/2022]        | 165.56<br>(-)<br>[165.56]               | 0.00<br>(0.00)<br>[0]            |
| <b>TAMIL NADU</b>    |                                                                                                       |         |                                  |                                         |                                  |
| <b>Atomic Energy</b> |                                                                                                       |         |                                  |                                         |                                  |
| 1451                 | KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6                                                              | 6/2017  | 9/2027<br>(-)<br>[9/2027]        | 49,621.00<br>(-)<br>[49,621.00]         | 15,934.00<br>(0.00)<br>[0]       |
| 1452                 | KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4                                                         | 3/2013  | 11/2020<br>(-)<br>[11/2026]      | 39,849.00<br>(68,893.00)<br>[68,893.00] | 43,536.00<br>(29,044.00)<br>[72] |

|      |                                                                                                      |         |                                   |                                         |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|-----------------------------------------|---------------------------------|
| 1453 | PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)                                                    | 9/2003  | 9/2010<br>(-)<br>[12/2024]        | 3,492.00<br>(-)<br>[7,670.00]           | 6,517.22<br>(4,178.00)<br>[171] |
|      | <u>Civil Aviation</u>                                                                                |         |                                   |                                         |                                 |
| 1454 | DEVELOPMENT OF TUTICORIN AIRPORT                                                                     | 6/2019  | 3/2022<br>(7/2024)<br>[7/2024]    | 380.87<br>(452.93)<br>[452.93]          | 271.73<br>(72.06)<br>[28]       |
| 1455 | MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI                                                   | 6/2018  | 2/2022<br>(-)<br>[12/2025]        | 2,467.00<br>(-)<br>[2,467.00]           | 1,477.64<br>(0.00)<br>[46]      |
| 1456 | UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI | 8/2018  | 10/2021<br>(-)<br>[12/2023]       | 951.28<br>(-)<br>[1,112.49]             | 1,093.00<br>(161.21)<br>[0]     |
|      | <u>Coal</u>                                                                                          |         |                                   |                                         |                                 |
| 1457 | JAWAHAR KHANI OPENCASE (JK OC) MINE                                                                  | 12/2021 | 3/2025<br>(-)<br>[3/2025]         | 297.88<br>(-)<br>[297.88]               | 45.15<br>(0.00)<br>[0]          |
|      | <u>Finance</u>                                                                                       |         |                                   |                                         |                                 |
| 1458 | C/O OF 152 NOS TYPE-II,304 NOS, TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI  | 12/2015 | 10/2019<br>(10/2022)<br>[10/2022] | 209.00<br>(-)<br>[262.00]               | 205.72<br>(53.00)<br>[0]        |
| 1459 | CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI                                                 | 11/2017 | 11/2021<br>(-)<br>[11/2022]       | 348.77<br>(-)<br>[348.77]               | 223.39<br>(0.00)<br>[0]         |
|      | <u>Mines</u>                                                                                         |         |                                   |                                         |                                 |
| 1460 | 25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU                                                  | 9/2017  | 6/2019<br>(3/2024)<br>[12/2024]   | 166.62<br>(163.17)<br>[163.17]          | 135.63<br>(-3.45)<br>[66]       |
|      | <u>Petroleum</u>                                                                                     |         |                                   |                                         |                                 |
| 1461 | CBR 9 MMTPA PROJECT                                                                                  | 1/2021  | 6/2025<br>(-)<br>[6/2025]         | 31,580.00<br>(31,580.00)<br>[36,354.00] | 1,133.11<br>(4,774.00)<br>[0]   |
| 1462 | CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE            | 3/2022  | 11/2024<br>(-)<br>[11/2024]       | 564.00<br>(-)<br>[564.00]               | 138.45<br>(0.00)<br>[0]         |
| 1463 | CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS                                                  | 3/2022  | 3/2030<br>(-)<br>[3/2030]         | 501.00<br>(-)<br>[501.00]               | 62.29<br>(0.00)<br>[0]          |
| 1464 | CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS                       | 3/2022  | 3/2030<br>(-)<br>[3/2030]         | 1,295.00<br>(-)<br>[1,295.00]           | 86.59<br>(0.00)<br>[0]          |
| 1465 | CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS                                              | 3/2022  | 3/2030<br>(-)<br>[3/2030]         | 1,328.00<br>(-)<br>[1,328.00]           | 79.13<br>(0.00)<br>[0]          |
| 1466 | CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS                                                     | 12/2022 | 3/2030<br>(-)<br>[3/2030]         | 3,685.00<br>(-)<br>[3,685.00]           | 69.58<br>(0.00)<br>[0]          |
| 1467 | CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI                                     | 10/2020 | 9/2023<br>(12/2024)<br>[12/2024]  | 921.00<br>(-)<br>[921.00]               | 649.04<br>(0.00)<br>[15]        |
| 1468 | ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE                   | 5/2016  | 12/2018<br>(3/2024)<br>[12/2024]  | 4,497.00<br>(6,025.00)<br>[6,025.00]    | 5,502.92<br>(1,528.00)<br>[72]  |
| 1469 | EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)      | 1/2023  | 1/2025<br>(-)<br>[1/2025]         | 346.70<br>(-)<br>[346.70]               | 0.72<br>(0.00)<br>[0]           |
| 1470 | GRASS ROOT POL TERMINAL AT                                                                           | 1/2022  | 7/2024                            | 827.00                                  | 430.28                          |

|      |                                                                                                       |         |                                   |                                      |                                |
|------|-------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|--------------------------------|
|      | VALLUR, CHENNAI                                                                                       |         | (12/2024)<br>[6/2025]             | (-)<br>[827.00]                      | (0.00)<br>[11]                 |
| 1471 | IRUGUR-DEVANGONTHI POL PIPELINE                                                                       | 11/2012 | 2/2017<br>(10/2025)<br>[10/2025]  | 678.00<br>(1,732.00)<br>[1,732.00]   | 532.01<br>(1,054.00)<br>[104]  |
| 1472 | LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI)       | 1/2022  | 7/2024<br>(5/2026)<br>[5/2026]    | 829.00<br>(-)<br>[829.00]            | 170.20<br>(0.00)<br>[22]       |
| 1473 | SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI  | 10/2020 | 12/2023<br>(8/2024)<br>[8/2024]   | 1,398.00<br>(1,587.00)<br>[1,587.00] | 1,098.00<br>(189.00)<br>[8]    |
|      | <u>Power</u>                                                                                          |         |                                   |                                      |                                |
| 1474 | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY | 5/2017  | 7/2019<br>(-)<br>[7/2019]         | 186.17<br>(-)<br>[219.66]            | 180.54<br>(33.49)<br>[0]       |
|      | <u>Railways</u>                                                                                       |         |                                   |                                      |                                |
| 1475 | CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)                                | 3/2022  | 3/2026<br>(7/2024)<br>[12/2024]   | 359.60<br>(274.20)<br>[274.20]       | 179.26<br>(-85.40)<br>[-15]    |
| 1476 | Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM)                                     | 1/2006  | 3/2025<br>(8/2024)<br>[12/2025]   | 417.50<br>(-)<br>[419.44]            | 191.46<br>(1.94)<br>[9]        |
| 1477 | EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP                                                  | 4/2006  | 6/2013<br>(7/2024)<br>[9/2024]    | 495.74<br>(-)<br>[734.01]            | 625.57<br>(238.27)<br>[135]    |
| 1478 | KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)                                 | 1/2019  | 3/2026<br>(8/2024)<br>[12/2024]   | 304.22<br>(-)<br>[373.42]            | 225.18<br>(69.20)<br>[-15]     |
| 1479 | MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI                                      | 9/2007  | 2/2019<br>(-)<br>[3/2027]         | 724.69<br>(-)<br>[3,118.34]          | 1,917.34<br>(2,393.65)<br>[97] |
| 1480 | MORAPPUR-DHARMAPURI                                                                                   | 2/2019  | 3/2028<br>(3/2027)<br>[3/2027]    | 358.95<br>(-)<br>[358.95]            | 36.85<br>(0.00)<br>[-12]       |
| 1481 | NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)    | 7/2008  | 3/2026<br>(3/2027)<br>[3/2027]    | 677.12<br>(-)<br>[788.05]            | 165.00<br>(110.93)<br>[12]     |
| 1482 | TIDIVANAM-NAGARI (NL)                                                                                 | 9/2006  | /<br>(12/2026)<br>[3/2027]        | 582.83<br>(-)<br>[3,631.34]          | 763.70<br>(3,048.51)<br>[-]    |
|      | <u>Road Transport And Highways</u>                                                                    |         |                                   |                                      |                                |
| 1483 | 4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209                                              | 1/2019  | 1/2023<br>(12/2024)<br>[12/2024]  | 1,051.69<br>(-)<br>[1,051.69]        | 493.13<br>(0.00)<br>[23]       |
| 1484 | 4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)                                     | 1/2019  | 12/2022<br>(9/2024)<br>[9/2024]   | 1,409.38<br>(-)<br>[1,409.38]        | 605.70<br>(0.00)<br>[21]       |
| 1485 | 4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383                        | 6/2018  | 3/2022<br>(-)<br>[10/2024]        | 1,103.86<br>(-)<br>[1,103.86]        | 461.32<br>(0.00)<br>[31]       |
| 1486 | 4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)                                 | 1/2019  | 10/2022<br>(12/2023)<br>[12/2023] | 1,518.53<br>(-)<br>[1,607.54]        | 915.40<br>(89.01)<br>[0]       |
| 1487 | 4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD)                         | 12/2018 | 3/2022<br>(7/2024)<br>[7/2024]    | 854.94<br>(-)<br>[854.94]            | 334.05<br>(0.00)<br>[28]       |
| 1488 | 4-LANNING OF STHIYATHOPU-                                                                             | 9/2017  | 8/2020                            | 1,227.87                             | 1,261.43                       |

|      |                                                                                                      |         |                                  |                                      |                            |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|----------------------------|
|      | CHOLOPURAM                                                                                           |         | (6/2024)<br>[6/2024]             | (-)<br>[1,227.87]                    | (0.00)<br>[46]             |
| 1489 | 4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT | 2/2021  | 7/2024<br>(-)<br>[12/2024]       | 2,948.31<br>(3,516.83)<br>[3,516.83] | 659.75<br>(568.52)<br>[5]  |
| 1490 | 4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S | 3/2023  | 8/2025<br>(-)<br>[8/2025]        | 1,141.78<br>(-)<br>[1,141.78]        | 60.29<br>(0.00)<br>[0]     |
| 1491 | 4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744                      | 3/2022  | 2/2025<br>(-)<br>[2/2025]        | 1,076.97<br>(-)<br>[1,076.97]        | 267.12<br>(0.00)<br>[0]    |
| 1492 | 4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND | 2/2022  | 4/2025<br>(-)<br>[4/2025]        | 1,097.59<br>(-)<br>[1,097.59]        | 314.95<br>(0.00)<br>[0]    |
| 1493 | 6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH  | 11/2021 | 2/2023<br>(-)<br>[6/2024]        | 463.44<br>(463.44)<br>[463.44]       | 329.70<br>(0.00)<br>[16]   |
| 1494 | 6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48                              | 1/2019  | 5/2021<br>(-)<br>[12/2025]       | 819.89<br>(-)<br>[922.85]            | 361.98<br>(102.96)<br>[55] |
| 1495 | BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83)    | 10/2020 | 5/2023<br>(12/2024)<br>[12/2024] | 434.12<br>(-)<br>[434.12]            | 258.89<br>(0.00)<br>[19]   |
| 1496 | BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS | 1/2022  | 9/2024<br>(-)<br>[9/2024]        | 467.99<br>(-)<br>[468.00]            | 18.83<br>(0.01)<br>[0]     |
| 1497 | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2   | 12/2020 | 7/2024<br>(-)<br>[11/2024]       | 843.48<br>(1,051.36)<br>[1,051.36]   | 347.02<br>(207.88)<br>[4]  |
| 1498 | BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K  | 11/2020 | 8/2024<br>(-)<br>[1/2025]        | 1,155.49<br>(1,458.45)<br>[1,458.45] | 424.27<br>(302.96)<br>[5]  |
| 1499 | BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1   | 10/2020 | 5/2024<br>(-)<br>[10/2024]       | 1,023.91<br>(1,341.51)<br>[1,341.51] | 489.07<br>(317.60)<br>[5]  |
| 1500 | CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 | 2/2022  | 8/2022<br>(-)<br>[10/2024]       | 191.33<br>(-)<br>[191.33]            | 118.15<br>(0.00)<br>[26]   |
| 1501 | CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234  | 1/2022  | 11/2024<br>(-)<br>[11/2024]      | 221.03<br>(243.95)<br>[243.95]       | 114.24<br>(22.92)<br>[0]   |
| 1502 | CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI | 3/2023  | 5/2026<br>(-)<br>[5/2026]        | 1,382.00<br>(-)<br>[1,382.00]        | 0.00<br>(0.00)<br>[0]      |
| 1503 | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS | 3/2023  | 5/2026<br>(-)<br>[5/2026]        | 1,618.96<br>(-)<br>[1,618.96]        | 0.00<br>(0.00)<br>[0]      |

|      |                                                                                                      |         |                                   |                                      |                              |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|------------------------------|
| 1504 | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS | 3/2023  | 5/2026<br>(-)<br>[5/2026]         | 1,301.37<br>(-)<br>[1,301.37]        | 0.00<br>(0.00)<br>[0]        |
| 1505 | CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS | 3/2023  | 5/2026<br>(-)<br>[5/2026]         | 1,207.40<br>(-)<br>[1,207.40]        | 0.00<br>(0.00)<br>[0]        |
| 1506 | CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F | 4/2022  | 5/2025<br>(-)<br>[5/2025]         | 1,260.74<br>(-)<br>[1,260.74]        | 318.47<br>(0.00)<br>[0]      |
| 1507 | FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460   | 2/2019  | 8/2023<br>(12/2024)<br>[12/2024]  | 1,291.37<br>(-)<br>[1,291.37]        | 215.02<br>(0.00)<br>[16]     |
| 1508 | FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300)  | 3/2018  | 11/2020<br>(4/2023)<br>[4/2023]   | 628.71<br>(-)<br>[756.13]            | 583.02<br>(127.42)<br>[0]    |
| 1509 | FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000                 | 2/2019  | 5/2024<br>(-)<br>[11/2024]        | 1,008.99<br>(1,360.53)<br>[1,360.53] | 159.66<br>(351.54)<br>[6]    |
| 1510 | FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000                 | 2/2019  | 12/2025<br>(12/2025)<br>[12/2025] | 825.94<br>(1,116.13)<br>[1,116.13]   | 51.76<br>(290.19)<br>[0]     |
| 1511 | FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 | 9/2021  | 10/2024<br>(-)<br>[10/2024]       | 1,751.18<br>(-)<br>[1,757.27]        | 49.69<br>(6.09)<br>[0]       |
| 1512 | FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU | 10/2022 | 11/2024<br>(-)<br>[11/2024]       | 172.15<br>(-)<br>[172.15]            | 43.59<br>(0.00)<br>[0]       |
| 1513 | FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM | 3/2018  | 1/2022<br>(12/2024)<br>[12/2024]  | 2,120.40<br>(2,565.63)<br>[2,565.63] | 1,429.17<br>(445.23)<br>[35] |
| 1514 | FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN | 3/2018  | 10/2020<br>(8/2025)<br>[8/2025]   | 1,872.68<br>(2,661.51)<br>[2,756.09] | 1,066.80<br>(883.41)<br>[58] |
| 1515 | FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM | 2/2019  | 12/2023<br>(12/2024)<br>[12/2024] | 1,243.57<br>(-)<br>[1,243.57]        | 171.63<br>(0.00)<br>[12]     |
| 1516 | FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON  | 3/2018  | 11/2021<br>(12/2024)<br>[12/2024] | 998.70<br>(1,358.32)<br>[1,358.32]   | 866.81<br>(359.62)<br>[37]   |
| 1517 | FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3  | 3/2018  | 10/2022<br>(1/2024)<br>[1/2024]   | 505.35<br>(-)<br>[837.69]            | 376.61<br>(332.34)<br>[0]    |
| 1518 | FOUR LANNING OF CHOLOPURAM-THANJAVUR                                                                 | 8/2017  | 9/2020<br>(6/2024)<br>[6/2024]    | 1,176.37<br>(-)<br>[1,176.37]        | 1,254.79<br>(0.00)<br>[45]   |
| 1519 | FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. | 3/2017  | 3/2020<br>(5/2024)<br>[5/2024]    | 848.45<br>(-)<br>[848.45]            | 303.04<br>(0.00)<br>[50]     |

|                          |                                                                                                      |         |                                   |                                      |                                |
|--------------------------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|--------------------------------|
| 1520                     | FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER  | 3/2018  | 11/2021<br>(12/2024)<br>[12/2024] | 1,294.47<br>(1,588.40)<br>[1,588.40] | 786.77<br>(293.93)<br>[37]     |
| 1521                     | KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091                                                   | 10/2018 | 2/2021<br>(-)<br>[12/2024]        | 707.90<br>(766.51)<br>[766.51]       | 401.98<br>(58.61)<br>[46]      |
| 1522                     | REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS             | 2/2019  | 3/2021<br>(-)<br>[10/2023]        | 166.90<br>(-)<br>[166.90]            | 121.94<br>(0.00)<br>[0]        |
| 1523                     | SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE | 3/2023  | 7/2024<br>(-)<br>[10/2024]        | 200.30<br>(-)<br>[200.30]            | 32.76<br>(0.00)<br>[3]         |
| 1524                     | THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM                                | 7/2022  | 8/2023<br>(12/2024)<br>[12/2024]  | 186.50<br>(210.81)<br>[210.81]       | 12.92<br>(24.31)<br>[16]       |
| 1525                     | WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 | 8/2020  | 2/2021<br>(-)<br>[5/2024]         | 302.62<br>(345.62)<br>[345.62]       | 324.68<br>(43.00)<br>[39]      |
| <u>Urban Development</u> |                                                                                                      |         |                                   |                                      |                                |
| 1526                     | CHENNAI METRO RAIL LTD (PHASE 1 EXT)                                                                 | 6/2016  | 3/2018<br>(-)<br>[2/2021]         | 3,770.00<br>(-)<br>[3,770.00]        | 2,527.73<br>(0.00)<br>[0]      |
| 1527                     | CHENNAI METRO RAIL LTD (PHASE 1)                                                                     | 2/2009  | 12/2015<br>(-)<br>[12/2015]       | 14,600.00<br>(-)<br>[18,380.00]      | 17,619.68<br>(3,780.00)<br>[0] |
| <u>TELANGANA</u>         |                                                                                                      |         |                                   |                                      |                                |
| <u>Civil Aviation</u>    |                                                                                                      |         |                                   |                                      |                                |
| 1528                     | CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD                               | 5/2020  | 5/2022<br>(6/2023)<br>[6/2023]    | 353.61<br>(-)<br>[353.61]            | 303.22<br>(0.00)<br>[0]        |
| <u>Coal</u>              |                                                                                                      |         |                                   |                                      |                                |
| 1529                     | GODAVARIKHANI COAL MINE                                                                              | 7/2019  | 3/2023<br>(-)<br>[3/2025]         | 438.98<br>(-)<br>[438.98]            | 144.22<br>(0.00)<br>[24]       |
| 1530                     | GOLETI OPENCAST MINE                                                                                 | 7/2021  | 3/2026<br>(-)<br>[3/2026]         | 345.60<br>(-)<br>[345.60]            | 50.25<br>(0.00)<br>[0]         |
| 1531                     | KAKATIYAKHANI OPENCAST III PROJECT PHASE-1                                                           | 3/2017  | 3/2022<br>(-)<br>[3/2025]         | 413.84<br>(-)<br>[413.84]            | 377.38<br>(0.00)<br>[36]       |
| 1532                     | RCE OF INDARAM OPENCAST PROJECT                                                                      | 8/2017  | 3/2021<br>(-)<br>[3/2025]         | 349.28<br>(-)<br>[424.81]            | 335.24<br>(75.53)<br>[48]      |
| 1533                     | RCE OF KAKATHIYAKHANI OC - 2 PROJECT                                                                 | 8/2017  | 3/2020<br>(-)<br>[3/2025]         | 442.42<br>(-)<br>[442.42]            | 173.89<br>(0.00)<br>[60]       |
| 1534                     | RCE OF KALYANIKHANI OPENCAST PROJECT                                                                 | 3/2016  | 3/2020<br>(-)<br>[3/2025]         | 384.32<br>(-)<br>[384.32]            | 206.24<br>(0.00)<br>[60]       |
| 1535                     | RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT                                                      | 11/2015 | 3/2023<br>(-)<br>[3/2025]         | 489.62<br>(-)<br>[489.62]            | 400.35<br>(0.00)<br>[24]       |
| 1536                     | SRP OC-II EXPANSION PROJECT                                                                          | 11/2016 | 3/2018<br>(-)<br>[3/2024]         | 272.73<br>(-)<br>[272.73]            | 269.65<br>(0.00)<br>[0]        |
| 1537                     | VENKATESH KHANI COAL MINE                                                                            | 10/2020 | 3/2023<br>(-)<br>[3/2026]         | 484.51<br>(-)<br>[484.51]            | 135.52<br>(0.00)<br>[36]       |

|      |                                                                                                      |         |                                  |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
|      | <b>Health And Family Welfare</b>                                                                     |         |                                  |                                      |                                 |
| 1538 | COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR | 12/2018 | 7/2024<br>(10/2024)<br>[10/2024] | 1,110.55<br>(1,110.55)<br>[1,110.55] | 550.42<br>(0.00)<br>[3]         |
| 1539 | ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD              | 10/2016 | 3/2020<br>(7/2024)<br>[7/2024]   | 209.84<br>(252.65)<br>[281.06]       | 248.29<br>(71.22)<br>[52]       |
|      | <b>Power</b>                                                                                         |         |                                  |                                      |                                 |
| 1540 | TELANGANA SUPER THERMAL POWER PROJECT PHASE I                                                        | 1/2016  | 11/2020<br>(7/2022)<br>[2/2024]  | 10,598.98<br>(-)<br>[10,998.00]      | 10,437.71<br>(399.02)<br>[0]    |
|      | <b>Railways</b>                                                                                      |         |                                  |                                      |                                 |
| 1541 | MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K  | 4/2017  | 3/2022<br>(-)<br>[3/2022]        | 119.73<br>(185.00)<br>[242.28]       | 54.15<br>(122.55)<br>[0]        |
| 1542 | MANOHARABAD-KOTHPALL NEW LINE(SCR)                                                                   | 4/2006  | 3/2010<br>(-)<br>[3/2025]        | 1,160.48<br>(-)<br>[3,014.00]        | 1,190.58<br>(1,853.52)<br>[180] |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                  |                                      |                                 |
| 1543 | 4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 | 1/2021  | 1/2024<br>(12/2024)<br>[12/2024] | 1,307.95<br>(-)<br>[1,307.95]        | 507.50<br>(0.00)<br>[11]        |
| 1544 | 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH | 1/2018  | 5/2020<br>(12/2022)<br>[8/2024]  | 283.15<br>(-)<br>[283.15]            | 278.69<br>(0.00)<br>[51]        |
| 1545 | 6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, | 3/2022  | 1/2025<br>(-)<br>[1/2025]        | 955.49<br>(-)<br>[955.49]            | 138.71<br>(0.00)<br>[0]         |
| 1546 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 | 1/2022  | 1/2025<br>(-)<br>[1/2025]        | 1,227.57<br>(-)<br>[1,227.57]        | 4.98<br>(0.00)<br>[0]           |
| 1547 | 6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM | 2/2022  | 1/2025<br>(-)<br>[1/2025]        | 972.06<br>(-)<br>[972.06]            | 8.38<br>(0.00)<br>[0]           |
| 1548 | 6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44        | 12/2021 | 7/2024<br>(-)<br>[7/2024]        | 521.53<br>(-)<br>[521.53]            | 193.05<br>(0.00)<br>[0]         |
| 1549 | CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES | 3/2018  | 7/2020<br>(6/2024)<br>[2/2026]   | 626.76<br>(-)<br>[626.76]            | 273.60<br>(0.00)<br>[67]        |
| 1550 | EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM | 3/2015  | 1/2017<br>(-)<br>[12/2023]       | 153.21<br>(-)<br>[153.21]            | 100.96<br>(0.00)<br>[0]         |
| 1551 | FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K | 3/2022  | 7/2025<br>(-)<br>[7/2025]        | 2,146.86<br>(2,413.00)<br>[2,413.00] | 651.97<br>(266.14)<br>[0]       |
| 1552 | IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-              | 2/2022  | 9/2024<br>(-)<br>[9/2024]        | 541.58<br>(-)<br>[541.58]            | 20.82<br>(0.00)<br>[0]          |



|      |                                                                                                      |         |                                  |                           |                          |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|---------------------------|--------------------------|
|      | RCW                                                                                                  |         |                                  |                           |                          |
| 1553 | KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V | 2/2022  | 9/2024<br>(-)<br>[9/2024]        | 637.11<br>(-)<br>[637.11] | 309.27<br>(0.00)<br>[0]  |
| 1554 | KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM   | 8/2022  | 10/2024<br>(-)<br>[10/2024]      | 772.11<br>(-)<br>[772.11] | 424.49<br>(0.00)<br>[0]  |
| 1555 | KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA  | 9/2022  | 2/2024<br>(12/2024)<br>[12/2024] | 804.69<br>(-)<br>[804.69] | 378.32<br>(0.00)<br>[10] |
| 1556 | ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA      | 10/2017 | 6/2023<br>(-)<br>[12/2024]       | 186.71<br>(-)<br>[186.71] | 155.30<br>(0.00)<br>[18] |
| 1557 | REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 | 3/2018  | 7/2019<br>(6/2022)<br>[8/2024]   | 192.67<br>(-)<br>[192.67] | 176.37<br>(0.00)<br>[61] |
| 1558 | REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO | 1/2022  | 12/2024<br>(-)<br>[3/2025]       | 549.28<br>(-)<br>[549.28] | 103.51<br>(0.00)<br>[3]  |
| 1559 | REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR | 1/2017  | 10/2019<br>(10/2019)<br>[6/2021] | 605.08<br>(-)<br>[605.08] | 416.15<br>(0.00)<br>[0]  |
| 1560 | REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI | 3/2021  | 7/2024<br>(-)<br>[6/2025]        | 545.11<br>(-)<br>[545.11] | 228.41<br>(0.00)<br>[11] |
| 1561 | REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT | 1/2014  | 3/2016<br>(9/2019)<br>[9/2019]   | 270.00<br>(-)<br>[270.00] | 0.00<br>(0.00)<br>[0]    |
| 1562 | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT | 2/2018  | 11/2019<br>(3/2022)<br>[1/2024]  | 294.13<br>(-)<br>[294.13] | 198.75<br>(0.00)<br>[0]  |
| 1563 | REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC | 3/2018  | 9/2020<br>(6/2022)<br>[6/2023]   | 322.81<br>(-)<br>[322.81] | 316.44<br>(0.00)<br>[0]  |
| 1564 | REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR  | 10/2014 | 2/2017<br>(12/2022)<br>[3/2025]  | 295.47<br>(-)<br>[295.47] | 224.42<br>(0.00)<br>[97] |
| 1565 | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ | 10/2016 | 3/2019<br>(4/2023)<br>[8/2024]   | 248.83<br>(-)<br>[248.83] | 173.82<br>(0.00)<br>[65] |
| 1566 | WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON  | 10/2016 | 2/2019<br>(6/2022)<br>[8/2024]   | 298.32<br>(-)<br>[298.32] | 178.47<br>(0.00)<br>[66] |
| 1567 | WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO  | 1/2022  | 12/2024<br>(-)<br>[12/2024]      | 423.48<br>(-)<br>[423.48] | 198.05<br>(0.00)<br>[0]  |



|      |                                                                                                      |        |                                   |                                |                          |
|------|------------------------------------------------------------------------------------------------------|--------|-----------------------------------|--------------------------------|--------------------------|
| 1568 | WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO  | 3/2021 | 7/2024<br>(-)<br>[8/2024]         | 317.19<br>(-)<br>[317.19]      | 162.21<br>(0.00)<br>[1]  |
| 1569 | WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4  | 1/2018 | 12/2019<br>(11/2020)<br>[11/2020] | 230.03<br>(-)<br>[230.03]      | 231.33<br>(0.00)<br>[0]  |
| 1570 | WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 | 2/2018 | 6/2020<br>(1/2021)<br>[1/2021]    | 206.13<br>(-)<br>[206.13]      | 190.94<br>(0.00)<br>[0]  |
| 1571 | WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM | 1/2022 | 1/2025<br>(-)<br>[7/2025]         | 703.68<br>(-)<br>[703.68]      | 205.84<br>(0.00)<br>[6]  |
| 1572 | WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION | 3/2022 | 3/2024<br>(-)<br>[10/2025]        | 631.49<br>(-)<br>[631.49]      | 42.69<br>(0.00)<br>[19]  |
| 1573 | WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR | 1/2019 | /<br>(1/2023)<br>[8/2024]         | 193.19<br>(249.72)<br>[249.72] | 222.58<br>(56.53)<br>[-] |
| 1574 | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6   | 1/2022 | 12/2024<br>(-)<br>[12/2024]       | 578.85<br>(-)<br>[578.85]      | 172.76<br>(0.00)<br>[0]  |
| 1575 | WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH-  | 1/2022 | 1/2025<br>(-)<br>[6/2025]         | 882.18<br>(-)<br>[882.18]      | 220.87<br>(0.00)<br>[5]  |
| 1576 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI | 3/2022 | 7/2025<br>(-)<br>[7/2025]         | 886.69<br>(-)<br>[886.69]      | 90.46<br>(0.00)<br>[0]   |
| 1577 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH | 1/2017 | 10/2019<br>(10/2019)<br>[2/2024]  | 196.52<br>(-)<br>[196.52]      | 125.53<br>(0.00)<br>[0]  |
| 1578 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI | 1/2017 | 12/2019<br>(12/2019)<br>[12/2019] | 283.00<br>(-)<br>[283.00]      | 259.15<br>(0.00)<br>[0]  |
| 1579 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE | 1/2017 | 5/2019<br>(8/2019)<br>[8/2019]    | 244.54<br>(-)<br>[244.54]      | 176.32<br>(0.00)<br>[0]  |
| 1580 | WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION | 1/2017 | 5/2019<br>(7/2021)<br>[1/2024]    | 300.00<br>(-)<br>[300.00]      | 239.93<br>(0.00)<br>[0]  |
| 1581 | WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3  | 3/2022 | 3/2025<br>(-)<br>[6/2025]         | 644.45<br>(-)<br>[644.45]      | 192.96<br>(0.00)<br>[3]  |
|      | <u>TRIPURA</u>                                                                                       |        |                                   |                                |                          |
|      | <u>Petroleum</u>                                                                                     |        |                                   |                                |                          |
| 1582 | GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING                           | 6/2022 | 8/2025<br>(9/2025)<br>[9/2025]    | 656.00<br>(-)<br>[656.00]      | 279.17<br>(0.00)<br>[1]  |

|      |                                                                                                              |         |                                  |                                         |                                 |
|------|--------------------------------------------------------------------------------------------------------------|---------|----------------------------------|-----------------------------------------|---------------------------------|
|      | DHARMANAGAR DEPOT                                                                                            |         |                                  |                                         |                                 |
|      | <u>Railways</u>                                                                                              |         |                                  |                                         |                                 |
| 1583 | AGARTALA-AKHAURA NL                                                                                          | 4/2012  | 3/2020<br>(6/2022)<br>[9/2022]   | 569.63<br>(-)<br>[708.73]               | 380.92<br>(139.10)<br>[0]       |
|      | <u>Road Transport And Highways</u>                                                                           |         |                                  |                                         |                                 |
| 1584 | 2 LANING FROM MANU-SIMLUNG<br>PKG-2                                                                          | 2/2022  | 1/2025<br>(-)<br>[1/2025]        | 456.88<br>(-)<br>[456.88]               | 90.15<br>(0.00)<br>[0]          |
| 1585 | 2-LANING FROM JOLAIBARI -<br>BELONIA                                                                         | 6/2020  | 1/2022<br>(6/2023)<br>[7/2024]   | 201.99<br>(287.47)<br>[287.47]          | 139.41<br>(85.48)<br>[30]       |
| 1586 | 2-LANING OF KHOWAI -AGARTALA<br>SECTION FROM DESIGN KM 31.300<br>TO KM 45.300 OF NH-208A PKG-3               | 9/2020  | 4/2022<br>(10/2022)<br>[10/2023] | 173.17<br>(-)<br>[173.17]               | 92.53<br>(0.00)<br>[0]          |
| 1587 | 4 LANE WITH PAVED SHOULDER<br>AGARTALA BYPASS (WESTERN<br>SIDE) CONNECTING NH-8                              | 3/2023  | 3/2027<br>(-)<br>[3/2027]        | 2,026.05<br>(-)<br>[2,026.05]           | 0.00<br>(0.00)<br>[0]           |
| 1588 | IMPROVEMENT AND WIDENING TO<br>2-LANE WITH EARTHEN PAVED<br>SHOULDER FROM UDAIPUR TO<br>SRIMANTAPUR          | 5/2023  | 11/2024<br>(-)<br>[11/2024]      | 195.95<br>(-)<br>[195.95]               | 0.00<br>(0.00)<br>[0]           |
| 1589 | KAILASHAHAR TO KHOWAI PKG-4                                                                                  | 11/2020 | 6/2022<br>(10/2023)<br>[7/2024]  | 159.13<br>(171.50)<br>[171.50]          | 79.43<br>(12.37)<br>[25]        |
| 1590 | MANU-SIMLUNG ( PKG 4)                                                                                        | 3/2021  | 12/2022<br>(6/2023)<br>[1/2025]  | 354.79<br>(-)<br>[354.79]               | 34.08<br>(0.00)<br>[25]         |
| 1591 | REHABILITATION AND<br>UPGRADATION OF ROAD FROM KM<br>0.00 TO KM 18.600 OF KUMARGHAT-<br>KAILASHAHAR SECTION  | 6/2020  | 1/2022<br>(2/2024)<br>[7/2024]   | 277.50<br>(302.02)<br>[302.02]          | 252.10<br>(24.52)<br>[30]       |
|      | <u>UTTAR PRADESH</u>                                                                                         |         |                                  |                                         |                                 |
|      | <u>Civil Aviation</u>                                                                                        |         |                                  |                                         |                                 |
| 1592 | CCS INTERNATIONAL AIRPORT ,<br>LUCKNOW                                                                       | 6/2018  | 9/2021<br>(12/2024)<br>[12/2024] | 1,383.00<br>(1,938.00)<br>[3,291.81]    | 2,092.82<br>(1,908.81)<br>[39]  |
| 1593 | DEVELOPMENT OF AYODHYA<br>AIRPORT PHASE-01                                                                   | 3/2021  | 12/2022<br>(6/2024)<br>[6/2024]  | 242.14<br>(328.00)<br>[358.00]          | 335.02<br>(115.86)<br>[18]      |
| 1594 | PRAYAGRAJ AIRPORT -<br>CONSTRUCTION OF NEW TERMINAL<br>BUILDING, SECOND LINK TAXI<br>TRACK, APRON EXPANSION, | 5/2023  | 11/2024<br>(-)<br>[11/2024]      | 185.75<br>(232.52)<br>[232.52]          | 28.26<br>(46.77)<br>[0]         |
|      | <u>Coal</u>                                                                                                  |         |                                  |                                         |                                 |
| 1595 | KHADIA EXPANSION OCP                                                                                         | 6/2021  | 3/2025<br>(-)<br>[3/2026]        | 491.67<br>(-)<br>[491.67]               | 21.32<br>(0.00)<br>[12]         |
| 1596 | NEYVELI UTTAR PRADESH POWER<br>PROJECT LIMITED 1980 MW                                                       | 7/2016  | 11/2021<br>(3/2025)<br>[3/2025]  | 17,237.00<br>(19,406.12)<br>[19,406.12] | 17,105.55<br>(2,169.12)<br>[40] |
|      | <u>Home Affairs</u>                                                                                          |         |                                  |                                         |                                 |
| 1597 | CONSTRUCTION OF 683 VARIOUS<br>TYPE FAMILY QUARTERS AT GROUP<br>CENTRE CRPF CHANDALI                         | 5/2019  | 1/2022<br>(3/2023)<br>[3/2023]   | 199.31<br>(-)<br>[199.31]               | 86.49<br>(0.00)<br>[0]          |
|      | <u>Petroleum</u>                                                                                             |         |                                  |                                         |                                 |
| 1598 | 60 KTA POLYPROPYLENE PROJECT                                                                                 | 3/2019  | 4/2024<br>(4/2024)<br>[3/2025]   | 910.56<br>(1,299.02)<br>[1,299.02]      | 700.40<br>(388.46)<br>[11]      |
| 1599 | AUGMENTATION OF FACILITIES AT<br>MATHURA BITUMEN PLANT                                                       | 4/2022  | 4/2025<br>(12/2026)              | 260.12<br>(-)                           | 0.44<br>(0.00)                  |

|      |                                                                                             |         |                                 |                                 |                                |
|------|---------------------------------------------------------------------------------------------|---------|---------------------------------|---------------------------------|--------------------------------|
|      |                                                                                             |         | [12/2026]                       | [260.12]                        | [20]                           |
| 1600 | CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, | 12/2022 | 6/2030<br>(-)<br>[6/2030]       | 16,654.00<br>(-)<br>[16,654.00] | 242.03<br>(0.00)<br>[0]        |
| 1601 | GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH                                               | 9/2022  | 6/2026<br>(-)<br>[11/2026]      | 980.45<br>(-)<br>[980.45]       | 79.85<br>(0.00)<br>[5]         |
|      | <u>Power</u>                                                                                |         |                                 |                                 |                                |
| 1602 | KALPI SOLAR POWER PROJECT                                                                   | 7/2020  | 3/2022<br>(3/2024)<br>[3/2024]  | 314.64<br>(-)<br>[350.46]       | 297.14<br>(35.82)<br>[0]       |
| 1603 | KHURJA SUPER THERMAL POWER PROJECT                                                          | 3/2019  | 9/2023<br>(-)<br>[10/2024]      | 11,089.42<br>(-)<br>[11,089.42] | 10,211.36<br>(0.00)<br>[13]    |
| 1604 | SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW)                                 | 3/2024  | 2/2030<br>(-)<br>[2/2030]       | 17,195.31<br>(-)<br>[17,195.31] | 531.00<br>(0.00)<br>[0]        |
|      | <u>Railways</u>                                                                             |         |                                 |                                 |                                |
| 1605 | ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN                | 4/2019  | 12/2025<br>(-)<br>[12/2025]     | 451.99<br>(-)<br>[451.99]       | 0.00<br>(0.00)<br>[0]          |
| 1606 | ALIGARH-HARDUAGANJ FLYOVER (22 KM)                                                          | 4/2020  | 6/2026<br>(6/2026)<br>[6/2026]  | 1,456.89<br>(-)<br>[1,456.89]   | 0.00<br>(0.00)<br>[0]          |
| 1607 | ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ                         | 4/2019  | 3/2026<br>(-)<br>[3/2026]       | 494.11<br>(-)<br>[494.11]       | 0.00<br>(0.00)<br>[0]          |
| 1608 | BAHRAICH - NANPARA -NEPALGANJ (56.15 KM)                                                    | 7/2020  | 12/2024<br>(-)<br>[6/2025]      | 950.00<br>(-)<br>[341.66]       | 8.51<br>(-608.34)<br>[6]       |
| 1609 | BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)                                                      | 10/2018 | 10/2030<br>(-)<br>[3/2027]      | 1,600.00<br>(-)<br>[4,939.78]   | 726.83<br>(3,339.78)<br>[-43]  |
| 1610 | BARABANKI AKBARPUR DOUBLING                                                                 | 9/2017  | 3/2025<br>(-)<br>[3/2025]       | 1,200.00<br>(-)<br>[1,700.00]   | 0.00<br>(500.00)<br>[0]        |
| 1611 | BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)                                               | 1/2019  | 3/2025<br>(-)<br>[3/2025]       | 323.85<br>(-)<br>[323.85]       | 0.00<br>(0.00)<br>[0]          |
| 1612 | BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS                                              | 4/2019  | 12/2025<br>(3/2026)<br>[3/2026] | 187.21<br>(250.17)<br>[250.17]  | 1.62<br>(62.96)<br>[3]         |
| 1613 | BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))             | 5/2018  | 3/2024<br>(-)<br>[2/2025]       | 1,177.96<br>(-)<br>[2,529.46]   | 1,574.90<br>(1,351.50)<br>[11] |
| 1614 | BURHWAL - GONDA - 3RD RUNNING LINE.                                                         | 4/2016  | /<br>(-)<br>[7/2025]            | 602.50<br>(-)<br>[714.96]       | 747.12<br>(112.46)<br>[-]      |
| 1615 | DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)             | 11/2016 | 6/2024<br>(-)<br>[2/2025]       | 186.85<br>(-)<br>[457.68]       | 406.56<br>(270.83)<br>[8]      |
| 1616 | DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM)                                           | 3/2023  | 12/2026<br>(-)<br>[12/2026]     | 177.33<br>(-)<br>[177.33]       | 0.00<br>(0.00)<br>[0]          |
| 1617 | JANGHAI PRATAPGARH AMETHI DOUBLING                                                          | 11/2017 | 3/2025<br>(-)<br>[3/2025]       | 701.98<br>(-)<br>[1,100.00]     | 0.00<br>(398.02)<br>[0]        |
| 1618 | JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)                                | 11/2018 | 3/2025<br>(-)<br>[3/2025]       | 357.48<br>(-)<br>[409.38]       | 312.07<br>(51.90)<br>[0]       |

|                                    |                                                                                                      |         |                                   |                                      |                                |
|------------------------------------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|--------------------------------|
| 1619                               | JAUNPUR AKBARPUR (TANDA) DOUBLING                                                                    | 8/2017  | 3/2025<br>(-)<br>[3/2025]         | 515.50<br>(-)<br>[676.00]            | 0.00<br>(160.50)<br>[0]        |
| 1620                               | JHANSI BINA DOUBLING                                                                                 | 9/2016  | 3/2021<br>(-)<br>[12/2023]        | 2,001.00<br>(2,001.00)<br>[2,001.00] | 1,118.80<br>(0.00)<br>[0]      |
| 1621                               | JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING                                                         | 3/2018  | 3/2023<br>(-)<br>[3/2026]         | 4,329.53<br>(-)<br>[4,329.53]        | 60.37<br>(0.00)<br>[36]        |
| 1622                               | KARAILA ROAD - SHAKTINAGAR DOUBLING                                                                  | 8/2015  | 3/2019<br>(-)<br>[8/2024]         | 528.57<br>(762.97)<br>[762.97]       | 698.20<br>(234.40)<br>[65]     |
| 1623                               | LALITPUR - BIRARI WITH FLYOVER AT LALITPUR                                                           | 3/2017  | 12/2024<br>(-)<br>[12/2024]       | 260.00<br>(-)<br>[260.00]            | 0.00<br>(0.00)<br>[0]          |
| 1624                               | MATHURA - VRINDAVAN (11 KM)                                                                          | 8/2022  | 6/2025<br>(-)<br>[6/2025]         | 402.88<br>(-)<br>[402.88]            | 0.00<br>(0.00)<br>[0]          |
| 1625                               | MATHURA-JHANSI-3RD LINE (273.80 KM)                                                                  | 6/2016  | 12/2023<br>(-)<br>[12/2024]       | 3,677.76<br>(-)<br>[5,190.26]        | 4,969.16<br>(1,512.50)<br>[12] |
| 1626                               | MUGHALSARAI - ALLAHABAD - 3RD LINE                                                                   | 8/2019  | 12/2026<br>(-)<br>[12/2026]       | 2,390.00<br>(-)<br>[2,390.00]        | 0.00<br>(0.00)<br>[0]          |
| 1627                               | RAMNA - SINGRAULI DOUBLING                                                                           | 8/2015  | 3/2020<br>(-)<br>[9/2024]         | 2,436.21<br>(2,880.40)<br>[2,880.40] | 2,782.71<br>(444.19)<br>[54]   |
| 1628                               | SAHJANWA - DOHRIGHAT                                                                                 | 8/2019  | 3/2029<br>(-)<br>[12/2027]        | 371.77<br>(-)<br>[1,319.75]          | 363.37<br>(947.98)<br>[-15]    |
| 1629                               | SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.                      | 4/2016  | 12/2019<br>(-)<br>[12/2024]       | 1,177.96<br>(-)<br>[1,777.39]        | 1,730.87<br>(599.43)<br>[60]   |
| 1630                               | SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING                    | 10/2022 | 10/2027<br>(-)<br>[10/2027]       | 199.96<br>(-)<br>[199.96]            | 55.09<br>(0.00)<br>[0]         |
| 1631                               | VARANASI-MODHOSINGH-ALLAHABAD DOUBLING                                                               | 4/2015  | 3/2022<br>(-)<br>[12/2024]        | 943.60<br>(-)<br>[2,018.23]          | 1,779.61<br>(1,074.63)<br>[33] |
| <b>Road Transport And Highways</b> |                                                                                                      |         |                                   |                                      |                                |
| 1632                               | 2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP     | 4/2020  | 3/2024<br>(-)<br>[12/2024]        | 236.47<br>(-)<br>[236.47]            | 117.56<br>(0.00)<br>[9]        |
| 1633                               | REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F  | 4/2020  | 7/2024<br>(-)<br>[3/2024]         | 172.50<br>(169.56)<br>[172.50]       | 75.84<br>(0.00)<br>[0]         |
| 1634                               | 2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR  | 3/2021  | 4/2024<br>(-)<br>[4/2024]         | 364.47<br>(-)<br>[364.47]            | 107.18<br>(0.00)<br>[0]        |
| 1635                               | 2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP | 4/2020  | 7/2024<br>(-)<br>[12/2024]        | 211.09<br>(-)<br>[211.09]            | 92.79<br>(0.00)<br>[5]         |
| 1636                               | 2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV                                               | 9/2021  | 10/2023<br>(12/2024)<br>[12/2024] | 300.79<br>(-)<br>[300.79]            | 122.56<br>(0.00)<br>[14]       |
| 1637                               | 4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000                                              | 8/2021  | 3/2024<br>(12/2024)               | 1,147.26<br>(-)                      | 80.14<br>(0.00)                |

|      |                                                                                                       |         |                                  |                                      |                                |
|------|-------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------------|
|      | TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR                                                           |         | [12/2024]                        | [1,147.26]                           | [9]                            |
| 1638 | 4 LANNING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74  | 2/2022  | 6/2024<br>(6/2024)<br>[6/2024]   | 570.98<br>(578.02)<br>[578.02]       | 278.19<br>(7.04)<br>[0]        |
| 1639 | 4-LANNING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH | 10/2019 | 3/2023<br>(12/2024)<br>[12/2024] | 1,936.68<br>(-)<br>[2,458.03]        | 1,380.90<br>(521.35)<br>[21]   |
| 1640 | 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00                  | 3/2016  | 7/2020<br>(6/2024)<br>[6/2024]   | 1,408.00<br>(1,659.12)<br>[1,659.12] | 1,157.85<br>(251.12)<br>[47]   |
| 1641 | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]                  | 3/2016  | 4/2019<br>(3/2024)<br>[8/2024]   | 1,587.49<br>(3,473.59)<br>[3,500.00] | 3,157.00<br>(1,912.51)<br>[64] |
| 1642 | 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR | 3/2016  | 10/2019<br>(8/2023)<br>[8/2024]  | 1,396.74<br>(4,172.67)<br>[4,300.00] | 3,983.38<br>(2,903.26)<br>[58] |
| 1643 | 4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA  | 12/2022 | 11/2024<br>(-)<br>[11/2024]      | 1,699.00<br>(1,078.00)<br>[1,699.00] | 64.39<br>(0.00)<br>[0]         |
| 1644 | 4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C)         | 12/2021 | 1/2025<br>(-)<br>[1/2025]        | 1,384.79<br>(-)<br>[1,384.79]        | 604.81<br>(0.00)<br>[0]        |
| 1645 | 4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53  | 1/2022  | 3/2025<br>(-)<br>[3/2025]        | 1,738.20<br>(-)<br>[1,738.20]        | 702.75<br>(0.00)<br>[0]        |
| 1646 | 4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II                  | 5/2019  | 11/2022<br>(-)<br>[7/2024]       | 779.17<br>(-)<br>[779.17]            | 13.27<br>(0.00)<br>[20]        |
| 1647 | 4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN  | 8/2022  | 4/2024<br>(-)<br>[5/2024]        | 326.79<br>(-)<br>[329.79]            | 87.78<br>(3.00)<br>[1]         |
| 1648 | 4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT  | 1/2023  | 8/2024<br>(-)<br>[8/2024]        | 391.26<br>(-)<br>[391.26]            | 14.12<br>(0.00)<br>[0]         |
| 1649 | 4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III                                        | 11/2021 | 4/2024<br>(-)<br>[4/2024]        | 923.15<br>(-)<br>[923.15]            | 455.61<br>(0.00)<br>[0]        |
| 1650 | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K   | 1/2022  | 8/2024<br>(-)<br>[8/2024]        | 1,159.96<br>(-)<br>[1,159.96]        | 493.94<br>(0.00)<br>[0]        |
| 1651 | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM   | 3/2022  | 8/2024<br>(-)<br>[8/2024]        | 1,428.19<br>(-)<br>[1,428.19]        | 368.73<br>(0.00)<br>[0]        |
| 1652 | 6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM.  | 3/2022  | 8/2024<br>(-)<br>[8/2024]        | 1,335.45<br>(-)<br>[1,335.45]        | 306.00<br>(0.00)<br>[0]        |
| 1653 | 6L ACCESS CONTROLLED                                                                                  | 3/2022  | 8/2024                           | 1,602.48                             | 300.41                         |

|      |                                                                                                       |         |                                 |                                |                            |
|------|-------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------|----------------------------|
|      | GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.- MAVIKALAN) TO VILL.-LOHADDA FROM K                      |         | (-)<br>[8/2024]                 | (-)<br>[1,602.48]              | (0.00)<br>[0]              |
| 1654 | 6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K | 3/2021  | 10/2023<br>(6/2024)<br>[6/2024] | 836.24<br>(-)<br>[836.24]      | 772.73<br>(0.00)<br>[8]    |
| 1655 | 6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744                      | 12/2021 | 5/2025<br>(5/2025)<br>[5/2025]  | 2,470.64<br>(-)<br>[2,335.00]  | 407.81<br>(-135.64)<br>[0] |
| 1656 | 6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM  | 3/2021  | 10/2023<br>(6/2024)<br>[6/2024] | 990.28<br>(-)<br>[990.28]      | 997.39<br>(0.00)<br>[8]    |
| 1657 | 6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP  | 10/2021 | 2/2025<br>(-)<br>[2/2025]       | 957.62<br>(-)<br>[957.62]      | 571.82<br>(0.00)<br>[0]    |
| 1658 | ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00                               | 4/2020  | 7/2024<br>(-)<br>[2/2024]       | 294.84<br>(309.99)<br>[294.84] | 250.06<br>(0.00)<br>[0]    |
| 1659 | BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1  | 8/2022  | 2/2024<br>(6/2024)<br>[6/2024]  | 199.31<br>(199.38)<br>[199.38] | 86.84<br>(0.07)<br>[4]     |
| 1660 | CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A                           | 12/2021 | 9/2024<br>(-)<br>[9/2024]       | 170.60<br>(-)<br>[170.60]      | 153.04<br>(0.00)<br>[0]    |
| 1661 | CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH  | 2/2023  | 1/2026<br>(-)<br>[1/2026]       | 1,973.98<br>(-)<br>[1,973.98]  | 416.98<br>(0.00)<br>[0]    |
| 1662 | CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL  | 1/2022  | 10/2025<br>(-)<br>[10/2025]     | 697.66<br>(-)<br>[697.66]      | 213.01<br>(0.00)<br>[0]    |
| 1663 | CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID  | 1/2022  | 1/2026<br>(-)<br>[1/2026]       | 1,156.72<br>(-)<br>[1,156.72]  | 119.26<br>(0.00)<br>[0]    |
| 1664 | CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD  | 7/2018  | 2/2024<br>(-)<br>[8/2024]       | 1,948.25<br>(-)<br>[1,948.25]  | 889.53<br>(0.00)<br>[6]    |
| 1665 | CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT  | 4/2021  | 9/2023<br>(-)<br>[12/2024]      | 309.48<br>(-)<br>[309.48]      | 112.76<br>(0.00)<br>[15]   |
| 1666 | CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF  | 10/2022 | 7/2025<br>(-)<br>[7/2025]       | 1,706.47<br>(-)<br>[1,706.47]  | 571.79<br>(0.00)<br>[0]    |
| 1667 | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF  | 10/2022 | 10/2025<br>(-)<br>[10/2025]     | 1,493.14<br>(-)<br>[1,493.14]  | 0.76<br>(0.00)<br>[0]      |
| 1668 | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF  | 10/2022 | 8/2025<br>(-)<br>[8/2025]       | 1,493.50<br>(-)<br>[1,493.50]  | 408.73<br>(0.00)<br>[0]    |

|      |                                                                                                      |         |                                  |                                |                             |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------|-----------------------------|
| 1669 | CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N | 10/2022 | 6/2025<br>(-)<br>[6/2025]        | 617.87<br>(-)<br>[617.87]      | 21.73<br>(0.00)<br>[0]      |
| 1670 | CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W | 3/2021  | 9/2023<br>(-)<br>[5/2024]        | 185.09<br>(269.81)<br>[185.09] | 239.02<br>(0.00)<br>[8]     |
| 1671 | CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY | 3/2021  | 11/2024<br>(-)<br>[11/2024]      | 646.27<br>(-)<br>[646.27]      | 38.85<br>(0.00)<br>[0]      |
| 1672 | CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ( | 2/2023  | 9/2025<br>(-)<br>[9/2025]        | 274.06<br>(-)<br>[274.06]      | 41.24<br>(0.00)<br>[0]      |
| 1673 | CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B | 10/2021 | 9/2024<br>(-)<br>[9/2024]        | 772.05<br>(-)<br>[772.05]      | 530.57<br>(0.00)<br>[0]     |
| 1674 | CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200)  | 3/2023  | 8/2025<br>(-)<br>[8/2025]        | 438.24<br>(362.39)<br>[438.24] | 151.35<br>(0.00)<br>[0]     |
| 1675 | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI | 8/2023  | 6/2026<br>(-)<br>[6/2026]        | 1,378.36<br>(-)<br>[739.00]    | 11.58<br>(-639.36)<br>[0]   |
| 1676 | CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA | 8/2023  | 3/2025<br>(-)<br>[3/2025]        | 993.77<br>(-)<br>[349.48]      | 57.50<br>(-644.29)<br>[0]   |
| 1677 | CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO | 3/2018  | 12/2021<br>(12/2023)<br>[6/2024] | 1,117.84<br>(-)<br>[1,203.92]  | 1,165.50<br>(86.08)<br>[30] |
| 1678 | CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330                             | 10/2022 | 6/2025<br>(-)<br>[6/2025]        | 225.17<br>(-)<br>[225.17]      | 66.47<br>(0.00)<br>[0]      |
| 1679 | CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU | 1/2023  | 6/2026<br>(-)<br>[6/2026]        | 1,754.00<br>(-)<br>[1,754.00]  | 180.55<br>(0.00)<br>[0]     |
| 1680 | CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B                    | 12/2019 | 4/2022<br>(-)<br>[6/2024]        | 282.41<br>(-)<br>[319.96]      | 269.08<br>(37.55)<br>[26]   |
| 1681 | CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH            | 10/2022 | 5/2025<br>(-)<br>[5/2025]        | 189.31<br>(-)<br>[189.31]      | 46.36<br>(0.00)<br>[0]      |
| 1682 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T | 12/2021 | 2/2026<br>(-)<br>[2/2026]        | 840.93<br>(773.58)<br>[840.93] | 337.24<br>(0.00)<br>[0]     |
| 1683 | CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON | 3/2022  | 11/2025<br>(-)<br>[11/2025]      | 640.18<br>(-)<br>[640.18]      | 253.09<br>(0.00)<br>[0]     |
| 1684 | DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI                       | 4/2022  | 5/2025<br>(-)<br>[5/2025]        | 1,843.59<br>(-)<br>[1,843.59]  | 716.12<br>(0.00)<br>[0]     |



|      |                                                                                                       |         |                                |                                      |                              |
|------|-------------------------------------------------------------------------------------------------------|---------|--------------------------------|--------------------------------------|------------------------------|
|      | DISTRICT) TO RANIPUR                                                                                  |         |                                |                                      |                              |
| 1685 | FOUR LANNING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 | 12/2021 | 3/2025<br>(-)<br>[3/2025]      | 2,555.50<br>(-)<br>[2,555.50]        | 653.92<br>(0.00)<br>[0]      |
| 1686 | FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791   | 3/2016  | 4/2019<br>(6/2024)<br>[6/2024] | 899.00<br>(1,623.88)<br>[1,623.88]   | 1,058.84<br>(724.88)<br>[62] |
| 1687 | GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119    | 10/2019 | 10/2023<br>(-)<br>[6/2024]     | 2,068.99<br>(2,171.00)<br>[2,171.00] | 209.60<br>(102.01)<br>[8]    |
| 1688 | IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA  | 10/2022 | 9/2025<br>(-)<br>[9/2025]      | 1,841.92<br>(-)<br>[1,841.92]        | 163.42<br>(0.00)<br>[0]      |
| 1689 | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B  | 3/2022  | 2/2025<br>(-)<br>[2/2025]      | 762.62<br>(-)<br>[762.62]            | 275.02<br>(0.00)<br>[0]      |
| 1690 | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA  | 9/2022  | 11/2025<br>(-)<br>[11/2025]    | 1,212.26<br>(-)<br>[1,212.26]        | 182.10<br>(0.00)<br>[0]      |
| 1691 | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO  | 12/2021 | 7/2025<br>(-)<br>[7/2025]      | 1,138.81<br>(-)<br>[1,138.81]        | 194.80<br>(0.00)<br>[0]      |
| 1692 | IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS  | 12/2021 | 10/2024<br>(-)<br>[10/2024]    | 540.97<br>(-)<br>[540.97]            | 75.66<br>(0.00)<br>[0]       |
| 1693 | IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00   | 1/2022  | 9/2025<br>(-)<br>[9/2025]      | 509.65<br>(-)<br>[509.65]            | 109.01<br>(0.00)<br>[0]      |
| 1694 | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO   | 11/2021 | 5/2024<br>(-)<br>[12/2024]     | 307.11<br>(-)<br>[307.11]            | 142.30<br>(0.00)<br>[7]      |
| 1695 | IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO   | 11/2021 | 6/2025<br>(-)<br>[6/2025]      | 403.36<br>(328.49)<br>[403.36]       | 37.50<br>(0.00)<br>[0]       |
| 1696 | KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N  | 12/2021 | 7/2025<br>(7/2025)<br>[7/2025] | 1,972.10<br>(-)<br>[1,936.00]        | 415.21<br>(-36.10)<br>[0]    |
| 1697 | PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00                          | 3/2021  | 8/2023<br>(-)<br>[8/2024]      | 264.86<br>(-)<br>[264.86]            | 97.42<br>(0.00)<br>[12]      |
| 1698 | R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP     | 4/2020  | 11/2024<br>(-)<br>[11/2024]    | 325.24<br>(340.16)<br>[325.24]       | 171.46<br>(0.00)<br>[0]      |
| 1699 | REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T  | 1/2022  | 8/2025<br>(-)<br>[8/2025]      | 343.54<br>(-)<br>[343.54]            | 28.40<br>(0.00)<br>[0]       |
| 1700 | REHABILITATION AND                                                                                    | 4/2020  | 2/2024                         | 199.39                               | 139.08                       |



|      |                                                                                                      |         |                                   |                                      |                              |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|------------------------------|
|      | UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM                           |         | (-)<br>[8/2024]                   | (212.96)<br>[199.39]                 | (0.00)<br>[6]                |
| 1701 | REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U | 10/2019 | 11/2023<br>(12/2024)<br>[12/2024] | 1,779.83<br>(-)<br>[2,200.00]        | 983.00<br>(420.17)<br>[13]   |
| 1702 | SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 | 6/2020  | 11/2023<br>(12/2024)<br>[12/2024] | 2,002.79<br>(-)<br>[2,002.79]        | 1,989.85<br>(0.00)<br>[13]   |
| 1703 | SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 | 11/2017 | 7/2021<br>(12/2024)<br>[12/2024]  | 2,159.00<br>(2,262.00)<br>[2,262.00] | 2,245.43<br>(103.00)<br>[41] |
| 1704 | SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA | 3/2018  | 11/2021<br>(-)<br>[6/2024]        | 2,140.93<br>(-)<br>[2,140.93]        | 2,048.57<br>(0.00)<br>[31]   |
| 1705 | SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN    | 1/2022  | 10/2024<br>(-)<br>[10/2024]       | 953.79<br>(-)<br>[953.79]            | 384.66<br>(0.00)<br>[0]      |
| 1706 | STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ( | 2/2023  | 9/2025<br>(-)<br>[9/2025]         | 526.45<br>(-)<br>[526.45]            | 78.65<br>(0.00)<br>[0]       |
| 1707 | TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN  | 10/2020 | 3/2023<br>(-)<br>[5/2024]         | 724.60<br>(-)<br>[724.60]            | 569.96<br>(0.00)<br>[14]     |
| 1708 | VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 | 2/2019  | 2/2022<br>(12/2024)<br>[12/2024]  | 927.77<br>(-)<br>[1,603.00]          | 1,202.77<br>(675.23)<br>[34] |
| 1709 | WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW | 10/2021 | 4/2024<br>(-)<br>[8/2024]         | 227.06<br>(-)<br>[227.06]            | 89.25<br>(0.00)<br>[4]       |
| 1710 | WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL | 12/2021 | 5/2024<br>(-)<br>[5/2024]         | 257.97<br>(-)<br>[257.97]            | 132.48<br>(0.00)<br>[0]      |
| 1711 | WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF   | 3/2020  | 9/2024<br>(-)<br>[9/2024]         | 262.37<br>(343.77)<br>[343.77]       | 193.78<br>(81.40)<br>[0]     |
| 1712 | WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR)  | 3/2021  | 5/2024<br>(-)<br>[12/2024]        | 395.62<br>(392.03)<br>[395.62]       | 183.61<br>(0.00)<br>[7]      |
| 1713 | WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO | 11/2023 | 3/2025<br>(-)<br>[3/2025]         | 1,470.93<br>(-)<br>[1,470.93]        | 69.56<br>(0.00)<br>[0]       |
| 1714 | WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE  | 3/2022  | 1/2026<br>(-)<br>[1/2026]         | 917.91<br>(956.30)<br>[917.91]       | 423.34<br>(0.00)<br>[0]      |
|      | <u>Urban Development</u>                                                                             |         |                                   |                                      |                              |
| 1715 | AGRA METRO RAIL PROJECT                                                                              | 5/2019  | 3/2024                            | 8,379.62                             | 3,647.85                     |

|      |                                                                                                      |         |                                  |                                      |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|---------------------------------|
|      |                                                                                                      |         | (-)<br>[12/2025]                 | (-)<br>[8,379.62]                    | (0.00)<br>[21]                  |
| 1716 | KANPUR METRO RAIL PROJECT                                                                            | 5/2019  | 3/2024<br>(-)<br>[6/2026]        | 11,076.48<br>(-)<br>[11,076.48]      | 7,005.28<br>(0.00)<br>[27]      |
|      | <u>Water Resources</u>                                                                               |         |                                  |                                      |                                 |
| 1717 | FARRUKHABAD I AND D AND STP WORKS HAM                                                                | 10/2017 | 3/2022<br>(2/2021)<br>[4/2024]   | 213.62<br>(261.12)<br>[261.12]       | 177.62<br>(47.50)<br>[0]        |
| 1718 | INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH                 | 1/2019  | 10/2021<br>(-)<br>[3/2023]       | 206.05<br>(-)<br>[206.05]            | 137.58<br>(0.00)<br>[0]         |
| 1719 | INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH                              | 1/2019  | 12/2021<br>(1/2020)<br>[6/2023]  | 231.79<br>(234.03)<br>[234.03]       | 141.79<br>(2.24)<br>[0]         |
| 1720 | INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH                                 | 3/2019  | 8/2021<br>(-)<br>[3/2024]        | 271.39<br>(-)<br>[271.39]            | 181.03<br>(0.00)<br>[0]         |
| 1721 | INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH                                   | 3/2019  | 7/2021<br>(5/2020)<br>[4/2024]   | 298.12<br>(-)<br>[213.91]            | 91.14<br>(-84.21)<br>[0]        |
| 1722 | INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA | 5/2017  | 9/2021<br>(-)<br>[9/2021]        | 767.59<br>(-)<br>[767.59]            | 276.97<br>(0.00)<br>[0]         |
| 1723 | MATHURA SEWERAGE SCHEME                                                                              | 12/2017 | 12/2020<br>(6/2018)<br>[12/2020] | 460.45<br>(-)<br>[460.45]            | 315.30<br>(0.00)<br>[0]         |
| 1724 | SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH                    | 2/2019  | 6/2022<br>(-)<br>[4/2024]        | 681.78<br>(-)<br>[690.71]            | 13.34<br>(8.93)<br>[0]          |
| 1725 | STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS                                              | 3/2018  | 9/2021<br>(-)<br>[9/2023]        | 967.23<br>(708.70)<br>[967.23]       | 254.98<br>(0.00)<br>[0]         |
|      | <u>UTTARAKHAND</u>                                                                                   |         |                                  |                                      |                                 |
|      | <u>Civil Aviation</u>                                                                                |         |                                  |                                      |                                 |
| 1726 | CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN                   | 7/2018  | 9/2020<br>(-)<br>[7/2024]        | 456.86<br>(-)<br>[500.00]            | 484.85<br>(43.14)<br>[46]       |
|      | <u>Power</u>                                                                                         |         |                                  |                                      |                                 |
| 1727 | LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW                                                    | 7/2012  | 8/2017<br>(-)<br>[8/2017]        | 1,527.00<br>(-)<br>[1,527.00]        | 149.93<br>(0.00)<br>[0]         |
| 1728 | TAPOVAN-VISHNUGAD HEP (4X130MW)                                                                      | 11/2006 | 3/2013<br>(-)<br>[4/2029]        | 2,978.48<br>(-)<br>[7,103.00]        | 6,298.38<br>(4,124.52)<br>[193] |
| 1729 | TEHRI PUMPED STORAGE PLANT(1000MW)                                                                   | 7/2006  | 2/2016<br>(6/2022)<br>[10/2024]  | 1,657.00<br>(-)<br>[4,825.60]        | 6,484.41<br>(3,168.60)<br>[104] |
| 1730 | VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT                                                           | 8/2008  | 6/2013<br>(-)<br>[6/2026]        | 2,491.58<br>(3,860.35)<br>[3,860.35] | 3,730.12<br>(1,368.77)<br>[156] |
|      | <u>Railways</u>                                                                                      |         |                                  |                                      |                                 |
| 1731 | RISHIKESH - KARNAPRAYAG NEW LINE                                                                     | 4/2011  | 12/2024<br>(-)<br>[3/2025]       | 16,216.00<br>(-)<br>[24,659.00]      | 18,267.00<br>(8,443.00)<br>[3]  |
|      | <u>Road Transport And Highways</u>                                                                   |         |                                  |                                      |                                 |
| 1732 | ACCESS ROAD/BRIDGE                                                                                   | 5/2022  | 9/2024                           | 314.31                               | 121.75                          |

|      |                                                                                                       |         |                                   |                                      |                            |
|------|-------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|----------------------------|
|      | CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR                       |         | (-)<br>[9/2024]                   | (-)<br>[314.31]                      | (0.00)<br>[0]              |
| 1733 | 2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI  | 3/2018  | 11/2020<br>(12/2022)<br>[6/2024]  | 403.36<br>(-)<br>[403.36]            | 337.72<br>(0.00)<br>[43]   |
| 1734 | 2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA   | 3/2018  | 11/2020<br>(12/2022)<br>[6/2024]  | 417.24<br>(-)<br>[417.24]            | 344.20<br>(0.00)<br>[43]   |
| 1735 | 4-LANING OF KASHIPUR-SITARGANJ SECTION                                                                | 11/2012 | 8/2016<br>(-)<br>[8/2016]         | 605.84<br>(-)<br>[605.84]            | 0.00<br>(0.00)<br>[0]      |
| 1736 | 4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2)                                | 3/2022  | 2/2025<br>(2/2025)<br>[2/2025]    | 1,092.90<br>(1,092.90)<br>[1,092.90] | 460.72<br>(0.00)<br>[0]    |
| 1737 | 4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF | 5/2021  | 11/2023<br>(12/2024)<br>[12/2024] | 154.52<br>(-)<br>[154.52]            | 150.26<br>(0.00)<br>[13]   |
| 1738 | 4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1)                                | 6/2022  | 5/2025<br>(5/2025)<br>[5/2025]    | 524.54<br>(683.26)<br>[683.26]       | 74.74<br>(158.72)<br>[0]   |
| 1739 | 6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM.  | 3/2021  | 3/2024<br>(6/2024)<br>[6/2024]    | 169.08<br>(-)<br>[169.08]            | 92.56<br>(0.00)<br>[3]     |
| 1740 | CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399  | 3/2018  | 11/2020<br>(12/2022)<br>[3/2024]  | 274.31<br>(-)<br>[274.31]            | 251.61<br>(0.00)<br>[0]    |
| 1741 | CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)                | 3/2018  | 7/2022<br>(7/2022)<br>[3/2025]    | 1,383.78<br>(-)<br>[1,383.78]        | 582.21<br>(0.00)<br>[32]   |
| 1742 | CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN  | 5/2018  | 5/2020<br>(12/2023)<br>[12/2023]  | 248.00<br>(-)<br>[248.00]            | 120.50<br>(0.00)<br>[0]    |
| 1743 | FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88    | 3/2016  | 10/2019<br>(6/2024)<br>[6/2024]   | 720.00<br>(1,150.00)<br>[1,150.00]   | 557.04<br>(430.00)<br>[56] |
| 1744 | RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG  | 11/2017 | 11/2019<br>(-)<br>[11/2019]       | 232.81<br>(-)<br>[232.81]            | 201.58<br>(0.00)<br>[0]    |
| 1745 | RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION  | 11/2017 | 11/2019<br>(-)<br>[11/2019]       | 283.51<br>(-)<br>[283.51]            | 278.51<br>(0.00)<br>[0]    |
| 1746 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S  | 12/2017 | 12/2019<br>(-)<br>[12/2019]       | 257.34<br>(-)<br>[257.34]            | 232.69<br>(0.00)<br>[0]    |
| 1747 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S  | 12/2017 | 12/2019<br>(-)<br>[12/2019]       | 200.34<br>(253.43)<br>[200.34]       | 227.98<br>(0.00)<br>[0]    |
| 1748 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF                                                          | 6/2017  | 6/2019<br>(3/2023)                | 282.08<br>(-)                        | 234.97<br>(0.00)           |

|      |                                                                                                       |         |                                   |                                      |                           |
|------|-------------------------------------------------------------------------------------------------------|---------|-----------------------------------|--------------------------------------|---------------------------|
|      | EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S                                               |         | [3/2023]                          | [282.08]                             | [0]                       |
| 1749 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR     | 2/2018  | 2/2020<br>(3/2023)<br>[3/2023]    | 418.88<br>(-)<br>[418.88]            | 339.71<br>(0.00)<br>[0]   |
| 1750 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S  | 11/2017 | 11/2019<br>(-)<br>[11/2019]       | 266.52<br>(-)<br>[266.52]            | 250.34<br>(0.00)<br>[0]   |
| 1751 | RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER | 8/2016  | 12/2017<br>(-)<br>[12/2017]       | 234.88<br>(273.49)<br>[234.88]       | 237.19<br>(0.00)<br>[0]   |
| 1752 | REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K  | 2/2018  | /<br>(4/2023)<br>[4/2023]         | 293.68<br>(-)<br>[293.68]            | 244.25<br>(0.00)<br>[0]   |
| 1753 | REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00  | 3/2018  | /<br>(-)<br>[0/0]                 | 460.73<br>(-)<br>[461.00]            | 0.00<br>(0.27)<br>[0]     |
| 1754 | UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF  | 8/2021  | 10/2024<br>(10/2024)<br>[10/2024] | 1,377.79<br>(1,384.11)<br>[1,377.79] | 679.10<br>(0.00)<br>[0]   |
| 1755 | WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM KM. 235.00   | 12/2017 | 12/2019<br>(-)<br>[12/2019]       | 248.22<br>(-)<br>[248.22]            | 236.80<br>(0.00)<br>[0]   |
|      | <u>Water Resources</u>                                                                                |         |                                   |                                      |                           |
| 1756 | INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH                                                      | 3/2017  | 11/2019<br>(-)<br>[2/2022]        | 158.00<br>(-)<br>[158.00]            | 104.53<br>(0.00)<br>[0]   |
|      | <u>WEST BENGAL</u>                                                                                    |         |                                   |                                      |                           |
|      | <u>Civil Aviation</u>                                                                                 |         |                                   |                                      |                           |
| 1757 | AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA                                                 | 1/2019  | 11/2021<br>(-)<br>[5/2023]        | 389.71<br>(-)<br>[392.00]            | 391.78<br>(2.29)<br>[0]   |
| 1758 | CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA                                | 1/2016  | 3/2020<br>(6/2022)<br>[12/2023]   | 458.00<br>(-)<br>[458.00]            | 246.64<br>(0.00)<br>[0]   |
| 1759 | NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY    | 4/2023  | 10/2025<br>(-)<br>[10/2025]       | 328.30<br>(-)<br>[328.30]            | 22.35<br>(0.00)<br>[0]    |
|      | <u>Coal</u>                                                                                           |         |                                   |                                      |                           |
| 1760 | 2.0 MTPA BHOJUDIH NLW WASHERY                                                                         | 12/2015 | 3/2017<br>(-)<br>[9/2024]         | 304.13<br>(341.22)<br>[341.22]       | 281.17<br>(37.09)<br>[90] |
| 1761 | BONJEMEhari EXPANSION OCP                                                                             | 8/2021  | 3/2025<br>(3/2026)<br>[3/2026]    | 570.12<br>(-)<br>[570.11]            | 45.33<br>(-0.01)<br>[12]  |
| 1762 | EXPANSION PR OF JHANJRA UG (5.00 MTY)                                                                 | 4/2020  | 3/2029<br>(-)<br>[3/2029]         | 1,210.12<br>(-)<br>[1,210.12]        | 371.21<br>(0.00)<br>[0]   |
| 1763 | MOHANPUR EXPANSION OC PHASE II                                                                        |         | (3/2026)<br>[3/2026]              | 888.99<br>(-)<br>[888.99]            | 88.32<br>(0.00)<br>[12]   |
| 1764 | NAKRAKONDA KUMARDIH B OCP                                                                             | 8/2018  | 3/2029<br>(-)                     | 502.68<br>(-)                        | 56.46<br>(-0.01)          |

|      |                                                                                                      |         |                                 |                                      |                               |
|------|------------------------------------------------------------------------------------------------------|---------|---------------------------------|--------------------------------------|-------------------------------|
|      |                                                                                                      |         | [3/2029]                        | [502.67]                             | [0]                           |
| 1765 | PARASEA- BELBAID REORGANISATION UG MINE                                                              | 7/2019  | 3/2027<br>(3/2028)<br>[3/2028]  | 826.42<br>(389.10)<br>[389.10]       | 4.47<br>(-437.32)<br>[12]     |
| 1766 | RANIGANJ MASTER PLAN                                                                                 | 8/2009  | 8/2019<br>(-)<br>[8/2024]       | 2,661.73<br>(-)<br>[5,146.48]        | 741.28<br>(2,484.75)<br>[60]  |
| 1767 | SHYAMSUNDARPUR UG INCLUDING SAPI UNIT                                                                | 4/2020  | 3/2025<br>(3/2026)<br>[3/2026]  | 483.65<br>(-)<br>[483.65]            | 26.51<br>(0.00)<br>[12]       |
| 1768 | SIDULI MINE (OC AND UG)                                                                              | 5/2018  | 3/2026<br>(-)<br>[3/2026]       | 535.18<br>(-)<br>[535.17]            | 3.91<br>(-0.01)<br>[0]        |
| 1769 | SONEPUR BAZARI EXPANSION OC                                                                          | 7/2021  | 3/2029<br>(-)<br>[3/2029]       | 5,365.88<br>(5,366.00)<br>[5,365.88] | 470.08<br>(0.00)<br>[0]       |
| 1770 | TILABONI UG MINE                                                                                     | 2/2019  | 3/2027<br>(3/2029)<br>[3/2029]  | 916.62<br>(749.08)<br>[749.07]       | 11.69<br>(-167.55)<br>[24]    |
|      | <u>Department Of Higher Education</u>                                                                |         |                                 |                                      |                               |
| 1771 | CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED  | 3/2020  | 6/2020<br>(-)<br>[5/2024]       | 193.83<br>(-)<br>[193.83]            | 185.70<br>(0.00)<br>[47]      |
|      | <u>Home Affairs</u>                                                                                  |         |                                 |                                      |                               |
| 1772 | NSG AT KOLKATA                                                                                       | 10/2014 | 4/2018<br>(-)<br>[12/2024]      | 162.88<br>(210.83)<br>[210.83]       | 183.31<br>(47.95)<br>[80]     |
|      | <u>Mines</u>                                                                                         |         |                                 |                                      |                               |
| 1773 | CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA | 4/2019  | 4/2022<br>(-)<br>[8/2026]       | 255.37<br>(-)<br>[255.37]            | 48.83<br>(0.00)<br>[52]       |
|      | <u>Petroleum</u>                                                                                     |         |                                 |                                      |                               |
| 1774 | CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS                                 | 3/2022  | 3/2030<br>(-)<br>[3/2030]       | 609.00<br>(-)<br>[609.00]            | 23.49<br>(0.00)<br>[0]        |
| 1775 | CGD PROJECT IN WEST BENGAL 11TH ROUND                                                                | 6/2022  | 6/2030<br>(-)<br>[6/2030]       | 2,628.00<br>(-)<br>[2,628.00]        | 88.50<br>(0.00)<br>[0]        |
| 1776 | CITY GAS DISTRIBUTION IN WEST BENGAL                                                                 | 3/2019  | 3/2031<br>(3/2029)<br>[3/2029]  | 5,830.20<br>(-)<br>[5,830.20]        | 613.20<br>(0.00)<br>[-24]     |
| 1777 | CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR                                         | 12/2022 | 3/2030<br>(-)<br>[3/2030]       | 1,017.00<br>(-)<br>[1,017.00]        | 59.58<br>(0.00)<br>[0]        |
| 1778 | DURGAPUR-HALDIA PIPELINE PROJECT                                                                     | 3/2017  | 12/2020<br>(6/2024)<br>[3/2025] | 1,740.00<br>(2,433.15)<br>[2,433.15] | 1,885.80<br>(693.15)<br>[51]  |
| 1779 | HALDIA PANAGARH PIPELINE PROJECT                                                                     | 11/2022 | 11/2025<br>(-)<br>[11/2025]     | 1,010.00<br>(-)<br>[1,010.00]        | 218.11<br>(0.00)<br>[0]       |
|      |                                                                                                      |         |                                 |                                      |                               |
| 1780 | DURGAPUR PP-III (2X20 MW) - NSPCL                                                                    | 12/2016 | 11/2018<br>(3/2024)<br>[3/2024] | 529.68<br>(633.80)<br>[679.00]       | 558.39<br>(149.32)<br>[0]     |
| 1781 | RAMMAM-III HEPP (3X40 MW)                                                                            | 9/2014  | 9/2019<br>(-)<br>[3/2029]       | 1,381.84<br>(-)<br>[1,803.00]        | 1,042.24<br>(421.16)<br>[114] |
|      | <u>Railways</u>                                                                                      |         |                                 |                                      |                               |
| 1782 | EAST WEST METRO CORRIDOR                                                                             | 2/2009  | 9/2016                          | 4,874.58                             | 0.00                          |

|      |                                                                                                      |         |                                   |                                       |                                 |
|------|------------------------------------------------------------------------------------------------------|---------|-----------------------------------|---------------------------------------|---------------------------------|
|      | KOLKATA                                                                                              |         | (-)<br>[6/2024]                   | (8,575.00)<br>[10,442.41]             | (5,567.83)<br>[93]              |
| 1783 | EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE                                             | 3/2013  | 3/2016<br>(12/2023)<br>[12/2023]  | 4,874.58<br>(8,574.98)<br>[10,442.41] | 8,008.94<br>(5,567.83)<br>[0]   |
| 1784 | NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)                                     | 7/2015  | 3/2025<br>(3/2026)<br>[3/2026]    | 283.54<br>(-)<br>[283.54]             | 154.24<br>(0.00)<br>[12]        |
| 1785 | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)     | 4/2010  | 3/2014<br>(-)<br>[12/2025]        | 2,298.42<br>(-)<br>[2,733.86]         | 392.84<br>(435.44)<br>[141]     |
| 1786 | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.                     | 4/2010  | 3/2016<br>(-)<br>[12/2026]        | 2,913.51<br>(-)<br>[4,834.54]         | 3,869.56<br>(1,921.03)<br>[129] |
| 1787 | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)                | 4/2010  | 3/2016<br>(-)<br>[3/2016]         | 2,397.72<br>(-)<br>[2,397.72]         | 197.20<br>(0.00)<br>[0]         |
| 1788 | NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)         | 4/2010  | 3/2016<br>(-)<br>[3/2026]         | 3,951.98<br>(-)<br>[8,964.35]         | 6,817.20<br>(5,012.37)<br>[120] |
| 1789 | PURULIA TO KOTSHILA DOUBLING (39.1 KM)                                                               | 4/2018  | 6/2022<br>(-)<br>[12/2024]        | 338.00<br>(-)<br>[393.83]             | 139.09<br>(55.83)<br>[30]       |
| 1790 | TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER                                                          | 4/2000  | 3/2019<br>(3/2025)<br>[3/2025]    | 1,188.91<br>(-)<br>[1,619.51]         | 1,044.76<br>(430.60)<br>[72]    |
|      | <b>Road Transport And Highways</b>                                                                   |         |                                   |                                       |                                 |
| 1791 | 4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI ( KM 0.00 TO KM . 83.785)                           | 12/2015 | 6/2018<br>(5/2024)<br>[8/2023]    | 1,083.00<br>(1,414.01)<br>[1,414.01]  | 1,080.05<br>(331.01)<br>[0]     |
| 1792 | CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA | 8/2018  | 12/2021<br>(-)<br>[12/2024]       | 622.04<br>(-)<br>[622.04]             | 425.36<br>(0.00)<br>[36]        |
| 1793 | CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H | 3/2016  | 11/2018<br>(12/2023)<br>[10/2024] | 271.17<br>(291.20)<br>[291.20]        | 175.00<br>(20.03)<br>[71]       |
| 1794 | CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND | 3/2016  | 9/2023<br>(3/2024)<br>[6/2024]    | 160.27<br>(213.97)<br>[213.97]        | 144.31<br>(53.70)<br>[9]        |
| 1795 | CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N | 6/2016  | 9/2021<br>(2/2024)<br>[7/2024]    | 236.78<br>(263.26)<br>[263.26]        | 211.51<br>(26.48)<br>[34]       |
| 1796 | DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO | 3/2018  | 10/2020<br>(1/2024)<br>[6/2024]   | 254.30<br>(254.30)<br>[254.30]        | 197.33<br>(0.00)<br>[44]        |
| 1797 | DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 | 3/2022  | 9/2025<br>(9/2025)<br>[9/2025]    | 995.04<br>(995.04)<br>[995.04]        | 194.48<br>(0.00)<br>[0]         |
| 1798 | FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272                         | 12/2018 | 2/2023<br>(8/2023)<br>[5/2024]    | 2,375.87<br>(2,843.79)<br>[2,843.79]  | 2,360.81<br>(467.92)<br>[15]    |
| 1799 | FOUR LANING OF PURULIYA                                                                              | 8/2021  | 8/2023                            | 557.55                                | 457.45                          |

|      |                                                                                                      |         |                                  |                                      |                                |
|------|------------------------------------------------------------------------------------------------------|---------|----------------------------------|--------------------------------------|--------------------------------|
|      | BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE                                      |         | (-)<br>[11/2024]                 | (-)<br>[557.55]                      | (0.00)<br>[15]                 |
| 1800 | REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU | 3/2018  | 9/2022<br>(12/2022)<br>[12/2024] | 841.57<br>(708.30)<br>[708.30]       | 3,908.59<br>(-133.27)<br>[27]  |
| 1801 | SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700                                    | 3/2020  | 9/2024<br>(-)<br>[9/2024]        | 2,193.23<br>(2,314.00)<br>[2,314.00] | 1,762.34<br>(120.77)<br>[0]    |
| 1802 | SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA | 3/2021  | 9/2024<br>(-)<br>[9/2024]        | 2,200.93<br>(-)<br>[2,303.06]        | 2,303.06<br>(102.13)<br>[0]    |
| 1803 | SIX-LANING OF BARWA ADDA- PANAGARH                                                                   | 4/2014  | 9/2016<br>(-)<br>[11/2024]       | 1,665.00<br>(-)<br>[4,860.41]        | 4,878.10<br>(3,195.41)<br>[98] |
| 1804 | UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. | 2/2018  | 9/2020<br>(1/2024)<br>[6/2024]   | 426.18<br>(426.18)<br>[426.18]       | 359.28<br>(0.00)<br>[45]       |
|      | <u>Steel</u>                                                                                         |         |                                  |                                      |                                |
| 1805 | REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT                                         | 11/2023 | 12/2026<br>(-)<br>[12/2026]      | 916.78<br>(-)<br>[916.78]            | 35.00<br>(0.00)<br>[0]         |
|      | <u>Water Resources</u>                                                                               |         |                                  |                                      |                                |
| 1806 | SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR                                                           | 2/2014  | 12/2019<br>(-)<br>[12/2019]      | 274.76<br>(-)<br>[274.76]            | 260.69<br>(0.00)<br>[0]        |
| 1807 | DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS              | 1/2019  | 4/2022<br>(2/2019)<br>[12/2024]  | 384.96<br>(-)<br>[384.96]            | 0.00<br>(0.00)<br>[32]         |
| 1808 | I AND D AND STP WORKS AT BURDWAN WEST BENGAL                                                         | 12/2018 | 4/2022<br>(-)<br>[12/2024]       | 234.31<br>(-)<br>[234.31]            | 0.00<br>(0.00)<br>[32]         |
| 1809 | INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS                               | 3/2018  | 6/2022<br>(-)<br>[3/2024]        | 165.16<br>(-)<br>[165.16]            | 0.00<br>(0.00)<br>[0]          |
| 1810 | INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH                                              | 5/2018  | 2/2022<br>(9/2020)<br>[6/2024]   | 160.00<br>(154.73)<br>[154.73]       | 82.36<br>(-5.27)<br>[28]       |
| 1811 | INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR            | 3/2019  | 4/2022<br>(-)<br>[12/2024]       | 287.53<br>(-)<br>[287.53]            | 0.00<br>(0.00)<br>[32]         |
| 1812 | INTERCEPTION AND DIVERSION WITH STP AT BALLY                                                         | 10/2017 | 12/2021<br>(2/2021)<br>[3/2023]  | 164.93<br>(-)<br>[164.93]            | 45.45<br>(0.00)<br>[0]         |
| 1813 | INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA                                                    | 5/2018  | 2/2022<br>(-)<br>[3/2024]        | 198.43<br>(224.69)<br>[224.69]       | 59.95<br>(26.26)<br>[0]        |
| 1814 | INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA                                    | 8/2017  | 9/2022<br>(1/2023)<br>[12/2026]  | 307.12<br>(-)<br>[653.67]            | 0.00<br>(346.55)<br>[51]       |
| 1815 | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI                              | 1/2018  | 12/2021<br>(2/2021)<br>[11/2023] | 172.10<br>(-)<br>[172.10]            | 47.20<br>(0.00)<br>[0]         |
| 1816 | INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH                                                | 8/2017  | 12/2021<br>(2/2021)<br>[8/2023]  | 185.22<br>(-)<br>[185.22]            | 49.99<br>(0.00)<br>[0]         |

|      |                                                   |         |                           |                                                 |                               |
|------|---------------------------------------------------|---------|---------------------------|-------------------------------------------------|-------------------------------|
| 1817 | SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE | 12/2014 | 4/2020<br>(-)<br>[4/2020] | 272.32<br>(341.68)<br>[272.32]                  | 302.82<br>(0.00)<br>[0]       |
|      | Total                                             |         |                           | 27,58,567.23<br>(9,81,883.25)<br>[33,29,647.99] | 17,07,190.15<br>(5,71,080.76) |
|      |                                                   |         |                           |                                                 |                               |





**Government of India**  
**Ministry of Statistics and**  
**Programme Implementation**  
**Khurshid Lal Bhawan, Janpath Road, New Delhi-110001**  
Website: <http://www.cspm.gov.in>