



Government of India
Ministry of Statistics and
Programme Implementation

List of Tables-Quarterly Project

Implementation Status Report

←
Costing Rs. 150 Crore & above
(Part-II)*



Quarter-4 FY 2023-24
(January-March)

*Refer Part-I for Synopsis.



www.mospi.gov.in



@GoIStats

Contents

<u>1.</u>	<u>List of Added Projects</u>	1
<u>2.</u>	<u>List of Completed Projects</u>	5
<u>3.</u>	<u>List of Projects Ahead of Schedule w.r.t. Original Schedule</u>	7
<u>4.</u>	<u>List of on schedule Projects w.r.t. Original Schedule</u>	11
<u>5.</u>	<u>List of Projects in which Expenditure is More than Approved Cost</u>	45
<u>6.</u>	<u>Details of Ongoing Projects having Both Time and Cost Overruns w.r.t Original Schedule</u>	55
<u>7.</u>	<u>List of Delayed Projects w.r.t. Original and Revised Schedule</u>	88
<u>8.</u>	<u>List of projects without Date of Commissioning</u>	136
<u>9.</u>	<u>List of projects without Original Date of Commissioning</u>	155

List of Added Projects

Sr. No.	Project	Agency
	CIVIL AVIATION	
1	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY	AAI
2	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE	AAI
3	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS	AAI
4	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA	AAI
5	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS	AAI
	COAL	
6	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)	NLC
7	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)	NLC
	HEALTH AND FAMILY WELFARE	
8	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.	HITES
	PETROLEUM	
9	HPOIL GAS PVT LTD-II	HPOIL(JV)
10	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL	ONGC
11	HPOIL GAS PVT LTD	HPOIL(JV)
12	PART REPLACEMENT PIPELINE PROJECT (PRPP)	ONGC
	POWER	
13	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4	PGCIL
14	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2	PGCIL
15	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H	PGCIL
16	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1	PGCIL
17	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J	PGCIL
18	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW)	PGCIL
19	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1	PGCIL
	ROAD TRANSPORT AND HIGHWAYS	
20	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N	NHAI
21	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7	NHAI
22	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744	NHAI
23	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	NHAI
24	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	NHAI
25	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT	NHAI
26	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED	NHAI
27	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI	NHAI
28	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B	MoRTH
29	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW	NHAI
30	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S	NHAI
31	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1	NHAI
32	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS	NHAI
33	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA]	NHAI
34	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD	NHAI
35	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA	NHAI
36	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD	NHAI
37	KEIFANG - TUVAI PKG-3	NHIDCL
38	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM.	NHAI
39	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27	NHAI
40	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH-	NHAI
41	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	NHAI
42	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH-	NHAI

List of Added Projects

43	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR	NHAI
44	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR	NHAI
45	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA	NHAI
46	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119	NHAI
47	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS	NHAI
48	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH	NHAI
49	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0.	NHAI
50	CONSTRUCTION OF FOUR-LANE ?WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY	NHAI
51	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/ @L+PS SECTION IN TH	NHAI
52	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: ?PACKAGE-I: MORA	NHAI
53	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III	NHAI
54	LMPHAL TO JIRIBAM PKG-7	NHIDCL
55	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1	NHIDCL
56	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH	NHAI
57	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR	NHAI
58	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM.	NHAI
59	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION	NHAI
60	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0	NHAI
61	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC	NHIDCL
62	BILASIPURA-GUWAHATI ROAD PKG-9	NHIDCL
63	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO	NHAI
64	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I)	NHAI
65	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH	NHAI
66	FOUR LANING OF MEHGAMA HANSIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J	NHAI
67	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH.	NHAI
68	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR -	NHAI
69	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I	NHAI
70	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (	NHAI
71	BILASIPURA-GUWAHATI ROAD PKG-10	NHIDCL
72	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	NHAI
73	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA)	NHAI
74	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO	NHIDCL
75	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE	MoRTH
76	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T	MoRTH
77	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID	MoRTH
78	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K	NHAI
79	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00	NHAI
80	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000	NHAI
81	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA	NHAI
82	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS	NHAI
83	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00	MoRTH

List of Added Projects

84	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70)	NHAI
85	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	NHAI
86	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM	BRO
87	4L OF EXISTING BEAS ? BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE	NHAI
88	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE	NHAI
89	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA	NHAI
90	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN	NHAI
91	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH ? 152G FROM KM 0+000 TO KM 22+850	NHAI
92	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L	MoRTH
93	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103	NHAI
94	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I	NHAI
95	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM	NHAI
96	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO	NHAI
97	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11	MoRTH
98	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S	NHAI
99	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72	NHAI
100	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I	NHAI
101	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK	NHAI
102	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU	NHAI
103	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	NHAI
104	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI	NHAI
105	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN)	MoRTH
106	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5	NHAI
107	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K	NHAI
108	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T	MoRTH
109	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50	NHAI
110	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH	NHIDCL
111	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200)	MoRTH
112	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA	NHAI
113	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (	MoRTH
114	BILASIPURA-GUWAHATI ROAD PKG-8	NHIDCL
115	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM	NHAI
116	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI	NHAI
117	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND	NHAI
118	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA	MoRTH
119	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM	NHAI
120	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO	NHAI
121	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN	NHAI
122	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000	NHAI
123	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS	NHAI

List of Added Projects

	(NEAR CHILBAHA	
	STEEL	
124	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT	SAIL
125	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT	SAIL
126	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT	SAIL
127	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS	SAIL
	TELECOMMUNICATIONS	
128	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL	BSNL

List of Completed Projects

Sr. No.	Project	Agency
	COAL	
1	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	NLC
2	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	NLC
	HEALTH AND FAMILY WELFARE	
3	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	CPWD FOR HEALTH
	PETROLEUM	
4	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG	BPCL
5	LPG BP PROJECT CHITTOOR	IOCL
6	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY	IOCL
7	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY	IOCL
8	KOYALI AHMEDNAGAR SOLAPUR PIPELINE	IOCL
9	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA	BPCL
10	MUZAFFARPUR-MOTIHARI LPG PIPELINE	IOCL
11	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR	BPCL
12	PX-PTA REVAMP AT PANIPAT REFINERY	IOCL
13	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA	BPCL
14	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH	BPCL
15	LPG BP PROJECT KHORDHA	IOCL
16	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU	BPCL
17	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY	IOCL
18	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL	BPCL
19	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK	BPCL
20	NEW LPG PLANT AT VARANASI	HPCL
21	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI	BPCL
22	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD	BPCL
23	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT	IOCL
24	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT	IOCL
25	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY	IOCL
26	DEVELOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY	IOCL
27	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR	BPCL
28	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA	BPCL
29	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	IOCL
30	COMPRESSED BIO GAS PLANT AT GORAKHPUR	IOCL
31	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END	IOCL
32	GRASS ROOT TERMINAL AT MALKAPUR	IOCL
	POWER	
33	GUJRAI SOLAR POWER PROJECT	SJVN
34	NAITWAR MORI HEP	SJVN
35	RAGHANESDA SOLAR POWER PROJECT	SJVN
36	GURHAH SOLAR POWER PROJECT	SJVN
	ROAD TRANSPORT AND HIGHWAYS	
37	AHMEDNAGAR BYPASS	NHAI
38	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO	NHIDCL
39	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER	NHAI
40	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	NHIDCL
41	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER	NHAI
42	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G	NHAI
43	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137	NHIDCL
44	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V)	NHAI
45	KARGIL-ZANSKR PACKAGE-5	NHIDCL
46	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA	NHAI
47	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO	NHAI
48	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	NHAI
49	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2	NHAI
50	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00	NHAI
51	4-LANING OF BRAHAMPUR-FARAKA	NHAI
52	4-LANING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI	NHAI
53	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	MoRTH

List of Completed Projects

54	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST	NHIDCL
55	DEMBUEN - BRUNI	NHIDCL
56	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO	NHIDCL
57	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD	NHIDCL
58	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS	MoRTH
59	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR-SOLPAUR DISTR	NHAI
60	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230	MoRTH
61	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR	NHAI
62	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	NHAI
63	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS	MoRTH
64	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS	NHAI
65	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS	MoRTH

List of Projects Ahead of Schedule w.r.t. Original Schedule

(4 Quarter, 2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>RAILWAYS</u>						
1	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99	6,753.42	4,944.33	12/2026	03/2025
	Total		2,966.99	6,753.42	4,944.33		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
2	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39	895.39	1,632.71	04/2024	03/2024
	Total		895.39	895.39	1,632.71		
	<u>PETROLEUM</u>						
3	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392	3/2019	5,830.20	5,830.20	565.88	03/2031 03/2029	03/2029
4	BHATINDA SANGRUR PIPELINE - [N16000440	11/2021	367.00	367.00	239.58	05/2024	04/2024
5	NEW LPG PLANT AT VARANASI - [N16000447	8/2017	194.62 214.37	214.37	188.01	05/2024 05/2024	02/2024
	Total		6,391.82	6,411.57	993.47		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
6	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463	4/2020	294.84	294.84	242.16	07/2024	03/2024
7	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521	11/2022	990.00	990.00	190.56	10/2024 05/2024	05/2024
	Total		1,284.84	1,284.84	432.72		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
8	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	121.42	01/2025	12/2024
	Total		314.06	303.55	121.42		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
9	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37	2,641.37	337.39	03/2025 02/2025	02/2025
10	6L GREENFIELD BAUNSAAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- - [N24001678	8/2021	1,460.00 1,460.00	1,460.00	637.20	06/2024	05/2024
11	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37	876.37	321.35	10/2024	06/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
12	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	291.07	10/2024 -	06/2024
	Total		5,800.79 -	5,800.79	1,587.01		
	<u>RAILWAYS</u>						
13	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00 -	955.39	10.27	08/2027 -	03/2027
14	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92 -	904.92	772.45	03/2028 -	03/2027
15	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12 -	836.12	1.13	03/2027 -	03/2026
16	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	6/2019	983.62 253.23	415.00	318.43	06/2025 -	06/2024
17	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524	7/2022	486.00 -	486.00	33.58	07/2027 -	06/2025
18	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526	2/2019	496.47 -	496.47	1.33	06/2028 -	03/2027
19	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528	10/2022	234.00 223.69	223.69	.49	10/2027 -	06/2025
20	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
21	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533	2/2023	152.44 152.44	152.44	-	12/2025 -	01/2025
22	MEHSANA-PALANPUR (65.1 KM) - [N22000534	9/2020	529.30 -	537.31	47.67	09/2026 -	12/2024
23	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 1,080.57	1,080.57	222.78	10/2026 03/2025	03/2025
24	NIMACH-RATLAM (133 KM) - [N22000536	10/2021	910.00 1,095.88	1,095.88	434.22	10/2027 03/2025	03/2025
25	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	6/2022	354.99 482.43	482.43	78.66	02/2030 -	03/2025
26	PETLAD-BHADLAN (22.5 KM) - [N22000538	5/2022	202.50 307.12	307.12	2.09	05/2030 -	12/2025
27	NADIAD-PETLAD (37.26 KM) - [N22000539	5/2022	335.34 461.91	461.91	1.63	06/2030 -	12/2025
28	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	2/2023	401.48 670.17	670.17	14.53	03/2030 -	10/2025
29	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	5/2022	216.72 349.93	349.93	21.03	03/2030 -	04/2025
30	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	5/2022	309.81 415.38	415.38	75.32	03/2030 -	01/2025
31	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	6/2022	279.23 346.94	346.94	77.56	06/2027 -	03/2025
32	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
33	AGRA FORT-BANDIKUI - [N22000553	6/2022	1,389.81 987.83	987.83	-	06/2027 05/2026	05/2026

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
34	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	4/2019	294.67 307.66	307.66	78.92	03/2026 -	02/2025
35	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	6/2019	663.03 748.85	748.85	.34	04/2028 -	03/2028
36	SAHJANWA - DOHRIGHAT - [N22000565	8/2019	371.77 -	1,319.75	346.50	03/2029 -	03/2027
37	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568	3/2022	359.60 274.20	274.20	146.50	03/2026 06/2024	09/2024
38	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	634.45	10/2030 -	03/2027
39	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	9/2022	209.75 -	244.99	3.37	09/2026 -	03/2026
40	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	7/2022	1,695.82 -	1,695.82	378.25	07/2030 -	12/2026
41	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594	11/2021	466.42 -	466.42	419.27	11/2026 -	12/2024
42	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00	3,270.07	2,829.67	03/2025 -	06/2024
43	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604	2/2023	471.06 -	471.06	11.13	02/2028 -	02/2026
44	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605	2/2023	422.60 -	422.60	40.44	02/2028 -	01/2026
45	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606	2/2023	352.41 -	352.41	1.30	06/2027 -	06/2025
46	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607	12/2022	304.00 239.54	239.54	49.46	06/2026 -	12/2025
47	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608	1/2023	968.92 -	968.92	56.53	06/2028 -	01/2027
48	BARAMATI - LONAND - [N22000615	2/1999	736.44 -	736.44	5.60	03/2027 -	03/2026
49	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619	12/2010	600.82 595.39	595.39	269.98	03/2028 07/2026	07/2026
50	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
51	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622	9/2012	261.68 261.68	261.68	-	03/2027 -	03/2025
52	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	1/2019	304.22 -	373.42	202.91	03/2026 06/2024	09/2024
	Total		24,053.68 -	30,759.50	7,597.20		
	<u>POWER</u>						
53	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371	2/2023	200.58 -	200.58	116.26	05/2024 -	04/2024
54	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372	6/2023	202.39 -	202.39	.84	01/2025 -	12/2024
	Total		402.97 -	402.97	117.10		

(4 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
55	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938	6/2021	298.00	298.00	7.32	06/2024 -	04/2024
56	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940	1/2023	166.58	166.58	.49	01/2026 -	05/2024
	Total		464.58 -	464.58	7.81		
	Grand Total		42,575.12	53,076.61	17,433.77		

List of on schedule Projects w.r.t. Original Schedule

(4 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	15,532.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	15,532.00		
	<u>CIVIL AVIATION</u>						
2	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108	6/2023	320.47 -	320.47	1.73	02/2026 -	02/2026
3	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107	7/2022	861.37 -	861.37	17.21	06/2026 -	06/2026
4	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106	3/2023	265.91 -	265.91	.79	01/2026 -	01/2026
5	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	185.75	15.85	11/2024 -	11/2024
6	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	751.01	80.26	12/2025 -	12/2025
7	NSCB AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109	4/2023	328.30 -	328.30	10.17	10/2025 -	10/2025
8	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	61.25	11/2024 -	11/2024
9	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	16.88	08/2025 -	08/2025
10	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104	6/2023	887.00 -	887.00	35.07	03/2026 -	03/2026
11	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105	6/2023	322.45 -	322.45	12.03	02/2026 -	02/2026
	Total		5,303.40 -	4,749.41	251.24		
	<u>COAL</u>						
12	SAONER UG MINE I EXPANSION - [N06000251	1/2022	253.51 -	253.51	94.38	03/2028 -	03/2028
13	TAWA III UG MINE - [N06000250	12/2021	324.25 -	324.25	12.29	03/2027 -	03/2027
14	EXPANSION OF KARO OCP - [N06000246	1/2022	908.47 -	908.47	135.49	03/2026 -	03/2026
15	EXPANSION OF ASHOK OCP - [N06000247	5/2021	2,898.28 -	2,898.28	173.90	03/2028 -	03/2028

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
16	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	319.76	03/2032 -	03/2032
17	EPR ROHINI KARKATA OCP - [N06000243]	1/2021	1,020.42 -	1,020.42	82.92	03/2028 -	03/2028
18	EPR TAPIN SOUTH OCP - [N06000241]	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
19	SIRKA OCP - [N06000239]	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
20	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	625.40	330.52	03/2032 -	03/2032
21	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	839.36	03/2027 -	03/2027
22	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	356.30	03/2029 -	03/2029
23	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	1,060.11	03/2031 -	03/2031
24	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]	9/2018	313.34 -	313.34	202.78	03/2024 -	03/2024
25	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,545.26	03/2028 -	03/2028
26	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	855.38	03/2029 -	03/2029
27	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	432.89	03/2026 -	03/2026
28	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	467.01	03/2026 -	03/2026
29	MOHANPUR EXPANSION OC PHASE II - [N06000236]	11/2020	888.99 -	888.99	88.17	03/2025 -	03/2025
30	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	2,242.90	106.36	09/2028 -	09/2028
31	NIGAIHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	526.43	03/2025 -	03/2025
32	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	811.18	03/2029 -	03/2029
33	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	204.21	03/2024 -	03/2024
34	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	39.53	03/2029 -	03/2029
35	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,658.23	03/2029 -	03/2029
36	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
37	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	95.71	03/2026 -	03/2026
38	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	20.12	03/2025 -	03/2025
39	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	115.89	03/2029 -	03/2029
40	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	144.20	03/2026 -	03/2026

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
41	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.97	03/2028 -	03/2028
42	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	133.84	03/2027 -	03/2027
43	BHANEAGAON OC (1.15MTY) - [N06000256]	9/2022	494.60 -	494.60	98.26	03/2028 -	03/2028
44	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257]	9/2022	497.01 -	497.01	154.15	03/2027 -	03/2027
45	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	44.63	03/2026 -	03/2026
46	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	40.83	03/2025 -	03/2025
47	VISHNUPURI UG TO OC - [N06000260]	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
48	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,177.14	01/2027 -	01/2027
49	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	995.86	03/2029 -	03/2029
50	RPR PAUNI II EXPANSION OC - [N06000263]	3/2023	464.45 -	464.45	178.59	03/2027 -	03/2027
51	GOKUL EXPANSION OC - [N06000264]	4/2021	456.95 -	456.95	147.90	03/2026 -	03/2026
52	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,383.53	03/2026 -	03/2026
53	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	526.01	03/2025 -	03/2025
54	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	88.67	03/2026 -	03/2026
55	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	164.93	03/2026 -	03/2026
56	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.17	3.91	03/2026 -	03/2026
57	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	1,713.95	03/2027 -	03/2027
58	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.98	178.19	03/2024 -	03/2024
59	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	55.83	03/2029 -	03/2029
60	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,562.22	03/2029 -	03/2029
61	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	749.07	11.05	03/2027 -	03/2027
62	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026
63	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
64	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025
65	DHUPTALA OC(SASTI UG TO OC) - [N06000209]	2/2019	720.87 -	720.87	176.85	03/2028 -	03/2028

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
66	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	1,044.70	03/2028 -	03/2028
67	EXPANSION PROJECT AMRAPALI OCP - [N06000217	8/2020	5,136.15 -	5,136.15	600.07	03/2028 -	03/2028
68	UCE OF EPR OF NORTH URIMARI OCP - [N06000218	7/2021	778.80 -	778.80	669.65	03/2026 -	03/2026
69	ADASA UG TO OC (1.50 MTY) - [N06000219	11/2018	333.43 -	333.43	221.52	03/2024 -	03/2024
70	SONEPUR BAZARI EXPANSION OC - [N06000220	7/2021	5,365.88 5,366.00	5,365.88	442.80	03/2029 -	03/2029
71	CHANDRAGUPT OCP - [N06000238	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
72	JHARKHAND LAIYO OCP - [N06000240	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
73	URDHAN OC - [N06000265	7/2022	228.42 -	228.42	21.53	03/2031 -	03/2031
74	SHARDA UG - [N06000266	7/2022	200.16 -	200.16	34.25	03/2028 -	03/2028
75	KOLGAON EXPANSION (DEEP) OC - [N06000267	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
76	RPR GAURI PAUNI EXPANSION OC - [N06000268	3/2023	497.23 -	497.23	40.50	03/2031 -	03/2031
77	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) - [N06000269	3/2023	1,813.00 -	1,813.00	155.05	09/2024 -	09/2024
78	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270	1/2024	27,213.00 -	27,213.00	821.85	05/2029 -	05/2029
79	EPR PUNDI OCP - [N06000242	11/2020	713.35 -	713.35	236.57	03/2027 -	03/2027
80	BONJEMEhari EXPANSION OCP - [N06000244	8/2021	570.12 -	570.11	45.33	03/2025 -	03/2025
	Total		1,20,727.78 -	1,20,335.11	27,485.45		
	<u>DPIIT</u>						
81	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,718.22	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,718.22		
	<u>HEALTH AND FAMILY WELFARE</u>						
82	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150	3/2019	1,828.00 -	1,828.00	976.64	09/2025 09/2025	09/2025
	Total		1,828.00 -	1,828.00	976.64		
	<u>PETROLEUM</u>						
83	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	137.27	11/2024 -	11/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
84	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]	10/2018	2,998.00 -	2,998.00	322.29	03/2030 -	03/2030
85	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387]	3/2019	3,450.20 -	3,450.20	1,505.50	03/2029 03/2029	03/2029
86	HPOIL GAS PVT LTD-II - [N16000517]	2/2018	307.00 -	307.00	12.40	03/2025 -	03/2025
87	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI - [N16000496]	3/2022	1,751.00 -	1,751.00	117.15	03/2030 -	03/2030
88	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	134.08	06/2030 -	06/2030
89	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	86.46	06/2030 -	06/2030
90	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512]	12/2023	461.05 -	461.05	.14	12/2026 -	12/2026
91	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	19.44	04/2025 -	04/2025
92	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	30.01	08/2025 -	08/2025
93	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	2,102.79	174.43	03/2025 -	03/2025
94	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459]	4/2019	3,972.18 -	3,972.18	1,517.00	09/2028 -	09/2028
95	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]	4/2019	2,337.98 -	2,337.98	755.01	11/2028 -	11/2028
96	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]	4/2019	897.62 -	897.62	210.80	09/2028 -	09/2028
97	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]	4/2019	741.29 -	741.29	285.22	03/2030 -	03/2030
98	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]	4/2019	605.65 -	605.65	195.09	03/2030 -	03/2030
99	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]	4/2019	599.19 -	599.19	233.11	03/2030 -	03/2030
100	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSIKHPUR AND KENDRAPARA - [N16000465]	4/2019	485.91 -	485.91	156.89	03/2030 -	03/2030
101	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]	4/2019	432.06 -	432.06	146.15	09/2028 -	09/2028
102	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]	4/2019	427.94 -	427.94	80.16	09/2030 -	09/2030
103	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]	12/2019	350.35 -	350.35	85.74	03/2029 -	03/2029
104	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHNOL - [N16000472]	4/2019	332.38 -	332.38	99.49	09/2028 -	09/2028
105	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]	4/2018	261.48 -	261.48	162.60	06/2025 -	06/2025
106	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]	12/2019	230.25 -	230.25	54.41	03/2029 -	03/2029
107	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI- TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
108	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]	3/2023	202.07 -	202.07	.78	02/2026 -	02/2026
109	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]	3/2022	1,420.00 -	1,420.00	57.35	03/2030 -	03/2030
110	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]	3/2022	501.00 -	501.00	55.15	03/2030 -	03/2030
111	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]	3/2022	865.00 -	865.00	18.09	03/2030 -	03/2030
112	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	7.21	03/2030 -	03/2030
113	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	70.81	03/2030 -	03/2030
114	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	73.08	03/2030 -	03/2030
115	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	22.96	03/2030 -	03/2030
116	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	76.00	03/2030 -	03/2030
117	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]	3/2023	325.53 -	293.08	253.64	06/2024 -	06/2024
118	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]	6/2017	281.35 -	281.35	68.51	05/2025 -	05/2025
119	POWER RECOVERY TURBINE IN PFCCU - [N16000510]	3/2023	293.50 -	293.50	18.59	07/2025 -	07/2025
120	DCU REVAMP PROJECT - [N16000511]	8/2021	370.00 -	370.00	103.43	03/2025 -	03/2025
121	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]	11/2022	837.34 -	837.34	14.64	08/2026 -	08/2026
122	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]	11/2022	1,219.48 -	1,145.10	-	05/2024 -	05/2024
123	CBR 9 MMTA PROJECT - [N16000434]	1/2021	31,580.00 -	36,354.00	1,084.08	06/2025 -	06/2025
124	HPOIL GAS PVT LTD - [N16000516]	3/2018	334.00 -	334.00	.85	05/2025 -	05/2025
125	POWER SYSTEM UPGRADATION PROJECT - [N16000509]	10/2023	385.00 -	385.00	34.65	02/2026 -	02/2026
126	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385]	9/2018	520.00 -	520.00	398.53	09/2026 09/2026	09/2026
127	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	1,286.67	333.25	02/2026 -	02/2026
128	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]	9/2021	160.00 -	160.00	10.07	06/2024 -	06/2024
129	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,645.23	2,283.93	05/2024 -	05/2024
130	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	81.70	11/2024 -	11/2024
131	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	214.20	12/2024 -	12/2024
132	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	47.71	02/2025 -	02/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
133	HALDIA PANAGARH PIPELINE PROJECT - [N16000478	11/2022	1,010.00 -	1,010.00	186.86	11/2025 -	11/2025
134	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500	4/2021	676.89 -	676.89	210.95	03/2025 -	03/2025
135	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507	3/2023	405.00 -	405.00	17.80	07/2025 -	07/2025
136	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508	3/2023	621.87 -	621.87	31.15	03/2026 -	03/2026
137	KALOL REDEVELOPMENT PROJECT - [N16000481	8/2022	1,487.41 -	1,487.41	655.45	03/2027 -	03/2027
138	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482	7/2021	320.20 -	187.61	88.33	07/2024 -	07/2024
139	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483	7/2021	173.03 -	169.84	93.88	07/2025 -	07/2025
140	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484	3/2023	156.36 -	156.36	.81	03/2026 03/2026	03/2026
141	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494	3/2023	384.04 -	384.04	27.65	12/2026 -	12/2026
142	REDEVELOPMENT OF SANTHAL FIELD - [N16000279	2/2017	1,162.56 -	1,162.56	1,079.74	03/2026 -	03/2026
143	CGD PROJECT AT SALEM DISTRICT - [N16000419	10/2018	1,304.00 -	1,304.00	107.74	03/2030 -	03/2030
	Total		84,323.90 -	90,361.77	14,351.92		
	<u>POWER</u>						
144	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	591.06	11/2025 -	11/2025
145	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17 -	646.17	576.82	04/2024 -	04/2024
146	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	298.93	09/2024 -	09/2024
147	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	68.71	12/2024 -	12/2024
148	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358	3/2023	815.12 -	815.12	1.87	03/2025 -	03/2025
149	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359	3/2023	966.79 -	966.79	15.30	12/2024 -	12/2024
150	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	205.35	03/2025 -	03/2025
151	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361	3/2023	2,820.99 -	2,820.99	534.03	03/2025 -	03/2025
152	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362	2/2023	31,876.39 -	31,876.39	2,307.39	02/2032 -	02/2032

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
153	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364	8/2022	11,844.00 -	11,844.00	1,356.09	05/2027 -	05/2027
154	BADAM COAL MINING PROJECT - [N18000367	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
155	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343	10/2022	307.87 -	307.87	46.31	10/2025 -	10/2025
156	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	676.26	04/2028 -	04/2028
157	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351	3/2023	524.04 -	524.04	234.49	11/2025 -	11/2025
158	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352	3/2023	3,546.94 -	3,546.94	341.40	11/2024 -	11/2024
159	ER WR TRANSMISSION LIMITED - [N18000353	3/2023	281.16 -	281.16	.11	03/2025 -	03/2025
160	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354	3/2023	271.69 -	271.69	1.35	09/2024 -	09/2024
161	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355	3/2023	260.30 -	260.30	9.93	03/2025 -	03/2025
162	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
163	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374	10/2023	2,211.00 -	2,211.00	65.87	04/2025 -	04/2025
164	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375	10/2023	1,796.00 -	1,796.00	66.21	04/2025 -	04/2025
165	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376	9/2023	2,191.00 -	2,191.00	75.42	04/2025 -	04/2025
166	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377	11/2023	224.00 -	224.00	-	07/2025 -	07/2025
167	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378	12/2022	331.00 -	331.00	.89	03/2025 -	03/2025
168	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379	11/2023	428.00 -	428.00	-	06/2025 -	06/2025
169	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345	7/2022	1,316.02 -	1,316.02	190.59	03/2025 12/2024	03/2025
170	CHATTI BARIATU COAL MINING PROJECT - [N18000369	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
171	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338	7/2022	186.19 -	186.19	49.70	03/2025 -	03/2025
172	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330	3/2022	288.71 -	288.71	26.79	12/2024 -	12/2024
173	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365	6/2023	6,283.81 -	6,283.81	244.77	12/2024 -	12/2024
174	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328	2/2022	318.12 -	318.12	116.53	04/2025 -	04/2025
175	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346	9/2022	7,179.54 -	7,179.54	854.13	09/2024 09/2024	09/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
176	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]	6/2022	1,530.49 -	1,530.49	588.26	03/2024 02/2024	03/2024
177	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	1,429.94	01/2026 -	01/2026
	Total		89,586.04 -	90,055.04	10,994.85		
	<u>RAILWAYS</u>						
178	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.56	1,259.57	06/2025 -	06/2025
179	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
180	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
181	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	89.38	12/2025 -	12/2025
182	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	91.43	12/2025 -	12/2025
183	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
184	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
185	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
186	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
187	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	246.85	03/2025 -	03/2025
188	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]	9/2022	170.49 -	170.49	.10	12/2026 -	12/2026
189	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]	12/2022	177.03 -	177.03	.21	12/2026 -	12/2026
190	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	9/2022	169.06 -	177.34	.02	09/2026 -	09/2026
191	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]	9/2022	169.06 -	169.06	.22	09/2026 -	09/2026
192	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	.37	09/2026 -	09/2026
193	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
194	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
195	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	30.50	06/2030 -	06/2030
196	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
197	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
198	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]	5/2022	296.54 -	296.54	-	05/2030 -	05/2030

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
199	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
200	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552	12/2016	199.63 -	199.63	-	03/2024 -	03/2024
201	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
202	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
203	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567	1/2006	417.50 -	417.50	28.33	03/2025 06/2024	03/2025
204	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
205	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572	7/2011	1,171.30 -	1,171.30	199.31	10/2024 -	10/2024
206	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	131.53	07/2033 -	07/2033
207	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
208	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
209	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
210	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	55.00	10/2027 -	10/2027
211	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	2.93	03/2030 -	03/2030
212	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIHI - [N22000529	11/2022	202.00 -	349.22	-	11/2027 -	11/2027
213	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
214	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
215	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
216	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
217	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599	11/2016	8,975.00 -	7,906.38	4,501.29	03/2026 -	03/2026
218	INDORE BUDNI (INDORE JABALPUR) - [N22000601	9/2018	4,340.00 -	7,393.75	942.70	09/2030 -	09/2030
219	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	227.96	12/2025 -	12/2025
220	MATHURA - VRINDAVAN (11 KM) - [N22000612	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
221	FEROZPUR - PATTI (25.72 KM) - [N22000614	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
222	CHIRIMIRI-NAGPUR HALT - [N22000616	10/2018	241.00 -	241.00	-	06/2030 -	06/2030

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
223	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617	6/2006	303.59 -	303.59	29.86	03/2024 -	03/2024
224	MORAPPUR-DHARMAPURI - [N22000618	2/2019	358.95 -	358.95	36.33	03/2028 -	03/2028
225	RAJPURA-BHATINDA (172.64 KM) - [N22000597	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
226	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	10.00	08/2027 -	08/2027
227	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
228	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	8.43	06/2025 -	06/2025
229	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629	10/2019	1,400.00 -	1,400.00	282.44	06/2024 -	06/2024
230	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
231	JUNAGARH -VISAVADAR (42.28) KM - [N22000600	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
	Total		39,026.17 -	43,623.60	8,290.58		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
232	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	294.62	08/2024 08/2024	08/2024
233	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090	3/2021	646.27 -	646.27	38.83	11/2024 -	11/2024
234	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093	10/2022	1,841.92 -	1,841.92	139.20	09/2025 -	09/2025
235	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096	2/2023	1,973.98 -	1,973.98	381.93	01/2026 -	01/2026
236	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097	2/2023	526.45 -	526.45	73.16	09/2025 -	09/2025
237	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100	10/2021	1,003.38 -	1,003.38	178.81	06/2025 -	06/2025
238	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101	8/2021	809.51 -	809.51	105.80	06/2025 -	06/2025
239	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102	1/2020	2,165.23 -	2,165.23	76.38	04/2026 -	04/2026
240	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104	1/2023	1,754.00 -	1,754.00	172.25	06/2026 -	06/2026
241	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105	8/2023	1,378.36 -	739.00	9.89	06/2026 -	06/2026

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
242	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	101.20	09/2024 -	09/2024
243	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	180.63	01/2025 -	01/2025
244	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	41.19	05/2025 -	05/2025
245	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	66.67	07/2024 -	07/2024
246	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	55.06	10/2024 -	10/2024
247	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	146.12	09/2025 -	09/2025
248	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962	3/2022	179.19 -	179.19	47.91	12/2024 -	12/2024
249	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	71.47	10/2024 -	10/2024
250	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964	3/2022	365.21 -	365.21	112.27	05/2025 -	05/2025
251	REHABILITATION AND UPGRADATION OF KURWAI- MUNGAOLI-CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965	3/2022	386.49 -	386.49	77.42	02/2025 -	02/2025
252	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	19.48	10/2025 -	10/2025
253	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	235.44	08/2025 -	08/2025
254	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	219.45	08/2025 -	08/2025
255	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	268.64	08/2025 -	08/2025
256	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	101.79	04/2026 -	04/2026
257	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	78.05	02/2026 -	02/2026
258	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	25.58	01/2025 -	01/2025
259	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975	9/2021	523.78 -	523.78	18.82	02/2025 -	02/2025
260	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGW- AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	23.38	02/2026 -	02/2026

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
261	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	7.11	02/2026 -	02/2026
262	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	31.67	02/2026 -	02/2026
263	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
264	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	39.10	12/2024 -	12/2024
265	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	268.42	05/2025 -	05/2025
266	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	115.56	09/2024 -	09/2024
267	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	239.95	11/2025 -	11/2025
268	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	46.36	05/2025 -	05/2025
269	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	227.50	08/2025 -	08/2025
270	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	16.27	06/2025 -	06/2025
271	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000	3/2021	317.19 -	317.19	162.21	07/2024 -	07/2024
272	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001	1/2022	882.18 -	882.18	206.02	01/2025 -	01/2025
273	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	149.27	12/2024 -	12/2024
274	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003	1/2022	549.28 -	549.28	103.51	12/2024 -	12/2024
275	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004	3/2021	545.11 -	545.11	191.56	07/2024 -	07/2024
276	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005	3/2022	644.45 -	644.45	182.85	03/2025 -	03/2025
277	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	172.76	12/2024 -	12/2024
278	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	90.46	07/2025 -	07/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
279	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009	1/2022	703.68 -	703.68	193.39	01/2025 -	01/2025
280	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010	3/2022	631.49 -	631.49	7.92	03/2024 -	03/2024
281	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011	12/2021	516.96 -	516.96	119.17	06/2024 -	06/2024
282	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012	3/2023	718.52 -	718.52	75.88	03/2025 -	03/2025
283	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 -	403.36	30.44	06/2025 -	06/2025
284	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016	10/2022	225.17 -	225.17	64.43	06/2025 -	06/2025
285	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	1/2022	239.72 232.00	232.22	73.40	03/2025 -	03/2025
286	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019	1/2022	329.14 319.00	319.09	52.70	09/2025 -	09/2025
287	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020	3/2022	158.36 158.00	158.36	22.68	10/2025 -	10/2025
288	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021	3/2023	1,457.59 -	1,457.59	192.61	12/2026 -	12/2026
289	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022	3/2023	1,000.27 -	1,000.27	145.82	06/2026 -	06/2026
290	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023	3/2023	1,264.90 -	1,264.90	237.58	06/2026 -	06/2026
291	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024	1/2023	516.88 -	516.88	78.64	11/2025 -	11/2025
292	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025	1/2023	356.65 -	356.65	103.86	12/2025 -	12/2025
293	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026	3/2023	643.42 -	643.42	62.77	12/2025 -	12/2025
294	KEIFANG - TUVAI PKG-3 - [N24002027	12/2021	500.88 -	500.88	62.71	02/2025 -	02/2025
295	LMPHAL TO JIRIBAM PKG-7 - [N24002028	1/2023	760.16 -	760.16	30.34	12/2025 -	12/2025
296	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029	3/2022	917.91 -	917.91	409.12	01/2026 -	01/2026
297	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031	12/2021	840.93 -	840.93	337.18	02/2026 -	02/2026
298	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00	1,181.34	250.85	03/2025 -	03/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
299	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035]	9/2023	2,070.44 -	2,070.44	55.95	09/2025 -	09/2025
300	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036]	4/2022	1,843.59 -	1,843.59	716.12	05/2025 -	05/2025
301	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037]	1/2023	609.32 609.00	609.00	17.14	12/2025 -	12/2025
302	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041]	4/2022	1,491.71 -	1,491.71	527.84	05/2025 -	05/2025
303	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045]	6/2022	1,828.00 -	1,828.00	318.96	07/2025 -	07/2025
304	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046]	6/2022	1,958.94 1,959.00	1,958.94	585.16	05/2025 -	05/2025
305	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058]	8/2022	409.64 -	409.64	146.40	06/2024 -	06/2024
306	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059]	9/2022	1,183.60 -	1,183.60	-	06/2026 -	06/2026
307	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060]	3/2023	1,107.00 -	1,107.00	31.98	11/2025 -	11/2025
308	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062]	3/2023	3,012.27 -	3,012.27	-	09/2027 -	09/2027
309	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064]	12/2022	381.80 -	381.80	-	12/2025 -	12/2025
310	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068]	12/2022	652.33 -	652.33	146.19	03/2025 -	03/2025
311	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069]	7/2022	209.29 -	209.29	59.74	12/2024 -	12/2024
312	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071]	3/2023	998.27 -	998.27	30.96	06/2026 -	06/2026
313	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072]	7/2022	150.21 -	150.21	3.99	10/2025 -	10/2025
314	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074]	8/2022	1,231.74 -	1,231.74	20.09	06/2025 -	06/2025
315	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 -	1,289.00	740.30	10/2024 -	10/2024
316	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 -	1,307.00	634.74	10/2024 -	10/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
317	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823	1/2022	1,852.12 -	1,787.00	440.24	01/2025 01/2023	01/2025
318	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	3/2020	1,863.09 -	2,238.00	1,010.36	01/2024 01/2022	01/2024
319	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	203.00	05/2025 -	05/2025
320	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835	5/2023	986.00 -	986.00	245.45	05/2025 -	05/2025
321	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.24	11/2025 -	11/2025
322	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.78	11/2025 -	11/2025
323	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.78	10/2025 -	10/2025
324	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	69.81	10/2025 -	10/2025
325	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.81	10/2025 -	10/2025
326	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
327	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.31	10/2025 -	10/2025
328	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	240.17	07/2025 -	07/2025
329	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	702.65	03/2025 -	03/2025
330	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,324.95	511.85	06/2025 -	06/2025
331	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	192.84	10/2025 -	10/2025
332	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	296.82	05/2025 -	05/2025
333	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
334	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	214.61	07/2025 -	07/2025
335	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	157.32	10/2025 -	10/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
336	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA - - [N24001983	10/2022	972.63 -	1,055.23	179.42	08/2025 -	08/2025
337	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	48.58	10/2025 -	10/2025
338	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	177.76	04/2025 -	04/2025
339	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	671.54	06/2025 -	06/2025
340	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	92.09	10/2025 -	10/2025
341	4L POANTA SAHEB-MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	683.26	72.74	05/2025 05/2025	05/2025
342	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	305.29	10/2025 -	10/2025
343	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017	3/2022	1,307.16 -	1,307.16	64.96	10/2025 -	10/2025
344	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032	1/2022	1,156.72 -	1,156.72	116.34	01/2026 -	01/2026
345	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033	7/2022	909.47 -	909.47	97.03	12/2025 -	12/2025
346	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025
347	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	2/2023	1,088.64 1,178.00	1,178.00	215.17	10/2025 -	10/2025
348	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042	11/2022	1,322.13 -	1,322.13	38.50	12/2025 -	12/2025
349	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH - 152G FROM KM 0+000 TO KM 22+850 - [N24002043	3/2022	927.22 -	927.22	329.83	06/2025 -	06/2025
350	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044	6/2023	629.16 -	629.16	39.00	06/2025 -	06/2025
351	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	7/2022	2,414.67 2,898.00	2,898.00	924.63	06/2025 -	06/2025
352	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	3/2022	1,703.48 2,278.00	2,278.00	325.99	04/2026 -	04/2026
353	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	2/2022	696.65 698.00	698.46	269.11	09/2025 -	09/2025
354	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051	7/2022	739.39 -	739.39	229.52	10/2025 -	10/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
355	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052	2/2022	1,146.19 -	1,146.19	839.68	04/2025 -	04/2025
356	FOUR LANING OF KHAJURI TO WYNDDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	4/2022	1,232.00 1,343.00	1,400.00	249.02	09/2025 -	09/2025
357	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025
358	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055	3/2023	1,444.94 -	1,444.94	-	12/2025 -	12/2025
359	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056	6/2020	964.64 -	964.64	304.75	06/2025 -	06/2025
360	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057	12/2022	1,443.77 -	1,443.77	-	05/2025 -	05/2025
361	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	8/2022	2,474.47 -	2,675.93	489.00	06/2025 -	06/2025
362	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065	2/2022	1,390.92 -	1,390.92	17.54	03/2025 -	03/2025
363	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066	2/2022	1,494.31 -	1,494.31	38.28	07/2025 -	07/2025
364	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070	1/2022	1,162.80 -	1,162.80	373.31	01/2025 -	01/2025
365	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075	12/2020	757.13 757.00	757.00	-	08/2025 08/2025	08/2025
366	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076	3/2021	2,029.17 2,029.00	2,029.00	78.00	10/2025 10/2025	10/2025
367	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077	9/2022	1,000.63 -	1,000.63	94.24	12/2025 -	12/2025
368	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078	12/2023	711.00 -	711.00	-	12/2025 -	12/2025
369	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079	12/2023	742.25 -	742.25	-	12/2025 -	12/2025
370	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080	12/2023	762.75 -	762.75	-	12/2025 -	12/2025
371	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	3/2022	2,146.86 2,413.00	2,413.00	567.08	07/2025 -	07/2025
372	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD - [N24002091	6/2021	906.51 -	906.51	134.05	09/2025 09/2025	09/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
373	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092	3/2021	1,801.37 -	1,801.37	653.45	10/2025 -	10/2025
374	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094	9/2022	1,212.26 -	1,212.26	182.10	11/2025 -	11/2025
375	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095	12/2021	2,555.50 -	2,555.50	632.79	03/2025 -	03/2025
376	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098	3/2022	1,641.66 -	1,641.66	15.00	10/2025 -	10/2025
377	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	2/2019	825.94 -	1,116.13	31.84	12/2025 12/2025	12/2025
378	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103	9/2022	166.52 -	166.52	43.74	01/2025 -	01/2025
379	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	32.19	02/2025 -	02/2025
380	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	179.34	06/2024 -	06/2024
381	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	73.80	01/2025 -	01/2025
382	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	28.91	01/2025 -	01/2025
383	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	308.16	01/2025 -	01/2025
384	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	288.08	01/2025 -	01/2025
385	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	183.95	06/2024 -	06/2024
386	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	123.38	01/2025 -	01/2025
387	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	192.25	07/2024 -	07/2024
388	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
389	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
390	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,763.00	04/2025 -	04/2025
391	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,945.82	02/2025 -	02/2025
392	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
393	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	3,121.76	07/2024 -	07/2024
394	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	2,082.35	07/2024 -	07/2024
395	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	620.54	10/2024 -	10/2024
396	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	276.03	09/2024 -	09/2024
397	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	798.35	05/2024 -	05/2024
398	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	312.38	04/2024 -	04/2024
399	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	41.79	02/2025 -	02/2025
400	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
401	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
402	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
403	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
404	BAKHTIYARPUR RAJALI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	2,103.48	06/2024 -	06/2024
405	BANGALORE CHENNAI EXPRESSWAY PHASE-III' PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	424.27	08/2024 -	08/2024
406	BANGALORE CHENNAI EXPRESSWAY PHASE-III' PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	984.61	347.02	07/2024 -	07/2024
407	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	2/2021	2,948.31 -	3,516.83	659.75	07/2024 -	07/2024
408	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,284.62	489.07	05/2024 -	05/2024
409	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
410	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	603.35	01/2025 -	01/2025
411	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	401.95	05/2025 05/2025	05/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
412	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	402.14	07/2025 07/2025	07/2025
413	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	340.24	06/2024 -	06/2024
414	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	337.53	06/2025 -	06/2025
415	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	294.65	10/2024 10/2024	10/2024
416	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	125.72	06/2024 -	06/2024
417	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,361.79	158.99	05/2024 -	05/2024
418	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	209.07	01/2025 -	01/2025
419	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	549.39	01/2025 -	01/2025
420	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	737.82	12/2024 -	12/2024
421	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	147.04	08/2024 -	08/2024
422	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	328.24	06/2024 -	06/2024
423	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	327.98	02/2025 02/2025	02/2025
424	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	186.58	09/2024 -	09/2024
425	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
426	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	231.08	04/2025 04/2025	04/2025
427	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	184.31	05/2024 -	05/2024
428	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	241.13	07/2025 -	07/2025
429	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	334.25	05/2024 05/2024	05/2024
430	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) (JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	647.73	01/2024 12/2024	01/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
431	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,979.88	11/2024 -	11/2024
432	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	959.68	04/2024 -	04/2024
433	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- [N24001619	8/2022	200.05 200.00	200.05	65.62	06/2024 -	06/2024
434	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	114.44	08/2024 08/2024	08/2024
435	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	346.07	06/2024 06/2024	06/2024
436	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	31.23	02/2025 02/2025	02/2025
437	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	177.19	11/2024 -	11/2024
438	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	210.00	10/2024 -	10/2024
439	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	126.00	02/2025 -	02/2025
440	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
441	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	153.82	10/2024 -	10/2024
442	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	353.19	08/2024 -	08/2024
443	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	318.00	01/2026 -	01/2026
444	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	271.56	09/2024 09/2024	09/2024
445	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	510.53	02/2025 -	02/2025
446	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	55.77	05/2024 05/2024	05/2024
447	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	320.43	04/2025 04/2025	04/2025
448	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	137.53	08/2025 08/2025	08/2025
449	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
450	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	107.69	12/2024 -	12/2024
451	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	378.25	03/2024 -	03/2024
452	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024
453	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
454	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
455	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
456	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	83.46	04/2024 -	04/2024
457	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	274.09	08/2024 -	08/2024
458	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	306.00	08/2024 -	08/2024
459	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	368.73	08/2024 -	08/2024
460	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	485.74	08/2024 -	08/2024
461	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
462	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	106.87	04/2024 -	04/2024
463	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	217.74	06/2024 06/2024	06/2024
464	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
465	4L OF HARD A - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	274.43	02/2025 -	02/2025
466	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	33.29	07/2024 -	07/2024
467	INDORE - HARD A (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	97.69	10/2024 -	10/2024
468	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	379.04	04/2024 -	04/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
469	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	149.73	03/2024 -	03/2024
470	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	949.63	12/2024 -	12/2024
471	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	51.88	03/2024 -	03/2024
472	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	84.72	07/2024 -	07/2024
473	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	265.28	03/2024 -	03/2024
474	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	103.48	06/2024 -	06/2024
475	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	684.47	09/2024 -	09/2024
476	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	64.39	11/2024 -	11/2024
477	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	111.99	11/2024 -	11/2024
478	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	5.44	02/2025 -	02/2025
479	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	86.88	05/2025 -	05/2025
480	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	36.98	03/2025 -	03/2025
481	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
482	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	194.00	09/2025 09/2025	09/2025
483	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	571.80	02/2025 -	02/2025
484	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	530.47	09/2024 -	09/2024
485	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	2,934.54	09/2026 -	09/2026
486	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
487	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
488	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
489	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	579.66	03/2027 -	03/2027
490	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	354.86	03/2027 -	03/2027
491	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,876.77	09/2028 -	09/2028
492	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372	2/2021	588.09 -	588.09	389.04	03/2024 -	03/2024
493	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	337.92	03/2027 -	03/2027
494	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	131.31	03/2027 -	03/2027
495	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	119.02	03/2027 -	03/2027
496	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	176.55	07/2025 -	07/2025
497	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR - [N24001420	2/2021	853.66 -	853.66	51.76	04/2024 -	04/2024
498	JOGIGHOPA BRIDGE - [N24001434	8/2021	746.76 -	746.76	254.95	11/2024 -	11/2024
499	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	148.25	05/2024 05/2024	05/2024
500	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
501	DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L - [N24001449	6/2022	1,769.70 -	1,769.70	-	03/2025 -	03/2025
502	DABOKA KATHKATI PACKAGE-6 - [N24001450	9/2021	625.64 -	625.64	386.49	07/2024 -	07/2024
503	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	105.40	07/2024 -	07/2024
504	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	90.91	07/2024 -	07/2024
505	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	75.84	07/2024 -	07/2024
506	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	152.84	09/2024 -	09/2024

(4 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
507	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462	4/2020	211.09 -	211.09	72.69	07/2024 -	07/2024
508	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
509	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	99.03	07/2024 07/2024	07/2024
510	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025
511	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	146.25	11/2024 -	11/2024
512	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	213.52	05/2024 05/2024	05/2024
513	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	172.28	12/2024 -	12/2024
514	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	132.48	05/2024 -	05/2024
515	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	165.81	05/2024 -	05/2024
516	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	334.25	05/2024 -	05/2024
517	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	123.61	05/2024 -	05/2024
518	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	52.69	12/2024 -	12/2024
519	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	301.78	08/2024 -	08/2024
520	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	34.33	09/2024 -	09/2024
521	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	189.31	08/2024 -	08/2024
522	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	96.02	07/2024 -	07/2024
523	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	71.07	02/2025 -	02/2025
524	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	37.57	06/2025 06/2025	06/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
525	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	51.54	08/2025 -	08/2025
526	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	204.49	06/2025 06/2025	06/2025
527	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	154.72	04/2025 04/2025	04/2025
528	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	58.91	11/2024 11/2024	11/2024
529	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	9.89	10/2025 10/2025	10/2025
530	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	38.03	06/2025 -	06/2025
531	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	61.55	05/2025 05/2025	05/2025
532	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	71.69	08/2024 -	08/2024
533	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	52.08	07/2024 -	07/2024
534	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	33.57	08/2025 -	08/2025
535	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	46.29	08/2025 -	08/2025
536	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	112.77	11/2024 -	11/2024
537	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	135.42	01/2025 -	01/2025
538	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	94.19	05/2027 -	05/2027
539	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	94.36	12/2024 -	12/2024
540	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	.49	07/2025 -	07/2025
541	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	135.78	07/2025 -	07/2025
542	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
543	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
544	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	54.11	05/2025 -	05/2025
545	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
546	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	97.09	08/2024 -	08/2024
547	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	102.94	06/2024 -	06/2024
548	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	70.59	12/2024 -	12/2024
549	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	43.39	12/2024 -	12/2024
550	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	345.14	07/2024 -	07/2024
551	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	133.66	11/2024 -	11/2024
552	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	140.42	07/2024 -	07/2024
553	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	323.85	08/2024 -	08/2024
554	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	20.00	09/2024 -	09/2024
555	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	21.36	04/2025 -	04/2025
556	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	29.59	07/2024 -	07/2024
557	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906	8/2022	185.59 -	185.59	63.56	03/2024 -	03/2024
558	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	35.28	05/2024 -	05/2024
559	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
560	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	13.86	07/2024 -	07/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
561	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	199.02	7.98	06/2025 -	06/2025
562	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
563	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
564	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
565	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917	3/2020	278.97 -	278.97	136.02	05/2024 -	05/2024
566	UPGRADATION OF NH 130A MUNGELI TO PONDJI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	64.87	09/2024 -	09/2024
567	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	96.30	09/2025 -	09/2025
568	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	59.59	07/2024 -	07/2024
569	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
570	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	.11	08/2025 -	08/2025
571	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	125.21	06/2025 -	06/2025
572	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	70.87	09/2025 -	09/2025
573	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	93.23	04/2025 -	04/2025
574	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	161.48	02/2025 -	02/2025
575	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	121.84	09/2024 -	09/2024
576	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	228.62	12/2024 -	12/2024
577	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	46.03	05/2024 -	05/2024
578	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	151.76	08/2025 -	08/2025
579	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	39.89	01/2025 -	01/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
580	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	77.31	07/2024 -	07/2024
581	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	50.97	11/2024 -	11/2024
582	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	17.15	02/2025 -	02/2025
583	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	23.29	10/2024 -	10/2024
584	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949	12/2021	277.30 -	277.30	54.70	03/2024 -	03/2024
585	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -	369.81	99.94	02/2025 -	02/2025
586	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	124.98	01/2025 -	01/2025
587	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	28.68	08/2025 -	08/2025
588	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081	8/2022	153.61 -	153.61	-	01/2025 -	01/2025
589	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082	2/2022	541.58 -	541.58	20.82	09/2024 -	09/2024
590	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084	3/2022	1,076.97 -	1,076.97	247.24	02/2025 -	02/2025
591	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085	11/2023	1,470.93 -	1,470.93	69.56	03/2025 -	03/2025
592	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086	10/2022	1,706.47 -	1,706.47	666.71	07/2025 -	07/2025
593	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087	10/2022	1,493.14 -	1,493.14	30.90	10/2025 -	10/2025
594	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088	10/2022	1,493.50 -	1,493.50	468.41	08/2025 -	08/2025
595	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089	10/2022	617.87 -	617.87	64.75	06/2025 -	06/2025
596	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106	8/2023	993.77 -	349.48	44.78	03/2025 -	03/2025
597	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107	3/2023	1,382.00 -	1,382.00	-	05/2026 -	05/2026
598	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108	3/2023	1,618.96 -	1,618.96	-	05/2026 -	05/2026

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
599	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109	3/2023	1,301.37 -	1,301.37	-	05/2026 -	05/2026
600	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110	3/2023	1,207.40 -	1,207.40	-	05/2026 -	05/2026
601	SIX LANEING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112	3/2023	200.30 -	200.30	11.62	07/2024 -	07/2024
602	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113	3/2023	1,141.78 -	1,141.78	55.29	08/2025 -	08/2025
603	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	1,009.11	02/2025 -	02/2025
604	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	212.00	02/2025 -	02/2025
605	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	984.16	05/2024 -	05/2024
606	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	163.58	12/2024 12/2024	12/2024
607	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	922.91	01/2025 -	01/2025
608	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	632.62	11/2024 -	11/2024
609	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	105.75	06/2024 -	06/2024
610	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	508.90	05/2025 -	05/2025
611	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	159.70	06/2025 -	06/2025
612	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	320.61	01/2026 -	01/2026
613	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	2,273.06	09/2024 -	09/2024
614	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	2,085.81	09/2024 -	09/2024
615	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	2,714.95	2,259.72	09/2024 -	09/2024
616	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	460.62	02/2025 -	02/2025

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
617	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]	3/2022	1,636.15 -	1,636.15	488.18	11/2024 -	11/2024
618	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]	12/2021	1,470.73 -	1,470.73	444.50	01/2025 -	01/2025
619	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]	9/2020	755.26 -	1,039.00	524.07	03/2024 -	03/2024
620	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]	11/2021	1,368.19 -	1,368.19	699.13	09/2024 -	09/2024
621	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114]	2/2022	1,097.59 -	1,097.59	291.33	04/2025 -	04/2025
622	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]	3/2023	438.24 -	438.24	151.35	08/2025 -	08/2025
623	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116]	1/2022	343.54 -	343.54	22.20	08/2025 -	08/2025
624	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119]	10/2022	562.45 -	562.45	-	01/2026 -	01/2026
625	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120]	2/2023	274.06 -	274.06	-	09/2025 -	09/2025
626	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121]	1/2022	509.65 -	509.65	109.01	09/2025 -	09/2025
627	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]	8/2022	772.11 -	772.11	387.85	10/2024 -	10/2024
628	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]	2/2022	637.11 -	637.11	277.06	09/2024 -	09/2024
629	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]	9/2022	804.69 -	804.69	335.73	02/2024 -	02/2024
630	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495]	11/2022	930.00 -	930.00	417.14	11/2024 -	11/2024
631	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499]	1/2022	629.00 -	629.00	578.22	01/2024 -	01/2024
632	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]	5/2022	1,260.00 -	1,260.00	409.42	05/2024 -	05/2024
633	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]	3/2022	1,549.02 -	1,549.02	435.26	03/2024 -	03/2024
634	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]	2/2022	2,747.00 -	2,747.00	780.40	02/2024 -	02/2024
635	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]	11/2022	1,124.00 -	1,124.00	238.74	05/2024 -	05/2024

(4 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
636	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	396.67	10/2024 -	10/2024
637	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	479.11	01/2024 -	01/2024
638	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	675.29	10/2024 10/2024	10/2024
639	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024
640	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	690.65	10/2024 -	10/2024
641	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	877.52	07/2024 -	07/2024
642	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	656.27	12/2024 12/2024	12/2024
643	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	310.91	10/2024 -	10/2024
644	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	2/2021	772.70 -	980.51	507.17	02/2024 -	02/2024
645	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
646	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	910.00	12/2024 -	12/2024
647	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,200.93	2,095.15	09/2024 -	09/2024
648	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
649	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,673.03	09/2024 -	09/2024
	Total		3,98,288.98 -	4,06,550.42	1,16,072.74		
	<u>SOCIAL JUSTICE</u>						
650	CENTRE FOR DISABILITY SPORTS - [N38000001	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	<u>STEEL</u>						
651	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	176.25	06/2024 -	06/2024
652	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131	10/2023	471.83 -	471.83	35.04	06/2026 -	06/2026

(4 Quarter, 2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
653	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	36.62	07/2025 -	07/2025
654	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	298.78	05/2025 -	05/2025
655	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132	11/2023	916.78 -	916.78	30.33	12/2026 -	12/2026
656	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134	11/2023	884.10 -	884.10	203.25	10/2025 -	10/2025
657	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133	11/2023	627.31 -	627.31	13.40	11/2026 -	11/2026
	Total		4,591.76 -	4,591.76	793.67		
	<u>TELECOMMUNICATIONS</u>						
658	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118	2/2024	810.99 -	810.99	-	08/2025 -	08/2025
659	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	67.00	08/2024 -	08/2024
660	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115	3/2023	185.27 -	239.60	140.00	03/2024 -	03/2024
661	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,556.35	1,894.61	06/2025 -	06/2025
	Total		26,185.94 -	26,252.07	2,101.61		
	<u>URBAN DEVELOPMENT</u>						
662	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	20,899.32	06/2025 -	06/2025
663	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	143.70	12/2027 -	12/2027
664	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
665	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D) - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	Total		52,282.44 -	52,282.44	23,467.06		
	Grand Total		8,92,020.40	9,10,505.61	2,30,109.78		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
1	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]	10/2009	12,320.00 -	17,079.00	18,124.00	12/2016 -	12/2026
2	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	9/2003	3,492.00 -	7,670.00	6,649.17	09/2010 -	12/2024
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]	3/2013	39,849.00 -	39,849.00	43,162.00	11/2020 -	11/2026
	Total		55,661.00 -	64,598.00	67,935.17		
	<u>CIVIL AVIATION</u>						
4	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]	2/2019	645.63 -	645.63	656.41	08/2022 02/2024	06/2024
5	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]	6/2017	255.68 -	255.68	259.57	12/2020 -	04/2024
6	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]	8/2018	951.28 -	951.28	1,084.94	10/2021 -	12/2023
7	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	3/2021	242.14 -	328.00	328.98	12/2022 03/2024	04/2024
8	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]	3/2017	475.39 -	510.00	501.12	04/2021 -	12/2023
9	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]	7/2018	456.86 -	456.86	483.93	09/2020 -	04/2024
10	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	6/2018	1,383.00 -	3,291.81	2,112.84	09/2021 12/2024	12/2024
11	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]	1/2019	389.71 -	389.71	391.78	11/2021 -	05/2023
	Total		4,799.69 -	6,828.97	5,819.57		
	<u>COAL</u>						
12	MADHUBAND NLW WASHERY - [N06000126]	8/2010	289.45 -	302.00	299.38	05/2014 -	11/2023
	Total		289.45 -	302.00	299.38		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
13	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]	7/2019	851.00 851.00	851.00	882.53	03/2022 10/2022	03/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter,2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005	2/2019	655.34 -	655.34	689.31	06/2020 -	06/2020
15	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067	9/2012	171.86 -	171.86	174.48	03/2016 -	03/2016
16	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007	9/2019	588.72 -	588.72	630.55	09/2022 -	04/2024
	Total		2,266.92 -	2,266.92	2,376.87		
	<u>FINANCE</u>						
17	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	252.20	10/2019 10/2022	10/2022
	Total		209.00 -	262.00	252.20		
	<u>MINES</u>						
18	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	749.83	01/2020 11/2023	03/2024
	Total		534.00 -	1,021.97	749.83		
	<u>PETROLEUM</u>						
19	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	9/2018	225.54 -	247.90	239.68	02/2021 04/2024	04/2024
20	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329	10/2017	226.45 -	226.45	257.39	10/2022 -	03/2024
	Total		451.99 -	474.35	497.07		
	<u>POWER</u>						
21	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	9/2003	6,285.33 -	21,247.54	20,833.88	09/2010 -	05/2026
22	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	7/2006	1,657.00 -	4,825.60	6,287.05	02/2016 06/2022	10/2024
23	BARH STPP(3X660MW) NTPC - [180100242	2/2005	8,692.97 -	21,312.11	22,228.28	10/2011 07/2023	11/2024
24	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317	11/2018	241.38 -	241.38	241.98	11/2021 -	04/2024
25	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,333.49	12/2018 -	03/2025

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
26	CHHATTARGARH 150 MW - [N18000294]	2/2021	599.99 -	599.99	626.32	07/2022 03/2024	03/2024
27	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029
28	RANGIT IV HE PROJECT - [N18000326]	3/2021	938.29 -	938.29	1,006.93	05/2024 -	05/2025
29	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]	9/2002	3,919.59 -	12,160.00	11,126.67	09/2009 -	12/2024
30	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	1/2016	10,598.98 -	10,998.00	11,471.61	11/2020 07/2022	02/2024
31	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	3/2019	1,326.00 -	1,520.00	1,445.15	03/2023 -	12/2023
32	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	8/2017	1,931.39 -	2,635.55	1,958.41	02/2020 -	06/2024
33	NAITWAR MORI HEP - [N18000265]	10/2017	648.33 -	1,272.29	1,231.15	12/2021 -	12/2023
	Total		44,572.15 -	93,983.07	91,089.30		
	<u>RAILWAYS</u>						
34	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	2/1997	2,271.50 -	4,805.17	3,698.60	03/2021 -	12/2025
35	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	2/1997	410.08 -	970.00	1,020.17	02/2019 -	01/2024
36	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [220100205]	4/1997	1,723.00 1.00	3,381.68	2,532.19	03/2000 02/2023	02/2023
37	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	4/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025
38	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	9/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025
39	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	4/2006	495.74 -	734.01	623.01	06/2013 06/2024	09/2024
40	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	4/2011	120.70 -	2,053.39	333.25	03/2019 12/2027	12/2027
41	TIDIVANAM-NAGARI (NL) - [N22000085]	9/2006	582.83 -	3,631.34	763.73	- 12/2026	03/2027
42	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	4/2013	1,798.00 -	2,047.51	2,636.31	03/2019 -	05/2024
43	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	4/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025
44	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	4/2010	2,913.51 -	4,834.54	3,798.56	03/2016 -	12/2026
45	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]	4/1997	324.73 -	1,250.00	1,206.47	03/2012 -	12/2023
46	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,378.92	03/2020 -	10/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
47	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	4,944.33	12/2026 -	03/2025
48	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	4/2004	372.14 -	2,350.00	2,321.48	- -	06/2024
49	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	457.68	396.85	06/2024 -	02/2025
50	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	2,529.46	1,537.14	03/2024 -	02/2025
51	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	4/2015	2,232.32 -	4,059.65	3,259.69	03/2022 -	03/2026
52	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]	4/2016	700.00 -	603.69	735.16	06/2020 03/2024	12/2023
53	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]	4/2015	1,172.92 -	1,172.92	1,396.29	12/2018 -	02/2025
54	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	4/2016	1,177.96 -	1,777.39	1,429.35	12/2019 -	12/2024
55	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	4/2011	927.01 -	1,457.79	1,684.00	03/2019 03/2024	03/2024
56	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	6,238.67	5,541.74	12/2023 -	12/2024
57	SEVOK RANGPO, NEFR - [N22000102]	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
58	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]	4/1991	329.39 -	2,722.16	2,288.55	- -	12/2024
59	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20 -	1,771.07	1,544.36	03/2020 -	05/2024
60	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	3/2015	1,295.42 -	2,560.00	2,262.57	03/2022 -	02/2024
61	HOTGI-KUDGI-GADAG - [N22000333]	3/2015	1,614.59 -	2,200.00	2,075.54	03/2019 -	12/2024
62	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027
63	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]	4/2012	991.60 -	2,097.00	1,775.59	02/2024 12/2023	12/2023
64	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	4/2007	336.91 -	791.39	572.99	- -	02/2024
65	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	6/2018	229.00 -	1,886.05	276.43	12/2021 -	12/2025
66	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	9/2006	532.87 -	2,650.00	2,360.38	03/2019 -	12/2024
67	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	8/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024
68	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473]	4/2016	731.64 -	1,250.00	1,224.21	03/2021 -	06/2024
69	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	4/2011	16,216.00 -	24,659.00	17,320.17	12/2024 -	03/2025

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
70	KAZIPET-BALHRSHA - [N22000367]	4/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025
71	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	4/2015	943.60 -	2,018.23	1,459.50	03/2022 -	12/2024
72	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	19,605.91	14,394.19	03/2011 12/2026	12/2026
73	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	4/2010	2,127.00 -	3,692.60	3,399.77	03/2023 -	12/2026
74	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	3,270.07	2,829.67	03/2025 -	06/2024
75	BHADRAK - NERGUNDI 3RD LINE - [N22000316]	3/2013	843.04 -	843.04	957.90	10/2020 -	07/2024
76	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	4/2010	3,951.98 -	8,964.35	6,709.27	03/2016 -	03/2026
77	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI - [N22000079]	9/2007	724.69 -	3,118.34	1,912.53	02/2019 -	03/2027
78	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	5,190.26	4,893.11	12/2023 -	12/2024
79	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	4/2010	242.22 -	632.63	385.82	03/2020 -	03/2027
80	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00 -	1,440.00	1,368.63	03/2020 -	03/2024
81	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	3/1995	2,500.00 -	41,159.00	38,931.00	11/2002 08/2024	08/2024
82	PHULERA - DIGANA DOUBLING - [N22000326]	5/2015	600.00 -	701.81	691.07	03/2020 -	02/2024
83	MONIGRAM- NIMTITA - [N22000301]	4/2012	250.93 -	259.23	603.03	- -	02/2024
84	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	4/2016	602.50 -	714.96	647.12	- -	02/2025
85	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	4/2008	2,393.47 -	8,605.00	7,178.02	03/2014 -	07/2025
86	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.56	1,259.57	06/2025 -	06/2025
87	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	3/2009	942.95 -	2,133.54	1,918.70	03/2019 12/2023	12/2023
88	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]	4/2012	632.68 -	1,169.23	1,094.53	03/2016 -	03/2024
89	MURKONGSELEK-PASIGHAT NL - [N22000208]	4/2011	414.84 -	1,187.49	472.65	03/2020 -	03/2025
90	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	1/1991	2,335.67 -	4,803.16	4,403.22	12/2024 -	12/2026
91	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]	2/2016	637.95 -	637.95	639.03	03/2023 -	03/2025
92	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	4/2010	241.52 -	401.65	343.30	- -	03/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
93	CHANDIGARH-BADDI - [N22000467]	4/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025
	Total		89,043.70 -	2,37,581.54	1,83,571.07		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
94	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]	12/2017	297.30 -	318.28	298.72	01/2019 -	04/2022
95	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]	3/2018	1,117.84 -	1,117.84	1,165.50	12/2021 12/2023	04/2024
96	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	04/2024
97	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]	10/2020	169.83 -	169.83	207.89	10/2022 06/2023	06/2023
98	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]	3/2019	560.39 -	560.39	579.66	03/2027 -	03/2027
99	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]	3/2018	1,241.38 -	2,122.64	1,588.44	03/2023 06/2023	04/2024
100	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	04/2024
101	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]	12/2017	1,471.75 -	1,471.75	1,728.23	07/2021 06/2024	06/2024
102	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]	2/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	04/2024
103	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]	12/2017	656.98 -	840.00	1,103.00	11/2022 -	02/2024
104	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]	3/2020	206.88 -	278.98	252.60	07/2022 08/2023	12/2023
105	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]	12/2020	733.00 -	733.00	816.31	01/2024 05/2024	05/2024
106	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	8/2016	175.50 -	241.60	185.78	02/2017 -	07/2024
107	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DSIGN CH0.0) TO KM 275/622(DSIGN CH 5.12 - [N24000928]	10/2015	333.21 -	353.43	344.66	12/2015 12/2019	01/2021

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter,2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
108	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454	2/2022	184.15 -	184.15	184.21	08/2022 -	08/2024
109	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
110	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,883.02	03/2025 -	03/2025
111	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	441.41	03/2018 03/2023	03/2023
112	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	3/2018	504.19 504.00	504.19	518.99	11/2018 -	11/2018
113	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	9/2020	748.99 -	903.00	755.74	10/2023 -	10/2023
114	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,881.19	08/2019 05/2024	05/2024
115	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	880.38	10/2023 03/2024	10/2023
116	4-LANING OF BRAHAMPORE-FARAKA - [N24000203	2/2011	998.79 -	998.79	2,170.28	08/2013 -	03/2024
117	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233	3/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	04/2024
118	BHOGAN KHURD TO KASHEDI - [N24001132	9/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023
119	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232	2/2019	847.00 -	847.00	920.50	03/2022 09/2023	04/2024
120	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498	12/2021	605.00 -	605.00	647.74	12/2023 -	12/2023
121	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231	2/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	04/2024
122	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673	3/2020	510.97 -	510.97	522.44	03/2023 -	03/2024
123	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367	3/2021	636.42 -	418.49	706.62	12/2022 -	01/2024
124	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	3/2018	159.97 -	242.61	173.43	06/2019 -	03/2023
125	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	9/2016	1,273.71 -	1,273.71	1,326.33	07/2020 -	06/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
126	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,202.77	02/2022 -	03/2024
127	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	630.37	11/2020 04/2024	04/2024
128	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988	1/2018	230.03 -	230.03	231.31	12/2019 11/2020	11/2020
129	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	649.90	675.39	12/2020 03/2024	03/2024
130	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	02/2024
131	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	281.00	05/2024 12/2023	12/2023
132	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	997.24	10/2023 03/2024	03/2024
133	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568	11/2019	1,119.35 -	1,119.35	1,355.54	05/2023 03/2024	07/2023
134	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	2,273.06	09/2024 -	09/2024
135	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	3/2018	841.57 -	1,619.48	3,276.42	09/2022 12/2022	09/2024
136	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
137	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 04/2024	04/2024
138	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536	7/2020	817.00 -	817.00	862.88	07/2022 -	04/2024
139	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	464.09	677.74	11/2020 04/2024	04/2024
140	KARGIL-ZANSKR PACKAGE-7 - [N24001347	1/2021	308.86 -	308.86	340.05	06/2024 -	12/2023
141	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	3/2018	325.86 -	386.41	368.41	10/2018 -	11/2022
142	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	770.73	07/2023 -	12/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter,2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
143	PATNA-MUZZAFFARPUR - [N24000165]	8/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	06/2024
144	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]	3/2021	185.09 -	185.09	238.59	09/2023 -	05/2024
145	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]	11/2015	335.32 -	335.32	344.17	06/2017 -	04/2024
146	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	4/2014	1,665.00 -	2,360.65	4,840.33	09/2016 -	05/2024
147	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825]	3/2018	828.29 -	828.29	1,525.33	02/2023 02/2024	02/2024
148	BAKHTIYARPUR RAJAUJI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]	9/2020	897.45 -	897.45	1,037.63	04/2023 -	04/2023
149	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	7/2020	899.00 -	947.00	954.19	07/2022 04/2024	04/2024
150	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	9/2011	2,848.00 -	3,379.45	3,874.65	03/2014 -	06/2024
151	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]	1/2018	614.48 -	757.12	641.00	08/2021 -	06/2024
152	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	3/2018	478.74 -	1,514.46	1,162.39	05/2021 11/2022	01/2024
153	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	02/2024
154	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]	1/2017	166.67 -	264.34	221.31	09/2017 -	05/2023
155	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	4/2017	894.00 -	929.32	915.67	04/2020 03/2024	09/2023
156	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	1/1991	319.68 -	503.28	430.14	- 04/2024	04/2024
157	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]	3/2021	790.78 -	790.78	959.68	04/2024 -	04/2024
158	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 04/2024	04/2024
159	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]	3/2020	242.97 -	244.45	246.91	06/2022 01/2024	01/2024
160	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]	3/2015	829.00 -	829.00	952.90	01/2016 -	12/2023
161	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]	2/2019	755.16 -	755.16	885.71	10/2023 03/2024	10/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(4 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
162	4-LANING OF DERGAON TOWN - [N24001435]	3/2020	287.63 -	287.63	405.95	06/2022 -	03/2024
163	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]	2/2022	524.84 -	524.84	1,979.88	11/2024 -	11/2024
	Total		52,499.30 -	60,543.56	74,321.23		
	<u>TELECOMMUNICATIONS</u>						
164	NETWORK FOR SPECTRUM - [N26000101]	3/2012	13,334.00 -	13,334.00	22,626.69	07/2015 12/2022	09/2023
	Total		13,334.00 -	13,334.00	22,626.69		
	<u>URBAN DEVELOPMENT</u>						
165	KOCHI METRO RAIL PROJECT - [N28000081]	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 09/2020	09/2020
166	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00 -	12,924.55	12,177.38	12/2018 -	03/2024
167	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	7/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023
168	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]	2/2014	26,405.14 -	26,405.14	26,717.53	02/2021 -	03/2025
169	DELHI MRTS PHASE-III - [N28000056]	9/2011	38,585.00 -	40,180.91	40,436.30	03/2016 08/2021	08/2021
170	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	2/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015
	Total		1,18,680.93 -	1,41,384.74	1,29,646.70		
	<u>WATER RESOURCES</u>						
171	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	3/2017	277.42 -	277.42	345.95	05/2021 03/2017	05/2021
172	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	363.19	03/2020 -	06/2020
173	POLAVARAM IRRIGATION PROJECT - [N30000002]	2/2009	10,151.04 -	55,548.87	21,064.36	03/2020 -	03/2024
174	SAIDPUR SEWER NETWORK PATNA - [N30000039]	4/2015	268.63 -	431.21	479.26	01/2021 -	01/2021
175	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]	3/2017	665.78 -	665.78	759.49	12/2022 -	09/2023
	Total		11,588.64 -	57,322.18	23,012.25		
	Grand Total		3,93,930.77	6,79,903.30	6,02,197.33		

Details of Ongoing Projects having Both Time and Cost Overruns w.r.t Original Schedule

(4 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>POWER</u>							
1	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	09/2010 -	05/2026	238.05	188
	Total		6,285.33 -	21,247.54				
	<u>RAILWAYS</u>							
2	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	03/2021 -	12/2025	111.54	57
3	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	02/2019 -	01/2024	136.54	59
4	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	06/2021 -	03/2025	137.80	45
5	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028	04/2006	495.74 -	734.01	06/2013 -	09/2024	48.06	135
	Total		3,988.10 -	8,437.25				
	<u>WATER RESOURCES</u>							
6	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA [N30000034	08/2017	307.12 -	653.67	09/2022 -	12/2026	112.84	51
	Total		307.12 -	653.67				
	<u>RAILWAYS</u>							
7	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	05/2008 -	03/2025	3,230.57	202
8	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	03/2022 -	06/2024	18.55	27
9	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	03/2019 -	12/2027	1,601.23	105
	Total		2,846.59 -	13,239.89				
	<u>ATOMIC ENERGY</u>							
10	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010	10/2009	11,459.00 -	22,517.00	12/2015 -	03/2024	96.50	99
	Total		11,459.00 -	22,517.00				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
11	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	03/2020	242.97 -	244.45	06/2022 -	01/2024	.61	19
12	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047	05/2020	1,328.07 2,346.00	2,346.00	08/2023 -	05/2024	76.65	9
	Total		1,571.04 -	2,590.45				
	<u>RAILWAYS</u>							
13	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	03/2023 -	06/2025	369.35	27
	Total		328.14 -	1,540.14				
	<u>PETROLEUM</u>							
14	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	02/2021	34,627.00 -	38,231.00	09/2024 -	12/2025	10.41	15
	Total		34,627.00 -	38,231.00				
	<u>STEEL</u>							
15	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	08/2024 -	10/2025	29.90	14
	Total		2,092.97 -	2,718.84				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
16	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,619.32	04/2019 -	04/2024	80.12	60
	Total		899.00 -	1,619.32				
	<u>RAILWAYS</u>							
17	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	4,803.16	12/2024 -	12/2026	105.64	24
18	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,187.49	03/2020 -	03/2025	186.25	60
	Total		2,750.51 -	5,990.65				
	<u>PETROLEUM</u>							

(4 Quarter,2023-2024)

(4 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
19	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 -	247.90	02/2021 -	04/2024	9.91	38
	Total		225.54 -	247.90				
	<u>RAILWAYS</u>							
20	RAMGANJMUUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	3,032.46	03/2021 -	12/2025	614.19	57
	Total		424.60 -	3,032.46				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
21	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	02/2022 -	10/2024	22.90	32
	Total		950.64 -	1,168.33				
	<u>HEALTH AND FAMILY WELFARE</u>							
22	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112	09/2017	150.29 -	162.00	03/2020 -	05/2024	7.79	50
	Total		150.29 -	162.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
23	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	2,360.65	09/2016 -	05/2024	41.78	92
24	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	07/2021 -	09/2024	1.72	38
	Total		2,827.92 -	3,543.52				
	<u>COAL</u>							
25	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	07/2016	17,237.00 -	19,406.12	11/2021 -	10/2024	12.58	35
	Total		17,237.00 -	19,406.12				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
26	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	775.47	04/2023 -	01/2024	49.39	9
	Total		519.09 -	775.47				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>COAL</u>							
27	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	08/2019 -	08/2024	93.35	60
	Total		2,661.73 -	5,146.48				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
28	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	01/2022 -	05/2024	42.32	28
	Total		201.99 -	287.47				
	<u>RAILWAYS</u>							
29	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	03/2009 -	03/2027	139.28	216
30	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	03/2021 -	05/2027	36.42	74
	Total		3,333.90 -	5,623.33				
	<u>POWER</u>							
31	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	09/2019 -	03/2029	30.48	114
	Total		1,381.84 -	1,803.00				
	<u>WATER RESOURCES</u>							
32	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	06/2022 -	04/2024	1.31	22
	Total		681.78 -	690.71				
	<u>RAILWAYS</u>							
33	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	2,200.00	03/2019 -	12/2024	36.26	69
	Total		1,614.59 -	2,200.00				
	<u>POWER</u>							
34	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	02/2016 -	10/2024	191.23	104
	Total		1,657.00 -	4,825.60				
	<u>RAILWAYS</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
35	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 -	1,771.07	03/2020 -	05/2024	47.56	50
	Total		1,200.20 -	1,771.07				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
36	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55 -	883.21	09/2023 -	01/2024	39.41	4
37	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	11/2021 -	03/2024	.99	28
38	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	214.36	06/2022 -	03/2024	1.90	21
	Total		1,117.38 -	1,373.74				
	<u>RAILWAYS</u>							
39	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	954.00	01/2019 -	05/2024	223.39	64
	Total		295.00 -	954.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
40	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	09/2022 -	09/2024	92.44	24
41	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117	10/2022	246.60 -	291.00	02/2024 -	02/2026	18.00	24
	Total		1,088.17 -	1,910.48				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
42	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117	01/2018	223.37 -	230.00	07/2020 -	02/2024	2.97	43
	Total		223.37 -	230.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
43	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	03/2024 -	06/2025	.77	15
	Total		1,855.59 -	1,869.85				
	<u>RAILWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
44	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) [N22000598]	05/2018	1,177.96	2,529.46	03/2024	02/2025	114.73	11
	Total		1,177.96	2,529.46				
	<u>WATER RESOURCES</u>							
45	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62	261.12	03/2022	04/2024	22.24	25
	Total		213.62	261.12				
	<u>PETROLEUM</u>							
46	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]	12/2015	3,190.69	3,375.90	04/2018	05/2026	5.80	97
47	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00	1,587.00	12/2023	08/2024	13.52	8
	Total		4,588.69	4,962.90				
	<u>WATER RESOURCES</u>							
48	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]	10/2017	254.13	413.29	09/2020	03/2024	62.63	42
	Total		254.13	413.29				
	<u>HOME AFFAIRS</u>							
49	NSG AT KOLKATA - [N28000104]	10/2014	162.88	210.83	04/2018	12/2024	29.44	80
	Total		162.88	210.83				
	<u>RAILWAYS</u>							
50	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96	3,845.60	03/2022	12/2024	32.02	33
	Total		2,912.96	3,845.60				
	<u>ATOMIC ENERGY</u>							
51	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]	10/2009	12,320.00	17,079.00	12/2016	12/2026	38.63	120
	Total		12,320.00	17,079.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

(4 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
52	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	10/2021 -	07/2024	22.90	33
	Total		1,225.24 -	1,505.85				
	<u>PETROLEUM</u>							
53	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314	12/2015	1,112.00 -	1,507.24	06/2019 -	02/2025	35.54	68
	Total		1,112.00 -	1,507.24				
	<u>RAILWAYS</u>							
54	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	03/2014 -	07/2025	259.52	136
	Total		2,393.47 -	8,605.00				
	<u>CIVIL AVIATION</u>							
55	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	04/2020 -	03/2024	23.43	47
	Total		303.80 -	374.98				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
56	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35	9
	Total		922.50 -	1,128.68				
	<u>RAILWAYS</u>							
57	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	03/2023 -	12/2024	10.94	21
	Total		1,876.00 -	2,081.27				
	<u>PETROLEUM</u>							
58	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382	11/2019	5,251.00 -	5,894.00	05/2023 -	07/2024	12.25	14
	Total		5,251.00 -	5,894.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
59	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603	01/2019	1,518.53 -	1,607.54	10/2022 -	02/2024	5.86	16
	Total		1,518.53 -	1,607.54				
	<u>POWER</u>							
60	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	02/2020 -	06/2024	36.46	52
	Total		1,931.39 -	2,635.55				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
61	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,699.48	03/2024 -	10/2024	64.36	7
62	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	05/2021 -	01/2024	216.34	32
	Total		1,512.74 -	3,213.94				
	<u>POWER</u>							
63	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	07/2019 -	02/2024	17.99	55
	Total		186.17 -	219.66				
	<u>PETROLEUM</u>							
64	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	12/2012 -	11/2024	102.71	143
	Total		2,915.00 -	5,909.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
65	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,360.53	05/2024 -	11/2024	34.84	6
66	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	09/2021 -	03/2024	11.18	30
67	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753	03/2018	500.09 -	698.81	11/2022 -	06/2024	39.74	19
68	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
69	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	12/2022 -	02/2024	305.58	14
70	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	09/2021 -	07/2024	15.39	34
71	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	12/2020 -	12/2024	10.91	48
	Total		6,125.25 -	8,087.47				
	<u>POWER</u>							
72	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	11/2020 -	02/2024	3.76	39
	Total		10,598.98 -	10,998.00				
	<u>CIVIL AVIATION</u>							
73	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	09/2021 -	12/2024	138.02	39
	Total		1,383.00 -	3,291.81				
	<u>RAILWAYS</u>							
74	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	03/2022 -	03/2025	8.85	36
75	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	03/2020 -	10/2024	38.63	55
	Total		3,036.12 -	3,830.02				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
76	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	03/2024 -	12/2024	51.71	9
	Total		1,259.00 -	1,910.00				
	<u>PETROLEUM</u>							
77	RAJASTHAN REFINERY PROJECT - [N16000513	10/2017	43,129.00 -	72,937.00	10/2022 -	03/2025	69.11	29
	Total		43,129.00 -	72,937.00				
	<u>MINES</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
78	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT [N10000010]	12/2014	4,103.00 5,055.00	5,677.40	04/2021 -	09/2025	38.37	53
	Total		4,103.00 -	5,677.40				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
79	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	02/2022 -	03/2024	72.78	25
	Total		927.77 -	1,603.00				
	<u>RAILWAYS</u>							
80	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	03/2020 -	03/2026	43.03	72
	Total		548.00 -	783.83				
	<u>WATER RESOURCES</u>							
81	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	03/2020 -	03/2024	447.22	48
	Total		10,151.04 -	55,548.87				
	<u>RAILWAYS</u>							
82	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71	21
	Total		1,908.51 -	3,544.25				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
83	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	02/2016	553.30 -	706.39	05/2016 -	04/2024	27.67	95
	Total		553.30 -	706.39				
	<u>RAILWAYS</u>							
84	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	03/2016 -	12/2026	65.94	129
	Total		2,913.51 -	4,834.54				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
85	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	03/2023 -	03/2024	.97	12
	Total		778.15 -	785.67				
	<u>RAILWAYS</u>							
86	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	03/2020 -	02/2024	16.97	47
87	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	41,159.00	11/2002 -	08/2024	1,546.36	261
88	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	03/2020 -	03/2024	24.14	48
	Total		4,260.00 -	43,300.81				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
89	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	08/2022	199.31 -	199.38	02/2024 -	04/2024	.04	2
	Total		199.31 -	199.38				
	<u>RAILWAYS</u>							
90	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	03/2023 -	12/2026	8.75	45
	Total		3,168.29 -	3,445.48				
	<u>PETROLEUM</u>							
91	REDEVELOPMENT OF LINCH FIELD - [N16000428	04/2021	631.03 -	860.04	03/2025 -	07/2025	36.29	4
	Total		631.03 -	860.04				
	<u>RAILWAYS</u>							
92	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	03/2020 -	03/2027	161.18	84
	Total		242.22 -	632.63				
	<u>POWER</u>							
93	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	12,160.00	09/2009 -	12/2024	210.24	183
	Total		3,919.59 -	12,160.00				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
94	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	08/2019 -	05/2024	16.55	57
	Total		950.69 -	1,108.00				
	<u>PETROLEUM</u>							
95	LPG BP PROJECT CHITTOOR - [N16000381	07/2019	167.00 -	200.82	07/2022 -	02/2024	20.25	19
	Total		167.00 -	200.82				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
96	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	03/2020 -	07/2024	35.23	52
97	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	10/2020 -	01/2025	47.17	51
	Total		2,617.32 -	3,763.09				
	<u>RAILWAYS</u>							
98	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	03/2021 -	06/2025	75.68	51
	Total		1,724.20 -	3,029.04				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
99	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138	09/2010	946.00 -	1,046.56	06/2018 -	05/2024	10.63	71
100	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	04/2024 -	05/2025	15.33	13
	Total		4,165.47 -	4,759.70				
	<u>MINES</u>							
101	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	01/2020 -	03/2024	91.38	50
	Total		534.00 -	1,021.97				
	<u>PETROLEUM</u>							
102	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	04/2024 -	03/2025	42.66	11

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		910.56 -	1,299.02				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
103	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	02/2021 -	08/2024	8.28	42
104	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	03/2023 -	07/2024	35.63	16
	Total		1,772.96 -	2,211.01				
	<u>PETROLEUM</u>							
105	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414	05/2021	412.00 -	509.84	10/2023 -	02/2025	23.75	16
106	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	12/2022 -	07/2025	41.11	31
107	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249	05/2016	1,945.00 -	2,251.00	02/2022 -	02/2024	15.73	24
	Total		4,638.94 -	5,980.78				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
108	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,494.20	03/2023 -	05/2024	6.83	14
109	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	10/2021 -	09/2024	20.89	35
	Total		3,496.07 -	3,898.20				
	<u>POWER</u>							
110	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	03/2013 -	04/2029	138.48	193
	Total		2,978.48 -	7,103.00				
	<u>CIVIL AVIATION</u>							
111	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	09/2021 -	10/2024	33.24	37
	Total		480.33 -	640.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
112	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	03/2020 -	03/2024	7.16	48
113	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	11/2018 -	05/2024	7.39	66
114	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	11/2014 -	05/2024	97.48	114
	Total		1,221.16 -	1,485.77				
	<u>RAILWAYS</u>							
115	RAMNA - SINGRAULI DOUBLING - [N22000417	08/2015	2,436.21 -	2,880.40	03/2020 -	09/2024	18.23	54
	Total		2,436.21 -	2,880.40				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
116	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	09/2023 -	06/2024	.53	9
	Total		624.45 -	627.79				
	<u>RAILWAYS</u>							
117	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	19,605.91	03/2011 -	12/2026	340.17	189
118	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	06/2022 -	12/2024	16.52	30
	Total		4,792.17 -	19,999.74				
	<u>PETROLEUM</u>							
119	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	670.90	02/2020 -	12/2024	23.35	58
	Total		543.91 -	670.90				
	<u>POWER</u>							
120	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	16,242.90 -	17,007.00	06/2019 -	12/2024	4.70	66
	Total		16,242.90 -	17,007.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
121	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	03/2024 -	06/2024	15.73	3
122	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	02/2017 -	07/2024	37.66	89
	Total		839.10 -	1,009.60				
	<u>ATOMIC ENERGY</u>							
123	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	09/2010 -	12/2024	119.64	171
	Total		3,492.00 -	7,670.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
124	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	09/2021	774.16 -	893.08	09/2023 -	03/2024	15.36	6
	Total		774.16 -	893.08				
	<u>RAILWAYS</u>							
125	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	03/2022 -	09/2024	114.32	30
126	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	2,650.00	03/2019 -	12/2024	397.31	69
	Total		1,115.00 -	3,897.64				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
127	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	04/2022 -	06/2024	13.30	26
	Total		282.41 -	319.96				
	<u>RAILWAYS</u>							
128	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	3,791.66	03/2009 -	12/2026	29.71	213
	Total		2,923.13 -	3,791.66				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
129	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	09/2020 -	06/2024	47.84	45

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
130	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	11/2020 -	03/2024	5.24	40
	Total		1,554.62 -	1,928.65				
	<u>PETROLEUM</u>							
131	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00 -	304.00	06/2023 -	06/2024	52.00	12
	Total		200.00 -	304.00				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
132	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	03/2019	424.93 -	500.91	07/2022 -	05/2024	17.88	22
	Total		424.93 -	500.91				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
133	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752	02/2017	387.00 -	391.02	09/2020 -	06/2024	1.04	45
	Total		387.00 -	391.02				
	<u>POWER</u>							
134	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	12/2018 -	03/2025	92.02	75
	Total		4,754.42 -	9,129.32				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
135	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	03/2017 -	10/2024	1.06	91
136	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	10/2023 -	04/2024	7.20	6
	Total		2,226.69 -	2,322.00				
	<u>MINES</u>							
137	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	11/2020 -	09/2025	63.66	58
	Total		355.00 -	581.00				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>RAILWAYS</u>							
138	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	03/2024 -	06/2024	78.18	3
	Total		3,627.47 -	6,463.49				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
139	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	12/2024	59.46	100
	Total		1,655.01 -	2,639.00				
	<u>RAILWAYS</u>							
140	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	04/2017	692.25 -	692.26	03/2020 -	12/2024	.00	57
	Total		692.25 -	692.26				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
141	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]	02/2017	157.32 188.00	187.61	05/2019 -	11/2024	19.25	66
	Total		157.32 -	187.61				
	<u>RAILWAYS</u>							
142	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING [N22000183]	04/2013	1,798.00 -	2,047.51	03/2019 -	05/2024	13.88	62
143	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	04/2016	1,177.96 -	1,777.39	12/2019 -	12/2024	50.89	60
144	SAGALI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	04/2016	744.04 -	1,215.54	03/2021 -	06/2024	63.37	39
	Total		3,720.00 -	5,040.44				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
145	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA - [N24002118]	12/2022	173.06 -	219.00	02/2024 -	08/2025	26.55	18
146	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]	03/2018	505.35 -	837.69	10/2022 -	01/2024	65.76	15
147	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	02/2020	808.31 -	958.00	01/2023 -	01/2024	18.52	12

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		1,486.72 -	2,014.69				
	<u>PETROLEUM</u>							
148	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	12/2020 -	06/2024	39.84	42
	Total		1,740.00 -	2,433.15				
	<u>RAILWAYS</u>							
149	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	09/2018 -	06/2024	12.55	69
150	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	03/2022 -	03/2026	81.86	48
	Total		5,287.32 -	7,498.04				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
151	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	12/2021 -	04/2024	.00	28
	Total		743.88 -	743.89				
	<u>URBAN DEVELOPMENT</u>							
152	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	11/2021 -	06/2024	19.58	31
	Total		11,420.00 -	13,656.22				
	<u>HEALTH AND FAMILY WELFARE</u>							
153	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	281.06	03/2020 -	07/2024	33.94	52
	Total		209.84 -	281.06				
	<u>DPIIT</u>							
154	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	12/2019 -	04/2024	13.16	52
	Total		4,773.00 -	5,401.00				
	<u>POWER</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
155	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]	12/2014	5,111.33 -	6,700.00	12/2018 -	12/2024	31.08	72
	Total		5,111.33 -	6,700.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
156	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]	09/2021	517.05 -	655.06	09/2022 -	09/2024	26.69	24
157	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]	01/2018	2,067.67 -	2,160.00	10/2021 -	04/2024	4.47	30
158	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]	03/2016	1,587.49 -	3,063.99	04/2019 -	06/2024	93.01	62
	Total		4,172.21 -	5,879.05				
	<u>HEALTH AND FAMILY WELFARE</u>							
159	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]	12/2018	260.00 -	371.78	06/2021 -	06/2026	42.99	60
	Total		260.00 -	371.78				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
160	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]	04/2017	518.53 -	902.20	06/2023 -	02/2024	73.99	8
161	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]	01/2014	1,408.85 -	2,138.16	10/2016 -	08/2024	51.77	94
	Total		1,927.38 -	3,040.36				
	<u>RAILWAYS</u>							
162	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]	08/2015	528.57 -	762.97	03/2019 -	08/2024	44.35	65
	Total		528.57 -	762.97				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
163	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]	07/2020	345.38 -	395.59	04/2023 -	03/2024	14.54	11
164	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]	01/2018	503.88 -	609.03	06/2021 -	06/2024	20.87	36

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		849.26	1,004.62				
			-					
	<u>RAILWAYS</u>							
165	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD [N22000213	04/2012	632.68	1,169.23	03/2016	03/2024	84.81	96
			-		-			
	Total		632.68	1,169.23				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
166	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00	947.00	07/2022	04/2024	5.34	21
			-		-			
	Total		899.00	947.00				
			-					
	<u>RAILWAYS</u>							
167	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98	2,137.81	03/2022	03/2028	133.39	72
			-		-			
	Total		915.98	2,137.81				
			-					
	<u>HEALTH AND FAMILY WELFARE</u>							
168	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR [N21000029	03/2019	1,404.00	1,620.00	09/2023	05/2024	15.38	8
			-		-			
	Total		1,404.00	1,620.00				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
169	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00	817.91	09/2022	09/2024	31.50	24
			-		-			
170	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40	2,565.63	01/2022	01/2024	21.00	24
			-		-			
	Total		2,742.40	3,383.54				
			-					
	<u>PETROLEUM</u>							
171	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00	6,025.00	12/2018	12/2024	33.98	72
			-		-			
	Total		4,497.00	6,025.00				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
172	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493	01/2016	1,027.53 -	2,628.31	06/2018 -	03/2024	155.79	69
173	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	08/2023 -	06/2024	12.67	10
174	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073	10/2019	2,068.99 2,171.00	2,171.00	10/2023 -	06/2024	4.93	8
175	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	03/2021 -	04/2024	44.90	37
	Total		5,975.86 -	8,420.26				
	<u>HOME AFFAIRS</u>							
176	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	07/2022 -	05/2025	4.68	34
	Total		277.35 -	290.33				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
177	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.40	08/2021 -	09/2024	28.46	37
	Total		303.90 -	390.40				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
178	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,567.73	05/2020 -	02/2024	39.46	45
	Total		1,124.11 -	1,567.73				
	<u>PETROLEUM</u>							
179	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00 -	11,256.00	04/2025 -	10/2025	27.95	6
	Total		8,797.00 -	11,256.00				
	<u>COAL</u>							
180	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	03/2022 -	03/2029	138.93	84
	Total		359.69 -	859.41				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
181	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	723.80	04/2024 -	07/2024	79.03	3
	Total		404.29 -	723.80				
	<u>RAILWAYS</u>							
182	EAST WEST METRO CORRIDOR KOLKATA - [N22000628	02/2009	4,874.58 8,575.00	10,442.41	09/2016 -	06/2024	114.22	93
	Total		4,874.58 -	10,442.41				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
183	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	08/2016 -	12/2024	15.19	100
	Total		497.14 -	572.66				
	<u>RAILWAYS</u>							
184	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	03/2022 -	02/2024	97.62	23
	Total		1,295.42 -	2,560.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
185	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	12/2022 -	12/2024	.00	24
	Total		698.44 -	698.45				
	<u>PETROLEUM</u>							
186	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	09/2021 -	12/2024	17.46	39
	Total		462.30 -	543.00				
	<u>RAILWAYS</u>							
187	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	06/2022 -	06/2026	10.23	48
	Total		428.65 -	472.50				
	<u>COAL</u>							
188	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	04/2018 -	09/2024	37.56	77

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		243.00	334.27				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
189	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	02/2016	178.85	278.54	05/2016	04/2024	55.74	95
			-		-			
	Total		178.85	278.54				
			-					
	<u>RAILWAYS</u>							
190	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61	810.02	11/2018	03/2025	15.45	76
			-		-			
	Total		701.61	810.02				
			-					
	<u>PETROLEUM</u>							
191	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00	1,732.00	02/2017	10/2025	155.46	104
			-		-			
	Total		678.00	1,732.00				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
192	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70	726.99	12/2021	06/2024	26.72	30
			-		-			
	Total		573.70	726.99				
			-					
	<u>CIVIL AVIATION</u>							
193	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090	06/2019	380.87	442.21	03/2022	07/2024	16.11	28
			-		-			
	Total		380.87	442.21				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
194	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18	667.06	04/2023	01/2024	40.97	9
			-		-			
	Total		473.18	667.06				
			-					
	<u>POWER</u>							
195	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97	21,312.11	10/2011	11/2024	145.16	157
			-		-			
	Total		8,692.97	21,312.11				
			-					

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>RAILWAYS</u>							
196	VIJAYAWADA-GUDUR - [N22000369]	04/2015	3,246.26 -	6,238.67	12/2023 -	12/2024	92.18	12
197	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	04/2011	927.01 -	1,457.79	03/2019 -	03/2024	57.26	60
198	NANGALDAM-TALWARA(NL),NR - [220100188]	03/1981	450.00 -	2,017.96	07/2012 -	11/2024	348.44	148
	Total		4,623.27 -	9,714.42				
	<u>PETROLEUM</u>							
199	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]	07/2016	20,928.00 -	26,264.00	07/2020 -	06/2024	25.50	47
	Total		20,928.00 -	26,264.00				
	<u>WATER RESOURCES</u>							
200	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]	05/2018	198.43 -	224.69	02/2022 -	03/2024	13.23	25
	Total		198.43 -	224.69				
	<u>HOME AFFAIRS</u>							
201	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]	10/2013	1,219.21 -	2,091.53	10/2019 -	04/2024	71.55	54
	Total		1,219.21 -	2,091.53				
	<u>PETROLEUM</u>							
202	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]	01/2019	12,366.00 -	18,968.00	10/2024 -	07/2025	53.39	9
	Total		12,366.00 -	18,968.00				
	<u>RAILWAYS</u>							
203	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 -	2,733.86	03/2014 -	12/2025	18.95	141
	Total		2,298.42 -	2,733.86				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
204	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	12/2023 -	06/2024	72.37	6
205	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	05/2018 -	03/2024	79.07	70
206	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	08/2021 -	06/2024	23.21	34
	Total		3,341.23 -	5,487.68				
	<u>RAILWAYS</u>							
207	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	457.68	06/2024 -	02/2025	144.95	8
	Total		186.85 -	457.68				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
208	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	05/2023 -	01/2025	57.59	20
209	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	10/2016 -	02/2024	17.04	88
	Total		887.82 -	1,145.70				
	<u>PETROLEUM</u>							
210	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321	04/2018	206.63 -	340.76	02/2020 -	01/2024	64.91	47
	Total		206.63 -	340.76				
	<u>RAILWAYS</u>							
211	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06	45
212	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	04/2019	187.21 -	250.17	12/2025 -	03/2026	33.63	3
213	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	03/2012 -	05/2024	381.26	146
	Total		4,136.45 -	5,669.20				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
214	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	09/2016 -	02/2024	14.18	89
	Total		476.20 -	543.73				
	<u>STEEL</u>							
215	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123	11/2020	542.24 -	769.34	12/2023 -	10/2025	41.88	22
	Total		542.24 -	769.34				
	<u>PETROLEUM</u>							
216	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	03/2022 -	06/2024	23.16	27
	Total		3,228.80 -	3,976.67				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
217	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	11/2020 -	06/2024	12.85	43
	Total		170.57 -	192.48				
	<u>CIVIL AVIATION</u>							
218	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	2,333.00	03/2021 -	03/2025	104.29	48
	Total		1,142.00 -	2,333.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
219	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	375.58	04/2021 -	04/2024	61.55	36
	Total		232.49 -	375.58				
	<u>RAILWAYS</u>							
220	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	03/2022 -	03/2026	77.06	48
221	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	06/2016	3,677.76 -	5,190.26	12/2023 -	12/2024	41.13	12
	Total		7,181.45 -	11,393.77				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
222	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336	08/2020	230.45 -	244.91	04/2023 -	06/2024	6.27	14
	Total		230.45 -	244.91				
	<u>RAILWAYS</u>							
223	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 -	348.85	04/2028 -	12/2030	115.17	32
	Total		162.13 -	348.85				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
224	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 -	2,078.00	02/2023 -	01/2024	8.43	11
	Total		1,916.38 -	2,078.00				
	<u>COAL</u>							
225	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195	12/2015	304.13 -	341.22	03/2017 -	06/2024	12.20	87
	Total		304.13 -	341.22				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
226	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	02/2023 -	12/2024	30.74	22
227	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	03/2019 -	05/2025	4.85	74
	Total		2,592.19 -	3,086.78				
	<u>RAILWAYS</u>							
228	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2025	5.16	24
	Total		1,856.95 -	1,952.68				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
229	4L OF HARDI - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	09/2023 -	02/2024	16.37	5
	Total		814.04 -	947.29				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>RAILWAYS</u>							
230	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND'-AGASTIYAMPALLI - [N22000079]	09/2007	724.69 -	3,118.34	02/2019 -	03/2027	330.30	97
231	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	8,964.35	03/2016 -	03/2026	126.83	120
	Total		4,676.67 -	12,082.69				
	<u>POWER</u>							
232	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 -	679.00	11/2018 -	03/2024	28.19	64
	Total		529.68 -	679.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
233	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]	10/2021	1,331.77 2,083.00	2,082.98	10/2023 -	10/2024	56.41	12
	Total		1,331.77 -	2,082.98				
	<u>RAILWAYS</u>							
234	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	07/2008	677.12 -	788.05	03/2026 -	03/2027	16.38	12
	Total		677.12 -	788.05				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
235	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]	03/2018	1,005.08 -	1,073.10	03/2021 -	03/2024	6.77	36
	Total		1,005.08 -	1,073.10				
	<u>RAILWAYS</u>							
236	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	03/2022 -	12/2026	33.13	57
	Total		1,347.26 -	1,793.63				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
237	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	09/2020	183.31 -	439.56	05/2022 -	06/2024	139.79	25

(4 Quarter,2023-2024)

(4 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
238	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) [N24001284	03/2020	361.53 -	365.42	06/2022 -	04/2024	1.08	22
	Total		544.84 -	804.98				
	<u>RAILWAYS</u>							
239	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	03/2019 12/2009	03/2025	36.22	72
240	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,692.60	03/2023 -	12/2026	73.61	45
241	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	2,311.02	12/2021 -	12/2024	68.69	36
	Total		4,685.91 -	7,623.13				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
242	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	06/2023 -	01/2024	77.28	7
243	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	1,145.44	10/2019 -	04/2024	59.09	54
244	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	09/2023 -	03/2024	33.51	6
	Total		1,523.23 -	2,499.26				
	<u>RAILWAYS</u>							
245	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	03/2017 -	06/2025	28.00	99
	Total		644.78 -	825.31				
	<u>POWER</u>							
246	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	03/2022 -	03/2024	11.38	24
	Total		314.64 -	350.46				
	<u>RAILWAYS</u>							
247	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	03/2021 -	10/2024	8.23	43
	Total		1,973.00 -	2,135.34				
	<u>URBAN DEVELOPMENT</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
248	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	06/2024 -	09/2024	4.19	3
	Total		13,365.77 -	13,925.50				
	<u>RAILWAYS</u>							
249	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	2,018.23	03/2022 -	12/2024	113.89	33
	Total		943.60 -	2,018.23				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
250	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	09/2020 -	02/2024	1.71	41
	Total		962.43 -	978.93				
	<u>RAILWAYS</u>							
251	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01	46
252	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) [N22000124	04/2006	2,326.52 -	6,663.00	03/2015 -	03/2026	186.39	132
253	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	03/2016 -	03/2027	67.22	132
254	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	12/2024 -	03/2025	52.07	3
255	MUZAFFARPUR SAGALI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,250.00	03/2021 -	06/2024	70.85	39
	Total		22,323.49 -	37,130.31				
	<u>CIVIL AVIATION</u>							
256	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	328.00	12/2022 -	04/2024	35.46	16
	Total		242.14 -	328.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
257	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	09/2022 -	06/2024	20.89	21
	Total		2,507.00 -	3,030.73				
	<u>RAILWAYS</u>							

(4 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
258	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	12/2021 -	12/2025	723.60	48
	Total		229.00 -	1,886.05				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
259	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	06/2022 -	04/2024	13.74	22
	Total		392.51 -	446.43				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
260	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	11/2022 -	02/2024	27.86	15
261	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	01/2022 -	01/2024	8.84	24
	Total		934.48 -	1,142.02				
	<u>COAL</u>							
262	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	03/2021 -	03/2025	21.62	48
	Total		349.28 -	424.81				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
263	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	08/2023 -	03/2024	1.85	7
	Total		752.30 -	766.20				
	<u>RAILWAYS</u>							
264	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,873.11	03/2022 -	03/2026	75.19	48
	Total		1,640.04 -	2,873.11				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
265	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	02/2021 -	09/2024	28.88	43
	Total		1,226.88 -	1,581.24				

(4 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>URBAN DEVELOPMENT</u>							
266	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12/2018 -	03/2024	19.97	63
	Total		10,773.00 -	12,924.55				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
267	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	210.81	08/2023 -	03/2024	13.03	7
268	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	06/2018 -	03/2024	350.75	69
269	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	06/2023 -	04/2024	8.32	10
270	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	03/2023 -	04/2024	70.99	13
	Total		2,701.39 -	5,996.98				
	<u>RAILWAYS</u>							
271	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	03/2010 -	03/2025	159.72	180
272	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	04/2017 -	12/2024	127.77	92
	Total		1,310.48 -	3,355.66				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
273	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG V)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	12/2020 -	09/2024	8.78	45
274	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	777.50	09/2023 -	05/2024	81.61	8
275	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	12/2019 -	05/2024	1.33	53
276	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	04/2023 -	01/2024	52.55	9
	Total		3,384.49 -	4,141.86				
	<u>POWER</u>							

(4 Quarter,2023-2024)

(4 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
277	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT [N18000042]	08/2008	2,491.58 -	3,860.35	06/2013 -	06/2026	54.94	156
	Total		2,491.58 -	3,860.35				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
278	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	04/2024	18.93	4
279	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]	03/2016	1,408.00 -	1,659.12	07/2020 -	06/2024	17.84	47
	Total		3,098.23 -	3,669.29				
	<u>PETROLEUM</u>							
280	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	03/2023 -	03/2025	38.20	24
	Total		823.27 -	1,137.79				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
281	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	819.89 -	821.00	05/2021 -	12/2024	.14	43
282	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]	12/2018	333.60 -	461.41	10/2020 -	01/2024	38.31	39
283	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	03/2020 -	12/2024	23.39	57
	Total		1,826.38 -	2,112.72				
	Grand Total		5,78,688.43	9,68,696.72				

List of Delayed Projects w.r.t. Original and Revised Schedule

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>ATOMIC ENERGY</u>								
1	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	18,124.00	12/2016 -	12/2026	120	-
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	21,222.00	12/2015 -	03/2024	99	-
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	43,162.00	11/2020 -	11/2026	72	-
4	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 -	7,670.00	6,649.17	09/2010 -	12/2024	171	-
	Total		67,120.00 -	87,115.00	89,157.17				
	<u>CIVIL AVIATION</u>								
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	323.81	04/2020 -	03/2024	47	-
6	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI,MADHYA PRADESH	10/2021	446.12 -	446.12	421.18	08/2023 03/2024	04/2024	8	1
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI,MANIPUR	11/2021	499.00 -	499.00	92.95	07/2024 12/2024	03/2025	8	3
8	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,459.86	02/2022 -	12/2025	46	-
9	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	391.85	06/2021 -	04/2024	34	-
10	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI,TAMIL NADU	06/2019	380.87 357.00	442.21	251.01	03/2022 02/2024	07/2024	28	5
11	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,206.58	08/2022 12/2023	05/2024	21	5
12	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	52.91	09/2021 -	12/2024	39	-
13	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	143.56	02/2020 12/2021	01/2024	47	25
14	CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR	05/2018	1,216.90 -	1,216.90	661.55	10/2022 12/2024	12/2024	26	0
15	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	259.57	12/2020 -	04/2024	40	-
16	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	267.61	03/2023 -	12/2024	21	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
17	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	310.58	02/2021 -	10/2024	44	-
18	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	2,333.00	501.37	03/2021 -	03/2025	48	-
19	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI,UTTAR PRADESH	03/2021	242.14 328.00	328.00	328.98	12/2022 03/2024	04/2024	16	1
20	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI,ARUNACHAL PRADESH	02/2019	645.63 -	645.63	656.41	08/2022 02/2024	06/2024	22	4
21	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH	07/2018	480.33 -	640.00	306.94	09/2021 10/2024	10/2024	37	0
22	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	2,112.84	09/2021 12/2024	12/2024	39	0
23	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	483.93	09/2020 -	04/2024	43	-
	Total		13,134.41 -	16,612.27	10,233.49				
	<u>COAL</u>								
24	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	5,146.48	738.28	08/2019 -	08/2024	60	-
25	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	550.69	03/2022 03/2025	03/2025	36	0
26	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	496.28	-	03/2028 -	03/2029	12	-
27	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	272.73	204.44	03/2018 -	03/2024	72	-
28	BLOCK-B EXPANSION OPENCASE PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	290.18	03/2023 -	03/2025	24	-
29	RCE OF RAMAGUNDAM OPENCASE II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	400.35	03/2023 -	03/2025	24	-
30	MADANNAGAR OPENCASE PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	-
31	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [N060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,218.32	03/2023 -	03/2025	24	-
32	JHIRIA WEST OPENCASE PROJECT - [N06000166]SECL,CHHATTISGARH	11/2018	389.97 -	366.94	25.38	03/2026 03/2029	03/2029	36	0
33	KAKATIYAKHANI OPENCASE III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	376.01	03/2022 -	03/2025	36	-
34	MURAI DIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	-
35	HURA - C OC (3 MTY) - [N06000143]ECL, JHARKHAND	10/2015	359.69 -	859.41	316.19	03/2022 03/2029	03/2029	84	0
36	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2025	36	-
37	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	263.52	03/2019 -	03/2026	84	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
38	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	44.35	03/2023 -	03/2025	24	-
39	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,189.12	03/2022 -	06/2024	27	-
40	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	06/2024	159	-
41	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	193.62	03/2018 -	03/2026	96	-
42	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	556.21	03/2024 -	03/2025	12	-
43	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76 319.76	319.76	280.75	03/2022 03/2025	03/2025	36	0
44	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	587.43	03/2019 -	04/2025	73	-
45	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	-
46	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	49.60	03/2023 -	03/2031	96	-
47	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.78	03/2020 -	03/2025	60	-
48	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	-
49	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	50.68	03/2023 -	03/2030	84	-
50	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	17,142.31	11/2021 03/2024	10/2024	35	7
51	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) [N06000138]NLC,TAMIL NADU	04/2013	1,458.17 709.06	709.06	555.10	06/2015 09/2027	09/2027	147	0
52	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025	48	0
53	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	252.70	03/2021 03/2025	03/2025	48	0
54	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	195.11	03/2020 -	03/2025	60	-
55	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	116.32	03/2023 -	03/2026	36	-
56	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	48	-
57	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	813.35	03/2021 -	03/2026	60	-
58	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	272.39	03/2017 -	06/2024	87	-
59	SUBHADRA OCP - [N06000249]MCL,ODISHA	05/2021	1,693.81 -	1,693.81	1,017.94	03/2027 03/2029	03/2029	24	0
60	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	77	-
61	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	491.33	03/2024 -	03/2026	24	-
62	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	187.01	03/2020 -	03/2025	60	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
63	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	122.37	03/2021 03/2024	03/2024	36	0
64	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	129.99	03/2023 -	03/2025	24	-
65	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	89.42	03/2018 -	03/2026	96	-
66	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,492.10	03/2023 -	03/2025	24	-
67	AMADAND OPENCST EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	212.79	03/2021 03/2025	03/2025	48	0
68	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	95.75	03/2014 -	06/2024	123	-
69	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	488.31	03/2016 -	03/2025	108	-
70	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	236.06	03/2020 -	03/2024	48	-
71	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	-
72	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	126.14	03/2021 -	03/2024	36	-
	Total		65,833.18 -	70,418.52	40,679.66				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								
73	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	630.55	09/2022 -	04/2024	19	-
74	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	411.86	03/2021 03/2023	12/2024	45	21
75	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	266.05	09/2014 07/2024	07/2024	118	0
76	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	230.00	216.81	07/2020 11/2023	02/2024	43	3
77	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	512.37	53.71	08/2022 11/2024	11/2024	27	0
78	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	324.84	09/2020 -	04/2024	43	-
79	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 500.91	500.91	448.15	07/2022 05/2024	05/2024	22	0
80	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	619.45	03/2022 -	07/2024	28	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
81	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51 -	446.43	279.68	06/2022 08/2024	04/2024	22	-4
82	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	237.84	05/2022 -	12/2024	31	-
83	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 390.40	390.40	360.00	08/2021 06/2024	09/2024	37	3
84	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD,KARNATAKA	08/2021	316.25 -	316.25	281.32	02/2024 -	06/2024	4	-
85	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION, WEST BENGAL	03/2020	193.83 -	193.83	166.05	06/2020 -	03/2024	45	-
86	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 -	460.00	430.92	06/2017 01/2024	01/2024	79	0
	Total		6,204.04 -	6,336.27	4,727.23				
	<u>DPIIT</u>								
87	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	5,401.00	4,655.76	12/2019 -	04/2024	52	-
	Total		4,773.00 -	5,401.00	4,655.76				
	<u>HEALTH AND FAMILY WELFARE</u>								
88	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	46.20	06/2021 06/2026	06/2026	60	0
89	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 1,110.55	1,110.55	502.24	07/2024 10/2024	10/2024	3	0
90	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 252.65	281.06	248.29	03/2020 07/2024	07/2024	52	0
91	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032]HITES,HARYANA	03/2019	1,294.34 1,294.34	1,294.34	97.69	03/2023 03/2026	03/2026	36	0
92	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29	162.00	146.95	03/2020 03/2024	05/2024	50	2

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
93	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM [N21000027]HITES,ASSAM	05/2017	875.00 873.92	860.00	734.50	05/2021 04/2023	05/2024	36	13
94	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 1,620.00	1,620.00	1,299.97	09/2023 05/2024	05/2024	8	0
	Total		5,304.02 -	5,699.73	3,075.84				
	HOME AFFAIRS								
95	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 -	166.98	78.55	10/2023 10/2024	10/2024	12	0
96	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	182.27	04/2018 -	12/2024	80	-
97	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,822.13	10/2019 -	04/2024	54	-
98	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	103.24	07/2022 -	05/2025	34	-
	Total		1,826.42 -	2,759.67	2,186.19				
	MINES								
99	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	108.93	11/2020 09/2025	09/2025	58	0
100	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00 667.23	1,021.97	749.83	01/2020 11/2023	03/2024	50	4
101	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,677.40	5,677.40	2,976.36	04/2021 09/2025	09/2025	53	0
102	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	639.16	12/2024 03/2025	05/2025	5	2
103	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	301.24	04/2021 05/2025	05/2025	49	0
104	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 03/2024	12/2024	66	9
105	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	46.70	04/2022 -	03/2026	47	-
	Total		7,333.99 -	9,562.91	4,957.85				
	PETROLEUM								

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
106	NORTH EAST GAS GRID - [N16000439]IGGL,MULTI STATE	11/2020	9,265.00 9,265.00	9,265.00	5,352.74	03/2024 03/2025	03/2025	12	0
107	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,781.20	12/2012 11/2024	11/2024	143	0
108	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	988.00	92.38	12/2029 03/2030	03/2030	3	0
109	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL,GUJARAT	06/2020	1,378.00 -	1,378.00	1,150.99	12/2022 02/2024	01/2024	13	-1
110	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	260.12	.25	04/2025 -	12/2026	20	-
111	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	869.36	08/2023 05/2024	05/2024	9	0
112	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT	09/2020	18,936.00 -	18,936.00	7,061.16	08/2024 -	12/2025	16	-
113	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	244.69	08/2020 06/2023	03/2024	43	9
114	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	734.10	11/2022 06/2024	06/2024	19	0
115	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	303.00	198.59	02/2028 08/2029	08/2029	18	0
116	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	173.57	10/2022 -	03/2025	29	-
117	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	228.60	04/2022 -	03/2025	35	-
118	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL,ODISHA	07/2017	243.53 -	243.53	237.03	07/2022 -	03/2024	20	-
119	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	1,085.97	08/2022 06/2023	03/2024	19	9
120	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	79.01	02/2023 06/2024	07/2024	17	1
121	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL,CHHATTISGARH	03/2021	456.00 -	456.00	271.44	03/2024 03/2025	03/2025	12	0
122	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	62.45	06/2026 -	11/2026	5	-
123	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,867.19	03/2022 06/2024	06/2024	27	0
124	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	10,116.49	10/2024 -	07/2025	9	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
125	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	275.93	02/2017 10/2025	10/2025	104	0
126	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	613.00	226.15	12/2029 03/2030	03/2030	3	0
127	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL,BIHAR	10/2017	359.25 -	359.25	293.60	10/2022 -	03/2024	17	-
128	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	341.43	173.65	10/2024 08/2026	08/2026	22	0
129	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 -	4,144.41	-	10/2025 -	02/2026	4	-
130	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	378.00	120.07	10/2023 05/2024	05/2024	7	0
131	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]KSPPL(JV),KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,108.43	06/2019 02/2024	02/2025	68	12
132	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	1,016.67	12/2023 08/2024	08/2024	8	0
133	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	4,925.50	10/2024 12/2024	12/2024	2	0
134	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	656.00	264.73	08/2025 09/2025	09/2025	1	0
135	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]GAIL,GUJARAT	09/2018	225.54 -	247.90	239.68	02/2021 04/2024	04/2024	38	0
136	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 38,231.00	38,231.00	9,600.23	09/2024 12/2025	12/2025	15	0
137	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	1,023.39	03/2023 03/2024	03/2025	24	12
138	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	402.08	07/2024 12/2024	12/2024	5	0
139	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	103.50	11/2023 -	06/2024	7	-
140	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	284.95	02/2020 06/2023	01/2024	47	7
141	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	176.00	132.73	08/2027 02/2029	02/2029	18	0
142	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL,WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,915.64	09/2022 03/2024	03/2024	18	0
143	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,633.66	07/2020 07/2022	06/2024	47	23

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
144	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL,MULTI STATE	09/2019	2,658.34 -	2,658.34	1,827.70	07/2022 09/2024	09/2024	26	0
145	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	768.00	41.26	10/2025 -	03/2026	5	-
146	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]IOCL,MAHARASHTRA	05/2016	1,945.00 2,251.00	2,251.00	2,100.35	02/2022 12/2023	02/2024	24	2
147	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,385.89	12/2022 07/2023	07/2025	31	24
148	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 509.84	509.84	351.63	10/2023 02/2025	02/2025	16	0
149	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	670.40	04/2024 -	03/2025	11	-
150	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	233.76	03/2025 -	07/2025	4	-
151	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	29,428.31	06/2020 05/2024	05/2024	47	0
152	DEVLOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]IOCL,BIHAR	12/2017	199.36 -	199.36	171.10	10/2020 12/2023	01/2024	39	1
153	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	524.99	12/2022 09/2024	09/2024	21	0
154	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,923.97	05/2023 11/2023	07/2024	14	8
155	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	430.76	202.09	07/2024 03/2024	12/2024	5	9
156	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	2,996.00	568.64	02/2028 08/2029	08/2029	18	0
157	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	829.00	139.56	07/2024 05/2026	05/2026	22	0
158	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	132.83	01/2024 03/2024	12/2024	11	9
159	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE	06/2020	7,844.25 -	7,844.25	5,376.00	05/2023 10/2024	10/2024	17	0
160	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	591.96	09/2023 12/2024	12/2024	15	0
161	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.86	04/2018 12/2023	05/2026	97	29
162	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	347.00	153.65	02/2028 08/2029	08/2029	18	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
163	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]IOCL, WEST BENGAL	06/2020	1,019.00 -	1,019.00	776.55	01/2023 11/2023	03/2024	14	4
164	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL, JHARKHAND	10/2017	226.45 -	226.45	257.39	10/2022 -	03/2024	17	-
165	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL, GUJARAT	01/2022	328.00 -	328.00	14.46	09/2024 -	08/2025	11	-
166	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL, ANDHRA PRADESH	09/2019	196.26 196.26	196.26	147.53	07/2020 -	06/2024	47	-
167	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL, HARYANA	09/2019	164.69 -	164.69	145.63	07/2021 03/2022	03/2024	32	24
168	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL, BIHAR	01/2020	14,810.00 -	14,810.00	8,172.33	04/2023 12/2024	12/2024	20	0
169	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL, MAHARASHTRA	04/2021	1,164.69 -	1,164.69	337.17	06/2024 -	04/2025	10	-
170	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]GAIL, ODISHA	07/2017	182.20 -	182.20	144.55	07/2022 -	03/2024	20	-
171	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL, ODISHA	11/2018	462.30 543.00	543.00	434.81	09/2021 04/2024	12/2024	39	8
172	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL, MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	3,422.39	04/2025 10/2025	10/2025	6	0
173	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL, TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,470.58	12/2018 03/2024	12/2024	72	9
174	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL, ODISHA	07/2020	13,805.00 -	13,805.00	5,813.47	01/2024 04/2025	04/2025	15	0
175	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL, WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,850.60	12/2020 06/2024	06/2024	42	0
176	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL, BIHAR	06/2019	163.00 -	163.00	67.87	12/2029 03/2030	03/2030	3	0
177	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL, ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	814.75	03/2025 -	10/2025	7	-
178	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN, KARNATAKA	06/2020	200.00 304.00	304.00	242.95	06/2023 03/2024	06/2024	12	3
179	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL, ASSAM	01/2018	543.91 -	670.90	463.96	02/2020 12/2023	12/2024	58	12
180	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493]HPCL, MAHARASHTRA	12/2022	410.00 -	410.00	40.71	12/2023 -	01/2025	13	-
181	LPG BP PROJECT CHITTOOR - [N16000381]IOCL, ANDHRA PRADESH	07/2019	167.00 200.82	200.82	110.26	07/2022 02/2024	02/2024	19	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
182	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	64.62	12/2029 03/2030	03/2030	3	0
183	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	2,880.00	238.61	08/2027 03/2030	03/2030	31	0
184	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	113.75	03/2024 -	09/2024	6	-
185	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	463.00	141.37	07/2025 12/2025	12/2025	5	0
186	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL,ODISHA	01/2020	202.16 -	202.16	152.09	07/2022 -	03/2024	20	-
187	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	258.00	11/2022 -	04/2024	17	-
188	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS [N16000422]IOCL,BIHAR	06/2019	439.00 -	439.00	220.58	02/2028 08/2029	08/2029	18	0
189	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	427.10 427.10	427.10	266.41	09/2022 03/2024	12/2024	27	9
190	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	177.00	109.48	02/2027 09/2028	09/2028	19	0
191	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	7,094.97	10/2024 -	03/2025	5	-
192	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	134.63	07/2026 09/2026	09/2026	2	0
193	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,634.79	08/2021 03/2024	12/2024	40	9
194	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL,PUNJAB	05/2020	1,421.46 -	1,421.46	967.40	02/2023 07/2024	07/2024	17	0
195	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]IOCL,BIHAR	06/2020	403.00 -	403.00	293.64	08/2022 02/2024	02/2024	18	0
196	RAJASTHAN REFINERY PROJECT - [N16000513]HPCLRRL(JV),RAJASTHAN	10/2017	43,129.00 72,937.00	72,937.00	44,265.95	10/2022 03/2025	03/2025	29	0
	Total		3,19,140.46 -	3,76,948.76	2,20,818.00				
	POWER								
197	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	21,247.54	20,833.88	09/2010 -	05/2026	188	-
198	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	963.26	12/2022 -	09/2024	21	-
199	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024	3	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
200	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	179.47	07/2019 -	02/2024	55	-
201	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	9,784.81	09/2023 -	10/2024	13	-
202	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	2,598.92	453.43	03/2024 12/2024	12/2024	9	0
203	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	842.39	12/2022 -	09/2024	21	-
204	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	88.78	03/2023 -	03/2024	12	-
205	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL	12/2016	529.68 633.80	679.00	567.96	11/2018 03/2024	03/2024	64	0
206	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	329.08	10/2022 -	09/2024	23	-
207	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	22,228.28	10/2011 07/2023	11/2024	157	16
208	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	1,221.73	719.49	07/2022 03/2024	03/2024	20	0
209	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,644.03	06/2013 -	06/2026	156	-
210	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	362.86	08/2023 09/2024	09/2024	13	0
211	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	1,089.02	11/2023 -	06/2024	7	-
212	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,704.79	01/2024 -	12/2024	11	-
213	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00	1,249.00	55.84	03/2025 -	09/2025	6	-
214	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,673.44	08/2024 -	09/2026	25	-
215	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,809.62	12/2018 -	12/2024	72	-
216	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	160.66	03/2018 -	06/2024	75	-
217	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,333.49	12/2018 -	03/2025	75	-
218	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	689.82	05/2023 06/2024	06/2024	13	0
219	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	193	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
220	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,636.80	06/2023 -	06/2024	12	-
221	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	4,077.80	04/2020 07/2025	09/2026	77	14
222	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA	01/2016	10,598.98 -	10,998.00	11,471.61	11/2020 07/2022	02/2024	39	19
223	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	632.99	08/2023 09/2024	09/2024	13	0
224	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	3,444.27	03/2024 -	12/2027	45	-
225	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	5,281.94	671.59	02/2026 -	12/2026	10	-
226	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	4,526.12	592.41	11/2026 -	12/2027	13	-
227	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	241.98	11/2021 -	04/2024	29	-
228	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	599.99	626.32	07/2022 03/2024	03/2024	20	0
229	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	653.15	11/2023 -	12/2024	13	-
230	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,279.42	09/2021 09/2024	09/2024	36	0
231	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	1,352.71	359.51	08/2023 09/2024	09/2024	13	0
232	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	101.27	09/2023 -	06/2024	9	-
233	RAGHANESDA SOLAR POWER PROJECT - [N18000340]SJVN,GUJARAT	06/2022	642.15 -	642.15	514.52	12/2023 -	02/2024	2	-
234	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	24.21	11/2023 -	06/2024	7	-
235	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	17,112.00 -	17,112.00	13,136.45	03/2023 -	11/2025	32	-
236	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	6,287.05	02/2016 06/2022	10/2024	104	28
237	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	842.27	494.72	07/2022 03/2024	03/2024	20	0
238	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 509.85	382.22	497.17	03/2022 02/2025	03/2024	24	-11
239	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	863.99	490.30	02/2024 -	03/2024	1	-
240	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 -	350.46	295.32	03/2022 03/2024	03/2024	24	0
241	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 -	5,491.89	2,648.39	05/2024 -	09/2024	4	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
242	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	399.86	03/2023 -	05/2024	14	-
243	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	583.51	12/2022 -	05/2024	17	-
244	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	938.29	1,006.93	05/2024 -	05/2025	12	-
245	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 -	12,160.00	11,126.67	09/2009 -	12/2024	183	-
246	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC, WEST BENGAL	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	114	-
247	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	1,095.01	75.46	01/2025 05/2025	05/2025	4	0
248	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	16,242.90 -	17,007.00	15,292.62	06/2019 10/2022	12/2024	66	26
249	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN,UTTAR PRADESH	06/2022	279.94 -	279.94	230.05	08/2023 -	02/2024	6	-
250	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	804.84	09/2022 -	05/2024	20	-
251	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,958.41	02/2020 -	06/2024	52	-
252	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) [N18000296]NTPC,GUJARAT	05/2021	674.92 -	674.92	405.90	09/2022 03/2024	03/2024	18	0
	Total		1,73,536.67 -	2,26,490.96	1,74,997.12				
	<u>RAILWAYS</u>								
253	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]JCR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,698.60	03/2021 -	12/2025	57	-
254	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,259.69	03/2022 -	03/2026	48	-
255	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,438.39	3,008.81	09/2018 -	06/2024	69	-
256	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	19,605.91	14,394.19	03/2011 12/2026	12/2026	189	0
257	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	2,880.40	2,729.14	03/2020 -	09/2024	54	-
258	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	-
259	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,687.89	03/2023 03/2024	12/2024	21	9
260	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	276.43	12/2021 -	12/2025	48	-
261	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,250.00	1,224.21	03/2021 -	06/2024	39	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
262	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00	24,659.00	17,320.17	12/2024 -	03/2025	3	-
263	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	458.12	03/2016 -	03/2027	132	-
264	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	522.59	03/2017 -	06/2025	99	-
265	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 1,680.00	2,311.02	1,406.67	12/2021 12/2023	12/2024	36	12
266	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	341.66	7.84	12/2024 -	03/2025	3	-
267	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70	3,122.35	1,537.28	03/2021 03/2027	05/2027	74	2
268	KOTLIPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20	2,500.98	1,141.44	03/2009 -	03/2027	216	-
269	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]JECR,BIHAR	12/2015	1,491.47 1,491.47	1,491.47	1,411.74	03/2020 -	03/2025	60	-
270	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67	4,803.16	4,403.22	12/2024 -	12/2026	24	-
271	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	615.78	03/2021 -	12/2025	57	-
272	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00	3,692.60	3,399.77	03/2023 -	12/2026	45	-
273	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.51	1,026.55	03/2019 03/2025	03/2025	72	0
274	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,346.72	03/2022 12/2026	12/2026	57	0
275	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,203.51	3,339.31	03/2022 03/2026	03/2026	48	0
276	GARHWA ROAD - RAIL OVER RAIL - [N22000610]JECR,JHARKHAND	03/2017	262.71 -	262.71	167.49	03/2024 -	07/2024	4	-
277	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH	04/2019	187.21 250.17	250.17	1.29	12/2025 03/2026	03/2026	3	0
278	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68	1,169.23	1,094.53	03/2016 -	03/2024	96	-
279	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	258.01	08/2023 09/2026	09/2026	37	0
280	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,969.36	03/2021 -	06/2025	51	-
281	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]JECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,357.02	03/2022 03/2026	03/2026	48	0
282	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	385.82	03/2020 -	03/2027	84	-
283	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	2,149.57	03/2023 -	12/2026	45	-
284	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	691.07	03/2020 -	02/2024	47	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
285	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 -	323.14	39.46	12/2025 -	03/2026	3	-
286	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER, WEST BENGAL	07/2015	283.54 -	283.54	151.15	03/2025 03/2026	03/2026	12	0
287	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER, MULTI STATE	03/2019	1,866.31 -	1,866.31	1,434.35	05/2023 -	12/2025	31	-
288	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER, WEST BENGAL	04/2018	338.00 -	393.83	128.62	06/2022 -	12/2024	30	-
289	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR, MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,537.97	03/2023 12/2023	12/2024	21	12
290	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR, BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2026	72	-
291	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR, MAHARASHTRA	02/2015	1,272.19 -	1,384.72	899.04	03/2022 -	03/2025	36	-
292	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) [N22000559]SWR, KARNATAKA	09/2019	1,453.73 994.47	994.47	43.34	12/2027 -	03/2028	3	-
293	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR, MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	7,178.02	03/2014 -	07/2025	136	-
294	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) [N22000598]RVNL, UTTAR PRADESH	05/2018	1,177.96	2,529.46	1,537.14	03/2024 -	02/2025	11	-
295	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR, BIHAR	12/2015	1,200.20 1,200.20	1,771.07	1,544.36	03/2020 -	05/2024	50	-
296	KAZIPET-BALHRSHA - [N22000367]SCR, MULTI STATE	04/2015	2,063.03	2,909.00	2,438.20	03/2021 -	01/2025	46	-
297	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. [N22000381]ECOR, ODISHA	04/2015	1,172.92	1,172.92	1,396.29	12/2018 -	02/2025	74	-
298	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR, TELANGANA	04/2006	1,160.48	3,014.00	1,161.20	03/2010 -	03/2025	180	-
299	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR, MAHARASHTRA	04/2012	540.02 -	540.02	467.08	03/2022 -	03/2025	36	-
300	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) [N22000139]WR, MULTI STATE	04/2007	1,640.04 1,873.10	2,873.11	1,508.22	03/2022 03/2026	03/2026	48	0
301	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR, MAHARASHTRA	01/2019	492.76 -	492.76	52.50	03/2026 -	12/2026	9	-
302	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR, ODISHA	03/2013	843.04	843.04	957.90	10/2020 -	07/2024	45	-
303	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI [N22000079]SR, TAMIL NADU	09/2007	724.69 -	3,118.34	1,912.53	02/2019 -	03/2027	97	-
304	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL, UTTAR PRADESH	06/2016	3,677.76	5,190.26	4,893.11	12/2023 -	12/2024	12	-
305	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS [N22000505]WR, GUJARAT	04/2018	537.31 537.31	537.31	417.48	03/2024 12/2024	12/2024	9	0
306	GUNTUR-GUNTAKAL - [N22000368]SCR, ANDHRA PRADESH	04/2016	3,631.00	3,887.48	2,842.18	03/2022 -	12/2025	45	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
307	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
308	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
309	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,262.57	03/2022 -	02/2024	23	-
310	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	639.03	03/2023 -	03/2025	24	-
311	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	2,360.38	03/2019 -	12/2024	69	-
312	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024	30	0
313	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	984.14	12/2018 -	03/2027	99	-
314	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	927.42	.06	03/2026 -	03/2028	24	-
315	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00	1,440.00	1,368.63	03/2020 -	03/2024	48	-
316	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	41,159.00	38,931.00	11/2002 08/2024	08/2024	261	0
317	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	182.63	03/2026 03/2027	03/2027	12	0
318	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
319	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	954.00	942.68	01/2019 -	05/2024	64	-
320	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	2,200.00	2,075.54	03/2019 -	12/2024	69	-
321	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
322	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	472.65	03/2020 -	03/2025	60	-
323	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	-
324	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	333.25	03/2019 12/2027	12/2027	105	0
325	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	56,280.58	12/2023 -	08/2027	44	-
326	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93	2,445.30	2,378.92	03/2020 -	10/2024	55	-
327	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	33,690.00	293.52	03/2025 -	12/2027	33	-
328	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	6,663.00	3,260.34	03/2015 -	03/2026	132	-
329	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60	2,018.23	1,459.50	03/2022 -	12/2024	33	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
330	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
331	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL	04/2010	3,951.98	8,964.35	6,709.27	03/2016 -	03/2026	120	-
332	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	348.85	.36	04/2028 -	12/2030	32	-
333	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	457.68	396.85	06/2024 -	02/2025	8	-
334	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL	04/2010	2,298.42	2,733.86	368.97	03/2014 -	12/2025	141	-
335	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01	1,457.79	1,684.00	03/2019 03/2024	03/2024	60	0
336	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26	6,238.67	5,541.74	12/2023 -	12/2024	12	-
337	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	2,137.81	784.66	03/2022 03/2028	03/2028	72	0
338	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,173.84	03/2021 -	06/2024	39	-
339	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,429.35	12/2019 -	12/2024	60	-
340	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	293.22	03/2020 12/2024	12/2024	57	0
341	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	3,496.72	03/2009 12/2026	12/2026	213	0
342	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38	1,547.38	1,117.08	03/2022 -	03/2024	24	-
343	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,832.39	03/2021 12/2023	10/2024	43	10
344	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	788.05	103.18	03/2026 03/2027	03/2027	12	0
345	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95	1,952.68	1,613.05	03/2023 -	03/2025	24	-
346	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	547.52	03/2012 05/2024	05/2024	146	0
347	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 2,018.00	2,017.96	1,182.80	07/2012 11/2024	11/2024	148	0
348	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL, WEST BENGAL	02/2009	4,874.58 -	10,442.41	286.49	09/2016 -	06/2024	93	-
349	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	762.97	679.98	03/2019 -	08/2024	65	-
350	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18	495.18	112.03	03/2022 -	03/2026	48	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
351	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 2,909.99	3,032.46	2,485.38	03/2021 12/2025	12/2025	57	0
352	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51	4,834.54	3,798.56	03/2016 -	12/2026	129	-
353	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	966.22	03/2022 -	12/2024	33	-
354	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	-
355	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	75.43	03/2016 -	06/2026	123	-
356	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	48	-
357	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	1,075.83	03/2023 -	03/2027	48	-
358	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,636.31	03/2019 -	05/2024	62	-
359	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 -	6,463.49	3,267.58	03/2024 -	06/2024	3	-
360	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	1,660.91	03/2023 -	12/2024	21	-
361	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	1,020.17	02/2019 -	01/2024	59	-
362	TALCHER-BIMALAGARH(NL)(ECOR) [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	-
363	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23	2,938.00	1,341.69	03/2022 06/2024	06/2024	27	0
364	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66	8,248.50	2,500.34	05/2008 -	03/2025	202	-
365	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028]M RTP,TAMIL NADU	04/2006	495.74 -	734.01	623.01	06/2013 06/2024	09/2024	135	3
	Total		3,17,922.78 -	4,74,988.25	2,79,735.70				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
366	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	405.95	06/2022 -	03/2024	21	-
367	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	700.17	11/2023 -	06/2024	7	-
368	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	214.23	12/2019 03/2023	02/2024	50	11
369	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	336.01	148.02	01/2024 07/2024	07/2024	6	0
370	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	212.18	12/2022 -	04/2024	16	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
371	4L OF BAL WORKS OF TALAJA - MAHUA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI, GUJARAT	03/2021	536.03 -	536.03	414.52	09/2022 -	04/2024	19	-
372	FOUR LANNING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825]NHAI, TELANGANA	03/2018	828.29 1,140.50	828.29	1,525.33	02/2023 02/2024	02/2024	12	0
373	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI, KERALA	04/2016	804.97 571.45	571.45	655.60	06/2018 04/2024	04/2024	70	0
374	PAITHAN TO SHIRUR - [N24001122]MoRTH, MAHARASHTRA	03/2017	341.80 -	341.80	226.19	06/2019 -	03/2024	57	-
375	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL, MANIPUR	07/2021	198.77 -	198.77	88.90	03/2023 09/2023	04/2024	13	7
376	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL, SIKKIM	08/2020	311.00 273.78	273.78	235.06	04/2023 01/2024	05/2024	13	4
377	FOUR LANNING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI, TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,428.83	01/2022 04/2024	01/2024	24	-3
378	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB , SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI, MAHARASHTRA	12/2015	649.50 -	649.50	558.29	03/2019 11/2023	06/2024	63	7
379	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI, BIHAR	03/2021	1,097.18 -	1,097.00	516.45	01/2024 05/2024	05/2024	4	0
380	4-LANNING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI, HARYANA	07/2020	899.00 -	947.00	954.19	07/2022 04/2024	04/2024	21	0
381	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI, KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	857.14	11/2021 11/2024	11/2024	36	0
382	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH, KARNATAKA	03/2021	766.64	766.64	109.21	02/2022 -	10/2024	32	-
383	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH, CHHATTISGARH	12/2020	222.86 -	222.86	151.67	08/2023 05/2024	05/2024	9	0
384	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR - DEHRADUN SECTION FROM K - [N24001523]NHAI, UTTAR PRADESH	03/2021	836.24 -	836.24	772.63	10/2023 04/2024	04/2024	6	0
385	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL, JAMMU AND KASHMIR	07/2020	228.39 -	228.39	60.25	04/2022 03/2024	07/2024	27	4
386	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992]NHAI, UTTAR PRADESH	08/2022	199.31 199.38	199.38	104.35	02/2024 03/2024	04/2024	2	1

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
387	4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	13.27	11/2022 -	07/2024	20	-
388	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	706.39	604.73	05/2016 04/2024	04/2024	95	0
389	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,202.77	02/2022 -	03/2024	25	-
390	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	612.52	11/2021 09/2022	03/2024	28	18
391	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	129.88	03/2024 -	12/2024	9	-
392	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 -	301.39	170.12	03/2018 -	01/2024	70	-
393	BALANCE WORK OF 4- LANING OF PATNA-GAYA- DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	675.39	12/2020 03/2024	03/2024	39	0
394	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 -	274.50	143.39	12/2019 -	03/2024	51	-
395	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 698.81	698.81	365.22	11/2022 06/2023	06/2024	19	12
396	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	1,360.53	142.73	05/2024 -	11/2024	6	-
397	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	263.19	22.48	10/2023 -	04/2025	18	-
398	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,514.46	1,162.39	05/2021 11/2022	01/2024	32	14
399	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	1,699.48	41.50	03/2024 -	10/2024	7	-
400	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	02/2024	24	15
401	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	133.19	10/2020 04/2023	04/2024	42	12
402	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	366.85	252.03	06/2023 02/2024	02/2024	8	0
403	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	176.87	07/2021 08/2023	03/2024	32	7

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
404	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634]NHAI,HARYANA	01/2021	1,306.95 -	1,306.95	886.89	12/2023 04/2024	04/2024	4	0
405	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 01/2026	01/2026	43	0
406	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	108.11	03/2024 -	11/2024	8	-
407	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	674.71	590.03	06/2023 01/2024	01/2024	7	0
408	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	106.29	01/2023 11/2023	02/2025	25	15
409	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	671.86	04/2024 07/2024	07/2024	3	0
410	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	811.19	723.48	12/2023 05/2024	05/2024	5	0
411	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	214.36	198.01	06/2022 02/2024	03/2024	21	1
412	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	16
413	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM. 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	169.15	36.94	02/2024 -	03/2024	1	-
414	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	137.31	01/2022 06/2023	05/2024	28	11
415	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	454.07	08/2023 -	05/2024	9	-
416	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	156.81	10/2022 04/2024	09/2024	23	5
417	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	334.32	05/2023 02/2024	04/2024	11	2
418	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 769.52	634.32	496.44	05/2020 -	01/2024	44	-
419	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 -	404.33	140.65	05/2020 -	03/2024	46	-
420	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND	03/2021	169.08 -	169.08	92.46	03/2024 04/2024	04/2024	1	0
421	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	526.23	07/2013 06/2024	06/2024	131	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
422	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	1,165.50	12/2021 12/2023	04/2024	28	4
423	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	154.05	33.45	06/2024 11/2024	11/2024	5	0
424	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	1,962.50	1,213.84	10/2024 10/2024	04/2025	6	6
425	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	535.03	04/2019 07/2022	12/2024	68	29
426	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	278.89	03/2023 05/2024	05/2024	14	0
427	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	287.70	268.80	02/2017 06/2024	06/2024	88	0
428	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI,GUJARAT	01/2017	1,251.11 -	1,361.00	664.92	12/2020 09/2024	09/2024	45	0
429	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	105.65	04/2023 02/2024	05/2024	13	3
430	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79	344.79	1.80	03/2023 -	05/2024	14	-
431	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	02/2024	15	-
432	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	326.08	10/2023 02/2024	06/2024	8	4
433	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	552.42	01/2024 -	07/2024	6	-
434	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15	423.15	356.51	12/2019 -	11/2024	59	-
435	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	137.41	04/2022 01/2024	06/2024	26	5
436	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	106.00	12/2022 -	09/2024	21	-
437	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	237.88	04/2023 08/2023	06/2024	14	10
438	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	257.09	12/2023 09/2024	09/2024	9	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
439	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	402.94	223.56	04/2022 02/2024	02/2024	22	0
440	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	1,334.00	867.40	01/2024 04/2024	04/2024	3	0
441	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	05/2024	17	11
442	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	03/2024	57	-
443	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	2,044.81	11/2021 -	06/2024	31	-
444	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	140.20	02/2022 07/2024	07/2024	29	0
445	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	1,224.01	662.05	03/2019 05/2025	05/2025	74	0
446	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	525.69	07/2019 07/2023	04/2024	57	9
447	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	184.21	08/2022 -	08/2024	24	-
448	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	198.24	04/2023 09/2023	06/2024	14	9
449	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	227.06	82.59	04/2024 -	06/2024	2	-
450	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	360.35	09/2020 -	06/2024	45	-
451	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGI WAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	989.66	262.20	01/2024 03/2025	03/2025	14	0
452	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	63.01	04/2023 -	05/2024	13	-
453	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	15.35	01/2023 -	03/2025	26	-
454	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34	170.34	29.26	02/2024 -	04/2024	2	-
455	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	661.70	02/2024 -	08/2024	6	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
456	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	104.79	03/2023 -	04/2024	13	-
457	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	418.51	10/2021 09/2024	09/2024	35	0
458	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA	03/2021	317.90 317.90	317.90	303.74	10/2021 05/2024	05/2024	31	0
459	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	293.10	306.60	08/2020 -	03/2024	43	-
460	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	821.00	361.98	05/2021 -	12/2024	43	-
461	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	693.06	12/2019 -	05/2024	53	-
462	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 777.50	777.50	553.53	09/2023 05/2024	05/2024	8	0
463	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,419.23	02/2021 08/2023	09/2024	43	13
464	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	1,023.57	11/2023 -	06/2024	7	-
465	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	04/2024	25	7
466	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	79.20	04/2022 05/2024	05/2024	25	0
467	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	21	-
468	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL,MEGHALAYA	11/2020	351.12 -	351.12	199.76	12/2023 10/2025	10/2025	22	0
469	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	10/2024	30	-
470	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	1,040.74	08/2019 -	06/2024	58	-
471	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	460.24	08/2019 -	04/2024	56	-
472	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	615.08	02/2020 -	04/2024	50	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
473	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	391.78	03/2023 -	03/2024	12	-
474	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) [N24001284]NHIDCL,NAGALAND	03/2020	361.53 365.42	365.42	177.75	06/2022 06/2023	04/2024	22	10
475	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI,GUJARAT	05/2020	882.00 -	882.00	493.37	01/2024 08/2024	08/2024	7	0
476	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	100.42	08/2022 -	10/2024	26	-
477	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	346.67	05/2022 -	06/2024	25	-
478	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	543.77	09/2023 03/2024	03/2024	6	0
479	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJI WAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	637.10	12/2020 03/2024	02/2024	38	-1
480	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	143.67	01/2023 -	04/2024	15	-
481	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,138.34	09/2020 06/2024	06/2024	45	0
482	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	370.50	02/2022 -	03/2024	25	-
483	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR	09/2021	310.76 -	310.76	110.92	02/2024 -	12/2024	10	-
484	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	310.48	01/2019 -	05/2024	64	-
485	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	375.78	334.28	04/2021 06/2023	04/2024	36	10
486	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	58.73	06/2022 05/2024	05/2024	23	0
487	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	232.59	97.70	04/2024 -	07/2024	3	-
488	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	53.85	06/2022 -	08/2024	26	-
489	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	500.93	09/2016 -	02/2024	89	-
490	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	111.01	12/2023 -	09/2024	9	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
491	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	75.34	09/2023 -	04/2024	7	-
492	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	181.21	12/2022 -	03/2024	15	-
493	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	133.68	12/2022 -	04/2024	16	-
494	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	309.02	03/2023 -	02/2024	11	-
495	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,058.71	10/2022 07/2023	04/2024	18	9
496	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	558.89	09/2019 -	03/2024	54	-
497	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	318.30	12/2022 10/2023	12/2024	24	14
498	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	240.00	10/2022 -	07/2024	21	-
499	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,567.73	1,567.73	1,499.29	05/2020 11/2023	02/2024	45	3
500	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,648.96	06/2018 07/2023	03/2024	69	8
501	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	329.98	09/2022 09/2024	09/2024	24	0
502	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	609.03	327.05	06/2021 06/2024	06/2024	36	0
503	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	2,842.14	378.44	10/2024 12/2025	12/2025	14	0
504	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 902.20	902.20	751.53	06/2023 02/2024	02/2024	8	0
505	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	04/2024	52	13
506	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	1,024.73	01/2024 -	07/2024	6	-
507	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	117.72	08/2023 09/2024	01/2025	17	4
508	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,150.00	3,063.99	2,969.21	04/2019 03/2024	06/2024	62	3

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
509	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 624.49	548.89	384.83	07/2021 05/2023	02/2024	31	9
510	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	772.14	01/2023 -	01/2024	12	-
511	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH	08/2020	301.06 -	301.06	133.99	04/2022 05/2024	05/2024	25	0
512	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	837.69	376.61	10/2022 01/2024	01/2024	15	0
513	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUA TO BADHA - [N24002118]MoRTH,GUJARAT	12/2022	173.06	219.00	-	02/2024 08/2025	08/2025	18	0
514	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	149.73	11/2023 03/2024	05/2024	6	2
515	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	1,051.69	470.95	01/2023 05/2024	05/2024	16	0
516	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	478.84	08/2017 12/2023	06/2024	82	6
517	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32	187.61	48.73	05/2019 -	11/2024	66	-
518	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	943.40	10/2023 -	04/2024	6	-
519	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 -	1,230.02	791.80	11/2019 -	12/2024	61	-
520	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	2,867.98	1,105.12	09/2023 03/2024	06/2024	9	3
521	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	337.72	11/2020 12/2022	04/2024	41	16
522	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	26	-
523	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH	08/2020	222.61 -	222.61	103.04	03/2021 03/2024	03/2024	36	0
524	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	478.83	233.48	03/2024 -	04/2024	1	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
525	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 602.09	688.00	462.11	01/2023 09/2020	03/2025	26	54
526	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	06/2024	22	-
527	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	971.03	455.63	10/2023 12/2023	04/2024	6	4
528	6L JAKKUA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	261.14	03/2024 -	06/2024	3	-
529	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	108.29	12/2017 -	05/2024	77	-
530	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	385.06	09/2023 09/2023	06/2024	9	9
531	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	03/2024	127	-
532	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	278.02	12/2022 06/2024	06/2024	18	0
533	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM	03/2021	286.72 -	286.72	62.40	01/2024 -	10/2025	21	-
534	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 808.60	808.60	800.29	03/2020 03/2024	03/2024	48	0
535	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	04/2024	25	7
536	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOULDER - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	193.16	53.49	09/2023 06/2024	06/2024	9	0
537	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,494.20	2,494.20	907.57	03/2023 05/2024	05/2024	14	0
538	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL,LADAKH	03/2021	384.23 -	384.23	55.31	01/2023 11/2023	12/2024	23	13
539	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	1,307.00	1,307.00	04/2021 02/2024	02/2024	34	0
540	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	522.44	03/2023 -	03/2024	12	-
541	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	131.89	03/2023 07/2024	07/2024	16	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
542	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	912.94	60.13	09/2025 -	02/2026	5	-
543	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 -	336.21	236.11	12/2019 -	03/2024	51	-
544	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	240.99	183.39	01/2024 -	05/2024	4	-
545	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	745.92	07/2023 -	06/2024	11	-
546	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	04/2024	31	-
547	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	358.89	09/2020 01/2024	03/2024	42	2
548	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]NHAI,HARYANA	01/2021	864.27 -	864.27	479.16	01/2024 04/2024	04/2024	3	0
549	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,108.00	1,881.19	08/2019 05/2024	05/2024	57	0
550	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01	153.01	83.60	08/2023 06/2024	06/2024	10	0
551	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	511.14	03/2023 03/2024	03/2024	12	0
552	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	03/2024	41	7
553	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,326.33	07/2020 -	06/2024	47	-
554	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	232.26	156.93	12/2022 -	03/2024	15	-
555	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	02/2024	54	-
556	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	303.04	03/2020 05/2024	05/2024	50	0
557	6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	593.00	172.92	03/2024 -	05/2024	2	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
558	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
559	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	173.51	03/2023 02/2024	08/2024	17	6
560	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	06/2024	27	6
561	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	429.52	269.56	08/2022 09/2025	09/2025	37	0
562	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	272.64	07/2020 06/2024	06/2024	47	0
563	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	407.83	03/2022 -	06/2024	27	-
564	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	178.18	97.59	07/2023 -	07/2024	12	-
565	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	128.67	03/2024 -	09/2024	6	-
566	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	1,869.85	368.32	03/2024 -	06/2025	15	-
567	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	220.11	05/2023 12/2023	07/2024	14	7
568	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	210.05	87.99	01/2024 -	06/2025	17	-
569	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	115.47	09/2022 08/2023	06/2024	21	10
570	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 -	406.54	274.30	09/2019 -	03/2024	54	-
571	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	288.04	07/2021 -	09/2024	38	-
572	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,840.33	09/2016 -	05/2024	92	-
573	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	892.58	02/2022 08/2023	10/2024	32	14
574	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,288.97	2,136.97	2,362.99	12/2018 04/2024	04/2024	64	0
575	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARS (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	1,554.21	356.12	05/2025 -	05/2028	36	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
576	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	147.11	12/2022 -	06/2024	18	-
577	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 -	2,346.00	975.65	08/2023 -	05/2024	9	-
578	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	864.23	342.25	12/2024 06/2025	06/2025	6	0
579	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	830.31	503.03	03/2020 12/2024	12/2024	57	0
580	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	460.38	10/2020 -	01/2024	39	-
581	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- [N24001419]NHAI,PUNJAB	02/2021	1,269.96 -	1,269.96	500.57	04/2024 11/2024	11/2024	7	0
582	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	296.66	53.09	09/2023 -	03/2024	6	-
583	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	55.87	09/2023 -	12/2024	15	-
584	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,193.28	12/2023 -	04/2024	4	-
585	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	1,981.07	1,321.04	05/2024 11/2021	12/2024	7	37
586	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	194.40	154.22	09/2022 -	06/2024	21	-
587	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	820.96	09/2023 -	06/2024	9	-
588	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,588.44	03/2023 06/2023	04/2024	13	10
589	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	810.30	08/2023 11/2023	03/2024	7	4
590	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 -	276.95	160.94	12/2019 -	03/2024	51	-
591	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	256.54	80.10	11/2023 -	03/2024	4	-
592	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	451.11	08/2023 12/2023	03/2024	7	3

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
593	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 -	733.00	816.31	01/2024 05/2024	05/2024	4	0
594	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH,GUJARAT	08/2017	962.43 978.93	978.93	892.54	09/2020 02/2024	02/2024	41	0
595	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	155.10	08/2018 06/2024	06/2024	70	0
596	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48	398.48	7.80	02/2024 -	02/2025	12	-
597	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	2,171.80	958.13	10/2023 -	05/2024	7	-
598	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,206.78	08/2020 06/2024	06/2024	46	0
599	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	1,185.69	689.91	02/2024 -	03/2024	1	-
600	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	399.08	07/2020 -	04/2024	45	-
601	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	9
602	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 206.59	199.39	130.92	02/2024 -	05/2024	3	-
603	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR	03/2021	398.51 -	398.51	73.81	12/2022 11/2023	07/2024	19	8
604	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	144.94	12/2022 -	04/2024	16	-
605	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,190.73	02/2023 08/2023	01/2024	11	5
606	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM	02/2020	592.06 -	592.06	256.49	03/2022 -	05/2024	26	-
607	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,797.76	10/2019 08/2023	06/2024	56	10
608	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362]NHIDCL,SIKKIM	12/2020	410.60 379.30	379.30	178.57	02/2024 04/2025	04/2025	14	0
609	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	96.38	11/2020 -	06/2024	43	-
610	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	586.00	148.47	03/2024 -	06/2024	3	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
611	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	252.96	08/2023 -	08/2024	12	-
612	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	814.56	565.28	05/2018 -	03/2024	70	-
613	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	6	-
614	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	524.42	07/2019 03/2024	06/2024	59	3
615	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	326.57	09/2021 07/2023	12/2024	39	17
616	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	97.12	04/2023 05/2024	05/2024	13	0
617	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR -HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	154.52	150.26	11/2023 01/2024	01/2024	2	0
618	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	232.61	05/2016 04/2024	04/2024	95	0
619	IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR	12/2021	410.68 -	410.68	98.70	05/2024 -	02/2025	9	-
620	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	340.76	08/2016 -	12/2024	100	-
621	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	442.23	193.85	04/2020 -	03/2024	47	-
622	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	05/2024	23	-
623	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	174.28	09/2022 01/2023	05/2024	20	16
624	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	111.87	02/2023 01/2024	07/2024	17	6
625	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	349.86	04/2023 10/2023	03/2024	11	5
626	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	835.19	09/2022 06/2024	06/2024	21	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
627	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	414.24	226.23	12/2023 06/2024	06/2024	6	0
628	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	154.40	05/2022 05/2023	06/2024	25	13
629	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,680.48	10/2016 08/2024	08/2024	94	0
630	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	329.70	02/2023 -	04/2024	14	-
631	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,594.09	1,216.76	09/2023 03/2024	06/2024	9	3
632	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88	255.88	60.99	06/2024 -	07/2024	1	-
633	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	04/2024	30	-
634	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	161.73	39.34	12/2023 -	03/2024	3	-
635	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	259.07	11/2023 01/2025	01/2025	14	0
636	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	73.04	09/2018 06/2023	03/2024	66	9
637	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	328.77	322.86	10/2023 -	05/2024	7	-
638	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]NHAI,GUJARAT	05/2020	690.30 -	690.30	589.31	03/2024 08/2024	08/2024	5	0
639	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	878.19	03/2017 05/2021	10/2024	91	41
640	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]NHAI,KARNATAKA	03/2022	294.62 -	294.62	23.45	03/2024 01/2025	01/2025	10	0
641	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	893.08	439.08	09/2023 -	03/2024	6	-
642	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	04/2024	47	7

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
643	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	294.04	137.38	04/2022 02/2024	03/2024	23	1
644	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,503.69	06/2020 -	03/2024	45	-
645	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	-
646	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00	196.00	163.97	09/2021 06/2024	06/2024	33	0
647	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	04/2024	28	19
648	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	207.12	10/2023 -	06/2024	8	-
649	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	816.98	04/2024 07/2024	07/2024	3	0
650	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	261.18	07/2016 -	07/2024	96	-
651	CHALLAKERI TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	1,167.52	931.32	01/2023 12/2023	04/2024	15	4
652	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	204.23	10/2023 -	06/2024	8	-
653	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	132.62	05/2019 -	04/2024	59	-
654	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	1,061.33	768.18	01/2024 -	04/2024	3	-
655	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	362.98	03/2020 07/2022	07/2024	52	24
656	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,614.54	02/2024 11/2021	12/2024	10	37
657	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	04/2024	25	-
658	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL,ASSAM	03/2021	636.42 -	418.49	706.62	12/2022 -	01/2024	13	-
659	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	1,604.06	1,207.06	05/2024 -	06/2024	1	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
660	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	630.37	11/2020 04/2024	04/2024	41	0
661	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH, WEST BENGAL	03/2018	254.30 254.30	254.30	190.29	10/2020 01/2024	03/2024	41	2
662	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	07/2024	34	-
663	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH, WEST BENGAL	06/2016	236.78 263.26	263.26	211.51	09/2021 02/2024	03/2024	30	1
664	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 06/2024	06/2024	28	0
665	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	258.89	05/2023 02/2024	02/2024	9	0
666	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	3,276.42	09/2022 12/2022	09/2024	24	21
667	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 883.21	883.21	265.12	09/2023 12/2023	01/2024	4	1
668	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	56.81	02/2023 -	08/2025	30	-
669	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	162.89	05/2023 10/2023	05/2024	12	7
670	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 775.47	775.47	601.28	04/2023 01/2024	01/2024	9	0
671	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	8.49	10/2023 -	04/2025	18	-
672	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 06/2024	06/2024	70	0
673	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI, WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,089.43	09/2021 -	05/2024	32	-
674	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	307.11	130.04	05/2024 -	08/2024	3	-
675	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,619.32	1,619.32	1,058.06	04/2019 03/2024	04/2024	60	1

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
676	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	-
677	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	244.45	246.91	06/2022 01/2024	01/2024	19	0
678	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	204.44	03/2023 -	09/2025	30	-
679	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	69.55	04/2022 04/2023	03/2024	23	11
680	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,157.69	07/2020 06/2024	06/2024	47	0
681	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	713.94	04/2023 10/2023	01/2024	9	3
682	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	06/2024	47	-
683	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.89	06/2023 03/2024	04/2024	10	1
684	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]NHAI,UTTAR PRADESH	12/2015	667.00 3,192.10	3,006.53	3,056.55	06/2018 01/2024	03/2024	69	2
685	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 210.81	210.81	12.92	08/2023 -	03/2024	7	-
686	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI,GUJARAT	05/2020	894.00 -	894.00	619.48	12/2023 08/2024	08/2024	8	0
687	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	250.93	01/2022 06/2023	01/2024	24	7
688	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,471.75	1,728.23	07/2021 06/2024	06/2024	35	0
689	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	2,007.08	04/2024 10/2021	12/2024	8	38
690	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.46	1,143.46	419.19	01/2024 05/2024	05/2024	4	0
691	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	84.93	12/2021 11/2025	11/2025	47	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
692	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	115.70	09/2023 03/2024	03/2024	6	0
693	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	1,018.98	04/2024 10/2021	12/2024	8	38
694	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 1,145.44	1,145.44	534.64	10/2019 04/2024	04/2024	54	0
695	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 1,139.85	1,139.85	686.42	06/2023 12/2023	01/2024	7	1
696	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	78.16	12/2022 -	12/2024	24	-
697	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	109.70	03/2023 06/2024	06/2024	15	0
698	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628]NHAI,MAHARASHTRA	11/2016	1,064.88 -	1,021.00	862.23	07/2021 12/2023	03/2024	32	3
699	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	236.47	113.64	03/2024 -	07/2024	4	-
700	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	861.29	02/2024 -	09/2024	7	-
701	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	600.99	12/2022 05/2024	05/2024	17	0
702	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	06/2024	22	-
703	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	239.65	10/2023 10/2024	10/2024	12	0
704	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	947.29	430.06	09/2023 -	02/2024	5	-
705	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	664.68	02/2023 12/2024	12/2024	22	0
706	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	217.78	01/2023 11/2023	12/2024	23	13
707	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	571.75	07/2023 -	01/2024	6	-
708	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 -	281.78	77.83	04/2019 -	08/2024	64	-
709	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	04/2024	31	-
710	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 03/2024	12/2024	27	9

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
711	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	596.48	10/2016 -	02/2024	88	-
712	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	213.55	05/2023 -	01/2025	20	-
713	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	06/2024	34	-
714	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	06/2024	22	-
715	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	57.08	04/2022 11/2023	07/2024	27	8
716	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	112.76	09/2023 -	12/2024	15	-
717	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	677.74	11/2020 04/2024	04/2024	41	0
718	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93	152.93	90.30	09/2023 -	06/2024	9	-
719	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	1,993.50	02/2024 08/2024	02/2025	12	6
720	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	925.00	350.59	03/2024 -	04/2024	1	-
721	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	97.23	08/2023 -	06/2024	10	-
722	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	02/2024	32	-
723	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	287.04	11/2020 05/2024	05/2024	42	0
724	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	246.70	03/2023 03/2024	07/2024	16	4
725	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	432.52	09/2023 09/2023	06/2024	9	9
726	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	353.48	03/2019 -	04/2024	61	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
727	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	630.28	04/2024 07/2024	07/2024	3	0
728	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	498.53	04/2023 11/2023	01/2024	9	2
729	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	196.94	51.20	03/2024 06/2024	06/2024	3	0
730	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	443.55	12/2021 12/2019	06/2024	30	54
731	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	-
732	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 723.80	723.80	553.94	04/2024 07/2024	07/2024	3	0
733	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	12/2024	33	12
734	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	06/2024	136	0
735	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 -	2,171.00	199.60	10/2023 -	06/2024	8	-
736	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	297.81	06/2019 06/2019	04/2024	58	58
737	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	04/2024	31	-
738	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	801.46	382.03	10/2023 -	04/2024	6	-
739	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	03/2025	32	32
740	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	04/2024	28	17
741	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	854.65	06/2020 12/2023	04/2024	46	4
742	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	139.30	09/2023 01/2025	01/2025	16	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
743	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67	165.67	127.30	11/2015 -	04/2024	101	-
744	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	396.67	11/2023 -	06/2024	7	-
745	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 -	189.46	133.07	12/2019 -	03/2024	51	-
746	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	154.41	04/2022 -	07/2024	27	-
747	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]NHAI,MADHYA PRADESH	10/2021	1,146.22 -	1,146.22	481.85	01/2024 -	03/2024	2	-
748	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	02/2024	56	-
749	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	226.44	93.44	02/2024 07/2024	07/2024	5	0
750	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	2,639.00	1,793.67	08/2016 12/2024	12/2024	100	0
751	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 391.02	391.02	386.81	09/2020 02/2023	06/2024	45	16
752	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	292.40	01/2016 -	07/2024	102	-
753	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98	172.98	31.80	03/2024 -	11/2024	8	-
754	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014]MoRTH,GUJARAT	09/2022	237.28 -	237.28	.34	12/2023 12/2025	12/2025	24	0
755	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12	159.12	131.48	01/2016 -	03/2024	98	-
756	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	238.59	09/2023 -	05/2024	8	-
757	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	04/2024	37	10
758	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	344.17	06/2017 -	04/2024	82	-
759	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	10	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
760	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]NHAI,HARYANA	12/2020	1,430.88 -	1,430.88	955.59	12/2023 04/2024	04/2024	4	0
761	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH,GUJARAT	12/2017	867.97 913.49	913.49	793.77	11/2020 03/2024	03/2024	40	0
762	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50	241.60	185.78	02/2017 -	07/2024	89	-
763	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	525.68	358.99	12/2023 -	08/2026	32	-
764	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM	06/2015	463.49 -	463.49	319.48	03/2024 -	07/2024	4	-
765	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	2,228.00	1,411.27	11/2020 08/2023	03/2024	40	7
766	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	54.67	12/2022 11/2023	05/2024	17	6
767	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 1,134.72	640.07	1,102.96	07/2023 02/2024	02/2024	7	0
768	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	05/2024	23	5
769	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	337.43	09/2022 09/2024	09/2024	24	0
770	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	258.52	59.40	03/2023 09/2024	09/2024	18	0
771	4L OF BAL WORKS OF MAHUYA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG-III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	313.83	09/2022 -	04/2024	19	-
772	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR	10/2019	1,101.99 -	1,101.99	626.53	08/2023 12/2024	12/2024	16	0
773	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	04/2024	5	3
774	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	85.76	03/2023 10/2023	04/2024	13	6
775	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	274.31	251.61	11/2020 12/2022	03/2024	40	15
776	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	394.52	12/2021 -	12/2024	36	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
777	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	228.71	95.36	04/2022 12/2023	03/2024	23	3
778	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	401.98	02/2021 -	08/2024	42	-
779	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	3,713.14	2,015.46	04/2024 05/2025	05/2025	13	0
780	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER [N24000138]NHAI,KARNATAKA	09/2010	946.00 1,046.56	1,046.56	832.74	06/2018 05/2024	05/2024	71	0
781	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	344.20	11/2020 12/2022	03/2024	40	15
782	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	299.71	03/2022 07/2024	07/2024	28	0
783	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	184.88	91.96	04/2022 02/2024	03/2024	23	1
784	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	143.37	01/2023 -	08/2024	19	-
785	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	17
786	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 385.97	385.97	285.30	11/2014 05/2024	05/2024	114	0
787	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	169.97	11/2018 12/2023	05/2024	66	5
788	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	184.88	12/2022 11/2023	06/2024	18	7
789	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI,GUJARAT	05/2020	691.52 -	691.52	452.79	07/2023 08/2024	08/2024	13	0
790	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	1,048.46	10/2020 01/2025	01/2025	51	0
791	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	173.99	12/2022 07/2023	01/2024	13	6
792	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	155.96	04/2023 05/2023	06/2024	14	13
793	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	1,060.29	745.17	01/2024 05/2024	05/2024	4	0

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
794	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	1,894.96	741.88	10/2023 -	06/2024	8	-
795	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	3,635.64	252.86	01/2025 08/2025	08/2025	7	0
796	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	227.77	05/2023 -	05/2024	12	-
797	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	160.74	11/2022 -	03/2024	16	-
798	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	228.85	12/2018 07/2021	04/2024	64	33
799	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	02/2024	14	-
800	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	990.28	997.24	10/2023 03/2024	03/2024	5	0
801	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,874.65	03/2014 -	06/2024	123	-
802	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	999.97	948.58	01/2024 -	09/2024	8	-
803	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	569.96	03/2023 -	05/2024	14	-
804	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	1,607.54	915.40	10/2022 02/2024	02/2024	16	0
805	6L ALURU - JAKKUVU SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	326.11	03/2024 -	12/2024	9	-
806	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	58.52	10/2021 07/2024	07/2024	33	0
807	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	442.14	206.63	10/2023 07/2024	07/2024	9	0
808	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60	291.00	-	02/2024 -	02/2026	24	-
809	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	862.88	07/2022 -	04/2024	21	-
810	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	238.33	11/2021 08/2022	03/2024	28	19

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
811	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	381.01	144.91	01/2023 06/2024	11/2024	22	5
812	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	31
813	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	381.83	03/2019 12/2023	03/2025	72	15
	Total		3,28,082.19 -	3,58,868.62	2,30,381.53				
	<u>SHIPPING AND PORTS</u>								
814	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 4,633.81	5,061.15	2,924.12	03/2023 12/2025	12/2025	33	0
	Total		5,369.18 -	5,061.15	2,924.12				
	<u>STEEL</u>								
815	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	851.48	10/2017 12/2021	03/2026	101	51
816	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	360.27	05/2023 -	08/2024	15	-
817	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 769.34	769.34	179.63	12/2023 -	10/2025	22	-
818	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX [N12000130]NMDC,CHHATTISGARH	07/2021	282.44 -	282.44	51.07	11/2024 -	11/2025	12	-
819	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,938.09	06/2023 07/2024	05/2025	23	10
820	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	1,063.44	08/2024 -	10/2025	14	-
	Total		7,235.84 -	8,088.81	4,443.98				
	<u>TELECOMMUNICATIONS</u>								
821	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	160.00	06/2021 11/2021	10/2024	40	35
822	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	212.81	03/2018 -	05/2024	74	-
	Total		709.62 -	709.62	372.81				
	<u>URBAN DEVELOPMENT</u>								

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
823	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	299.97	205.66	09/2020 02/2024	02/2024	41	0
824	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	11,009.33	03/2025 -	03/2026	12	-
825	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72	1,536.72	74.00	03/2024 09/2024	09/2024	6	0
826	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRL,KARNATAKA	02/2014	26,405.14	26,405.14	26,717.53	02/2021 -	03/2025	49	-
827	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	2,187.52	06/2024 -	09/2024	3	-
828	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	11,889.09	11/2021 06/2024	06/2024	31	0
829	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,522.35	03/2024 -	12/2025	21	-
830	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	365.08	03/2022 -	06/2024	27	-
831	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-
832	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	12,177.38	12/2018 -	03/2024	63	-
833	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	6,762.53	03/2024 -	06/2026	27	-
834	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	110.53	11/2024 05/2025	05/2025	6	0
835	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	1,994.51	02/2023 12/2026	12/2026	46	0
836	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	4,448.73	03/2024 -	06/2025	15	-
837	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,830.04	03/2024 -	12/2024	9	-
838	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	2,731.68	02/2023 12/2026	12/2026	46	0
	Total		1,43,006.56 -	1,47,874.86	87,062.65				
	<u>WATER RESOURCES</u>								
839	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	47
840	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	213.91	67.74	07/2021 05/2020	04/2024	33	47
841	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	-

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
842	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	71.26	02/2022 09/2020	06/2024	28	45
843	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	21,064.36	03/2020 -	03/2024	48	-
844	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	-
845	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	824.00	331.61	06/2022 -	03/2024	21	-
846	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70
847	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
848	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	578.89	123.18	06/2022 -	03/2024	21	-
849	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	-
850	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	224.69	59.95	02/2022 -	03/2024	25	-
851	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
852	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	261.12	177.62	03/2022 02/2021	04/2024	25	38
853	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	413.29	90.91	09/2020 11/2020	03/2024	42	40
	Total		15,010.48 -	60,907.23	22,181.00				
	Grand Total		14,81,542.84	18,63,843.63	11,82,590.10				

List of projects without Date of Commissioning

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>CIVIL AVIATION</u>				
1	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	12/2023
2	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	04/2021 -	12/2023
4	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
5	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	10/2021 -	12/2023
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
	Total		3,045.22 -		
	<u>COAL</u>				
7	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC,RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
8	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]NLC,TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
9	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC,RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
10	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	03/2021 -	10/2023
11	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC,RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
12	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC,RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
13	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	03/2021 -	03/2021
14	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	05/2014 -	11/2023
	Total		13,880.15 -		
	<u>DEFENCE PRODUCTION</u>				
15	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103]CPWD FOR DEFENC,KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		

(4 Quarter,2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>DEPARTMENT OF HIGHER EDUCATION</u>				
16	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
17	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
18	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
19	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
20	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,085.04	04/2023 12/2023	12/2023
21	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
	Total		3,328.05 -		
	<u>DONER</u>				
22	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	<u>FINANCE</u>				
23	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
24	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
25	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
	Total		786.27 -		
	<u>HEALTH AND FAMILY WELFARE</u>				
26	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD FOR HEALTH,PUDUCHERRY	03/2018	195.00 -	09/2020 10/2023	10/2023
	Total		195.00 -		
	<u>HOME AFFAIRS</u>				
27	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		

(4 Quarter, 2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>MINES</u>				
28	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N1000017]NALCO, ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	<u>PETROLEUM</u>				
29	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352]IOCL, HARYANA	01/2019	909.00 -	01/2021 08/2022	04/2023
30	LPG BP PROJECT KHORDHA - [N16000283]IOCL, ODISHA	12/2016	161.59 179.06	12/2019 12/2023	12/2023
31	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376]IOCL, HARYANA	08/2019	1,255.00 -	12/2021 12/2023	12/2023
32	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL, HARYANA	12/2018	278.60 -	06/2021 07/2023	11/2023
33	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL, TELANGANA	12/2018	611.00 -	04/2022 -	12/2023
34	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]IOCL, HARYANA	08/2018	1,636.00 -	08/2020 11/2023	11/2023
	Total		4,851.19 -		
	<u>POWER</u>				
35	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL, HARYANA	01/2019	267.33 -	03/2022 -	12/2023
36	NAITWAR MORI HEP - [N18000265]SJVN, UTTARAKHAND	10/2017	648.33 -	12/2021 -	12/2023
37	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC, UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
38	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN, UTTAR PRADESH	05/2022	466.82 -	08/2023 -	12/2023
39	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL, MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
40	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL, RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
41	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL, MULTI STATE	09/2015	167.31 -	12/2017 -	12/2023
42	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL, MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
43	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL, RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2023
44	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL, RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
45	KERANDARI COAL MINING PROJECT - [N18000370]NTPC, JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023

(4 Quarter, 2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
46	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL, BIHAR	05/2021	179.29 -	04/2023 -	09/2023
47	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL, ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023
	Total		8,802.07 -		
	<u>RAILWAYS</u>				
48	MUNEERABAD-MAHABOONAGAR(NL), SCR - [220100205]SCR, MULTI STATE	04/1997	1,723.00 1.00	03/2000 02/2023	02/2023
49	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
50	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR, DELHI	04/2012	295.68 -	- -	09/2023
51	AGARTALA-AKHAURA NL - [N22000195]NFR, TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
52	NEW BG LINE FROM BYRNihat TO SHILLONG - [N22000205]NFR, MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	03/2021
53	SEVOK RANGPO, NEFR - [N22000102]NFR, SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023
54	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR, ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022
55	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL, ODISHA	03/2009	942.95 -	03/2019 12/2023	12/2023
56	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]RVNL, MADHYA PRADESH	04/2012	991.60 -	02/2024 12/2023	12/2023
57	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023
58	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL, TAMIL NADU	02/2015	1,700.00 -	03/2022 03/2024	12/2023
59	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC, MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
60	Rampurhat-Murari (29.48 km)-3rd line - [N22000530]ER, WEST BENGAL	10/2014	218.03 -	03/2024 -	12/2023
61	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]ECR, BIHAR	04/1997	324.73 967.29	03/2012 -	12/2023
62	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR, MADHYA PRADESH	04/2016	700.00 603.69	06/2020 03/2024	12/2023
63	JHANSI BINA DOUBLING - [N22000496]NCR, UTTAR PRADESH	09/2016	2,001.00 2,001.00	03/2021 -	12/2023
64	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR, RAJASTHAN	04/2019	528.48 -	03/2025 -	12/2023
65	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP, MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
66	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR, TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
67	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR, MULTI STATE	04/2010	241.52 -	- -	03/2023

(4 Quarter, 2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Total		44,266.30 -		
	<u>RENEWABLE ENERGY</u>				
68	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY, DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>				
69	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH, KARNATAKA	12/2017	297.30 -	01/2019 -	04/2022
70	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI, MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023
71	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH, MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
72	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH, UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
73	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI, RAJASTHAN	10/2019	846.59 -	08/2023 03/2024	08/2023
74	FOUR LANNING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL, NAGALAND	03/2016	396.52 486.19	08/2019 11/2022	12/2023
75	IMPROVEMENT/WIDENING TO 2 LANNING OF STRETCH FROM KHONGSANG TO TAMEGLONG OF NH-137 - [N24001268]NHIDCL, MANIPUR	03/2019	471.00 -	07/2022 -	03/2023
76	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH, ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
77	FOUR LANNING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI, TAMIL NADU	03/2018	628.71 -	11/2020 04/2023	04/2023
78	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI, UTTAR PRADESH	03/2021	1,980.00 -	03/2023 -	12/2023
79	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH, ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
80	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH, MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
81	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL, MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
82	FOUR LANNING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL, ASSAM	03/2015	829.00 -	01/2016 -	12/2023
83	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL, ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
84	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL, ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
85	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH, KARNATAKA	01/2017	166.67 -	09/2017 -	05/2023
86	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI, UTTAR PRADESH	10/2019	1,779.83 -	11/2023 -	11/2023
87	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI, RAJASTHAN	04/2017	894.00 -	04/2020 03/2024	09/2023
88	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH, MAHARASHTRA	01/2017	211.34 -	07/2019 -	12/2023
89	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS - [N24000606]NHAI, HIMACHAL PRADESH	08/2016	1,583.18 -	09/2020 -	-
90	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI, TAMIL NADU	03/2018	1,294.47 1,588.40	11/2021 06/2024	11/2023
91	PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH, MAHARASHTRA	01/2017	595.77 -	08/2019 -	12/2023
92	CHIMUR TO WARORA - [N24001105]MoRTH, MAHARASHTRA	11/2016	467.70 -	03/2019 -	03/2019
93	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH, MAHARASHTRA	03/2018	152.03 -	07/2024 -	12/2023
94	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH, PUNJAB	10/2017	1,069.59 -	10/2019 -	12/2023
95	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI, RAJASTHAN	11/2019	1,658.06 -	12/2022 03/2024	06/2023
96	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADESH - [N24000301]MoRTH, ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
97	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH, ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
98	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL, MIZORAM	03/2020	281.78 253.41	07/2022 07/2023	10/2023
99	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI, MAHARASHTRA	01/2023	151.26 -	12/2023 -	12/2023
100	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH, TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
101	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH, KARNATAKA	03/2018	159.97 -	06/2019 -	03/2023
102	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH, ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
103	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH, HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
104	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL, SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
105	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH, TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
106	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH, ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
107	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA, UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
108	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI, RAJASTHAN	11/2019	1,425.02 -	03/2023 03/2024	08/2023
109	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH, ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
110	SALAIKHURD TO TIRORA - [N24001042]MoRTH, MAHARASHTRA	01/2018	415.25 415.25	12/2019 -	12/2023
111	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH, UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
112	MOPA AIRPORT - [N24001458]MoRTH, GOA	12/2021	1,183.16 -	04/2022 -	12/2023
113	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH, MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	10/2023
114	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI, TAMIL NADU	12/2020	230.69 -	02/2022 07/2023	11/2023
115	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL, ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
116	SATARA TO MHASWAD - [N24001092]MoRTH, MAHARASHTRA	01/2017	653.46 -	07/2019 -	12/2023
117	SARSAM TO KOTHARI - [N24001002]MoRTH, MAHARASHTRA	02/2016	545.64 -	07/2019 -	12/2023
118	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH, UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
119	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI, MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023
120	PANDHARPUR TO SANGOLA - [N24001102]MoRTH, MAHARASHTRA	07/2017	218.38 -	07/2019 -	12/2023
121	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH, UTTARAKHAND	03/2018	460.73 -	- -	-
122	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH, TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
123	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH, UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
124	JINTUR TO PARBHANI - [N24001039]MoRTH, MAHARASHTRA	01/2017	356.66 -	- -	12/2023
125	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI, TAMIL NADU	02/2019	1,243.57 -	12/2023 -	12/2023
126	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH, ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
127	BHANDARA TO GHOTITOK - [N24001018]MoRTH, MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	06/2019
128	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL, ASSAM	12/2020	804.00 -	08/2023 -	12/2023
129	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL, NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
130	DIGRAS DARWAH KARANJA - [N24001013]MoRTH, MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023
131	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH, ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
132	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL, MIZORAM	09/2020	275.02 -	10/2022 07/2023	10/2023
133	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI, UTTAR PRADESH	06/2020	2,002.79 -	11/2023 -	11/2023
134	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI, BIHAR	08/2020	690.00 -	07/2023 -	12/2023
135	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL, ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
136	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH, ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022
137	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI, WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023
138	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH, UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
139	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH, NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
140	KOLDE TO KHETIYA - [N24001090]MoRTH, MAHARASHTRA	01/2017	509.18 -	07/2019 -	12/2023
141	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI, RAJASTHAN	10/2019	839.63 -	10/2023 03/2024	10/2023
142	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI, JHARKHAND	01/2019	466.55 518.00	12/2020 -	12/2023
143	PARBHANI TO GANGKHED - [N24001065]MoRTH, MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	10/2023

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
144	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI, MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023
145	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI, BIHAR	09/2020	897.45 -	04/2023 -	04/2023
146	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL, MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
147	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH, ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	12/2023
148	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-) 0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI, MADHYA PRADESH	10/2020	506.56 498.47	06/2023 12/2023	12/2023
149	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI, HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
150	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL, TRIPURA	03/2020	247.76 251.89	01/2022 10/2022	08/2023
151	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH, UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
152	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI, KARNATAKA	09/2021	912.37 -	04/2023 03/2024	09/2023
153	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH, ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
154	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI, RAJASTHAN	02/2019	755.16 -	10/2023 03/2024	10/2023
155	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI, MAHARASHTRA	02/2019	731.89 731.99	01/2022 05/2023	08/2023
156	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH, ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
157	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH, ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
158	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH, TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
159	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH, KARNATAKA	05/2018	171.60 -	05/2018 -	12/2023
160	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI, MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
161	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH, KARNATAKA	10/2016	396.96 -	03/2017 -	07/2022
162	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL, NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
163	KARASWADA TO BAMBOLIM - [N24001005]MoRTH, GOA	03/2017	852.67 1,041.62	12/2019 -	12/2023

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
164	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
165	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
166	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023
167	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	03/2020 -	11/2023
168	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
169	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 -	09/2021
170	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	04/2022
171	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
172	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
173	DULTE- KWALKULH - CHAMPAL PKG.1 - [N24001355]NHIDCL,MIZORAM	03/2021	374.39 374.39	12/2022 11/2023	11/2023
174	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
175	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
176	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	09/2018 -	12/2023
177	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
178	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 03/2024	05/2023
179	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
180	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	12/2023
181	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	04/2022 10/2022	10/2023
182	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A - [N24000471]NHAI,JAMMU AND KASHMIR	12/2015	2,168.66 -	06/2019 -	12/2023

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
183	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 04/2023	12/2023
184	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	11/2022
185	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	12/2023 03/2024	12/2023
186	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459]MoRTH,UTTAR PRADESH	01/2022	297.06 -	04/2024 -	12/2023
187	AMD I TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	06/2019 -	12/2023
188	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	07/2022 08/2023	10/2023
189	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR	12/2019	2,680.42 -	12/2023 -	12/2023
190	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023
191	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	07/2022 08/2023	12/2023
192	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 01/2024	06/2023
193	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 -	08/2023
194	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
195	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	08/2019 -	12/2023
196	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	06/2022 06/2023	10/2023
197	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023
198	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 03/2024	07/2023
199	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
200	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
201	DONIPAWA TO ASHAJIPORE BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
202	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023
203	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
204	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	12/2023 -	12/2023
205	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	12/2023
206	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 12/2022	12/2022
207	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	03/2022 12/2023	12/2023
208	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	12/2023
209	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023
210	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	09/2019 -	12/2023
211	KARGIL-ZANSKR PACKAGE-7 - [N24001347]NHIDCL,LADAKH	01/2021	308.86 328.60	06/2024 -	12/2023
212	OSMANNAGAR TO KUNDAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	08/2020 -	12/2023
213	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	07/2022 08/2023	12/2023
214	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
215	4-LANING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023
216	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	05/2020 -	12/2023
217	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	08/2020 -	11/2023
218	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 -	03/2022
219	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	06/2019 -	12/2023
220	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
221	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
222	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
223	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
224	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	06/2019 -	12/2023

(4 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
225	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH, MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023
226	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH, PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023
227	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL - MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH, TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
228	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO 186.50 KM) - [N24000232]NHAI, HIMACHAL PRADESH	11/2013	1,916.79 -	11/2016 -	-
229	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH, HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
230	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL, ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023
231	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH, TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
232	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH, MAHARASHTRA	09/2017	743.21 743.00	06/2021 -	12/2023
233	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776]NHAI, DELHI	07/2020	1,069.27 -	10/2023 -	10/2023
234	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH, UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
235	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037 OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH, TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
236	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH, MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023
237	MAHAD TO RAIGAD FORT - [N24001038]MoRTH, MAHARASHTRA	07/2018	237.40 -	05/2020 -	12/2023
238	KARGIL-ZANSKR PACKAGE-5 - [N24001330]NHIDCL, LADAKH	08/2020	169.79 217.99	12/2023 06/2023	06/2023
239	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH, MAHARASHTRA	01/2015	225.81 -	- 02/2021	12/2023
240	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI, PUNJAB	12/2020	524.88 -	09/2023 06/2024	09/2023
241	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH, ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
242	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI, TAMIL NADU	03/2018	998.70 1,358.32	11/2021 04/2024	11/2023
243	DAHEGAON TO KUHI - [N24001017]MoRTH, MAHARASHTRA	01/2017	228.89 229.00	06/2019 -	12/2023
244	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH, MAHARASHTRA	12/2017	426.06 426.00	06/2020 -	12/2023

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
245	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023
246	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	02/2017 12/2022	10/2023
247	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
248	KARGIL-ZANSKR PACKAGE-6 - [N24001346]NHIDCL,LADAKH	01/2021	239.81 265.41	05/2024 12/2023	12/2023
249	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
250	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 03/2024	10/2023
251	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	12/2021 08/2022	12/2023
252	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
253	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
254	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	10/2022 10/2022	10/2023
255	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023
256	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	06/2019 -	12/2023
257	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
258	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	06/2022
259	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
260	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023
261	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	12/2019 -	12/2023
262	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	01/2018 -	12/2023
263	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
264	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	09/2023 04/2024	10/2023
265	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
266	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
267	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	09/2019 -	12/2023
268	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	12/2023
269	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023
270	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023
271	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	12/2019 -	12/2023
272	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 -	05/2023
273	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498]NHAI,MAHARASHTRA	12/2021	605.00 605.00	12/2023 -	12/2023
274	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
275	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	02/2023 08/2023	12/2023
276	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	05/2020 -	05/2020
277	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023
278	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
279	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 -	09/2023
280	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	06/2019 -	12/2023
281	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 -	03/2018 03/2023	03/2023
282	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
283	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 -	10/2023
284	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
285	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-
286	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 05/2023	08/2023
287	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
288	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 03/2024	08/2023
289	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 -	10/2023
290	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023
291	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
292	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023
293	DEMBUEN - BRUNI - [N24001321]NHIDCL,ARUNACHAL PRADESH	12/2020	606.63 606.63	03/2023 03/2024	09/2023
294	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	08/2023 -	12/2023
295	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	09/2019 11/2022	12/2023
296	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	04/2020 -	12/2023
297	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	03/2017 12/2021	10/2023
298	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	07/2022 08/2023	08/2023
299	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	05/2019 -	10/2023
300	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
301	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	07/2019 -	12/2023
302	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023
303	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
304	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
305	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	12/2023
306	FOUR LANING OF PATNA TO KOILWAR - [N24000473]NHAI,BIHAR	08/2015	556.07 -	- -	-
307	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
308	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023
309	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	12/2019 -	11/2023
310	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	11/2019 -	11/2023
311	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	04/2022 05/2022	12/2023
312	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
313	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
314	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	07/2019 -	12/2023
315	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	07/2019 -	11/2023
316	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
317	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
	Total		1,26,240.41 -		
	<u>TELECOMMUNICATIONS</u>				
318	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023
	Total		13,334.00 -		
	<u>URBAN DEVELOPMENT</u>				
319	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
320	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
321	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023

(4 Quarter, 2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
322	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
323	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
324	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 -	02/2021
	Total		85,837.79 -		
	<u>WATER RESOURCES</u>				
325	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
326	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023
327	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
328	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
329	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
330	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
331	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
332	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023
333	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
334	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
335	REHABILITATION AND UPGRADE OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
336	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
337	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023
338	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
339	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
340	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 03/2024	12/2023
341	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
342	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023

(4 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
343	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UP JalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
344	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
345	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
346	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
347	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
348	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL	02/2014	274.76 -	12/2019 -	12/2019
349	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB, DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
350	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UP JalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
	Total		8,455.80 -		
	Grand Total		3,14,116.89		

List of projects without Original Date of Commissioning

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Antici pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>RAILWAYS</u>								
1	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	791.39	572.99	- -	02/2024	-	
2	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	603.03	- -	02/2024	-	
3	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,087.36	2,087.36	2,026.28	- -	12/2024	-	
4	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	426.16	- -	12/2026	-	
5	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	454.27	- -	03/2025	-	
6	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,576.06	- -	03/2025	-	
7	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	553.49	- -	03/2027	-	
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,134.63	- -	01/2025	-	
9	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	2,350.00	2,321.48	- -	06/2024	-	
10	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 803.09	2,722.16	2,288.55	- -	12/2024	-	
11	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	647.12	- -	02/2025	-	
12	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 746.83	746.83	39.54	- 12/2026	12/2026	0(R3)	
13	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	503.35	- 10/2015	10/2025	120(R3)	
14	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	- -	03/2024	-	
15	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	- -	03/2024	-	
16	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	- -	03/2024	-	
17	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	211.46	- -	12/2027	-	
18	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,239.92	- -	12/2027	-	
19	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,631.34	763.73	- 12/2026	03/2027	3(R3)	

(4 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
20	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 3,785.45	3,785.45	3,019.36	- 12/2026	12/2026	0(R3)	
21	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	1,416.49	1.63	- -	03/2025	-	
	Total		15,837.63 -	29,887.84	18,641.78				0/0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
22	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	780.77	616.26	- 06/2024	06/2024	0(R3)	
23	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	503.28	430.14	- 04/2024	04/2024	0(R3)	
24	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	1,101.58	608.53	- -	03/2024	-	
25	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	754.87	- -	02/2026	-	
26	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	
27	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	2,926.42	810.82	- 12/2025	12/2025	0(R3)	
	Total		6,889.52 -	7,178.89	3,460.67				0/0
	<u>URBAN DEVELOPMENT</u>								
28	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	2,247.61	- -	05/2024	-	
	Total		2,694.00 -	2,694.00	2,247.61				0/0
	Grand Total		25,421.15	39,760.73	24,350.06				0/0



Government of India
Ministry of Statistics and
Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: <http://www.cspm.gov.in>